

ANNUAL PROCUREMENT PLAN
(2025-26 Financial Year)

Mintstry/Division : Ministry of Road Transport and Bridges


Budget: Development


Agency : Roads and Highways Department

Procuring Entity Name & Code: Ministry of Road Transport & Bridges, Code: 5041

Project / Programme Name & Code : Chattogram- Cox's Bazar Highway Improvement Project Project Code: 224390000

Package No	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		17	18	19
PS-01	Consultancy Services for detailed design, Tender assistance and construction supervision of Chattogram-Cox's Bazar Highway Improvement project (CCHIP)	LS	1	QCBS (ICB)	CCGP	JICA	2985.17	Planned Dates	25-Jul-23	18-Mar-24	16-May-24	11-Aug-24	15-Sep-24	20-Oct-24	27-Aug-25	24-Sep-25	-	31-Aug-29
								Planned Days	-	237	59	87	35	35	311	28	792	1438
								Actual Dates	25-Jul-23	24-Apr-24	24-Jun-24	6-Nov-24	22-Dec-24	30-Jan-25	-	-	-	-
PS-02	Procurement of NGO Services for land acquisition, resettlement others purposes	LS	1	QCBS	PD, RHD	GOB	22.00	Planned Dates	19-Jun-24	15-Sep-24	27-Oct-24	27-Jul-25	17-Aug-25	27-Aug-25	9-Sep-25	30-Sep-25	-	23-Nov-27
								Planned Days	-	88	42	273	21	10	13	21	468	730
								Actual Dates	19-Jun-24	30-Dec-24	3-Feb-25							
PS-03	Out-sourcing of Personnel/Staff (hiring charge)	No	1	OTM (PSN)	PD, RHD	GOB	15.818	Planned Dates	-	6-Mar-24	27-Mar-24	16-Apr-24	24-Apr-24	-	13-May-24	12-Jun-24	-	30-Jun-29
								Planned Days	-	-	21	20	8	-	19	30	98	1845
								Actual Dates		10-Mar-24	28-Mar-24	19-May-24	21-May-24	-	27-May-24	27-Jun-24	-	-
PS-04	Procurement of Transportation Service	LS	1	OTM (PSN)	RTHD	GOB	158.906	Planned Dates	-	5-Feb-25	10-Mar-25	5-May-25	5-May-25	-	27-Jul-25	24-Aug-25	-	31-Aug-29
								Planned Days	-	-	33	56	-	-	83	28	200	1469
								Actual Dates	-	5-Feb-25	10-Mar-25	5-May-25	5-May-25	-	-	-	-	-
Total Value of Services Procurement						Total:	3181.894											


 14/07/25
 (মোশনি-এ-কতিয়া)
 পরিচিতি নং-০০০৩৯০
 অতিরিক্ত প্রকল্প পরিচালক (সংসদ) সওজ
 চট্টগ্রাম-কক্সবাজার হাইওয়ে
 ইম্প্রুভমেন্ট প্রজেক্ট (I), বন্দানী ঢাকা


 28/09/2024
 (শ্যামল কুমার ভট্টাচার্য)
 পরিচিতি নং-০০১০৩৫
 প্রকল্প পরিচালক (অঃপ্রঃপ্রঃ, সওজ)