

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

বিজ্ঞান ও প্রযুক্তি মন্ত্রণালয়

বাংলাদেশ সচিবালয়, ঢাকা।

বার্ষিক কর্মসমীক্ষন জুলাই ২০২৪ - জুন ২০২৪

ড. মোঃ জাহাঙ্গীর আলম

প্রকল্প পরিচালক

ইনস্টিটিউট অব নিউক্লিয়ার মেডিসিন এন্ড এ্যাপ্লায়েড সায়েন্সেস (ইনমাস) মিটফোর্ড, কুমিল্লা, ফরিদপুর
বরিশাল ও বগুড়া-এর সমন্বিত বৃদ্ধি
বাংলাদেশ পরমাণু শক্তি কমিশন
আগারগাঁও, ঢাকা-১২০৭

- ১) প্রকল্পের নামঃ
- ২) প্রকল্পের বায় মোটঃ
- ৩) প্রকল্পের বাস্তবায়নকালঃ
- ৪) প্রকল্পের উদ্দেশ্যঃ

ইনস্টিটিউট অব নিউক্লিয়ার মেডিসিন এন্ড এ্যাপ্লায়েড সায়েন্সেস (ইনমাস) মিটফোর্ড, কুমিল্লা, ফরিদপুর, বরিশাল ও বগুড়া-এর সমন্বিত বৃদ্ধি।

জুলাই, ২০২২ খ্রি. - জুন, ২০২৩ খ্রি.

- এই প্রকল্পের প্রধান উদ্দেশ্য হল ইনস্টিটিউট অব নিউক্লিয়ার মেডিসিন এন্ড এ্যাপ্লায়েড সায়েন্সেস (ইনমাস) মিটফোর্ড, কুমিল্লা, ফরিদপুর, বরিশাল ও বগুড়া এর জন্য কিছু নতুন আধুনিক যন্ত্রপাতি ক্রয় করা এবং রোগীর সেবাকার্যক্রম বৃদ্ধির লক্ষ্যে অবকাঠামোগত উন্নয়ন করা।
- দেশের উন্নীত জেলাসমূহের দরিদ্র ও সাধারণ মানুষকে ন্যূনতম খরচে সর্বশেষ এবং উন্নত পারমাণবিক চিকিৎসা সেবা প্রদান করা।
- ইনস্টিটিউটসমূহের রোগ নির্ণয়ে সামর্থ্য বৃদ্ধি এবং রোগীর নিম্নমূল্যে স্বাস্থ্য উন্নত করা।
- পারমাণবিক পদ্ধতির মাধ্যমে বিভিন্ন ধরনের রোগ নির্ণয় ও চিকিৎসা দ্বারা দেশের দারিদ্র্য বিমোচন ও আর্থ-সামাজিক উন্নয়নে অবদান রাখা।
- সংশ্লিষ্ট ইনমাসসমূহের চিকিৎসক, পল্লীবিদ, হাসানবিদ এবং অন্যান্য বিজ্ঞানীদের গবেষণা কার্যক্রম সুযোগ প্রসারিত করা।

অর্থনৈতিক কোড	অলাভজনিক কার্যক্রম	মোট প্রকল্প বায় (অনুমোদিত আরতিসি অনুযায়ী) লক্ষ টাকা				৩০ জুন ২০২৪ পর্যন্ত ক্রয়পঞ্জীকৃত বায়	জুলাই ২০২৪ - জুন ২০২৪ লক্ষ মাত্রা	বার্ষিক ত্রৈমাসিক অগ্রগতির লক্ষ্য মাত্রা												মাসিক ত্রৈমাসিক অগ্রগতির লক্ষ্য মাত্রা								
		বাস্তব পরিসর/		প্রাকল্পিত বায় (বৈধ মুদ্রা) লক্ষ টাকা				জুলাই/২৪		আগস্ট/২৪		সেপ্টেম্বর/২৪		অক্টোবর/২৪		নভেম্বর/২৪		ডিসেম্বর/২৪		জানুয়ারি/২০২৫		ফেব্রুয়ারি/২০২৫		মার্চ/২০২৫		এপ্রিল/২০২৫		মে
		সংখ্যা	জিওবি	প্রঃ সাঃ	মোট			বাস্তব/বিবরণ	আর্থিক	বাস্তব/বিবরণ	আর্থিক	বাস্তব/বিবরণ	আর্থিক	বাস্তব/বিবরণ	আর্থিক	বাস্তব/বিবরণ	আর্থিক	বাস্তব/বিবরণ	আর্থিক	বাস্তব/বিবরণ	আর্থিক	বাস্তব/বিবরণ	আর্থিক	বাস্তব/বিবরণ	আর্থিক			
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২	১৩	১৪	১৫	১৬	১৭	১৮	১৯	২০	২১	২২	২৩	২৪	২৫	২৬	২৭	২৮	২৯
(ক) প্রকল্প/অর্থনৈতিক বছর																												
	দাখিল টাকা	৫ জন	৩.৫৭		৩.৫৭	১.৪৩	২.০০		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭	
	জটিলোগিসিং	২ জন	১৮.৫৫		১৮.৫৫	৮.৬০	৭.৫০		০.৬২৫		০.৬২৫		০.৬২৫		০.৬২৫		০.৬২৫		০.৬২৫		০.৬২৫		০.৬২৫		০.৬২৫		০.৬২৫	
	অপারেশন খরচ	থোক	১.০০		১.০০	০.০৯	০.১০		০.০০৮		০.০০৮		০.০০৮		০.০০৮		০.০০৮		০.০০৮		০.০০৮		০.০০৮		০.০০৮		০.০০৮	
	সেমিনার, কনফারেন্স, বৈদেশিক সফর	থোক	৩০.০০		৩০.০০	০.০০	৩০.০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০	
	হাস্যোক্তি চার্জ	থোক	১০০.০০		১০০.০০	৩২.৪১	২৫.৭০		২.১৪৪		২.১৪৪		২.১৪৪		২.১৪৪		২.১৪৪		২.১৪৪		২.১৪৪		২.১৪৪		২.১৪৪		২.১৪৪	
	প্রদত্ত মজুরি	থোক	৮.০০		৮.০০	৪.৯৮	২.৮৭		০.২৩৯		০.২৩৯		০.২৩৯		০.২৩৯		০.২৩৯		০.২৩৯		০.২৩৯		০.২৩৯		০.২৩৯		০.২৩৯	
	প্রকার ও বিজ্ঞাপন	থোক	৩০.০০		৩০.০০	১২.৭০	১৫.০০		১.২৫০		১.২৫০		১.২৫০		১.২৫০		১.২৫০		১.২৫০		১.২৫০		১.২৫০		১.২৫০		১.২৫০	
	অডিও-ভিডিও	থোক	৫.০০		৫.০০	০.৯২	৪.০০		০.৩৩৩		০.৩৩৩		০.৩৩৩		০.৩৩৩		০.৩৩৩		০.৩৩৩		০.৩৩৩		০.৩৩৩		০.৩৩৩		০.৩৩৩	
	বইপত্র ও সামগ্রিকী	থোক	২৫.০০		২৫.০০	০.০০	২৫.০০		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩	
	পাইলটপ্রোগ্রামিট ফি	থোক	২৬০.০০		২৬০.০০	২০৯.২৫	৫০.৭০		৪.২১১		৪.২১১		৪.২১১		৪.২১১		৪.২১১		৪.২১১		৪.২১১		৪.২১১		৪.২১১		৪.২১১	
	ফ্রান্স চার্জ (এলসি)	থোক	১৪০.০০		১৪০.০০	৫৬.০৫	৫৬.০৮		৪.৬৭৩		৪.৬৭৩		৪.৬৭৩		৪.৬৭৩		৪.৬৭৩		৪.৬৭৩		৪.৬৭৩		৪.৬৭৩		৪.৬৭৩		৪.৬৭৩	
	সি এন্ড এক কমিশন	থোক	১৮০.০০		১৮০.০০	৩৮.৯০	১০৪.০০		১১.২৫০		১১.২৫০		১১.২৫০		১১.২৫০		১১.২৫০		১১.২৫০		১১.২৫০		১১.২৫০		১১.২৫০		১১.২৫০	
	স্থানীয় প্রদান	থোক	১৫.০০		১৫.০০	০.০০	১২.০০		১.০০০		১.০০০		১.০০০		১.০০০		১.০০০		১.০০০		১.০০০		১.০০০		১.০০০		১.০০০	
	ব্রহ্মণ খরচ	থোক	৫০.০০		৫০.০০	১২.৮৫	২২.০০		১.৮৩৩		১.৮৩৩		১.৮৩৩		১.৮৩৩		১.৮৩৩		১.৮৩৩		১.৮৩৩		১.৮৩৩		১.৮৩৩		১.৮৩৩	
	কম্পিউটার সরঞ্জাম	থোক	৫.০০		৫.০০	১.৪৯	২.০০		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭	
	মুদ্রণ ও বইখরচ	থোক	৫.০০		৫.০০	১.৯২	২.০০		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭	
	ফ্রান্স ও স্টল	থোক	০.৫০		০.৫০	০.৩০	০.২০		০.০৩৩		০.০৩৩		০.০৩৩		০.০৩৩		০.০৩৩		০.০৩৩		০.০৩৩		০.০৩৩		০.০৩৩		০.০৩৩	
	অন্যান্য মনিটরিং	থোক	১০.০০		১০.০০	৩.৩০	৫.০০		০.৪১৭		০.৪১৭		০.৪১৭		০.৪১৭		০.৪১৭		০.৪১৭		০.৪১৭		০.৪১৭		০.৪১৭		০.৪১৭	
	জরুরি ও উন্নয়ন	থোক	১০.০০		১০.০০	০.০০	১০.০০		০.৮৩৩		০.৮৩৩		০.৮৩৩		০.৮৩৩		০.৮৩৩		০.৮৩৩		০.৮৩৩		০.৮৩৩		০.৮৩৩		০.৮৩৩	
	সম্মান ও পারিবারিক	থোক	৪০.০০		৪০.০০	১১.৪৪	২৫.০০		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩		২.০৮৩	
	কম্পিউটার সফটওয়্যার ও সংরক্ষণ	থোক	৫.০০		৫.০০	১.৯২	২.০০		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭		০.১৬৭	
	অপারটিং ও সফটওয়্যার সফটওয়্যার ও সংরক্ষণ	থোক	৩০.০০		৩০.০০	০.০০	৩০.০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০		২.৫০০	
	অন্যান্য সরঞ্জাম ও সংরক্ষণ	থোক	৫০.০০		৫০.০০	০.০০	৫০.০০		৪.১৬৭		৪.১৬৭		৪.১৬৭		৪.১৬৭		৪.১৬৭		৪.১৬৭		৪.১৬৭		৪.১৬৭		৪.১৬৭		৪.১৬৭	
	বিদ্যুৎ	থোক	৩৭০.০০		৩৭০.০০	২১১.৫৫	৮২.৬২		৬.৮৮৫		৬.৮৮৫		৬.৮৮৫		৬.৮৮৫		৬.৮৮৫		৬.৮৮৫		৬.৮৮৫		৬.৮৮৫		৬.৮৮৫		৬.৮৮৫	
	অপ্রদানিত খরচ	থোক	৫.৫০		৫.৫০	১.৮৮	৩.১৭		০.২৬৪		০.২৬৪		০.২৬৪		০.২৬৪		০.২৬৪		০.২৬৪		০.২৬৪		০.২৬৪		০.২৬৪		০.২৬৪	
	উপমোট প্রকল্প/অর্থনৈতিক বছর		১৩৯৭.১২		১৩৯৭.১২	৬২১.১১	৬০০.০০		৫০.০০০		৫০.০০০		৫০.০০০		৫০.০০০		৫০.০০০		৫০.০০০		৫০.০০০		৫০.০০০		৫০.০০০		৫০.০০০	
	বৈদেশিক অগ্রগতি ও অন্যান্য সরঞ্জাম	৮৩ টি	১০৯৫.০০		১০৬৫.০০	১০৭৭.০০	২৯২৮.০০		০.০০০		১৫৫.০০০		০.০০০		০.০০০		০.০০০		০.০০০		১৫৫.০০০		০.০০০		১৫৫.০০০		০.০০০	
	স্থানীয় অগ্রগতি ও অন্যান্য সরঞ্জাম	৫৯৩টি	২১১.১০		২১১.১০	২১৮.০০	১১০০.০০		১১০.০০০		১১০.০০০		১১০.০০০		১১০.০০০		১১০.০০০		১১০.০০০		১১০.০০০		১১০.০০০		১১০.০০০		১১০.০০০	
	অন্যান্য	৭৬৮টি	২০৭.৬০		২০৭.৬০	১৪৭.৭৯	৫.০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০	
	অগ্রগতি বহন নির্মাণ ও সংরক্ষণ	থোক	১৮১৯.০০		১৮১৯.০০	১৮২১.০৬	১১৯৬.৫০		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭	
	বৈদেশিক সরঞ্জামাদি	থোক	১৭১২.০০		১৭১২.০০	১৭১২.০০	১১৯৬.৫০		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭	
	উপমোট স্থানীয় খরচ		২০৭৫.০০		২০৭৫.০০	১০৩৩.১৫	১১৯৬.৫০		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭	
(গ)	প্রকল্প/অর্থনৈতিক বছর		২০৭৫.০০		২০৭৫.০০	১০৩৩.১৫	১১৯৬.৫০		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭		১৯.৭০৭	
(ঘ)	প্রকল্প/অর্থনৈতিক বছর		১২৬.০০		১২৬.০০	০.০০	০.০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০		০.০০০	
	সর্বমোট (ক+ঘ+গ+ঘ)		২৩০৭.৬০		২৩০৭.৬০	১০৫৩.১৬	১২১৬.৯০		৪০.৭০৭		৪০.৭০৭		৪০.৭০৭		৪০.৭০৭		৪০.৭০৭		৪০.৭০৭		৪০.৭০৭		৪০.৭০৭		৪০.৭০৭		৪০.৭০৭	

ANNUAL PROCUREMENT PLAN
FY 2024-2025

Ministry/Division

: Ministry of Science and Technology

Agency

: Bangladesh Atomic Energy Commission

Procuring Entity Name & Code

: Bangladesh Atomic Energy Commission Code:131005700

Project /Programme Name & Code

: Enhance Capacity of Institute of Nuclear Medicine and Allied Sciences (INMAS) at Mitford, Cumilla, Faridpur, Barishal and Bogura (1st Revised). Code: 224366300

Budget: Development

Foreign Equipment:

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (in Tk. lakh) as per RDPP	Time Code for Process	Not used in GOOD	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD07	Supply, Installation, Testing & Commissioning of Single Head Gamma Camera for Thyroid Scan with Accessories	No	05	OTM (ICT)	HOPE	GOB	550.00	Planned Dates		10 Jun 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024		
								Planned Days		0	44	14	07	07	28	100	182.5
								Actual Dates		10 Jun 2024	23 July 2024						
GD09	Supply, Installation, Testing & Commissioning of Automated Radioimmunoassay (RIA) Gamma Counter with accessories	No	05	OTM (ICT)	HOPE	GOB	400.00	Planned Dates		10 Jun 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024		
								Planned Days		0	44	14	07	07	28	100	109.5
								Actual Dates		10 Jun 2024	23 July 2024						
GD12	Supply, Installation, Testing & Commissioning of BMD Machine	No	05	OTM (ICT)	HOPE	GOB	400.00	Planned Dates		10 Jun 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024		
								Planned Days		0	44	14	07	07	28	100	109.5
								Actual Dates		10 Jun 2024	23 July 2024						
GD13	Supply, Installation, Commissioning & Testing of Thyroid Uptake Machine	No	05	OTM (ICT)	HOPE	GOB	200.00	Planned Dates		13 Mar 2024	25 Apr 2024	30 May 2024	05 May 2024	06 May 2024	03 June 2024		
								Planned Days		0	43	05	05	06	28	87	182.5
								Actual Dates		13 Mar 2024	28 Apr 2024	08 May 2024	12 May 2024	06 Jun 2024	01 July 2024		
GD16	Supply, Installation, Commissioning & Testing of Color Doppler Ultrasound	No	05	OTM (ICT)	HOPE	GOB	375.00	Planned Dates		10 Jun 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024		
								Planned Days		0	44	14	07	07	28	100	182.5
								Actual Dates		10 Jun 2024	23 July 2024						

Dr Md. Zahangir Alom

Project Director

Enhance Capacity of Institute of Nuclear Medicine and Allied Sciences (INMAS) at Mitford, Cumilla, Faridpur, Barishal and Bogura
Bangladesh Atomic Energy Commission

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk. lakh) as per RPP	Time Code for Process	Not used in GOOD	Invite/ Advertis e Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature
GD18	Supply, Installation, Testing & Commissioning of Radiation Fume hood	No	05	OTM (ICT)	HOPE	GOB	260.00	Planned Dates Planned Days		13 Mar 2024 0	25 Apr 2024 43	30 May 2024 05	05 May 2024 05	06 May 2024 06	03 June 2024 28	87
GD19	Supply, Installation, Commissioning & Testing of Refrigerated Centrifuge machine	No	02	OTM (ICT)	HOPE	GOB	30.00	Planned Dates Planned Days		13 Mar 2024 0	28 Apr 2024 43	08 May 2024 05	12 May 2024 05	06 Jun 2024 06	04 July 2024 28	1825
GD22	Supply, Installation, Commissioning & Testing of Refrigerated Incubator	No	05	OTM (ICT)	HOPE	GOB	75.00	Planned Dates Planned Days		13 Mar 2024 0	28 Apr 2024 43	08 May 2024 14	12 May 2024 07	06 Jun 2024 07	04 July 2024 28	1825
GD24	Supply, Installation, Testing and Commissioning of Dose Calibrator	No.	05	OTM (ICT)	HOPE	GOB	100.00	Planned Dates Planned Days		10 Jun 2024 0	23 July 2024 44	06 Aug 2024 14	13 Aug 2024 07	20 Aug 2024 07	17 Sep 2024 28	100
	Total value of Goods procurement (Foreign Equipment)		32				2390.00	Actual Dates		10 Jun 2024	23 July 2024					

08/07/24

Dr Md. Zahangir Alam
Project Director
Enhance Capacity of Institute of Nuclear
Medicine and Allied Sciences (INMAS) at
Mirford, Cumilla, Faridpur, Barishal and Bogura
Bangladesh Atomic Energy Commission
Agargaon, Dhaka-1207

Local Equipment:

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (in Tk. lakh) as per RPP	Time Code for Process	Not used in GOOD	Invitel/ Advertis e Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD25	Supply, Installation, Testing and Commissioning of Micropipette, Adjustable Repeater Pipette, Blood Centrifuge, Magnetic Separator, Assay Tube rack, Shaker and Vortex	Nos.	213	OTM (e-GP)	HOPE	GOB	132.40	Planned Dates		25 June 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024		
								Planned Days		0	29	14	07	07	28	85	
								Actual Dates		25 June 2024	23 July 2024						
GD26	Supply, Installation, Testing and Commissioning of L-Block Table top Shield, Lead Shielded Apron, Lead Shielded Syringes, Lead Syringe Carrier and Lead Pot	Nos.	91	OTM (e-GP)	HOPE	GOB	157.00	Planned Dates		25 June 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024	85	
								Planned Days		0	29	14	07	07	28		
								Actual Dates		25 June 2024	23 July 2024						
GD27	Supply, Installation, Testing and Commissioning of Medical Refrigerator and Radiopharmaceutical Refrigerator	Nos.	15	OTM (e-GP)	HOPE	GOB	110.00	Planned Dates		25 June 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024	85	
								Planned Days		0	29	14	07	07	28		
								Actual Dates		25 June 2024	23 July 2024						
GD30	Supply of Reagents/Kit/Consumable items	Ls	-	OTM (e-GP)	HOPE	GOB	1000.00	Planned Dates		25 July 2024	22 Aug 2024	29 Aug 2024	05 Sep 2024	12 Sep 2024	10 Oct 2024	78	
								Planned Days		0	29	07	07	07	28		
								Actual Dates									
GD31 (Lpt-1)	Supply, Installation, Testing and Commissioning of Atomic Absorption Spectrophotometer	Nos.	04	OTM (e-GP)	HOPE	GOB	320.00	Planned Dates		25 June 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024	85	
								Planned Days		0	29	14	07	07	28		
								Actual Dates		25 June 2024	23 July 2024						
GD31 (Lot-2)	Supply, Installation, Testing and Commissioning of Survey Meter and Pocket Dosimeter	Nos.	35	OTM (e-GP)	HOPE	GOB	80.00	Planned Dates		25 June 2024	23 July 2024	06 Aug 2024	13 Aug 2024	20 Aug 2024	17 Sep 2024	85	
								Planned Days		0	29	14	07	07	28		
								Actual Dates		27 June 2024	25 July 2024						

Dr Md. Zahangir Alam
Project Director

Finance Capacity of Institute of Nuclear Medicine and Allied Sciences (INMAS) at
Mitalford, Cumilla, Faridpur, Barisal and Rogura3
Bangladesh Atomic Energy Commission
Apargam, Dhaka-120*

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (in Tk. lakh) as per ROPP	Time Code for Process	Not used in GOOD	Invited/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Tk. Com. n of Contract
GD32	Supply, Installation, Testing and Commissioning of Patient Entry Software with all accessories	Sets	05	OTM (e-GP)	HOPE	GOB	25.00	Planned Dates Planned Days Actual Dates		25 June 2024 0 27 June 2024	23 July 2024 29 25 July 2024	06 Aug 2024 14	13 Aug 2024 07	20 Aug 2024 07	17 Sep 2024 28	85	
GD33	Supply, Installation, Testing and Commissioning of LED Television and Tool Box	Nos. /Sets	15	OTM (e-GP)	HOPE	GOB	35.00	Planned Dates Planned Days Actual Dates		25 June 2024 0 27 June 2024	23 July 2024 29 25 July 2024	06 Aug 2024 14	13 Aug 2024 07	20 Aug 2024 07	17 Sep 2024 28	85	
	Total value of Goods procurement (Local Equipment)		378				1859.40										


 Dr. Md. Zahangir Alam
 Project Director
 Enhance Capacity of Institute of Nuclear
 Medicine and Allied Sciences (INMAS) at
 Muford, Cumilla, Faridpur, Barishal and Bogura
 Bangladesh Atomic Energy Commission
 Agargaon, Dhaka-1207

Instruction

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Est'd Cost (in Tk. lakh) as per RDPP	Time Code for Process	Advertise proquel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD2	Construction of Sub-Station room and Supply & Installation of Sub-Station with all necessary accessories at INMAS Mitford	No.	1	LTM	HOPE	GOB	316.00	Planned Dates		01 Jan 2024	15 Jan 2024	22 Jan 2024	29 Jan 2024	05 Feb 2024	04 Mar 2024	-	-
WD3	Acoustic, lighting, air conditioning, sitting arrangement, electrical and other related works for existing conference room at INMAS Mitford	Sqm	100	LTM	HOPE	GOB	90.00	Planned Dates		01 Jan 2024	15 Jan 2024	22 Jan 2024	29 Jan 2024	05 Feb 2024	04 Mar 2024	-	-
WD4	Renovation/Modification works of the existing boundary wall, sewerage system and garden including brick works, plaster, fencing, weather coat etc. at INMAS Mitford	Sqm	880	LTM	HOPE	GOB	42.00	Planned Dates		01 Jan 2024	15 Jan 2024	22 Jan 2024	29 Jan 2024	05 Feb 2024	04 Mar 2024	-	-
WD6	Construction of Sub-Station room and Supply & Installation of Sub-Station with all necessary accessories at INMAS Cumilla	No.	1	LTM	HOPE	GOB	287.00	Planned Dates		01 Jan 2024	15 Jan 2024	22 Jan 2024	29 Jan 2024	05 Feb 2024	04 Mar 2024	64	365
WD7	Acoustic, lighting, air conditioning, sitting arrangement, electrical and other related works for existing conference room at INMAS Cumilla	Sqm	100	LTM	HOPE	GOB	100.00	Planned Dates		01 Jan 2024	15 Jan 2024	22 Jan 2024	29 Jan 2024	05 Feb 2024	04 Mar 2024	64	365
WD8	Renovation/Modification works of the existing boundary wall, sewerage system and garden including brick works, plaster, fencing, weather coat etc. at INMAS Cumilla	Sqm	925	LTM	HOPE	GOB	60.00	Planned Dates		01 Jan 2024	15 Jan 2024	22 Jan 2024	29 Jan 2024	05 Feb 2024	04 Mar 2024	64	365

08/07/24

Dr Md. Zahangir Alam
Project Director

Finance Capacity of Institute of Nuclear Medicine and Allied Sciences (INMAS) at Mitford, Cumilla, Fardpur, Barishal and Bogura
Bangladesh Atomic Energy Commission
Ayerstown, Dhaka-1207

WDI	Activity & Installation of Sub-Station with all necessary accessories at INMAS Faridpur	Sqm	LTM	HOPE	GOB	RDPP	Process	Prequal (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature
WD11	Acoustic, lighting, air conditioning, sitting arrangement, electrical and other related works for existing conference room at INMAS Faridpur	100	LTM	HOPE	GOB	282.00	Planned Dates Planned Days Actual Dates		01 Jan 2024 0	15 Jan 2024 15	22 Jan 2024 07	29 Jan 2024 07	05 Feb 2024 07	04 Mar 2024 28	64
WD12	Renovation/Modification works of the existing boundary wall, sewerage system and garden including brick works, plaster, fencing, weather coat etc. and construction of approach road with gate, guard room etc. at INMAS Faridpur	920	LTM	HOPE	GOB	90.00	Planned Dates Planned Days Actual Dates		10 Jan 2024 0	28 Jan 2024 15	14 Mar 2024 07	24 Mar 2024 07	24 Mar 2024 07	21 Apr 2024 28	64
WD15	Construction of Sub-Station room and Supply & Installation of Sub-Station with all necessary accessories at INMAS Barishal	No.	LTM	HOPE	GOB	90.00	Planned Dates Planned Days Actual Dates		01 Jan 2024 0	15 Jan 2024 15	22 Jan 2024 07	29 Jan 2024 07	05 Feb 2024 07	04 Mar 2024 28	64
WD17	Acoustic, lighting, air conditioning, sitting arrangement, electrical and other related works for existing conference room at INMAS Barishal	100	LTM	HOPE	GOB	280.00	Planned Dates Planned Days Actual Dates		01 Jan 2024 0	15 Jan 2024 15	22 Jan 2024 07	29 Jan 2024 07	05 Feb 2024 07	04 Mar 2024 28	45
WD18	Renovation/Modification works of the existing boundary wall, sewerage system and garden including brick works, plaster, fencing, weather coat etc. and approach road at INMAS Barishal	2102	LTM	HOPE	GOB	115.00	Planned Dates Planned Days Actual Dates		01 Jan 2024 0	15 Jan 2024 15	22 Jan 2024 07	29 Jan 2024 07	05 Feb 2024 07	04 Mar 2024 28	64
WD22 & 23	Construction of Sub-Station room and Supply & Installation of Sub-Station with all necessary accessories at INMAS Bogura	No.	LTM	HOPE	GOB	245.00	Planned Dates Planned Days Actual Dates		01 Jan 2024 0	15 Jan 2024 15	22 Jan 2024 07	29 Jan 2024 07	05 Feb 2024 08	04 Mar 2024 28	65

Dr Md. Zahangir Alam
Project Director
Enhance Capacity of Institute of Nuclear
Medicine and Allied Sciences (INMAS) at
Mitford, Cumilla, Faridpur, Barishal and Bogura
Bangladesh Atomic Energy Commission
Agargaon, Dhaka-1207

Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk. lakh) as per RDPP	Time Code for Process	Advertise prequal (if applicable)	Invited Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
Acoustic, lighting, air conditioning, sitting arrangement, electrical and other related works for existing conference room at INMAS Bogura	Sqm	156	LTM	HOPE	GOB	125.00	Planned Dates Planned Days Actual Dates		01 Sep 2024 0	15 Sep 2024 15	22 Sep 2024 07	29 Sep 2024 07	06 Oct 2024 07	03 Nov 2024 28	45	365
Renovation/Modification works of the existing boundary wall, sewerage system and garden including brick works, plaster, fencing, weather coat etc. at INMAS Bogura	Sqm	1200	LTM	HOPE	GOB	75.00	Planned Dates Planned Days Actual Dates		01 Jan 2024 0	15 Jan 2024 15	22 Jan 2024 07	29 Jan 2024 07	05 Feb 2024 07	04 Mar 2024 28	64	365
Total value of Works procurement						2287.00			17 Jan 2024	01 Feb 2024	21 mar 2024	25 mar 2024	31 Mar 2024	28 Apr 2024		

08/07/24

Dr Md. Zahangir Alam
Project Director
Enhance Capacity of Institute of Nuclear
Medicine and Allied Sciences (INMAS) at
Muford, Cumilla, Faridpur, Barishal and Bogura
Bangladesh Atomic Energy Commission
Apargaon, Dhaka-1207