

ANNUAL PROCUREMENT PLAN (2021-22)

Ministry/Division : Ministry of Environment, Forests and Climate Change.

Agency : Forest Department.

Procuring Entity Name & code : Project Director

Project/Program Name & code : Biodiversity Conservation and Eco- System Development of Mahamaya Eco-Park Project . Project Code - 224298900

SL No.	Economic Code No. (Old/New)	Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lakh)	Time Code for Process	Not Used in GOO DS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFQ)	Signing of Contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	৪৮৩৬/০ ২৫৬১০৬	GD-1	পোষাক (ইউনিফর্ম)	-	১২	RFQ	PD	GOB	১.০৩	Planned Dates		16/8/21	25/8/21	25/8/21	01/09/21	08/09/21	15/9/21		15/10/21
										Planned Days		-	9	0	7	7	7	30	30
										Actual Dates		16/8/21	25/8/21	25/8/21	26/8/21	26/8/21	-	-	28/10/21
2	৬৮০৯/৪ ১১২১০২	GD-2	জলযান (ইঞ্জিন যুক্ত দেশীয় নৌকা ক্রয়) ০১টি	সংখ্যা	১	RFQ	HOPE	GOB	৫.০০	Planned Dates		17/8/21	26/8/21	26/8/21	02/09/21	09/09/21	16/9/21		16/12/21
										Planned Days		-	9	0	7	7	7	30	90
										Actual Dates			-	-					
3	৪৮১৫/৪ ১১২২০ ২	GD-3	কম্পিউটার ক্রয় ০১টি	সংখ্যা	১	RFQ	PD	GOB	১.২০	Planned Dates		17/8/21	26/8/21	26/8/21	02/09/21	09/09/21	16/9/21		16/10/21
										Planned Days		-	9	0	7	7	7	30	30
										Actual Dates		17/8/21	26/8/21	26/8/21	26/8/21	02/09/21	-	-	30/09/21
4	৬৮১৯/৪ ১১২৩১০	GD-4	বাইসাইকেল ক্রয় ১০টি	সংখ্যা	১০	RFQ	PD	GOB	১.২০	Planned Dates		17/8/21	26/8/21	26/8/21	02/09/21	09/09/21	16/9/21		16/10/21
										Planned Days		-	9	0	7	7	7	30	30
										Actual Dates		17/8/21	26/8/21	26/8/21	26/8/21	06/09/21	-	-	30/09/21
5	৬৮২৭/৪ ১১২৩১০	GD-5	আই পি এস ক্রয় ০২টি	সংখ্যা	২	RFQ	PD	GOB	২.০০	Planned Dates		17/8/21	26/8/21	26/8/21	02/09/21	09/09/21	16/9/21		16/10/21
										Planned Days		-	9	0	7	7	7	30	30
										Actual Dates		17/8/21	26/8/21	26/8/21	26/8/21	06/09/21	-	-	30/09/21
6	৬৮১৩/৪ ১১২৩১৬	GD-6	রেফ্রিজারেটর (নরমালা) ০২টি ও ৫৫' এল ইডি টেলিভিশন ০১টি	সংখ্যা	৩	RFQ	PD	GOB	৪.০০	Planned Dates		17/8/21	26/8/21	26/8/21	02/09/21	09/09/21	16/9/21		16/10/21
										Planned Days		-	9	0	7	7	7	30	30
										Actual Dates		17/8/21	26/8/21	26/8/21	26/8/21	01/09/21	-	-	30/09/21
7	৬৮৪৫/৪ ১১৩১০২	GD-7	গোবর	মঃমিঃ	২৩২.৮০	RFQ	PD	GOB	২.০৩৭	Planned Dates		24/8/21	02/09/21	02/09/21	09/9/21	16/09/21	23/9/21		23/11/21
										Planned Days		0	9	0	7	7	7	30	60
										Actual Dates		24/8/21	02/09/21	02/09/21	06/09/21	07/09/21	-	-	28/10/21
8	৬৮৪৫/৪ ১১৩১০২	GD-8	ছন, মূলি বাঁশ ও বাড়িওয়ালার বাঁশ সরবরাহ	লট	১	RFQ	PD	GOB	৩.০৮৪৬	Planned Dates		24/8/21	02/09/21	02/09/21	09/9/21	16/09/21	23/9/21		23/11/21
										Planned Days		0	9	0	7	7	7	30	60
										Actual Dates		24/8/21	02/09/21	02/09/21	06/09/21	07/09/21	-	-	28/10/21

SL No.	Economic Code No. (Old/New)	Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lakh)	Time Code for Process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFQ)	Signing of Contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
9	৬৮৪৫/৮ ১১৩১০২	GD-9	পলিপ্রোপাইলিন ব্যাগ সরবরাহ	সংখ্যা	৫৮২০০০	OTM	PD	GOB	৫.৫২৯০	Planned Dates		11/8/21	26/8/21	09/09/21	16/09/21	23/09/21	21/10/21		21/11/21
										Planned Days		0	15	14	7	7	28	71	30
										Actual Dates		21/11/21	07/12/21	13/12/21	-	-	-	-	
10	৬৮৪৫/৮ ১১৩১০২	GD-10	বাগানের খুঁটি	সংখ্যা	৪৩৬১২৫	RFQ	PD	GOB	৩.৫৯১২৫	Planned Dates		02/1/22	11/01/22	11/01/22	18/01/22	25/01/22	01/2/22		03/3/22
										Planned Days		0	9	0	7	7	7	30	30
										Actual Dates			-	-					
11	৬৮৪৫/৮ ১১৩১০২	GD-11	সাইন বোর্ড সরবরাহ	সংখ্যা	৩৫টি	RFQ	PD	GOB	২.২২৭০	Planned Dates		02/1/22	11/01/22	11/01/22	18/01/22	25/01/22	01/2/22		03/3/22
										Planned Days		0	9	0	7	7	7	30	30
										Actual Dates			-	-					
12	৬৮৪৫/৮ ১১৩১০২	GD-12	শোভা বর্ধনকারী চারা সরবরাহ	সংখ্যা	৪৪১৭ টি	OTM	PD	GOB	৬.৬২৫৫	Planned Dates		04/1/22	19/1/22	02/02/22	09/02/22	16/02/22	16/03/22		16/06/22
										Planned Days		0	15	14	7	7	28	71	90
										Actual Dates									
13	৪৮৮৮/ ৩২৫৫১ ০১	GD-13	কম্পিউটার সামগ্রী	থোক	থোক	RFQ	PD	GOB	৩.০০	Planned Dates		16/8/21	25/8/21	25/8/21	01/09/21	08/09/21	15/9/21		15/10/21
										Planned Days		-	9	0	7	7	7	30	30
										Actual Dates		16/8/21	25/8/21	25/8/21	26/08/21	31/08/21	-	-	30/09/21
14	৪৮২৮/৩ ২৫৫১০ ৮	GD-14	স্টেশনারী, সিল, স্ট্যাম্প ও টোনার	থোক	থোক	RFQ	PD	GOB	১.৫০	Planned Dates		16/8/21	25/8/21	25/8/21	01/09/21	08/09/21	15/9/21		15/10/21
										Planned Days		-	9	0	7	7	7	30	30
										Actual Dates		16/8/21	25/8/21	25/8/21	26/08/21	15/09/21	-	-	30/09/21
									৪২.০২৪৩৫										

Approved

24/1/2022

Md. Amir Hosain Chowdhury
Chief Conservator of Forests (CC)
Forest Department, Dhaka.

(Mozammel Hoque Shah Chowdhury)
Project Director
Biodiversity Conservation and Eco-system
Development of Mahamaya Eco-park Project
&
Divisional Forest Officer
Chattogram North Forest Division

ANNUAL PROCUREMENT PLAN (2021-22)

Ministry/Division

: Ministry of Environment, Forests and Climate Change.

Agency

: Forest Department.

Procuring Entity Name & code

: Project Director

Project/Program Name & code

: Biodiversity Conservation and Eco- System Development of Mahamaya Eco-Park Project . Project Code - 224298900

SL No.	Economic Code No. (Old/New)	Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lakh)	Time Code for Process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFQ)	Signing of Contract	Total time to Contract signature	Time for Completion of Contract
1	৭০১১/৪১১১ ১০১	WD-1	সি আই সিস্টেম রক্ষা এবং গরু শ্রেণীর কর্মচারীদের জন্য ব্যাগার নির্মাণ	ক:মি	৫০ ক:মি.	RFQ	PD	GOB	৭.৫০	Planned Dates		09/8/21	18/8/21	18/8/21	25/08/21	01/09/21	08/9/21		08/3/22
										Planned Days		-	9	0	7	7	7	30	180
										Actual Dates		02/09/21	12/09/21	12/09/21	16/09/21	21/09/21	-	-	
2	৭০১১/৪১১১ ১০১	WD-2	সি আই সিস্টেম রক্ষা এবং গরু শ্রেণীর কর্মচারীদের জন্য ব্যাগার নির্মাণ	ক:মি	৫০ ক:মি.	RFQ	PD	GOB	৭.৫০	Planned Dates		09/8/21	18/8/21	18/8/21	25/08/21	01/09/21	08/9/21		08/3/22
										Planned Days		-	9	0	7	7	7	30	180
										Actual Dates		02/09/21	12/09/21	12/09/21	16/09/21	20/09/21	-	-	
3	৭০১৬/৪১১১ ২০১	WD-3	ওতলা ভিত্তি বিশিষ্ট পার্ক অফিস কাম তথ্য কেন্দ্র (বিতল) নির্মাণ	ক:মি	২০০ ক:মি.	OTM	PD	GOB	১০১.২৩	Planned Dates		05/8/21	22/8/21	05/09/21	12/09/21	19/09/21	17/10/21		17/06/22
										Planned Days		0	17	14	7	7	28	73	240
										Actual Dates		09/09/21	27/09/21	11/10/21	13/10/21	17/10/21	31/10/21	-	-
4	৭০১৬/৪১১১ ১৩১৭	WD-4	অর সি সি সিস্টেমের উপর অরসিসি ছাড়া এবং নিচে গোলাকর বেক্স ২টি নির্মাণ	সংখ্যা	২	RFQ	PD	GOB	৪.০০	Planned Dates		09/8/21	18/8/21	18/8/21	25/08/21	01/09/21	08/9/21		08/3/22
										Planned Days		-	9	0	7	7	7	30	180
										Actual Dates		05/09/21	14/09/21	14/09/21	16/09/21	20/09/21			
5	৭০০১/৪১১১ ১২০১	WD-5	ভূমি উন্নয়ন (আংশিক)	লট	১	RFQ	PD	GOB	৪.০০	Planned Dates		09/8/21	18/8/21	18/8/21	25/08/21	01/09/21	08/9/21		08/3/22
										Planned Days		-	9	0	7	7	7	30	180
										Actual Dates		05/09/21	14/09/21	14/09/21					
6	৪৮২৭/০২ ৫৫১০২	WD-6	মুদ্রণ ও বাঁধাই	খোক	খোক	RFQ	PD	GOB	১.২০	Planned Dates		16/8/21	25/8/21	25/8/21	01/09/21	08/09/21	15/9/21		15/10/21
										Planned Days		-	9	0	7	7	7	30	30
										Actual Dates		02/09/21	12/09/21	12/09/21	16/09/21	21/09/21	-	-	28/10/21
7	৪৯০১/০২৫ ৮১০১	WD-7	মোটরযান মেরামত	খোক	খোক	RFQ	PD	GOB	১.০০	Planned Dates		16/8/21	25/8/21	25/8/21	01/09/21	08/09/21	15/9/21		15/12/21
										Planned Days		-	9	0	7	7	7	30	90
										Actual Dates		02/09/21	12/09/21	12/09/21					
									১২৬.৪৩										

Approved

Md. Amir Hosain Chowdhury
Chief Conservator of Forests (CC)
Forest Department, Dhaka.

(Mozammel Hoque Shah Chowdhury)
Project Director
Biodiversity Conservation and Eco-system
Development of Mahamaya Eco-park Project

&
Divisional Forest Officer
Chattogram North Forest Division.