

**ANNUAL PROCUREMENT PLAN (2024-2025) for WORKS**

Ministry/Division : Information & Communication Technology Division  
 Agency : Bangladesh Hi-Tech park Authority  
 Procuring Entity : ICTD/HOPE/Project Director  
 Project Code : 224319600  
 Project Name : Establishment of Sheikh Kamal IT Training & Incubation Center (11 Nos.) (1st Revised) Project

Sl no.	Package Number	Description of procurement package	Unit	Qty	Procurement Method & Type	Contracting authority	Source of fund	Estimate as per DPP (in lac Tk.)	Fund allocation in 2024-2025	Time code for process	Invite/Adver use Tender/RQ /DPM	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing (days)	Time for completion of Contract	Remarks
1	Siraiganj-1	4 Storied Building at Siraiganj	Package	1	DPM	ICTD	GOB	4489.94	800.00	Planned Date	0	8	3	9	0	124	144	792	
										Actual Date	26-Oct-22	3-Nov-22	6-Nov-22	15-Nov-22	15-Nov-22	19-Mar-23		19-May-25	
2	Joypurhat-2	6 Storied Building at Joypurhat	Package	1	DPM	ICTD	GOB	5879.80	1000.00	Planned Date	0	10	0	16	0	12	38	792	
										Actual Date	20-Oct-22	30-Oct-22	30-Oct-22	15-Nov-22	15-Nov-22	27-Nov-22		27-Jan-25	
3	Manikganj-3	6 Storied Building at Manikganj	Package	1	DPM	ICTD	GOB	6734.85	1000.00	Planned Date	0	8	3	9	0	124	144	792	
										Actual Date	26-Oct-22	3-Nov-22	6-Nov-22	15-Nov-22	15-Nov-22	19-Mar-23		19-May-25	
4	Kishoreganj-4	6 Storied Building at Kishoreganj	Package	1	DPM	ICTD	GOB	5954.29	1000.00	Planned Date	0	7	0	16	0	21	44	792	
										Actual Date	23-Oct-22	30-Oct-22	30-Oct-22	15-Nov-22	15-Nov-22	6-Dec-22		5-Feb-25	
5	Narayanganj-5	6 Storied Building at Narayanganj	Package	1	DPM	ICTD	GOB	5734.51	1000.00	Planned Date	0	7	3	9	0	65	84	790	
										Actual Date	27-Oct-22	3-Nov-22	6-Nov-22	15-Nov-22	15-Nov-22	19-Jan-23		19-Mar-25	
6	Bandarban-6	3 Storied Building at Bandarban	Package	1	DPM	ICTD	GOB	7077.86	812.00	Planned Date	0	7	3	9	0	65	84	790	
										Actual Date	27-Oct-22	3-Nov-22	6-Nov-22	15-Nov-22	15-Nov-22	19-Jan-23		19-Mar-25	
7	Chandpur-7	6 Storied Building at Chandpur	Package	1	DPM	ICTD	GOB	7281.36	1000.00	Planned Date	0	10	0	16	0	12	38	792	
										Actual Date	20-Oct-22	30-Oct-22	30-Oct-22	15-Nov-22	15-Nov-22	27-Nov-22		27-Jan-25	
8	Kustia-8	6 Storied Building at Kustia	Package	1	DPM	ICTD	GOB	6444.67	1000.00	Planned Date	0	8	3	9	0	124	144	792	
										Actual Date	26-Oct-22	3-Nov-22	6-Nov-22	15-Nov-22	15-Nov-22	19-Mar-23		19-May-25	

স্বাক্ষরিত করছেনঃ **S M Jafarullah, ndc**  
 Managing Director (Grade-1)  
 Bangladesh Hi-Tech Park Authority  
 09.07.22

Sl no.	Package Number	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract approval authority	Source of fund	Estimate as per DPP (in lac Tk.)	Fund allocation in 2024-2025	Time code for process		Invite/Advertise Tender/RFO /DPM	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing (days)	Time for completion of Contract	Remarks
										Planned Date	Actual Date									
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
										Planned Date	Actual Date	Days	Days	Days	Days	Days		Days		Days
9	Meherpur-9	6 Storied Building at Meherpur	Package	1	DPM	ICTD	GOB	6346.67	1000.00	Planned Date								38	792	
										Actual Date	20-Oct-22	30-Oct-22	30-Oct-22	15-Nov-22	15-Nov-22	15-Nov-22	27-Nov-22		27-Jan-25	
10	Bhola-10	6 Storied Building at Bhola	Package	1	DPM	ICTD	GOB	6014.87	1000.00	Planned Date								84	790	
										Actual Date	27-Oct-22	3-Nov-22	6-Nov-22	15-Nov-22	15-Nov-22	19-Jan-23	19-Mar-25			
11	Dineajpur-11	6 Storied Building at Dineajpur	Package	1	DPM	ICTD	GOB	5891.75	1000.00	Planned Date								84	790	
										Actual Date	27-Oct-22	3-Nov-22	6-Nov-22	15-Nov-22	15-Nov-22	19-Jan-23	19-Mar-25			
12	Land Development works-12	Land Development works at Chandpur & Bandarban (WD-05)	Package	1	DPM	ICTD	GOB	2287.57	440.00	Planned Date								23	180	
										Actual Date	22-Nov-21	6-Dec-22	12-Dec-21	14-Dec-21	14-Dec-21	25-Jan-22	24-Jul-22			
13	Construction of Drain-12	Internal drainage system and utility ducts and other works	RMI	3376	DPM	ICTD	GOB	1087.59	500.00	Planned Date								52	219	
										Actual Date										

(স্বাক্ষরিত) স্বাক্ষরিত  
 স্বাক্ষরিত স্বাক্ষরিত স্বাক্ষরিত  
 স্বাক্ষরিত স্বাক্ষরিত স্বাক্ষরিত  
 স্বাক্ষরিত স্বাক্ষরিত স্বাক্ষরিত

১৯/১১/২৪

০৭.০৭.২৫  
 Managing Director (Grade-1)  
 Bangladesh Hi-Tech Park Authority  
 ICT Division

**ANNUAL PROCUREMENT PLAN (2024-2025) for GOODS**  
**Information & Communication Technology Division**

Ministry/Division : Bangladesh Hi-Tech park Authority  
 Agency : ICTD/HOPE/Project Director  
 Procuring Entity : 224319600  
 Project Code :  
 Project Name : Establishment of Sheikh Kamal IT Training & Incubation Center (11 Nos.) (1st Revised) Project

Package Number	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract approval authority	Source of fund	Est. cost as per DPP (in lac Tk.)	Fund allocation in 2024-2025	Time code for process		Invite/Advertise Tender/RFQ	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing (days)	Time for completion of Contract	Remarks
									Planned Date	Actual Dates									
1	2	3	4	5	6	7	8	9	Planned Date	11	12	13	14	15	16	17	18	19	
									Actual Dates	11									
GD-11	Computer Machineryes -03	LS	LS	RFQ	PD	GoB	70.00	5.00	Planned Date	11-Nov-24	7	3	3	1	1	15	15		
									Actual Dates	11-Nov-24									
GD-13	Furniture-04	LS	LS	RFQ	PD	GoB	40	5.00	Planned Date	1-Nov-24	7	3	3	1	1	15	30		
									Actual Dates	1-Nov-24									
GD-15	Office Equipment	LS	LS	RFQ	PD	GoB	10	2.00	Planned Date	1-Oct-24	7	5	3	3	3	1	19	30	
									Actual Dates	1-Oct-24									
GD-16	Stationery	LS	LS	RFQ	PD	GoB	40	5.00	Planned Date	1-Nov-24	7	3	3	1	1	14	15		
									Actual Dates	1-Nov-24									
GD-19	Advertisement	LS	LS	RFQ	PD	GoB	80	15.00	Planned Date	1-Sep-24	7	4	4	1	4	20	30		
									Actual Dates	1-Sep-24									
GD-18	Jeep car 1 No's, Double cabin pickup 1 No's and Motorcycle 8 No's	LS	LS	OTM	PD	GoB	117.2	117.20	Planned Date	4-Sep-24	28	3	1	3	1	36	60		
									Actual Dates	4-Sep-24									

919128

(স্বাক্ষরিত) স্বাক্ষরিত  
 প্রকল্প পরিচালক (উপপ্রকল্প)  
 ICTD/HOPE/Project Director  
 বাংলাদেশ হি-টেক পার্ক অথরি

91.07.24  
 Managing Director (Grade-1)  
 Bangladesh Hi-Tech Park Authority

Ministry/Division  
Agency  
Procuring Entity  
Project Code  
Project Name

ANNUAL PROCUREMENT PLAN (2024-2025) for Revenue Expenditure  
Information & Communication Technology Division  
Bangladesh Hi-Tech park Authority  
ICTD/HOPE/Project Director  
224319600  
Establishment of Sheikh Kamal IT Training & incubation Center (11 Nos.) (1st Revised) Project

Package Number	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract approval authority	Source of fund	Est:cost as per DPP (in lac Tk.)	Fund allocation in 2024-2025	Time code for process		Invoice/Advice Tender/RFO	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing (days)	Time for completion of Contract	Remarks
									Planned Date	Actual Dates									
SD-1	Consultancy Firm	num	LS	QCBS	HOPE	GOB	550	70.00	Planned Date	11	12	13	14	15	16	17	18	19	
									Actual Dates	9-Oct-20	10-Dec-20	20-Dec-20	28-Feb-21	7-Mar-21	8-Mar-21				1394
SD-2	Training	LOT	LS	OTM		GOB	770	232.43	Planned Date	11	12	13	14	15	16	17	18	19	
									Actual Dates	18-Oct-24	18-Nov-24	4-Dec-24	11-Dec-24	15-Dec-24	18-Dec-24				61
SD-6A	Hiring Vehicle	LOT	LS	OTM	PD	GOB	64.8	24.00	Planned Date	11	12	13	14	15	16	17	18	19	
									Actual Dates	14-Aug-22	28-Aug-22	31-Aug-22	3-Sep-22	6-Sep-22	26-Sep-22				25

*(Signature)*  
১৭/১১/২৪

(স্বাক্ষর কার্যকর হবে)  
স্বাক্ষর সীমাবদ্ধ (উপস্থিত)  
স্বাক্ষর কার্যকর হবে।  
স্বাক্ষর কার্যকর হবে।  
স্বাক্ষর কার্যকর হবে।

*(Signature)*  
০৭.১০.২৪

**G S M Jafarullah, ndc**  
Managing Director (Grade-1)  
Bangladesh Hi-Tech Park Authority  
ICT Division

শেখ কামাল আইটি ট্রেনিং ও ইনকিউবেশন সেন্টার স্থাপন (১১টি) (১ম সংশোধিত) শীর্ষক প্রকল্প

২০২৪-২০২৫ অর্থবছরের মাসিকভিত্তিক লক্ষ্যমাত্রা

সর্বমোট প্রাক্কলিত ব্যয় = ৮৩৭১৮.৪৭ লক্ষ টাকা

এতিপি-তে ২০২৪-২০২৫ অর্থবছরের সম্ভাব্য ব্যয় = ১২০৫২.০০ লক্ষ টাকা

মাস	জুলাই, ২০২৪	আগস্ট, ২০২৪	সেপ্টে., ২০২৪	অক্টো., ২০২৪	নভে., ২০২৪	ডিসে., ২০২৪	জানু., ২০২৫	ফেব্রু., ২০২৫	মার্চ, ২০২৫	এপ্রিল, ২০২৫	মে, ২০২৫	জুন, ২০২৫	মোট	মন্তব্য
মাসভিত্তিক লক্ষ্যমাত্রা (কোটি টাকায়)	0.00	1200.00	1200.00	1600.00	1000.00	1200.00	900.00	900.00	1000.00	1600.00	1200.00	252.00	12052.00	
ক্রমপঞ্জিভূত লক্ষ্যমাত্রা (কোটি টাকায়)	0.00	1200.00	2400.00	4000.00	5000.00	6200.00	7100.00	8000.00	9000.00	10600.00	11800.00	12052.00		
শতকরা হার	0%	9.96%	9.96%	13.28%	8.30%	9.96%	7.46%	7.46%	8.30%	13.28%	9.96%	2.08%	100%	
ক্রমপঞ্জিভূত শতকরা হার	0%	9.96%	19.92%	33.20%	41.50%	51.46%	58.92%	66.38%	74.68%	87.96%	97.92%	100.00%		

(স্বাক্ষরিত) শেখ কামাল আইটি ট্রেনিং ও ইনকিউবেশন সেন্টার স্থাপন (১১টি) (১ম সংশোধিত) প্রকল্প

১১/১২/২৪

জি এন এম জাকারিয়াহ, এনজিনি  
ব্যবস্থাপনা পরিচালক (প্রকল্প-১)  
স্বাক্ষরিত

০৭.০৭.২৪

# Establishment of Sheikh Kamal IT Training & Incubation Center (11 Nos.)(1st Revised) Project


## Tentative WORK PLAN (2024-2025)

**Ministry:** Information & Communication Technology division  
**Agency:** Bangladesh Hi-Tech Park Authority  
**Procuring Entity:** ICTD/HOPE/Project Director

FY:2024-2025

Sl no.	Description of Work	Start Date	Finish Date	Days	Month														
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	March	April	May	Jun			
					1st	2nd	1st	2nd	1st	2nd	1st	2nd	1st	2nd	1st	2nd	1st	2nd	
1	Land Development works at Chandpur & Bandarban (WD-02)	25-Jan-22	15-Feb-25	1117															
2	Construction of Drain-12	10-Jul-24	10-Jul-25	365															
3	6 Storied Building at Meherpur-9	27-Nov-22	27-Jan-25	792															
4	6 Storied Building at Bnola-10	19-Jan-23	19-Mar-25	790															
5	6 Storied Building at Manikganj-3	19-Mar-23	19-May-25	792															
6	6 Storied Building at Chandpur-7	27-Nov-22	27-Jan-25	792															
7	6 Storied Building at Kishoreganj-4	6-Dec-22	5-Feb-25	792															
8	3 Storied Building at Bandarban-6	19-Jan-23	19-Mar-25	790															
9	6 Storied Building at Joypurhat-2	27-Nov-22	27-Jan-25	792															
10	4 Storied Building at Sirajganj-1	19-Mar-23	19-May-25	792															
11	6 Storied Building at Kushtia-8	19-Mar-23	19-May-25	792															
12	6 Storied Building at Dinajpur-11	19-Jan-23	19-Mar-25	790															
13	10 Storied Building at Narayanganj-5	19-Jan-23	19-Mar-25	790															

  
 09/11/28

  
**G S M Jafarullah, ndc**  
 Managing Director (Grade-14)  
 Bangladesh Hi-Tech Park Authority  
 ICT Division