

বিষয় : বিউবো'র আওতাধীন “বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন, চট্টগ্রাম জোন (২য় পর্যায়), (১ম সংশোধিত),
বিউবো, চট্টগ্রাম” প্রকল্পের বিপরীতে ২০২৪-২০২৫ ইং অর্থ বছরের বার্ষিক ক্রয় পরিকল্পনা (APP)
অনুমোদন প্রসঙ্গে।

১। উপর্যুক্ত বিষয়ে সদয় অবগতির জন্য জানানো যাচ্ছে যে, “বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন, চট্টগ্রাম জোন (২য় পর্যায়), বিউবো, চট্টগ্রাম” শীর্ষক প্রকল্পটি গত ১১/১০/২০১৮খ্রিঃ তারিখে অনুষ্ঠিত একনেক সভায় অনুমোদিত হয়। বিদ্যুৎ বিভাগের সূত্র নং-২৭.০০.০০০০.০৮১.১৪.১৪৪.১৭.৩১৩ তারিখ ২৮/০৭/২০২২ খ্রিঃ মোতাবেক অত্র প্রকল্পের ডিপিপি'র (১ম সংশোধন) অনুযায়ী মোট প্রশাসনিক ব্যয় ২৬০০৬১.২৩ লক্ষ টাকা অনুমোদনের আদেশ জারী করা হয়। প্রকল্পটির (১ম সংশোধিত) বাস্তবায়ন মেয়াদকাল জুলাই/২০১৮ খ্রিঃ থেকে জুন/২০২৫ খ্রিঃ পর্যন্ত। ডিপিপি'র ২য় সংশোধন প্রস্তাব অনুযায়ী প্রস্তাবিত মেয়াদকাল জুলাই/২০১৮ থেকে জুন/২০২৭ পর্যন্ত যাহার প্রাক্কলিত ব্যয় ৪৩৮৫৯৫.৩৫ লক্ষ টাকা (জিওবি = ৪০৫৫৬৪.৯৯ লক্ষ টাকা ও নিজস্ব তহবিল = ৩৩৩০০.৩৬ লক্ষ টাকা)। ২য় সংশোধিত প্রস্তাবটি গত ১০/০৬/২০২৪ খ্রিঃ তারিখ পরিকল্পনা কমিশনে প্রেরণ করা হয়েছে (কপি সংযুক্ত)।

২। ২০২৪-২০২৫ ইং অর্থ বছরের বার্ষিক উন্নয়ন কর্মসূচি (এডিপি)তে প্রকল্পের বিপরীতে ৩৩২৩০.০০ লক্ষ টাকা (জিওবি = ৩১৭০০.০০ লক্ষ টাকা ও নিজস্ব তহবিল = ১৫৩০.০০ লক্ষ টাকা) বরাদ্দ প্রদান করা হয়েছে (কপি সংযুক্ত)। বরাদ্দকৃত টাকার মধ্যে প্রকল্প ব্যয় নির্বাহ করা হবে।

৩। আলোচ্য প্রকল্পের বিপরীতে ক্রয়তব্য পণ্য, কার্য ও সেবা খাতে ডিপিপি'র সংস্থান অনুযায়ী ২০২৪-২০২৫ ইং অর্থ বছরের বার্ষিক ক্রয় পরিকল্পনা (APP) প্রণয়ন করতঃ এতদসঙ্গে সংযুক্ত করা হলো যা অনুমোদনের প্রয়োজন। নিম্নের ছকে পণ্য, কার্য ও সেবা খাতে অর্থের পরিমাণ বর্ণিত হলোঃ


দপ্তরের নাম	প্যাকেজের প্রকার					(লক্ষ টাকায়)	
	পণ্য (টার্গেট)	পণ্য (লোকাল)	কার্য	সেবা	ভূমি অধিগ্রহণ	সর্বমোট	মন্তব্য
বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন, চট্টগ্রাম জোন (২য় পর্যায়), বিউবো, চট্টগ্রাম	২২৫১৯১.৮৫	১২০৬৭.৬১	৬০০৪.৭৭	১৮৬.৮৯	৩৭০৬.০০	২৪৭১৫১.১৩	-


৪। বিউবো'র আর্থিক ক্ষমতা অর্পন (উন্নয়ন), ২০১৮খ্রিঃ এর আইটেম নং ৭৪, পৃষ্ঠা নং ৯৫ (কপি সংযুক্ত) অনুযায়ী উক্ত প্রকল্পের বিপরীতে ২০২৪-২০২৫ ইং অর্থ বছরের বার্ষিক ক্রয় পরিকল্পনা (APP)'র প্রশাসনিক অনুমোদনের পূর্ণ ক্ষমতা সদস্য (বিতরণ) মহোদয়, বিউবো, সংরক্ষণ করেন।


৫। এমতাবস্থায়, আলোচ্য প্রকল্পের বিপরীতে ক্রয়তব্য পণ্য, কার্য ও সেবা খাতে ডিপিপি'র সংস্থান অনুযায়ী ২০২৪-২০২৫ ইং অর্থ বছরের বার্ষিক ক্রয় পরিকল্পনা (APP) সদয় অনুমোদনের জন্য সদস্য (বিতরণ) মহোদয়, বিউবো বরাবর প্রেরণ করা যেতে পারে।


৬। সদয় পেশ করা হলো।


সংযুক্তিঃ বর্ণনামতে।



মোঃ রাসেল রানা
পরিচিতি নং-৩৩-০২৩৯
সহকারী পরিচালক (হিসাব)
বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন
চট্টগ্রাম জোন (২য় পর্যায়)
বিউবো, চট্টগ্রাম।


মোঃ শাহাদাত হোসেন
পরিচিতি নং-১-০২১০৯
নিবাহী প্রকৌশলী
বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন
চট্টগ্রাম জোন (২য় পর্যায়)
বিউবো, চট্টগ্রাম।


মোর্শেদ মঞ্জুরুল ইসলাম
পরিচিতি নং-১-১২৮৬
উপ-প্রকল্প পরিচালক (তঃপ্রঃ)
বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন
চট্টগ্রাম জোন (২য় পর্যায়)
বিউবো, চট্টগ্রাম।


মোঃ শামছদ্দিন
পরিচিতি নং-১-১২০০
প্রকল্প পরিচালক
বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন
চট্টগ্রাম জোন (২য় পর্যায়)
বিউবো, চট্টগ্রাম।


সদস্য, বিতরণ মহোদয়
বিউবো, ঢাকা।



- ০৭। অনুগ্রহ পূর্বক টোকা অনুচ্ছেদ নং-০১ হতে ০৬ পর্যন্ত দেখা যেতে পারে। বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন, চট্টগ্রাম জোন (২য় পর্যায়), বিউবো, চট্টগ্রাম দপ্তরের ২০২৪-২০২৫ অর্থ বৎসরে পণ্য, কার্য, সেবা ও ভূমি অধিগ্রহণ খাতে প্রস্তাবিত এপিপি'র প্রশাসনিক অনুমোদনের জন্য প্রকল্প পরিচালক, বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন, চট্টগ্রাম জোন (২য় পর্যায়), বিউবো, চট্টগ্রাম সুপারিশসহ নথিটি অত্র দপ্তরে উপস্থাপন করেছেন।
- ০৮। এমতাবস্থায়, প্রকল্প কাজের সূচ্য বাস্তবায়নের স্বার্থে প্রকল্প পরিচালক, বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন, চট্টগ্রাম জোন (২য় পর্যায়), বিউবো, চট্টগ্রাম সুপারিশের প্রেক্ষিতে উক্ত প্রকল্পের অনুকূলে চলতি ২০২৪-২০২৫ অর্থ বৎসরে নিম্নবর্ণিত শর্তাবলী প্রতিপালন সাপেক্ষে পণ্য, কার্য, সেবা ও ভূমি অধিগ্রহণ খাতে সর্বমোট ২৪৭১৫১.১২ লক্ষ টাকার প্রস্তাবিত এপিপি'র প্রশাসনিক অনুমোদন বিবেচনা করা যেতে পারে।

দপ্তরের নাম	প্যাকেজের প্রকার					সর্বমোট টাকা (লক্ষ টাকা)	মন্তব্য
	পণ্য (টার্গেট) (লক্ষ টাকা)	পণ্য (লোকাল) (লক্ষ টাকা)	কার্য (লক্ষ টাকা)	সেবা (লক্ষ টাকা)	ভূমি অধিগ্রহণ (লক্ষ টাকা)		
বিবিবায়, চট্টগ্রাম জোন (২য় পর্যায়) চট্টগ্রাম	২২৫১৯১.৮৫	১২০৬৭.৬১	৬০০৪.৭৭	১৮৬.৮৯	৩৭০০.০০	২৪৭১৫১.১২	

শর্তাবলী :

- (ক) এডিপি বরাদ্দ প্রাপ্তি সাপেক্ষে অনুমোদিত এপিপি'র অগ্রাধিকার তালিকা অনুযায়ী কাজ সম্পন্ন করতে হবে।
- (খ) OTM পদ্ধতিতে প্রস্তাবিত সকল অভ্যন্তরীণ ক্রয় e-GP পদ্ধতিতে দরপত্র আহ্বান করতে হবে।
- (গ) APP বাস্তবায়নে DPP/RDPP, পাবলিক প্রিকিউরমেন্ট আইন, ২০০৬ এবং পাবলিক প্রিকিউরমেন্ট বিধিমালা, ২০০৮ (তৎপরবর্তী সংশোধনী সহ) এবং বিউবো'র আর্থিক ক্ষমতা অর্পণ (উন্নয়ন), ২০১৮ এ বর্ণিত বিধিমালাসহ এতদসংক্রান্ত বিধি-বিধান সমূহ যথাযথভাবে অনুসরণ করতে হবে।
- (ঘ) অনুমোদিত DPP/RDPP এর বহির্ভূত কোন ক্রয় ও ব্যয় করা যাবে না। আবশ্যিকভাবে অনুমোদিত DPP/RDPP এর অন্তর্ভুক্ত অঙ্গভিত্তিক পরিমাণ ও অর্থের সংস্থান অনুযায়ী যে কোন ক্রয় ও ব্যয় সম্পন্ন করতে হবে।
- (ঙ) বিদ্যুৎ বিভাগের স্মারক নং-২৭.০০.০০০০.০৮৩.০৬.০১৬.১৭-২৬৬ তাং-২৭-০৫-১৮ ইং মোতাবেক যথাযথ কর্তৃপক্ষের পূর্বানুমোদন ব্যতীত কোন অনুমোদিত প্রকল্পের কোন অংশের পরিমাণ ও ব্যয় হ্রাস-বৃদ্ধি করে প্রকল্প বাস্তবায়ন করা যাবে না।
- (চ) কোন আবশ্যিক/যৌক্তিক কারণে DPP/RDPP তে অন্তর্ভুক্ত কোন অংশের কোনরূপ পরিবর্তন/পরিবর্তন/বিশোধন বা কোন অংশ/প্যাকেজ অন্তর্ভুক্ত করতে হলে তা এতদসংক্রান্ত বিধি-বিধান, পিপিএ-২০০৬, পিপিআর-২০০৮ ও বিদ্যুৎ বিভাগের নির্দেশনা অনুসরণ করতঃ যথাযথ কর্তৃপক্ষের পূর্বানুমোদন গ্রহণ করে বিষয়টি RDPP প্রণয়ন কালীন সময়ে অবশ্যই তা প্রতিফলন করে যথাযথ কর্তৃপক্ষের অনুমোদন গ্রহণ করতে হবে। তাছাড়াও, ইতোপূর্বে যে সমস্ত অঙ্গের যা যা পরিবর্তন হয়েছে তা বর্ণিত বিধি-বিধান প্রতিপালন করে যথাযথ কর্তৃপক্ষের অনুমোদন গ্রহণ করতঃ অবশ্যই RDPP তে প্রতিফলন করে যথাযথ কর্তৃপক্ষের অনুমোদন গ্রহণ করতে হবে।
- (ছ) প্রকল্প মেয়াদ ও ADP বরাদ্দের মধ্যে সীমাবদ্ধ রেখে এপিপিভুক্ত ক্রয় ও ব্যয় সম্পাদন এবং কাজ বাস্তবায়ন করতে হবে। ক্রয় ও ব্যয় সম্পাদনে যে কোন ধরনের দ্বৈততা (পরিমাণগত ও ব্যয়গত) আবশ্যিকভাবে পরিহার করতে হবে।
- (জ) প্রযোজ্য ক্ষেত্রে বিউবো'র কেন্দ্রীয় সচিবালয়ের স্মারক নং-২৫৪৯-বিউবো(সচি)/উন্নয়ন-৯০ তাং-০৬/০১/১৫ ইং মোতাবেক ক্রয় কাজ e-GP এর মাধ্যমে সম্পন্ন করতে হবে।
- (ঝ) অর্থ মন্ত্রণালয়, অর্থ বিভাগ, বাজেট অনুবিভাগ-১, অধিশাখা-১ এর জারীকৃত পরিপত্রের স্মারক নং-০৭.১০১.০২০.০০.০০.০০৯.২০২২-০১ তারিখঃ ০২/০৭/২০২৩ এবং বিউবো'র কেন্দ্রীয় স্মারক নং-২৭.১১.০০০০.১০১.৩১.০২২.২৩-২৮৮ তারিখঃ ০৫/০৭/২০২৩ অনুযায়ী যথাযথ ব্যবস্থা গ্রহণ করতে হবে।

২৭/০৭/২০২৪
উপ-সচিব, বিতরণ
বিউবো, ঢাকা।

০৭/০৭/২০২৪
সদস্য, বিতরণ মহোদয়
বিউবো, ঢাকা।

০৭/০৭/২০২৪
প্রকল্প পরিচালক

বিদ্যুৎ বিতরণ ব্যবস্থার উন্নয়ন প্রকল্প
চট্টগ্রাম জোন (২য় পর্যায়), বিউবো, চট্টগ্রাম।

উপ-সচিব, বিতরণ

২৭/০৭/২০২৪

০৬/০৭/২০২৪

Annual Procurement Plan, FY: 2024-2025

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name: Project Director

Budget: Developer

Project Name & Code: Power Distribution System Development, Chattogram Zone (2nd Phase), (1st Revision) Code No- 224265700

Procurements of Goods (GOB Part)

		(Taka in Lakh)																
Pkg No	Lot No	Description of Procurement Package	Unit	Qty	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Funds	Est. Cost/ Contract Price in Tk (Lakh)	Time Code for Process	Invite/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	Lot-1	Design, Supply, Erection, Installation, Testing and Commissioning of 07 Nos. of New 33/11KV GIS Substation, 04 Nos. of 33/11KV Substation Up-gradation, 05 Nos 33Kv Bay-Extension and Installation of 1 km 33KV XLPE 1X800mm ² Underground armored copper cable double circuit line including Automation of the Substation (SAS) interfacing with the existing SCADA System of Chattogram, Civil works and other related works on Turnkey Basis under Power Distribution System Development, Chattogram Zone (2nd Phase), BPPDB (GD-01, Lot-01)	Nos/Km	16 Nos and 1Km	OTM (ICT)	CCGP	GOB	53628.74	Planning dates	08.08.2023	18.09.2023	17.10.2023	30.09.2024	07.10.2024	28.10.2024	447 days	730 days	Carried Over
GD-1	Lot-2	Design, Supply, Erection, Installation, Testing and Commissioning of 05 Nos. of New 33/11KV GIS Substation and Installation of 25.25 km 33KV XLPE 1X800mm ² Underground armored copper cable double circuit line including Automation of the Substation (SAS) interfacing with the existing SCADA System of Chattogram, Civil works and other related works on Turnkey Basis under Power Distribution System Development, Chattogram Zone (2nd Phase), BPPDB (GD-01, Lot-02)	Nos/Km	5 Nos and 25.25 Km	OTM (ICT)	CCGP	GOB	55957.70	Planning dates	08.08.2023	18.09.2023	17.10.2023	30.09.2024	07.10.2024	28.10.2024	447 days	730 days	Carried Over
	Lot-3	Design, Supply, Erection, Installation, Testing and Commissioning of 05 Nos. of New 33/11KV GIS Substation, 02 Nos. of 33/11KV Substation Up-gradation, 02 Nos 33Kv Bay-Extension and Installation of 13 km 33KV XLPE 1X800mm ² Underground armored copper cable double circuit line including Automation of the Substation (SAS) interfacing with the existing SCADA System of Chattogram, Civil works and other related works on Turnkey Basis under Power Distribution System Development, Chattogram Zone (2nd Phase), BPPDB (GD-01, Lot-03)	Nos	9 Nos and 13Km	OTM (ICT)	CCGP	GOB	52094.49	Planning dates	08.08.2023	20.09.2023	17.10.2023	30.09.2024	07.10.2024	28.10.2024	447 days	730 days	Carried Over

Handwritten signatures and initials: [Signature], [Signature], [Signature]

Annual Procurement Plan, FY: 2024-2025

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name: Project Director

Budget: Develop

Project Name & Code: Power Distribution System Development, Chattogram Zone (2nd Phase), (1st Revision) Code No- 224265700

Procurements of Goods (GOB Part)																							
Pkg No	Lot No	Description of Procurement Package	Unit	Qty	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Funds	Est. Cost/ Contract Price in Tk (Lakh)	Time Code for Process	Invite/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract	Remarks					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19					
GD-1	Lot-4	Design, Supply, Erection, Installation, Testing and Commissioning of 02 Nos. of New 33/11KV GIS Substation, 01 Nos. of 33/11KV Substation Up-gradation, 02 Nos. 33Kv Bay-Extension and Installation of 25.75 km 33KV XLPE 1X800mm ² Underground armored copper cable double circuit line including Automation of the Substation (SAS) interfacing with the existing SCADA System of Chattogram, Civil works and other related works on Turnkey Basis under Power Distribution System Development, Chattogram Zone (2nd Phase), BPDB (GD-01, Lot-04)	Nos/Km	8 Nos and 25.75 Km	OTM (ICT)	CCGP	GOB	63510.92	Planning dates	08.08.2023	20.09.2023	17.10.2023	30.09.2024	07.10.2024	28.10.2024	447 days	730 days	Carried Over					
Sub-total (Turnkey)													225191.85										
GD-5	-	Supply of 15M SPC Pole (D-Type)	Nos	1161	DPM	BPDB	GOB	277.50											Contract No: 27.11.0000.304.23.207.23.25, Date: 23/02/2023	Carried Over			
GD-6	-	Supply of 15M SPC Pole (D-Type)	Nos	718	DPM	BPDB	GOB	498.52											Contract No: 27.11.0000.304.23.210.23.28, Date: 23/02/2023	Carried Over			
GD-9	-	Supply of 15M SPC Pole (C-Type)	Nos	1050	DPM	BPDB	GOB	498.52											Contract No: 27.11.0000.304.23.209.23.27, Date: 23/02/2023	Carried Over			
GD-10	-	Supply of 15M SPC Pole (C-Type)	Nos	1050	DPM	BPDB	GOB	383.28											Contract No: 27.11.0000.304.23.208.23.26, Date: 23/02/2023	Carried Over			
GD-13	-	Supply of 12M SPC Pole (502 dan)	Nos	6650	DPM	BPDB	GOB	2021.99											Contract No: 27.11.0000.304.23.211.23.34, Date: 22/03/2023	Carried Over			
GD-14	-	Supply of 12M SPC Pole (502 dan)	Nos	6650	DPM	BPDB	GOB	1753.82											Contract No: 27.11.0000.304.23.212.23.34, Date: 09/04/2023	Carried Over			
GD-17	-	Supply of 9M SPC Pole (250 dan)	Nos	4175	DPM	BPDB	GOB	666.05											Contract No: 27.11.0000.304.23.213.23.30, Date: 22/03/2023	Carried Over			
GD-18	-	Supply of 9M SPC Pole (250 dan)	Nos	4175	DPM	BPDB	GOB	996.11											Contract No: 27.11.0000.304.23.214.23.35, Date: 09/04/2023	Carried Over			
GD-34	-	Post Insulator with Fittings for 33KV Line	Sets	24720	OTM	BPDB	GOB	54.36											Contract No: 27.11.0000.304.21.218.21.12, Date: 15.09.2021	Carried Over			
GD-43	-	Other Line Accessories for 33KV Line (New & Upgradation)	Sets	Lot	OTM	BPDB	GOB	119.29											Contract No: 27.11.0000.304.20.231.20.16, Date: 15/07/2020	Carried Over			
GD-52	Lot-1	11/0.4 KV, 250 KVA Distribution Transformer	Nos	200	OTM	MoPEMR	GOB	160.80											Contract No: 27.11.0000.304.20.206.20.155, Date: 07/06/2020	Carried Over			
GD-54	Lot-4	11/0.4 KV, 250 KVA Distribution Transformer	Nos	200	OTM	MoPEMR	GOB	157.80											Contract No: 27.11.0000.304.20.208.20.158, Date: 07/06/2020	Carried Over			
GD-55	Lot-2	MCCB (With box) for 11/0.4KV, 250KVA Distribution Transformer	Set	7624	OTM	BPDB	GOB	502.96											Contract No: 27.11.0000.304.21.219.21.22, Date: 22.09.2021	Carried Over			

Ar *Ar* *Ar*

Ar

Ar

Annual Procurement Plan, FY: 2024-2025


Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name: Project Director
 Project Name & Code: Power Distribution System Development, Chattogram Zone (2nd Phase), (1st Revision) Code No- 224265700


Budget: Development


Procurements of Goods (GOB Part)

Pkg No	Lot No	Description of Procurement Package	Unit	Qty	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Funds	Est. Cost/ Contract Price in Tk (Lakh)	Time Code for Process	Invite/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
GD-55	Lot-4	Transformer Platform, Clamp, Pole Band etc for 11/0.4KV, 250 kVA Distribution Transformer	Set	3812	OTM	BPDB	GOB	60.00	Electrical Equipment Allocation Ref No: 27.11.0000.513.19.851.20.00254, Date: 22/03/2020 (Requisition No: 534, Requisition Date: 19/03/2020)									Carried Over	
GD-57	-	6.35/23KV, 25KVA (New)	Nos	250	OTM	BPDB	GOB	309.38	Planning dates	31.08.2024	26.09.2024	31.10.2024	07.11.2024	14.11.2024	28.11.2024	89 days	210 days	Proposed	
GD-58	-	6.35/23KV, 25KVA (New)	Nos	250	OTM	BPDB	GOB	309.38	Planning dates	31.08.2024	26.09.2024	31.10.2024	07.11.2024	14.11.2024	28.11.2024	89 days	210 days	Proposed	
GD-61	Lot-3	Terminal Lag, H type Connector for 6.35/0.23KV, 50KVA Distribution Transformer	Nos	2000 & 2000	OTM	BPDB	GOB	0.30										Carried Over	
	-	11 KV Straight Type Cross Arm	Set	3900															
	-	11 KV Angle Type Cross Arm	Set	3200															
GD-66	-	11 KV Tension Type Cross Arm	Set	2800	OTM	BPDB	GOB	1782.42	Planning dates	31.08.2024	26.09.2024	31.10.2024	07.11.2024	14.11.2024	28.11.2024	89 days	210 days	Proposed	
	-	5-Spool wire rack angle type	Set	13600															
	-	5-Spool wire rack channel type	Set	6800															
	-	Guy Preform	Nos.	61124															
	-	WASP Preform	Nos.	52200															
	-	ANT Preform	Nos.	3700															
	-	Armor Rod (Dog)	Nos.	45600															
	-	33 KV PG Clamp	Nos.	10708															
	-	H-Type connector (Dog to Dog)	Nos.	32500															
GD-67	-	H-Type connector (WASP to WASP)	Nos.	38800	OTM	BPDB	GOB	1281.86	Planning dates	31.08.2024	26.09.2024	31.10.2024	07.11.2024	14.11.2024	28.11.2024	89 days	210 days	Proposed	
	-	H-Type connector (Ant to Ant)	Nos.	12600															
	-	H-Type connector (Dog to 35 mm PVC Copper Cable)	Nos.	6862															
	-	Terminal Lug 35 mm	Nos.	27446															
GD-68	-	PVC Copper Cable 35 mm	meter	27446	OTM	BPDB	GOB	233.29	Planning dates	31.08.2024	26.09.2024	31.10.2024	07.11.2024	14.11.2024	28.11.2024	89 days	210 days	Proposed	
Total (Local)																			
Total (Turnkey+Local)																			
12067.61																			
237,259.46																			

বিঃ দ্রঃ ২০২৪-২০২৫ অর্থ বছরের এডিপি বরাদ্দ, ৩৩২০০ লক্ষ টাকার মধ্যে সীমাবদ্ধ রেখে ব্যয় করা হবে।


 (Anik Das)
 ID no.: 01-02663
 Assistant Engineer
 PDS, Chattogram Zone (Phase-2)
 BPDB, Chattogram


 (Md. Shahdat Hossain)
 ID no.: 01-02109
 Executive Engineer
 PDS, Chattogram Zone (Phase-2)
 BPDB, Chattogram


 (Morshed Monjurul Islam)
 ID no.: 01-01286
 Deputy Project Director
 PDS, Chattogram Zone (Phase-2)
 BPDB, Chattogram


 (Md. Shamsuddin)
 ID no.: 01-01200
 Project Director
 PDS, Chattogram Zone (Phase-2)
 BPDB, Chattogram


 Member, Distribution
 BPDB, Dhaka.

Annual Procurement Plan, FY: 2024-2025






Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name: Project Director

Budget: Development

Project Name & Code: Power Distribution System Development, Chattogram Zone (2nd Phase), (1st Revision) Code No- 224265700

Procurements of Works (GOB Part)

(Taka in Lakh)																		
Pkg No	Lot No	Description of Procurement Package	Unit	Qty	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Funds	Est. Cost/ Contract Price in Tk (Lakh)	Time Code for Process	Invite/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WD-2		Construction of Dormitory Building	Sq-m	1400	OTM	BPDB	GOB	819.00	Planning dates	26.06.2024	31.07.2024	27.08.2024	03.09.2024	10.09.2024	24.09.2024	90 days	730 days	Carried Over
WD-4	-	Boundary Wall	R.m	3000	OTM	BPDB	BPDB	46.41										Carried Over
WD-6	-	Renovation works of 33KV line under S&D-Pathorghata	km	4	OTM	BPDB	GOB	16.37										Carried Over
WD-7	-	Renovation works of 33KV line under S&D-Stadium	km	14	OTM	BPDB	GOB	29.93										Carried Over
WD-9	-	Construction of new 33KV line under S&D-Patia	km	25	OTM	BPDB	GOB	41.57										Carried Over
WD-10	-	33KV line works (New & Renovation) under Saitkania Electric supply	km	15	OTM	BPDB	GOB	14.41										Carried Over
WD-11	-	33KV line works (New) under S&D-Coxbazar (Including Ramu Electric Supply)	km	32	OTM	BPDB	GOB	104.00										Carried Over
WD-13	-	33KV line works (New & Renovation) under Lama Electric supply	km	55	OTM	BPDB	GOB	50.00										Carried Over
WD-14	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Halisohor	km	84	OTM	BPDB	GOB	77.76										Carried Over
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Halisohor	km	47	OTM	BPDB	GOB	95.38										Carried Over
WD-15	-	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Agrabad	km	85	OTM	BPDB	GOB	95.65										Carried Over
WD-16	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Khulsi	km	65	OTM	BPDB	GOB	60.89										Carried Over

WD-17	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Pahartoli	km	86	OTM	BPDB	GOB	88.68	Contract No: 182-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 23.03.2020	Carried Over
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Pahartoli	km	26	OTM	BPDB	GOB	54.20	Contract No: 874-PD/PDSD/Cig.zone(2nd phase)/2023, Date: 17.12.2023	Carried Over
WD-18	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Newmuring	km	78	OTM	BPDB	GOB	121.00	Contract No: 176-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 23.03.2020	Carried Over
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Newmuring	km	34	OTM	BPDB	GOB	69.71	Contract No: 863-PD/PDSD/Cig.zone(2nd phase)/2023, Date: 17.12.2023	Carried Over
WD-19	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Rampur	km	70	OTM	BPDB	GOB	74.00	Contract No: 156-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 18.03.2020	Carried Over
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Rampur	km	22	OTM	BPDB	GOB	47.55	Contract No: 872-PD/PDSD/Cig.zone(2nd phase)/2023, Date: 17.12.2023	Carried Over
WD-20	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Patharghata	km	70	OTM	BPDB	GOB	76.34	Contract No: 113-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 25.03.2020	Carried Over
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Patharghata	km	38	OTM	BPDB	GOB	90.96	Contract No: 856-PD/PDSD/Cig.zone(2nd phase)/2023, Date: 17.12.2023	Carried Over
WD-21	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Stadium	km	84	OTM	BPDB	GOB	155.00	Contract No: 178-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 23.03.2020	Carried Over
WD-22	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Sholosohor	km	99	OTM	BPDB	GOB	92.07	Contract No: 155-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 18.03.2020	Carried Over
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Sholosohor	km	61	OTM	BPDB	GOB	87.63	Contract No: 879-PD/PDSD/Cig.zone(2nd phase)/2023, Date: 17.12.2023	Carried Over
WD-23	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Kalughat	km	103	OTM	BPDB	GOB	133.88	Contract No: 212-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 25.03.2020	Carried Over
WD-24	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Bakolia	km	101	OTM	BPDB	GOB	133.57	Contract No: 179-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 23.03.2020	Carried Over
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Bakolia	km	37	OTM	BPDB	GOB	89.60	Contract No: 881-PD/PDSD/Cig.zone(2nd phase)/2023, Date: 20.12.2023	Carried Over
WD-25	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Madarharti	km	77	OTM	BPDB	GOB	146.68	Contract No: 177-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 23.03.2020	Carried Over

Handwritten signatures and initials: CAZ, 82, 2, CHA.

Handwritten signature.

WD-26	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Molra	82	OTM	BPDB	GOB	76.75	Contract No: 154-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 18.03.2020						Carried Over		
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Molra	82	OTM	BPDB	GOB	99.77	Contract No: 666-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 03.11.2020						Carried Over		
WD-27	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Hathazari	73	OTM	BPDB	GOB	79.98	Contract No: 160-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 18.03.2020						Carried Over		
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Hathazari	73	OTM	BPDB	GOB	55.74	Contract No: 527-PD/PDSD/Cig.zone (2nd phase)/2020, Date: 06.09.2020						Carried Over		
	Lot-3	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Hathazari	73	OTM	BPDB	GOB	58.33	Contract No: 294-PD/PDSD/Cig.zone (2nd phase)/2021, Date: 27.05.2021						Carried Over		
	Lot-4	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Hathazari	73	OTM	BPDB	GOB	165.50	Planning dates	31.08.2024	26.09.2024	31.10.2024	07.11.2024	14.11.2024	28.11.2024	89 days	540 days
WD-28	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Barbokudo	101	OTM	BPDB	GOB	84.11	Contract No: 181-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 23.03.2020						Carried Over		
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Barbokudo	102	OTM	BPDB	GOB	111.88	Contract No: 665-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 03.11.2020						Carried Over		
	Lot-3	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Barbokudo	45				86.30	Contract No: 895-PD/PDSD/Cig.zone(2nd phase)/2023, Date: 20.12.2023						Carried Over		
WD-29	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under Swandip Electric supply	106	OTM	BPDB	GOB	77.92	Contract No: 169-PD/PDSD/Cig.zone(2nd phase)/2020, Date: 22.03.2020						Carried Over		
	Lot-2	11KV,11/0.4KV,0.4KV line works (New & Renovation) under Swandip Electric supply	107	OTM	BPDB	GOB	70.30	Contract No: 514-PD/PDSD/Cig.zone (2nd phase)/2020, Date: 02.09.2020						Carried Over		
WD-29	Lot-3	11KV,11/0.4KV,0.4KV line works (New & Renovation) under Swandip Electric supply	80	OTM	BPDB	GOB	162.99	Contract No: 897-PD/PDSD/Cig.zone (2nd phase)/2023, Date: 20.12.2023						Carried Over		
	Lot-4	11KV,11/0.4KV,0.4KV line works (New & Renovation) under Swandip Electric supply	80				94.02	Contract No: 893-PD/PDSD/Cig.zone (2nd phase)/2023, Date: 20.12.2023						Carried Over		
	Lot-5	11KV,11/0.4KV,0.4KV line works (New & Renovation) under Swandip Electric supply	80				117.48	Contract No: 880-PD/PDSD/Cig.zone (2nd phase)/2023, Date: 17.12.2023						Carried Over		

Handwritten signatures and initials: *ADZ*, *8*, *25*, *Chit*

Handwritten signature: *AD*

WD-30	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Fouzdarhat	km	50	OTM	BPDB	GOB	94.13	Contract No: 899-PD/PDSD/Ctg.zone (2nd phase)/2023, Date: 20.12.2023	Carried Over
	Lot-3	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Fouzdarhat	km	50	OTM	BPDB	GOB	99.75	Contract No: 866-PD/PDSD/Ctg.zone (2nd phase)/2023, Date: 17.12.2023	Carried Over
WD-31	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Potia	km	117	OTM	BPDB	GOB	104.60	Contract No: 180-PD/PDSD/Ctg.zone(2nd phase)/2020, Date: 23.03.2020	Carried Over
	Lot-2			117				148.48	Contract No: 513-PD/PDSD/Ctg.zone (2nd phase)/2020, Date: 02.09.2020	Carried Over
	Lot-3			118				143.29	Contract No: 334-PD/PDSD/Ctg.zone (2nd phase)/2021, Date: 18.06.2021	Carried Over
WD-32	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under S&D-Coxbazar (Including Ramu Electric Supply)	km	111	OTM	BPDB	GOB	80.00	Contract No: 153-PD/PDSD/Ctg.zone(2nd phase)/2020, Date: 18.03.2020	Carried Over
	Lot-2			111				109.74	Contract No: 528-PD/PDSD/Ctg.zone (2nd phase)/2020, Date: 06.09.2020	Carried Over
	Lot-3			110				86.40	Contract No: 335-PD/PDSD/Ctg.zone (2nd phase)/2021, Date: 08.06.2021	Carried Over
WD-33	-	Construction of new 33KV line (Matarbari grid to Chokoria) under Chokoria ESU	Km	26	OTM	BPDB	GOB	73.69	Contract No: 252-PD/PDSD/Ctg.zone (2nd phase)/2021, Date: 20.05.2021	Carried Over
WD-34	-	11KV,11/0.4KV,0.4KV line works (New & Renovation) under Dohazari Electric Supply	Km	33	OTM	BPDB	GOB	50.65	Contract No: 815-PD/PDSD/Ctg.zone (2nd phase)/2022, Date: 27.12.2022	Carried Over
WD-35	-	11KV,11/0.4KV,0.4KV line works (New & Renovation) under Sutkania Electric Supply	Km	33	OTM	BPDB	GOB	45.00	Contract No: 820-PD/PDSD/Ctg.zone (2nd phase)/2022, Date: 28.12.2022	Carried Over
WD-36	Lot-1	11KV,11/0.4KV,0.4KV line works (New & Renovation) under under Chokoria Electric supply	km	47	OTM	BPDB	GOB	120.00	Contract No: 886-PD/PDSD/Ctg.zone (2nd phase)/2023, Date: 20.12.2023	Carried Over
	Lot-2			47				86.35	Contract No: 868-PD/PDSD/Ctg.zone (2nd phase)/2023, Date: 17.12.2023	Carried Over
	Lot-3			47				80.00	Contract No: 858-PD/PDSD/Ctg.zone (2nd phase)/2023, Date: 17.12.2023	Carried Over

Ar S J

(Signature)

Annual Procurement Plan, FY: 2024-2025

Budget: Development


Ministry/Division: MoFEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name: Project Director
 Project Name & Code: Power Distribution System Development, Chattogram Zone (2nd Phase), (1st Revision) Code No- 224265700


Procurements of Services (GOB Part)


Pkg No	Lot No	Description of Procurement Package	Unit	Qty	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Funds	Est. Cost/ Contract Price in Tk (Lakh)	Time Code for Process	Invite/ Advertise ment of Tender	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval to Award	(Taka in Lakh)			Remarks			
																	NOA	Signing of Contract	Completion of Contract				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22		
	Lot-1	Consultancy services of the detail survey, planning, design & supervision of different types sub-station construction and renovation works of power distribution system development project, Chattogram Zone (2nd Phase), BPDB, Chattogram	MM	120	RFP (QCBS)	BPDB	GOB	85.73													Contract No: 10540, Date: 20.08.2019	Carried Over	
	SD-1	Consultancy services of the detail survey, planning, design & supervision of the sub-station construction and renovation works of different types of distribution lines under power distribution system development project, Chattogram Zone (2nd Phase), BPDB, Chattogram	MM	160	RFP (QCBS)	BPDB	GOB	101.16														Contract No: 10541, Date: 20.08.2019	Carried Over
Total (SD)																							


Goods (GD)	237,259.46
Works (WD)	6,004.77
Services (SD)	186.89
Total	243,451.13

বিঃ দ্রঃ ২০২৪-২০২৫ অর্থ বছরের এডিপি বরাদ্দ ৩৩২৩০ লক্ষ টাকার মধ্যে সীমাবদ্ধ রেখে বায় করা হবে।


 (Anik Das)
 ID no.: 01-02663
 Assistant Engineer
 PDS, Chattogram Zone (Phase-2)
 BPDB, Chattogram


 (Md. Shahdat Hossain)
 ID no.: 01-02109
 Executive Engineer
 PDS, Chattogram Zone (Phase-2)
 BPDB, Chattogram


 (Morshed Monjurul Islam)
 ID no.: 01-01286
 Deputy Project Director
 PDS, Chattogram Zone (Phase-2)
 BPDB, Chattogram


 (Md. Shamsuddin)
 ID no.: 01-01200
 Project Director
 PDS, Chattogram Zone (Phase-2)
 BPDB, Chattogram


 Member, Distribution
 BPDB, Chattogram

Annual Procurement Plan, FY: 2024-2025

Budget: Development

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name: Project Director

Project Name & Code: Power Distribution System Development, Chattogram Zone (2nd Phase), (1st Revision) Code No- 224265700

Land Acquisition

Pkg No	Lot No	Description of Procurement Package	Unit	Qty	Procurement Method & Type (NCT/ICT)	Contract Approval Authority	Source of Funds	Est. Cost/ Contract Price in Tk	Time Code for Process	Invite/ Advertisement of Tender	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
-		Land Acquisition for 33/11 KV. Sub-station installation	Acre	1	To be acquired as per GOB's rules	MoPERM	GOB	3,700.00													
Total (Land Acquisition)								3,700.00													

up to June-2025

বিঃ দ্রঃ ২০২৪-২০২৫ অর্থ বছরের এডিপি বরাদ্দ ৩৩২৩০ লক্ষ টাকার মধ্যে সীমাবদ্ধ রেখে ব্যয় করা হবে।

Goods (GD)	237,259.46
Works (WD)	6,004.77
Services (SD)	186.89
Land Acquisition	3,700.00
Total	247,151.13

Anik Das
 (Anik Das) 04.07.2024
 ID no.: 01-02663
Assistant Engineer
 PDSD, Chattogram Zone (Phase-2)
 BPDB, Chattogram

B. Zuber (pre)
 04.07.2024
 (Md. Shahdat Hossain)
 ID no.: 01-02109
Executive Engineer
 PDSD, Chattogram Zone (Phase-2)
 BPDB, Chattogram

Morshed Monjurul Islam
 04.07.2024
 (Morshed Monjurul Islam)
 ID no.: 01-01286
Deputy Project Director
 PDSD, Chattogram Zone (Phase-2)
 BPDB, Chattogram

Shamsuddin
 04/07/2024
 (Md. Shamsuddin)
 ID no.: 01-01200
Project Director
 PDSD, Chattogram Zone (Phase-2)
 BPDB, Chattogram

Member, Distribution
 BPDB, Chattogram