



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর
প্রকল্প পরিচালকের কার্যালয়

শেখ হাসিনার মূলনীতি
গ্রাম শহরের উন্নতি

বাংলাদেশের ২৩টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন প্রকল্প (জিওবি-আইডিবি)
১৪ শহীদ ক্যাপ্টেন মনসুর আলী সরণি, ডিপিএইচই ভবন (৮ম তলা), কাকরাইল, ঢাকা-১০০০।

Email : pdgobidb23@gmail.com

স্মারক নং- ৪৬.০৩.২৬০০.০০০.০৫.০০১.২১- ৩৯৮১

তারিখ : ১৯/০৯/২০২১ খ্রিঃ

প্রেরক : প্রকল্প পরিচালক

বাংলাদেশের ২৩টি পৌরসভায় পানি সরবরাহ ও
স্যানিটেশন প্রকল্প (জিওবি-আইডিবি)
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, ঢাকা।

প্রাপক : নির্বাহী প্রকৌশলী

জনস্বাস্থ্য প্রকৌশল অধিদপ্তর
কার্যসূচী ও সমন্বয় বিভাগ, ঢাকা।

বিষয় : বার্ষিক ক্রয় পরিকল্পনা এবং বার্ষিক কর্ম পরিকল্পনা প্রেরণ।

সূত্র : প্রধান প্রকৌশলীর দপ্তর স্মারক নং-৪৬.০৩.০০০০.০০১.২৯.৩৬৬.১৭-৮৩৬, তারিখ-১৪/০৯/২০২১ খ্রিঃ।

উপর্যুক্ত বিষয় ও সূত্রের প্রেক্ষিতে জনস্বাস্থ্য প্রকৌশল অধিদপ্তর কর্তৃক বাস্তবায়নায়ী “বাংলাদেশের ২৩টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন (জিওবি-আইডিবি)” শীর্ষক প্রকল্পের ২০২১-২০২২ অর্থ বছরের বার্ষিক উন্নয়ন কর্মসূচী (এডিপি) অনুযায়ী বার্ষিক ক্রয় পরিকল্পনা এবং বার্ষিক কর্ম পরিকল্পনা এতদসঙ্গে প্রেরণ করা হলো।

সংযুক্তি : বর্ণনানুযায়ী-০৬ (ছয়) পাতা।

(প্রকৌঃ মোঃ ওয়াজেদ আলী)
প্রকল্প পরিচালক
ফোন: ৫৫১৩০৭৩৯

তারিখ : ১৯/০৯/২০২১ খ্রিঃ

স্মারক নং- ৪৬.০৩.২৬০০.০০০.২৬.০০১.১৯- ৩৯৮১/১(২)

অনুলিপি সদয় অবগতির জন্য :-

১। প্রধান প্রকৌশলী, জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, বাংলাদেশ সরকার, ঢাকা।

২। অতিরিক্ত প্রধান প্রকৌশলী (পূর্ত), জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, বাংলাদেশ সরকার, ঢাকা।

(প্রকৌঃ মোঃ ওয়াজেদ আলী)
প্রকল্প পরিচালক
ফোন: ৫৫১৩০৭৩৯

Annual Procurement Plan for ADP 2021-22

Ministry/ Division	Ministry of Local Government, Rural Development and Cooperatives (Local Government Division)
Agency	Department of Public health engineering (DPHE)
Procuring Entity Name	Project Director
Project/ Program Name & Code	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GOB-IDB) & 224132700

Project Cost (In lac Taka)	
Total	99173.47
GOB	29316.73
PA	69856.74

Package No.	Description of Procurement item as per DPP	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (In lakhTaka)	Indicative Dates			
								Invitation for EOI	Issue of RFP	Sign of Contract	Completion of Contract
SERVICES											
URBAN-SER-02	Project Financial Auditing		LS	SL-N LCS	IDB & CE	GoB& IDB	53.70	Jun-20	Dec-20	Aug-21	Jun-23
URBAN-SER-03	Capacity Building Services		LS	SL-MC QCBS	IDB & CE	GoB& IDB	482.46	Jun-20	May-21	Oct-21	Apr-23
Total =							536.16				

~~15-7-2021~~
15-7-2021
(Md. Shahadat Hossain)
Assistant Engineer
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE, Dhaka

15.7.2021
Roman Kabir
Executive Engineer
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE, Dhaka.

15/07/2021
Md. Wazed Ali)
Project Director
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE, Dhaka.

Annual Procurement Plan for ADP 2021-22

Ministry / Division	Ministry of Local Government, Rural Development and Cooperatives (Local Government Division)
Agency	Department of Public health engineering (DPHE)
Procuring Entity Name & Code	Project Director
Project/ Program Name & Code	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GOB-IDB) & 224132700

Project Cost (In Lac Taka)

Total	99173.47
GOB	29316.73
PA	69856.74

Package No.	Description of Procurement Package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (In Lakh Taka)	Indicative Dates			
								Invitation for Pre-qual	Invitation for Tender	Sign of Contract	Completion of Contract
Goods											
URBAN - GD-3a	Supplying 46 Trucks (3 tons capacity) & 45 Desludging Trucks	nos.	(46+45) nos.	ICB	IDB & LGD	GOB & IDB	3104.64	Not req'd	Jan-22	Mar/22	Jun/22
URBAN - GD-5	Supplying Computers with accessories, Photocopiers, Furniture etc.		LS	ICB	IDB & CE	GOB & IDB	1005.26		Dec-21	Jan/22	May/22
	Supply different software	nos.	LS						Dec-21	Jan/22	May/22
Total							4109.90				

~~Signature~~
15-7-2021
(Md. Shahadat Hossain)
Assistant Engineer
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE, Dhaka

15.7.2021
Roman Kabir
Executive Engineer
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE Dhaka.

15/07/2021
Md. Wazed Ali
Project Director
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE, Dhaka.

Annual Procurement Plan for ADP 2021-2022

Ministry/ Division	Ministry of Local Government, Rural Development and Cooperatives (Local Government Division)
Agency	Department of Public health engineering (DPHE)
Procuring Entity Name & Code	Project Director
Project/ Program Name & Code	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GOB-IDB) & 224132700

Project Cost (In Lac Taka)	
Total	99173.47
GOB	29316.73
PA	69856.74

Package No.	Description of Procurement Package as per PP WORKS	Unit	QTY	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (In lac Taka)	Indicative Dates			
								Invitation for Pre-qual	Invitation for Tender	Sign of Contract	Completion of Contract
DOHR-W3	Installation/Construction of 2 Test tubewells, 1 Production tubewell, 2 Pump Houses, Submersible Pump Procurement with Column Pipe, Electric Panel Board Installation etc, electrification with transformer, 80 water points, 1 Ground Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB & IDB	971.11	Not req'd	May-21	Sep-21	Apr-23
GODA-W4	Installation/Construction 100 water points. 1 Surface Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB & IDB	1451.57	Not req'd	Nov-21	Mar-22	Jun-23
KANA-W5	Installation/Construction 60 water points, 1 Surface Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB & IDB	1401.97	Not req'd	Nov-21	Mar-22	Jun-23



R. Ali 15.7.21


15/07/2021

(Md. Wazed Ali)
Project Director
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE, Dhaka

Package No.	Description of Procurement Package as per PP WORKS	Unit	QTY	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (In lac Taka)	Indicative Dates			
								Invitation for Pre-qual	Invitation for Tender	Sign of Contract	Completion of Contract
SHAY-W10	Installation/Construction of 4 Test tubewells, 2 Production tubewells, 3 Pump Houses, Submersible Pump Procurement with Column Pipe, Electric Panel Board Installation etc, electrification with transformer ,50 water points, 1 Ground Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB& IDB	1000.51	Not req'd	Nov-20	Aug-21	Feb-23
AJMI-W12	Installation/Construction 30 water points, 1 Surface Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB& IDB	1364.77	Not req'd	Nov-21	Mar-22	Jun-23
BENA-W14	Installation/Construction of 4 Test tubewells, 2 Production tubewells, 3 Pump Houses, 80 water points, 1 Ground Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB& IDB	1037.71	Not req'd	Oct-20	Aug-21	Jan-23
SHER-W18	Installation/Construction of 2 Test tubewells, 1 Production tubewell, 2 Pump Houses, Submersible Pump Procurement with Column Pipe, Electric Panel Board Installation etc, electrification with transformer, 65 water points, 1 Ground Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB& IDB	952.51	Not req'd	Dec-20	Aug-21	Jan-23
GHAT-W22	Installation/Construction of 2 Test tubewells, 1 Production tubewell, 2 Pump Houses, 60 water points, Submersible Pump Procurement with Column Pipe, Electric Panel Board Installation etc, electrification with transformer , 1 Ground Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB& IDB	946.31	Not req'd	Jan-21	Aug-21	Mar-23
JOGA-W23	Installation/Construction of 2 Test tubewells, 1 Production tubewell, 2 Pump Houses, Submersible Pump Procurement with Column Pipe, Electric Panel Board Installation etc, electrification with transformer 95 water points, 1 Ground Water Treatment Plant & 1 Overhead Tank.	-	-	NCB	IDB & PD	GOB& IDB	989.71	Not req'd	Jun-21	Oct-21	May-23
DOHR-P26	Installation of 67.41 kms pipelines, 2720 House Connections with meter & 10 Street Hydrants	-	-	ICB-MC	IDB & PD	GOB& IDB	1590.90	Not req'd	Apr-21	Aug-21	May-22
GODA-P27	Installation of 18.01 kms pipelines, 2672 House Connections with meter & 8 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	775.76	Not req'd	Dec-21	Apr-22	Jan-23
KANA-P28	Installation of 19.39 kms pipelines, 1740 House Connections with meter & 8 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	630.58	Not req'd	Dec-21	Apr-22	Jan-23
MADH-P29	Installation of 15.90 kms pipelines, 2818 House Connections with meter & 10 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	767.87	Not req'd	Oct-21	Feb-22	Nov-22
NABI-P32	Installation of 18.90 kms pipelines, 3855 House Connections with meter & 12 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	1003.60	Not req'd	Nov-20	Aug-21	May-22
SHAY-P33	Installation of 16.40 kms pipelines, 1412 House Connections with meter & 8 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	522.73	Not req'd	Nov-20	Aug-21	May-22
SHIB-P34	Installation of 24.37 kms pipelines, 2461 House Connections with meter & 10 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	841.83	Not req'd	Apr-21	Aug-21	Apr-22

Package No.	Description of Procurement Package as per PP WORKS	Unit	QTY	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (In lac Taka)	Indicative Dates			
								Invitation for Pre-qual	Invitation for Tender	Sign of Contract	Completion of Contract
AJMI-P35	Installation of 11.93 kms pipelines, 962 House Connections with meter & 10 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	368.91	Not req'd	Dec-21	Apr-22	Jan-23
BASH-P36	Installation of 23.80 kms pipelines, 2145 House Connections with meter & 10 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	775.62	Not req'd	Feb-21	Aug-21	May-22
BENA-P37	Installation of 23.99 kms pipelines, 3013 House Connections with meter & 8 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	934.72	Not req'd	Dec-21	Apr-22	Jan-23
BELK-P38	Installation of 41.14 kms pipelines, 6679 House Connections with meter & 8 Street Hydrants	-	-	ICB-MC	IDB & PD	GOB& IDB	1874.42	Not req'd	Oct-20	Aug-21	May-22
DHAI-P40	Installation of 23.32 kms pipelines, 4327 House Connections with meter & 10 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	1160.48	Not req'd	Dec-20	Sep-21	Jun-22
SHER-P41	Installation of 15.22 kms pipelines, 2599 House Connections with meter & 8 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	717.16	Not req'd	Dec-20	Aug-21	May-22
ULIP-P42	Installation of 44.28 kms pipelines, 5297 House Connections with meter & 8 Street Hydrants	-	-	ICB-MC	IDB & PD	GOB& IDB	1676.91	Not req'd	Oct-21	Feb-22	Nov-22
GOBI-P43	Installation of 24.22 kms pipelines, 3540 House Connections with meter & 8 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	1033.38	Not req'd	Nov-20	Aug-21	May-22
JOGA-P46	Installation of 25.96 kms pipelines, 3544 House Connections with meter & 10 Street Hydrants	-	-	NCB	IDB & PD	GOB& IDB	1062.69	Not req'd	Jun-21	Oct-21	Jul-22
DOHR-S49	Construction of 5 PTs, 38 CLs, 1 STP, 1 SWCS, 48 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	388.50	Not req'd	Dec-21	Mar-22	Jun-23
MADH-S52	Construction of 5 PTs, 21 CLs, 1 STP, 1 SWCS, 15 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	327.92	Not req'd	Dec-21	Mar-22	Jun-23
NABI-S55	Construction of 5 PTs, 28 CLs, 1 STP, 1 SWCS, 48 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	358.17	Not req'd	Dec-21	Mar-22	Jun-23
AJMI-S58	Construction of 3 PTs, 7 CLs, 1 STP, 1 SWCS, 10 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	260.85	Not req'd	Dec-21	Mar-22	Jun-23
BIRG-S62	Construction of 5 PTs, 9 CLs, 4.12 km PDs, 1 STP, 1 SWCS, 10 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	1059.22	Not req'd	Sep-21	Dec-21	Jun-23
DHAI-S63	Construction of 12 PTs, 37 CLs, 4.05 km PDs, 1 STP, 1 SWCS, 38 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	1214.32	Not req'd	Dec-21	Mar-22	Jun-23
ULIP-S65	Construction of 8 PTs, 24 CLs, 1 STP, 1 SWCS, 29 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	371.35	Not req'd	Dec-21	Mar-22	Jun-23
GOBI-S66	Construction of 7 PTs, 20 CLs, 4.09 km PDs, 1 STP, 1 SWCS, 24 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	1112.76	Not req'd	Mar-20	Aug-21	Feb-23
BOAL-S67	Construction of 5 PTs, 10 CLs, 1 STP, 1 SWCS, 19 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	293.60	Not req'd	Dec-21	Mar-22	Jun-23
GHAT-S68	Construction of 5 PTs, 18 CLs, 1 STP, 1 SWCS, 30 CBs & 1 SWSS.	-	-	NCB	IDB & PD	GOB& IDB	321.75	Not req'd	Dec-21	Mar-22	Jun-23
Total Estd. Cost							31562.16				

15/7-2021
(Md. Shahadat Hossain)
Assistant Engineer
Urban Water Supply and Sanitation in 23

15/7/2021
Roman Kabir
Executive Engineer
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE, Dhaka

15/07/2021

Wazed Ali
Project Director
Urban Water Supply and Sanitation in 23
Pourashavas Project in Bangladesh (GOB-IDB)
DPHE, Dhaka

