


গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
প্রকল্প পরিচালকের কার্যালয়
জরুরী ভিত্তিতে রোহিঙ্গা সংকট মোকাবেলায় মাল্টি-সেক্টর প্রকল্প (ডিপিএইচই-অংশ)
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, ডিপিএইচইভবন (১০ম তলা)
১৪, শহীদ ক্যাপ্টেন মনসুর আলী সরনী, কাকরাইল, ঢাকা-১০০০।
ই-মেইলঃ pddphe.emcrp@dphe.gov.bd

স্মারকঃ ৪৬.০৩.২৬০০.৫৪১.০৬.০৭.১৫৫.২০২০-৩৬০৩

তারিখঃ ২০/০৯/২০২১খ্রিঃ

- প্রেরক : প্রকল্প পরিচালক
জরুরী ভিত্তিতে রোহিঙ্গা সংকট মোকাবেলায় মাল্টি-সেক্টর প্রকল্প
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, ঢাকা।
- প্রাপক : প্রধান প্রকৌশলী
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, ঢাকা।
- বিষয় : “জরুরীভিত্তিতে রোহিঙ্গা সংকট মোকাবেলায় মাল্টি-সেক্টর প্রকল্প” এর ২০২১-২০২২ এর বার্ষিক ক্রয় পরিকল্পনা ও
বার্ষিক কর্ম পরিকল্পনা প্রেরণ প্রসঙ্গে।
- সূত্র : প্রধান প্রকৌশলী, জনস্বাস্থ্য প্রকৌশল অধিদপ্তর দফতরের স্মারক নং : ৪৬.০০.২৬০০.০০১.৯৯.০০২.২০-৮৩৬
তারিখ : ১৪/০৯/২০২১

উপর্যুক্ত বিষয় এবং সূত্রস্থ পত্রের প্রেক্ষিতে “জরুরী ভিত্তিতে রোহিঙ্গা সংকট মোকাবেলায় মাল্টি-সেক্টর প্রকল্প” এর ২০২১-২০২২
অর্থ বছরের বার্ষিক ক্রয় পরিকল্পনা ও বার্ষিক কর্ম পরিকল্পনা প্রেরণ করা হল।



(মোহাম্মদ আব্দুল কাইউম)
প্রকল্প পরিচালক

স্মারকঃ ৪৬.০৩.২৬০০.৫৪১.০৬.০৭.১৫৫.২০২০- ৯৬০১

তারিখঃ ২০/০৯/২০২১খ্রিঃ

অবগতির জন্য অনুলিপি প্রেরণ করা হলোঃ

- ১। প্রোগ্রামার, এম আই এস ইউনিট, জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, পরিকল্পনা সার্কেল, ঢাকা।
- ২। নির্বাহী প্রকৌশলী, জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, কার্যসূচী ও সমন্বয় বিভাগ, ঢাকা।
- ৩। অফিস কপি, অত্র দপ্তর।


(মোহাম্মদ আব্দুল কাইউম)
প্রকল্প পরিচালক

Annual Procurement Plan (2021-22)

Ministry/ Division : **Ministry of Local Government, Rural Development and Cooperative (Local Government Division)**
Agency : **Department of Public Health Engineering**
Procurement Entity Name & Code : **Project Director**
Project/ Programme name and Code : **Emergency Multi-Sector Rohingya Crisis Response Project(EMCRP)**

Budget : Development

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevrtise Goods	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18							
GD-09	Supply of Furniture & Fixtures for PMU & RPMU	Lot	1	OTM (NCT)	PD, EMCRP	IDA	2.72	Planned Dates	N/A	15-Nov-21	6-Dec-21	5-Jan-22	12-Jan-22	19-Jan-22	16-Feb-22	93	17-May-22							
								Planned Days										21	30	7	7	28	93	90
								Actual Dates																
AF/GD-24	Supply of office stationery for PMU and field offices	Lot	1	OTM (NCT) (FRAME WORK)	PD, EMCRP	IDA	1.50	Planned Dates	N/A	1-Dec-21	22-Dec-21	21-Jan-22	28-Jan-22	4-Feb-22	4-Mar-22	93	3-Mar-24							
								Planned Days										21	30	7	7	28	93	730
								Actual Dates																
AF/GD-26	Supply of Air Conditioner for PMU & RPMU	Lot	1	OTM (NCT)	PD, EMCRP	IDA	1.45	Planned Dates		10-Jan-21	31-Jan-21	2-Mar-21	9-Mar-21	16-Mar-21	13-Apr-21	93	12-Jul-21							
								Planned Days										21	30	7	7	28	93	90
								Actual Dates																
AF/GD-27	Supply of Computer with printer and scanner including laptop and photocopier	Lot	1	OTM (NCT)	PD, EMCRP	IDA	2.05	Planned Dates	N/A	25-Sep-21	16-Oct-21	15-Nov-21	22-Nov-21	29-Nov-21	27-Dec-21	93	27-Mar-22							
								Planned Days										21	30	7	7	28	93	90
								Actual Dates																
Total							7.72																	

* This procurement plan is indicative and may be changed during implementation as per actual requirement subject to sufficient financial allocation in the RDPP.


 (Mohammad Abdul Kalam)
 Project Director

Annual Procurement Plan (2021-22)


Ministry/ Division : Ministry of Local Government, Rural Development and Cooperative
(Local Government Division)
Agency : Department of Public Health Engineering
Procurement Entity Name & Code : Project Director
Project/ Programme name and Code : Emergency Multi-Sector Rohingya Crisis Response Project(EMCRP)

Budget : Development

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Adevertise Goods	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signature	Time for Completion of Contract							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18							
AF/WD-16-17	Miscellaneous works for immediate support.	LS	LS	OTM (NCT)	PD, EMCRP	IDA	16.40	Planned Dates	N/A	15-Oct-21	5-Nov-21	5-Dec-21	12-Dec-21	19-Dec-21	16-Jan-22	93	16-Jan-24							
								Planned Days										21	30	7	7	28	93	730
								Actual Dates																
AF/WD-18	Construction of Mini piped water supply schemes including O&M for DRP	No. (schemes)	7	OTM (NCT)	PD, EMCRP	IDA	171.50	Planned Dates	N/A	15-Oct-21	12-Nov-21	12-Dec-21	19-Dec-21	26-Dec-21	23-Jan-22	100	22-Jul-23							
								Planned Days										28	30	7	7	28	100	545
								Actual Dates																
AF/WD-19	Construction of Mini piped water supply schemes including O&M for Host Community	No. (schemes)	8	OTM (NCT)	PD, EMCRP	IDA	196.00	Planned Dates	N/A	30-Oct-21	27-Nov-21	27-Dec-21	3-Jan-22	10-Jan-22	7-Feb-22	100	6-Aug-23							
								Planned Days										28	30	7	7	28	100	545
								Actual Dates																
AF/WD-20	Construction of Mini piped water supply schemes including O&M for Host Community	No. (schemes)	8	OTM (NCT)	PD, EMCRP	IDA	196.00	Planned Dates	N/A	1-Nov-21	29-Nov-21	29-Dec-21	5-Jan-22	12-Jan-22	9-Feb-22	100	8-Aug-23							
								Planned Days										28	30	7	7	28	100	545
								Actual Dates																
AF/WD-21	Construction of Mini piped water supply schemes including O&M for Host Community	No. (schemes)	8	OTM (NCT)	PD, EMCRP	IDA	196.00	Planned Dates	N/A	15-Nov-21	13-Dec-21	12-Jan-22	19-Jan-22	26-Jan-22	23-Feb-22	100	22-Aug-23							
								Planned Days										28	30	7	7	28	100	545
								Actual Dates																
AF/WD-22	Construction of Mini piped water supply schemes including O&M for Host Community	No. (schemes)	7	OTM (NCT)	PD, EMCRP	IDA	171.50	Planned Dates	N/A	25-Nov-21	23-Dec-21	22-Jan-22	29-Jan-22	5-Feb-22	5-Mar-22	100	1-Sep-23							
								Planned Days										28	30	7	7	28	100	545
								Actual Dates																
AF/WD-23	Installation of Water Options including O & M for DRP (3"-1.½" dia with deep set pump)	No	300	OTM (NCT)	PD, EMCRP	IDA	45.00	Planned Dates	N/A	1-Feb-21	22-Feb-21	24-Mar-21	31-Mar-21	7-Apr-21	5-May-21	93	1-Nov-22							
								Planned Days										21	30	7	7	28	93	545
								Actual Dates																
AF/WD-25	Installation of Water Options including O & M for Host Community (4"-2" dia with submersible pump)	No	400	OTM (NCT)	PD, EMCRP	IDA	123.75	Planned Dates	N/A	1-Oct-21	29-Oct-21	28-Nov-21	5-Dec-21	12-Dec-21	9-Jan-22	100	8-Jul-23							
								Planned Days										28	30	7	7	28	100	545
								Actual Dates																
AF/WD-25A	Installation of Water Options including O & M for Host Community (4"-2" dia with submersible pump)	No	400	OTM (NCT)	PD, EMCRP	IDA	123.75	Planned Dates	N/A	5-Oct-21	2-Nov-21	2-Dec-21	9-Dec-21	16-Dec-21	13-Jan-22	100	12-Jul-23							
								Planned Days										28	30	7	7	28	100	545
								Actual Dates																
AF/WD-27	Installation of Rain Water Harvesting System for Host Community	No	200	OTM (NCT)	PD, EMCRP	IDA	30.00	Planned Dates	N/A	22-Apr-22	13-May-22	12-Jun-22	19-Jun-22	26-Jun-22	24-Jul-22	93	23-Jul-24							
								Planned Days										21	30	7	7	28	93	730
								Actual Dates																

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Adevertise Goods	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18							
AF/WD-28	Installation of Public toilet including O & M for Host Community	No	20	OTM (NCT)	PD, EMCRP	IDA	80.00	Planned Dates	N/A	5-May-21	2-Jun-21	2-Jul-21	9-Jul-21	16-Jul-21	13-Aug-21	100	13-Aug-22							
								Planned Days										28	30	7	7	28	100	365
								Actual Dates																
AF/WD-35	Installation of Household Bio-fill toilet including O & M(Host)	No	1000	OTM (NCT)	PD, EMCRP	IDA	65.00	Planned Dates	N/A	1-Nov-21	22-Nov-21	22-Dec-21	29-Dec-21	5-Jan-22	2-Feb-22	93	2-Feb-23							
								Planned Days										21	30	7	7	28	93	365
								Actual Dates																
AF/WD-36	Construction of Surface Water Reservoir	No	1	OTM (NCT)	PD, EMCRP	IDA	110.00	Planned Dates	N/A	10-May-21	7-Jun-21	7-Jul-21	14-Jul-21	21-Jul-21	18-Aug-21	100	18-Aug-23							
								Planned Days										28	30	7	7	28	100	730
								Actual Dates																
AF/WD-40-43	Extension and improvement of truck shade, camp office and DPHE field level offices	LS	LS	OTM (NCT)	PD, EMCRP	IDA	45.70	Planned Dates	N/A	15-Oct-21	5-Nov-21	5-Dec-21	12-Dec-21	19-Dec-21	16-Jan-22	93	16-Jan-24							
								Planned Days										21	30	7	7	28	93	730
								Actual Dates																
AF/WD-44	Construction of WASH training facility centre at Cox's Bazar	LS	LS	OTM (NCT)	PD, EMCRP	IDA	170.00	Planned Dates	N/A	8-Mar-21	5-Apr-21	5-May-21	12-May-21	19-May-21	16-Jun-21	100	16-Jun-23							
								Planned Days										28	30	7	7	28	100	730
								Actual Dates																
Total							1724.20																	

* This procurement plan is indicative and may be changed during implementation as per actual requirement subject to sufficient financial allocation in the RDPP.


 (Mohammad Abdul Kaium)
 Project Director

Annual Procurement Plan (2021-22)

Ministry/ Division : **Ministry of Local Government, Rural Development and Cooperative (Local Government Division)**
Agency : **Department of Public Health Engineering**
Procurement Entity Name & Code : **Project Director**
Project/ Programme name and Code : **Emergency Multi-Sector Rohingya Crisis Response Project(EMCRP)**

Budget : Development

Package No.	Description of Procurement Packages: SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of contract	Total Time is Contract Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
AF/SD-1-B	Financial Management Consultant	man-month	30	SIC [Direct/Limited]	PD, EMCRP	IDA	10.50	Planned Dates	15-Oct-21	N/A	25-Oct-21	8-Nov-21	N/A	15-Nov-21	22-Nov-21	22-Dec-21	68	30-Jun-24
								Planned Days		0	10	14	0	7	7	30	68	
								Actual Dates										
AF/SD-2-B	Procurement Consultant	man-month	30	SIC [Direct/Limited]	PD, EMCRP	IDA	9.00	Planned Dates	10-Oct-21	N/A	20-Oct-21	3-Nov-21	N/A	10-Nov-21	17-Nov-21	17-Dec-21	68	30-Jun-24
								Planned Days		0	10	14	0	7	7	30	68	
								Actual Dates										
AF/SD-4-A	Water supply Consultant	man-month	24	SIC [Direct/Limited]	PD, EMCRP	IDA	7.20	Planned Dates	2-Feb-22	N/A	12-Feb-22	26-Feb-22	N/A	5-Mar-22	12-Mar-22	11-Apr-22	68	30-Jun-24
								Planned Days		0	10	14	0	7	7	30	68	
								Actual Dates										
AF/SD-6-A	Hydrogeologist and Environmental Consultant	man-month	18	SIC [Direct/Limited]	PD, EMCRP	IDA	5.40	Planned Dates	2-Feb-22	N/A	12-Feb-22	26-Feb-22	N/A	5-Mar-22	12-Mar-22	11-Apr-22	68	30-Jun-24
								Planned Days		0	10	14	0	7	7	30	68	
								Actual Dates										
AF/SD-7-A	M&E Consultant	man-month	24	SIC [Direct/Limited]	PD, EMCRP	IDA	6.00	Planned Dates	2-Feb-22	N/A	12-Feb-22	26-Feb-22	N/A	5-Mar-22	12-Mar-22	11-Apr-22	68	30-Jun-24
								Planned Days		0	10	14	0	7	7	30	68	
								Actual Dates										
AF/SD-8-A	Training Consultant	man-month	18	SIC [Direct-Limited]	PD, EMCRP	IDA	4.50	Planned Dates	1-Jun-22	N/A	11-Jun-22	25-Jun-22	N/A	2-Jul-22	9-Jul-22	8-Aug-22	68	30-Jun-24
								Planned Days		0	10	14	0	7	7	30	68	
								Actual Dates										


2

Package No.	Description of Procurement Packages: SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of contract	Total Time is Contract Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
AF/SD-9-A	Social Development and Hygiene Promotion Consultant	man-month	18	SIC [Open-National]	PD, EMCRP	IDA	4.50	Planned Dates	1-Oct-21	N/A	15-Oct-21	14-Nov-21	N/A	21-Nov-21	28-Nov-21	28-Dec-21	88	30-Jun-24
								Planned Days		0	14	30	0	7	7	30	88	
								Actual Dates										
SD-17	Third party auditing	LS	LS	FBS [National]	PD, EMCRP	IDA	3.00	Planned Dates	10-Oct-21	09-12-21	6-Jan-22	21-Jan-22	28-01-22	4-Feb-22	11-Feb-22	25-Feb-22	138	26-May-22
								Planned Days		60	28	15	7	7	7	14	138	90
								Actual Dates										
AF/SD-18	Rain Water Harvesting Consultant	man-month	6	SIC [Limited]	PD, EMCRP	IDA	1.80	Planned Dates	30-Sep-21	N/A	10-Oct-21	24-Oct-21	N/A	31-Oct-21	7-Nov-21	7-Dec-21	68	7-Dec-22
								Planned Days		0	10	14	0	7	7	30	68	365
								Actual Dates										
AF/SD-19	Fecal Sludge & Solid Waste Management Consultant (FSM)	man-month	12	SIC [Limited]	PD, EMCRP	IDA	4.20	Planned Dates	30-Sep-21	N/A	10-Oct-21	24-Oct-21	N/A	31-Oct-21	7-Nov-21	7-Dec-21	68	7-Dec-23
								Planned Days		0	10	14	0	7	7	30	68	730
								Actual Dates										
AF/SD-20	ICT and MIS Consultant	man-month	42	SIC [Limited]	PD, EMCRP	IDA	14.70	Planned Dates	1-Dec-21	N/A	11-Dec-21	26-Dec-21	N/A	2-Jan-22	9-Jan-22	8-Feb-22	69	21-Jun-25
								Planned Days		0	10	15	0	7	7	30	69	1229
								Actual Dates										
AF/SD-21	Monitoring & supervision of water supply and sanitation schemes including review and update of existing drawing and design, EIA and SIA and establishment of ICT Monitoring System	Month	42	Single Source [Direct Selection] Time-Based	Ministry	IDA	170.00	Planned Dates	N/A	1-Oct-21	29-Oct-21	13-Nov-21	20-11-21	27-Nov-21	27-Dec-21	24-Jan-22	115	28-Mar-25
								Planned Days			28	15	7	7	30	28	115	1159
								Actual Dates										
AF/SD-25	Consulting firm for arranging foreign Training, Workshop, Exposure Visit etc	LS	LS	CQS [Limited]	CE/PD, DPHE	IDA	12.46	Planned Dates	1-Oct-21	15-11-21	15-Dec-21	30-Dec-21	06-01-22	13-Jan-22	20-Jan-22	17-Feb-22	139	17-Feb-24
								Planned Days		45	30	15	7	7	7	28	139	730
								Actual Dates										

e

Package No.	Description of Procurement Packages: SERVICES (NON-CONSULTING)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of contract	Total Time is Contract Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
AF/NCSD-04	Vehicle Rental	LS	LS	OTM [RFB-Open-National]	PD, EMCRP	IDA	20.00	Planned Dates	1-Dec-21	N/A	22-Dec-21	21-Jan-22	N/A	N/A	28-Jan-22	25-Feb-22	86	25-Feb-24
								Planned Days			21	30		7	28	86	730	
								Actual Dates										
AF/NCSD-05	Support staff/Manpower for PMU and RPO (outsourcing)	LS	LS	OTM [Direct/NCT-Open-National]	PD, EMCRP	IDA	15.80	Planned Dates	1-Nov-21	N/A	22-Nov-21	22-Dec-21	N/A	N/A	29-Dec-21	26-Jan-22	86	26-Jan-24
								Planned Days			21	30		7	28	86	730	
								Actual Dates										
AF/NCSD-(11-14)	O & M of Water Sanitation and Hygiene activities	LS	LS	OTM [NCT-Open-National]	PD, EMCRP	IDA	25.00	Planned Dates	8-Oct-21	N/A	29-Oct-21	28-Nov-21	N/A	N/A	5-Dec-21	2-Jan-22	86	2-Jan-24
								Planned Days			21	30		7	28	86	730	
								Actual Dates										
Total							294.56											

* This procurement plan is indicative and may be changed during implementation as per actual requirement subject to sufficient financial allocation in the RDPP.


 (Mohammad Abdul Kaium)
 Project Director

- a) Project Title
b) Ministry
c) Division
d) Agency/ Lead Agency

Emergency multi-Sector Rohingya Crisis Response Project.
Ministry of LGRD & Co-Operatives
Local Government Division(DPHE)
Department of Public Health Engineering

ক্রম নং	অর্থনৈতিক কোড	অঙ্গের বিবরণ	চলতি ২০২১-২০২২ অর্থ বৎসরের এডিপি অনুযায়ী কর্মপরিকল্পনা				১ম কোয়ার্টারের কর্ম পরিকল্পনা			২য় কোয়ার্টারের কর্ম পরিকল্পনা				
			বাস্তব	আর্থিক			বাস্তব	আর্থিক			বাস্তব	আর্থিক		
				জিওবি	পিএ	মোট		জিওবি	পিএ	মোট		জিওবি	পিএ	মোট
১	২	৩	১২	১৩	১৪	১৫								
(ক) রাজস্ব ব্যয়														
১	৩১১১১-৩১১১৩	জনবল	৭ জন	৪৫.০০	-	৪৫.০০	৭ জন	১১.০০		১১.০০	৭ জন	১১.০০	১১.০০	
২	৩২১১১	পিএমইউ ও আরপিওর জন্য সহায়ক স্ট্যাফ/ জনবল (আউটসোর্সিং)	৬ জন	-	১৫.০০	১৫.০০	৬ জন		৩.০০	৩.০০	৬ জন	৪.০০	৪.০০	
৩	৩২১১১-৩২৫৮১	পিএমইউ এবং মাঠ পর্যায়ের পরিচালনা ব্যয়	থোক	৩৫.০০	১০০.০০	১৩৫.০০	থোক	৮.০০	১০.০০	১৮.০০	থোক	৯.০০	৩৫.০০	৪৪.০০
৪	৩২১১১-৩২৩১২	ক্যাপাসিটি বিকিং, প্রশিক্ষণ, ওয়ার্কসপ, সেমিনার এবং বৈদেশিক প্রশিক্ষণ ইত্যাদি।	থোক	২০.০০	২৫.০০	৪৫.০০	থোক	৫.০০		৫.০০	থোক	৫.০০	১০.০০	১৫.০০
৫	৩২৫৭১	পরিচালনা ও মেরামতের উপর কেয়ারটেকারদের প্রশিক্ষণ, সুপেয় পানি এবং স্বাস্থ্য বিধান, হাইজিন প্রমোশন এবং বিসিসি ক্যাম্পেইন ইত্যাদি।	থোক	-	৪৫০.০০	৪৫০.০০	থোক		১১৫.০০	১১৫.০০	থোক		১১০.০০	১১০.০০
৬	৩২১১১	ভাড়া পরিবহন সংগ্রহ	১৫ মাস	১০.০০	৬৫.০০	৭৫.০০	১৫ মাস		২০.০০	২০.০০	১৫ মাস	৩.০০	১৫.০০	১৮.০০
৭	৩২৫৭১	ওয়ার্টার সাপ্লাই এবং স্যানিটেশন কার্যক্রম বিষয়ক মনিটরিং ও তত্ত্বাবধানে সহযোগী প্রতিষ্ঠান নিয়োগ	থোক	-	৮৮৫.০০	৮৮৫.০০	থোক		২২১.০০	২২১.০০	থোক		২২২.০০	২২২.০০
৮		রিসেটেলমেন্ট সহায়তা			৫.০০	৫.০০				-			২.০০	২.০০
৯	৩২৫৭১	প্রকল্প ব্যবস্থাপনা সহায়তার জন্য পরামর্শক	৮০ জনমাস	-	৩০০.০০	৩০০.০০	৮০ জনমাস		৮০.০০	৮০.০০	৮০ জনমাস		৭০.০০	৭০.০০
১০	৩২২১১	ভ্রাম্যমান পানি শোধনাগার, WASH ট্রেনিং সেন্টার এবং অন্যান্য WASH কার্যক্রম পরিচালনা ও রক্ষণাবেক্ষণ	থোক	-	-	-	থোক			-	থোক			-
১১	৩২২১১-৩২৫৭১	ফিজিবিলিটি স্টাডি এবং থার্ড পার্টি অডিটিং	থোক	-	১১৫.০০	১১৫.০০	থোক			-	থোক		৪০.০০	৪০.০০
১২	৩২২১১	পানির গুণাগুণ পরিবিক্ষণ ও সার্ভিলেন্স	থোক	-	২০.০০	২০.০০	থোক			-	থোক		৫.০০	৫.০০
		উপ-মোট (রাজস্ব অঙ্গ)		১১০.০০	১,৯৮০.০০	২,০৯০.০০		২৪.০০	৪৪৯.০০	৪৭৩.০০		২৮.০০	৫১৩.০০	৫৪১.০০
(খ) মূলধন ব্যয়														
১৩	৪১১১৪	ভূমি উন্নয়ন	থোক	৪০.০০	-	৪০.০০	থোক			-	থোক			-
১৪	৪১১২২	কম্পিউটার, প্রিন্টার, ফটোকপিয়ার ও স্ক্যানার	থোক	-	২০.০০	২০.০০	থোক			-	থোক		১০.০০	১০.০০
১৫	৪১১২৩	অফিস আসবাবপত্র	-	-	২৭.০০	২৭.০০	-			-	-		৭.০০	৭.০০
১৬	৪১১৩৩	একাউন্টিং সফটওয়্যার	১টি	-	১.০০	১.০০	১টি			-	১টি		০.৫০	০.৫০
১৭	৪১১২৩	এয়ার কন্ডিশনার	থোক		১৪.০০	১৪.০০	থোক			-	থোক		৭.০০	৭.০০
১৮	৩৮২১১-৪১১২১	পানিবাহী ট্রাক	থোক		১৫.০০	১৫.০০	থোক			-	থোক		৫.০০	৫.০০
১৯	৩৮২১১-৪১১২১	ভ্যাকুটাপ	৬	-	৩৫০.০০	৩৫০.০০	৬			-	৬		১৫০.০০	১৫০.০০

২০/১২

e

ক্রঃ নং	অর্থনৈতিক কোড	অঙ্গের বিবরণ	চলতি ২০২১-২০২২ অর্থ বৎসরের এডিপি অনুযায়ী কর্মপরিকল্পনা			১ম কোয়ার্টারের কর্ম পরিকল্পনা			২য় কোয়ার্টারের কর্ম পরিকল্পনা				
			বাস্তব	আর্থিক		বাস্তব	আর্থিক		বাস্তব	আর্থিক			
				জিওবি	পিএ		মোট	জিওবি		পিএ	মোট	জিওবি	পিএ
২০	৩৮২১১-৪১১২১	মিনি কাভার্ড ভ্যান	৩	-	১৬০.০০	১৬০.০০	৩	-	-	৩	-	-	-
২১	৪১১২৩	টেস্ট কীট	থোক	-	৩.০০	৩.০০	থোক	-	-	থোক	-	৫৩.০০	৫৩.০০
২২	৩৮২১১-৪১১২১	মোবাইল যানবাহন মেরামত গাড়ী	৪টি	-	১৫০.০০	১৫০.০০	৪টি	-	-	৪টি	-	১.০০	১.০০
২৩	৪১১২৩	কক্সবাজার জোনাল ল্যাবরেটরিসহ ডিপিএইচই এর অন্যান্য ল্যাবরেটরির জন্য যন্ত্রপাতি 2.666667	থোক	-	১০.০০	১০.০০	থোক	-	-	থোক	-	৫০.০০	৫০.০০
২৪	৪১১১৩	টেস্ট টিউবওয়াল	২৮টি	-	১০.০০	১০.০০	২৮টি	-	-	২৮টি	-	৩.০০	৩.০০
২৫	৪১১১৩	পরিচালন ও রক্ষণাবেক্ষণসহ মিনি পাইপে পানি সরবরাহ	১০টি আংশিক	-	৯০০.০০	৯০০.০০	১০টি আংশিক	-	-	১০টি আংশিক	-	৩০০.০০	৩০০.০০
২৬	৪১১১৩	পরিচালন ও রক্ষণাবেক্ষণসহ কমিউনিটি/পাবলিক ল্যাট্রিন নির্মাণ	৭০টি আংশিক	-	৭৭০.০০	৭৭০.০০	৭০টি আংশিক	-	১৭০.০০	৭০টি আংশিক	-	২০০.০০	২০০.০০
২৭	৪১১১৩	ওয়াটার অপশন স্থাপন (পয়েন্ট সোর্স)	৮০০টি	-	৯১০.০০	৯১০.০০	৮০০টি	-	২১০.০০	৮০০টি	-	৩০০.০০	৩০০.০০
২৮	৪১১১৩	রেইন ওয়াটার হারভেস্টিং	২০ টি	-	৩০.০০	৩০.০০	২০ টি	-	-	২০ টি	-	১০.০০	১০.০০
২৯	৪১১১৩	পরিচালন ও রক্ষণাবেক্ষণসহ বায়োগ্যাস ল্যাট্রিন নির্মাণ	৩০ আংশিক	-	১৭৫.০০	১৭৫.০০	৩০ আংশিক	-	২৫.০০	৩০ আংশিক	-	৫০.০০	৫০.০০
৩০	৪১১১৩	পরিচালন ও রক্ষণাবেক্ষণসহ পয়নিষ্কাশন ও কঠিন বর্জ্য নিষ্কাশন ব্যবস্থা সরবরাহ ও স্থাপন 2.666667	থোক	-	৯০০.০০	৯০০.০০	থোক	-	২০০.০০	থোক	-	৩০০.০০	৩০০.০০
৩১	৪১১১৩	জৈন স্থাপন	-	-	-	-	-	-	-	-	-	-	-
৩২	৪১১১৩	বিদ্যমান টয়লেট সংস্কারসহ বাসাবাড়ীতে টয়লেট স্থাপন	৫০০০টি	-	৮৯০.০০	৮৯০.০০	৫০০০টি	-	১৯০.০০	৫০০০টি	-	৩০০.০০	৩০০.০০
৩৩	৪১১১৩	বাসাবাড়ীতে বায়োকম্পোস্ট টয়লেট স্থাপন	৫০০টি	-	১৫.০০	১৫.০০	৫০০টি	-	৫.০০	৫০০টি	-	৫.০০	৫.০০
৩৪	৪১১১৩	ক্যাম্প অফিস	-	-	২০.০০	২০.০০	-	-	৫.০০	-	-	৫.০০	৫.০০
৩৫	৪১১১৩	সারফেস ওয়াটার রিজার্ভার	-	-	-	-	-	-	-	-	-	-	-
৩৬	৪১১১৩	পিএমইউ, আরপিও জনস্বাস্থ্য প্রকৌশল অধিদপ্তরের মাঠ পর্যায়ের অফিস এবং ট্রাকশেড মেরামত/নির্মাণ/সংস্কার	৫টি	-	২০০.০০	২০০.০০	৫টি	-	৫০.০০	৫টি	-	৫০.০০	৫০.০০
৩৭	৪১১১৩	কক্সবাজারে ওয়াশ ট্রেনিং ফেসিলিটি নির্মাণ কক্সবাজার	১টি	-	১০০.০০	১০০.০০	১টি	-	২৫.০০	১টি	-	২৫.০০	২৫.০০
৩৮	৩৮২১১-৪১১২৩	বিবিধ জরুরী সহায়তা	-	-	২০০.০০	২০০.০০	-	-	৫০.০০	-	-	৫০.০০	৫০.০০
		উপ-মোট (মূলধন)	-	-	৪০.০০	৫,৮৭০.০০	-	-	৯৩০.০০	-	-	১,৮৭৮.৫০	১,৮৭৮.৫০
		ফিজিক্যাল কন্ট্রোল	-	-	-	-	-	-	-	-	-	-	-
		প্রাইস কন্ট্রোল	-	-	-	-	-	-	-	-	-	-	-
		সর্বমোট (রাজস্ব + মূলধন)	-	-	১৫০.০০	৭,৮৫০.০০	-	-	২৪.০০	-	-	২,৩৯১.৫০	২,৩৯১.৫০

- a) Project Title
b) Ministry
c) Division
d) Agency/ Lead Agency

(লক্ষ টাকায়)

ক্রমিক নং	অর্থনৈতিক কোড	অঙ্গের বিবরণ	৩য় কোয়ার্টারের কর্ম পরিকল্পনা			৪র্থ কোয়ার্টারের কর্ম পরিকল্পনা			মন্তব্য	
			বাস্তব	আর্থিক		বাস্তব	আর্থিক			
				জিওবি	পিএ		মোট	জিওবি		পিএ
১	২	৩				১৬	১৭	১৮	১৯	২০
(ক) রাজস্ব ব্যয়										
১	৩১১১১-৩১১১৩	জনবল	৭ জন	১১.০০		১১.০০	৭ জন	১২.০০	-	১২.০০
২	৩২১১১	পিএমইউ ও আরপিওর জন্য সহায়ক স্ট্যাফ/ জনবল (আউটসোর্সিং)	৬ জন		৫.০০		৬ জন	-	৩.০০	৩.০০
৩	৩২১১১-৩২৫৮১	পিএমইউ এবং মাঠ পর্যায়ের পরিচালন ব্যয়	থোক	৯.০০	৩০.০০		থোক	৯.০০	২৫.০০	৩৪.০০
৪	৩২১১১-৩২৩১২	ক্যাপাসিটি বিল্ডিং, প্রশিক্ষণ, ওয়ার্কসপ, সেমিনার এবং বৈদেশিক প্রশিক্ষণ ইত্যাদি।	থোক	৫.০০	১০.০০		থোক	৫.০০	৫.০০	১০.০০
৫	৩২৫৭১	পরিচালন ও মেরামতের উপর কেয়ারটেকারদের প্রশিক্ষণ, সুপেয় পানি এবং স্বাস্থ্য বিধান, হাইজিন প্রমোশন এবং বিসিডি ক্যাম্পেইন ইত্যাদি।	থোক		১১২.০০		থোক	-	১১৩.০০	১১৩.০০
৬	৩২১১১	ভাড়া পরিবহন সংগ্রহ	১৫ মাস	৩.০০	১৫.০০		১৫ মাস	৪.০০	১৫.০০	১৯.০০
৭	৩২৫৭১	ওয়াটার সাপ্লাই এবং স্যানিটেশন কার্যক্রম বিষয়ক মনিটরিং ও তত্ত্বাবধানে সহযোগী প্রতিষ্ঠান নিয়োগ	থোক		২২১.০০		থোক	-	২২১.০০	২২১.০০
৮		রিসেটেলমেন্ট সহায়তা			২.০০			-	১.০০	১.০০
৯	৩২৫৭১	প্রকল্প ব্যবস্থাপনা সহায়তার জন্য পরামর্শক	৮০ জনমাস		৭৫.০০		৮০ জনমাস	-	৭৫.০০	৭৫.০০
১০	৩২২১১	ভ্রাম্যমান পানি শোধনাগার, WASH ট্রেনিং সেন্টার এবং অন্যান্য WASH কার্যক্রম পরিচালনা ও রক্ষণাবেক্ষণ	থোক				থোক	-		
১১	৩২২১১-৩২৫৭১	ফিজিবিলিটি স্টাডি এবং খার্ড পাট অভিটিং	থোক		৩৫.০০		থোক	-	৪০.০০	৪০.০০
১২	৩২২১১	পানির শুশুণ পরিবিক্ষণ ও সার্ভিলেন্স	থোক		১০.০০	১০.০০	থোক	-	৫.০০	৫.০০
		উপ-মোট (রাজস্ব অঙ্গ)		২৮.০০	৫১৫.০০	৫৪৩.০০		৩০.০০	৫০৩.০০	৫৩৩.০০
(খ) মূলধন ব্যয়										
১৩	৪১১১৪	ভূমি উন্নয়ন	থোক	২০.০০		২০.০০	থোক	২০.০০	-	২০.০০
১৪	৪১১২২	কম্পিউটার, প্রিন্টার, ফটোকপিয়ার ও স্ক্যানার	থোক		৫.০০	৫.০০	থোক	-	৫.০০	৫.০০
১৫	৪১১২৩	অফিস আসবাবপত্র	-		১০.০০	১০.০০	-	-	১০.০০	১০.০০
১৬	৪১১৩৩	একাউন্টিং সফটওয়্যার	১টি				১টি	-	০.৫০	০.৫০
১৭	৪১১২৩	এয়ার কন্ডিশনার	থোক		৩.৫০	৩.৫০	থোক	-	৩.৫০	৩.৫০
১৮	৩৮২১১-৪১১২১	পানিবাহী ট্রাক			৫.০০	৫.০০		-	৫.০০	৫.০০
১৯	৩৮২১১-৪১১২১	ভ্যাকুয়াম	৬		১০০.০০	১০০.০০	৬		১০০.০০	১০০.০০

২০/০৭/২১

২০/০৭/২১

ক্র. নং	অর্থনৈতিক কোড	অঙ্গের বিবরণ	চলতি ২০২১-২০২২ অর্থ বৎসরের এডিপি অনুযায়ী কর্মপরিকল্পনা			১ম কোয়ার্টারের কর্ম পরিকল্পনা			২য় কোয়ার্টারের কর্ম পরিকল্পনা				
			বাস্তব	আর্থিক		বাস্তব	আর্থিক		বাস্তব	আর্থিক			
				জিওবি	পিএ		মোট	জিওবি		পিএ	মোট	জিওবি	পিএ
২০	৩৮২১১-৪১১২১	মিনি কাভার্ড ভ্যান	৩	-	১৬০.০০	১৬০.০০	৩	-	-	৩	৫৩.০০	৫৩.০০	
২১	৪১১২৩	টেস্ট কীট	থোক	-	৩.০০	৩.০০	থোক	-	-	থোক	১.০০	১.০০	
২২	৩৮২১১-৪১১২১	মোবাইল যানবাহন মেরামত গাড়ী	৪টি	-	১৫০.০০	১৫০.০০	৪টি	-	-	৪টি	৫০.০০	৫০.০০	
২৩	৪১১২৩	কক্সবাজার জোনাল ল্যাবরেটরিসহ ডিপিএইচই এর অন্যান্য ল্যাবরেটরির জন্য যন্ত্রপাতি 2.666667	থোক	-	১০.০০	১০.০০	থোক	-	-	থোক	২.০০	২.০০	
২৪	৪১১১৩	টেস্ট টিউবওয়শ	২৮টি	-	১০.০০	১০.০০	২৮টি	-	-	২৮টি	৩.০০	৩.০০	
২৫	৪১১১৩	পরিচালন ও রক্ষণাবেক্ষণসহ মিনি পাইপে পানি সরবরাহ	১০টি আংশিক	-	৯০০.০০	৯০০.০০	১০টি আংশিক	-	-	১০টি আংশিক	৩০০.০০	৩০০.০০	
২৬	৪১১১৩	পরিচালন ও রক্ষণাবেক্ষণসহ কমিউনিটি/পাবলিক ল্যান্ড্রিন নির্মাণ	৭০টি আংশিক	-	৭৭০.০০	৭৭০.০০	৭০টি আংশিক	-	১৭০.০০	১৭০.০০	৭০টি আংশিক	২০০.০০	২০০.০০
২৭	৪১১১৩	ওয়াটার অপশন স্থাপন (পয়েন্ট সোর্স)	৮০০টি	-	৯১০.০০	৯১০.০০	৮০০টি	-	২১০.০০	২১০.০০	৮০০টি	৩০০.০০	৩০০.০০
২৮	৪১১১৩	হেইন ওয়াটার হারভেস্টিং	২০ টি	-	৩০.০০	৩০.০০	২০ টি	-	-	২০ টি	১০.০০	১০.০০	
২৯	৪১১১৩	পরিচালন ও রক্ষণাবেক্ষণসহ বায়োগ্যাস ল্যান্ড্রিন নির্মাণ	৩০ আংশিক	-	১৭৫.০০	১৭৫.০০	৩০ আংশিক	-	২৫.০০	২৫.০০	৩০ আংশিক	৫০.০০	৫০.০০
৩০	৪১১১৩	পরিচালন ও রক্ষণাবেক্ষণসহ পয়নিষ্কাশন ও কঠিন বর্জ্য নিষ্কাশন ব্যবস্থা সরবরাহ ও স্থাপন 2.666667	থোক	-	৯০০.০০	৯০০.০০	থোক	-	২০০.০০	২০০.০০	থোক	৩০০.০০	৩০০.০০
৩১	৪১১১৩	ড্রেন স্থাপন	-	-	-	-	-	-	-	-	-	-	
৩২	৪১১১৩	বিদ্যমান টয়লেট সংস্কারসহ বাসাবাড়ীতে টয়লেট স্থাপন	৫০০০টি	-	৮৯০.০০	৮৯০.০০	৫০০০টি	-	১৯০.০০	১৯০.০০	৫০০০টি	৩০০.০০	৩০০.০০
৩৩	৪১১১৩	বাসাবাড়ীতে বায়োফিল টয়লেট স্থাপন	৫০০টি	-	১৫.০০	১৫.০০	৫০০টি	-	৫.০০	৫.০০	৫০০টি	-	-
৩৪	৪১১১৩	ক্যাম্প অফিস	-	-	২০.০০	২০.০০	-	-	৫.০০	৫.০০	-	৫.০০	৫.০০
৩৫	৪১১১৩	সারফেস ওয়াটার রিজার্ভার	-	-	-	-	-	-	-	-	-	-	
৩৬	৪১১১৩	পিএমইউ, আরপিও জনস্বাস্থ্য প্রকৌশল অধিদপ্তরের ষাঠ পর্যায়ের অফিস এবং ট্রাকশেড মেরামত/নির্মাণ/সংস্কার	৫টি	-	২০০.০০	২০০.০০	৫টি	-	৫০.০০	৫০.০০	৫টি	৫০.০০	৫০.০০
৩৭	৪১১১৩	কক্সবাজারে ওয়াশ ট্রেনিং ফেসিলিটি নির্মাণ কক্সবাজার	১টি	-	১০০.০০	১০০.০০	১টি	-	২৫.০০	২৫.০০	১টি	২৫.০০	২৫.০০
৩৮	৩৮২১১-৪১১২৩	বিবিধ জরুরী সহায়তা	-	-	২০০.০০	২০০.০০	-	-	৫০.০০	৫০.০০	-	৫০.০০	৫০.০০
		উপ-মোট (মূলধন)	-	৪০.০০	৫,৮৭০.০০	৫,৯১০.০০	-	-	৯৩০.০০	৯৩০.০০	-	১,৮৭৮.৫০	১,৮৭৮.৫০
		ফিজিক্যাল কন্ট্রোল	-	-	-	-	-	-	-	-	-	-	
		প্রাইস কন্ট্রোল	-	-	-	-	-	-	-	-	-	-	
		সর্বমোট (রাজস্ব + মূলধন)	-	১৫০.০০	৭,৮৫০.০০	৮,০০০.০০	-	২৪.০০	১,৩৭৯.০০	১,৪০৩.০০	-	২,৩৯১.৫০	২,৪১৯.৫০