

**DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT  
ANNUAL PROCUREMENT PLAN FOR FY 2024-25**

Ministry/Division	Local Govt. Rural Development and Cooperative/ Local Govt. Division.	Budget: Development
Agency	Dhaka Water Supply and Sewerage Authority	
Procurement Entity Name	Dhaka Water Supply and Sewerage Authority	
Project/Programme Name	DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT	Project Code: 224043800

Sl no	Description of Procurement Packages Works/Goods/Services	Source of Funds	Allocation in Lakh Tk.
1.0	Procurement of Goods	ADB & GoB	56.758
2.0	Procurement of Works	ADB Loan & ADF Grant, AFD, EIB, DWASA & GoB	70,825.015
3.0	Procurement of Services	ADB Loan & ADF Grant, DWASA & GoB	4,715.500
4.0	Salary & Allowances	ADB & GoB	407.000
5.0	Workshop/Power supply/Courier/Advertisement/Gas & Fuel/Stationary etc	ADB, DWASA & GoB	16.010
6.0	TEC Hon./Testing fee/Transport/computer & office accessories/office establishment(repair maintenance) etc	ADB & GoB	159.072
7.0	Land acquisition & Demarcation pillar, boundary wall, land development etc.	DWASA & GoB	0.645
8.0	Road Cutting /Road restoration	GoB	4,150.000
9.0	Development Import Duty & Vat	GoB	2,300.000
10.0	Resettlement Compensation	GoB	2,200.000
	<b>Total Value of Procurement =</b>		<b>84,830.000</b>

**IN Words: Eighty Four Thousand Eight Hundred and Thirty Lakh BDT**

  
30.7.24  
Mahrin Binte Islam  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA.

মোঃ আতিকুর রহমান  
নির্বাহী প্রকৌশলী  
পিএসইউ, ডিইএসডব্লিউএস প্রকল্প  
ঢাকা ওয়াশা।



মোঃ আজিজুল হক  
30.7.24  
তত্ত্বাবধায়ক প্রকৌশলী ও উপ-প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

মোঃ ওয়াহিদুল ইসলাম মুরাদ  
30.7.24  
তত্ত্বাবধায়ক প্রকৌশলী ও  
প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

মোঃ বাবুল  
30.7.24  
প্রকৌ. কার্যক্রম নাব্যবহার  
অতিরিক্ত প্রধান প্রকৌশলী  
গবেষণা, পরিকল্পনা ও উন্নয়ন  
ঢাকা ওয়াশা।

ড. মোঃ মিজানুর রহমান  
30.7.24  
উপ-স্বত্বাধীনা পরিচালক (গবেষণা, পরিকল্পনা ও উন্নয়ন)  
ঢাকা ওয়াশা।

প্রকৌঃ তাকসিম এ খান  
স্বত্বাধীনা পরিচালক  
ঢাকা ওয়াশা।



Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2024-25 (GOODS)

Sl No	Description of Procurement Packages of (Goods)	Unit	Quantity (RDP)	Real Quantity/ Plan for FY	Proc: method & type	Contract Approving Authority	Source of Funds	Estid. Cost (EA) in Lakh Tk.(RDP)	Actual Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY-24-25) in Lakh Tk.	Time code for process	Advertise PQ	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks
Carried Over																						
1	Procurement of Laptop and computer accessories for PMU Office Under DESWS Project, DWASA (RFQ No. 3.66)	Package	10	4	RFQ	PD	ADB-GoB	-	5.000	4.994	4.994	Planned Dates								10	180	
												Planned Dates										
												Actual Dates										
2	Procurement of Printer, Scanner and accessories for PMU Office Under DESWS Project, DWASA (RFQ No. 3.73)	Package	15+5	4+2	RFQ	PD	ADB-GoB	-	5.000	4.934	4.934	Planned Dates								11	180	
												Planned Dates										
												Actual Dates										
FY 2024-25 (New)																						
1	Procurement of AMR & Leak Detection Equipment Under DESWS Project, DWASA (OCB Package-5.1, Lot-1)	Set	LS	LS	OCB/ NCB	PD/MD	ADB-GoB	209.200			20.920	Planned Dates								59	180	
												Planned Dates										
												Actual Dates										
2	Procurement of AMR & Leak Detection Equipment Under DESWS Project, DWASA (OCB Package-5.1, Lot-2)	Set	LS	LS	OCB/ NCB	PD/MD	ADB-GoB	209.200			20.920	Planned Dates								61	180	
												Planned Dates										
												Actual Dates										
1	Supply of office stationaries materials (A4 Size Paper, Note Sheet, Letter Pad, Envelop etc.) and accessories (printer, toner etc.) at PMU office Under DESWS Project, DWASA (RFQ No. 3.74)			LS	RFQ	PD	ADB-GoB	-	4.99		4.990	Planned Dates								10	60	
												Planned Dates										
												Actual Dates										
Total Value of Goods=											56.758											

*[Signature]*  
30.7.24

*[Signature]*

*[Signature]*

*[Signature]*  
20/07/24

*[Signature]*

*[Signature]*

*[Signature]*

Mahrin Binte Islam  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA.

মোস্তাফিজুর রহমান  
নির্বাহী প্রকৌশলী  
পিএসইউ, ডিইএসডব্লিউএস প্রকল্প  
ঢাকা ওয়াশা।

মোঃ আজিজুল হক  
তত্ত্বাবধায়ক প্রকৌশলী ও উপ-প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

মোঃ তমাসিন ইসলাম  
তত্ত্বাবধায়ক প্রকৌশলী ও  
প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

প্রকৌ. কামরুন নাহার শায়তী  
অতিরিক্ত প্রধান প্রকৌশলী  
গবেষণা, পরিকল্পনা ও উন্নয়ন  
ঢাকা ওয়াশা।

ড. মোঃ মিজানুর রহমান  
উপ-সহকারী পরিচালক (গবেষণা, পরিকল্পনা ও উন্নয়ন)  
ঢাকা ওয়াশা।

প্রকৌঃ তাকসিম এ খান  
ব্যবস্থাপনা পরিচালক  
ঢাকা ওয়াশা।

goods

**Dhaka Environmentally Sustainable Water Supply Project (DESWSP)**

**ANNUAL PROCUREMENT PLAN FOR FY 2024-25 (WORKS)**

Sl No	Description of Procurement Packages (Works)	Unit	Quantity (RDPP)	Real Quantity/ Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Estd Cost in Lakh Tk. (RDPP)	Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY 24-25) in Lakh Tk.	Time code for process	Advertise Invited	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks	
1	<b>Carried Over</b>		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	Package 1: Design, Build, Operation and Maintenance of Intake, Raw Water Pipeline, and 500 MLD Water Treatment Plant at Gandharbour under Dhaka Environmentally Sustainable Water Supply Project Dhaka WASA, Bangladesh. File No.: G-191 Contract Memo No.: 46.113.618.00.00-G-191/DESWSP/4000. Date: 16/05/2018	Package	1	1	ICB	CCGP	ADB/AFD/EIB-GSB	395792.410	169660.000	300604.387	21726.038	Planned Dates	14-Sep-14	25-Mar-15	25-Dec-15	10-Jan-16	08-Feb-16	20-Oct-16	767	1896			
2	Package 2: Treated Water Pipeline File No.: W-84 Contract Memo No.: 46.113.618.00.00-W-84/DESWSP; Date: 09/09/2021	km	14km	14km	ICB	CCGP	ADB/AFD/GSB	88000.000	98702.670	77740.050	22000.000	Planned Dates	18-Jan-19	12-Jun-19	27-Mar-21	25-Apr-21	26-Apr-21	06-May-21	839	1095			
3	Package 3.1: Distribution Reinforcement Pipeline File No.: W-70 Contract Memo No.: 46.113.618.00.00-W-70/DESWSP/4095; Date: 09/09/2021	km	25km	22km	ICB	CCGP	ADB-GSB	63825.000	56170.400	58931.930	11948.660	Planned Dates	14-Feb-19	10-Jun-19	03-Dec-19	20-Jun-21	23-Jun-21	09-Sep-21	938	1095			
4	Design and Construction of Feeder Line Inside Dhaka City under DESWSP DWASA (Package 3.2) File No.: W-84 Contract Memo No.: 46.113.618.00.00-W-84/DESWSP/6390; Date: 28/12/2021	km	50km	45km	ICB	CCGP	ADB-GSB	46500	38520.000	37292.174	11980.000	Planned Dates	24-May-21	11-Jul-21	22-Feb-22	04-Aug-24	07-Aug-24	26-Oct-22	28-Dec-22	583.00	912		
5	Construction of RCC & Bamboo Piers and Temporal Demarcation of Acquired Land by Dhaka WASA in the Raw Water Pipeline alignment of Package 1 under DESWSP at Ch-14-400 to ch-22-400 (both sides). File No: DESWSP/2024/W8	Package	-	-	LTM	HOPEPD	DWASA & GSB	10.000	10.000	-	10.000	Planned Dates	26-May-24	24-Jun-24	14-May-24	14-May-24	19-May-24	23-May-24	104	120			
6	Construction of demarcation pillar for pipe laying work under the R/W alignment (5 km) Under DESWS Project DWASA (Package No.W/61/01 no 2)	Package	-	-	RFCW	PD	DWASA & GSB	9.546	9.546	-	9.355	Planned Dates	07-May-24	14-May-24	14-May-24	14-May-24	19-May-24	23-May-24	16	30			
7	Re-construction work of 600 mm RCC Pipe and RCC Inspection Pit at Jashini Residential Area at B Section under Package 2, under DESWSP, Dhaka WASA (RFCW no. 3.71)	Package	-	-	RFCW	PD	GoB/DWASA	10.000	10.000	-	10.000	Planned Dates	03-Jun-24	11-Jun-24	11-Jun-24	12-Jun-24	12-Jun-24	19-Jun-24	16	60			
8	Construction of 50 m Open Drain at Boropul Area of BWDB Land at Rupganj, Narayanganj under DESWSP, Dhaka WASA (Package No. W/61/01 no 1)	Package	-	-	LTM	HOPEPD	GoB/DWASA	35.000	35.000	-	35.000	Planned Dates	09-Jun-24	25-Jun-24	27-Jun-24	01-Jul-24	01-Jul-24	03-Jul-24	24	120			

**Mahrin Binte Islam**  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA

মোস্তাফিজুর রহমান  
নিবন্ধিত প্রকৌশলী  
পিবসইউ, ডিইএসডব্লিউএস প্রকল্প  
ঢাকা তথাগা।

মোঃ আজিজুর রক  
তত্ত্বাবধায়ক প্রকৌশলী ও ঊর্ধ্ব-ধরের পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা তথাগা।

মোঃ অম্বাহিদুল ইসলাম মুন্সার  
তত্ত্বাবধায়ক প্রকৌশলী ও  
প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা তথাগা।

প্রকৌ. কামরুন নাহার লায়লী  
অতিরিক্ত প্রধান প্রকৌশলী  
গবেষণা, পরিকল্পনা ও ঊর্ধ্ব  
ঢাকা তথাগা।

ড. মোঃ মিজানুর রহমান  
ঊর্ধ্ব-ধরের প্রধান পরিচালক (গবেষণা, পরিকল্পনা ও ঊর্ধ্ব)  
ঢাকা তথাগা।

প্রকৌঃ তাকসিম এ খান  
ব্যবস্থাপনা পরিচালক  
ঢাকা তথাগা।

**Dhaka Environmentally Sustainable Water Supply Project (DESWSP)**

**ANNUAL PROCUREMENT PLAN FOR FY 2024-25 (WORKS)**

SL No	Description of Procurement Packages (Works)	Unit	Quantity (RDPP)	Real Quantity/ Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk. (RDPP)	Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY 24-25) in Lakh Tk.	Time code for process	PQ	Advertise Tender	Opening Tender	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks	
9	Construction of 50 m Open Drain at Boopit Area of BWBD Land at Rupganj, Narayanganj under DESWSP, Dhaka WASA (Package No. W7/col no 2)	Package	-	-	LTM	HOPE/PO	GOB/DWASA	-	35,000	-	35,000	Planned Dates									24	120	
10	Supply and testing of CT and PT, Metering Box and installation of grounding equipment for substation and fencing of electric pole at the Gandharbar Water Treatment Plant (WTP) and Intake Pumping Station (PS) Under DESWSP Project, DWASA (Package No. 03/72)	Package	-	-	LTM	PD	DWASA & GOB	-	25,000	22,962	22,962	Planned Dates		07-May-24	29-May-24	09-Jun-24	09-Jun-24	02-Jul-24	07-Jul-24		61	60	
<b>FY 2024-25 (New)</b>																							
1	Construction of 1 (one) No New DTV with ancillary works (5 km water line) & Supply of necessary materials at Intake area UNDER DESWSP DWASA (NCB No. 4.2)	Package	-	-	NCB	PD	ADB-GOB	332,030	-	-	0,000	Planned Dates		29-Aug-24	12-Sep-24	15-Sep-24	18-Sep-24	21-Sep-24	19-Oct-24		51	120	
2	Design/Drawing & Renovation work at the office of DESWS DWASA (RFQW No. 3.51)	Package	-	-	RFQW/ ADB Shopping	PD	ADB-GOB	-	80,000	-	80,000	Planned Dates		29-Aug-24	05-Sep-24	05-Sep-24	05-Sep-24	08-Sep-24	10-Sep-24		12	180	
3	Setting of New PMU Office at 14th Floor of DWASA, Building with Ancillary Works & Supply of Necessary Furnitures under Dhaka Environmentally Sustainable Water Supply Project (DESWSP), Dhaka WASADWASA (RFQW No. 3.67)	Package	-	-	RFQW/ ADB Shopping	PD	ADB-GOB	-	20,000	-	20,000	Planned Dates		01-Oct-24	08-Oct-24	08-Oct-24	11-Oct-24	13-Oct-24	15-Oct-24		14	60	
4	Repair & routine Servicing of PMU office Electric Appliances at Under DESWS Project DWASA( AC/Printer/Photocopyer etc. (RFQW No. 3.53)	Package	-	-	RFQW	PD	ADB-GOB	-	6,000	-	6,000	Planned Dates		11-Aug-24	18-Aug-24	18-Aug-24	19-Aug-24	21-Aug-24	23-Aug-24		12	180	
5	Supply of spare parts and accessories for 8 no. Vehicles at PMU office Under DESWS Project DWASA (Package No. 2.4) File no. W-205 (No.01)	Package	-	-	LTM	PD	ADB-GOB	-	20,000	-	15,000	Planned Dates		12-Aug-24	02-Sep-24	09-Sep-24	10-Sep-24	14-Sep-24	12-Oct-24		61	365	
6	Construction of Demarcation Pillar from WTP to Vatara Thana (required land under) at 50m interval for the demarcation of DWASA acquired land under DESWSP, Dhaka WASA (Package No. W9/col no 1)	Package	-	-	LTM	HOPE/PO	GOB/DWASA	-	15,000	-	15,000	Planned Dates		05-Aug-24	26-Aug-24	02-Sep-24	03-Sep-24	07-Sep-24	05-Oct-24		61	120	

*Signature*  
30.9.24

*Signature*

*Signature*

*Signature*

*Signature*

*Signature*

*Signature*

**Mahrin Binte Islam**  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA

মোস্তাফিজুর রহমান  
নির্বাহী প্রকৌশলী  
পিএমইউ, ডিএসসিওএস প্রকল্প  
ঢাকা ওয়াশা।

মোঃ আজিজুল হক  
তত্ত্বাবধায়ক প্রকৌশলী ও উপ-প্রকল্প পরিচালক  
ডিএসসিওএসপি, ঢাকা ওয়াশা।

মোঃ ওয়াহিদুল ইসলাম খান  
তত্ত্বাবধায়ক প্রকৌশলী ও  
প্রকল্প পরিচালক  
ডিএসসিওএসপি, ঢাকা ওয়াশা।

একো, কামরুন নাহার কায়লী  
অতিরিক্ত প্রধান প্রকৌশলী  
গবেষণা, পরিকল্পনা ও উন্নয়ন  
ঢাকা ওয়াশা।

ড. মোঃ মিজানুর রহমান  
উপ-ব্যবস্থাপনা পরিচালক (গবেষণা, পরিকল্পনা ও উন্নয়ন)  
ঢাকা ওয়াশা।

প্রকৌঃ তালিম এ খান  
ব্যবস্থাপনা পরিচালক  
ঢাকা ওয়াশা।  
Works

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2024-25 (WORKS)

SL No	Description of Procurement Packages (Works)	Unit	Quantity (RDPP)	Real Quantity/ Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Est'd Cost in Lakh Tk. (RDPP)	Actual Est'd Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY 24-25) in Lakh Tk.	Time code for process	Advertise PQ	Invite Tender	Advertise Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract/signature (days)	Time for completion of contract (days)	Remarks		
7	Construction of RCC Pillar with Signboard from WTP to Yatara Thana via Jashin Housing at Madani Avenue under DESWSP, Dhaka WASA (Package No. W9101.no 2)	Package	-	-	LTM	HOPE/PO	GOB/DWASA	8,000	-	-	8,000	Planned Dates								61	120			
8	Land Development Work of Electric Pole Shifting (Ch. 14+000-18+000) along the RWP under DESWSP, Dhaka WASA (Package No. W10101.no 1)	Package	-	-	LTM	HOPE/PO	GOB/DWASA	8,000	-	-	8,000	Planned Dates								61	120			
9	Land Development Work of Electric Pole Shifting (Ch. 18+000-22+000) along the RWP under DESWSP, Dhaka WASA (Package No. W10101.no 2)	Package	-	-	LTM	HOPE/PO	GOB/DWASA	10,000	-	-	10,000	Planned Dates								61	120			
10	Tras Gasline Shifting along the RWP at ch 21+400 under DESWSP, Dhaka WASA (Package No. W11101.no 1)	Package	-	-	LTM	HOPE/PO	GOB/DWASA	15,000	-	-	15,000	Planned Dates								61	60			
11	Road Restoration Work at ch 21+400 along the RWP under DESWSP, Dhaka WASA (Package No. W12101.no 1)	Package	-	-	LTM	PO	GOB	12,000	-	-	12,000	Planned Dates								61	60			
12	Shifting of Electrical pole, Fencing, Tree Plantation & Other Ancillary Works along the P-31 Alignment under DESWSP, Dhaka WASA (RFQ No.3.77)	Package	-	-	RFOW/ADB (Shopping)	PO	ADB-GOB	30,000	-	-	30,000	Planned Dates								61	61			
13	Urgent Unforeseen Works and related services	Package	-	-	RFOW/LTM	HOPE/PO	ADB/DWASA & GOB	-	-	-	12,000	Planned Dates								-	-			
<b>Total Value of Works=</b>											<b>68008.015</b>													

Mahrin Binte Islam  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA.

30.7.24

*[Signature]*

মোঃ আজিজুর রহমান  
নির্বাহী প্রকৌশলী  
পিএসইউ, ডিইএসডব্লিউএস প্রকল্প  
ঢাকা জেলা।

*[Signature]*

মোঃ আজিজুর হক  
তত্ত্বাবধায়ক প্রকৌশলী ও উপ-প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা জেলা।

*[Signature]*

মোঃ জাহিদুল ইসলাম মুরাদ  
তত্ত্বাবধায়ক প্রকৌশলী ও  
প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা জেলা।

*[Signature]*

প্রকৌ. কামরুন নাহার নাহারী  
আতিরিক্ত প্রধান প্রকৌশলী  
গবেষণা, পরিকল্পনা ও উন্নয়ন  
ঢাকা জেলা।

*[Signature]*

ড. মোঃ নিজামুর রহমান  
উপ-ব্যবস্থাপনা পরিচালক (গবেষণা, পরিকল্পনা ও উন্নয়ন)  
ঢাকা জেলা।

*[Signature]*  
প্রকৌঃ তাকসিম এ খান  
ব্যবস্থাপনা পরিচালক  
ঢাকা জেলা।



1	Construction/Reconstruction/Renovation of Community Toilets and Bathing units in selected Low Income Communities (LICs) areas of Dhaka City Package No: OCB-5/ADF/DESWSP/2024, Lot-5	package	1	1	NCB	PD/MD	ADB- ADF(Grant)- Gov	600	600	60.00	Planned Dates	27-Aug-24	8-Oct-24	5-Nov-24	19-Nov-24	26-Nov-24	24-Dec-24	119	12 months
4	Construction/Reconstruction/Renovation of 147 Community Toilets and 88 Bathing units at 103 sites in selected Low Income Communities (LICs) areas of Dhaka City Package No: OCB-5/ADF/DESWSP/2024, Lot-6	package	1	1	NCB	PD/MD	ADB- ADF(Grant)- Gov	600	600	60.00	Planned Dates	27-Aug-24	8-Oct-24	5-Nov-24	19-Nov-24	26-Nov-24	24-Dec-24	119	12 months
Total Value of Works (ADF Grant)=										2,820.00									

  
30.07.24  
Mahrin Binte Islam  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA.

  
মোস্তাফিজুর রহমান  
নির্বাহী প্রকৌশলী  
পিএমইউ, ডিইএসডব্লিউএস প্রকল্প  
ঢাকা জেলা।

  
মোঃ আজিজুল হক  
তত্ত্বাবধায়ক প্রকৌশলী ও উপ-প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা জেলা।

  
মোঃ ওয়াহিদুল ইসলাম মুন্সার  
তত্ত্বাবধায়ক প্রকৌশলী ও  
প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা জেলা।

  
প্রকৌশলী, কামারুল নাহার নায়েলী  
অতিরিক্ত প্রধান প্রকৌশলী  
গবেষণা, পরিকল্পনা ও উন্নয়ন  
ঢাকা জেলা।

  
ড. মোঃ মিজানুর রহমান  
উপ-প্রকল্প পরিচালক (গবেষণা, পরিকল্পনা ও উন্নয়ন)  
ঢাকা জেলা।

  
মুকিতা তাকসিম এ খান  
সহ-প্রকল্প পরিচালক  
ঢাকা জেলা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2024/25 (SERVICES)

Sl No	Description of Procurement Packages (Services)	Unit	Quantity (RPP)	Real Quantity/Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.(RPP)	Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY-24-25) in Lakh Tk.	Time code for process	Advertise PQ EOI	Invite/Advertise Tender RFP	EOI/Proposal Opening	EOI/Proposal Evaluation	Negotiation	Approval	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks
1	NGO for assisting RP implementation in the area of Inlet/Raw Water Transmission Route, WTP & Finished Water Transmission Route up to Infection point File No.: W-11 (Vol-03) Contract No.: 46.113.618.00.00.W-11 (Vol-03)/DESWSP/7342, Date: 22/09/2023	mm	100 Man Months	Nat 100 MM	NCB (CCBS)	Ministry	ADB-G&B	1,239,950	994,950	1,184,890	20,000	Planned Dates								501	1090 days	
2	NGO for assisting RP implementation in the area of P-3.1, P-3.2 File No.: W-83 (Vol-01) Contract No.: 46.113.618.00.00.W-83 (Vol-01)/DESWSP/4580/1, Date:15/12/2021	mm	402mm	402mm	NCB (CCS)	MD	ADB-G&B	250,000	210,000	235,600	38,000	Planned Dates Planned Days Actual Dates	12-Jan-21	20-Apr-21	60/20/2021	17-Oct-21	01-Dec-21	10-Dec-21	15-Dec-21	337	1090 days	
3	Supply of 8 (Eight) No's MLSS for 24 months on Outsourcing Basis under DESWSP (RFQM No.-3.59) File No.: G-111 (Vol-07) Contract No.: 46.113.618.00.00.G-111 (Vol-07)/DESWSP/5874, Date:15/09/2022	mm	-	-	RFQ	PD	ADB-G&B	-	48,000	46,07	6,000	Planned Dates Planned Days Actual Dates		01-Sep-22	08-Sep-22	08-Sep-22	NA	14-Sep-22	15-Sep-22	14	730	
4	Supply of 8 (Eight) No's Diver for 24 months on Outsourcing Basis under DESWSP (RFQM No.-3.60) File No.: G-125 (Vol-03) Contract No.: 46.113.618.00.00.G-111 (Vol-03)/DESWSP/6990/1, Date:31/10/2022	mm	-	-	RFQ	PD	ADB-G&B	-	62,000	60,32	12,000	Planned Dates Planned Days Actual Dates		16-Oct-22	23-Oct-22	23-Oct-22	NA	26-Oct-22	31-Oct-22	15	730	
5	Management, Design, Supervision Consultant (MDCS) for design review and supervision of construction for the design build (DB) contract comprising River water intake, Raw water pipeline, and a 500 MLD WTP and detailed design & supervision of construction works of P2, P3, P4 and design review and supervision of Feeder line package (P2, P3, P4) under DESWSP, DWASA File No.: W-12 (Vol-5) Contract no.: 46.113.618.00.00.W-12(Vol-5)/DESWSP/6902, Date: 30/03/2023.	mm	3007 Man Month	1139 MM	SSS	CCGP	ADB-G&B	31,500,000	12,729,634	12,726,918	4,000,520	Planned Dates Planned Days Actual Dates	NA	25-Aug-22	25-Sep-22	03-Oct-22	28-Mar-23	01-Feb-23	30-Mar-23	217	630 days	

Carried Over

**Mahrin Binte Islam**  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA.

**মোস্তাফিজুর রহমান**  
নির্বাহী প্রকৌশলী  
পিএমইউ, ডিইএসডব্লিউএস প্রকল্প  
ঢাকা জেলা।

**মোঃ আজিজুল হক**  
তত্ত্বাবধায়ক প্রকৌশলী ও উপ-প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা জেলা।

**মোঃ তয়্যাবুল ইসলাম খান**  
তত্ত্বাবধায়ক প্রকৌশলী ও  
প্রকল্প পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা জেলা।

**ড. মোঃ মিজানুর রহমান**  
উপ-তত্ত্বাবধায়ক প্রকৌশলী (পেপেয়া, পরিষ্কার ও উন্নয়ন)  
ঢাকা জেলা।

**প্রকৌঃ তাকসিয় এ খান**  
ব্যবস্থাপনা পরিচালক  
ঢাকা জেলা।

Dhaka Environmentally Sustainable Water Supply Project (DESWS)  
ANNUAL PROCUREMENT PLAN FOR FY 2024/25 (SERVICES)

SI No	Description of Procurement Packages (Services)	Unit	Quantity (RPP)	Real Quantity/Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Estd Cost in Lakh Tk.(RPP)	Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY 24-25) in Lakh Tk.	Time code for process	Advertise PQ	EOI	Invite Advertise Tender RFP	EOI/Proposal Opening	EOI/Proposal Evaluation	Negotiation	Approval	Signing of contract	Total time to signature (days)	Time for completion of contract (days)	Remarks	
1	Digital Survey of Acquired Project Areas at Intake, WTP and along the RWPL and Treated Water Piping Route under DESWS Project of DWASA (RFOS 02) File No. : G-291 (Vol-2) Contract no.: 46.11368.00.00.G-291 (Vol-2)/DESWS/SP/8895; Date: 27.03.2023.	3	4	5	RFQ	PD	Dhaka WASA	-	16.08	15.940	10.000	Planned Dates	NA	NA	09-Mar-23	19-Mar-23	19-Mar-23	NA	21-Mar-23	27-Mar-23	18	120		
2	Supply of 8 (Eight) No's M.I.S.S for 10 months on Outsourcing Basis under DESWSP (RFQ No. 3/75)	mm	-	-	RFQ/SSS	PD	ADB-GoB	-	25.000	-	25.000	Planned Dates	Planned Dates	Planned Dates	01-Sep-24	08-Sep-24	09-Sep-24	NA	14-Sep-24	15-Sep-24	14	300		
3	Supply of 8 (Eight) No's Diver for 08 months on Outsourcing Basis under DESWSP (RFQ No. 3/79)	mm	-	-	RFQ/SSS	PD	ADB-GoB	-	26.000	-	26.000	Planned Dates	Planned Dates	Planned Dates	10-Oct-24	17-Oct-24	17-Oct-24	NA	23-Oct-24	24-Oct-24	14	240		
4	Additional Audit Certificate for Compliance on ADB Loan Covenants for FY 2023/24 by DWASA for DESWSP	mm	-	-	SSS	PD	ADB-GoB	-	6.440	-	6.440	Planned Dates	Planned Dates	Planned Dates	01-Dec-24	08-Dec-24	08-Dec-24	09-Dec-24	10-Dec-24	12-Dec-24	11	28		
<b>Total Value of Services=</b>											<b>4,155,400</b>													

Note: \*In=International, \*Na=National, \*mm=man month

**Mahrin Binte Islam**  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA.

মোহরিন বিন্তে ইসলাম  
নির্বাহী প্রকৌশলী  
পিএমইউ, ডিইএসডব্লিউএস প্রকল্প  
ঢাকা জেলা।

মোঃ আজিজুল হক  
অতিরিক্ত প্রকৌশলী ও উপ-স্বত্ব পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা জেলা।

মোঃ ওয়াদিউল ইসলাম মুরাদ  
অতিরিক্ত প্রকৌশলী ও  
স্বত্ব পরিচালক  
ডিইএসডব্লিউএসপি, ঢাকা জেলা।

প্রকৌশলী কামরুন নাহার লায়লী  
অতিরিক্ত প্রধান প্রকৌশলী  
গবেষণা, পরিকল্পনা ও উন্নয়ন  
ঢাকা জেলা।

ড. মোঃ নিজামুর রহমান  
উপ-ব্যবস্থাপনা পরিচালক (গবেষণা, পরিকল্পনা ও উন্নয়ন)  
ঢাকা জেলা।

মোঃ তাকসিম এ খান  
সহকারী পরিচালক  
ঢাকা জেলা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2024-2025

ADF-GRANT PROJECT (0805-BAN(SF)) (Services)

Sl No	Description of Procurement Packages (Services)	Unit	Quantity (RFP)	Real Quantity/Plan for 22-23	Procurement method & type	Contract Approving Authority	Source of Funds	Estid. Cost in Lakh (R/PPP)	EA Actual Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current FY in Lakh Tk.	Time code for process	Advertise EOI	Invite/ Advertise Tender RFP	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award/ Negotiation	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks
1	Individual Consultant (Grant Coordinator)	mm	36 Man Month	12 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	275.910	247.930	207.60	65.00	Planned Dates	18.08.2022	22.09.2022	29.11.2022	23.12.2022	29.12.2022	29.12.2022	17.01.2022	107	30 months	
2	Individual Consultant (Administrative & Finance Expert)	mm	36 Man Month	12 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	219.840	193.780	163.20	50.00	Planned Dates	18.08.2022	22.09.2022	29.11.2022	23.12.2022	29.12.2022	29.12.2022	19.02.2023	121	30 months	
3	Individual Consultant (Faecal Sludge Management Specialist)	mm	03 Man Month (Intermittent)	1.5 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	26.960	23.810	23.70	10.00	Planned Dates	08.09.2022	10.10.2022	29.11.2022	23.12.2022	29.12.2022	17.01.2023	141	3 months		
4	Individual Consultant (Structural Engineer)	mm	05 Man Month (Intermittent)	02 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	28.250	25.550	24.90	10.00	Planned Dates	08.09.2022	10.10.2022	29.11.2022	12.02.2023	17.02.2023	23.02.2023	172	5 months		
5	Individual Consultant (Social Safeguard/Resettlement Specialist)	mm	08 Man Month (Intermittent)	03 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	59.100	57.730	48.30	25.40	Planned Dates	31.10.2022	01.12.2022	17.01.2023	12.02.2023	17.02.2023	07.03.2023	127	8 months		
6	Individual Consultant (Environmental Expert)	mm	10 mm (Intermittent)	02 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	61.270	58.020	54.00	31.80	Actual Dates	31.10.2022	01.12.2022	17.01.2023	09.03.2023			15.03.2023	135	10 months	

**Mahrin Binte Islam**  
Sub-Divisional Engineer  
PMU, DESWSP, Dhaka WASA.

30.7.24

*[Signature]*

*[Signature]*

*[Signature]*

*[Signature]*

*[Signature]*

*[Signature]*

মোঃ আফিজুর রহমান  
নির্বাহী প্রকৌশলী  
পিএমইউ, ডিইএসআইএস প্রকল্প  
ঢাকা জেলা।

মোঃ আজিজুর রক  
তথ্যপ্রযুক্তি প্রকৌশলী ও উপ-প্রকল্প পরিচালক  
ডিইএসআইএসপি, ঢাকা জেলা।

মোঃ ওয়াহিদুল ইসলাম মুন্সার  
তথ্যপ্রযুক্তি প্রকৌশলী ও  
প্রকল্প পরিচালক  
ডিইএসআইএসপি, ঢাকা জেলা।

একো. কামরুজ নাহার লায়লী  
অতিরিক্ত প্রধান প্রকৌশলী  
গবেষণা, পরিচালনা ও উন্নয়ন  
ঢাকা জেলা।

ড. মোঃ মিজানুর রহমান  
ঔপ-ব্যবস্থাপনা পরিচালক (গবেষণা, পরিচালনা ও উন্নয়ন)  
ঢাকা জেলা।

একোঃ তাকসিয় এ খান  
ব্যবস্থাপনা পরিচালক  
ঢাকা জেলা।

**Dhaka Environmentally Sustainable Water Supply Project (DESWSP)**  
**ANNUAL PROCUREMENT PLAN FOR FY 2024-2025**

**ADF-GRANT PROJECT (0805-BANSF) (Services)**

Sl No	Description of Procurement Packages (Services)	Unit	Quantity (RDP)	Real Quantity/Plan for 22-23	Procurement method & type	Contract Approving Authority	Source of Funds	Est'd Cost in Lakh (RDP)	EA Actual Est'd Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current FY in Lakh Tk.	Time code for process	Advertise EOI	Invite/ Advertise Tender RFP	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award/ Negotiation	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks
1	NGO/Firm for Social Awareness for Strengthening Access of Women and Vulnerable Groups in Selected Slums under ADF Grant Associated with DESWSP, DWASA											Planned Dates										
7	File No. S-04 (Vol-2) Contract Ref: 46.113.618.00.00.S-04/Vol-2/DESWSP/2023/7833; Date: 17/09/2023	mm	114 MM	46 mm	COS(BTP)	PD	ADB- ADF(Grant)- Gov	541.750	541.750	457.10	250.80	Planned Days								280	30 months	
8	NGO/Firm for Legal Empowerment for Strengthening Access of Women and Vulnerable Groups in Selected Slums under ADF Grant Associated with DESWSP, DWASA File No. S-05 (Vol-2) Contract Ref: 46.113.618.00.00.S-05/Vol-2/DESWSP/2023/7832; Date: 17/09/2023	mm	60 MM	24mm	COS(BTP)	PD	ADB- ADF(Grant)- Gov	323.360	323.360	243.40	117.10	Planned Days								280	30 months	
<b>Total Value of Services (ADF Grant)=</b>								<b>560.10</b>				Actual Dates	11-12-2022		11-01-2023	30-07-2023	27-08-2023	03-09-2023	17-09-2023			

Note: \*mm=man month

*[Signature]*  
30.7.24  
Mahnin Binte Islam  
SDE, DESWSP  
Dhaka WASA

*[Signature]*  
30.07.2024  
Mostafijur Rahman  
EE, DESWSP  
Dhaka WASA

*[Signature]*  
30.07.2024  
Md. Azzul Haque  
SE & PD, DESWSP  
Dhaka WASA

*[Signature]*  
30.07.2024  
Md. Wahidul Islam Murad  
SE & PD, DESWSP  
Dhaka WASA

*[Signature]*  
30.07.24  
Engr. Quamun Naher Laily  
ACE (RP&D)  
Dhaka WASA

*[Signature]*  
Dr. Md. Mizanur Rahman  
DMD (RP&D)  
Dhaka WASA

*[Signature]*  
Engr. Tassem A Khan  
Managing Director  
Dhaka WASA