



নারায়ণগঞ্জ সিটি কর্পোরেশন  
নগর ভবন, ১০ বিবি রোড  
নারায়ণগঞ্জ।

স্মারক নং-৪৬.১৬.০০০০.০০৯.৯৯.০২৯.২০২৩. ৪৩৬ (৬)

তারিখ : ৩০/১১/২৫

বিষয় : আরবান ডেভেলপমেন্ট এ্যান্ড সিটি গভারন্যান্স প্রকল্পের আওতায় নারায়ণগঞ্জ সিটি কর্পোরেশনের “Annual Governance Improvement Activity Progress Report FY 2025-2026 প্রণয়ন ও প্রেরণ প্রসংগে।

উপর্যুক্ত বিষয়ের প্রেক্ষিতে আরবান ডেভেলপমেন্ট এ্যান্ড সিটি গভারন্যান্স প্রকল্পের আওতায় নারায়ণগঞ্জ সিটি কর্পোরেশনের “Annual Governance Improvement Activity Progress Report FY 2025-2026 (July-September 2025-26 1<sup>st</sup> Quarter) প্রণয়ন ও অনুমোদন পূর্বক পরবর্তী প্রয়োজনীয় ব্যবস্থা গ্রহণের নিমিত্ত এতদসংগে প্রেরণ করা হলো।

সংযুক্ত : বর্ণিত তালিকা ১৩(তের) ফর্দ।

প্রকল্প পরিচালক  
আরবান ডেভেলপমেন্ট এ্যান্ড সিটি গভারন্যান্স প্রজেক্ট (ইউডিসিজিপি)  
লেভেল-০৮, আরডিইসি ভবন  
এলজিইডি সদর দপ্তর, ঢাকা-১২০৭।

(মোঃ আজগর হোসেন)  
তত্ত্বাবধায়ক প্রকৌশলী  
নারায়ণগঞ্জ সিটি কর্পোরেশন  
নারায়ণগঞ্জ।  
ফোন : ০২-৭৬৪৫০৩২

অবগতি ও কার্যার্থে অনুলিপি প্রেরণ করা হলো :

- ১। প্রধান নির্বাহী কর্মকর্তা, নারায়ণগঞ্জ সিটি কর্পোরেশন, নারায়ণগঞ্জ।
- ২। নির্বাহী প্রকৌশলী (সিভিল), নারায়ণগঞ্জ সিটি কর্পোরেশন, নারায়ণগঞ্জ।
- ৩। সদস্য, প্রকল্প বাস্তবায়ন ইউনিট (PIU)/ওয়ার্কিং গ্রুপ (WG) (সকল)
- ৪। আবাসিক প্রকৌশলী, ইউডিসিজিপি, নারায়ণগঞ্জ সিটি কর্পোরেশন, নারায়ণগঞ্জ।
- ৫। পি এ টু প্রশাসক, নারায়ণগঞ্জ সিটি কর্পোরেশন (মাননীয় প্রশাসক মহোদয়ের সদয় অবগতির জন্য)।

Annual Governance Improvement Activity Progress Report, FY 2025-2026.  
Under Urban Development and City Governance Project (UDCGP).  
Narayanganj City Corporation.

Reporting Quarter 1<sup>st</sup> and Period July-September, FY 2025-2026.

Activity	Yearly Target	Quarter-1.		Quarter-2.		Quarter-3.		Quarter-4.		Remarks, if any deviation.
		Target	Achieve.	Target	Achieve.	Target	Achieve.	Target	Achieve.	
<b>Focused area-1: Institutional Arrangement.</b>										
<b>a. Institutional Arrangement.</b>										
1.1 Formed <b>Project Implementation Unit (PIU)</b> for implementing UDCGP activities	Formed									
1.2 Formed <b>Working Group (WG)</b> for performing general governance improvement activities.	Formed									
1.3 Reformed <b>Project Implementation Unit (PIU)</b> for implementing UDCGP activities, <b>if necessary for any reason.</b>	As Required									
1.4 Reformed <b>Working Group (WG)</b> for performing general governance improvement activities, <b>if necessary for any reason.</b>	AS Required									
<b>b. Institutional Functionality.</b>										
1.5 Prepared and submitted quarterly progress report of AGAIP implementation to PMU, <b>by 2<sup>nd</sup> week of following quarter.</b>	4	1	1	1	1	1	1	1	1	
1.6 Organized quarterly joint meeting of PIU & WG on progress review of General Governance Improvement Activities <b>on 2<sup>nd</sup> week of each following quarter.</b>	4	1	1	1	1	1	1	1	1	
<b>Focused area-2: Workshops.</b>										
2.1 Organized orientation workshop on Draft Operational Guidelines of UDCGP for elected representatives and staff.	N.A.									
2.2 Organized reorientation workshop for PIU & WG members on their Role and Responsibilities in implementing UDCGP & AGIAP activities, <b>if necessary.</b>	1		1							
2.3 PIU and WG prepared AGIAP with support of consultants for FY 2025-2026, <b>in June of previous FY.</b>	1								1	
2.4 The Administrator endorsed AGIAP of FY 2025-2026, <b>in July.</b>	1	1	1	1	1					

  
**Md. Maudul Islam**  
Assistant Residential Engineer  
UDCGP-LGED  
Narayanganj City Corporation

  
**Md. Rabiul Islam**  
Residential Engineer, UDCGP-LGED  
Narayanganj City Corporation

  
**Md. Ismail Chowdhury**  
Executive Engineer  
Narayanganj City Corporation

  
**Md. Asgor Hossain**  
Superintending Engineer  
Narayanganj City Corporation.

Activity	Yearly Target	Quarter-1.		Quarter-2.		Quarter-3.		Quarter-4.		Remarks, if any deviation.
		Target	Achieve.	Target	Achieve.	Target	Achieve.	Target	Achieve.	
<b>Focused area-3: Investment Plan Management.</b>										
3.1 Collected new IDP list from all wards for FY 2026-2027, <b>between September &amp; November 2025.</b>	27	9	9	18						
3.2 Compiled & prepared draft IDP list of FY 2026-2027 ensuring core elements, <b>between November &amp; December 2025.</b>	1				1					
3.3 Presented compile IDP list of FY 2026-2027 in SC-UPD meeting, <b>in January 2026.</b>	1				1					
3.4 Presented compile IDP list FY 2026-2027 in council meeting, <b>in January 2026.</b>	1				1					
3.5 Shared IDP list of FY 2026-2027 with other government agency representatives either in CLCC, SC or Council meetings, <b>in February 2026.</b>	1				1					
3.6 Approved IDP list of FY 2026-2027 in council meeting, <b>in February 2026.</b>	1				1					
3.7 Published approve IDP list of FY 2025-2026 on office notice board and website, <b>in July 2026.</b>	1									
<b>Focused area-4: Preparation of O&amp;M Plan.</b>										
4.1 Prepared draft Annual Operation & Maintenance (O&M) plan for FY 2026-2027, <b>between October &amp; December 2025.</b>	1			1						
4.2 Approved Annual Operation & Maintenance (O&M) plan of FY 2026-2027 in SC-UPSCD and Council meetings, <b>between January &amp; March 2026.</b>	2					2				
<b>Focused area-5: Preparation of Quarterly Monitoring Report of IDP Implementation.</b>										
5.1 Prepared & submitted quarterly progress monitoring report of AGIAP including IDP implementation in FY 2025-2026, <b>by following quarter.</b>	4	1	1	1		1			1	
5.2 Published AGIAP including IDP implementation quarterly progress monitoring report of FY 2025-2026 on official website, <b>by following quarter.</b>	4	1	1	1		1			1	
<b>Focused area-6: Budget Management and Revenue Mobilization.</b>										

  
**Md. Marut Islam**  
 Assistant Residential Engineer  
 UDCCP-LGED  
 Narayanganj City Corporation

  
**Md. Rabiul Islam**  
 Residential Engineer, UDCCP-LGED  
 Narayanganj City Corporation

  
**Md. Ismail Chowdhury**  
 Executive Engineer  
 Narayanganj City Corporation

  
**Md. Asgor Hossain**  
 Superintending Engineer  
 Narayanganj City Corporation

Activity	Yearly Target	Quarter-1.		Quarter-2.		Quarter-3.		Quarter-4.		Remarks, if any deviation.
		Target	Achieve.	Target	Achieve.	Target	Achieve.	Target	Achieve.	
6.1 Announced approve Annual Budget of FY 2025-2026 in Mass Public meeting, in July 2025.	1	1	1							
6.2 Posted approve Annual Budget of FY 2025-2026 on official website and notice board, in July 2025.	1	1	1							
6.3 Prepared draft Annual Budget of FY 2026-2027, taking in to account of approve IDP list and O&M plan, by March 2026.	1							1		
6.4 Presented draft Annual Budget of FY 2026-2027, in SC-FE meeting, by March 2026.	1							1		
6.5 Presented draft Annual Budget of FY 2026-2027, in CC council meeting, by April 2026.	1							1		
6.6 Presented draft Annual Budget of FY 2026-2027 in CLCC meeting, by April 2026.	1							1		
6.7 Approved Annual Budget of FY 2026-2027 in CC council meeting, before June 1, 2026.	1							1		
6.8 Announced approve Annual Budget of FY 2026-2027 in Mass Public meeting, by July 2026.	1									
6.9 Posted approve Annual Budget of FY 2026-2027 on official website and notice board, by July 2026.	1									
<b>Focused area-7: Execution of Approve Annual Budget and Proper Recording.</b>										
7.1 Executed and properly recorded approve Annual Budget of FY 2025-2026, in each quarter.	4	1	1	1	1			1		
7.2 Maintained prohibited case (transfer) of fund use of approve Annual Budget of FY 2025-2026, in each quarter.	4	1	1	1	1			1		
7.3 Prepared Annual Financial Statement (AFS) of FY 2024-2025, by December 2025.	1				1					
7.4 Posted Annual Financial Statement (AFS) of FY 2024-2025 on official website, by December 2025.	1				1					
<b>Focused area-8: Internal/External Accounts Audit.</b>										
8.1 Conducted annual internal Accounts Audit of FY 2024-2025 under guidance of SC-AA, by March 2026.	1							1		
8.2 Presented draft Internal Audit Report of FY 2024-2025 in SC-AA meeting, by March 2026.	1							1		

  
**Md. Maqbul Islam**  
 Assistant Residential Engineer  
 UDCGP-LGED  
 Narayanganj City Corporation

  
**Md. Rabiul Islam**  
 Residential Engineer, UDCGP-LGED  
 Narayanganj City Corporation

  
**Md. Ismail Chowdhury**  
 Executive Engineer  
 Narayanganj City Corporation

  
**Md. Asgor Hossain**  
 Superintending Engineer  
 Narayanganj City Corporation

Activity	Yearly Target	Quarter-1.		Quarter-2.		Quarter-3.		Quarter-4.		Remarks, if any deviation.
		Target	Achieve.	Target	Achieve.	Target	Achieve.	Target	Achieve.	
8.3 Organized Annual External Accounts Audit of FY 2024-2025 by audit authority, by March 2026.	1					1				
<b>Focused area-9: Management of Revenue and Tax.</b>										
9.1 Conducted regular holding tax reassessment (once in 5 year) and properly recorded, due in FY 2025-2026, Narayanganj zone; FY 2027-2028 Kodom Rasul & Siddhirgonj Zones.	1 (Narayanganj zone)	1	1	1						
9.2 Conducted interim tax assessment and properly recorded, in each quarter of FY 2025-2026. (for Kadam Rasul & Siddhirgonj Zone)	As required.		1303							
9.3 Tax collection rate against target of each quarter (demand including carried over amount), by quarter.	85,87,02,6 35/-	21,46,75,6 59/-	27,39,13,3 13/-							
9.4 Increased tax collection rate in first two quarters of FY 2025-2026 against yearly demand of FY, by quarter (at least 40% of yearly demand).	34,34,81,0 54/-(40% of Total demand)	17,17,40,5 27/-	27,39,13,3 13/-							
9.5 Collected revenue from indirect & non-tax sources of FY 2025-2026 adding announced inflation rate compare to FY 2024-2025 collection.	80,12,39,0 51	20,03,09,7 63/-	17,32,91,2 68/-							
<b>Focused area-10: Cross Cutting.</b>										
10.1 Prepared Annual Administrative Report (AAR) of FY 2024-2025, by September 2025.	1	1	1							
10.2 Submitted Annual Administrative Report (AAR) of FY 2024-2025 to LGD, by September 2025.	1	1	1							
10.3 Published Annual Administrative Report (AAR) of FY 2024-2025 on official website and notice board, by December 2025.	1			1						
10.4 Held Quarterly Statutory Standing Committee Meetings of FY 2025-2026, in each quarter.	14 x 4 = 56	14	11	14		14		14		
10.5 Published Quarterly Statutory Standing Committee Meeting Minutes of FY 2025-2026, on official website, in each quarter.	14 x 4 = 56	14	11	14		14		14		
10.6 Held semi-annually CLCC meetings of FY 2025-2026, twice a year.	2			1				1		

**Md. Asgor Hossain**  
Superintending Engineer  
Narayanganj City Corporation

**Md. Ismail Chowdhury**  
Executive Engineer  
Narayanganj City Corporation

**Md. Rabiul Islam**  
Residential Engineer, UDCGP-LGED  
Narayanganj City Corporation

**Md. Mairul Islam**  
Assistant Residential Engineer  
UDCGP-LGED  
Narayanganj City Corporation

Activity	Yearly Target	Quarter-1.		Quarter-2.		Quarter-3.		Quarter-4.		Remarks, if any deviation.
		Target	Achieve.	Target	Achieve.	Target	Achieve.	Target	Achieve.	
10.7 Published semi-annually CLCC Meeting Minutes of FY 2025-2026 on official website, <b>twice a year.</b>	2			1				1		
10.8 Held Quarterly WLCC meetings of FY 2025-2026, <b>in each quarter.</b>	27 x 4 = 108	27	27	27	27	27		27		WLCC was not formed as a meeting because there was no elected representative person.
10.9 Briefed grievance redress policy at least in one WLCC meetings in FY 2025-2026, <b>once a year.</b>	27			13				12		
10.10 Introduce multi place & channel complain receive system, <b>by quarter.</b>	As required		Yes							
10.11 Maintained separate complain receive and response register, <b>by quarter.</b>	2	Yes	Yes	Yes	Yes	Yes		Yes		
10.12 Published received complaints and responses on official website, <b>by regular.</b>	As available		Yes							

  
 Md. Rabiul Islam  
 Executive Engineer, UDCCP-LGED  
 Narayanganj City Corporation

Signature of Assigned Officer of NCC

  
 Md. Ismat Chowdhury  
 Executive Engineer  
 Narayanganj City Corporation



Md. Asgor Hossain  
 Superintending Engineer  
 Narayanganj City Corporation

**Annexure: Focus Area-5, Activity 5.1**  
**Prepared & submitted quarterly progress monitoring report of IDP implementation in FY 2025-2026, by following quarter.**  
**Quarterly IDP/PDP Implementation Progress/Monitoring Report Format**

List of sub-projects by sector/s	Status of sub-projects, FY '24-'25 (put code)*	Sub-project cost (BDT in Lakhs)		Funding source (put code)**	Progress till quarter (in %)		Remarks
		Estimated	Actual		Physical	Financial	
1. Transport (Road & Bridge)							
1.1 NCC-ADP-GF-FY24-25-LTM-W01 a) Construction of RCC Drain & Road starting from Tolla Choto Mosque to Jamil Hasmat Ara Mohila Atim khana goli at Ward No-11. FY-2024-2025.Drain ch 00-105m; b) Construction of RCC Cross Drain Tollha Big mosque Outlet in ward No-11. (FY-2024-2025). Drain ch 00-12m.	1,2,3,4	4077568.92	38,73,690.474	6 (ADP)	60%	60%	
1.2 NCC-ADP-GF-FY24-25-LTM-W02 Construction of RCC Drain & Road Tolla Primary School Cross-drain & Tolla Pathagar to in word no.11. (FY-2024-2025).	1,2,3,4	10947521.34	10400145.273	6 (ADP)	60%	60%	
1.3 NCC-ADP-GF-FY24-25-LTM-W03 Rehabilitation of Road & Drain by RCC Sumsujoha road utter chashara starting Rambabu pond to Bischaram house in Ward No-12. (FY-2024-2025)	1,2,3,4	7340824.85	6973783.608	6 (ADP)	70%	70%	
1.4 NCC-ADP-GF-FY24-25-LTM-W04 Construction of CC Road with RCC Drain Sumsujoha road utter chashara starting Hudias dream house to Ripon House in ward No-12. (FY-2024-2025)	1,2,3,4	3140776.61	2983737.779	6 (ADP)	45%	45%	
1.5 NCC-ADP-GF-FY24-25-LTM-W08 Repairing of S.A Maleh Road to Ino. Rail gate via Narayanganj Sadar thana front gate by BC in ward no.15 (FY -2024-2025)	1,2,3,4	8992040.15	8542438.143	6 (ADP)			
1.6 NCC-ADP-GF-FY24-25-LTM-W10 Estimate For Construction of Repair B K Road (1) Shitalakha Primary School to Tolaram more Mosjid (L = 330m) (2) Tolaram more Mosjid to Shitalakhya River RCC Road (L= 155m) (3) Tolaram more Mosjid to Popular Jute Mill Gate in word no 18 Under NCC.	1,2,3,4	7702333.36	7317216.692	6 (ADP)	30%	30%	
1.7 NCC-ADP-GF-FY24-25-LTM-W14 (a) Repairing of Work Siddhirganj Pool Approach Road and Hirajhil to Fulkoli School RCC road cutting Repairing (b) Construction of RCC road from Batanpara Namarchar Shahidul Islam's factory to Mr. Zainal Abedin's house and (c) Construction of RCC road and drain at Hirajhil 11 No lane Mr. Abdul Motalib's house to west side Pradhan Bari Jame Masjid in Ward No 01 under Narayanganj City Corporation.	1,2,3,4	6935142.28	6588385.16	6 (ADP)	75%	75%	
1.8 NCC-ADP-GF-FY24-25-LTM-W15 (a) Construction of RCC road and drain from Dhanu Haji	1,2,3,4	9376896.69	8908051.85	6 (ADP)	100%	100%	

*Abdul*  
**Md. Mardul Islam**  
 Assistant Residential Engineer  
 UDCGP-LGED  
 Narayanganj City Corporation

*Abul*  
**Md. Rabiul Islam**  
 Residential Engineer, UDCGP-LGED  
 Narayanganj City Corporation

*J*  
**Md. Ismail Chowdhury**  
 Executive Engineer  
 Narayanganj City Corporation

*Q*  
**Md. Asgor Hossain**  
 Superintending Engineer  
 Narayanganj City Corporation

Road West Pinadi Mr. Belayet Hosain house to Mr. Majumdar house; (b) Repairing the road excavated by Titus Gas Line Kandapara Badsha Mia Road; (c) Construction of RCC road near Rahim Market wapda Zora Bridge Approach towards Al Fesani Jame Masjid; (d) Construction of RCC road and drain from Mizmiji Sahebpara Mr. Malek Kazi house to Mr. Qadir Miah house; (e) Construction of 100mm Thick Uni-Block Paver road and RCC drain from Mizmiji Paschim para Eidgah north west corner to Mr. Abdul Alim house in Ward No 02 under Narayanganj City Corporation.	4912342.48	4666725.35	6 (ADP)	70%	70%	
1.9_NCC-ADP-GF-FY24-25-LTM-W16 a. Construction of RCC road from Bagmara Mr Samad Masters house to Motallibs house and RCC Drain Bagmara Bazar Mr Montu house to Mr Ferose house b. Construction of RCC road from East Sanarpar Mr Sadek Saheb house towards south side Jamia Islamia Darul Uloom Madrassa in Ward no-03 under Narayanganj City Corporation	6643474.75	6311301.01	6 (ADP)	80%	80%	
1.10_NCC-ADP-GF-FY24-25-LTM-W17 a. Construction of RCC road and Drain Uttar Azibpur Sahe Jame Mosque to South side Mashisa Para Mr Amir Hossain house in Ward No 04 under Narayanganj City Corporation b. Construction of RCC road and Drain from Muktinagar Tyer potty goli Cornel Mahanud house to Ali Ahammad house in Ward No 03 under Narayanganj City Corporation	6156924.93	5849078.68	6 (ADP)	50%	50%	
1.11_NCC-ADP-GF-FY24-25-LTM-W18 Construction of RCC road and Drain from a. West Omarpur Ekta Club to South side Ramzan house b. Ayub Nagar Main Road to south side Silo Road c. Kalabagh West Silo Road Chaura Bari to south side CS Halt in Ward No 05 under Narayanganj City Corporation.	6007934.94	5707538.19	6 (ADP)	40%	40%	
1.12_NCC-ADP-GF-FY24-25-LTM-W19 Construction of drain by RCC a. East side of Mondolpara Graveyard in front of Ma Fatema Masjid (10m) b. near Mondolpara rail line culvert (80m) c. West Moonlight Haque Shahebs pond to main road (40m) d. East Moonlight Mr. Hannan house to main road (40m) in ward no-06 (Drain L-170m) e. Kadamtoli Gas road approach with (road) cross drain (L-12.50x9.05m) f. Maintenance of Culvert over DND canal at Kadamtoli Nayapara (9.70x4.30m) in ward no-07 under NCC in the FY-2024-25.	8993429.55	8543758.07	6 (ADP)	45%	45%	
1.13_NCC-ADP-GF-FY24-25-LTM-W20 Construction of Drain and Road by RCC at Anayetnagar from Mr Jolil molla house to south direction upto Haque market via printing goli in ward no-08 under NCC in the FY-2024-25	9957280.97	9459416.92	6 (ADP)	07%	07%	
1.14_NCC-ADP-GF-FY24-25-LTM-W22 Maintenance of Road by Bituminous Carpeting with expansion joint from Jalkuri bus stand to east direction upto RK Park road in ward no-09 under NCC in the FY-2024-25(L-2310m,W-5.10m)						

**Md. Wajidul Islam**  
Assistant Residential Engineer  
UDCCP-LGED  
Narayanganj City Corporation

**Md. Kabul Islam**  
Residential Engineer, UDCCP-LGED  
Narayanganj City Corporation

**Md. Ismail Chowdhury**  
Executive Engineer  
Narayanganj City Corporat.

**Md. Asgor Hossain**  
Superintending Engineer  
Narayanganj City Corporation

1.15 NCC-ADP-GF-FY24-25-LTM-W23	1.2,3,4	7861640.02	7468558.01	6 (ADP)	85%	85%	
Maintenance of approach road by RCC from Jaikuri bus stand to north-east direction upto Culvert in ward no-09 under NCC in the FY 2024-25 (L-90m, W-7.62m)							
1.16 NCC-ADP-GF-FY24-25-LTM-W24	1.2,3,4	3591038.09	3411486.185	6 (ADP)	20%	20%	
a. Construction of Repair Bokultola Immunization Center in ward no-19. b. Construction of Pipe Drain at Modanganj beside Nasim Osman Bridge in ward no-19. c. Construction of RCC Road & Drain at Setara Begum Bari to Piar Jahan Bari in ward no-19.							
1.17 NCC-ADP-GF-FY24-25-LTM-W25	1.2,3,4	4570889.16	4342344.702	6 (ADP)	70%	70%	
a. Construction of RCC Road & Drain at P M Road Ratna Begum Bari to Feroz Miah Bari in ward no-19. b. Construction of RCC Road & Drain at Panaullah Bari to Anower Miah Bari in ward no-19.							
1.18 NCC-ADP-GF-FY24-25-LTM-W26	1.2,3,4	2260005.63	2147005.348	6 (ADP)	07%	07%	
Construction of Repair road of Modonganji canal par (Satata model furniture to Salauddin miah house) in ward no-19.							
1.19 NCC-ADP-GF-FY24-25-LTM-W28	1.2,3,4	2391934.74	2272338.003	6 (ADP)	70%	70%	
Construction of RCC Road & Drain at Beparipara Piar Ali Bari to Shah Alom Miah Bari in ward no-20.							
1.20 NCC-ADP-GF-FY24-25-LTM-W29	1.2,3,4	4280633.74	4066602.053	6 (ADP)	07%	07%	
Construction of Bituminous Carpeting Road at Farazikanda Bazar to Mahmudnagar Link Road in ward no-20.							
1.21 NCC-ADP-GF-FY24-25-LTM-W34	1.2,3,4	17717130.36	16831273.842	6 (ADP)	20%	20%	
Maintenance of road by Bituminous Carpeting at different (four) places of Ali, Ahammad Chunka Sarak in ward no-24.							
1.22 NCC-ADP-GF-FY24-25-LTM-W35	1.2,3,4	3761518.22	3573442.309	6 (ADP)	40%	40%	
a. Maintenance of Road by BC (Sealcoat) & partially RCC with expansion joint at Kaitakhali Graveyard road in ward no-24 (Road part). b. Maintenance of Road by BC (Sealcoat) & partially RCC with expansion joint at Dewli Graveyard road in ward no-24. c. Maintenance of Broken Road by RCC with Guide wall, sand filling, palisading, earth filling at Kazi Nazarul Islam road in ward no-24.							
1.23 NCC-ADP-GF-FY24-25-LTM-W36	1.2,3,4	2838979.77	2697030.782	6 (ADP)	100%	100%	
Construction of RCC road and drain from South Lakshman khola Graveyard to Freedom Fighter Golam Mostafa Sahib's house in ward no-25.							
1.24 NCC-ADP-GF-FY24-25-LTM-W38	1.2,3,4	6496232.57	6171420.942	6 (ADP)	50%	50%	
Repairing of RCC road a. Lakshon khola Madrasa road in ward no-25 b. RCC road on the right side of School Ghat in ward no-26 c. Sonachara Road to School ghat and Kutibon road in ward no-26 d. Beside kuripara High school in ward no-27.							
1.25 JGCRRP-W-06	1.2,3,4	3,09,78,679	2,57,30,584	7(WB)	64%	64%	
Upgrading of Uni-Block Paver Road and drain by RCC from (a) pashim kala bag Mr. Monir Hossain house to Birball Hossain house (b) Dakhin Azibpur Sanawaralay house to							

*Md. Waheedul Islam*  
 Assistant Residential Engineer  
 UDCCP-LGED  
 Narayanganj City Corporation

*Md. Rabiul Islam*  
 Residential Engineer, UDCCP-LGED  
 Narayanganj City Corporation

*Md. Ismail Chowdhury*  
 Executive Engineer  
 Narayanganj City Corporation

*Md. Asgor Hossain*  
 Superintending Engineer  
 Narayanganj City Corporation

<p>Alauddin Miah house Dakhin Azib pur matbari Mr. Jahangir house to Mr. Musa house (d) Dakin Azib pur Sardarpara Mr. Jakir house to Mukless house (e) Pashim kalabag Omor pur Mr. Shamsul Hoque house to Ali Akber house (f) Paschim kala bag omorpur Mr. Kamur Uddin house to Md. All house in ward no-05 under Narayanganj City Corporation in the FY-2023-24 (Total Length =400.00m) Construction of Road and drain by RCC from Jalkuri Jalal madbor to Roni house via Bayejid Ahammed house in ward no.-09 under NCC in the FY-2023-24 (L=340m).Construction of Road and drain by RCC at Bagpara from Mr. Shahajalal office to Mr. Guljar house in ward no.-06 under NCC in the FY-2023-24 (L=70m) Maintenance of approach road by RCC from Kadamtoli bus stand to M.W. high school in ward no.-07 under NCC in the FY-2023-24.Construction of Road and drain by RCC Kadamtoli west Nayapara from Shahi Mosjid to west direction Mr. Azaz house in ward no.- 07 under NCC in the FY-2023-24 (L=120m)</p>	1,2,3,4	7,58,78,053	6,24,09,698	7(WB)	80%	80%
<p><u>1.26</u> LGRRP-W-07 Construction of Road and drain by RCC from (a) Baten para Namarchor Shukkur house to Bash Bari Restaurant Ch. 0.00-290.00m (b) Baten para Alamin nagar southpara road Awal shop to Tomal house ch 0.00-760.00m(c) Ishaque Mia house to Journalist Mr. Khalilur house Ch 0.00-140.00m (d) Construction of Uni- block paver road and drain by RCC in C I kholabaytulnajat jamenosjid to Mostofa house &amp; Yusuf house Ch 0.00-190.00 in ward no-01 under Narayanganj city corporation. (L=1380m)</p> <p><u>1.27</u> LGRRP-W-08 Construction of Uni-Block Paver road and drain by RCC from a) Madrasha road to paschim side Shakawat house b) Mizmizapaschim para branch road beside samata garden c) Mizmizekandapara mosque side branch road d) Mizmizekandaparamosjid road to branch road &amp; e) construction of road and drain by RCC from Hazera market to Mr. Matin &amp; Rahul Amin house in ward no.02 under Narayanganj city corporation in the FY-2023-2024(L=657m)</p>	1,2,3,4	3,42,88,878	2,79,63,098	7(WB)	91%	91%

*Md. Mubashir Islam*  
Assistant Residential Engineer  
UDCGP-LGED  
Narayanganj City Corporation

*Md. Rabul Islam*  
Residential Engineer, UDCGP-LGED  
Narayanganj City Corporation

*Md. Ismail Chowdhury*  
Executive Engineer  
Narayanganj City Corporation

*Md. Asgor Hossain*  
Superintending Engineer  
Narayanganj City Corporation

<p>(a) Construction of road and drain by RCC from Nema Kashary branch road beside Bir Mukti Jodha Abdul Mannan house in ward no-03. Ch.00- 335.00m b) construction of Uni-Block paver road and drain by RCC Madanagarmadasha branch road beside Mr. Ruhul amin sheikh house in ward no-03, Ch. 0.00-65.00m c) construction of Uni-Block paver road and drain by RCC in Sanarpar London market west side branch road upto Mr. Jamal house in ward no-03, ch 0.00-45.00 under Narayanganj city corporation in the FY 2023-2024 (L=445m)</p>	<p>1,2,3,4</p>	<p>6,09,81,313</p>	<p>5,36,60,697</p>	<p>7(WB)</p>	<p>75%</p>	<p>75%</p>	
<p><b>1.28_LGCRRP-W-09</b>  Rehabilitation of M-Circus Road by RCC and partial RCC drain in ward no:11 FY2023-2024. Ch.00-455m  Construction of Road &amp; Drain by RCC starting from water works Road Jobbarkolonich 00-225m, in ward no-11 (FY-2023-2024)  Rehabilitation of Isdair Octo office more to Saboccoloni in word no.12, (FY-2023-2024.) Ch. 00-400m.  Rehabilitation of Road CC &amp; Drain by RCC beside Masdaigudara ghat in ward no-13 (FY- 2023-2024) Ch. 00-340m  Construction of Branch road CC Road &amp; RCC Drain Freedom Fighter Shohizan road in ward no:16. FY-2023-2024. Ch. 00-85m  Rehabilitation of RCC Road and Drain beside Paikparashabok Coloni in ward no:17 FY-2023-2024 Ch. 00-200m</p>	<p>1,2,3,4</p>	<p>3,43,27,991</p>	<p>3,02,18,362</p>	<p>7(WB)</p>	<p>70%</p>	<p>70%</p>	
<p><b>1.29_LGCRRP-W-10</b>  Construction of CC Road and RCC Drain from Mahmud Nagar Kacha bazar to West side Sarder Docyard in ward no-20. Under NCC. Ch. 00-280m  Construction of CC Road and RCC Drain from Forazikanda Main Road to East side Dhali bari in ward no-20. Under NCC Ch. 00-100m  Construction of Bandar Graveyard Office room and Corpse room in ward no - 22.  Construction of Road and drain by RCC at GodmailBhuiyanpara from Rail line to west direction Miss Rahima begum house in ward no.-08 under NCC in the FY-2023-24 (L=120m)  Construction of Drain and Road by RCC at ModhughorAdhare Alo protibondhikallyansongstha towards west direction (Ch. 0.00- 130.00m) Mr. Sayedul house in ward no.-08 under NCC in the FY-2023-24(L=130m)  Maintenance of Road by RCC (which cutted) from (i) 02nos. Dhakeshawry bus stand to west dir. Upto RK Park road (ii) RK Park road to west dir. Urutexin ward no.-08 under NCC in the FY-2023-24 (L=790m).  Upgrading of Road by Umblock with Sand filling at</p>	<p>1,2,3,4</p>						

*Md. Waidul Islam*  
Assistant Residential Engineer  
UDCGP-LGED  
Narayanganj City Corporation

*Md. Rabiul Islam*  
Residential Engineer, UDCGP-LGED  
Narayanganj City Corporation

*Md. Ismail Chowdhury*  
Executive Engineer  
Narayanganj City Corporation

*Md. Asgor Hossain*  
Superintending Engineer  
Narayanganj City Corporation

GodnailBhuiyanpara from Rail line to west direction upto Mr. Salam Jobair house in ward no.-08 under NCC in the FY-2023-24 (L=62m).	1,2,3,4	5,38,47,149	7(WB)	30%	30%
<b>L.30.LGRRP-W-11</b> (a) Repairing Mubarak shah road, Bir Muktiujuddha Abdul rousarak, Bir MuktiujuddhaShohijansarak, khankagoli, L.N.A road, Khaja Nazmul hasan road, west Deobhog road by BC in ward-16 (FY-2023-2024.) Ch. 00-7515m (b) Repairing of PaikparaMuktiujuddha Road by BC in ward no:17, (FY-2023-2024.) Ch. 00-785m	1,2,3,4	5,82,13,643	7(WB)	30%	30%
<b>L.31.LGRRP-W-12</b> (a) Repairing of Road by BC Starting from Alamin Nagari Bridge to Koyla Ghat in ward no:18, (FY-2023-2024) Ch. 00-1190m (b) Repairing of Bangabandhu Extension Road Starting from Nitaygonj more syathpur Bridge &kodomtoli Bridge and Muktiujuddha road in ward no:18, (FY 2023-2024.)Ch. 00-2085m	1,2,3,4	7,29,39,270	7(WB)	45%	45%
<b>L.32.LGRRP-W-13</b> (a) Repairing of Hazigonj Rail line to chowdhurbarivai 2no Dhakashory bazar partial RCC drain with BC in ward no:10,11 FY-2023-2024.Drain (North-South and Water Works Road) ch.00-190m. (a) Repairing of Hazigonj Rail line to chowdhurbarivai 2no Dhakashory bazar partial RCC drain with BC in ward no:10,11 FY-2023-2024.Drain (North-South and Water Works Road)ch.00-3665m. (b) Repairing of Salimullah Road and chashara more in ward no:12, (FY 2023-2024.) Ch. 00-210m (c) Repairing of Nawab Sirajuddin Road in ward no:13,15 (FY 2023-2024.) Ch. 00-800m (d) Repairing of Shahid Shoroardi Road Starting from 2no rail gate to Metro rail vai lno rail gate in ward no:15, (FY 2023-2024.) Ch. 00-1320m (e) Repairing of Bhuiyabag pond Road carpeting and fencing in ward no:14, FY-2023-2024. Ch. 00-332m	1,2,3,4	10,60,32,482	7(WB)	84%	84%
<b>L.33.LGRRP-W-14</b> Upgrading of Road by RCC (which cutted by DPDC) from Demra road to Danish condense milk factory east gate at Shimrail in ward no-04 under Narayanganj city corporation in the FY-2023-2024 (L=895.00m) Shimrailuttarpara branch road beside Salimon house in ward no.04 (L=391.00m) & b) ShimrailUttarpara branch road beside Mr. karim house in ward no.04 (L=130.00m) under Narayanganj city corporation in the FY-2023-2024.	1,2,3,4	2,63,20,045	7(WB)	85%	85%
<b>2. Drainage</b>					
2.1 UDCCP-NCC-D-1 (ID- 939828) RCC drain in East side of Bangabandhu road with footpath (ch. 00+2+225)	1,2,3,4	19,78,74,539.00	9 (JICA)	45%	45%

**Md. Masudul Islam**  
Assistant Residential Engineer  
UDCCP-LGED  
Narayanganj City Corporation

**Md. Rabiul Islam**  
Residential Engineer, UDCCP-LGED  
Narayanganj City Corporation

**Md. Ismail Chowdhury**  
Executive Engineer  
Narayanganj City Corporation

**Md. Asgor Hossain**  
Superintending Engineer  
Narayanganj City Corporation

2.2 UDCCP-NCC-D-2 (ID- 939829) RCC drain in west side of Bangbandhu road with footpath (ch. 00+2+225)	1,2,3,4	219186972.00	207098123.269	9 (JICA)	38%	38%
2.3 LGCRRP/Narayanganj/2022-23/W-04 a) Construction of Pipe drain, RCC drain and road starting from RHD road to Madanpur canal with Link in ward no-27, b) Repairing of Uniblock and RCC road from Muradpur RHD road to Muradpur Canal via Baraka Hospital in ward no-27.	1,2,3,4	2,13,36,402.34	1,84,46,905.172	7 (WB)	100%	100%
2.4 NCC-ADP-GF-FY24-25-LTM-W09 a) Rehabilitation of Shanti nagar moshjid to kamal jafar house, in ward no.17, (FY-2024-2025.) Drain ch 00-581m b) Construction of RCC Drain Namapara Starting from Mohoshin House to Awlad house in ward no:17. (FY 2024-2025.) Drain -51m	1,2,3,4	15327457.47	1,45,61,084.597	6 (ADP)	45%	45%
2.5 NCC-ADP-GF-FY24-25-LTM-W27 a. Construction of RCC Drain at Farzikanda Dhali Bari in ward no-20. b. Construction of RCC Road & Drain at Aminul miah Bari to Dhanu Miah Bari in ward no-20.	1,2,3,4	3008301.90	2857886.805	6 (ADP)	65%	65%
2.6 NCC-ADP-GF-FY24-25-LTM-W30 Construction of Drain by RCC at CSD Chok area from Mr. Khorsheed house to Mr. Shahjahan house via Mr Alom house in ward no-23.	1,2,3,4	5998910.64	5698965.108	6 (ADP)	80%	80%
2.7 NCC-ADP-GF-FY24-25-LTM-W31 Construction of Drain by RCC near Maola Ali Madrasha, Pocharbag main road to Bagbari branch road in ward no-23.	1,2,3,4	2442023.56	2319922.382	6 (ADP)	5%	5%
2.8 NCC-ADP-GF-FY24-25-LTM-W32 Construction of drain by RCC at CSD Chok area from Mr. Kayem villa to Mr. Manman plot in ward no-23.	1,2,3,4	6498109.61	6173204.130	6 (ADP)	100%	100%
3. Water Supply						
4. Sanitation including Solid Waste Management						
5. Other Infrastructure						
5.1 UDCCP-NCC-OI-1 (ID No- 1008023) Construction of Ali Ahmed Chunka Public Place & Playground	1,2,3,4	176123922.00	163794390	9 (JICA)	7%	7%
5.2 NCC-ADP-GF-FY24-25-LTM-W06 a) Construction of Boundary wall at Masdair Graveyard Churchyard in ward no. 12 b) Repairing Steel shade Kalirbazar in ward no.13 FY-2024-2025 c) Construction of Boundary Wall at Mondal Para Gairrage (West and South Side) in ward: 15 Under NCC.	1,2,3,4	5090859.62	4836316.639	6 (ADP)	55%	55%

  
**Md. Asgor Hossain**  
 Superintending Engineer  
 Narayanganj City Corporation

  
**Md. Ismail Chowdhury**  
 Executive Engineer  
 Narayanganj City Corporation

  
**Md. Rabiul Islam**  
 Residential Engineer, UDCCP-LGED  
 Narayanganj City Corporation

  
**Md. Masudul Islam**  
 Assistant Residential Engineer  
 UDCCP-LGED  
 Narayanganj City Corporation

5.3 NCC-ADP-GF-FY24-25-LTM-W11	1,2,3,4	2717655.43	2581772.659	6 (ADP)	80%	80%	
Rehabilitation of Diara joyal bepari house to suraiya begum house, in word no.18, (FY-2024-2025)							
5.4 NCC-ADP-GF-FY24-25-LTM-W12	1,2,3,4	3764684.66	3576450.427	6 (ADP)	80%	80%	
a) Rehabilitation of Bandar babu para road east side khurshed house to arif house, in word no.22, (FY-2024-2025.) b) Rehabilitation of Raily bagan kamrul shop to piyash house, in word no.22, (FY-2024-2025.) c) Rehabilitation of Raily bagan Himel khan house to kazi house, in word no.22, (FY-2024-2025.)							
5.5 NCC-ADP-GF-FY24-25-LTM-W13	1,2,3,4	3164318.63	3006102.699	6 (ADP)	40%	40%	
Rehabilitation of Raily bagan Bajna house, in word no.22, (FY-2024-2025)							
5.6 NCC-ADP-GF-FY24-25-LTM-W33	1,2,3,4	5162754.05	4904616.348	6 (ADP)	5%	55%	
Maintenance of Civil & Electrical works at Kadamrasul Zonal Office building with Boundary wall in ward no-23.							
5.7 NCC-ADP-GF-FY24-25-LTM-W37	1,2,3,4	2451364.82	2328796.579	6 (ADP)	5%	5%	
Repairing of Lakshon khola Hospital & Lakshon khola pond side Coffee Shop in ward no-25.							

Item	Code/s	Item	Code/s
<b>*Status of sub-projects in FY 2024-2025</b>			
Proposed from WCs	1	**Funding source/s of sub-project	5
Listed in PDP/IDP	2	Own Fund	6
Approved in council meeting	3	Annual Development Program Fund (ADP)	7
Included in annual budget	4	World Bank Fund (WB)	8
		Asian Development Bank Fund (ADB)	9
		Japan International Cooperation Agency Fund (JICA)	10
		Other Fund	

  
**Md. Maidul Islam**  
 Assistant Residential Engineer  
 UDCGP-LGED  
 Narayangani City Corporation

  
**Md. Rabul Islam**  
 Residential Engineer, UDCGP-LGED  
 Narayangani City Corporation

  
**Md. Isman Chowdhury**  
 Executive Engineer  
 Narayangani City Corporation

  
**Md. Asgor Hossain**  
 Superintending Engineer  
 Narayangani City Corporation