

ANNUAL PROCUREMENT PLAN 2023-24

PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.
Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).
Gas Transmission Company Ltd. (GTCL)
Construction of Bogura-Rangpur-Saidpur Gas Transmission Pipeline Project & 224273200

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature (days)	Time for Completion of Contract (days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WD 2	Land Development	Cft	39650.00	(OTM) NCT	GTCL Board	GOB	28.60	Planned Dates	01-03-22	29-03-22	10-04-22	17-04-22	24-04-22	22-05-22	22-05-22	22-11-22
								Planned Days		28	12	7	7	28	82	184
								Actual Dates	08-04-22	28-04-22	30-05-22	05-07-22	03-08-22	31-08-22	31-08-22	
WD 3	Non Residential Building	Cum	117.29	(OTM) NCT	GTCL Board	GOB	8.55	Planned Dates	31-05-22	21-06-22	26-06-22	29-06-22	02-07-22	26-07-22	26-07-22	26-05-23
								Planned Days		21	5	3	3	24	56	304
								Actual Dates	-	-	-	-	-	-	-	
WD 4	Residential Building	Cum	1550.50	(OTM) NCT	GTCL Board	GOB	95.90	Planned Dates	31-05-22	21-06-22	26-06-22	29-06-22	02-07-22	26-07-22	26-07-22	26-05-23
								Planned Days		21	5	3	3	24	56	304
								Actual Dates	-	-	-	-	-	-	-	
WD 5	Construction of other builing & structures	Package	1	(OTM) NCT	GTCL Board	GOB	189.05	Planned Dates	31-05-22	21-06-22	26-06-22	29-06-22	02-07-22	26-07-22	26-07-22	26-05-23
								Planned Days		21	5	3	3	24	56	304
								Actual Dates	-	-	-	-	-	-	-	
WD 7	Installation of CP System	Km	150.00	(OTM) NCT	GTCL Board	GOB	10.00	Planned Dates	30-06-22	30-07-22	29-08-22	19-09-22	04-10-22	01-11-22	01-11-22	30-04-23
								Planned Days		30	30	21	15	28	124	180
								Actual Dates	18-01-23	02-02-23	13-03-23	15-3-2023	16-03-23	12-04-23	12-04-23	-
WD 9	Construction of 1 CGS and 2 TBS on EPC basis	Nos	3	(OTM) ICT	GTCL Board	GOB	882.61	Planned Dates	30-09-21	15-11-21	15-02-22	11-04-22	26-04-22	24-05-22	24-05-22	28-06-23
								Planned Days		46	92	55	15	28	236	390
								Actual Dates	30-09-21	21-12-21	14-03-22	28-04-22	10-08-22	6-9-2022	6-9-2022	-
Total							1,214.71									

Ariful Islam
19.07.2023

Khandoker Ariful Islam
Project Director
Bogura-Rangpur-Saidpur
Gas Transmission Pipeline Project
Gas Transmission Company Limited

ANNUAL PROCUREMENT PLAN 2023-24

PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.
Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).
Gas Transmission Company Ltd. (GTCL)
Construction of Bakhrabad-Meghnaghat-Haripur Gas Transmission Pipeline Project & 224348400

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequals (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD 2	Land Development	Cubic Meter	32500.00	(OTM) NCT	MD, GTCL	Own Fund	23.40	Planned Dates		2-8-2022	30-8-2022	5-9-2022	6-9-2022	6-9-2022	2-10-2022	2-10-2022	1-3-2023
								Planned Days		-	28	6	1	0	26	61	150
								Actual Dates		-	-	-	-	-	-	-	-
WD 3	Others Building & Structure (Retaining wall)	Meter	800.00	(OTM) NCT	GTCL Board	Own Fund	52.96	Planned Dates		1-11-2022	22-11-2022	28-11-2022	1-12-2022	4-12-2022	4-12-2022	4-12-2022	2-7-2023
								Planned Days		-	21	6	3	3	0	33	210
								Actual Dates		-	-	-	-	-	-	-	-
WD 7	Pipeline Construction & Meghnagat Hottapping	K.M	44.20	(OTM) NCT	CCGP	GoB & Own Fund	1264.99	Planned Dates		2-9-2022	17-10-2022	26-11-2022	15-12-2022	29-12-2022	26-1-2023	26-1-2023	15-11-2023
								Planned Days		-	45	40	19	14	28	146	293
								Actual Dates		16-4-2023	12-6-2023	-	-	-	-	-	-
WD 9	River crossing 42 inch dia by HDD method on EPC Basis. (9 nos river)	Meter	5800.00	(OTM) ICT	GTCL Board	Own Fund	2478.21	Planned Dates		30-6-2022	14-8-2022	26-10-2022	10-11-2022	24-11-2022	22-12-2022	22-12-2022	17-3-2024
								Planned Days		-	45	73	15	14	28	175	451
								Actual Dates		26-9-2022	29-12-2022	2-4-2023	4-4-2023	18-4-2023	15-5-2023	15-5-2023	-
WD 10	Construction of 3 MS on EPC basis	Nos	3	(OTM) ICT	GTCL Board	Own Fund	592.53	Planned Dates		3-7-2022	17-8-2022	12-11-2022	27-11-2022	11-12-2022	26-12-2022	26-12-2022	10-6-2024
								Planned Days		-	45	87	15	14	15	176	532
								Actual Dates		16-11-2022	23-2-2023	25-4-2023	-	-	-	-	-
Total							4,412.09										

* WD 10: Technical Offer of all Tenderers are rejected and Tender Evaluation Committee recommends for Re-tendering.


 18/7/2023
 (Mohammad Sahwar Hossain)
 Project Director
 Bakhrabad-Meghnaghat-Haripur Project
 Gas Transmission Company Ltd. (GTCL)

ANNUAL PROCUREMENT PLAN 2023-24

PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.

Agency

Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).

Procuring Entity Name & Code

Gas Transmission Company Ltd. (GTCL)

Project/Programme Name & Code

Construction of Bakhrabad-Meghnaghat-Haripur Gas Transmission Pipeline Project & 224348400

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	19
GD 7	SUV (2000-2600 C.C.)- 1 no. & Double Cabin Pick-up (2300-2700 C.C.)- 1 no.	No.	2	DPM (NCT)	Administrative Ministry	Own Fund	16.10	Planned Dates		4-7-2023	-	-	27-7-2023	3-8-2023	-	3-8-2023	2-10-2023
								Planned Days				23	7	30	60		
								Actual Dates		-	-	-	-	-	-		
Total							16.10										


 18/07/2023
 (Mohammad Sanwar Hossain)
 Project Director
 Bakhrabad-Meghnaghat-Haripur Project
 Gas Transmission Company Ltd. (GTCL)

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Divison: Ministry of Power Energy & Mineral Resources/ Energy & Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).

Procuring Entity Name & Code: Pashchimanchal Gas Company Limited (PGCL).

Project/Programme Name & Code: Rangpur, Nilphamari, Pirganj & Their Adjoining Areas' Gas Distribution Network Project & 224349000

Package No.	Description of Procurement Package GOODS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD 1	Procurement of Cathodic Protection (CP) Materials for Rangpur, Nilphamari, Pirganj & Their Adjoining Areas' Gas Distribution Network Project.	Lot	1	OTM (NCT)	PGCL Board	GOB	29.52	Planned Dates	16/03/23	13/04/23	09/05/23	30/05/23	06/06/23	04/07/23	112 days	90 Days
								Planned Days		28	28	21	7	28		
								Actual Dates	15/03/23	12/04/23	25/04/23	05/06/23	06/06/23	03/07/23	112 Days	90 Days
	Total Value of GOODS Procurement						Total: 29.52									

[Handwritten Signature]
22/07/23

[Handwritten Signature]
20/7/2023
Engr. Md. Fazlul Karim
Project Director
Rangpur, Nilphamari, Pirganj & Their Adjoining Areas
Gas Distribution Network Project
Pashchimanchal Gas Company Limited

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Divison: Ministry of Power Energy & Mineral Resources/ Energy & Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).

Procuring Entity Name & Code: Pashchimanchal Gas Company Limited (PGCL).

Project/Programme Name & Code: Rangpur, Nilphamari, Pirganj & Their Adjoining Areas' Gas Distribution Network Project & 224349000

Package No.	Description of Procurement Package WORKS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WD 1	Construction of 16" Dia x 140 Psig x 9.0 Km Pipeline at Nilphamari. (Gr-5)	K.M	9.0	OTM (NCT)	PGCL Board	GOB	24.72	Planned Dates	20-03-23	13-04-23	11-05-23	10-09-23	17-09-23	14-10-23	207 days	180 days
								Planned Days		24	28	120	7	28		
								Actual Dates	20-03-23	13-04-23	27-04-23					
WD 2	Construction of 16" Dia x 140 Psig x 6.0 Km & 8" Dia x 140 Psig x 6.30 Km Pipeline at Nilphamari. (Gr-6)	K.M	12.30	OTM (NCT)	PGCL Board	GOB	25.77	Planned Dates	20-03-23	13-04-23	11-05-23	10-09-23	17-09-23	14-10-23	207 days	180 days
								Planned Days		24	28	120	7	28		
								Actual Dates	20-03-23	13-04-23	27-04-23					
WD 3	Construction of 12" Dia x 140 Psig x 10.0 Km Pipeline at Nilphamari. (Gr-7)	K.M	10.0	OTM (NCT)	PGCL Board	GOB	22.87	Planned Dates	12-04-23	11-05-23	08-06-23	07-09-23	14-09-23	11-10-23	182 days	180 days
								Planned Days		29	28	90	7	28		
								Actual Dates	12-04-23	11-05-23	30-05-23					

Signature
22/07/23

Signature
20/07/2023
Engr. Md. Fazlul Karim
Project Director
Rangpur, Nilphamari, Pirganj & Their Adjoining Areas
Gas Distribution Network Project
Pashchimanchal Gas Company Limited

Package No.	Description of Procurement Package WORKS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WD 4	Construction of 12" Dia x 140 Psig x 10.0 Km Pipeline at Nilphamari. (Gr-8)	K.M	10.0	OTM (NCT)	PGCL Board	GOB	24.10	Planned Dates	12-04-23	11-05-23	08-06-23	07-09-23	14-09-23	11-10-23	182 days	180 days
								Planned Days		29	28	90	7	28		
								Actual Dates	12-04-23	11-05-23	30-05-23					
WD 5	Construction of 8 inch dia x 140 psig x 10 km Gas Distribution Pipeline in Pirganj Area (Group-9).	K.M	10.0	OTM (NCT)	PGCL Board	GOB	15.23	Planned Dates	20-03-23	13-04-23	11-05-23	10-09-23	17-09-23	14-10-23	207 days	180 days
								Planned Days		24	28	120	7	28		
								Actual Dates	20-03-23	13-04-23	27-04-23					
WD 6	Construction of 12" Dia x 140 Psig x 10.3 Km Pipeline at Rangpur. (Gr-1)	K.M	10.30	OTM (NCT)	PGCL Board	GOB	10.00	Planned Dates	01-09-23	28-09-23	26-10-23	23-11-23	30-11-23	28-12-23	119 days	180 days
								Planned Days		28	28	28	7	28		
								Actual Dates								
WD 7	Construction of 12" Dia x 140 Psig x 4.50 Km and 8" Dia x 140 Psig x 9.0 Km Pipeline at Rangpur. (Gr-2)	K.M	13.50	OTM (NCT)	PGCL Board	GOB	10.00	Planned Dates	01-09-23	28-09-23	26-10-23	23-11-23	30-11-23	28-12-23	119 days	180 days
								Planned Days		28	28	28	7	28		
								Actual Dates								
WD 8	Construction of 12" Dia x 140 Psig x 10.20 Km Pipeline at Rangpur. (Gr-3)	K.M	10.20	OTM (NCT)	PGCL Board	GOB	10.00	Planned Dates	01-09-23	28-09-23	26-10-23	23-11-23	30-11-23	28-12-23	119 days	180 days
								Planned Days		28	28	28	7	28		
								Actual Dates								

Same
20/07/23

Same
20/07/2023

gr. Md. Fazlul Karim
Project Director
Rangpur, Nilphamari, Pirganj & Their Adjoining Areas
Gas Distribution Network Project
Bashchimanchal Gas Company Limited

Package No.	Description of Procurement Package WORKS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
WD 9	Construction of 12" Dia x 140 Psig x 10 Km Pipeline at Rangpur. (Gr-4)	K.M	10	OTM (NCT)	PGCL Board	GOB	10.00	Planned Dates	01-09-23	28-09-23	26-10-23	23-11-23	30-11-23	28-12-23	119 days	180 days	
								Planned Days		28	28	28	7	28			
								Actual Dates									
WD 10	Land Development, Office Building and other construction works in Pirganj.	Lot.	1	OTM (NCT)	PGCL Board	GOB	35.00	Planned Dates	15-08-23	12-09-23	10-10-23	07-11-23	14-11-23	12-12-23	119 days	480 days	
								Planned Days		28	28	28	7	28			
								Actual Dates									
WD 11	Land Development, Office Building and other construction works in Rangpur.	Lot.	1	OTM (NCT)	PGCL Board	GOB	40.00	Planned Dates	15-08-23	12-09-23	10-10-23	07-11-23	14-11-23	12-12-23	119 days	480 days	
								Planned Days		28	28	28	7	28			
								Actual Dates									
WD 12	Land Development, Office Building and other construction works in Saidpur.	Lot.	1	OTM (NCT)	PGCL Board	GOB	37.00	Planned Dates	15-08-23	12-09-23	10-10-23	07-11-23	14-11-23	12-12-23	119 days	480 days	
								Planned Days		28	28	28	7	28			
								Actual Dates									
WD 13	Construction of 3 nos. DRS on EPC basis	Lot.	1	OTM (ICT)	PGCL Board	GOB	60.00	Planned Dates	16-07-23	04-09-23	18-10-23	15-11-23	22-11-23	20-12-23	157 days	480 days	
								Planned Days		49	45	28	7	28			
								Actual Dates	16-07-23								
	Total Value of Works Procurement						Total: 324.69										

Sayed
22/09/23

[Signature]
20/07/2023
Engr. Md. Fazlul Karim
Project Director
Niphamari, Pirganj & Their Adjoining Areas
Gas Distribution Network Project
BSCM (M) Gas Company Limited

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development


Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: 224062100

Package No.	Description of Procurement Package SERVICES	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD 1	Foreign Training	MM	37.5	QCBS	ADB & BGFCL Board	ADB, AIIB & GOB	60.5	Planned Dates	24.02.22	17.10.22	13.11.22	27.03.23	10.04.23 & 20.06.23	10.07.23	10.08.23	31.08.23	18 Months	Dec 23
								Planned days										
								Actual Dates	24.02.22	17.10.22	13.11.22	27.03.23	10.04.23 & 20.06.23	10.07.23				
	Total Value of Services Procurement						Total: 60.5											

Note: The lowest evaluated price is USD 719,000.00 against RFP for Recruitment of International Training Firm/Institute for Providing Foreign Training which is equivalent to BDT 82.00 million considering 1USD=BDT114.00. In darft 2nd RDPP, the cost is estimated for BDT 82.50 million including local Tk 0.5 million and time for completion of the contract estimated upto April 2024.


 20/07/2023
 Engr. Md. Abul Kashem Khan
 Project Director
 Installation of Wellhead Compressors
 at Location-A of Titas Gas Field &
 DGM
 Bangladesh Gas Fields Company Limited

ANNUAL PROCUREMENT PLAN (2023-24) &

PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Titas Gas Transmission and Distribution Company Limited (TGTDC) [Code: 4205]

Project/Programme Name & Code: প্রিপেইড গ্যাস মিটার স্থাপন (Installation of Prepaid Gas Meter for TGTDC) (3rd Revised) [Code: 224062900]

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Not Used in GOOD	Invite/ AdvertiseTender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Toatl Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	Prepaid Meter	Nos.	68,320	OTM (ICB)	JICA & Board of Directors (TGTDC)	JICA	1,456.60	Planned Dates		17-Mar-16	21-Jun-16	24-Sep-16	24-Oct-16	31-Oct-16	21-Nov-16		31-Mar-24
								Planned Days		-	96	95	30	7	21	249	2687
								Actual Dates		17-Mar-16	21-Jun-16	23-Nov-16	11-Jan-17	2-Feb-17	16-Mar-17	364	-
GD2	Meter Testing & Calibration Bench	Nos.	1	OTM (ICB)	JICA & Board of Directors (TGTDC)	JICA	38.00	Planned Dates		30-Jun-23	12-Jul-23	13-Sep-23	20-Sep-23	25-Sep-23	5-Oct-23		31-Mar-24
								Planned Days		-	12	63	7	5	10	97	178
								Actual Dates		30-Jun-23	12-Jul-23						
GD6	Computer & Accessories	Nos.	10	RFQM	HOPE	TGTDC	1.00	Planned Dates		30-Sep-23	30-Oct-23	15-Nov-23	22-Nov-23	25-Nov-23	31-Dec-23		31-Jan-24
								Planned Days		-	30	16	7	3	36	92	31
								Actual Dates									
GD8	Furniture & Fixtures	Nos.	15	RFQM	HOPE	TGTDC	1.50	Planned Dates		15-Sep-23	15-Oct-23	29-Oct-23	6-Nov-23	9-Nov-23	14-Nov-23		30-Apr-24
								Planned Days		-	30	14	8	3	5	60	168
								Actual Dates									
Total Value of Goods Procurement:							1,497.10										

20.7.27
Engr. Syed Abu Nosor Md. Saleh
 Project Director
 Installation of Prepaid Gas Meter for TGTDC
 Titas Gas Transmission & Distribution Co. Ltd.

ANNUAL PROCUREMENT PLAN (2023-24) &
PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Titas Gas Transmission and Distribution Company Limited (TGTDCCL) [Code: 4205]

Project/Programme Name & Code: প্রিপেইড গ্যাস মিটার স্থাপন (Installation of Prepaid Gas Meter for TGTDCCL) (3rd Revised) [Code: 224062900]

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequal. (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	Site Survey & Meter Installation	Nos.	90,000	OTM (ICB)	JICA & Board of Directors (TGTDCCL)	JICA	262.80	Planned Dates		17-Mar-16	21-Jun-16	24-Sep-16	24-Oct-16	31-Oct-16	21-Nov-16		31-Mar-24
								Planned Days		-	96	95	30	7	21	249	2687
								Actual Dates		17-Mar-16	21-Jun-16	23-Nov-16	11-Jan-17	2-Feb-17	16-Mar-17	364	-
Total Value of Goods Procurement:							262.80										

20.7.23
Engr. Syed Abu Nosor Md. Saleh
Project Director
 Installation of Prepaid Gas Meter for TGTDCCL
 Titas Gas Transmission & Distribution Co. Ltd.

**ANNUAL PROCUREMENT PLAN (2023-24) &
PROCUREMENT IMPLEMENTATION REPORT**

Budget: Development


Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Titas Gas Transmission and Distribution Company Limited (TGTDC) [Code: 4205]

Project/Programme Name & Code: প্রিপেইড গ্যাস মিটার স্থাপন (Installation of Prepaid Gas Meter for TGTDC) (3rd Revised) [Code: 224062900]

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk	Time Code for Process	Advertise (EOI)	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD1	Engineering Consultancy Services	Man-month (M/M)	32.43	OTM (QBS)	JICA & Board of Directors (TGTDC)	JICA	45.00	Planned Date	18-Jun-14	30-Sep-14	10-Dec-14	6-Jan-15	26-Apr-15	7-May-15	2-Jun-15	27-Jul-15		31-Mar-24
								Planned Days	-	104	71	27	110	11	26	55	404	3170
								Actual Dates	18-Jun-14	30-Sep-14	10-Dec-14	6-Jan-15	26-Apr-15	7-May-15	2-Jun-15	7-Oct-15	476	
-	Public Awareness	LS	LS	RFP, RFQM	HOPE	TGTDC L	30.00	Planned Date	15-Aug-23	15-Sep-23	15-Oct-23	1-Nov-23	15-Nov-23	15-Dec-23	1-Jan-24	15-Jan-24		31-May-24
								Planned Days	-	31	30	17	14	30	26	14	153	137
								Actual Dates										
-	Local Training	Person	15	DPM	HOPE	TGTDC L	15.00	Planned Date	-	1-Aug-23	31-Aug-23	15-Sep-23	30-Sep-23	15-Oct-23	30-Oct-23	15-Nov-23		31-Jan-24
								Planned Days	-	-	30	15	15	15	26	16	106	77
								Actual Dates										
Total Value of Goods Procurement:							90.00											


Engr. Syed Abu Nosor Md. Saleh
 Project Director
 Installation of Prepaid Gas Meter for TGTDC
 Titas Gas Transmission & Distribution Co. Ltd.

**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry / Division : Ministry of Power, Energy and Mineral resources/ Energy and Mineral Resources Division

Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).

Procuring Entity Name and Code: Petrobangla

Project/Program Name and Code: Techno-Economic Feasibility Study, Engineering Services and Tender Management Services for construction of a Land Based LNG Terminal at Matarbari, Cox's Bazar .

Code : 942000026

Package No.	Description of Procurement Package Services	Unit	Quantity	Procurement Method and Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SD1	Engagement of Consulting Firm for Consultancy Services: International Consultant : 76.3Man Month Local Consultant: 54 Man Month.	Man Months (MM)	130.3	QCBS (RFP)	CCGP (Cabinet Committee on Government Purchase)	Own Financing of Petrobangla (Financed by GTCL, TGTDCL, RPGCL, BGDCL, JGTDSL, KGTDCL and PGCL).	1000 (For ADP 23-24)	Planned Dates	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	30-06-2024
								Planned Days	-	-	-	-	-	-	-	-	-	-	1284
								Actual Dates	** 13-01-2016	21-08-19	03-10-2019	14-10-2019	27-11-2019	11-02-2020 to 13-02-2020	02-12-2020	23-12-2020	12-01-2021	-	
Total Value of Services Procurement							1000 (For ADP 23-24)												

** As per the decision of PPC meeting (Dated : 30-05-2019), RFP had been issued to previously shortlisted 7 (Seven) companies (New EOI had not been advertised)

*** Due to the change to project site area, additional (19.6+17)=36.6 man-months will be required for additional studies. PPC have approved the additional cost for new site related studies and decided to start the additional works urgently. As per the approval from PPC, the amendment of the contract will be signed after approval of the 2nd revised PFS.

Sahidullah



Engr. Md. Shah Alam
Project Director
Feasibility Study for LB LNG Terminal
at Matarbari, Moheshkhali.
Petrobangla, Dhaka.

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: 3D seismic survey at Beanibazar Field under Sylhet Gas Fields Limited (SGFL), 942000027

Package	Description of procurement Package GOODS	Unit	Quantity	procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-1	No procurement Package GOODS in FY 2023-2024	Package						Planned Dates									
								Planned Days									
								Actual Dates									
GD-2	-	Package						Planned Dates									
								Planned Days									
								Actual Dates									
Total value of Goods procurement						BDT	0.000										

msiml

msiml

17.07.2023

Engr. Nipun Chandra Samadder
Project Director
3D seismic survey at Beanibazar Field
under Sylhet Gas Fields Limited (SGFL)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: 3D seismic survey at Beanibazar Field under Sylhet Gas Fields Limited (SGFL)

Package No	Description of procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD-1	No procurement Package WORKS in FY 2023-2024		0					Planned Dates									
								Planned Days									
								Actual Dates									
WD-2			0					Planned Dates									
								Planned Days									
								Actual Dates									
Total Value of Works Procurement							BDT	0.00									

Mird

mdr
17.07.2023

Engr. Nipun Chandra Samadder
Project Director
3D seismic survey at Beanibazar Field
under Sylhet Gas Fields Limited (SGFL)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: 3D seismic survey at Beanibazar Field under Sylhet Gas Fields Limited (SGFL)

Package No	Description of procurement Package as per DPP SERVICES	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SD-1	Engage Service Provider (For Seismic data acquisition, processing, and interpretation reports over the area of 191 square kilometer)	Package	1	QCBS	SGFL Board	Self-finance	355.408	Planned Dates	27-May-21	18-Jul-21	1-Sep-21	5-Oct-21	19-Oct-21	3-Nov-21	27-Oct-21	20-Jan-22	20-Jan-22	20-Apr-23	
								Planned Days	15	52	45	34	14	15	8	85	253	455	
								Actual Dates	27-May-21	2-Nov-21	15-Dec-21	6-Jan-22	26-Jan-22	15-Feb-22	8-Feb-22	15-Jun-22	384	455	
SD-2	Local Consultancy Services	Man-month	5	QCBS	SGFL Board	Self-finance	3.600	Planned Dates	13-Aug-20	-	6-Sep-20	27-Sep-20	-	27-Nov-20	15-Dec-20	1-Jan-21	1-Jan-21	30-Sep-22	
								Planned Days	15		24	21		61	18	17	156	637	
								Actual Dates	13-Aug-20	-	6-Sep-20	27-Sep-20	Not used	24-Aug-21	16-Oct-21	28-Nov-21	448	-	
SD-2	Microbus hiring	No.	1	OTM (Local)	MD, SGFL	Self-finance	2.500	Planned Dates	12-Oct-21	-	15-Nov-21	19-Dec-21	-	-	31-Dec-21	15-Jan-22	15-Jan-22	31-Dec-22	
								Planned Days	7	-	34	34	-	-	12	15	102	350	
								Actual Dates	12-Oct-21	-	15-Nov-21	19-Dec-21	-	-	25-Jan-22	25-Jan-22	-	340	
Total Value of Services Procurement						BDT	361.508												

MWD

Nipun
17.07.2023

Engr. Nipun Chandra Samadder
Project Director
3D seismic survey at Beanibazar Field
under Sylhet Gas Fields Limited (SGFL)

Ministry/Division: Energy and Mineral Resources Division
 Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
 Procuring Entry Name & Code: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla) & 942000028

Budget: Development

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method and Type	Contract approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	No: Used in GOOD	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1	-	-	-	-	-	-	-	Planned Dates	-	-	-	-	-	-	-	-	-
								Planned Days									
								Actual Dates									
Total Value of Goods Procurement								Total:									

Ministry/Division: Energy and Mineral Resources Division
 Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
 Procuring Entry Name & Code: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla) & 942000028

Budget: Development

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD 1	-	-	-	-	-	-	-	Planned Dates	-	-	-	-	-	-	-	-	-
								Planned Days									
								Actual Dates									
Total Value of Works Procurement								Total:									

*

19/7/23

Ministry/Division: Energy and Mineral Resources Division.

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).

Procuring Entry Name & Code: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla) & 942000028

Budget: Development

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method and Type	Contract approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing Contract	Total Time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SD 1	Consultancy Service	Man Month	59	QCBS (RFP) International Tender	Energy and Mineral Resource Division (EMRD)	Own Fund	116.45	Planned Dates	28/09/2021	21/11/2021	04/01/2022	23/01/2022	09/02/2022	22/02/2022	08/09/2022	29/09/2022	28/09/2021 - 29/09/2022	19/12/2023	
								Planned Days		54	44	19	17	13	198	21	366	428	
								Actual Dates	28/09/2021	21/11/2021	04/01/2022	23/01/2022	09/02/2022	22/02/2022	08/09/2022	29/09/2022	28/09/2021 - 29/09/2022	-	
Total Value of SERVICES Procurement							Total: 116.45 Million Taka												

Engr. Mahmud Fazley Rabbce
 Project Director
 Consultancy Services for Implementing
 the Automation of Gas Transmission
 and Distribution Pipeline Networks
 under different Companies of Petrobangla.
 Petrobangla, Dhaka.

Handwritten signature
 19/12/23



Jalalabad Gas Transmission & Distribution System Limited

(A Company of Petrobangla)

Gas Bhaban, Mendibag, Sylhet-3100.

ANNUAL PROCUREMENT PLAN FY 2023-2024

Ministry/Division : Ministry of Power, Energy & Mineral Resources

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name: Jalalabad Gas Transmission and Distribution System Limited (JGTDSL).

Project/Programme Name: Installation of 50,000 Prepaid Gas Meter in JGTDSL Franchise Area (1st Revision).


Date: 06/07/23

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd.* Cost in Lac Tk.	Time Code for Process	Invite Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Procurement of Prepaid Meter, Installation of DC, DRC with necessary engineering design on EPC Basis. (Re-Tender)	Nos	50000	OTM (OSTEM), ICT	JGTDSL Board	JGTDSL Own Finance	11281.80	Planned Dates	10.02.22	24.03.22	05.05.22	01.09.22	07.09.22	04.10.22	--	20.10.2023
								Planned Days	0 days	43 days	43 days	120 days	7 days	28 days	241 days	360 days
								Actual Date	08.02.22	24.03.22	18.05.22	24.08.22	29.08.22	25.09.22	227 days	11.11.2023 (As per contract)

* Figure indicate in the EPC contract value.


02/09/2023
Shantanu Roy
Deputy Manager
Installation of 50,000 Prepaid Gas Meter
In JGTDSL Franchise Area, Jalalabad Gas.


02.09.23
Engr. Md. Rablul Alam
Deputy Project Director
Installation of 50,000 Prepaid Gas Meter
In JGTDSL Franchise Area, Jalalabad Gas.


02.09.23
Engr. Liton Nandi
Project Director
Installation of 50,000 Prepaid Gas Meter
In JGTDSL Franchise Area, Jalalabad Gas.



Jalalabad Gas Transmission & Distribution System Limited

(A Company of Petrobangla)
Gas Bhaban, Mendibag, Sylhet-3100.

ANNUAL PROCUREMENT PLAN FY 2023-2024

Date: 06.07.2023

Ministry/Division : Ministry of Power, Energy & Mineral Resources

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)


Procuring Entity Name: Jalalabad Gas Transmission and Distribution System Limited (JGTDSL).

Project/Programme Name: Installation of 50,000 Prepaid Gas Meter in JGTDSL Franchise Area (1st Revision).

Package No.	Description of Procurement Package Services	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd.* Cost in Lac Tk.	Time Code for Process	Advertise EOI/Tender	Issue RFP	Proposal Opening	Proposal Evaluation	Opening Financial Proposal	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	Procurement of Consultancy services	Man-Month	140	QCBS (NCT)	JGTDSL Board	JGTDSL Own Fund	246.00	Planned Dates	15.02.21	04.04.21	06.05.21	20.05.21	01.06.21	18.06.21	01.07.21	07.07.21	---	31.12.2023
								Planned Days	0 days	49 days	33 days	15 days	12 days	18 days	14 days	7 days	148 days	---
								Actual Date	15.02.21	04.04.21	06.05.21	20.05.21	07.06.21	24.06.21	05.07.21	14.07.21	---	31.12.2023 (As per contract)
2	Hiring of Microbus	Month	16	OTM (NCT)	Managing Director	JGTDSL Own Fund	22.00	Planned Dates	01.09.22	---	15.09.22	29.09.22	---	---	---	31.10.22	---	31.12.2023
								Planned Days	0	0	15 days	14 days	---	---	---	32 days	61 days	---
								Actual Date	12.09.22	---	28.09.22	13.10.22	28.09.22	---	01.11.22	02.11.22	---	31.12.2023 (As per contract)

* Figure indicate in the respective contract value.


06.07.2023
Shantanu Roy
Deputy Manager
Installation of 50,000 Prepaid Gas Meter
In JGTDSL Franchise Area, Jalalabad Gas.


06.07.23
Engr. Md. Rabiul Alam
Deputy Project Director
Installation of 50,000 Prepaid Gas Meter
In JGTDSL Franchise Area, Jalalabad Gas.


06.07.2023
Engr. Liton Nandi
Project Director
Installation of 50,000 Prepaid Gas Meter
In JGTDSL Franchise Area, Jalalabad Gas.

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT
FY: 2023-2024

Budget: Development

Ministry/Division:	Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
Agency:	Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name and Code	Sylhet Gas Fields Limited (SGFL), A company of Petrobangla
Project/Programme Name :	Drilling of well no. Kailashilla-8 (Exploratory well)

Package No	Description of Procurement Package Services	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time code for Process	Advertise prequel/Advertise EOI	Invite/ Advertise Tender /Issue RFP	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD1	Foreign Consultancy Service																	
	IEE/EIA/EMP study	Package	1	QCBS	MD	Self Fund	0.00		Planned Dates	6/4/2020						31-03-21		3/31/2022
									Planned Days								300	365
Actual Dates									11/9/2020	22/02/2021	22-03-2021			15-09-2021	369	31-03-2022		
SD2	Foreign Consultancy Service	Man-month	1	QCBS	SGFL Board	Self Fund	29.53		Planned Dates	04/06/20					31/03/21		30/06/23	
									Planned Days							300	821	
									Actual Dates	07/07/20	05/06/21	06/07/21			07/11/21	488	30/06/24	
Total:							29.53											
Total (Goods,Work,Service)							404.78											

TAP-2023

29/09/2023

প্রকৌ. মোঃ একরামুল হক
প্রকল্প পরিচালক
কৈলাশটিলা-৮ নং ব্লক (অনুসন্ধান ব্লক) বনম হিলস
সিলেট গ্যাস ফিল্ডস লিমিটেড (এসজিএফএল)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024


Budget: Development

Ministry/Division:	Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
Agency:	Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name and	Sylhet Gas Fields Limited (SGFL), A company of Petrobangla
Project/Programme Name :	Drilling of well no. Kailashilla-8 (Exploratory well)

Package no	Description of procurement Package GOODS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
GD1	Downhole Completion Equipment	well	1	OTM (ICT)	CCGP	Self Fund	23.90	Planned Dates	N/A	01/04/21					15/09/21		15/06/22		
								Planned Days	N/A	-									273
								Actual Dates	N/A	17/11/21	28/12/21	16/06/22	16/06/22	30/08/22	19/09/22	306	15/08/23		
GD2	Mud Chemicals & Completion Fluid	well	1	OTM (ICT)	CCGP	Self Fund	27.52	Planned Dates	N/A	01/04/21					15/09/21		15/06/22		
								Planned Days	N/A	-								167	273
								Actual Dates	N/A	17/11/21	28/12/21	16/06/22	16/06/22	19/08/22	24/10/22	341	15/08/23		
GD3	Cement, Cement Additives, Re-agent and Testing Kits	well	1	OTM (ICT)	CCGP	Self Fund	20.58	Planned Dates	N/A	01/04/21					15/09/21		15/06/22		
								Planned Days	N/A	-								167	273
								Actual Dates	N/A	17/11/21	29/12/2021	16/06/22	16/06/2022	22/06/2022	02/08/22	258	30/06/23		
GD4	Gas Gathering Pipeline	Km	1	OTM (NCT)	SGFL BOARD	Self Fund	0.00	Planned Dates	N/A	01/01/23					28-02-23	-	30/06/24		
								Planned Days	N/A	-									
								Actual Dates	N/A	-	-	-	-	-	-	-	-	-	-
GD5	Computer & Accessories	No	9	RFQ	Managing Director	Self Fund	0.00	Planned Dates	N/A	15/02/21	-	-	-	-	15/03/21		31/03/21		
								Planned Days	N/A	-	-	-	-	-	28	28			
								Actual Dates	N/A	15/02/21	21-12-20	1/7/2021	-	-	02/02/21	-13	16-02-21		
Total value of Goods Procurement						BDT	72.00												

* Contract signing and payment for Construction of Gas Gathering Pipeline (Package no. GD1) will be executed in the FY 2023-24; So, the Estimated Cost of this item is not included in the "Total value of Goods Procurement"

Handwritten signature


 ১৭/০৭/২০২৩
 প্রকৌ. মোঃ একরামুল হক
 প্রকল্প পরিচালক
 কৈলাশিলা-৮ নং কূপ (অনুসন্ধান কূপ) খনন প্রকল্প
 সিলেট গ্যাস বিল্ডস লিমিটেড (এসজিএফসি)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024

Budget: Development

Ministry/Division:	Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
Agency:	Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name and Code :	Sylhet Gas Fields Limited (SGFL), A company of Petrobangla
Project/Programme Name :	Drilling of well no. Kailashtilla-8 (Exploratory well)

Package	Description of procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approvin g Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise prequel/ Advertise	Invite/ Advertise Tender /Issue RFP	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	Drilling Operation (Mobilization and De-Mobilization)	Well	1	Direct contract under "Quick Enhancement of Electricity and Energy Supply (Special Provisions) Act, 2010 (Including latest correction of 2018)"	CCGP	Self Fund	141.77	Planned Dates	N/A	01/04/21	-	-	-	-	30/06/21		30/06/23
								Planned Days	N/A	-	-	-	-	-	90	-	
								Actual Dates	N/A								
Third Party Engineering Services																	
WD2	Wireline Logging Services	Well	1	OTM (ICT)	CCGP	Self Fund	126.48	Planned Dates	N/A	01/04/21	-				28/08/21		30/06/23
								Planned Days	N/A	-					149	671	
								Actual Dates	N/A	17/11/21	14/12/21	16/06/22	16/06/22	22/06/22	17/07/22	242	30/06/24
	cementation services		1	OTM (ICT)		Planned Dates		N/A	01/04/21	-				28/08/21		30/06/23	
						Planned Days			-		0	0		149	671		
						Actual Dates			26/11/21	29/12/21	16/06/22	16/06/22	22/06/22	02/08/22	249	30/06/24	
	DST services		1	OTM (ICT)		Planned Dates		N/A	01/04/21	-				28/08/21		30/06/23	
						Planned Days			-		0	0		149	671		
						Actual Dates			29-12-21	10/1/2022	16/06/22	16-06-22	22-06-22	25-07-22	208	30-06-2024	
	Slickline services		1	OTM (ICT)		Planned Dates		N/A	01/04/21	-				28/08/21		30/06/23	
						Planned Days			-		0	0		149	671		
						Actual Dates			29-11-2021	27-12-2022	16/06/22	16-06-2022	22-06-22	7/8/2022	251	30-06-2024	
Core and PVT analysis Service		OTM (ICT)	Planned Dates		01/04/21	-				28/08/21		30/06/23					
			Planned Days							149							
			Actual Dates		21-11-2021	30-12-2021	16/06/22	16-06-2022	22-06-22	17-07-2022	239	30-06-2024					
Directional Drilling Services		OTM (ICT)	Planned Dates		01/04/21	-				28/08/21		30/06/23					
			Planned Days							149							
			Actual Dates		29-12-2021	05/01/22	16/06/22	16-06-2022	22-06-22	07/08/22	208	30/06/23					

Package	Description of procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approvin g Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise prequel/ Advertise	Invite/ Advertise Tender /Issue RFP	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD3	Rig foundation with Rig pad	No.	1	OTM (NCT)	CCGP	Self Fund	31.54	Planned Dates		01/04/21					13/06/21		30/06/22
								Planned Days	-						73	382	
								Actual Dates		04/11/21	08/02/22	16/06/22	16-06-2022	06/07/22	28/06/22	234	30/06/23
WD4	Civil Works (Land development, culvert construction, HBB road construction , Boundary wall construction)	No.	1	OTM (NCT)	CCGP	Self Fund	2.06	Planned Dates		01/04/21					15/06/21		28/02/22
								Planned Days	-						75	258	
								Actual Dates		21/11/21	28/12/22	16/06/22	16-06-2022	07-06-22	28/06/22	217	
WD4	Security Post and Ansar Shed	No.	1	OTM (NCT)	CCGP	Self Fund	1.40	Planned Dates		01/04/21					15/06/21		28/02/22
								Planned Days	-						75	258	
								Actual Dates		30/03/22	18/04/22	30/06/22		26/07/22	120	30/06/23	
Total:							303.25										

7/2/2023

২৭/০৭/২০২৩

প্রকৌ. মোঃ একরামুল হক
প্রকল্প পরিচালক
ইকদালাটলা-৮ নং ব্লক (অনুসন্ধান ব্লক) বনন প্রকল্প
সিলেট গ্যাস কিডস লিমিটেড (এসজি.এফ.এল)

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-E & G of Titas Gas Field Project & Code: 942000033

Package No.	Description of Procurement Package GOODS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender opening	Tender Evaluation (Technical & Financial)	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD 1	Procurement of wellhead compressors with associated equipment & facilities	No.	6	Under Special Act, 2010 (revised 2021)	CCGP	BGFCL own fund	4100	Planned Dates		14.12.21	25.01.22	15.06.22	30.06.22	09.08.22	06.09.22	Apprx. 9 Months	Upto 15.06.2025	
								Planned days										
								Actual Dates		14.12.21	25.01.22	05.07.22	08.08.22	09.08.22	12.10.22	10 Months	965 days from effective date	
	Total Value of Goods Procurement						4100											

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Revenue

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-E & G of Titas Gas Field Project & Code: 942000033

Package No.	Description of Procurement Package GOODS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GR 1								Planned Dates										
								Planned days										
								Actual Dates										
	Total Value of Goods Procurement						Total											

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-E & G of Titas Gas Field Project & Code: 942000033

Package No.	Description of Procurement Package Services	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
SD 1	Engagement of Consulting firm (International & Local Consultants)	MM	142	QCBS	BGFCL Board	BGFCL own fund	95	Planned Dates	09.11.20	11.01.21	22.02.21	15.03.21	29.03.21	05.04.21	26.04.21	23.05.21	6.5 Months	31.12.23	
								Planned days											
								Actual Dates	09.11.20	11.01.21	22.02.21	15.03.21	29.03.21	05.04.21	26.04.21	23.05.21	6.5 Months	-	
SD 2	Engagement of Contractor for Hiring of Microbus/Noah	Nos	02	OTM	PD	BGFCL own fund	10	Planned Dates	12.08.21							04.10.21	53 days	03.10.24	
								Planned days											
								Actual Dates	12.08.21							04.10.21	53 days	-	
	Total Value of Services Procurement						Total: 105												

**ANNUAL PROCUREMENT PLAN
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Revenue

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-E & G of Titas Gas Field Project & Code: 942000033

Package No.	Description of Procurement Package Services	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SR 1								Planned Dates											
								Planned days											
								Actual Dates											
	Total Value of Services Procurement																		

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-E & G of Titas Gas Field Project & Code: 942000033

Package No.	Description of Procurement Package Works	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise Prequel(if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD 1	Construction of 1 no. Site Office	Sq. ft	625	OTM	PD	BGFC L own fund	4	Planned Dates	-	15.09.23	15.10.23	31.10.23	04.11.23	07.11.23	15.11.23	2.5Months	30.06.24
								Planned days									
								Actual Dates	-	-	-	-	-	-	-		
WD 2	Construction of 1 no. Store	Sq. ft	2700	OTM	PD	BGFC L own fund	6	Planned Dates	-	-	-	-	-	-	-	-	-
								Planned days									
								Actual Dates	-	-	-	-	-	-	-	-	
	Total Value of Works Procurement						Total: 10										

**ANNUAL PROCUREMENT PLAN
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Revenue

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-E & G of Titas Gas Field Project & Code: 942000033

Package No.	Description of Procurement Package Works	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR 1								Planned Dates									
								Planned days									
								Actual Dates									
	Total Value of Works Procurement						Total										


(Md. Mamun Azad)
Project Director

Installation of Wellhead Compressors at
Location-E & G of Titas Gas Field & DGM
BGFCL, Brahmanbaria
Mob.: 01730-707318

ANNUAL PROCUREMENT PLAN (2023-24)

Budget:Own Fund

Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Karnaphuli Gas Distribution Company Limited (KGDCCL)

Project/Programme Name & Code: Fouzderhat-Sitakunda-Mirsarai Gas Distribution Network Upgradation Project.

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Not Used in GOOD	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	Cp Materials	LS	LS	OTM (ICT)	Board of Directors (KGDCCL)	Own Fund	109.61	Plan Date		24-Apr-23	6-Jun-23	26-Jun-23	24-Aug-23	3-Sep-23	20-Sep-23	-	31-Oct-24
								Plan Days			43.00	20.00	59.00	10.00	17.00	149.00	556.00
								Actual Dates		9-May-23	21-Jun-23	11-Jul-23	-	-	-	-	-
GD2	TEG(Thermo Electric Generator)	Nos	4	OTM (ICT)	Board of Directors (KGDCCL)	Own Fund	113.58	Plan Date		24-Apr-23	6-Jun-23	26-Jun-23	24-Aug-23	3-Sep-23	20-Sep-23	-	31-Oct-24
								Plan Days			43.00	20.00	59.00	10.00	17.00	149.00	556.00
								Actual Dates		9-May-23	21-Jun-23	11-Jul-23	-	-	-	-	-
Total Value of Goods Procurement=							223.19										

ANNUAL PROCUREMENT PLAN (2023-24)

Budget:Own Fund

Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Karnaphuli Gas Distribution Company Limited (KGDCCL)

Project/Programme Name & Code: Fouzderhat-Sitakunda-Mirsarai Gas Distribution Network Upgradation Project.

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Prequal. (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	installation of Cp System	KM	57	OTM (ICT)	Board of Directors (KGDCCL)	Own Fund	44.00	Plan Date		28-Dec-23	8-Feb-24	4-Mar-24	3-Apr-24	18-Apr-24	25-Apr-24	-	23-Aug-24
								Plan Days			42.00	25.00	30.00	15.00	7.00	119.00	239.00
								Actual Dates		-	-	-	-	-	-	-	
Total Value of Works Procurement=							44.00										


Engr. Md. Shafiqul Azam Khan
Project Director
 FSM Gas Network Upgradation Project

ANNUAL PROCUREMENT PLAN (2023-24)

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Karnaphuli Gas Distribution Company Limited (KGDCL)

Project/Programme Name & Code: কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য প্রি-পেইড গ্যাস মিটার স্থাপন (Installation of Prepaid Gas Meter for Domestic Customers of KGDCL)

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Prequal. (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18						
WD1	Supply and Installation of Prepaid Meter as EPC basis	Nos.	100000	OTM (ICT)	Board of Directors (KGDCL)	Own Fund	21909.00				23-Feb-23	28-Mar-23	Technical	20-Aug-23	27-Aug-23	24-Sep-23		15-May-25					
													9-Apr-23										
													Financial										
													18-May-23										
													Technical						94	7	28	213	599
													12.00										
Financial																							
39.00																							
Technical																							
Financial																							
Total Value of Works Procurement:							21909.00																

Signature
26/09/23
মোঃ সবুজ ইসলাম
উপ-সহকারী প্রকৌশলী
কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য প্রি-পেইড গ্যাস মিটার স্থাপন প্রকল্প।

Signature
26/09/23
প্রকৌঃ মুহাম্মদ মিনহাজ উদ্দিন
সহকারী প্রকৌশলী
কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য প্রি-পেইড গ্যাস মিটার স্থাপন প্রকল্প
কেজিডিসিএল, বোলশহর, চট্টগ্রাম।

Signature
26/09/23
প্রকৌঃ কারুর আহমেদ
উপ-প্রকল্প পরিচালক
কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য প্রি-পেইড গ্যাস মিটার স্থাপন প্রকল্প
কেজিডিসিএল, বোলশহর, চট্টগ্রাম।

Signature
26/09/23
প্রকৌঃ মোঃ নাহিদ আলম
প্রকল্প পরিচালক
কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য প্রি-পেইড গ্যাস মিটার স্থাপন প্রকল্প
কেজিডিসিএল, বোলশহর, চট্টগ্রাম।

ANNUAL PROCUREMENT PLAN (2023-24)

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name : Karnaphuli Gas Distribution Company Limited (KGDCL)

Project/Programme Name : কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য প্রি-পেইড গ্যাস মিটার স্থাপন (Installation of Prepaid Gas Meter for Domestic Customers of KGDCL)

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Not Used in GOOD	Invite/ Advertise/ Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Toatl Time to Contract Signature	Time for Completion of Contact
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	Stationary items	Nos.	1	RFQM	PD	Own Fund	3.00	Planned Dates		24-Jul-23	3-Aug-23	5-Aug-23	20-Aug-23	20-Aug-23	20-Aug-23		20-Nov-23
								Planned Days		-	10	2	15	0	0	27	92
								Actual Dates									
GD2	leaflet preparation	Nos.	1	RFQM	PD	Own Fund	2.25	Planned Dates		24-Jul-23	3-Aug-23	5-Aug-23	20-Aug-23	20-Aug-23	20-Aug-23		20-Nov-23
								Planned Days		-	10	2	15	0	0	27	92
								Actual Dates									
Total Value of Goods Procurement :							5.25										

Signature
26/09/23

মোঃ সবুজ ইসলাম
উপ-সহকারী প্রকৌশলী
কেজিডিসিএল এর আবাসিক গ্রাহকগণের
জন্য প্রি-পেইড গ্যাস মিটার স্থাপন প্রকল্প।

Signature
26/09/23

প্রকৌঃ মুহাম্মদ মিনহাজ উদ্দিন
সহকারী প্রকৌশলী
কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য
প্রি-পেইড গ্যাস মিটার স্থাপন প্রকল্প
কেজিডিসিএল, বোলাশহর, চট্টগ্রাম।

Signature
26/09/23

প্রকৌঃ ফারুক আহমেদ
উপ-প্রকল্প পরিচালক
কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য
প্রি-পেইড গ্যাস মিটার স্থাপন প্রকল্প
কেজিডিসিএল, বোলাশহর, চট্টগ্রাম।

Signature
26/09/23

প্রকৌঃ মোঃ নাহিদ আলম
প্রকল্প পরিচালক
কেজিডিসিএল এর আবাসিক গ্রাহকগণের জন্য
প্রি-পেইড গ্যাস মিটার স্থাপন প্রকল্প
কেজিডিসিএল, বোলাশহর, চট্টগ্রাম।

ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT

Budget : Development

Ministry / Division : Ministry of Power, Energy and Mineral resources / Energy and Mineral Resources Division (EMRD)
 Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).
 Procuring Entity Name and Code : Rupantarita Prakritik Gas Company Limited.
 Project/Program Name and Code : Procurement of an Individual Legal Consultant for LNG Terminal Development, LNG Import and other LNG Activities (1st revised).
 Code : 942000039

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method and Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SR1	Consultancy Services: Professional Fee (1500 Man hour), Per-Diem, Air fares, Hotel Lodging, Local Travel Visa Expenses, General Communication and other expenses	Man-Hr	1500	Quick Enhancement of Electricity and Energy Supply (Special Provisions) (Amendment Act),2021	CCGP (Cabinet Committee on Government Purchase)	Own financing of RPGCL	82.00**	Planned Dates	***	***	***	***	***	***	Completed	Completed	-	30-08-2026
								Planned Days	***	***	***	***	***	***		-	-	1825
								Actual Dates	***	***	***	***	***	***	23-08-2021	31-08-2021	-	-
Total Value of Services Procurement							82.00**											

** ADP (2023-2024) allocation is 101.00 (F.E 82.00) lac taka.

*** The Consultant has been appointed under Enhancement of Electricity and Energy Supply (Special Provisions) (Amendment Act),2021.


Md. Abu Hossain
 Deputy Manager (Project Accounts)
 (Procurement of an Individual Legal Consultant Project)
 Rupantarita Prakritik Gas Company Ltd.
 Khilkhet, Dhaka-1229


Sukti Banik
 Project Director
 (Procurement of an Individual Legal Consultant)
 Rupantarita Prakritik Gas Co. Ltd.
 Plot # 27, Nikunja-2, Khilkhet, Dhaka.

**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : Bijoy 10, 11, 12, IDECO Rig Maintenance, IPS Rig Upgradation & Rig Supporting Equipment Replacement Project


Budget : Development


Code: 942000041

Package No	Description of procurement package (Foreign Purchase)	Unit	Qty	Procurement Method & Type	Cotract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1	Rig power generator (different capacity) 2 nos	Nos	2	DPM	PD	Bapex	45.00	Planned Dates		2-Jul-23	17-Jul-23	24-Jul-23	1-Aug-23	8-Aug-23	13-Aug-23		31-Dec-23
								Planned Days		0	15	7	8	7	5	42	140
								Actual Dates									
GD 2	Prime mover with trailer -Lowbed	Nos	1	OTM (ICT)	PD	Bapex	17.50	Planned Dates		9-Jul-23	24-Jul-23	31-Jul-23	8-Aug-23	16-Aug-23	21-Aug-23		29-Dec-23
								Planned Days		0	15	7	8	8	5	43	130
								Actual Dates									
GD 3	Prime mover with trailer -Highbed	Nos	1	OTM (ICT)	PD	Bapex	17.50	Planned Dates		9-Jul-23	24-Jul-23	31-Jul-23	8-Aug-23	16-Aug-23	21-Aug-23		29-Dec-23
								Planned Days		0	15	7	8	8	5	43	130
								Actual Dates									
GD 4	Truck - Long body	Nos	1	OTM (ICT)	PD	Bapex	12.50	Planned Dates		4-Jul-23	12-Jul-23	19-Jul-23	2-Aug-23	9-Aug-23	30-Aug-23		28-Dec-23
								Planned Days		0	8	7	14	7	21	57	120
								Actual Dates									
GD 5	Fuel bowser	Nos	1	OTM (ICT)	PD	Bapex	9.00	Planned Dates		10-Jul-23	17-Jul-23	23-Jul-23	6-Aug-23	13-Aug-23	31-Aug-23		29-Dec-23
								Planned Days		0	7	6	14	7	18	52	120
								Actual Dates									
GD 6	Truck mounted crane (12-15 Ton Capacity)	Nos	1	OTM (ICT)	PD	Bapex	20.00	Planned Dates		2-Jul-23	17-Jul-23	24-Jul-23	1-Aug-23	8-Aug-23	13-Aug-23		31-Dec-23
								Planned Days		0	15	7	8	7	5	42	140
								Actual Dates									

[Signature]
28.09.2023

Package No	Description of procurement package (Foreign Purchase)	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 7	Well test lab cabin with measuring instruments	Nos	1	OTM (ICT)	PD	Bapex	3.08	Planned Dates		9-Jul-23	16-Jul-23	30-Jul-23	7-Aug-23	10-Aug-23	27-Aug-23		25-Dec-23
								Planned Days		0	7	14	8	3	17	49	120
								Actual Dates									
GD 8	Brine filtration unit	Nos	1	DPM	PD	Bapex	22.50	Planned Dates		9-Jul-23	24-Jul-23	31-Jul-23	8-Aug-23	15-Aug-23	20-Aug-23		28-Dec-23
								Planned Days		0	15	7	8	7	5	42	130
								Actual Dates									
Total Value of Goods							147.08										


(MD SHOYEB)
 Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
 4, Kawran Bazar C/A, Dhaka-1215.


Engr. Mohammad Moniruzzaman
 Project Director
 Bijoy-10, 11, 12, IDECO Rig Maintenance,
 IPS Rig Upgradation & Rig Supporting
 Equipment Replacement Project
 Bapex, Dhaka.

**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : Bijoy 10, 11, 12, IDECO Rig Maintenance, IPS Rig Upgradation & Rig Supporting Equipment Replacement Project

Budget : Development

Code: 942000041


Package No	Description of procurement package Local Purchase	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
LP 1	Hiring of vehicles	Nos	1	RFQ	PD	Bapex	3.75	Planned Dates		16-Jul-23	23-Jul-23	6-Aug-23	14-Aug-23	21-Aug-23	2-Sep-23		31-Dec-23
								Planned Days		0	7	14	8	7	12	48	120
								Actual Dates									
LP 2	Petrol, oil and lubricants (POL)	Thous and Liter	1	DPM	PD	Bapex	0.74	Planned Dates		9-Jul-23	16-Jul-23	30-Jul-23	7-Aug-23	14-Aug-23	21-Aug-23		19-Dec-23
								Planned Days		0	7	14	8	7	7	43	120
								Actual Dates									
LP 3	Rig power generator overhauling/ maintenance	Nos	1	RFQ			0.03	Planned Dates		16-Jul-23	23-Jul-23	6-Aug-23	14-Aug-23	21-Aug-23	28-Aug-23		26-Dec-23
								Planned Days		0	7	14	8	7	7	43	120
								Actual Dates									
LP 4	Relevant parts repairing	Package	3	RFQ			1.71	Planned Dates		5-Jul-23	12-Jul-23	27-Jul-23	6-Aug-23	13-Aug-23	28-Aug-23		26-Dec-23
								Planned Days		0	7	15	10	7	15	54	120
								Actual Dates									
LP 5	Relevant parts repairing	Package	3	RFQ			2.00	Planned Dates		5-Jul-23	12-Jul-23	27-Jul-23	6-Aug-23	13-Aug-23	28-Aug-23		26-Dec-23
								Planned Days		0	7	15	10	7	15	54	120
								Actual Dates									
LP 6	Rig power generator overhauling/ maintenance	Nos	1	RFQ			0.03	Planned Dates		7-Aug-23	14-Aug-23	29-Aug-23	10-Sep-23	17-Sep-23	2-Oct-23		31-Dec-23
								Planned Days		0	7	15	12	7	15	56	90
								Actual Dates									

Nizam
22.09.2023

Package No	Description of procurement package Local Purchase	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
LP 7	Relevant parts repairing	Package	1	RFQ			0.06	Planned Dates		5-Jul-23	12-Jul-23	27-Jul-23	6-Aug-23	13-Aug-23	28-Aug-23		26-Dec-23
								Planned Days		0	7	15	10	7	15	54	120
								Actual Dates									
LP 8	Firefighting equipment	Package	2	RFQ			0.20	Planned Dates		3-Sep-23	10-Sep-23	25-Sep-23	8-Oct-23	15-Oct-23	30-Oct-23		29-Dec-23
								Planned Days		0	7	15	13	7	15	57	60
								Actual Dates									
Total Value of Goods							8.52										



(MD SHOYEB)
Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.



Engr. Mohammad Moniruzzaman
Project Director
Bijoy-10, 11, 12, IDECO Rig Maintenance,
IPS Rig Upgradation & Rig Supporting
Equipment Replacement Project
Bapex, Dhaka.

**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**


Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & : Bijoy 10, 11, 12, IDECO Rig Maintenance, IPS Rig Upgradation & Rig Supporting Equipment Replacement Project


Budget : Development

Code: 942000041

Pakag e No	Description of procurement package WORKS	Unit	Qty	Procurement Method & Type	Cotract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Adverties Prequel (If Applicable)	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notificatio n of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1								Planned Dates									
								Planned Days									
								Actual Dates									
WD2								Planned Dates									
								Planned Days									
								Actual Dates									
Total Value of Works Procurement																	

NB: No Works in the Project.


(MD SHOYEB)
 Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
 4, Kawran Bazar C/A, Dhaka-1215.



Engr. Mohammad Moniruzzaman
 Project Director
 Bijoy-10, 11, 12, IDECO Rig Maintenance,
 IPS Rig Upgradation & Rig Supporting
 Equipment Replacement Project
 Bapex, Dhaka.

ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources. /Energy and Mineral Resource Division.
Agency : Gas Transmission Company Limited (GTCL)
Procuring Entity Name & Code : Gas Transmission Company Limited (GTCL)
Project/Programme Name & Code : Installation and Modification of Gas Stations at Off-Transmission Points of GTCL Project.

Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code For Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD1	Microbus Hiring	Month	18	OTM (NCT)	MD, GTCL	GTCL	0.88	Planned Dates		30-Jul-21	27-Aug-21	11-Sep-21	18-Sep-21	19-Sep-21	20-Sep-21	15-Oct-21	15-Oct-21	15-Apr-23
								Planned Days			28	15	7	1	1	25	0	547
								Actual Dates		14-Sep-21	30-Sep-21	2-Jan-22	2-Jan-22	2-Jan-22	6-Jan-22	27-Jan-22	27-Jan-22	31-Jul-23
Total Value of Services Procurement							0.88											


 (প্রকৌ. মোঃ আব্দুল হাযিন)
 প্রকল্প পরিচালক
 জিটিসিএল এর অফ-ট্রান্সমিশন পয়েন্টে
 গ্যাস স্টেশন স্থাপন ও মডিফিকেশন প্রকল্প
 গ্যাস ট্রান্সমিশন কোম্পানী লিমিটেড (জিটিসিএল)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources. /Energy and Mineral Resource Division.
 Agency : Gas Transmission Company Limited (GTCL)
 Procuring Entity Name & Code : Gas Transmission Company Limited (GTCL) & 133003100
 Project/Programme Name & Code : Construction of Gas Transmission Pipeline along Bangabandhu Sheikh Mujib Railway Bridge Project & 942000045

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million TK	Time Code For Process	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	Supply & installation of Computer & Accessories	No	3	RFQ	MD, GTCL	GTCL Own Fund	0.30										Completed
GD2	Supply & installation of Photocopy Machine	No	1	RFQ	MD, GTCL	GTCL Own Fund	0.20										Completed
GD3	Supply of Furniture & Fixtures	Package	1	RFQ	MD, GTCL	GTCL Own Fund	0.20										Completed
GD4	Bridge Pier Embedded Materials	%	1	DPM	Bangladesh Railway	GTCL Own Fund	29.75										Completed
Total Value of Goods Procurement						Total	30.450										

ANNUAL PROCUREMENT PLAN

Budget: Revenue

Ministry/Division : Ministry of Power, Energy and Mineral Resources. /Energy and Mineral Resource Division.
 Agency : Gas Transmission Company Limited (GTCL)
 Procuring Entity Name & Code : Gas Transmission Company Limited (GTCL)

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million TK	Time Code For Process	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Not Applicable																
Total Value of Goods Procurement						Total											


 17.07.2022
 Engr. Mohammad Zakirul Islam
 Project Director
 BSMRB Gas Pipeline Project
 Gas Transmission Company Limited

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources. /Energy and Mineral Resource Division.
 Agency : Gas Transmission Company Limited (GTCL)
 Procuring Entity Name & Code : Gas Transmission Company Limited (GTCL) & 133003100
 Project/Programme Name & Code : Construction of Gas Transmission Pipeline along Bangabandhu Sheikh Mujib Railway Bridge Project & 942000045

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million TK	Time Code For Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	Construction of Pipeline with CP system & others facilities by EPC method	KM	10	OTM (ICB)	GTCL Board	GTCL	2417.83	Planned Dates		31-Aug-21	15-Oct-21	31-Jan-22	14-Feb-22	15-Feb-22	28-Feb-22	-	30-Jun-25
								Planned Days		-	45	108	14	1	13	181	-
								Actual Dates		14-Jan-22	18-Apr-22	9-Nov-22	28-Dec-22	28-Dec-22	24-Jan-23	375	30-Jun-25
	Total Value of Works Procurement					Total	2417.83										

ANNUAL PROCUREMENT PLAN

Budget: Revenue

Ministry/Division : Ministry of Power, Energy and Mineral Resources. /Energy and Mineral Resource Division.
 Agency : Gas Transmission Company Limited (GTCL)
 Procuring Entity Name & Code : Gas Transmission Company Limited (GTCL) & 133003100

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million TK	Time Code For Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR1	Not Applicable							Planned Dates									
								Planned Days									
								Actual Dates									
	Total Value of Works Procurement					Total											


 17.07.2023
 Engr. Mohammad Zakirul Islam
 Project Director
 BSMRB Gas Pipeline Project
 Gas Transmission Company Limited

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

/ Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources. /Energy and Mineral Resource Division.
 Agency : Gas Transmission Company Limited (GTCL)
 Procuring Entity Name & Code : Gas Transmission Company Limited (GTCL) & 133003100
 Project/Programme Name & Code : Construction of Gas Transmission Pipeline along Bangabandhu Sheikh Mujib Railway Bridge Project & 942000045

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million TK	Time Code For Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SD1	Microbus Hiring	Month	18	DTM	MD, GTCL	GTCL Own Fund	1.998	Planned Dates		1-Oct-21	-				23-Oct-21	1-Nov-21		30-Apr-23	
								Planned Days		-	-				23	10	33	546	
								Actual Dates		10-Oct-21					11-Nov-22	13-Jan-22		31-Jul-23	
	Total Value of Services Procurement					Total	1.998												

ANNUAL PROCUREMENT PLAN

Budget: Revenue

Ministry/Division : Ministry of Power, Energy and Mineral Resources. /Energy and Mineral Resource Division.
 Agency : Gas Transmission Company Limited (GTCL)
 Procuring Entity Name & Code : Gas Transmission Company Limited (GTCL) & 133003100

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million TK	Time Code For Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SR1	Not Applicable							Planned Dates											
								Planned Days											
								Actual Dates											
SR2	Not Applicable							Planned Dates											
								Planned Days											
								Actual Dates											
	Total Value of Services Procurement					Total													

(Signature)
17.07.2022

Engr. Mohammad Zakirul Islam
Project Director
BSMRB Gas Pipeline Project
Gas Transmission Company Limited



JALALABAD GAS T & D SYSTEM LIMITED

(A Company Of Petrobangla)

Gas Bhaban, Mendibag, Sylhet-3100



ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT FY-2023-2024

Budget: Development

Ministry/Division: Ministry of Power, Energy & Mineral Resources.
Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
Procuring Entity Name & Code: Project Director, 942000056
Project: Construction of Central Store Complex for JGTDSL.

Package no	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method and Type	Contract of Approving Authority	Source of Fund	Estd cost in Million TK.	Time Code for process	Advertise Prequel (If applicable)	Advertise Tender	Tender opening	Tender Evaluation	Approved To Award	Notification Of award	Signing of contract	Total time to contract signature (day)	Time for completion of contract (day)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Central Store-Civil 03	Construction of 3 storied Store Building, 14 Nos. Pipe yard, Main Gate, Installation of Deep Tubewell, Water pipeline network, Electric sub station, Area Lighting & Lightening Arrester, CC camera, Grill Fencing on Boundary wall etc.	Package	1.00	OTM(NCT)	PD/MD	JGTDSL	83.556	Planned Dates	N/A	16 /08/2023	06/09/2023	27/09/2023	18/10/2023	25/10/2023	08 /11/2023	84	230
								Planned Days	N/A	0 days	21 days	21 days	21 days	07 days	14 days		
								Actual Dates									
Central Store-Civil 04	Construction of 4 storied Office Building, 2 storied store Building, 1 storied Ansar Building, Drainage System, Box Culvert, RCC Road, Scrap Shade etc.	Package	1.00	OTM(NCT)	PD/MD	JGTDSL	75.935	Planned Dates	N/A	16 /08/2023	06/09/2023	27/09/2023	18/10/2023	25/10/2023	08 /11/2023	84	230
								Planned Days	N/A	0 days	21 days	21 days	21 days	07 days	14 days		
								Actual Dates									
TOTAL - 159.491																	

Suhed
23.07.23

Engr. Md. Suhedur Rahman
Deputy Manager

Construction of Central Store Complex for JGTDSL Project

প্রকৌ. মোঃ সুহেদুর রহমান
উপ-কার্য পরিচালক
কেন্দ্রীয় কার্য পরিচালক
জাললাবাদ গ্যাস ট্যান্ডেম সিস্টেম লিমিটেড
গ্যাস ভবন, মেন্ডিবাগ, সিলেট

Fayzul
23/07/2023

Fayzul Aktar Chowdhury
Project Director

Construction of Central Store Complex for JGTDSL Project

Fayzul Aktar Chowdhury
Project Director
Construction of Central Store Complex for JGTDSL Project
Jalalabad Gas T&D System Ltd.
Gas bhaban, Mendibagh, Sylhet



JALALABAD GAS T & D SYSTEM LIMITED

(A Company of Petrobangla)

Gas Bhaban, Mendibag, Sylhet-3100



ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT FY-2023-2024

Budget: Development

Ministry/Division: Ministry of Power, Energy & Mineral Resources.
Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
Procuring Entity Name & Code: Project Director, 942000056
Project: Construction of Central Store Complex for JGTDSL.

Package no	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method and Type	Contract of Approving Authority	Source of Fund	Estd cost in Million TK.	Time Code for process	Not Used in GOODS	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approved To Award	Notification Of award	Signing of contract	Total time to contract signature (day)	Time for completion of contract (day)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Central Store-Goods-01	Supply of Office Furniture	Package	1.00	RFQ	PD/MD	JGTDSL	0.195	Planned Dates	N/A	10 /08/2023	17/08/2023	24/08/2023	31 /08/2023	7 /09/2023	14 /09/2023	35	30
								Planned Days	N/A	0 days	7 days	7 days	7 days	07 days	7 days		
								Actual Dates									
Central Store-Goods- 02	Supply of Computer and Accessories	Nos.	4.00	RFQ	PD/MD	JGTDSL	0.081	Planned Dates	N/A	10 /08/2023	17/08/2023	24/08/2023	31 /08/2023	7 /09/2023	14 /09/2023	35	30
								Planned Days	N/A	0 days	7 days	7 days	7 days	7 days	7 days		
								Actual Dates									

TOTAL - 0.276

Suhedur

23.07.23

Engr. Md. Suhedur Rahman
Deputy Manager

Construction of Central Store Complex for JGTDSL Project

প্রকৌ. মো: সুহেদুর রহমান
উপ-ব্যবস্থাপক
জেনারেল ম্যানেজার এন্ড সিনিয়র অফিস কন্ট্রোলার নির্মাণ শ্রমিক
জালালাবাদ গ্যাস টি এন্ড ডি সিস্টেম লি:
গ্যাস ভবন, মেন্দিবাগ সিলেট

Fayzul
23.07.2023

Fayzul Aktar Chowdhury
Project Director

Construction of Central Store Complex for JGTDSL Project

Fayzul Aktar Chowdhury
Project Director

Construction of Central Store Complex for JGTDSL Project
Jalalabad Gas T & D System Ltd.
Gas bhaban, Mendibagh, Sylhet



JALALABAD GAS T & D SYSTEM LIMITED

(A Company Of Petrobangla)

Gas Bhaban, Mendibag, Sylhet-3100



ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT FY-2023-2024

Budget: Development

Ministry/Division: Ministry of Power, Energy & Mineral Resources.
Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
Procuring Entity Name & Code: Project Director, 942000056
Project: Construction of Central Store Complex for JGTDSL.

Package no	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method and Type	Contract of Approving Authority	Source of Fund	Estd cost in Million TK.	Time Code for process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening and Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature (day)	Time for completion of contract (day)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
	প্রযোজ্য নয়																		

Suhed
23.07.23
Engr. Md. Suhedur Rahman
Deputy Manager
Construction of Central Store Complex for JGTDSL Project

প্রকৌ. মো: সুহেদুর রহমান
উপ-ব্যবস্থাপক
জিএসটিএসএল প্রকৌ. দপ্তর, কলকাতা পিএম অফিস
জাললাবাদ গ্যাস টি এন্ড ডি সিস্টেম লি.
গ্যাস ভবন, মেদিবাগ, সিলেট.

Fayzul
23/07/2023
Fayzul Aktar Chowdhury
Project Director
Construction of Central Store Complex for JGTDSL Project

Fayzul Aktar Chowdhury
Project Director
Construction of Central Store Complex for JGTDSL Project
Jalalabad Gas T&D System Ltd.
Gas bhaban, Mendibagh, Sylhet

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
 Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
 Procuring Entity Name and Code : Sylhet Gas Fields Limited (SGFL), A company of Petrobangla
 Project/Programme Name : Workover of well no. Kailashtila-2, Rashidpur-2, Rashidpur-5 & Sylhet-7

Package	Description of procurement Package GOODS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1	Downhole Completion Equipment	Lot	1	OTM (ICT)	SGFL Board	Self	82.52	Planned Dates	-	28-07-2022	14-09-2022	16-04-2023	29-04-2023	30-04-2023	25-05-2023	-	31-12-2024
								Planned Days	-	-	48	212	15	1	25	301	586
								Actual Dates	-	28-07-2022	14-09-2022	16-04-2023	29-04-2023	30-04-2023	25-05-2023	-	31-12-2024
GD 2	Wellhead & X-mas Tree	Lot	1	OTM (ICT)	SGFL Board	Self	62.791	Planned Dates	-	28-07-2022	14-09-2022	16-04-2023	20-05-2023	22-05-2023	14-06-2023	-	31-12-2024
								Planned Days	-	-	48	212	35	2	22	319	566
								Actual Dates	-	28-07-2022	14-09-2022	16-04-2023	20-05-2023	22-05-2023	14-06-2023	-	31-12-2024
GD 3	Tubing & Accessories	Lot	1	OTM (ICT)	SGFL Board	Self	68.42	Planned Dates	-	28-07-2022	14-09-2022	14-05-2023	20-05-2023	22-05-2023	15-06-2023	-	31-12-2024
								Planned Days	-	-	48	240	6	2	23	319	585
								Actual Dates	-	28-07-2022	14-09-2022	14-05-2023	20-05-2023	22-05-2023	15-06-2023	-	31-12-2024
GD 4	Bridge Plug & Accessories	Lot	1	OTM (ICT)	MD	Self	4.434	Planned Dates	-	30-06-2022	31-08-2022	26-12-2022	23-01-2023	06-02-2023	23-02-2023	-	31-12-2024
								Planned Days	-	-	61	116	28	14	17	236	677
								Actual Dates	-	30-06-2022	31-08-2022	26-12-2022	23-01-2023	06-02-2023	23-02-2023	-	31-12-2024
GD 5	Packer Milling Tools	Lot	1	OTM (ICT)	MD	Self	12.215	Planned Dates	-	30-06-2022	31-08-2022	26-12-2022	23-01-2023	06-02-2023	23-02-2023	-	31-12-2024
								Planned Days	-	-	61	116	28	14	17	236	677
								Actual Dates	-	30-06-2022	31-08-2022	26-12-2022	23-01-2023	06-02-2023	23-02-2023	-	31-12-2024
GD 6	Mud Chemicals	Lot	1	OTM (ICT)	SGFL Board	Self	46.48	Planned Dates	-	30-06-2022	31-08-2022	26-12-2022	23-01-2023	30-03-2023	27-04-2023	-	31-12-2024
								Planned Days	-	-	61	116	28	67	27	299	614
								Actual Dates	-	30-06-2022	31-08-2022	26-12-2022	23-01-2023	30-03-2023	27-04-2023	-	31-12-2024
GD 7	Furniture	Set	1	Quotation	PD	Self	0.30	Planned Dates	-	05-04-2023	05-04-2023	26-04-2023	26-04-2023	26-04-2023	27-04-2023	-	30-07-2023
								Planned Days	-	-	1	21	1	1	1	23	93
								Actual Dates	-	05-04-2023	05-04-2023	26-04-2023	26-04-2023	26-04-2023	27-04-2023	-	30-07-2023
GD 8	Photocopier & Local Materials	Set	1	Quotation	PD	Self	1.70	Planned Dates	-	05-04-2023	05-04-2023	26-04-2023	26-04-2023	26-04-2023	27-04-2023	-	31-12-2024
								Planned Days	-	-	1	21	1	1	1	23	645
								Actual Dates	-	05-04-2023	05-04-2023	26-04-2023	26-04-2023	26-04-2023	27-04-2023	-	31-12-2024
Total value of Goods Procurement							BDT	48.480									

Note: RTTS Packer is included in Third Party Engineering Services.

AB



Dr. Md. Farhaduzzaman
 Project Director
 Workover of KTL-2, RP-2, RP-5 & Syl-7
 Sylhet Gas Fields Limited

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division:	Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
Agency:	Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name and Code :	Sylhet Gas Fields Limited (SGFL), A company of Petrobangla
Project/Programme Name :	Workover of well no. Kailashtila-2, Rashidpur-2,Rashidpur-5 & Sylhet-7

Package	Description of procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD 1	Rig Foundation Modification	no.	1	OTM (NCT))	SGFL Board	Self	56.00	Planned Dates	-	22-12-2022	05-01-2023	16-01-2023	16-01-2023	16-01-2023	09-02-2023	-	30-06-2024
								Planned Days	-	-	15	1	1	1	25	40	507
								Actual Dates	-	22-12-2022	05-01-2023	16-01-2023	16-01-2023	16-01-2023	09-02-2023	-	30-06-2024
Total value of Works Procurement						BDT	56.00										

AK

AS

Dr. Md. Farhaduzzaman
 Project Director
 Workover of KTL-2, RP-2, RP- 5 & Syl-7
 Sylhet Gas Fields Limited

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development


Ministry/Division : Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
 Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
 Procuring Entity Name and Code : Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name : Workover of well no. Kailashtila-2, Rashidpur-2, Rashidpur-5 & Sylhet-7

Package	Description of procurement Package SERVICES	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SD 1	Hiring of Microbus	No.	1	RFQ	Project Director	Self	3.016	Planned Dates	-	-	04-08-2022	21-08-2022	21-08-2022	-	01-03-2023	01-03-2023	-	31-12-2024	
								Planned Days	-	-	-	17	1	-	192	1	211	671	
								Actual Dates	-	-	04-08-2022	21-08-2022	21-08-2022	-	01-03-2023	01-03-2023	-	31-12-2024	
SD 2	IEE/EIA	Package	1	QCBS	MD		1.60	Planned Dates	03-07-2022	22-08-2022	21-09-2022	21-11-2022	11-12-2022	20-02-2023	25-02-2023	14-03-2023	-	31-12-2023	
								Planned Days	-	50	30	60	20	71	5	17	253	292	
								Actual Dates	03-07-2022	22-08-2022	21-09-2022	21-11-2022	11-12-2022	20-02-2023	25-02-2023	14-03-2023	-	31-12-2023	
SD 3	Foreign Consultancy Services	Man-month	8	QCBS	SGFL Board		45.30	Planned Dates	26-07-2022	30-10-2022	15-12-2022	26-02-2023	16-04-2023	08-05-2023	08-05-2023	23-05-2023	-	31-12-2024	
								Planned Days	-	94	45	73	49	23	1	15	300	588	
								Actual Dates	26-07-2022	30-10-2022	15-12-2022	26-02-2023	16-04-2023	08-05-2023	08-05-2023	23-05-2023	-	31-12-2024	
SD 4	Workover Operation	Package	1	DPM (National)	SGFL Board		1765.00	Planned Dates	-	-	-	-	-	-	-	20-05-2023	25-05-2023	-	31-12-2024
								Planned Days	-	-	-	-	-	-	-	5	5	586	
								Actual Dates	-	-	-	-	-	-	20-05-2023	25-05-2023	-	31-12-2024	
SD 5	Third Party Engineering Services	Package	1	OTM (ICT)	SGFL Board		363.20	Planned Dates	-	-	22-12-2022	31-05-2023	05-07-2023	-	30-07-2023	-	-	-	
								Planned Days	-	-	-	160	35	-	-	-	-		
								Actual Dates	-	-	22-12-2022	31-05-2023	05-07-2023	-	-	-	-		
Total value of Services Procurement						BDT	2178.116												

Note: Surface Testing Services and Mud Engineering Services are included in Workover Operation Services.

AS


Dr. Md. Farnaduzzaman
 Project Director
 Workover of KTL-2, RP-2, RP-5 & Syl-7
 Sylhet Gas Fields Limited

ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT, (2023-24)

Budget : Development

Ministry / Divisions/ Agency : Energy and Mineral Resources Division , EMRD

Prucuring Entity Name & Code : "২টি অনুসন্ধান কূপ (টবগী-১ ও ইলিশা-১) এবং ১টি মূল্যায়ন কাম উন্নয়ন কূপ (ভোলা নর্থ-২) খনন" প্রকল্প।

Project/ Programme & Code : 942000034

Contract Package No.	Description of Procurement Package GOODS	unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	পেট্রোলিয়াম ও অন্যান্য লুব্রিকেন্ট (পিওএল)	Package	1	DPM /RFQ	PD	BAPEX	4.50	Plan date		02.07.23	20.09.23	05.10.23			25.10.23		30.12.23
								Plan days									
								Actual dates									
	Total Value of Goods Procurement					Total											


 25/07/23
 Engr. Mohammad Ahsanul Amin
 Project Director
 (Tobgi-1, Illisha-1, Bhola North-2
 Drilling Project), BAPEX

ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT, (2023-24)


Budget : Development

Ministry / Divisions/ Agency : Energy and Mineral Resources Division , EMRD

Procuring Entity Name & Code : "২টি অনুসন্ধান কূপ (টবগী-১ ও ইলিশা-১) এবং ১টি মূল্যায়ন কাম উন্নয়ন কূপ (ভোলা নর্থ-২) খনন" প্রকল্প।

Project/ Programme & Code : 942000034

Contract Package No.	Description of Procurement Package WORKS	unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to award	Notification of Award	Signing of Contract	Total Time to Contract Signature
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WD2	ভূমি উন্নয়ন (কূপ এলাকা) টবগী-১, ভোলা নর্থ-২, ইলিশা-১	Sq.Mtr.	11210	OTM/ RFQ	PD	BAPEX	66.80	Plan date		25.07.23	20.08.23	10.09.23			25.09.23	
								Plan days								
								Actual dates								
WD3	ধ্বংস মূলধনের কাজে ক) গেটসহ হেঞ্জাগোনাল বারবেড ওয়্যার ফেলিং ও ৫/৬টি নিরাপত্তা টৌকি, বৈদ্যুতিক যন্ত্রপাতি স্থাপন, লাইটিং পোস্ট ও ফিটিংস, ডিপ টিউবয়েলসহ পাম্প হাউস, সাইনবোর্ড, ড্রেনেজ কাঠামো ইত্যাদি	Package	6	OTM/ RFQ	PD	BAPEX	100.00	Plan date		05.07.23	05.08.23	05.09.23			05.09.23	
								Plan days								
								Actual dates								
WD4	ধ্বংস মূলধনের কাজে খ) বাউন্ডারী ওয়াল, পেইন্টিং, ওয়েলহেড ক্যাপ, অগ্নি নির্বাপকযন্ত্র, অগ্নি নির্বাপক শেড, বৈদ্যুতিক ওয়ারিং, নলকূপ, পাইপ ফিটিংস ক্রয়, মেইন গেইট, ওয়াকওয়ে, টাইলস ইত্যাদি নির্মাণ	Package	6	RFQ	PD	BAPEX	16.00	Plan date		10.07.23	10.08.23	25.08.23			05.09.23	
								Plan days								
								Actual dates								
	Total Value of Goods Procurement					Total	182.80									


 25/09/23
 Engr. Mohammad Ahsanul Amin
 Project Director
 (Tobgi-I, Ililisha-I, Bhola North-2
 Drilling Project), BAPEX

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT, (2023-24)**

Budget : Development

Ministry / Divisions/ Agency : Energy and Mineral Resources Division , EMRD

Prucuring Entity Name & Code : "২টি অনুসন্ধান কূপ (টবগী-১ ও ইলিশা-১) এবং ১টি মূল্যায়ন কাম উন্নয়ন কূপ (ভোলা নর্থ-২) খনন" প্রকল্প।

Project/ Programme & Code : 942000034

Contract Package No.	Description of Procurement Package SERVICES	unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD1	গাড়ী ভাড়া	No.	2	OTM / DPM / RFQ	PD	BAPEX	18.00	Plan date		01.03.23	25.03.23	30.03.23			05.04.23		30.12.23
								Plan days									
								Actual dates									
SD4	টার্ন-কী ভিত্তিতে ড্রিলিং অপারেশন সার্ভিস ইলিশা-১ কূপ খনন। *	No.	1	Special Act	CCGP	GDF	20,053.00	Plan date						13.06.21	30.07.21		30.12.23
								Plan days									
								Actual dates									
SD 6	খনন পরবর্তী রিগ এর চূড়ান্ত মোবাইলাইজেশন (প্রয়োজনে) *	No.	1	Special Act	CCGP	GDF	4,832.00	Plan days						13.06.21	30.07.21		30.12.23
								Actual dates									
SD7	বিদ্যুৎ সংযোগ, মালামাল ও সোলার প্যানেল ও অন্যান্য ক্রয়)	No.	3	DPM / RFQ	PD	BAPEX	25.00	Plan date		01.07.23	20.07.23	05.09.23			20.09.23		30.12.23
								Plan days									
								Actual dates									
	Total Value of Goods Procurement					Total	20,143.25										

* As per RDPP


 25/07/23
 Engr. Mohammad Ahsanul Amin
 Project Director
 (Tobgi-I, Illisha-I, Bhola North-2
 Drilling Project), BAPEX

Name of Project : Procurement and Installation of Wellhead Compressor at Srikail Gas Field.


Financial Year : 2023-24


Serial No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time of Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1	আনুষঙ্গিক সুবিধাদিসহ ওয়েলহেড কম্প্রেসর সংগ্রহ ও স্থাপন	Set	01	OTM (ICT)	Cabinet Committee for Government Purchase (CCGP)	GDF & BAPEX	15,900.00.00	Planned Dates		21.02.2023	28.03.2023	18.05.2023			22.10.2023	22.10.2023	31.12.2024	
								Planned Days		0	35	51			103	156	425	
								Actual Dates		21.02.2023	28.03.2023	18.05.2023						
2	প্রোজেকশন কোরকাস্টিং এন্ড প্ল্যান্ট সিমুলেশন সফটওয়্যার ফর কম্প্রেসর টেজিং ও সংশ্লিষ্ট হার্ডওয়্যার	Package	01	OTM (ICT)	Project Director	GDF	150.00	Planned Dates		01.10.2023	20.11.2023	07.12.2023			17.12.2023	17.12.2023	31.12.2024	
								Planned Days		0	50	17			10	77	365	
								Actual Dates										
3	কম্পিউটার ও আনুষঙ্গিক	Package	01	RFQM	Project Director	GDF	0.50	Planned Dates		28.08.2023	07.09.2023	10.09.2023			13.09.2023	13.09.2023	13.12.2023	
								Planned Days		0	10	03			03	16	90	
								Actual Dates										
4	বৈদ্যুতিক সরঞ্জামাদি	Package	02	RFQM	Project Director	GDF	8.70	Planned Dates		28.08.2023 29.01.2023	07.09.2023 06.02.2023	10.09.2023 09.02.2023			12.09.2023 13.02.2023	13.10.2023 13.02.2023	13.01.2024 13.05.2024	
								Planned Days		0 0	10 08	03 03			02 04	15 15	90 90	
								Actual Dates										
5	আসবাবপত্র	Package	01	RFQM	Project Director	GDF	2.30	Planned Dates		28.08.2023	07.09.2023	10.09.2023			13.10.2023	13.10.2023	13.01.2024	
								Planned Days		0	10	03			03	16	90	
								Actual Dates										

Handwritten signature

Handwritten signature

6	অন্যান্য সমাপ্তি ও সরঞ্জামাদি	Package	01	RFQM	Project Director	GDF	0.50	Planned Dates		29.09.2023	08.10.2023	13.10.2023			17.10.2023	14.11.2023	14.02.2024	
								Planned Days		0	09	05			04	18	90	
								Actual Dates										
7	কক্স মূলধনের কাজ (নিরাপত্তা বেটনী ও অন্যান্য)	Package	02	RFQM	Project Director	GDF	11.00	Planned Dates	28.08.2023 29.01.2023	05.09.2023 06.02.2023	08.10.2023 08.02.2023			12.10.2023 13.02.2023	12.10.2023 13.02.2023	13.01.2024 13.05.2024		
								Planned Days	0 0	08 08	03 02			04 05	15 15	90 90		
								Actual Dates										


 প্রকৌশলী মোঃ শওকত কোরসোম
 ব্যবস্থাপক (উৎপাদন)
 শ্রীকাইল গ্যাসফেব্রের জন্য
 ওয়েলহেড কন্সট্রাকশন সার্ভিস ও ইন্সটলেশন প্রকল্প


 মুহাম্মদ হাসানুজ্জামান সিকদার
 প্রকল্প পরিচালক
 শ্রীকাইল গ্যাসফেব্রের জন্য
 ওয়েলহেড কন্সট্রাকশন সার্ভিস ও ইন্সটলেশন প্রকল্প

20.09.2020

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT


FY: 2023-2024

Budget: Development

Ministry/Division:	Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
Agency:	Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name and Code :	Sylhet Gas Fields Limited (SGFL), A company of Petrobangla
Project/Programme Name & Code :	Drilling of Well No. Sylhet-10 (Exploratory well); Code: 942000047

Package	Description of procurement Package GOODS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD1	Construction of Gas Gathering Pipeline	km	6.00	OTM (NCT)	SGFL Board	GDF & Self	76.05	Planned Dates	N/A	17/05/23	04/07/23	06/08/23	26/08/23	02/09/23	16/09/23		31/12/23	
								Planned Days		-	48	33	20	7	14	122	106	
								Actual Dates	N/A	17/05/23	04/07/23							
Total value of Goods Procurement (in 2023-2024)						BDT	2.95 *											

* Construction of Gas Gathering Pipeline is depending on the availability of gas from the ongoing drilling of exploratory well no. Sylhet-10. The pipeline construction works may not be completed in the FY: 2023-2024 and the target of this component in the ADP of 2023-2024 is Tk. 2.95 Million.


Engr. Abdul Kader Bhuiyan
Project Director
 Drilling of well No. Sylhet-10 (Exploratory Well)
 Sylhet Gas Fields Limited
 Chicknagool, Sylhet-3152.

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024

Budget: Development

Ministry/Division:	Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
Agency:	Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name and Code :	Sylhet Gas Fields Limited (SGFL), A company of Petrobangla
Project/Programme Name :	Drilling of Well No. Sylhet-10 (Exploratory well); Code: 942000047

Package	Description of procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise prequel/Adv ertise EOI	Invite/ Advertise Tender /Issue RFP	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WD1	Drilling Operation (with rig mobilization & demobilization)	Package	1	Under speedy supply of Power & Energy (Special Provision), Act-2010 (Amended -2021)	CCGP	GDF & Self	1512.88											
	Third Party Engineering Service (Wireline Logging, Cementation, DST, Mud Logging, Slick line operation, core & PVT, testing, directional drilling, mud Engineering)							Planned Dates	N/A	22/11/21	04/01/22	31/01/22	10/04/22	10/08/22	31/08/22		27/07/23	
	Materials (Casing, Wellhead & X-mass tree, Well head control pannel with accessories, Drill bits & nozzle, Casing Accessories & Liner Hanger, Bridge Plug, Tubing &n Tubing Accessories, Downhole Completion Equipment, Cement, Cement Additives, Mud & Completion Chemicals, Reagents & Testing Kits)							Planned Days		-	43	27	69	122	21	282	330	
	Land Development (75000 m ³)							Actual Dates, Technical		-	21/11/21	04/01/22	20/02/22	10/04/22	10/08/23	07/09/22		25/08/23
	HBB Road (2789m ²)							Actual Dates, Financial				17/05/22	29/05/22	29/06/22	10/08/23			
	Construction of Rig Foundation with Rig Pad																	
	Construction of Culvert- 2 nos.																	
Deep Tube Well (with Pump house)- 2 nos.																		
Others Civil Works																		
WD2	Construction of Drain	m ³	610	OTM (NCT)	MD	GDF	3.00	Planned Dates	N/A	01/09/22	09/10/22	10/11/22	12/12/22	18/12/22	10/01/23		31/03/23	
	Construction of Boundary (Fencing)	rm	550				3.95	Planned Days			38	32	32	6	23	131	80	
	Construction of Anser Shed with Security Post)	m ²	97				2.80	Actual Dates		27/09/22	27/10/22	21/11/22	28/11/22	07/12/22	04/01/23		15/09/23	
Total value of Works Procurement						BDT	1522.63											

Engr. Abdul Kader Bhuiyan
Project Director
Drilling of well No. Sylhet-10 (Exploratory Well)
Sylhet Gas Fields Limited
Chicknagool, Sylhet-3152.

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024

Budget: Development

Ministry/Division:	Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
Agency:	Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name and Code:	Sylhet Gas Fields Limited (SGFL), A company of Petrobangla
Project/Programme Name :	Drilling of Well No. Sylhet-10 (Exploratory well); Code: 942000047

Package No	Description of Procurement Package as per DPP	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening and Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD2	Rent of Double Cabin Pic-up	Nos.	1	RFQ	PD	GDF	2.30	Planned Dates	04/09/23	11/09/23	25/09/23		26/09/23	28/09/23	02/10/23	09/10/23		31/12/23
								Planned Days		7		14	1	3	4	7	35	83
								Actual Dates										
SD3	Rent of Microbus	Nos.	1	RFQ	PD	GDF	0.443	Planned Dates	01/11/21	07/11/21	15/11/21		22/11/21	27/11/21	29/11/21	30/11/21		31/12/23
								Planned Days		6		8	7	12	2	1	29	761
								Actual Dates	02/01/22	02/01/22		12/01/22	16/01/22	-	21/02/22	23/02/22	23/02/22	31/12/23
SD4	Foreign Consultancy Services																	
	Drilling Supervisor, Petroleum Engineer, Petroleum Geologist	Man-Month	12	QCBS	SGFL Board	SELF	80.603	Planned Dates	07/07/20	30/10/20		22/03/21	25/05/21	04/07/21	11/10/21	17/10/21		31/12/23
								Planned Days	-	115		143	64	40	99	6	467	805
Actual Dates								07/07/20	02/11/20		29/03/21	27/05/21	06/07/21	01/11/21	07/11/21	07/11/21	31/12/23	
Total Value of Services Procurement						BDT	83.346											

Engr. Abdul Kader Bhuiyan
 Project Director
 Drilling of well No. Sylhet-10 (Exploratory Well)
 Sylhet Gas Fields Limited
 Chicknagool, Sylhet-3152.

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division


Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A Company of Petrobangla

Project/Programme Name and Code: 3D Seismic Survey at Relinquished Area of Acreage Block 13 & 14 .

Not Applicable

Package	Description of procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
G1	Computer and Accessories		0				0.00	Planned Dates										
								Planned Days										
								Actual Dates										
G2	Office Furniture		0				0.00	Planned Dates										
								Planned Days										
								Actual Dates										
Total Value of Goods Procurement						BDT	0.00											


 ১৭/০৭/২০২৩

শ্রী. মোহাম্মদ সুলতানুল বাহার
 প্রকল্প পরিচালক
 ৩ডি সাইসমিক জরিপ প্রকল্প (ব্লক-১৩ ও ১৪)
 সিলেট গ্যাস ফিল্ডস লিমিটেড

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2023-2024

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division


Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A Company of Petrobangla

Project/Programme Name and Code: 3D Seismic Survey at Relinquished Area of Acreage Block 13 & 14.

Not Applicable

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
W- 01	-		0					Planned Dates									
								Planned Days									
								Actual Dates									
W- 02	-		0					Planned Dates									
								Planned Days									
								Actual Dates									
Total Value of Works Procurement							BDT	0.00									


 ১৭/০৭/২০২৬

প্রকৌ. মোহাম্মদ সুলতানুল বাহার
প্রকল্প পরিচালক
৩ডি সাইসমিক জরিপ প্রকল্প (ব্লক-১৩ ও ১৪)
সিলেট গ্যাস ফিল্ডস লিমিটেড

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT
FY: 2023-2024

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division


Budget: Development

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: 3D Seismic Survey at Relinquished Area of Acreage Block 13 & 14 .

Package No	Description of procurement Package as per DPP SERVICES	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
S-1	Consultancy, Engage Service Provider (For Seismic data acquisition, processing, and interpretation reports over the area of 865 square kilometer)	Package	1	QCBS	SGFL Board	GDF	1388.286 (1154.50)	Planned Dates	15-Aug-21	30-Sep-21	14-Nov-21	5-Dec-21	15-Dec-21	22-Dec-21	26-Dec-22	31-Jan-22	166	31-Mar-24
								Planned Days	30	46	45	21	15	7	4	36	204	
								Actual Dates	18-Sep-21	2-Jan-22	14-Feb-22	21-Mar-22	28-03-2022 & 03-04-2022	10-Apr-22	13-Apr-22	29-Jun-22	285	28-Jun-24
S-2	Consultancy, Local Consultancy Services	Man-month	45	QCBS	SGFL Board	Self-finance and GDF	5.00	Planned Dates	14-Aug-20	-	-	-	1-Feb-21	10-Apr-21	10-Jul-21	16-Aug-21	367	31-Mar-24
								Planned Days	30	-	-	-	-	-	-	367	397	
								Actual Dates	13-Aug-20	-	-	-	9-Mar-21	24-Aug-21	16-Oct-21	28-11-2021 & 15-02-2022	549	30-Jun-24
S-3	Transport Hiring(Microbus)	Nos	1	OTM (Local)	MD, SGFL	Self-finance	1.50	Planned Dates	1-Aug-21	-	-	-	14-Aug-21	-	-	1-Sep-21	30	30-Jun-24
								Planned Days	30	-	-	-	-	-	-	30	60	
								Actual Dates	12-Oct-21		-	-	15-Nov-21	-	6-Jan-22	25-Jan-22	105	30-Jun-24
Total Value of Services Procurement					BDT		1394.786 (1154.50)											



 ১৭/০৭/২০২৩
একো. মোহাম্মদ সুলতানুল বাহার
 প্রকল্প পরিচালক
 ওডি সাইসমিক জরিপ প্রকল্প (ব্লক-১৩ ও ১৪)
 সিলেট গ্যাস ফিল্ডস লিমিটেড

**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : 2D Seismic Survey Over Exploration Block-6B South & 10 Project

LOCAL																	
Pakage No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
১	পরিবহন ব্যয় (সাইসমিক ড্রু ও প্রকল্পের মালামাল/ যন্ত্রপাতি মবিলাইজেশন, ডিমবিলাইজেশন)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	২০.০০	পরিকল্পিত তারিখ		১/০৭/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									
২	পেট্রোল, ওয়েল ও লুব্রিকেন্ট (পিওএল)	হাজার লিটার	৮০	আরএফকিউএম/ ডি পি এম	পিডি	জিডিএফ	৩০.০০	পরিকল্পিত তারিখ		১/০৮/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									
৩	নিরাপত্তা সামগ্রী (পিপিই)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৩০.০০	পরিকল্পিত তারিখ		১/০৭/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									
৪	অন্যান্য মনিয়ারি (স্টেশনারী)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	২০.০০	পরিকল্পিত তারিখ		১/০৭/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									
৫	ফিল্ড কনজুমবল মালামাল	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৩৫.০০	পরিকল্পিত তারিখ		১/০৭/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									
৬	ক্যাম্প স্থাপন মালামাল	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৩৫.০০	পরিকল্পিত তারিখ		১/০৭/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									
৭	তীব্র আসবাবপত্র ইত্যাদি মেয়ামত	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৭.০০	পরিকল্পিত তারিখ		১/০৮/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									

LOCAL																	
Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
৮	কম্পিউটার ও আনুষঙ্গিক মালামাল (কম্পিউটার, ল্যাপটপ, প্রিন্টার, স্ক্যানার, ইউপিএস, হার্ডডিস্ক, কার্টিজ, সিসি টিভি, প্লটার, ফ্ল্যাশড্রাইভ, হ্যান্ড জিপিএস, টোনার, মডেম ইত্যাদি)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	১.০০	পরিকল্পিত তারিখ		১/০৮/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									
৯	বৈদ্যুতিক সরঞ্জামাদি (ক্যাবল, এনার্জি সেভিং/এলইডি বাস, প্লাগ, সকেট, হোস্টার, সুইচ, টেপ, সার্কিট ব্রেকার, ডিবি বোর্ড, মাল্টি প্লাগ, ইলেকট্রিক টুল বক্স ইত্যাদি)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৮.৫০	পরিকল্পিত তারিখ		১/০৭/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									
১০	আসবাবপত্র (ফার্নিচার, ফিল্ডার, ইন্টেরিয়র ডেকোরেশন)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	১.০০	পরিকল্পিত তারিখ		১/০৭/২০২৩					১/১০/২০২৩		৩০/০৬/২০২৪
								পরিকল্পিত দিন									
								প্রকৃত তারিখ									


২৭/৭/২৩

মোঃ হাসান লতিফ
উপ-প্রকল্প পরিচালক
২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন
ব্লক-৬বি সাউথ এন্ড ১০ প্রকল্প
বাপেশ্বর।



(এম. এ. সবুর জামিল ভূঁঞা)

প্রকল্প পরিচালক

“২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০” প্রকল্প,

এম, এ, সবুর জামিল ভূঁঞা
প্রকল্প পরিচালক
২ডি সাইসমিক সার্ভে ওভার
এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০
বাপেশ্বর।


ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 : 2D Seismic Survey Over Exploration Block-6B South & 10 Project

Project / Programme Name & Code

FOREIGN																	
Pakag e No	Description of procurement package GOODS	Unit	Qty	Procureme nt Method & Type	Cotract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notificatio n of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Explosive, Detonator & Cone-Ancor	Package	2	OTM (Int.)	MD	GDF	297.00	Planned Dates		PO issued & LC Opening has done							31/12/2023
								Planned Dayes			42	21	14	15	28	120	
								Actual Dates									
2	Communication Equipment	Set	42	OTM (Int.)	PD	GDF	14.00	Planned Dates					01/07/2023	16/07/2023	13/08/2023		13/09/2023
								Planned Dayes			42	21	14	15	28	120	
								Actual Dates									
3	Data Acquisition System with Software and Hardware	Package	1	OTM (Int.)	MD	GDF	1466.00	Planned Dates		01/07/2023	10/08/2023	08/09/2023	22/09/2023	07/10/2023	05/11/2023		05/02/2024
								Planned Dayes			42	21	14	15	28	120	
								Actual Dates									
4	Positioning/Topo Survey Equipment, Hardware, Software & Accessories	Package	1	OTM (Int.)	MD	GDF	267.00	Planned Dates		01/07/2023	10/08/2023	08/09/2023	22/09/2023	07/10/2023	05/11/2023		05/02/2024
								Planned Dayes			42	21	14	15	28	120	
								Actual Dates									
5	2D Seismic Data Planning, Design and Field Processing System with Software, Hardware & Related services	Package	1	OTM (Int.)	MD	GDF	115.00	Planned Dates		01/07/2023	10/08/2023	08/09/2023	22/09/2023	07/10/2023	05/11/2023		05/02/2024
								Planned Dayes			42	21	14	15	28	120	
								Actual Dates									
6	Drilling Machine & Accessoriest	Package	1	OTM (Int.)	MD	GDF	165.00	Planned Dates		01/07/2023	10/08/2023	08/09/2023	22/09/2023	07/10/2023	05/11/2023		05/02/2024
								Planned Dayes			42	21	14	15	28	120	
								Actual Dates									

FOREIGN																	
Pakage No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
FOREIGN																	
7	2D Data Processing System with Hardware & Software	Package	1	OTM (Int.)	MD	GDF	367.00	Planned Dates									30/09/2023
								Planned Dayes			42	21	14	15	28	120	
								Actual Dates									
8	2D Seismic Data Interpretation System with Software & Hardware	Package	1	OTM (Int.)	MD	GDF	468.00	Planned Dates		01/07/2023	10/08/2023	08/09/2023	22/09/2023	07/10/2023	05/11/2023		05/02/2024
								Planned Dayes			42	21	14	15	28	120	
								Actual Dates									


 20/9/26

মোঃ হাসান সাক্তি
 উপ-প্রকল্প পরিচালক
 ২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন
 ব্লক-৬বি সাউথ এন্ড ১০
 বাপেঙ্গ।



(এম. এ. সবুর জামিল ভূঞা)

প্রকল্প পরিচালক

“২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০” প্রকল্প,

এম, এ, সবুর জামিল ভূঞা


প্রকল্প পরিচালক


২ডি সাইসমিক সার্ভে ওভার
 এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০
 বাপেঙ্গ।

**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : 2D Seismic Survey Over Exploration Block-6B South & 10 Project

Pakag e No	Description of procurement package SERVICES	Unit	Qty	Procurement Method & Type	Cotract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Adverties EOI/Tender	ISSUE RFP	Technical Proposal Openning	Technical Proposal Evaluation	Financial Proposal Openning & Evaluation	Negoti ation	Approval	Signing Of Contract	Total time to Contract Signature	Time for Completio n of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
১	মোটরযান ভাড়া	সংখ্যা	৪৫	ওটিএম (স্থানীয়)	এমডি	জিডিএফ	১০৬২.০০	পরিকল্পিত তারিখ										সেবা গ্রহন চলমান
								পরিকল্পিত দিন										
								প্রকৃত তারিখ	চুক্তির কার্যক্রম সম্পন্ন									
২	অনিয়মিত শ্রমিক	জনসংখ্যা	১৩৬৫০	ওটিএম (স্থানীয়)	এমডি	জিডিএফ	২২৩১.০০	পরিকল্পিত তারিখ										সেবা গ্রহন চলমান
								পরিকল্পিত দিন										
								প্রকৃত তারিখ	চুক্তির কার্যক্রম সম্পন্ন									
৩	জরিপ (ইআইএ)	প্যাকেজ	১	কিউসিবিএস (স্থানীয়)	এমডি	জিডিএফ	২০.০০	পরিকল্পিত তারিখ										সেবা গ্রহন চলমান
								পরিকল্পিত দিন										
								প্রকৃত তারিখ	চুক্তির কার্যক্রম সম্পন্ন									


 ২৫/৭/২৬
 মোঃ হাসান লতিফ
 উপ-প্রকল্প পরিচালক
 ২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০ প্রকল্প
 বাপেজ।


 (এম. এ. সবুর জামিল জুঁঞা)
 প্রকল্প পরিচালক


“২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০” প্রকল্প.

এম, এ, সবুর জামিল জুঁঞা
 প্রকল্প পরিচালক
 ২ডি সাইসমিক সার্ভে ওভার
 এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০
 বাপেজ।


**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : 2D Seismic Survey Over Exploration Block-6B South & 10 Project

Pakag e No	Description of procurement package SERVICES	Unit	Qty	Procurement Method & Type	Cotract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Adverties EOI/Tender	ISSUE RFP	Technical Proposal Openning	Technical Proposal Evaluation	Financial Proposal Openning & Evaluation	Negoti ation	Approval	Signing Of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Consultancy Services	Man month	16	QCBS (Int.)	MD	GDF & Own	689.00	Planned Dates	20/10/2022	20/12/2022	02/02/2024	23/02/2024	07/03/2024		21/03/2024	19/04/2024		30/06/2025
								Planned Days		61	42	21	14		14	28	180	
								Actual Dates										
2	Engagement of international Seismic service provider	LKM	868	QCBS (Int.)	BAPEX Board	GDF & Own	4648.00	Planned Dates					01/07/2023		15/07/2023	13/08/2023		30/06/2025
								Planned Days		61	42	21	14		14	28	180	
								Actual Dates	RFP issued done									


 ২৫/৭/২৬

মোঃ হাসান কবির
 উপ-প্রকল্প পরিচালক
 ২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন
 ব্লক-৬বি সাউথ এন্ড ১০ প্রকল্প
 বাপেক্স।


 (এম. এ. সবুর জামিল ভূঞা)
 প্রকল্প পরিচালক

“২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০” প্রকল্প,

এম, এ, সবুর জামিল ভূঞা
 প্রকল্প পরিচালক
 ২ডি সাইসমিক সার্ভে ওভার
 এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০
 বাপেক্স।

**ANNUAL PROCUREMENT PLAN 2023-2024 &
PROCUREMENT EMPLEMENTATION REPORT**

Ministry / Division : Ministry of power, Energy & Mineral Resource / Energy & Mineral Resource Division.


Budget : Development

Agency : BAPEX


Procuring Entity Name & Code : BAPEX

Project Name & Code : 1 Exploratory Well (Srikail North-1A) and 2 Appraisal cum Development Wells (Sundalpur-3 & Begumgonj-4 (West)) Drilling Project Code : 942000054

Package No	Description of Procurement Package GOODS	Unit	Qty	Procur. Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	মেকানিক্যাল স্পেয়ার পার্টস ও সরঞ্জাম	প্যাকেজ	১	ওটিএম (আর্জাজাতিক)	PD	GDF	৬২৫.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
2	ভূতাত্ত্বিক উপাত্ত বিশ্লেষণ ও মডেলিং সফটওয়্যার এন্ড হার্ডওয়্যার ক্রয়	প্যাকেজ	১	ওটিএম (আর্জাজাতিক)	PD	GDF	৪৬০.০০	Planned Dates		১৯/৮/২০২৩	৩/৯/২০২৩	১০/৯/২০২৩	১৯/৯/২০২৩	২৭/০৯/২৩	২/১০/২০২৩		১৭/২/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
3	ভেহিক্যাল স্পেয়ার পার্টস	প্যাকেজ	১	ওটিএম (আর্জাজাতিক)	PD	GDF	৩১০.০০	Planned Dates		৯/৭/২০২৩	২৪/০৭/২৩	৩০/৭/২০২৩	৯/৮/২০২৩	১৭/০৮/২৩	২২/০৮/২৩		৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
4	30-35 টন ফ্রেন এন্ড ট্যাংকার ট্রাক ক্রয়	প্যাকেজ	১	ওটিএম (আর্জাজাতিক)	PD	GDF	৪১০.০০	Planned Dates		১৯/৭/২০২৩	৩/৮/২০২৩	১০/৮/২০২৩	১৯/৮/২০২৩	২৭/০৮/২৩	২/৯/২০২৩		১৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
5	রিগ জেনারেটর স্পেয়ার্স	প্যাকেজ	১	RFQ	PD	GDF	৭০.০০	Planned Dates		১৯/৮/২০২৩	৩/৯/২০২৩	১০/৯/২০২৩	১৯/৯/২০২৩	২৭/০৯/২৩	২/১০/২০২৩		১৭/২/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									


 ২৫. 7. ২০২৩
 (জিএল মোঃ আল হেলাল)
 প্রকল্প পরিচালক
 ১টি অনুসন্ধান কূপ (শ্রীকাইল নর্থ-১এ) এবং
 ২টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দালপুর-৩
 ও বেগমগঞ্জ-৪ ওয়েস্ট) খনন প্রকল্প
 বাপেক্স, ঢাকা।

Package No	Description of Procurement Package GOODS	Unit	Qty	Procur. Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
6	ব্যবহার্য দ্রব্যাদি	প্যাকেজ	১	RFQ	PD	GDF	১৮০.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
7	যন্ত্রপাতি ও সরঞ্জাম মেয়ামত এবং রক্ষণাবেক্ষণ	প্যাকেজ	১	RFQ	PD	GDF	৪০.০০	Planned Dates		১৯/৭/২০২৩	৩/৮/২০২৩	১০/৮/২০২৩	১৯/৮/২০২৩	২৭/০৮/২৩	২/৯/২০২৩		১৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
8	অগ্নিনির্বাপক সরঞ্জামাদি	প্যাকেজ	১	RFQ	PD	GDF	৪.৩০	Planned Dates		৯/৭/২০২৩	২৪/০৭/২৩	৩০/৭/২০২৩	৯/৮/২০২৩	১৭/০৮/২৩	২২/০৮/২৩		৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
9	অফিস সরঞ্জামাদি	প্যাকেজ	১	RFQ	PD	GDF	২.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
10	আসবাবপত্র	প্যাকেজ	১	RFQ	PD	GDF	৭.০০	Planned Dates		৯/৭/২০২৩	২৪/০৭/২৩	৩০/৭/২০২৩	৯/৮/২০২৩	১৭/০৮/২৩	২২/০৮/২৩		৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
11	পেন্টোলিয়াম ও অন্যান্য লুব্রিকেন্ট (পিওএল)	প্যাকেজ	১	DPM	MD	GDF	৯৫০.০০	Planned Dates		১৯/৭/২০২৩	৩/৮/২০২৩	১০/৮/২০২৩	১৯/৮/২০২৩	২৭/০৮/২৩	২/৯/২০২৩		১৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
12	কম্পিউটার ও আনুষঙ্গিক	প্যাকেজ	১	RFQ	PD	GDF	৫.০০	Planned Dates		১৯/৮/২০২৩	৩/৯/২০২৩	১০/৯/২০২৩	১৯/৯/২০২৩	২৭/০৯/২৩	২/১০/২০২৩		১৭/২/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									


 (প্রিন্স মোঃ আল হেলাল)
 প্রকল্প পরিচালক
 ১টি অনুসন্ধান রূপ (শ্রীকাইল নর্থ-১এ) এবং
 ২টি মূল্যায়ন কাম উন্নয়ন রূপ (সুন্দলপুর-৩
 ও বেগমগঞ্জ-৪ ওয়েস্ট) খনন প্রকল্প
 বাপেক্স, ঢাকা।

**ANNUAL PROCUREMENT PLAN 2023-2024 &
PROCUREMENT EMPLEMENTATION REPORT**

Budget : Development

Ministry / Division : Ministry of power, Energy & Mineral Resource / Energy & Mineral Resource Division.


Agency : BAPEX

Procuring Entity Name & Code : BAPEX

Project Name & Code : 1 Exploratory Well (Srikail North-1A) and 2 Appraisal cum Development Wells (Sundalpur-3 & Begumgonj-4 (West)) Drilling Project

Code : 942000054

Package No	Description of Procurement Package Works	Unit	Qty	Procur. Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in Lakh Tk.	Time Code for Process	Advertise prequel (If Aplicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
১	গ্রানীশ সড়ক বেগমগঞ্জ # ৪ (ওয়েস্ট)	বর্গমিটার	৯৬৭৭	ওটিএম	PD	BAPEX	৫৫.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
২	স্বল্প মূল্যের কাজ বেগমগঞ্জ # ৪ (ওয়েস্ট)	প্যাকেজ	১৯	ওটিএম	PD	BAPEX	৪৫.০০	Planned Dates		১৯/৭/২০২৩	৩/৮/২০২৩	১০/৮/২০২৩	১৯/৮/২০২৩	২৭/০৮/২৩	২/৯/২০২৩		১৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
৩	রিগ ফাউন্ডেশন, মেশিনারিজ ফাউন্ডেশন, ওয়েল সাইট ইয়ার্ড, কাট ওয়াক বেগমগঞ্জ # ৪ (ওয়েস্ট)	বর্গমিটার	৯৬০৩	ওটিএম	PD	GDF	৩৫০.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
৪	কেমিক্যাল গোডাউন (১৩০x৫০) বেগমগঞ্জ # ৪ (ওয়েস্ট)	বর্গমিটার	১৭৪০	ওটিএম	PD	GDF	৭৪.০০	Planned Dates		১৯/৭/২০২৩	৩/৮/২০২৩	১০/৮/২০২৩	১৯/৮/২০২৩	২৭/০৮/২৩	২/৯/২০২৩		১৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
৫	কর্মকর্তা, কর্মচারী ও অস্থায়ী শ্রমিকদের গোসলখানা ও টয়লেট বেগমগঞ্জ # ৪ (ওয়েস্ট)	বর্গমিটার	৪৪৭	ওটিএম	PD	GDF	৩৯.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									


 (প্রিন্স মোঃ আল হেলাল)
 প্রকল্প পরিচালক
 ১টি অনুসন্ধান ক্যুপ (শ্রীকাইল নর্থ-১এ) এবং
 ২টি মূল্যায়ন ক্যাম উন্নয়ন ক্যুপ (সুন্দালপুর-৩
 ও বেগমগঞ্জ-৪ ওয়েস্ট) খনন প্রকল্প
 বাগেশ্বর, ঢাকা।

Pakage No	Description of Procurement Package Works	Unit	Qty	Procur. Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in Lakh Tk.	Time Code for Process	Advertise prequel (If Applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
৬	স্থায়ী কর্মকর্তা ও কর্মচারীদের রান্নাঘর (৩৫x১৫) ও অস্থায়ী শ্রমিকদের জন্য রান্না ও খাবার ঘর (৬৩x১৮) বেগমগঞ্জ # ৪ (ওয়েস্ট)	বর্গমিটার	৬০৯	ওটিএম	PD	BAPEX	২৫.০০	Planned Dates		১৯/৭/২০২৩	৩/৮/২০২৩	১০/৮/২০২৩	১৯/৮/২০২৩	২৭/০৮/২৩	২/৯/২০২৩		১৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
৭	পেটসহ হেঞ্জাগোনাল / বারবেড ওয়ার ফেলিং ও ৪টি নিরাপত্তা টোপিক বেগমগঞ্জ # ৪ (ওয়েস্ট)	রা.মি.	১৯৭৫	ওটিএম	PD	BAPEX	২৬.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
৮	অস্থায়ী শ্রমিক ও নিরাপত্তা শ্রমিক আবাসিক শেড (১০০x২১) বেগমগঞ্জ # ৪ (ওয়েস্ট)	বর্গমিটার	১১৭২	ওটিএম	PD	GDF	৭১.০০	Planned Dates		১৯/৭/২০২৩	৩/৮/২০২৩	১০/৮/২০২৩	১৯/৮/২০২৩	২৭/০৮/২৩	২/৯/২০২৩		১৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
৯	ভূমি উন্নয়ন বেগমগঞ্জ # ৪ (ওয়েস্ট)	ঘন মিটার	৭২৪০৯	ওটিএম	PD	BAPEX	২৭৫.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
১০	নলকূপ স্থাপন বেগমগঞ্জ # ৪ (ওয়েস্ট)	ঘন মিটার	৭২৪০৯	ওটিএম	PD	BAPEX	৪৪.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									
১১	খনন (মোড় পিট খনন) বেগমগঞ্জ # ৪ (ওয়েস্ট)	ঘন মিটার	৭২৪০৯	ওটিএম	PD	BAPEX	১০.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৮২	১৪০
								Actual Dates									



(প্রিন্স মোঃ আল হেলাল)

প্রকল্প পরিচালক

১টি অনুসন্ধান কূপ (শ্রীকৃষ্ণ নর্থ-১এ) এবং
২টি মাল্টিয়ান কাম উন্নয়ন কূপ (সুন্দরপুর-৩
ও বেগমগঞ্জ-৪ ওয়েস্ট) খনন প্রকল্প
বাপেক্স, ঢাকা।

**ANNUAL PROCUREMENT PLAN 2023-2024 &
PROCUREMENT EMPLEMENTATION REPORT**

Ministry / Division : Ministry of power, Energy & Mineral Resource / Energy & Mineral Resource Division.

Budget : Development

Agency : BAPEX

Procuring Entity Name & Code : BAPEX

Project Name & Code : 1 Exploratory Well (Srikail North-1A) and 2 Appraisal cum Development Wells (Sundalpur-3 & Begumgonj-4 (West)) Drilling Project

Code : 942000054

Package No	Description of Procurement Package Service	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
১	সিমেন্টিং ইউনিট ও ডারহোলিং	প্যাকেজ	১	ওটিএম (আইসিটি)	PD	GDF	২১০.০০	Planned Dates		২/৭/২০২৩	১৭/০৭/২৩	২৪/০৭/২৩	১/৮/২০২৩	৮/৮/২০২৩	১৩/০৮/২৩		৩১/১২/২৩
								Planned Days		০	১৫	৭	৮	৭	৫	৪২	১৪০
								Actual Dates									
২	মাদ লগিং ইউনিট ইঞ্জিনিয়ারিং সার্ভিস	প্যাকেজ	১	ওটিএম (আইসিটি)	PD	GDF	৯০.০০	Planned Dates		৯/৭/২০২৩	২৪/০৭/২৩	৩০/৭/২০২৩	৯/৮/২০২৩	১৭/০৮/২৩	২২/০৮/২৩		৭/১/২০২৪
								Planned Days		০	১৫	৭	৮	৭	৫	৪২	১৪০
								Actual Dates									



(প্রিন্স মোঃ আল হোসেন)
প্রকল্প পরিচালক
১টি অন্বেষণ কূপ (শ্রীকাইল নর্থ-১এ) এবং
২টি মধ্যায়ন কাম উন্নয়ন কূপ (সুন্দালপুর-৩
ও বেগমগঞ্জ-৪ ওয়েস্ট) খনন প্রকল্প
বাপেক্স, ঢাকা।

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development


Ministry/Division : Ministy of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
 Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
 Procuring Entity Name and Code : Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name : Installation of 45 mmscf Capacity Process Plant at Haripur Gas Field

Package	Description of procurement Package GOODS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1	Mechinery & Equipment (Engineering Drawing & Design, Supply/Procurement equipment mechinery & spears, part equipment, Vessel relocate, Installation/Erection, Testing & Commissioning under EPC Contract)	Pack.	1	One Stage Two Envelope Method (ICT)	SGFL Board	GDF	257.404	Planned Dates	-	29-11-2021	28-01-2022	03-04-2022	03-08-2022	03-09-2022	01-10-2022	-	30-09-2024
								Planned Days	-	-	60	65	120	31	28	304	730
								Actual Dates	-	17-11-2021	03-02-2022	04-04-2022	08-08-2022	06-09-2022	03-10-2022	-	30-09-2024
GD 2	Furniture	Set	1	Spot quotation	Managing Director		0.096	Planned Dates	-	15-08-2023	02-09-2023	09-09-2023	-	-	14-09-2023	-	28-09-2023
								Planned Days	-	-	18	7	-	-	5	30	14
								Actual Dates	-	-	-	-	-	-	-	-	-
Total value of Goods Procurement						BDT	257.500										

Amud

Pranay Saha


 18/07/2023
Engr. Suman Bikash Das
 Project Director
 Process Plant Installation Project at HGF
 Sylhet Gas Fields Limited

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division
 Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
 Procuring Entity Name and Code : Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name : Installation of 45 mmscf/d Capacity Process Plant at Haripur Gas Field

Package	Description of procurement Package SERVICES	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature	Time for completion of contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		16	17	18		
SD 1	Hiring of Microbus	No.	1	RFQ	Managing Director	GDF	1.20	Planned Dates	-	12-06-2022	27-07-2022	-	03-09-2022	-	-	01-10-2022	-	30-09-2024		
								Planned Days	-	-	45	-	38	-	-	28	111	731		
								Actual Dates	-	23-10-2022	02-11-2022	-	05-11-2022	-	-	12-12-2022	-	12-12-2023		
SD 2	IEE/EIA/EMP Study	Package	1	QCBS	SGFL Board		GDF	0.167	Planned Dates	03-07-2022	02-08-2022	23-08-2022	06-09-2022	13-09-2022	17-09-2022	17-09-2022	01-10-2022	-	31-12-2022	
									Planned Days	-	30	21	14	7	4	0	14	90	120	
									Actual Dates	03-07-2022	30-08-2022	27-09-2022	14-11-2022	08-12-2022	14-12-2023	22-12-2022	17-01-2023	-	30-09-2023	
SD 3	Foreign Consulting service (Process/Chemical engineer, Instrumentation & Control engineer, Welding Inspector, Mechanical/Erection engineer, Commissioning engineer)	Man-month	10	QCBS	SGFL Board			GDF	8.00	Planned Dates	17-06-2022	29-07-2022	19-08-2022	03-09-2022	10-09-2022	17-09-2022	17-09-2022	01-10-2022	-	30-09-2024
										Planned Days	-	42	21	15	7	7	0	14	106	730
										Actual Dates	17-06-2022	29-08-2022	18-10-2022	14-12-2022	22-12-2022	21-02-2023	14-03-2023	15-03-2023	-	30-09-2024
Total value of Services Procurement						BDT			9.367											

Mund

Fanning Saha


S/D
18/07/2023

Engr. Suman Bikash Das
 Project Director
 Process Plant Installation Project at HGF
 Sylhet Gas Fields Limited

Proposed Annual Procurement Plan 2023-2024
2D Seismic Survey over Exploration Block 15 & 22 Project
Geophysical Division, BAPEX

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time of Completion of Contract	Remarks
1	2	3	4	5	6	7	8	11	12	13	14	15	16	17	18	19
Proposed procurement (Goods):																
4	Personnel protective equipments (PPE)	Lot	1	RFQ	PD	GDF	1.50	25-Jul-23	1-Aug-23	8-Aug-23	15-Aug-23	22-Aug-23	29-Aug-23	35	30.6.2024	Proposed Procurement
5	Stationary	Lot	1	RFQ	PD	GDF	2.50	30-Jul-23	6-Aug-23	13-Aug-23	20-Aug-23	27-Aug-23	3-Sep-23	35	30.6.2024	
6	Field consumable materials	Lot	1	RFQ	PD	GDF	2.00	3-Aug-23	10-Aug-23	17-Aug-23	24-Aug-23	31-Aug-23	7-Sep-23	35	30.6.2024	
7	Computer & Accessories	Lot	1	RFQ	PD	GDF	3.00	9-Aug-23	16-Aug-23	23-Aug-23	30-Aug-23	6-Sep-23	13-Sep-23	35	30.6.2024	
8	Electrical Items	Lot	1	RFQ	PD	GDF	0.50	12-Aug-23	19-Aug-23	26-Aug-23	2-Sep-23	9-Sep-23	16-Sep-23	35	30.6.2024	
9	Fire Fighting equipments	Lot	1	RFQ	PD	GDF	0.25	15-Aug-23	22-Aug-23	29-Aug-23	5-Sep-23	12-Sep-23	19-Sep-23	35	30.6.2024	
10	Furniture & Fixtures	Lot	1	RFQ	PD	GDF	0.25	18-Aug-23	25-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	35	30.6.2024	
							Total	10.00								

Note: 1) Under the project Service procurement has been completed
2) There is no civil works under the project.


(Mohammad Moinul Hossain)
Project Director
2D Seismic Survey over Exploration Block 15 & 22

Mohammad Moinul Hossain
Project Director
2D Seismic Survey Over
Exploration Block 15 & 22
Bapex, Dhaka

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT
FY: 2023-2024**

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)


Procuring Entity Name and Code : Sylhet Gas Fields Limited (SGFL), A Company of Petrobangla

Project/Programme Name and Code : Gas Gathering Pipeline Construction from Well No. Rashidpur-9 to Process Plant & 942000049

Package	Description of Procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Construction of Gas Gathering Pipeline	K.M.	17.00	OTM (NCT)	SGFL Board	GDF & Self	170.500	Planned Dates	N/A	01-01-22	-	28-02-22	15-03-22	15-03-22	31-03-22	-	30-06-23
								Planned Days	-	-	-	120	15	-	16	151	456
								Actual Dates		24-03-22	27-04-22	09-06-22	25-08-22	25-08-22	20-09-22	181	31-12-23
Total Value of Procurement Works						BDT	170.500										

Note: Construction of gas gathering pipeline was stopped on 18-04-2023 as per verbal instruction of the forest department until getting approval of removal/cutting the trees on the right of way of pipeline in SGFL's acquired area. Considering the probable delay in obtaining approval for removal/cutting the trees, the proposal to extend the project period by 6 months i.e., up to December 2023 has been sent to Petrobangla on 08-05-2023 and to Ministry of Energy and Mineral Resources on 09-05-2023.

Intosh


16/7/23
Engr. Md. Mushtaque Ahmed
Project Director
Gas Gathering Pipeline Construction
from Well No. Rashidpur-9 to Process Plant
Sylhet Gas Fields Limited

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT
FY: 2023-2024**

Ministry/Division: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency: Sylhet Gas Fields Limited (A Company of Petrobangla)
 Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL)
 Project/Programme Name & Code: Gas Gathering Pipeline Construction from Well No. Rashidpur-9 to Process Plant & 942000049

Budget: Development

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature	Time for completion of contract
1	Hiring of Microbus	Nos.	1	RFQ	MD	GDF	0.201											
								Planned Dates	N/A	01-01-22	N/A	N/A	N/A	N/A	N/A	01-02-22	-	30-06-23
								Planned Days	-	-	-	-	-	-	-	31	31	515
								Actual Dates	-	29-05-22	09-06-22	12-06-22	12-06-22	-	19-07-22	25-07-22	58	15-08-23
Total Value of Services Procurement						BDT	0.201											

hiatosh


16/7/23

Engr. Md. Mushtaque Ahmed
Project Director
Gas Gathering Pipeline Construction
from Well No. Rashidpur-9 to Process Plant
Sylhet Gas Fields Limited

ANNUAL PROCUREMENT PLAN 2023-24

Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
: BAPEX
: BAPEX
: 3D Seismic Survey Over Zakiganj and Patharia West Structure

Budget: Develpment

Project / Programme Name & Code

FOREIGN																	
Package No	Description of procurement Package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Data Acquisition System with Software and Hardware	Package	1	OTM (Int.)	MD	GDF	14.90	Planned Dates		-	-	-	-	-	-		30/06/2024
								Planned Days			30	8	2	2	1	43	
								Actual Dates		19/01/2022	24/03/2022	29/5/2022	6/6/2022	15/6/2022	1/12/2022		
2	Positioning/Topo Survey Equipment, Hardware, Software & Accessories	Package	1	OTM (Int.)	MD	GDF	28.40	Planned Dates		-	-	-	-	-	-		30/06/2024
								Planned Days			45	15	3	1	4	68	
								Actual Dates		15/12/2022	6/2/2023	13/4/2023	7/5/2023	1/6/2023			
3	3D Data Processing System with Hardware & Software	Package	1	OTM (Int.)	MD	GDF	136.10	Planned Dates		-	-	-	-	-	-		30/06/2024
								Planned Days			45	20	5	5	5	80	
								Actual Dates		28/10/2021	2/1/2022	20/3/2022	9/5/2022	11/5/2022	14/8/2022		4/5/2023
4	3D Seismic Data Interpretation System with Software & Hardware	lot	2	OTM (Int.)	MD	GDF	78.20	Planned Dates		-	-	-	-	-	-		30/06/2024
								Planned Days			45	20	5	5	5	80	
								Actual Dates		17/1/2022	4/4/2022	22/6/2022	5/7/2022	7/7/2022	29/12/2022		

Note-1: Procurement have already completed for serial: 3 but final bill will be provided in this financial year (2023-2024)

Note-2: Shipment onging for serial- 1 & 4,

Note-3: Purchase Order issued for serial-2


25.07.2023
Tariqul Islam
 Project Director
 3D Seismic Survey Over
 Zakiganj & Patharia West Structure

ANNUAL PROCUREMENT PLAN 2023-24

Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
: BAPEX
: BAPEX
: 3D Seismic Survey Over Zakiganj and Patharia West Structure

Budget: Development

Project / Programme Name & Code

LOCAL

Pakage No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
১	ক্যাম্প স্থাপন মালামাল	প্যাকেজ	১	ওটিএম	এমডি/পিডি	জিডিএফ	২.৭০	পরিকল্পিত তারিখ		-	-	-	-	-	-		৩০/০৬/২০২৪	
								পরিকল্পিত দিন			২১	১৪	৭	৭	৭	৬০ দিন		
								প্রকৃত তারিখ		৩০/১১/২০২২	১/০২/২০২৩	১/১১/২০২৩	১/১১/২০২৩	১/১২/২০২৩	১/১২/২০২৩		-	
২	পেট্রোল, ওয়েল ও লুব্রিকেন্ট (পিওএল)	হাজার লিটার	৩৫	ডিপিএম	এমডি/পিডি	জিডিএফ	৪.৫০	পরিকল্পিত তারিখ		১/৯/২০২৩					১৫/০৬/২০২৪		৩০/০৬/২০২৪	
								পরিকল্পিত দিন										
								প্রকৃত তারিখ										
৩	নিরাপত্তা সামগ্রী (পিপিই)	প্যাকেজ	২	আরএফকিউএম	পিডি	জিডিএফ	১.০০	পরিকল্পিত তারিখ		৭/৯/২০২৩	১৭/০৯/২০২৩	২৪/০৯/২০২৩	৩১/০৯/২০২৩		৫/১০/২০২৩	৩১ দিন	৩০/০৬/২০২৪	
								পরিকল্পিত দিন			১০	৭	৭	০	৫			
								প্রকৃত তারিখ										
৪	পজিশনিং টপো সার্ভে যন্ত্রপাতি, হার্ডওয়্যার-সফটওয়্যার	প্যাকেজ	১	আরএফকিউএম	পিডি	জিডিএফ	০.৫০	পরিকল্পিত তারিখ		১/৯/২০২৩	১০/৯/২০২৩	১৭/০৯/২০২৩	২৪/০৯/২০২৩		২৯/০৯/২০২৩	৩১ দিন	৩০/০৬/২০২৪	
								পরিকল্পিত দিন			১০	৭	৭	০	৫			
								প্রকৃত তারিখ										
৫	৩ ডি ফিল্ড প্ল্যানিং/ ডিজাইন/ মান নিয়ন্ত্রন যন্ত্রপাতি, হার্ডওয়্যার-সফটওয়্যার	প্যাকেজ	১	আরএফকিউএম	পিডি	জিডিএফ	০.৫০	পরিকল্পিত তারিখ		৭/৯/২০২৩	১৭/০৯/২০২৩	২৪/০৯/২০২৩	৩১/০৯/২০২৩		৫/১০/২০২৩	৩১ দিন	৩০/০৬/২০২৪	
								পরিকল্পিত দিন			১০	৭	৭	০	৫			
								প্রকৃত তারিখ										
৬	ড্রিলিং মেশিন এন্ড এক্সেসরিজ	প্যাকেজ	২	আরএফকিউএম	পিডি	জিডিএফ	১.০০	পরিকল্পিত তারিখ		১/৯/২০২৩	১০/৯/২০২৩	১৭/০৯/২০২৩	২৪/০৯/২০২৩		২৯/০৯/২০২৩	৩১ দিন	৩০/০৬/২০২৪	
								পরিকল্পিত দিন			১০	৭	৭	০	৫			
								প্রকৃত তারিখ										

বি দ্রঃ ক্রমিক নং -১ এর ক্রয়কার্য সম্পাদন হয়েছে এবং সরবরাহকারী কর্তৃক ক্রয়াদেশ আনুযায়ী আংশিক মালামাল সরবরাহের বিপরীতে আংশিক বিল প্রদান করা হয়েছে। অবশিষ্ট মালামাল সরবরাহ সাপেক্ষে বাকি বিল বর্তমান অর্থবছরে প্রদান করা হবে।


25.07.2023
Tariqul Islam
 Project Director
 3D Seismic Survey Over
 Zakiganj & Patharia West Structure

ANNUAL PROCUREMENT PLAN 2023-24

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & C : 3D Seismic Survey Over Zakiganj and Patharia West Structure

Budget: Development

FOREIGN

Pakag e No	Description of procurement package SERVICES	Unit	Qty	Procurement Method & Type	Contract Approvi ng	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertisi es EOI/Tende r	ISSUE RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing Of Contract	Total time to Contract Signatur	Time for Completio n of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Consultancy Services	Man mon	14	QCBS (Int.)	MD	GDF & Own	67.50	Planned Dates								19/07/2023		30/06/2024
								Planned Days			60	10	30		30	10	140	
								Actual Dates	1/7/2022	16/8/2022	8/12/2022	16/5/2023	15/06/2023		9/7/2023			
2	Repair & Maintanance	Pak age	1	OTM (Int.)	MD	GDF	35.70	Planned Dates										30/06/2024
								Planned Days			60	10	30		30	10	140	
								Actual Dates	15/3/2022		25/5/2022	8/6/2022	26/6/2022		31/7/2022	16/11/2022		

Note: Physical repair, maintainance & final bill will be providad in this financial year (2023-2024).


25.07.2023
Tariqul Islam
 Project Director
 3D Seismic Survey Over
 Zakiganj & Patharia West Structure

ANNUAL PROCUREMENT PLAN 2023-24

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : 3D Seismic Survey Over Zakiganj and Patharia West Structure

Budget: Devement

LOCAL																		
Pakage No	Description of procurement package SERVICES	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Adverties EOI/Tender	ISSUE RFP	Technical Proposal Openning	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing Of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
১	পরিবহণ ব্যয় (মোবাইলাইজেশন, ডিমোবাইলাইজেশন এবং বিস্ফোরক দ্রব্যাদি পরিবহন)	প্যাকেজ	৪	আরএফকিউএম	পিডি	জিডিএফ	১৭.০০	পরিকল্পিত তারিখ	৭/৯/২০২৩		১৭/০৯/২০২৩	২৪/০৯/২০২৩	৩১/০৯/২০২৩			৫/১০/২০২৩		৩০/৬/২০২৪
								পরিকল্পিত দিন			১০	৭	৭			৫	৩১ দিন	
								প্রকৃত তারিখ										


25.07.2023
Tariqul Islam
 Project Director
 3D Seismic Survey Over
 Zakiganj & Patharia West Structure