

Procurement Plan for the Year 2021-22

Ministry/ Division : Power, Energy and Mineral Resources/ Energy a Mineral Resources Division

Procuring Entity Name and Code : Bangladesh Oil, Gas and Mineral Corporation(Petrobangla)

Project / Program Name and Code : Consultancy Services for Implementing the Automation of Gas Transmission and Distribution Pipeline Networks under different companies of Petrobangla.

Package No	Description of Procurement Package (Service)	Unit	Quantity	Procurement Method and Type	Contract approving Authority	Source of Funds	Estimated Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invites Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD 1	Procurement of Consultancy Service	Man-Month	59	RFP (QCBS)	Energy and Mineral Resources Division	Own Fund	891.77	Planned Dates		09.02.21	31.03.21	27.05.21 (Technical) 15.07.21 (Financial and Combined)	25.07.21	26.07.21	29.07.21		8 Months
								Planned Days							170		
								Actual dates		09.02.21	31.03.21	27.05.21 (Technical)					
SD 2	Procurement of Rental Vehicle (Micro Bus)	No's	01	OTM	Project Director	Own Fund	12.00	Planned Dates		14.07.21	05.08.21	10-08-2021	17.08.21	22-08-2021	29-08-2021		8 Months
								Planned Days		0	21	5	7	5	7	45	
								Actual dates									

Mahmud
7/7/21

Engr. Mahmud Fazley Rabbe
Project Director
Consultancy Services for Implementing
the Automation of Gas Transmission
and Distribution pipeline Networks
under different companies of Petrobangla.
Petrobangla, Dhaka.

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: 224062100

Package No.	Description of Procurement Package GOODS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender opening	Tender Evaluation (Technical & Financial)	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1	Procurement of wellhead compressors with associated equipment & facilities	No.	7	ICT	ADB & BGFCL Board	ADB, AIB & GOB	5770	Planned Dates		16.03.20	06.07.20	13.09.20	27.10.20	28.10.20	05.11.20	7 Months	20.07.23
								Planned days									
								Actual Dates		16.03.20	06.07.20	13.09.20	27.10.20	28.10.20	05.11.20	7 Months	
	Total Value of Goods Procurement						5770										

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Revenue

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: 224062100

Package No.	Description of Procurement Package GOODS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR 1								Planned Dates									
								Planned days									
								Actual Dates									
	Total Value of Goods Procurement						Total										

(Handwritten Signature)

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: 224062100

Package No.	Description of Procurement Package WORKS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD 1	Engagement of Consulting firm (International & Local Consultants)	MM	306	QCBS	ADB & BGFCL Board	ADB, AIIB & GOB	192	Planned Dates	5.01.17	3.5.17	18.7.17	3.10.17	7.11.17	22.11.17	28.12.17	14.01.18	13 Months	31.12.22
								Planned days										
								Actual Dates	5.01.17	3.5.17	18.7.17	3.10.17	7.11.17	22.11.17	28.12.17	14.01.18 Amend-6: 28.04.21	13 Months	
SD 2	Foreign Training	MM	37.5	QCBS	ADB & BGFCL Board	ADB, AIIB & GOB	60.5	Planned Dates	Sep 21	Dec 21	Jan 22	Feb 22	Mar 22	April 22	May 22	June 22	09 Months	Dec 23
	Total Value of Services Procurement						Total: 252.5											

**ANNUAL PROCUREMENT PLAN
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Revenue

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: 224062100

Package No.	Description of Procurement Package WORKS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SR 1								Planned Dates										
								Planned days										
								Actual Dates										
	Total Value of Services Procurement																	

Atker

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: 224062100

Package No.	Description of Procurement Package Services	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WD 1								Planned Dates										
								Planned days										
								Actual Dates										
	Total Value of Works Procurement																	

**ANNUAL PROCUREMENT PLAN
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources


Budget: Revenue

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: 224062100

Package No.	Description of Procurement Package Services	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WR 1								Planned Dates										
								Planned days										
								Actual Dates										
	Total Value of Works Procurement						Total											


 02/06/2021
 Engr. Md. Abul Kashem Khan
 Project Director
 Installation of Wellhead Compressors
 at Location-A of Titas Gas Field &
 DGM
 Bangladesh Gas Fields Company Limited

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division : Ministry of Power Energy & Mineral Resources/ Energy & Mineral Resources Division
 Agency : Bangladesh Gas Fields Company Limited (BGFCL)/ Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
 Procuring Entity Name & Code : Bangladesh Oil, Gas & Mineral Corporation (Petrobangla), Code No: 4205
 Project/Programme Name & Code : Natural Gas Efficiency Project [Installation of Compressors at Titas Location C and Narsingdi Gas Fields], Code No: 224062600 (new)/5018 (old)

Budget : Development

Package No	Description of the Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Progress	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	Engineering, Procurement, Construction, Testing & Commissioning of Wellhead Gas Compressor Stations for Titas (Location-C) and Narsingdi Gas Fields on turnkey basis.	Nos.	6	ICB Single Stage Two Envelop	Board of Director & JICA	JICA	5470.00	Planned Dates	-	27.02.2018	21.05.2018	31.10.2018	13.12.2018	17.12.2018	19.03.2019	12.5 months	11.02.2022
								Planned Days	-	-	-	-	-	-	-	-	
								Actual Dates	-	27.02.2018	21.05.2018	31.10.2018	13.12.2018	17.12.2018	19.03.2019	12.5 months	-
Total Value of Goods Procurement		-	-	-	-	-	Total: 5470.00	-	-	-	-	-	-	-	-	-	-

Ministry/Division : Ministry of Power Energy & Mineral Resources/ Energy & Mineral Resources Division
 Agency : Bangladesh Gas Fields Company Limited (BGFCL)/ Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
 Procuring Entity Name & Code : Bangladesh Oil, Gas & Mineral Corporation (Petrobangla), Code No: 4205

Budget : Revenue

Package No	Description of the Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Progress	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1								Planned Dates	-	-	-	-	-	-	-	-	-
								Planned Days	-	-	-	-	-	-	-	-	
								Actual Dates	-	-	-	-	-	-	-	-	
Total Value of Goods Procurement		-	-	-	-	-	Total: -	-	-	-	-	-	-	-	-	-	-


 Engr. Pankaz Kumar Mandal
 Project Engineer
 Natural Gas Efficiency Project
 [Installation of Gas Compressors at
 Titas-C & Narsingdi Gas Fields]
 Bangladesh Gas Fields Co. Ltd., Brahmanbaria


 M. Shahidur Rahman Chowdhury
 Project Director
 Natural Gas Efficiency Project
 [Installation of Gas Compressors
 at Titas-C & Narsingdi Gas Fields]
 Bangladesh Gas Fields Co. Ltd.
 Brahmanbaria. Mob: 01730317976

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division : Ministry of Power Energy & Mineral Resources/ Energy & Mineral Resources Division
 Agency : Bangladesh Gas Fields Company Limited (BGFCL)/ Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
 Procuring Entity Name & Code : Bangladesh Oil, Gas & Mineral Corporation (Petrobangla), Code No: 4205
 Project/Programme Name & Code : Natural Gas Efficiency Project [Installation of Compressors at Titas Location C and Narsingdi Gas Fields], Code No: 224062600 (new)/5018 (old)


Budget : Development


Package No	Description of the Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Progress	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	-	-	-	-	-	-	-	Planned Dates	-	-	-	-	-	-	-	-	-
								Planned Days	-	-	-	-	-	-	-	-	
								Actual Dates	-	-	-	-	-	-	-	-	
	Total Value of Works Procurement	-	-	-	-	-	Total: -		-	-	-	-	-	-	-	-	-

Ministry/Division : Ministry of Power Energy & Mineral Resources/ Energy & Mineral Resources Division
 Agency : Bangladesh Gas Fields Company Limited (BGFCL)/ Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
 Procuring Entity Name & Code : Bangladesh Oil, Gas & Mineral Corporation (Petrobangla), Code No: 4205

Budget : Revenue

Package No	Description of the Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Progress	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR1	-	-	-	-	-	-	-	Planned Dates	-	-	-	-	-	-	-	-	-
								Planned Days	-	-	-	-	-	-	-		
								Actual Dates	-	-	-	-	-	-	-		
	Total Value of Works Procurement	-	-	-	-	-	Total: -		-	-	-	-	-	-	-	-	-


 Engr. Pankaz Kumar Mandal
 Project Engineer
 Natural Gas Efficiency Project
 [Installation of Gas Compressors at
 Titas-C & Narsingdi Gas Fields]
 Bangladesh Gas Fields Co. Ltd., Brahmanbaria


 Md. Shahidur Rahman Chowdhury
 Project Director
 Natural Gas Efficiency Project
 [Installation of Gas Compressors
 at Titas-C & Narsingdi Gas Fields]
 Bangladesh Gas Fields Co. Ltd.
 Brahmanbaria. Mob: 01730317076

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division : Ministry of Power Energy & Mineral Resources/ Energy & Mineral Resources Division
 Agency : Bangladesh Gas Fields Company Limited (BGFCL)/ Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
 Procuring Entity Name & Code : Bangladesh Oil, Gas & Mineral Corporation (Petrobangla), Code No: 4205
 Project/Programme Name & Code : Natural Gas Efficiency Project [Installation of Compressors at Titus Location C and Narsingdi Gas Fields], Code No: 224062600 (new)/5018 (old)

Budget : Development

Package No	Description of the Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Progress	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD1	-	-	-	-	-	-	-	Planned Dates	-	-	-	-	-	-	-	-	-	-
								Planned Days	-	-	-	-	-	-	-	-	-	-
								Actual Dates	-	-	-	-	-	-	-	-	-	-
	Total Value of Services Procurement	-	-	-	-	-	Total: -		-	-	-	-	-	-	-	-	-	-

Ministry/Division : Ministry of Power Energy & Mineral Resources/ Energy & Mineral Resources Division
 Agency : Bangladesh Gas Fields Company Limited (BGFCL)/ Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)
 Procuring Entity Name & Code : Bangladesh Oil, Gas & Mineral Corporation (Petrobangla), Code No: 4205

Budget : Revenue

Package No	Description of the Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Progress	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SR1	Engagement of Consultants	man-month	676	OTM (ICT)	Board of Director & JICA	JICA	637.50	Planned Dates	11.04.14	29.09.14	30.11.14	26.01.15	22.02.15	10.03.15	07.04.15	18.11.15	19 months	30.06.2021
								Planned Days	-	-	-	-	-	-	-	-	-	-
								Actual Dates	11.04.14	29.09.14	30.11.14	26.01.15	22.02.15	10.03.15	07.04.15	18.11.15	19 months	-
	Total Value of Services Procurement	-	-	-	-	-	Total: 637.50		-	-	-	-	-	-	-	-	-	-


 13/16/21
Engr. Pankaz Kumar Mandal
 Project Engineer
 Natural Gas Efficiency Project
 [Installation of Gas Compressors at
 Titus-C & Narsingdi Gas Fields]
 Bangladesh Gas Fields Co. Ltd., Brahmanbaria


 13/08/2021
Md. Shahidur Rahman Chowdhury
 Project Director
 Natural Gas Efficiency Project
 [Installation of Gas Compressors
 at Titus-C & Narsingdi Gas Fields]
 Bangladesh Gas Fields Co. Ltd.
 Brahmanbaria. Mob: 01730317976

ANNUAL PROCUREMENT PLAN

FY: 2021-2022

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name and Code : Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name :3D seismic survey at Beanibazar Field under Sylhet Gas Fields Limited (SGFL)

Package	Description of procurement Package GOODS	Unit	Quantity	procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD-1	Computers and accessories (Desktop-2 nos. , laser printer-2nos. , laptop-1 no. , scanner-1no. , UPS-2nos.)	No.	8	OTM	PD	SELF	0.30	Planned Dates	-	01-12-2020	-	-	-	-	01-01-2021	-	31-01-2021	
								Planned Days	-	-	-	-	-	-	-	-	-	-
								Actual Dates	-	01-12-2020	21-12-2020	21-01-2021	-	24-01-2021	02-02-2021	-	02-03-2021	
GD-2	Office equipment, Photocopier (Heavy Duty)	No.	1	OTM	PD	SELF	0.50	Planned Dates	-	01-12-2020	-	-	-	-	01-01-2021	-	31-01-2021	
								Planned Days	-	-	-	-	-	-	-	-	-	
								Actual Dates	-	-	-	-	-	-	05-08-2022	-	05-09-2021	
GD-3	Furniture for office	No.	13	OTM	PD	SELF	0.40	Planned Dates	-	01-12-2020	-	-	-	-	01-01-2021	-	31-01-2021	
								Planned Days	-	-	-	-	-	-	-	-	-	
								Actual Dates	-	01-02-2021	-	-	-	-	20-04-2021	-	28-02-2021	
Total value of Goods procurement						BDT	1.200											

Mim

Mis

ANNUAL PROCUREMENT PLAN

FY: 2021-2022

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name and Code : Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name : 3D seismic survey at Beanibazar Field under Sylhet Gas Fields Limited (SGFL)

Package No	Description of procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million Tk.	Time code for Process	Advertise prequel (if	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Not Applicable																	

Handwritten signature

ANNUAL PROCUREMENT PLAN

FY: 2021-2022

Budget, Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name and Code : Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name :3D seismic survey at Beanibazar Field under Sylhet Gas Fields Limited (SGFL)

Package No	Description of procurement Package as per DPP SERVICES	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd Cost in million Tk.	Time code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature	Time for completion of contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
S-1	Consultancy, Engage Service Provider (For Seismic data acquisition, processing, and interpretation reports over the area of 191 square kilometer)	Package	1	QCBS (International)	SGFL Board	SELF	360 000	Planned Dates	27-08-2020	-	-	-	-	-	-	31-01-2021	-	31-08-2022		
								Planned Days	-	-	-	-	-	-	-	-	-	-	-	-
								Actual Dates	27-05-2021	-	-	-	-	-	-	-	-	-	-	-
S-2	Survey, IEE/EIA/EMP study	Package	1	OTM	PD	SELF	0.50	Planned Dates	04-06-2020	-	-	-	-	-	-	15-11-2020	-	31-03-2021		
								Planned Days	-	-	-	-	-	-	-	-	-	-	-	-
								Actual Dates	09-11-2020	-	-	-	-	-	-	-	-	-	-	-
S-3	Consultancy, Local Consultancy Services	Man-Month	18	QCBS	SGFL Board	SELF	3.60	Planned Dates	13-08-2020	-	-	-	-	-	-	31-12-2020	-	31-08-2022		
								Planned Days	-	-	-	-	-	-	-	-	-	-	-	
								Actual Dates	13-08-2020	-	-	-	-	-	-	-	-	-	-	-
S-4	Transport hiring Microbus and Double cabin pick up	No	2	OTM	MD	SELF	5.50	Planned Dates	03-03-2021	-	-	-	-	-	-	31-12-2020	-	31-12-2022		
								Planned Days	-	-	-	-	-	-	-	-	-	-	-	
								Actual Dates	16-04-2021	-	-	-	-	-	-	-	-	29-04-2021	-	-
Total Value of Services Procurement							BDT 369.60													

Mind

NCS
21.06.2021

Engr. Nipun Chandra Samadder
Project Director
3D seismic survey at Beanibazar Field
under Sylhet Gas Fields Limited (SGFL)

ANNUAL PROCUREMENT PLAN

PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.

Agency

Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).

Procuring Entity Name & Code

Gas Transmission Company Ltd. (GTCL)

Project/Programme Name & Code

Dhanua-Elenga and West Bank of Bangabandhu Bridge -Nalka Gas Transmission Pipeline (BD-P78: Natural Gas Efficiency Project)
& Code: 224062800 (New) 5021 (Old)

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature (days)	Time for Completion of Contract (days)
											TP	TP					
											FP	FP					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
P-1	Material Procurement	Km	66	(OTM) ICT	Board of GTCL	JICA	1950.00	Planned Dates		03-03-16	19-04-16	03-06-16	24-06-16	15-07-16	22-07-16		18-07-17
								Planned Days			47	45	21	21	7	141	210
								Actual Dates		10-03-16	15-05-16	25-07-16	27-07-16	08-09-16	30-11-16		21-05-18
Total							1950.00										


 Engr. M Samsur Rahman
 Project Director
 Dhanua-Nalka Project
 Gas Transmission Company Ltd.
 Dhaka-1207

ANNUAL PROCUREMENT PLAN

PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.

Agency

Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).


Procuring Entity Name & Code

Gas Transmission Company Ltd. (GTCL)

Project/Programme Name & Code

Dhanua-Elenga and West Bank of Bangabandhu Bridge -Nalka Gas Transmission Pipeline (BD-P78: Natural Gas Efficiency Project)
& Code: 224062800 (New) 5021 (Old)

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature (days)	Time for Completion of Contract (days)
											TP	TP					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
P-2	6 River Crossing by HDD Method	m	2338	(OTM) ICT	Board of GTCL	JICA	250.00	Planned Dates		07-08-16	10-10-16	30-01-17	10-02-17	25-02-17	23-03-17		28-08-18
								Planned Days				10	15	7	28	225	210
								Actual Dates		07-08-16	10-10-16	23-02-17	01-03-17	15-03-17	14-06-17		04-06-18
P-3	Installation of 3 CGS	Nos	3	(OTM) ICT	Board of GTCL	JICA	1280.18	Planned Dates		15-01-17	10-03-17	10-05-17	05-06-17	01-07-17	16-07-17		24-02-20
								Planned Days			55	60	25	25	15	182	545
								Actual Dates		02-07-17	04-10-17	25-02-18	26-02-18	11-03-18	08-08-18		
P-4	Pipeline Construction	Km	66	(OTM) NCT	Board of GTCL	JICA	950.00	Planned Dates		27-10-16	04-01-17	04-02-17	19-02-17	29-02-2017	04-05-17		08-12-18
								Planned Days			50	30	15	10	65	170	550
								Actual Dates		27-10-16	04-01-17	02-02-17	14-02-17	05-03-207	04-05-17		
Total							2480.18										


Engr. M Samsur Rahman
 Project Director
 Dhanua-Nalka Project
 Gas Transmission Company Ltd.
 Dhaka-1207


**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Budget: Development

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.
Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).
Gas Transmission Company Ltd. (GTCL)
Dhanua-Elenga and West Bank of Bangabandhu Bridge -Nalka Gas Transmission Pipeline (BD-P78: Natural Gas Efficiency Project)
& Code: 224062800 (New) 5021 (Old)

Package No	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature (days)	Time for Completion of Contract (days)
											TP	TP					
											FP	FP					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD	Consultancy	Man-Month	Foreign: 125 Local: 210	QCBS	Board of GTCL	GOB	3000.00	Planned Dates	20-05-14	20-05-14	06-10-14	02-02-15	22-04-15		31-08-15		03-04-19
								Planned Days			139	119					
								Actual Dates	20/5/14	27/10/14	03-04-15	13/5/15	10-09-15		30-06-20		
										19/3/15	25/3/15						
Total							3000.00										


 21/06/21
 Engr. M Samsur Rahman
 Project Director
 Dhanua-Nalka Project
 Gas Transmission Company Ltd.
 Dhaka-1207

ANNUAL PROCUREMENT PLAN 2021-22
PROCUREMENT IMPLEMENTATION REPORT

Budget Development

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.
Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Gas Transmission Company Ltd. (GTCL), Code:133003100
Construction of Chattogram-Feni-Bakhrabad Gas Transmission Parallel Pipeline Project (Code-224062200)

Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/EOI	EOI Opening	Tender Evaluation	Approval to Award	Issue of RFP	Signing of Contract	Total time to Contract Signature (days)	Time for Completion of Contract (days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD 1	NGO/Voluntary Organization for assisting implementation of RA	LS	LS	QCBS	Board of GTCL	GOB	18.04	Planned Dates		15/5/2017	14/6/2017			27/7/2017	13/12/2017		30/9/2021
								Planned Days			30		43	139	212	1387	
								Actual Dates		15/5/2017	14/6/2017		27/7/2017	13/12/2017			
SD 2	Individual External Monitoring Expert for RAP	LS	LS	QCBS	Board of GTCL	GOB	4.19	Planned Dates		07/03/2018	05/04/2018	30/05/2018		9/8/2018			31/12/2021
								Planned Days			29	55		71	155	1240	
								Actual Dates		07/03/2018	05/04/2018	30/05/2018		9/8/2018			
Total							22.23										


 ২-৬-২২

মোঃ আইনুল কবির
 প্রকল্প পরিচালক
 চট্টগ্রাম-ফেনী-বাখরাবাদ প্রকল্প
 গ্যাস ট্রান্সমিশন কোম্পানী

ANNUAL PROCUREMENT PLAN 2021-22

PROCUREMENT IMPLEMENTATION REPORT

Budget Development

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.
Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).
Gas Transmission Company Ltd. (GTCL), Code:133003100
Construction of Chattogram-Feni-Bakhrabad Gas Transmission Parallel Pipeline Project (Code-224062200)

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature (days)	Time for Completion of Contract (days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
WD 6	Installation of 2 Nos Town Border Station (TBS) 1 No. Metering Station on EPC Basis.	Nos.	3	(OTM) ICB	Board of GTCL	ADB & AIB	1126.50	Planned Dates	19/12/2017	19/02/2018	03/05/2018	14/05/2018	06/8/2018	12/9/2018		31/2/2020
								Planned Days	-	62	73	11	84	37	267	757
								Actual Dates	19/12/2017	19/02/2018	03/05/2018	14/05/2018	06/8/2018	12/9/2018		
WD 7	Installation of SCADA and Telecommunication System on EPC basis	LS		(OTM) OCB	Board of GTCL	ADB & AIB	151.40	Planned Dates	4/2/2019	24/4/2019	26/09/2019	30/09/2019	13/10/2019	11/11/2019		30/06/2021
								Planned Days	-	79	155	4	13	28	279	470
								Actual Dates	4/2/2019	24/4/2019	26/09/2019	30/09/2019	13/10/2019	11/11/2019		
WD 9	Hiring of Microbus	No.	2	(OTM) NCB	MD	GOB	7.20	Planned Dates	26/8/2019	9/9/2019	30/9/2019	15/10/2019	25/10/2019	6/11/2019		31/12/2021
								Planned Days	-	14	21	15	10	12	72	786
								Actual Dates	26/8/2019	9/9/2019	30/9/2019	15/10/2019	25/10/2019	6/11/2019		
Total							1,285.10									

RF
4-6-2021

মোঃ আইনুল কবির
প্রকল্প পরিচালক
চট্টগ্রাম-ফেনী-বাকরাবাদ প্রকল্প
গ্যাস ট্রান্সমিশন কোম্পানী লিমিটেড

ANNUAL PROCUREMENT PLAN 2021-22
PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Ministry/Division

Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division.

Agency

Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).

Procuring Entity Name & Code

Gas Transmission Company Ltd. (GTCL)

Project/Programme Name & Code

Construction of Bogura-Rangpur-Saidpur Gas Transmission Pipeline Project & 224273200

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening TP PP	Tender Evaluation TP PP	Approval to Award TP PP	Notification of Award	Signing of Contract	Total time to Contract Signature (days)	LC Opening	Time for Completion of Contract (days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19
WD 2	Land Development	CFt	39650.00	(OTM) NCT	GTCL Board	GOB	2.86	Planned Dates	24-10-21	23-11-21	9-1-2022	24-1-2022	31-1-2022	28-2-2022	28-2-2022		27-11-2022
								Planned Days		30	47	15	7	28	127		272
								Actual Dates									
WD 6	Construction of 30 inch dia 147.50 km pipeline	Km	147.50	(OTM) NCT	GTCL Board	GOB	2065.00	Planned Dates	25-04-21	24-06-21	7-9-2021	22-9-2021	29-9-2021	27-10-2021	27-10-2021	---	25-4-2022
								Planned Days		60	75	15	7	28	185	---	180
								Actual Dates									
WD 7	Installation of CP System	Km	150.00	(OTM) NCT	GTCL Board	GOB	10.00	Planned Dates	16-01-22	15-02-22	31-3-2022	14-4-2022	21-4-2022	19-5-2022	19-5-2022		14-1-2023
								Planned Days		30	45	14	7	28	124		240
								Actual Dates									
WD 8	River crossing 30 inch dia by HDD method on EPC Basis. (6 nos river and 2 nos Canal)	Km	2.50	(OTM) ICT	GTCL Board	GOB	639.20	Planned Dates	1-8-2021	15-9-2021	10-10-2021	20-10-2021	29-11-2021	27-12-2021	27-12-2021	6-1-2022	3-10-2022
								Planned Days	-	45	56	12					
								Actual Dates									
WD 9	Construction of 1 CGS and 2 TBS on EPC basis	Nos	3	(OTM) ICT	GTCL Board	GOB	826.90	Planned Dates	19-09-21	3-11-2021	2-12-2021	12-12-2021	18-1-2022	15-2-2022	15-2-2022	25-2-2022	22-12-2022
								Planned Days		22-12-2021	1-1-2022	11-1-2022					
								Actual Dates									
Total							3,543.96										

Arifur Islam
21.6.2021

Khandoker Arifur Islam
Project Director
Bogura-Rangpur-Saidpur
Gas Transmission Pipeline Project
Gas Transmission Company Limited




Jalalabad Gas Transmission & Distribution Limited


(A Company of Petrobangla)
Gas Bhaban, Mendibag, Sylhet-3100.

ANNUAL PROCUREMENT PLAN FY 2021-2022

Ministry/Division : Ministry of Power, Energy & Mineral Resources
Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name: Jalalabad Gas Transmission and Distribution System Limited (JGTDSL).
Project/Programme Name: Installation of 50,000 Prepaid Gas Meter in JGTDSL Franchise Area.

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Invite Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Procurement of Double Cabin Pickup	Nos	1	DPM (National)	JGTDSL Board	JGTDSL own Finance	55.00	Planned Dates	01.09.21	21.09.21	05.10.21	19.10.21	26.10.21	10.11.21		09.02.22
								Planned Days	0 days	21 days	14 days	14 days	7 days	14 days	70 days	90 days
								Actual Date								
2	Procurement of Motor Cycle	Nos	2	DPM (National)	JGTDSL Board	JGTDSL own Finance	4.00	Planned Dates	01.09.21	21.09.21	05.10.21	19.10.21	26.10.21	10.11.21		09.12.21
								Planned Days	0 days	21 days	14 days	14 days	7 days	14 days	70 days	30 days
								Actual Date								
3	Procurement of Computer and Accessories-2	Nos	8	RFQ (National)	PD	JGTDSL own Finance	2.50	Planned Dates	04.08.21	14.08.21	19.08.21	25.08.21	29.08.21	01.09.21		31.09.21
								Planned Days	0 days	10 days	05 days	06 days	4 days	3 days	28 days	30 days
								Actual Date								
4	Procurement of Prepaid Meter, Installation of DC, DRC with necessary engineering design on EPC Basis.	Nos	50000	OTM (ICT)	JGTDSL Board	JGTDSL own Finance	9962.00	Planned Dates	01.09.21	15.10.21	07.11.21	27.11.21	03.12.21	31.12.21		15.12.22
								Planned Days	0 days	45 days	21 days	20 days	6 days	28 days	120 days	350 days
								Actual Date								
5	Procurement of Stationery Item-2	Lot	1	RFQ (National)	PD	JGTDSL own Finance	2.50	Planned Dates	16.08.21	26.08.21	31.08.21	06.09.21	10.09.21	15.09.21		14.10.21
								Planned Days	0 days	10 days	05 days	06 days	4 days	5 days	30 days	30 days
								Actual Date								


22/10/2021
শান্তনু রায়
সহকারী প্রকৌশলী
প্রিপেইড গ্যাস মিটার স্থাপন প্রকল্প
জালালাবাদ গ্যাস টি এ্যান্ড ডিস্ট্রিবিউশন লিমিটেড


22.06.2021
প্রকৌ. লিটন মন্ডল
প্রকল্প পরিচালক
জেজিটিডিএসএল অধিদপ্তর এলাকায়
৫০,০০০ প্রিপেইড গ্যাস মিটার স্থাপন প্রকল্প
জালালাবাদ গ্যাস টি এ্যান্ড ডিস্ট্রিবিউশন লিমিটেড

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Drilling of Well No. Kailashtila-8 (Exploratory Well)

Package No	Description of procurement Package as per DPP	Unit	Quantity	procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
Drilling Equipment																			
Pkg-1	Downhole Completion Equipment	Well	1			CCGP	Own	23.90	Planned Dates		01.07.2021	14-08-2021	13-09-2022	23-09-2021	24-09-2021	23.10.2021	20.02.2022		
									Planned Days			45	30	10	1	30	116	120	
									Actual Dates										
Cement & Mud Chemicals																			
Pkg-2	Mud & Completion Chemicals	Well	1			CCGP	Own	27.519	Planned Dates		01.07.2021	14-08-2021	13-09-2022	23-09-2021	24-09-2021	23.10.2021	20.02.2022		
									Planned Days			45	30	10	1	30	116	120	
									Actual Dates										
Pkg-3	Item-01 Cement	Well	1			CCGP	Own	7.269	Planned Dates		01.07.2021	14-08-2021	13-09-2022	23-09-2021	24-09-2021	23.10.2021	20.02.2022		
									Planned Days			45	30	10	1	30	116	120	
									Actual Dates										
	Item-02 Cement Additives	Well	1			CCGP	Own	3.990	Planned Dates		01.07.2021	14-08-2021	13-09-2022	23-09-2021	24-09-2021	23.10.2021	20.02.2022		
									Planned Days			45	30	10	1	30	116	120	
									Actual Dates										
Item-03 Reagents & Testing Kits	Well	1			CCGP	Own	9.326	Planned Dates		01.07.2021	14-08-2021	13-09-2022	23-09-2021	24-09-2021	23.10.2021	20.02.2022			
								Planned Days			45	30	10	1	30	116	120		
								Actual Dates											
Pkg-4	Gas Gathering Pipeline	km	1.30	OTM (LCT)	SGFL Board	Own	48.36	Planned Dates		22.11.2023					01.11.2023		30.06.2023		
								Planned Days											270
								Actual Dates		19.07.2021							01.08.2021		30.08.2021
Pkg-5	Desktop Computer with Accessories	Nos	9.00	OTM (LCT)	PD	Own	0.50	Planned Dates		20.07.2021	19-08-2021	30-09-2022	05/10/21	06/10/21	07.10.2021		04.11.2022		
								Planned Days			30	10	5	1	1	79	120		
								Actual Dates											
Total value of Goods procurement							120.867												


শ্রী. নূরুল ইসলাম
 প্রকল্প পরিচালক
 কৈলাশতীলা-৮নং কূপ (অন্বেষণ কূপ) কক্স বন্দর
 সিঙ্গেল প্যাস বিজ্ঞান পরিদপ্তর (এসজিএসএল)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT


Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Drilling of Well No. Kailashilla-8 (Exploratory Well)

Package No	Description of procurement	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Pkg-01	Drilling Operation including Mobilization and Demobilization	Well	1	Bilateral Contract with BAPEX	CCGP	own	708.982	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022
								Planned Days			79	12	7	3	101	455	
								Actual Dates									
Pkg-02	Third Party Engineering Services																
WD-1	Wireline Logging Services	Well	1	Bilateral Contract with BAPEX	CCGP	own		Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022
								Planned Days			79	12	7	3	101	455	
								Actual Dates									
WD-2	Cementation Services	Well	1	Bilateral Contract with BAPEX	CCGP	own		Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022
								Planned Days			79	12	7	3	101	455	
								Actual Dates									
WD-3	DST & Production Testing Services	Well	1	Bilateral Contract with BAPEX	CCGP	own		Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022
								Planned Days			79	12	7	3	101	455	
								Actual Dates									
WD-4	Mud Logging Services	Well	1	Bilateral Contract with BAPEX	CCGP	own		Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022
								Planned Days			79	12	7	3	101	455	
								Actual Dates									
WD-5	Mud Engineering Services	Well	1	Bilateral Contract with BAPEX	CCGP	own		Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022
								Planned Days			79	12	7	3	101	455	
								Actual Dates									


প্রকৌ. নূরুল ইসলাম খান
 প্রকল্প পরিচালক
 কোকটিল্লা-৮নং কূপ (অনুসন্ধান কূপ) কক্স বন্দর
 সিলেট গ্যাস ফিল্ডস লিমিটেড (এসবিওসিএল)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Drilling of Well No. Kailashilla-3 (Exploratory Well)

Package No	Description of procurement	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
W-02	Third Party Engineering Services																	
	WD-6	Well	1	Bilateral Contract with BAPEX	CCGP	own	252.955	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022	
								Planned Days			79	12	7	3	101	455		
								Actual Dates										
	WD-7	Well	1	Bilateral Contract with BAPEX	CCGP	own		Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022	
								Planned Days			79	12	7	3	101	455		
								Actual Dates										
	WD-8	Testing Services			Bilateral Contract with BAPEX	CCGP		own	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022
									Planned Days			79	12	7	3	101	455	
									Actual Dates									
	WD-9	Directional Drilling Services			Bilateral Contract with BAPEX	CCGP		own	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022
									Planned Days			79	12	7	3	101	455	
									Actual Dates									
WD-10	Fishing & Side Tracking (if necessary)	Well	1	Bilateral Contract with BAPEX	CCGP	own	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022		
							Planned Days			79	12	7	3	101	455			
							Actual Dates											
Pkg-03	Construction of Drilling Pad including Rig Foundation		Nos.	1.00	CCGP	own	42.000	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.10.2022	
								Planned Days			79	12	7	3	101	455		
								Actual Dates										


আব্দুল নূরুল ইসলাম
 একক পরিচালক
 কৈলাশিলা-৩ নং কূপ (অন্বেষণ কূপ) কক একক
 সিংহ গ্যাস ফিল্ড বিকল্প (এসএফএল)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT


Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Drilling of Well No. Kailashthila-8 (Exploratory Well)

Package No	Description of procurement	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Pkg-04	Civil works					own											
WD-01	Land Development (Cutting, Filling & Leveling)	m ³	3432	Bilateral Contract with BAPEX	CCGP		26.300	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.01.2022
								Planned Days			79	12	7	3	101	180	
								Actual Dates									
WD-02	Construction of Culvert	m	353	Bilateral Contract with BAPEX	CCGP		3.547	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.01.2022
								Planned Days			79	12	7	3	101	180	
								Actual Dates									
WD-03	Construction of HBB Road	m	2789	Bilateral Contract with BAPEX	CCGP		9.040	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.01.2022
								Planned Days			79	12	7	3	101	180	
								Actual Dates									
WD-04	Construction of Drain	m ³	610	Bilateral Contract with BAPEX	CCGP		3.000	Actual Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.01.2022
								Planned Days			79	12	7	3	101	180	
								Planned Dates									
WD-05	Boundary wall with barbed wire fencing	RM	549	Bilateral Contract with BAPEX	CCGP		17.800	Actual Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.01.2022
								Planned Days			79	12	7	3	101	180	
								Planned Dates									
Pkg-05	Construction of others Building/Office																
WD-01	Answer Shad with Security Post	m ²	235	NCT	PD		2.800	Planned Dates		20.04.2021 (Letter sent to BAPEX for negotiation)		08.07.2021 (Negotiation with BAPEX)	20.07.2021	27.07.2021	30.07.2021		31.01.2022
								Planned Days			79	12	7	3	101	180	
								Actual Dates									
Total Price of Work							1066424.00										


বাফৌ. নূরুল ইসলাম ডায়েরি
 প্রকল্প পরিচালক
 কৈলাশথিলা-৮ এর ড্রল (অনুসন্ধান ড্রল) প্রকল্প
 সিলেট গ্যাস ফিল্ডস লিমিটেড (প্রকল্প-৮/১৪)

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT


Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Drilling of Well No. Kailashilla-8 (Exploratory Well)

Package No	Description of procurement	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Costing million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Pkg-01	IEEE/EIA/EMP Study	Pkg	1	o	PD	Own	1.500	Planned Dates									28.11.21	
								Planned Days										
								Actual Dates		09.11.20					20.07.21	253		
Pkg-02	Foreign Consultant Services																	
	Ser-01	Drilling Supervisor	Man-Month	7	ICT		76.485	Planned Dates										30.06.2023
								Planned Days										
								Actual Dates		07.07.20					20.06.21	20.07.21	378	
	Ser-01	Petroleum Engineer	Man-Month	2				Planned Dates										
								Planned Days										
								Actual Dates										
	Ser-01	Petroleum Geologist	Man-Month	3				Planned Dates										
								Planned Days										
								Actual Dates										
Total Value of Works Procurement							77.985											


 23/06/2023
শ্রী. নূরুল ইসলাম হুসেইন
 প্রকল্প পরিচালক
 কৈলাশিলা-৮ নং কূপ (অন্বেষণ কূপ) কলকাতা
 সিলেট গ্যাস ফিল্ডস লিমিটেড (একটিভকম্পা)

ANNUAL PROCUREMENT PLAN

Budget : Development

Ministry of Power, Energy and Mineral resources/ Energy and Mineral Resources Division
 Procuring Entity : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla).
 Procuring Entity Name and Code: Petrobangla
 Project/Program Name and Code: Techno-Economic Feasibility Study, Engineering Services and Tender Management Services for construction of a Land Based LNG Terminal at Matarbari, Cox's Bazar .

Package No.	Description of Procurement Package Services	Unit	Quantity	Procurement Method and Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SD1	Engagement of Consulting Firm for Consultancy Services: International Consultant : 76.3 Man Month Local Consultant: 54 Man Month).	Man Months (MM)	130.3	QCBS (RFP)	CCGP (Cabinet Committee on Government Purchase)	Own Financing of Petrobangla (Financed by GTCL, TGTDC, RPDCL, BGDCL, JGTDSL, KGTDC and PGCL).	3203.57	Planned Dates	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	11-01-2023
								Planned Days	-	-	-	-	-	-	-	-	-	-	730
								Actual Dates	** 13-01-2016	21-08-19	03-10-2019	14-10-2019	27-11-2019	11-02-2020 to 13-02-2020	02-12-2020	23-12-2020	12-01-2021	-	
Total Value of Services Procurement							3203.57												

** As per the decision of PPC meeting (Dated : 30-05-2019), RFP had been issued to previously shortlisted 7 (Seven) companies (New EOI had not been advertised)

Sahidullah


 29/12/23
Engr. Md. Shah Alam
 Project Director
 Feasibility Study for LB LNG Terminal
 at Matarbari, Moheshkhali.
 Petrobangla, Dhaka.

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-E & G of Titas Gas Field Project & Code: -

Package No.	Description of Procurement Package GOODS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender opening	Tender Evaluation (Technical & Financial)	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1	Procurement of wellhead compressors with associated equipment & facilities	No.	6	Under Special Act, 2010	CCGP	BGFCL own fund	4100	Planned Dates		30.11.21	23.12.21	31.03.22	02.05.22	08.05.22	15.05.22	5.5 Months	31.03.25
								Planned days									
								Actual Dates		-	-	-	-	-	-	-	-
	Total Value of Goods Procurement						4100										

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Revenue

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: -

Package No.	Description of Procurement Package GOODS	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Not used in GOODS	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR 1								Planned Dates									
								Planned days									
								Actual Dates									
	Total Value of Goods Procurement						Total										

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Development

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: -

Package No.	Description of Procurement Package Works	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise Prequel(if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD 1								Planned Dates									
								Planned days									
								Actual Dates									
	Total Value of Works Procurement																

**ANNUAL PROCUREMENT PLAN
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division: Power, Energy & Mineral Resources/Energy & Mineral Resources

Budget: Revenue

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Bangladesh Gas Fields Company Limited, Code no: 4205

Project/ Programme Name & code: Installation of Wellhead Compressors at Location-A of Titas Gas Field Project & Code: -

Package No.	Description of Procurement Package Works	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR 1								Planned Dates									
								Planned days									
								Actual Dates									
	Total Value of Works Procurement						Total										


22.06.2021

(Md. Mamun Azad)

Project Director

Installation of Wellhead Compressors at
Location-E & G of Titas Gas Field & DGM
BGFL, Brahmanbaria
Mob.: 01730-707318

**ANNUAL PROCUREMENT PLAN 2021-22 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & C : Rupkalpa-2 Drilling project: 2 Exploratory Wells (Semutangj South-1 and Zakiganj-1) (2nd revised)

Budget : Development

Code: 008177

Pakag e No	Description of procurement package SERVICES	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Milion Tk.	Time Code for Process	Advertis EOI	ISSUE RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing Of Contract	Total time to Contract Signatur	Time for Completio n of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD 1	সিমেটিং সার্ভিসেস /সিমেটিং ব্যাকআপ সার্ভিসেস	লট	১	ওটিএম (আইসিটি)	পিডি	জিডিএফ	3.00	Planned Dates		24-06-20	27-08-20	28-10-20	28-10-20	03-11-20	03-11-20	03-11-20	18	19
								Planned Days			33	72	0	6	0	0	111	
								Actual Dates										
SD 2	লট ইন হোল সার্ভিস	লট	১	ডিপিএম	পিডি	জিডিএফ	10.30	Planned Dates		20-09-20	26-10-20	10-11-20	04-12-20	04-10-19	01-11-19	30-03-20	126	31-12-20
								Planned Days			36	15	24	9	28	14	126	
								Actual Dates										
SD 3	গাড়ী ভাড়া	সংখ্যা	৫	ওটিএম (এনসিটি)	পিডি	জিডিএফ	2.50	Planned Dates		29-07-19	28-08-19	05-09-19	31-9-19	08-10-19	15-10-19	17-11-19		30-09-21
								Planned Days			30	8	26	8	7	33	82	
								Actual Dates										
Total Value of Services Procurement							15.80											

ANNUAL PROCUREMENT PLAN

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX

Budget : Revenue

Pakag e No	Description of procurement package SERVICES	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Milion Tk.	Time Code for Process	Advertis EOI	ISSUE RFP	Proposal Opening	Proposal Evaluation	Opening Financial Proposal	Negotiation	Approval	Signing Of Contract	Total time to Contract Signature	Time for Completio n of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SR 1								Planned Dates										
								Planned Days										
								Actual Dates										
SR 2								Planned Dates										
								Planned Days										
								Actual Dates										
Total Value of Services Procurement																		

**ANNUAL PROCUREMENT PLAN 2021-22 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : Rupkalpa-2 Drilling project: 2 Exploratory Wells (Semutang South-1 and Zakigang-1) (2nd revised)

Budget : Development

Code: 008177

Pakage No	Description of procurement package WORKS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertises Prequel (If Applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1								Planned Dates									
								Planned Days									
								Actual Dates									
WD2								Planned Dates									
								Planned Days									
								Actual Dates									
Total Value of Works Procurement																	

ANNUAL PROCUREMENT PLAN

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX

Budget

Pakage No	Description of procurement package WORKS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertises Prequel (If Applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR 1								Planned Dates									
								Planned Days									
								Actual Dates									
WR 2								Planned Dates									
								Planned Days									
								Actual Dates									
Total Value of Works Procurement							Total :										

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2021-2022

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division


Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Workover of well no. Sylhet-8, Beanibazar-1 and Kailashstilla-7

Package No	Description of procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
W- 01.1	Sylhet-8No. Well Workover Operation (including Mobilization and Demobilization)	Well	1	Bilateral Contract with BAPEX	SGFL Board	Self-finance	412.294	Planned Dates	-	-	-	-	-	-	30-Jan-22		166	
								Planned Days										
								Actual Dates										
W- 02	Third Party Engineering Services																	
WD-1	Mud Engineering Services			Bilateral Contract with BAPEX	SGFL Board	Self-finance	7.633	Planned Dates		-	-	-	-	-	30-Jan-22		166	
								Planned Days										
								Actual Dates										
WD-2	Wireline Logging Services	Well	1	OTM(ICT)	SGFL Board	Self-finance	29.216	Planned Dates		5-Nov-20	19-Jan-21	20-Mar-21	-	20-Apr-21	21-May-21		14-Nov-22	
								Planned Days		61	75	60		30	30	256	501	
								Actual Dates		-	-	-	-	-	24-Mar-21			
WD-3	Production Testing Services	Well	1	Bilateral Contract with BAPEX	SGFL Board	Self-finance	10.000	Planned Dates		-	-	-	-	-	30-Jan-22		166	
								Planned Days										
								Actual Dates		-	-	-	-	-	24-Mar-21			
WD-4	Slick Line Operation Services																	
A)	Slickline Rental	Well	1	Bilateral Contract with BAPEX/BGFCL	SGFL Board	Self-finance	1.500	Planned Dates		-	-	-	-	-	30-Jan-22		166	
								Planned Days										
								Actual Dates		-	-	-	-	-	24-Mar-21			
B)	Slickline Operation			OTM(ICT)	SGFL Board	Self-finance	1.068	Planned Dates		5-Nov-20	19-Jan-21	20-Mar-21	-	20-Apr-21	21-May-21		14-Nov-22	
								Planned Days		61	75	60		30	30	256	501	
								Actual Dates		-	-	-	-	-	24-Mar-21			

Atman

 29.6.2021

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2021-2022

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Workover of well no. Sylhet-8, Beamibazar-1 and Kailashtilla-7

Package	Description of procurement Package GOODS	Unit	Quantity	procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
G1	Downhole Completion Equipment	Package	1	OTM(ICT)	SGFL Board	Self-finance	11.192	Planned Dates		1-Jan-21	14-Feb-21	16-Mar-21	17-Mar-21	15-Apr-21	15-May-21	31-Aug-21	30-Sep-21
								Planned Days			45	30		30	30	135	199
								Actual Dates		18-Mar-21	31-May-21	-	-	-	-	-	-
G2	Mud Chemicals & Completion Fluid	Package	1	OTM(ICT)	SGFL Board	Self-finance	21.755	Planned Dates		1-Jan-21	14-Feb-21	16-Mar-21	17-Mar-21	15-Apr-21	15-May-21	31-Aug-21	30-Sep-21
								Planned Days			45	30		30	30	135	199
								Actual Dates		18-Mar-21	31-May-21	-	-	-	-	-	-
G3	Wellhead and X-Mas Tree	Package	1	OTM(ICT)	SGFL Board	Self-finance	7.446	Planned Dates		1-Jan-21	14-Feb-21	16-Mar-21	17-Mar-21	15-Apr-21	15-May-21	31-Aug-21	30-Sep-21
								Planned Days			45	30		30	30	135	199
								Actual Dates		18-Mar-21	31-May-21	-	-	-	-	-	-
G4	Tubing and Accessories	Package	1	OTM(ICT)	SGFL Board	Self-finance	16.973	Planned Dates		1-Jan-21	14-Feb-21	16-Mar-21	17-Mar-21	15-Apr-21	15-May-21	31-Aug-21	30-Sep-21
								Planned Days			45	30		30	30	135	199
								Actual Dates		18-Mar-21	31-May-21	-	-	-	-	-	-
Total value of Goods procurement							BDT 57.366										

Amir


21.6.2021

Package No	Description of procurement Package WORKS	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract	
WD-5	Cement and Cementation Services	Well	1	OTM(ICT)	SGFL Board	Self-finance	13.197	Planned Dates		5-Nov-20	19-Jan-21	20-Mar-21	-	20-Apr-21	21-May-21		14-Nov-22	
								Planned Days		61	75	60		30	30	256	501	
								Actual Dates		-	-	-	-	-	24-Mar-21			
WD-6	DST	Well	1	OTM(ICT)	SGFL Board	Self-finance	11.934	Planned Dates		5-Nov-20	19-Jan-21	20-Mar-21	-	20-Apr-21	21-May-21		14-Nov-22	
								Planned Days		61	75	60		30	30	256	501	
								Actual Dates		-	-	-	-	-	24-Mar-21			
W-03	Rig Foundation																	
WD-1	Sythet-8	Well	1	OTM(NCT)	Managing Director	Self-finance	7.852	Planned Dates										
								Planned Days										
								Actual Dates		8-Mar-21	8-Apr-21	8-May-21	-	-	30-May-21		30-Sep-21	
W-02	WD-2	Well	1	OTM(NCT)	Managing Director	Self-finance	8.200	Planned Dates										
								Planned Days										
								Actual Dates										
Total Value of Works Procurement							BDT	502.89										

Prmain


21.6.2021

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2021-2022

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Workover of well no. Sylhet-8, Beanibazar-1 and Kailashilla-7

Package No	Description of procurement Package as per DPP SERVICES	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Advertise EOJ	Issue RFP	Technical Proposal Opening	Technical Proposal evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
S-1	Consultancy Services (Foreign)	mm	6	OTM (ICT)	SGFL Board	Self-finance	8.967	Planned Dates	7-Jul-20	3-Oct-20	-	15-Jan-21	30-Jan-21	-	14-Feb-21	17-Mar-21	31-Mar-21	31-Dec-22
								Planned Days	45	44	-	104	15	-	28	15	251	457
								Actual Dates	7-Jul-20	3-Oct-20	-	-	6-May-21	-	-	-	-	-
S-2	Microbus Hiring	No.	1	OTM(NCT)	Project Director	Self-finance	1.400	Planned Dates	1-Jan-21	-	-	-	-	-	-	1-Feb-21	-	31-Dec-22
								Planned Days	-	-	-	-	-	-	32	-	698	
								Actual Dates	-	-	-	-	-	-	-	-	-	-
Total Value of Services Procurement						BDT	10.367											

Amrin



21.6.2021

Md. Rayhan Ahmed

Project Director

Workover of well no. Sylhet-8,

Beanibazar-1 & Kailashilla-7

Sylhet Gas Fields Limited, Sylhet-3152

Ministry/ Division : Power, Energy & Mineral Resources/ Energy & Mineral Resources Division

Agency : Petrobangla

Procuring Entity Name & Code : Bangladesh Petroleum Exploration & Production Company Ltd. (BAPEX)

Project / Program Name & Code : Procurement and Installation of 60 MMscfd Process Plant for Shahbazpur Gas Field. Code-4205

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
GD 01	Procurement& Installation of 60MMscfd process Plant at Shahbazpur Gas Field, Bhola	Set	01	OTM(ICT)	Bapex Board	GDF	909.00	Planned Dates		10.08.2020	27.07.2020	04.11.2020	10-12-2020	17-12-2020	01.11.2020				
								Planned Days											
								Actual dates		12-02-2020	27-07-2020	04-11-2020	10.12.2020	17.12.2020	12-01-2021	334	16-05-2022		
GD 02	Office equipment	Package	02	RFQM	Project Director	GDF	0.175	Planned Dates		04-07-2021	18-07-2021	01-08-2021	08-08-2021	12-08-2021	18-08-2021		01-09-2021		
								Planned Days		0	14	14	7	4	6	45	14		
								Actual dates											
GD 03	Electrical equipmen's	Package	02	RFQM	Project Director	GDF	1.415	Planned Dates		22.09.2021	29-09-2021	13-10-2021	20-10-2021	03-11-2021	10.11.2021		24-11-2021		
								Planned Days		0	7	14	7	7	7	42	14		
								Actual dates											
GD 04	Fire Extinguisher	Package	02	RFQM	Project Director	GDF	0.225	Planned Dates		10-01-2022	17-01-2022	31-01-2022	07-02-2022	14-02-2022	20-02-2022		06-03-2022		
								Planned Days		0	7	14	7	7	7	42	14		
								Actual dates											

১৫৫২৬
২৪/০৩/২০২১

গাজী মোহাম্মদ মাহবুবুল হক
প্রকল্প পরিচালক
শাহবাজপুর গ্যাসক্ষেত্রের জন্য ৬০ এমএমএসসিএফডি
প্রকল্পের প্রকট সমগ্র ও স্থাপন প্রকল্প
বাংলাদেশ।

Ministry/ Division : Power, Energy & Mineral Resources/ Energy & Mineral Resources Division

Agency : Petrobangla

Procuring Entity Name & Code : Bangladesh Petroleum Exploration & Production Company Ltd. (BAPEX)

Project / Program Name & Code : Procurement and Installation of 60 MMscfd Process Plant for Shahbazpur Gas Field. Code-4205

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD 01	Others Building and Establishment	S. M	1094	OTM(NCT)	Managing Director, Bapex	GDF	10.80	Planned Dates		10-01-2022	07-02-2022	22-02-2022	08-03-2022	15-03-2022	29-03-2022		13-05-2022
								Planned Days		0	28	14	14	7	14	77	45
								Actual dates									

5/5/22
28/04/2022

গাজী মোহাম্মদ মাহবুবুল হক
প্রকল্প পরিচালক
শাহবাজপুর গ্যাসক্ষেত্রের জন্য ৬০ এমএমএসসিএফডি
প্রসেস প্লান্ট সংগ্রহ ও স্থাপন প্রকল্প
বাপেক্স।

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

FY: 2021-2022

Budget: Development

Ministry/Division: Ministry of Power, Energy and Mineral Resources/Energy and Mineral Resources Division

Agency: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)


Procuring Entity Name & Code: Sylhet Gas Fields Limited (SGFL), A company of Petrobangla

Project/Programme Name and Code: Drilling of Well No. Sylhet-9 (Appraisal/Development Well) / 4205-0036

Package	Description of procurement Package as per RDPP	Unit	Quantity	Procurement method & type	Contract Approving Authority	Source of Fund	Estd. Cost in million	Time code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
G2	Gas Gathering Pipeline	km	4	NCT	SGFL Board	GDF	92.991	Planned Dates		04-12-19	14-06-20	15-07-20	15-08-20	31-12-20	31-01-21		05-08-21
								Planned Days		0	194	30	31	138	31	393	186
								Actual Dates		04-12-19	14-06-20	26-08-20	15-09-20	21-01-21	07-02-21		
Total value of Goods procurement						BDT	92.991										

Note: Drilling of Well No. Sylhet-9 was started on 1st October 2020 and completed on 21st January 2021. The only remaining activity of the project is construction of approx. 4 km gas gathering pipeline.




 21-08-2021
 প্রকৌঃ মোঃ আব্দুল জলিল প্রামাণিক
 উপ-মহাব্যবস্থাপক ও প্রকল্প পরিচালক
 সিলেট-৯ নং কুপ খনন প্রকল্প
 সিলেট গ্যাস ফিল্ডস লিমিটেড

ANNUAL PROCUREMENT PLAN (2021-22) &
PROCUREMENT IMPLEMENTATION REPORT

Budget: Development


Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Titas Gas Transmission and Distribution Company Limited (TGTDCCL)

Procuring Entity Name & Code: Titas Gas Transmission and Distribution Company Limited (TGTDCCL) [Code: 4205]

Project/Programme Name & Code: প্রিপেইড গ্যাস মিটার স্থাপন (Installation of Prepaid Gas Meter for TGTDCCL) (2nd Revised) [Code: 224062900]

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Not Used in GOOD	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD1	Prepaid Gas Meter for TGTDCCL	Nos.	320,000	OTM (ICB)	JICA & Board of Directors (TGTDCCL)	JICA	5,015.580	Planned Dates		17-Mar-16	21-Jun-16	Technical 5-Aug-16 Financial 24-Sep-16	24-Oct-16	31-Oct-16	21-Nov-16			Original: 31-Dec-18 Last revised: 30-Jun-22
								Planned Days			96	Technical 45 Financial 95	30	7	21	249	2047	
								Actual Dates		17-Mar-16	21-Jun-16	Technical 11-Aug-16 Financial 23-Nov-16	11-Jan-17	2-Feb-17	Original: 16-Mar-17 Last revised: 30-Dec-20	364		
								Planned Dates		5-Aug-21	8-Sep-21	29-Sep-21	6-Oct-21	13-Oct-21	27-Oct-21			24-Feb-22
								Planned Days			34	21	7	7	14	83	120	
								Actual Dates										
GD2	Meter Testing & Calibration Bench	Nos.	1	OTM (ICB)	JICA & Board of Directors (TGTDCCL)	JICA	18.248	Planned Dates		5-Aug-21	8-Sep-21	29-Sep-21	6-Oct-21	13-Oct-21	27-Oct-21			24-Feb-22
								Planned Days			34	21	7	7	14	83	120	
								Actual Dates										


Engr. Md. Faizar Rahman
 Project Director
 Installation of Prepaid Gas Meter Project
 for Titas Gas T & D Co. Ltd.

GD6	Motor Cycle	Nos.	10	DPM	Board of Directors (TGIDCL)	GOB	1.403	Planned Dates	9-Feb-22	25-Feb-22	15-Mar-22	5-Apr-22	10-Apr-22	20-Apr-22		10-Jun-22
								Planned Days	-	16	18	21	5	10	70	51
								Actual Dates								
GD7	Computer & Accessories	Nos.	7	RFQM	HOPE	GOB	0.597	Planned Dates	5-Nov-21	20-Nov-21	10-Dec-21	15-Dec-21	20-Dec-21	25-Dec-21		31-Dec-21
								Planned Days	-	15	20	5	5	5	50	6
								Actual Dates								
Total Value of Goods Procurement:							5,035.83									


 Engr. Md. Falzar Rahman
 Project Director
 Installation of Prepaid Gas Meter Project
 for Titas Gas T & D Co. Ltd.

**ANNUAL PROCUREMENT PLAN (2020-21) &
PROCUREMENT IMPLEMENTATION REPORT**

Budget: Development

Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Titas Gas Transmission and Distribution Company Limited (TGTDCCL)

Procuring Entity Name & Code: Titas Gas Transmission and Distribution Company Limited (TGTDCCL) [Code: 4205]

Project/Programme Name & Code: প্রিপেইড গ্যাস মিটার স্থাপন (Installation of Prepaid Gas Meter for TGTDCCL) (2nd Revised) [Code: 224062900]

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequal. (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	Site Survey & Meter Installation	Nos.	320000	OTM (ICB)	JICA & Board of Directors (TGTDCCL)	JICA	683.18	Plan Date		17-Mar-16	21-Jun-16	Technical 5-Aug-16 Financial 24-Sep-16	24-Oct-16	31-Oct-16	21-Nov-16		Original: 31-Dec-18 Last revised: 30-Jun-22
								Plan Days			96	Technical 45 Financial 95	30	7	21	249	2047
								Actual Dates		17-Mar-16	21-Jun-16	Technical 11-Aug-16 Financial 23-Nov-16	11-Jan-17	2-Feb-17	Original: 16-Mar-17 Last revised: 30-Dec-20	364	
Total Value of Goods Procurement:							683.18										


Engr. Md. Faizar Rahman
 Project Director
 Installation of Prepaid Gas Meter Project
 for Titas Gas T & D Co. Ltd.

**ANNUAL PROCUREMENT PLAN (2021-22) &
PROCUREMENT IMPLEMENTATION REPORT**

Budget: Development


Ministry/Division : Ministry of Power, Energy and Mineral Resources/ Energy and Mineral Resources Division

Agency: Titas Gas Transmission and Distribution Company Limited (TGTDCCL)

Procuring Entity Name & Code: Titas Gas Transmission and Distribution Company Limited (TGTDCCL) [Code: 4205]

Project/Programme Name & Code: প্রিপেইড গ্যাস মিটার স্থাপন (Installation of Prepaid Gas Meter for TGTDCCL) (2nd Revised) [Code: 224062900]

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk	Time Code for Process	Advertise (EOI)	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD1	Engineering Consultancy Services	Man-month (M/M)	206	OTM (QBS)	JICA & Board of Directors (TGTDCCL)	JICA	356.88	Planned Date	18-Jun-14	30-Sep-14	10-Dec-14	6-Jan-15	26-Apr-15	5/5/15, 7/5/15	2-Jun-15	27-Jul-15		Original: 31-Dec-18 Last Revised: 30-Jun-22
								Planned Days	-	104	71	27	110	11	26	55	404	2530
								Actual Dates	18-Jun-14	30-Sep-14	10-Dec-14	6-Jan-15	26-Apr-15	5/5/15, 7/5/15	2-Jun-15	Original: 07-Oct-15 Last Revised: 30-Dec-20	476	
Total Value of Goods Procurement:							356.88											


Engr. Md. Faizar Rahman
 Project Director
 Installation of Prepaid Gas Meter Project
 for Titas Gas T & D Co. Ltd.

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT, (For Year 2021-22)**

Budget : Development

Ministry / Divisions/ Agency : Energy and Mineral Resources Division , EMRD

Prucuring Entity Name & Code : "২টি অনুসন্ধান কূপ (টবগী-১ ও ইলিশা-১) এবং ১টি মূল্যায়ন কাম উন্নয়ন কূপ (ভোলা নর্থ-২) খনন" প্রকল্প।

Project/ Programme & Code :

Contract Package No.	Description of Procurement Package SERVICES	unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD1	গাড়া ভাড়া	No.	2	OTM	PD	BAPEX	72.00	Plan date		25-May-21	22-Jun-21	6-Jul-21	20-Jul-21	27-Jul-21	10-Aug-21	26-Oct-21	26-Sep-23
								Plan days		0	28	14	14	7	14	77	700
								Actual dates									
SD2	চাঁদ-কী ভিত্তিতে ড্রিলিং অপারেশন সার্ভিস টবগী-১ কূপ খনন।	No.	1	Special Act	CCGP	GDF	15,083.25	Plan date						13-Jun-21	20-Jul-21	9-Aug-23	30-Jun-23
								Plan days								750	
								Actual dates									
SD3	চাঁদ-কী ভিত্তিতে ড্রিলিং অপারেশন সার্ভিস রিগ ও রিগ যন্ত্রপাতি, জনবল, মালামাল, ইউনিট ইত্যাদি মবিলাইজেশন	No.	1	Special Act	CCGP	GDF	4,977.00	Plan date						13-Jun-21	20-Jul-21	20-Jul-22	30-Jun-23
								Plan days								365	
								Actual dates									
SD4	বিদ্যুৎ (পেল্লী বিদ্যুৎ সংযোগ, খুটি ও বিল)	No.	1	DPM	PD	BAPEX	3.00	Plan date		25-Dec-21	8-Jan-22	22-Jan-22	29-Jan-22	2-Feb-22	8-Feb-22	25-Mar-22	30-Jun-23
								Plan days		0	14	14	7	4	6	45	700
								Actual dates									
SD5	বিদ্যুৎ (সোলার প্যানেল, ও অন্যান্য)	No.	1	RFQ	PD	BAPEX	14.00	Plan date		15-Aug-21	29-Aug-21	12-Sep-21	19-Sep-21	23-Sep-21	29-Sep-21	13-Nov-21	30-Jun-23
								Plan days		0	14	14	7	4	6	45	700
								Actual dates									
	Total Value of Service Procurement					Total	20,149.25										


Engr. Mohammad Ahsanul Amin
 Project Director
 (Tobgi-1, Ililsha-1, Bhola North-2
 Drilling Project), BAPEX

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT, (For Year 2021-22)**

Budget : Development

Ministry / Divisions/ Agency : Energy and Mineral Resources Division , EMRD

Prucuring Entity Name & Code : "২টি অনুসন্ধান কূপ (টবগী-১ ও ইলিশা-১) এবং ১টি মূল্যায়ন কাম উন্নয়ন কূপ (ভোলা নর্থ-২) খনন" প্রকল্প।

Project/ Programme & Code :

Contract Package No.	Description of Procurement Package WORKS	unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	গ্রামীণ সড়ক উন্নয়ন টবগী-১	Sq.Mtr.		OTM	PD	BAPEX	98.00	Plan date		25-May-21	22-Jun-21	6-Jul-21	20-Jul-21	27-Jul-21	10-Aug-21	26-Oct-21	10-Dec-21
								Plan days		0	28	14	14	7	14	77	45
								Actual dates									
WD2	গ্রামীণ সড়ক উন্নয়ন ভোলা নর্থ-২	Sq.Mtr.		OTM	PD	BAPEX	53.00	Plan date		25-Jul-21	22-Aug-21	5-Sep-21	19-Sep-21	26-Sep-21	10-Oct-21	26-Dec-21	9-Feb-22
								Plan days		0	28	14	14	7	14	77	45
								Actual dates									
WD3	গ্রামীণ সড়ক উন্নয়ন ইলিশা-১	Sq.Mtr.		OTM	PD	BAPEX	94.00	Plan date		25-Aug-21	22-Sep-21	6-Oct-21	20-Oct-21	27-Oct-21	10-Nov-21	26-Jan-22	12-Mar-22
								Plan days		0	28	14	14	7	14	77	45
								Actual dates									
WD4	স্বল্প মূলধনের কাজ ক) গেটসহ হেঞ্জাগোনাল ওয়্যার ফেন্সিং ও ৫টি নিরাপত্তা চৌকি, লাইটিং পোস্ট ও ফিটিংস, পাম্প হাউস এবং ড্রেনেজ কাঠামো	Package		OTM	PD	BAPEX	60.80	Plan date		25-Jul-21	22-Aug-21	5-Sep-21	19-Sep-21	26-Sep-21	10-Oct-21	26-Dec-21	19-Jun-23
								Plan days		0	28	14	14	7	14	77	540
								Actual dates									
WD5	স্বল্প মূলধনের কাজ খ) বাউন্ডারী ওয়াল, অগ্নি নির্বাপক শেড, বৈদ্যুতিক ওয়্যারিং, নলকূপ, নির্দেশক বোর্ড, মেইন গেইট ইত্যাদি নির্মাণ	Package		RFQ	PD	BAPEX	20.00	Plan date		15-Aug-21	29-Aug-21	12-Sep-21	19-Sep-21	23-Sep-21	29-Sep-21	13-Nov-21	7-May-23
								Plan days		0	14	14	7	4	6	45	540
								Actual dates									
WD6	ভূমি উন্নয়ন (কূপ এলাকা) টবগী-১	Sq.Mtr.		OTM	PD	BAPEX	268.00	Plan date		15-May-21	12-Jun-21	26-Jun-21	10-Jul-21	17-Jul-21	31-Jul-21	16-Oct-21	30-Nov-21
								Plan days		0	28	14	14	7	14	77	45
								Actual dates									
WD7	ভূমি উন্নয়ন (কূপ এলাকা) ভোলা নর্থ-২	Sq.Mtr.		OTM	PD	BAPEX	234.00	Plan date		20-Jul-21	17-Aug-21	31-Aug-21	14-Sep-21	21-Sep-21	5-Oct-21	21-Dec-21	4-Feb-22
								Plan days		0	28	14	14	7	14	77	45
								Actual dates									
WD8	ভূমি উন্নয়ন (কূপ এলাকা) ইলিশা-১	Sq.Mtr.		OTM	PD	BAPEX	295.00	Plan date		30-Jul-21	27-Aug-21	10-Sep-21	24-Sep-21	1-Oct-21	15-Oct-21	31-Dec-21	14-Feb-22
								Plan days		0	28	14	14	7	14	77	45
								Actual dates									
Total Value of Works Procurement						Total	1,122.80										


Engr. Mohammad Ahsanul Amin
 Project Director
 (Tobgi-I, Ilisha-I, Bhola North-2
 Drilling Project), BAPEX

**ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT, (For Year 2021-22)**

Budget : Development

Ministry / Divisions/ Agency : Energy and Mineral Resources Division , EMRD

Prucuring Entity Name & Code : "২টি অনুসন্ধান কূপ (টবগী-১ ও ইলিশা-১) এবং ১টি মূল্যায়ন কাম উন্নয়ন কূপ (ভোলা নর্থ-২) খনন" প্রকল্প।

Project/ Programme & Code :

Contract Package No.	Description of Procurement Package GOODS	unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	পেট্রোলিয়াম ও অন্যান্য লুব্রিকেন্ট (পিওএল)	Ltr.		DPM / RFQ	PD	BAPEX	2.25	Plan date		28-Dec-21	11-Jan-22	25-Jan-22	1-Feb-22	5-Feb-22	11-Feb-22	28-Mar-22	30-Jun-23
								Plan days		0	14	14	7	4	6	45	
								Actual dates									
GD2	অন্যান্য মনিয়ারী	Package	1	RFQ	PD	BAPEX	1.00	Plan date		6-Aug-21	20-Aug-21	3-Sep-21	17-Sep-21	1-Oct-21	15-Oct-21	29-Oct-21	30-Jun-22
								Plan days		0	14	14	7	4	6	45	
								Actual dates									
GD3	কম্পিউটার ও আনুষঙ্গিক	Package	1	RFQ	PD	BAPEX	3.00	Plan date		6-Jul-21	20-Jul-21	3-Aug-21	17-Aug-21	31-Aug-21	14-Sep-21	28-Sep-21	30-Jun-22
								Plan days		0	14	14	7	4	6	45	
								Actual dates									
GD4	অফিস সরঞ্জামাদি	Package	1	RFQ	PD	BAPEX	1.50	Plan date		15-Jul-21	29-Jul-21	12-Aug-21	26-Aug-21	9-Sep-21	23-Sep-21	7-Oct-21	30-Jun-22
								Plan days		0	14	14	7	4	6	45	
								Actual dates									
GD5	আসবাবপত্র	Package	1	RFQ	PD	BAPEX	2.70	Plan date		15-Aug-21	29-Aug-21	12-Sep-21	26-Sep-21	10-Oct-21	24-Oct-21	7-Nov-21	30-Jun-22
								Plan days		0	14	14	7	4	6	45	
								Actual dates									
	Total Value of Goods					Total	10.45										


Engr. Mohammad Ahsanul Amin
 Project Director
 (Tobgi-1, Ilishe-1, Bhola North-2
 Drilling Project), BAPEX