

ANNUAL PROCUREMENT PLAN FOR River Crossing Tower (Turnkey), 2024-2025

Ministry/ Division

Agency

Procuring Entity Name & Code

Project / Programme Name & Code

Ministry of Energy & Mineral Resources / Power

Bangladesh Rural Electrification Board

Project Director

Modernization and Capacity Enhancement of BREEB Network (Barishal Division)

Budget : Annual Development Budget 2024-25

Total	101227.24
Fund in lac. Tk.	0.00
GOB	0.00
BREB Own	101227.24


Bid Package No.	Sub-Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCEP/BREB/BD-RCT-59		Turnkey contract for Survey, Design, Supply, Carrying Installation, Testing & Commissioning of 33 kV Double Circuit River Crossing Tower with Transmission Lines including Civil Construction works in Barishal PBS-1	Nos.	1	OSTETM (NCT)	HOPE	REB Own	2,000.00	Planned Dates Planned Days Actual Dates	22-Jul-24 0 Actual Dates	19-Aug-24 28	02-Sep-24 14	30-Sep-24 28	07-Oct-24 7	04-Nov-24 28	04-Nov-25 365	470
		Sub-Total		1				2,000.00									
MCEP/BREB/BD-RCT-60		Turnkey contract for Survey, Design, Supply, Carrying Installation, Testing & Commissioning of 33 kV Double Circuit River Crossing Tower with Transmission Lines including Civil Construction works in Barishal PBS-1	Nos.	1	OSTETM (NCT)	HOPE	REB Own	1,500.00	Planned Dates Planned Days Actual Dates	22-Jul-24 0 Actual Dates	19-Aug-24 28	02-Sep-24 14	30-Sep-24 28	07-Oct-24 7	04-Nov-24 28	04-Nov-25 365	470
		Sub-Total		1				1,500.00									
MCEP/BREB/BD-RCT-61		Turnkey contract for Survey, Design, Supply, Carrying Installation, Testing & Commissioning of 33 kV Double Circuit River Crossing Tower with Transmission Lines including Civil Construction works in Barishal PBS-1	Nos.	1	OSTETM (NCT)	Member (D&O)	REB Own	800.00	Planned Dates Planned Days Actual Dates	22-Jul-24 0 Actual Dates	19-Aug-24 28	02-Sep-24 14	30-Sep-24 28	07-Oct-24 7	04-Nov-24 28	04-Nov-25 365	470
		Sub-Total		1				800.00									
MCEP/BREB/BD-RCT-62		Turnkey contract for Survey, Design, Supply, Carrying Installation, Testing & Commissioning of 33 kV Double Circuit River Crossing Tower with Transmission Lines including Civil Construction works in Barishal PBS-1	Nos.	1	OSTETM (NCT)	Member (D&O)	REB Own	700.00	Planned Dates Planned Days Actual Dates	22-Jul-24 0 Actual Dates	19-Aug-24 28	02-Sep-24 14	30-Sep-24 28	07-Oct-24 7	04-Nov-24 28	04-Nov-25 365	470
		Sub-Total		1				700.00									


03.07.2024.
(সাদ আহমেদ আকন্দ)
সহকারী প্রকৌশলী
এমসিইপি (বিডি), বাপবিবো, ঢাকা।

Mahub
03.07.2024
(মোঃ মাহবুবুর রহমান)
উপ-পরিচালক (কারিগরি)
এমসিইপি (বিডি), বাপবিবো, ঢাকা।

M
03.07.2024
মোঃ হেলালুর রহমান উইয়া
প্রকল্প পরিচালক
এমসিইপি (বিডি), বাপবিবো, ঢাকা।

Bid Package No.	Sub-Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	Turnkey contract for Survey, Design, Supply, Carrying Installation, Testing & Commissioning of 33 KV Double Circuit River Crossing Tower with Transmission Lines including Civil Construction works in Projpur PBS	Nos.	1	OSTETM (NCT)	HOPE	REB Own	1,800.00	Planned Dates Actual Dates	22-Jul-24 0	19-Aug-24 28	02-Sep-24 14	30-Sep-24 28	07-Oct-24 7	04-Nov-24 28	04-Nov-25 365	470
		Sub-Total		1				1,800.00									
MCEP/BREB/BD-RCT-63		Turnkey contract for Survey, Design, Supply, Carrying Installation, Testing & Commissioning of 33 KV Double Circuit River Crossing Tower with Transmission Lines including Civil Construction works in Projpur PBS	Nos.	1	OSTETM (NCT)	Member (D&O)	REB Own	1,000.00	Planned Dates Actual Dates	22-Jul-24 0	19-Aug-24 28	02-Sep-24 14	30-Sep-24 28	07-Oct-24 7	04-Nov-24 28	04-Nov-25 365	470
		Sub-Total		1				1,000.00									
MCEP/BREB/BD-RCT-64		Turnkey contract for Survey, Design, Supply, Carrying Installation, Testing & Commissioning of 33 KV Double Circuit River Crossing Tower with Transmission Lines including Civil Construction works in Projpur PBS	Nos.	1	OSTETM (NCT)	Member (D&O)	REB Own	1,000.00	Planned Dates Actual Dates	22-Jul-24 0	19-Aug-24 28	02-Sep-24 14	30-Sep-24 28	07-Oct-24 7	04-Nov-24 28	04-Nov-25 365	470
		Sub-Total		1				1,000.00									
MCEP/BREB/BD-RCT-65		Turnkey contract for Survey, Design, Supply, Carrying Installation, Testing & Commissioning of 33 KV Double Circuit River Crossing Tower with Transmission Lines including Civil Construction works in Patuakhali PBS	Nos.	1	OSTETM (NCT)	Member (D&O)	REB Own	700.00	Planned Dates Actual Dates	22-Jul-24 0	19-Aug-24 28	02-Sep-24 14	30-Sep-24 28	07-Oct-24 7	04-Nov-24 28	04-Nov-25 365	470
		Sub-Total		1				700.00									
		Grand TOTAL		3				2,400.00									
		Total (For Fiscal Year 2024-2025)		9				10,200.00									


 03.07.2024
 (Saad Ahmed Akanda)
 Assistant Engineer
 MCEP (BD), BREB, Dhaka


 03.07.2024
 Md Mahbubur Rahman
 Deputy Director (Technical)
 MCEP (BD), BREB, Dhaka.


 03.07.2024
 মোঃ হেলালুর রহমান ভূঁইয়া
 প্রকল্প পরিচালক
 এমসিইপি (বিডি), বাপবিবো.ঢাকা।