

Progress Monitoring Report

Form-01

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : AUGUST

Name of Pourashava : Naria

Package No: IUGIP/NAR/UT/01/2023

e-gp Tender ID : 855773

Name of Works : Improvement of Roads 6.4km in 04 locations, Protection Work 928m & installation of Street Light 218 nos. at Naria Paurashava, Shariatpur District.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
Sl. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month in %	Cumulative Physical Progress up to Reporting Month %	Cumulative Physical Progress up to Previous reporting Month in %	Cumulative Payment up to Reporting Month	Remarks
R-1	(38665-23-10003) R-002:Improvement of road by Dense Bituminous Carpeting from Naria-Chakdha Highway road Majid Khalifa house to Lonsing Mridha Bari Mosque near Culvert via Nitai Bazar (Ch.0.00m to 2030m) including protection Work at (Ch.1100m toCh.1200m,R/S), (Ch.1550m to Ch.1600m, L/S),(Ch 1700m to Ch. 1750m, B/S) & installation of Street Light 69 nos.at Ward no.-04&05,Naria paurashava,Shariatpur.Total Length=2030m.	2030.00	M/S Hamim International	81988136.44	27645658.08	191,696.96	7/12/2023	29/11/2024		0.00%	64.48%	64.48%	28068853.00	
R-2	(38665-23-10004) R-003: Improvement of road by Dense Bituminous Carpeting from Bangla Bazar (Naria Shariatpur road) to Barun Para Primary School to Lonsing Nitai Bazar (Ch.0.00m to 1380m) including Protection Work at(Ch. 1100m to Ch. 1200m, L/S) & installation of Street Light 47 nos.at Ward no.-07 & 09,Naria Paurashava, Shariatpur. Total Length=1380m.	1380.00			15526130.00	130,316.16				0.00%	48.08%	48.08%		
R-3	(38665-23-10005) R-004: Improvement of road by Dense Bituminous Carpeting From Madbor Bazar (Naria Shariatpur road) to Lonshing Primary School Bhager Bari (Ch.0.00m to 1460m) including Protection Work at (Ch. 400m to Ch.450m,L/S),(Ch600m to650m,R/S),(Ch.700m to Ch. 750m,R/S),(Ch.850m to Ch. 900m,L/S) & Installation of Street Light 50 nos. at Ward no-08,Naria Paurashava, Shariatpur. Total Length=1460m.	1460.00			17664041.85	137,870.72				1.12%	66.91%	65.79%		
R-4		1530.00			21152309.17	144,480.96				0.00%	77.58%	77.58%		
Sub- Total of Roads		6400.00			81,988,139.09	604,364.80				0.24%	65.28%	65.04%		
Grand-Total of Package					81,988,139.09					0.24%	65.28%	65.04%		

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : AUGUST

Name of Pourashava : Naria

Package No.:IUGIP/NARI/UT+DR/01/2023

e-gp Tender ID : 851497

Name of Works: Construction/Improvement of RCC Roads 1370m in 3 locations, RCC Drains 1755m in 3 locations & installation of Street Light 50 nos. at Naria Paurashava, Shariatpur District.

Sl. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month in %	Cumulative Physical Progress up to Reporting Month %	Cumulative Physical Progress up to Previous reporting Month in %	Cumulative Payment up to Reporting Month	Remarks
R-5	38665 -23-10014) R-029 : Improvement of road by RCC from front Side of Mazeda Hospital R&H road to T.M Gasuddin house Naria Lonshing road (Ch.0.00m to 590m) & installation of street light 21 nos. at Ward no-01, Naria Paurashava, Shariatpur. Total Lenght =590m.	590.00	KINGDOM Builders Limited	80,440,943.69	9002057.59		7/12/2023	29/11/2024		38.27%	47.37%	9.10%	19162500.00	
R-6	(38665-23-10017) R-032: Improvement of road by RCC from a. TNO Banglo to Medicare Clinic (Ch. 0.00m -390.00m) & link road b.Badal Shaha to Primary School (Ch.0.00m to 100m) including RCC Cross Drain at Ch.0.00m, Ch. 390m & installation of Street Light 18 nos. at Ward no-01 , Naria Paurashava, Shariatpur. Total Length =490m.	490.00			5179360.79				10.12%	10.12%	0.00%			
R-7	(38665-23-10018) R-033:Improvement of road by RCC from Naria Pourashava North Side to Wapda Road (Ch.0.00m to 290m) & installation of Street Light 11 Nos. at Ward No-01, Naria Pourashava Shariatpur. Total Length =290m.	290.00			3213036.88				0.00%	0.00%	0.00%			
Sub- Total of Roads		1370.00				17394455.26				20.10%	24.81%	4.71%		
D-1	(38665-23-10001) D-03: Construction of RCC Drain from Naria-Shariatpur road near Nobogram TNO Banglo to Canal via Medicare Clinic (Ch. 0.00m to 600m) and Link Drain: from existing drain to proposed drain D-003 near Badal Shaha house via Primary School (Ch.150m to 0.00m) at Ward no. - 01, Naria Paurashava,Shariatpur.Total Length= 750m.	750.00			23720877.72				3.11%	54.58%	51.47%			
D-2	(38665-23-10021) D-005; Construction of RCC Drain from Naria -Shariatpur road in front of Mazeda Hospital to Canal via Gasuddin house (Ch. 0.00m to 590m) at Ward no-01,Naria pourashava ,Shariatpur.Total Length =590m.	590.00			16495193.43				0.00%	87.72%	87.72%			
D-3	(38665-23-10019) D-007: Construction of RCC Drain from Naria Pourashava to Kirtinasha River via WAPDA Road ((Ch.0.00m to 365m) & Link Drain : from Residential area to proposed drain D-007 ((Ch. 50m to 0.00m) at Ward no-01 & 02, Naria Pourashava, Shariatpur. Total Length = 415m.	415.00			13564529.01				24.06%	25.16%	1.10%			
Sub-Total of Drains		1755.00		53780600.16		7.44%	57.32%	49.88%						
Grand-Total of Package		3125.00		71175055.42		10.53%	49.38%	38.84%						

