



# Smart Pre-payment Metering Project for WZPDCL Area (Phase-II)

**Project Director: Md. Rokib Uddin (SE)**

Particulars	Scope	Progress (Upto July/2024)
<b>Installation of Pre-Paid Meter</b> (OTM- 3.5 Lakh; DPM-3.5 Lakh)	<b>Single Phase-6,88,000 Nos</b> <b>Three Phase-12000 Nos</b>	<b>✓ A GO has been issued by Power Division on 30 April 2024.</b> <b>✓ Loan Agreement (LA) with GoB is in Progress.</b> <b>✓ APP of FY 2024-25 has already been approved.</b> <b>✓ Approval of an Estimate to Procure &amp; Install of 1,38,811 Nos Pre-Paid Meter is in progress.</b>
<b>Capacity Enhancement of Master Information Center (MIC)</b>	<b>01 Lot</b>	
<b>Installation of Vending Station Cum Customer Care Center (VS-CCC)</b>	<b>20 Nos</b>	