

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩  
 ভাঃসন: ০২  
 তারিখ: ০২/০১/২০২২ খ্রিঃ।

### Line Construction Report of BREB for the Month of January'2026

| Sl No  | Name of Project | Project Target | FY (2025-26) Target |       | Cumulative Line Construction Completed (km) up to June'25 |        |             | This FY (2025-26) Progress |       |      |      |      |              |       |             |       |                     |          | Cumulative Line Construction Completed (km) up to January'26 |        |        |              |           |             |          |                  |           |        | Line Energized (km) | X-former Energized (KVA) | Consumer status (Nos.) |  |
|--------|-----------------|----------------|---------------------|-------|---|--------|-------------|----------------------------|-------|------|------|------|--------------|-------|-------------|-------|---------------------|----------|--|--------|--------|--------------|-----------|-------------|----------|------------------|-----------|--------|---------------------|--------------------------|------------------------|--|
|        |                 |                | New                 | UP    | No. of Pole Erected                                       | New    | Grand Total | No. of Pole Erected        | New   |      |      |      | Up-gradation |       | Grand Total | UB    | No. of Pole Erected | New      |  |        |        | Up-gradation |           | Grand Total | UB       | Facility created | Connected |        |                     |                          |                        |  |
|        |                 |                |                     |       |   |        |             |                            | 33 kV | HT   |      | LT   | Total-New    | 33 kV |             |       |                     | Others   | 33 kV  | HT     |        | LT           | Total-New |             |          |                  |           | 33 kV  |                     |                          | Others                 |  |
|        |                 |                |                     |       |   |        |             |                            |       | 3φ   | 1φ   |      |              |       |             |       |                     |          |  | 3φ     | 1φ     |              |           |             |          |                  |           |        |                     |                          |                        |  |
| a      | b               | c              | d                   | e     | g   | h:k    | o:l:n       | q                          | r     | s    | t    | u    | v:w          | x     | y:v:x       | z     | aa                  | ab       | ac   | ad     | ae     | af=ab:ae     | ag        | ah          | ai=af:ah | aj               | ak        | al     | am                  | an                       |                        |  |
| 1      | Closed Project  | 0              |                     | 0     | 9732533   | 500768 | 542059      | 0                          | 0     | 0    | 0    | 0    | 0            | 0     | 0           | 0     | 9732533             | 17962    | 148020   | 170025 | 164761 | 500768       | 4040      | 37251       | 542059   | 38815            | 500768    | 0      | 0                   | 0                        |                        |  |
| 2      | MCEP(KD)        | 19320          | 1599                | 4053  | 104037  | 377    | 4348        | 24575                      | 153   | 303  | 58   | 53   | 567          | 26    | 1122        | 1716  | 981                 | 128612   | 257  | 439    | 109    | 140          | 944       | 29          | 5090     | 6064             | 1256      | 1304   | 14258               | 788                      | 764                    |  |
| 3      | MCEP (DMD)      | 31900          | 750                 | 2250  | 60215   | 489    | 1752        | 51928                      | 98    | 238  | 0    | 0    | 335          | 28    | 1479        | 1842  | 106                 | 112143   | 223  | 589    | 2      | 10           | 824       | 51          | 2719     | 3594             | 126       | 824    | 365                 | 0                        | 0                      |  |
| 4      | MCEP (BD)       | 5473           | 390                 | 1120  | 16004   | 109    | 656         | 9901                       | 24    | 33   | 0    | 0    | 57           | 0     | 413         | 470   | 23                  | 25905    | 49   | 118    | 0      | 0            | 166       | 0           | 959      | 1126             | 23        | 166    | 0                   | 0                        | 0                      |  |
| 5      | PBS Fund        | 0              | 2108                | 4158  | 501445  | 17121  | 25225       | 92994                      | 328   | 517  | 495  | 1008 | 2349         | 163   | 1583        | 4094  | 91                  | 594439   | 1099   | 3767   | 5994   | 8609         | 19470     | 620         | 9229     | 29319            | 1675      | 19470  | 1003375             | 1218010                  | 1175511                |  |
| 6      | Deposit         | 0              | 3072                | 0     | 482735  | 22627  | 23657       | 78157                      | 118   | 656  | 1341 | 791  | 2906         | 8     | 24          | 2938  | 51                  | 560892   | 424  | 7056   | 11796  | 6256         | 25533     | 74          | 988      | 26595            | 365       | 25533  | 3943037             | 962027                   | 865548                 |  |
| Total= |                 | 56693          | 7919                | 11581 | 10896969  | 541491 | 597696      | 257555                     | 720   | 1747 | 1894 | 1852 | 6214         | 225   | 4621        | 11060 | 1252                | 11154524 | 20014  | 159989 | 187926 | 179776       | 547705    | 4814        | 56237    | 608756           | 42260     | 548065 | 4961034             | 2180825                  | 2041823                |  |