

ASHUGANJ POWER STATION COMPANY LTD.

Ashuganj, Brahmanbaria.



Annual Procurement Plan (Works)

2024-2025

Proposed Annual Procurement Plan 2024-2025 (Works)

SL	Division	Packages	Works			Page no.
			Foreign	Local	Total	
<u>Electrical Maintenance Circle</u>			In Million Taka	In Million Taka	In Million Taka	
1	Civil	WRLCV		47.700	47.700	1-2
2	Sub-Station	WRLSS		3.400	3.400	3
	Sub-total		-	51.100	51.100	
<u>Mechanical Maintenance Circle</u>						
3	Workshop	WRLWS		3.750	3.750	4
4	Store				-	
	Sub-total		-	3.750	3.750	
<u>Operation Circle</u>						
5	Operation (Network Control)	WRLOP		5.000	5.000	5
6	Efficiency				-	
7	50 MW	WRF50, WRL50		23.500	23.500	6
8	Chemical	WRLCH		0.410	0.410	7
	Sub-total		-	28.910	28.910	
<u>225 MW CCPP</u>						
9	E & IC				-	
10	Mechanical	WRLMM 225		1.600	1.600	8
11	Operation	WRLOP 225		2.000	2.000	9
	Sub-total		-	3.600	3.600	
<u>Administration</u>						
12	Corporate Office				-	
13	Company Affairs				-	
14	Procurement				-	
15	HRM	WRLHRM		0.200	0.200	10
16	Security & Discipline				-	
17	Medical				-	
18	Finance, Accounts & Audit				-	
19	HRD				-	
20	School				-	
21	MIS & ICT	WRLMIS		1.000	1.000	11
22	Health, Safety & Environment	WRLHSE		2.700	2.700	12
23	Planning and Development				-	
	Sub-total		-	3.900	3.900	

(Signature)
03/08/2024

Md. Rafiquddaulla
Manager (Procurement)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


(Signature)
03.08.2024

MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

(Signature)
03/8/2024

Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria.

SL	Division	Packages	Works			Page no.
			Foreign	Local	Total	
450 MW CCPP (South)						
24	I&C				-	
25	Electrical	WRLEMS		2.700	2.700	13
26	Mechanical	WRFMMS, WRLMMS	245.000	1.000	246.000	14
27	Operation	WRLOPS		5.200	5.200	15
28	Chemical (South & North)				-	
29	Store (South & North)	WRLSTS		0.030	0.030	16
	Sub-total		245.000	8.930	253.930	
450 MW CCPP (North)						
30	Mechanical	WRFMMN, WRLMMN	265.000	7.000	272.000	17
31	Electrical				-	
32	I&C				-	
33	Operation	WRLOPN		7.290	7.290	18
34	Workshop (North & South)	WRLWSN		2.100	2.100	19
	Sub-total		265.000	16.390	281.390	
400 MW CCPP (East)						
35	Mechanical (GT & Auxiliaries)	WRLMGTE	-	1.000	1.000	20
36	Mechanical (ST & Auxiliaries)	WRLMSTE	-	0.325	0.325	21
37	Electrical	WRLEME	-	57.300	57.300	22
38	I&C	WRLICE		1.250	1.250	23
39	Operation	WRLOPE		5.000	5.000	24
40	Civil	WRLCVE		13.250	13.250	25
	Sub-total		-	78.125	78.125	
	Grand Total		510.000	194.705	704.705	


 03/08/2024
Md. Rafiquddaulla
 Manager (Procurement)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria.


 03.08.2024
MOHD. ABDUL MAZID
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


 03/08/2024
Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria.

ASHUGANJ POWER STATION COMPANY LTD.

ASHUGANJ, BRAHMANBARIA-3402.

Proposed Annual Procurement Plan 2024-2025 (Works)

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

Civil

WRLCV-001	Repair and Maintenance works of Officer's Dormitory Maintenance	Lot	1	OTM	Authorised Officer	APSCL Own	1.000	Planned Days Actual Days		01-Jul-24	22-Jul-24	06-Aug-24	13-Aug-24	20-Aug-24	10-Sep-24	10 weeks	180 days
WRLCV-002	Repair & Painting work of Boundary Wall in B-Type R/A.	Lot	1	LTM	Authorised Officer	APSCL Own	1.500	Planned Days Actual Days		01-Sep-24	22-Sep-24	07-Oct-24	14-Oct-24	21-Oct-24	11-Nov-24	10 weeks	120 days
WRLCV-003	Construction of Boundary Wall adjacent B-Type Mosque and TSK Officers Dormitory.	Lot	1	OTM	Authorised Officer	APSCL Own	2.000	Planned Days Actual Days		01-Oct-24	22-Oct-24	06-Nov-24	13-Nov-24	20-Nov-24	11-Dec-24	10 weeks	120 days
WRLCV-004	Vertical Extension of Boundary Wall from Jalal Kha Mor to Korotua-5 beside	Lot	1	LTM	Authorised Officer	APSCL Own	1.500	Planned Days Actual Days		01-Feb-25	22-Feb-25	09-Mar-25	16-Mar-25	23-Mar-25	13-Apr-25	10 weeks	120 days
WRLCV-005	Repair, Maintenance & Painting works of B-Type 2/3,3/4,5/1,5/4,6/7,8/7,9/6.	Lot	1	LTM	Authorised Officer	APSCL Own	2.000	Planned Days Actual Days		01-Oct-24	22-Oct-24	06-Nov-24	13-Nov-24	20-Nov-24	11-Dec-24	10 weeks	180 days
WRLCV-006	Painting work of APSCL central Mosque.	Lot	1	OTM	Authorised Officer	APSCL Own	1.500	Planned Days Actual Days		15-Dec-24	05-Jan-25	20-Jan-25	27-Jan-25	03-Feb-25	24-Feb-25	10 weeks	120 days
WRLCV-007	Maintenance Work of old workshop building.	Lot	1	RFQ	Authorised Officer	APSCL Own	0.500	Planned Days Actual Days		20-Aug-24	10-Sep-24	25-Sep-24	02-Oct-24	09-Oct-24	30-Oct-24	10 weeks	120 days
WRLCV-008	Supply, fitting & fixing Door frame and shutter.	Lot	1	OTM	Authorised Officer	APSCL Own	2.000	Planned Days Actual Days		15-Nov-24	06-Dec-24	21-Dec-24	28-Dec-24	04-Jan-25	25-Jan-25	10 weeks	120 days
WRLCV-009	Construction of second Gate, guard room with toilet at North & South Plant.	Lot	1	OTM	Authorised Officer	APSCL Own	3.000	Planned Days Actual Days		15-Feb-25	08-Mar-25	23-Mar-25	30-Mar-25	06-Apr-25	27-Apr-25	10 weeks	180 days
WRLCV-010	Daily cleaning works, grass cutting, gardening and maintenance works for hospital, School, training center, mosque area of APSCL.	Lot	1	OTM	Authorised Officer	APSCL Own	2.000	Planned Days Actual Days		20-Aug-24	10-Sep-24	25-Sep-24	02-Oct-24	09-Oct-24	30-Oct-24	10 weeks	1 year
WRLCV-011	Daily cleaning works and grass cutting Karotuya 01 to 05 and main residential colony, mandir, club area of APSCL.	Lot	1	OTM	Authorised Officer	APSCL Own	3.000	Planned Days Actual Days		20-Aug-24	10-Sep-24	25-Sep-24	02-Oct-24	09-Oct-24	30-Oct-24	10 weeks	1 year
WRLCV-012	Daily cleaning works of Drain and Dustbin from Karotuya 01 to 05 and main residential colony, mandir, club area of APSCL.	Lot	1	OTM	Authorised Officer	APSCL Own	1.700	Planned Days Actual Days		20-Aug-24	10-Sep-24	25-Sep-24	02-Oct-24	09-Oct-24	30-Oct-24	10 weeks	1 year
WRLCV-013	Daily basis cleaning and grass cutting for B-type residential area, army camp, police and ansar camp, B-Type mosque, Rest house and Dormitory area etc. of APSCL.	Lot	1	OTM	Authorised Officer	APSCL Own	3.300	Planned Days Actual Days		05-Sep-24	26-Sep-24	11-Oct-24	18-Oct-24	25-Oct-24	15-Nov-24	10 weeks	1 year
WRLCV-014	Daily basis cleaning of Drain-Dustbin for B-type residential area, army camp, police and ansar camp, B-Type mosque, Rest house and Dormitory area etc. of APSCL.	Lot	1	OTM	Authorised Officer	APSCL Own	1.500	Planned Days Actual Days		01-Aug-24	22-Aug-24	06-Sep-24	13-Sep-24	20-Sep-24	11-Oct-24	10 weeks	1 year
WRLCV-015	Installation of Vertical Blind at Medical Center	Lot	1	RFQ	Authorised Officer	APSCL Own	0.100	Planned Days Actual Days		01-Jan-25	22-Jan-25	06-Feb-25	13-Feb-25	20-Feb-25	13-Mar-25	10 weeks	1 year
WRLCV-016	Installation of Curtain for Rest House	Lot	1	RFQ	Authorised Officer	APSCL Own	0.500	Planned Days Actual Days		01-Jan-25	22-Jan-25	06-Feb-25	13-Feb-25	20-Feb-25	13-Mar-25	10 weeks	1 year

03.07.2024
Md. Harunur Rashid
Executive Engineer (Civil)
Electrical Maintenance Division
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria

3/7/2024
Noor Mohammad
Superintending Engineer
(Electrical Maintenance)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria

04/07/2024
Chief Engineer (O & M)
Ashuganj Power Station Company
Ashuganj, Brahmanbaria

06.07.24
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

07/07/2024
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost includes VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 10.6 (K) of P.P.R-2008.

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
WRLCV-017	Construction of 4(four) nos watch tower for security purpose	Lot	1	OTM	Authorised Officer	APSCL Own	5.000	Planned Days Actual Days		01-Jan-25	22-Jan-25	06-Feb-25	13-Feb-25	20-Feb-25	13-Mar-25	10 weeks	1 year
WRLCV-018	Construction of 3 (three) semi pucca room for APSCL School	Lot	1	OTM	Authorised Officer	APSCL Own	3.000	Planned Days Actual Days		01-Jan-25	22-Jan-25	06-Feb-25	13-Feb-25	20-Feb-25	13-Mar-25	10 weeks	1 year
WRLCV-019	Construction of Car & Bike parking shed for N/S Admin building	Lot	1	OTM	Authorised Officer	APSCL Own	3.000	Planned Days Actual Days		01-Feb-25	22-Feb-25	09-Mar-25	16-Mar-25	23-Mar-25	13-Apr-25	10 weeks	1 year
WRLCV-020	Repair and Painting Works of North-South Admin Building	Lot	1	OTM	Authorised Officer	APSCL Own	1.500	Planned Days Actual Days		01-Jan-25	22-Jan-25	06-Feb-25	13-Feb-25	20-Feb-25	13-Mar-25	10 weeks	1 year
WRLCV-021	Repair and Painting Works of 225MW CCEB, ST Hall and Staff Building	Lot	1	OTM	Authorised Officer	APSCL Own	1.000	Planned Days Actual Days		01-Mar-25	22-Mar-25	06-Apr-25	13-Apr-25	20-Apr-25	11-May-25	10 weeks	1 year
WRLCV-022	Repair and Maintenance Works for rain water leakage of South GIS Building	Lot	1	RFQ	Authorised Officer	APSCL Own	0.500	Planned Days Actual Days		01-Jul-24	22-Jul-24	06-Aug-24	13-Aug-24	20-Aug-24	10-Sep-24	10 weeks	1 year
WRLCV-023	Construction of Speed Breaker at different locations of APSCL road territory.	Lot	1	LTM	Authorised Officer	APSCL Own	0.700	Planned Days Actual Days		01-Nov-24	22-Nov-24	07-Dec-24	14-Dec-24	21-Dec-24	11-Jan-25	10 weeks	1 year
WRLCV-024	Renovation work of a room for Sub-station staff	Lot	1	LTM	Authorised Officer	APSCL Own	0.600	Planned Days Actual Days		01-Jul-24	22-Jul-24	06-Aug-24	13-Aug-24	20-Aug-24	10-Sep-24	10 weeks	1 year
WRLCV-025	Repair, Maintenance & Painting of B-Type 11	Lot	1	OTM	Authorised Officer	APSCL Own	1.100	Planned Days Actual Days		01-Aug-24	22-Aug-24	06-Sep-24	13-Sep-24	20-Sep-24	11-Oct-24	10 weeks	1 year
WRLCV-026	Renovation work of room no. 220 of APSCL School computer lab	Lot	1	OTM	Authorised Officer	APSCL Own	1.000	Planned Days Actual Days		01-Nov-24	22-Nov-24	07-Dec-24	14-Dec-24	21-Dec-24	11-Jan-25	10 weeks	1 year
WRLCV-027	Construction of room at 2nd floor of 450 MW CCPP north store building for 225 MW CCPP, generator, substation & boiler division spare part	Lot	1	LTM	Authorised Officer	APSCL Own	2.500	Planned Days Actual Days		01-Nov-24	22-Nov-24	07-Dec-24	14-Dec-24	21-Dec-24	11-Jan-25	10 weeks	1 year
WRLCV-028	Slope protection and retaining wall construction of North-South water intake back side of boundary wall	Lot	1	LTM	Authorised Officer	APSCL Own	0.700	Planned Days Actual Days		12-Dec-24	02-Jan-25	17-Jan-25	24-Jan-25	31-Jan-25	21-Feb-25	10 weeks	1 year

Sub-Total = 47.700

03.07.2024
Md Hamim Rashid
Executive Engineer (Civil)
Civil Maintenance Division
Ashuganj Power Station Co. Ltd
Ashuganj, Brahmanbaria

31/7/2024
Noor Mohammad
Superintending Engineer
(Electrical Maintenance)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.

Chief Engineer (O & M)
Ashuganj Power Station Company Ltd
Ashuganj, Brahmanbaria

06.07.24
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

07/7/2024
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Sub-Station

WRLSS-001	Switchyard Grass Cutting, Cleaning and Dumping	Lot	1	OTM	Authorised Officer	APSCL Own	1.500	Planned Days		05-Feb-25	26-Feb-25	13-Mar-25	20-Mar-25	27-Mar-25	17-Apr-25	16 weeks	365 days
								Actual Days									
WRLSS-002	Calibration of Measuring Instruments	Lot	1	RFQ	Authorised Officer	APSCL Own	0.100	Planned Days		25-Aug-24	15-Sep-24	30-Sep-24	07-Oct-24	14-Oct-24	04-Nov-24	16 weeks	60 days
								Actual Days									
WRLSS-003	Transformer Painting works	Lot	1	OTM	Authorised Officer	APSCL Own	0.300	Planned Days		05-Nov-24	26-Nov-24	11-Dec-24	18-Dec-24	25-Dec-24	15-Jan-25	16 weeks	60 days
								Actual Days									
WRLSS-004	230kV CB Replacement Works	Lot	1	OTM	Authorised Officer	APSCL Own	1.500	Planned Days		05-Nov-24	26-Nov-24	11-Dec-24	18-Dec-24	25-Dec-24	15-Jan-25	16 weeks	60 days
								Actual Days									
							Sub-Total =	3.400									

Md
03/07/24
Engr. Md. Masud Parvez
Executive Engineer (Substation)
Ashuganj power Station Co.Ltd.
Ashuganj, Brahmanbaria.

Jee
31/7/2024
Noor Mohammad
Superintending Engineer
(Electrical Maintenance)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria

Sat
Chief Engineer (O & M)
Ashuganj Power Station Company Ltd
Ashuganj, Brahmanbaria

06.07.24
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

27/7/24
Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.
2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Workshop

WRLWS-001	Jetty Crane painting and Maintenance	Lot	1	RFQ	Authorised Officer	APSCL Own	0.400	Planned Days Actual Days		30-Aug-24	20-Sep-24	05-Oct-24	12-Oct-24	19-Oct-24	09-Nov-24	10 weeks	1 year
WRLWS-002	Workshop Shutter Maintenance	Lot	1	RFQ	Authorised Officer	APSCL Own	0.600	Planned Days Actual Days		30-Aug-24	20-Sep-24	05-Oct-24	12-Oct-24	19-Oct-24	09-Nov-24	10 weeks	1 year
WRLWS-003	Vehicle Support for Operation & Maintenance Works of 450 MW CCPP (North and South)	Lot	1	RFQ	Authorised Officer	APSCL Own	0.550	Planned Days Actual Days		01-Sep-24	22-Sep-24	07-Oct-24	14-Oct-24	21-Oct-24	11-Nov-24	10 weeks	1 year
WRLWS-004	Repair & Maintenance of Workshop Roof	Lot	1	RFQ	Authorised Officer	APSCL Own	1.000	Planned Days Actual Days		01-Aug-24	22-Aug-24	06-Sep-24	13-Sep-24	20-Sep-24	11-Oct-24	10 weeks	1 year
WRLWS-005	Driver Support of Night Duty for Security Division	Lot	1	RFQ	Authorised Officer	APSCL Own	1.100	Planned Days Actual Days		01-Aug-24	22-Aug-24	06-Sep-24	13-Sep-24	20-Sep-24	11-Oct-24	10 weeks	1 year
WRLWS-006	Fire fighting diesel engine inspection & maintenance	Lot	1	DPM	Authorised Officer	APSCL Own	0.100	Planned Days Actual Days		01-Aug-24	22-Aug-24	06-Sep-24	13-Sep-24	20-Sep-24	11-Oct-24	10 weeks	120 days

Sub-Total = 3.750


Md. Golam Mouia
Superintending Engineer (Mech. Maint)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Engr. Md. Atikuzzaman
Executive Engineer (Workshop Division)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402


Chief Engineer (O & M)
Ashuganj Power Station Company Ltd
Ashuganj, Brahmanbaria


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.


2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------


Operation (Network Control)


WRLOP-001	Labour Supply for grass cutting, cleaning and sweeping	Lot	1	OTM	Authorised Officer	APSCCL Own	5.000	Planned Days Actual Days		01-Aug-24	22-Aug-24	06-Sep-24	13-Sep-24	20-Sep-24	11-Oct-24	10 weeks	1 year
-----------	--	-----	---	-----	--------------------	------------	-------	-----------------------------	--	-----------	-----------	-----------	-----------	-----------	-----------	----------	--------


Sub-Total = 5.000


 03.07.2024
 Md. Alamgir Kabir
 Executive Engineer (Operation)
 Ashuganj 400MW CCPP (East)
 Ashuganj Power Station Co. Ltd.
 Ashuganj, Brahmanbaria.


 03.07.2024
 Md. Shohammad Mizanur Rahman
 Superintendent Engineer (Operation)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria.


 04.07.2024
 Md. Sany
 Engineer (O & M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria.


 06.07.2024
 MOHD. ABDUL MAZID
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


 07.07.2024
 Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

50 MW GEPP

WRL50-001	Generator rotor rewinding	Lot	1	OTM	Authorised Officer	APSCl Own	20.000	Planned Days Actual Days		05-Aug-24	26-Aug-24	10-Sep-24	17-Sep-24	24-Sep-24	15-Oct-24	10 weeks	
WRL50-002	Breather filter repair	Lot	1	OTM	Authorised Officer	APSCl Own	1.000	Planned Days Actual Days		25-Jul-24	15-Aug-24	30-Aug-24	06-Sep-24	13-Sep-24	04-Oct-24	10 weeks	
WRL50-003	Radiator fan motor rewinding and bearing housing repair	Lot	1	OTM	Authorised Officer	APSCl Own	2.500	Planned Days Actual Days		01-Oct-24	22-Oct-24	06-Nov-24	13-Nov-24	20-Nov-24	11-Dec-24	10 weeks	

Sub-Total = 23.500

[Signature]
PALASH KALIBAHA
PLANT MANAGER (XENI)
50 MW GEPP, APSCl
[Signature]
03-07-2024
(Mohammad Mizanur Rahman)
Superintending Engineer (Operation)
Ashuganj Power Station Company Ltd.

[Signature]
Chief Engineer (O & M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria

[Signature] 06.07.2024
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

[Signature] 07/7/2024
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Chemical

WRLCH-001	Carrying of different dosing chemicals and cleaning of clarifier & dosing tanks.	Lot	1	OTM	Authorised Officer	APSCL Own	0.410	Planned Days Actual Days		26-Aug-24	16-Sep-24	01-Oct-24	08-Oct-24	15-Oct-24	05-Nov-24	10 weeks	120 days
-----------	--	-----	---	-----	--------------------	-----------	-------	-----------------------------	--	-----------	-----------	-----------	-----------	-----------	-----------	----------	----------

Sub-Total = 0.410




03.07.24


Mohammad Asraful Islam
Manager (Chemical)
APSCL, Brahmanbaria.



(Mohammad Mizanur Rahman)
Superintending Engineer (Operation)
Ashuganj Power Station Company Ltd.



Chief Engineer (O & M)
Ashuganj Power Station Company Ltd
Ashuganj, Brahmanbaria



Mohd. Abdul Mazid
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.



Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.


2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------


Mechanical, 225 MW CCPP

WRLMM 225-001	Making rain protection side wall of Instrument Air Compressor	Lot	1	OTM	Authorised Officer	APSC Own	0.600	Planned Days Actual Days			01-Aug-24	15-Sep-24	06-Oct-24	20-Oct-24	27-Oct-24	24-Nov-24	16 weeks	180 days
WRLMM 225-002	HRS Safety Valve Test	Lot	1	OTM	Authorised Officer	APSC Own	1.000	Planned Days Actual Days			20-Sep-24	04-Nov-24	25-Nov-24	09-Dec-24	16-Dec-24	13-Jan-25	16 weeks	180 days


Sub-Total = 1.600



03.07.24

Engr. Md. Ashiqur Rahman
Executive Engineer (Mechanical)
225 MW CCPP
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402


03.07.2024

Mohammed Sharayz
Superintending Engineer (O&M)
225 MW CCPP (Add. Ch.)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria.


Chief Engineer (O & M)
Ashuganj Power Station Company Ltd
Ashuganj, Brahmanbaria


06.07.2024
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


07.07.2024
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Operation, 225 MW CCPP

WRL0P 225-001	Grass cutting, Drain, Dustbin, Room Cleaning & related works at plant area	Lot	1	OTM	Authorised Officer	APSCL Own	2.000	Planned Days Actual Days		16-Aug-24	06-Sep-24	21-Sep-24	28-Sep-24	05-Oct-24	26-Oct-24	10 weeks	1 year
------------------	--	-----	---	-----	--------------------	-----------	-------	-----------------------------	--	-----------	-----------	-----------	-----------	-----------	-----------	----------	--------

Sub-Total = 2.000

Julh
03.07.24
Engr. Md. Julhash Uddin
Executive Engineer (Operation)
225 MW CCPP
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Shanayz
03.07.24
Mohammed Shanayz
Superintending Engineer (O&M)
225 MW CCPP (Add.Ch.)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria.

Chief Engineer
04.07.24
Chief Engineer (O & M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria

MOHD. ABDUL MAZID
06.07.2024
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Sayed Akram Ullah
07.07.24
Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
HRM																	
WRLHRM 001	Photocopy machine repair	Lot	2	DPM (C)	Authorised officer	APSCL Own	0.050	Planned Days		08-Aug-24	29-Aug-24	13-Sep-24	20-Sep-24	27-Sep-24	18-Oct-24	10 weeks	60 days
WRLHRM 002	Temporary Pendel works for festival purposes (Eid-ul-Fitor)	Lot	1	DPM (C)	Authorised officer	APSCL Own	0.075	Planned Days		08-Aug-24	29-Aug-24	13-Sep-24	20-Sep-24	27-Sep-24	18-Oct-24	10 weeks	60 days
WRLHRM 003	Temporary Pendel works for festival purposes (Eid Ul- Adha)	Lot	1	DPM (C)	Authorised officer	APSCL Own	0.075	Planned Days		08-Aug-24	29-Aug-24	13-Sep-24	20-Sep-24	27-Sep-24	18-Oct-24	10 weeks	60 days
							Sub-Total =	0.200									

S.M. 

03.07.2024

ব্যবস্থাপক (এইচআরএম)
আশুগঞ্জ পাওয়ার স্টেশন কোং লিমিটেড
আশুগঞ্জ, ব্রাহ্মণবাড়িয়া।



Nandan Chandra Dey
Executive Director (Finance)
Ashuganj Power Station Company Ltd.


03.07.24
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
WRLMIS-001	Local Area Network Installation & Maintenance	Lot	1	RFQ	Authorised Officer	APSCL Own	1.000	Planned Actual Days		15-Jan-25	05-Feb-25	20-Feb-25	27-Feb-25	06-Mar-25	27-Mar-25	10 weeks	150 days
Sub-Total =							1.000										


 03/07/24
 (Muhammad Amanat Mowla)
 Manager (MIS & ICT)
 Ashuganj Power Station Co. Ltd.




 07/07/24
 Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Health, Safety & Environment

WRLHSE-001	Cleaning, Maintenance, Servicing & Nursing works of Water Purifier & Dispenser & Plants/Trees of APSCL.	Lot	1	OTM	Authorised Officer	APSCL Own	2.700	Planned Days	04-Mar-25	25-Mar-24	09-Apr-24	16-Apr-24	23-Apr-24	14-May-24	10 weeks	1 year
								Actual Days								

Sub-Total = 2.700

M
03/07/2024

MC. Atiqur Rahman
Manager (Health, Safety & Environment)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria

Sayed Akram Ullah
07/07/2024
Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
Electrical, 450 MW CCPP (South)																	
WRLEMS-001	AC enclosuer for control cubical of Electrical super heater	Lot	1	RFQ	Authorised Officer	APSCLOwn	0.700	Planned Days Actual Days		31-Oct-24	21-Nov-24	06-Dec-24	13-Dec-24	20-Dec-24	10-Jan-25	10 weeks	120 days
WRLEMS-002	LV Dome Gasket replace of GSUT	Lot	1	RFQ	Authorised Officer	APSCLOwn	2.000	Planned Days Actual Days		01-Nov-24	22-Nov-24	07-Dec-24	14-Dec-24	21-Dec-24	11-Jan-25	10 weeks	120 days
							Sub-Total =	2.700									

03/07/24
Md. Shahid Ullah
Executive Engineer (Electrical)
Ashuganj CCPP (South), APSCLO

03/07/24
মুহাম্মদ রোকন মিয়া
তত্ত্বাবধায়ক প্রকৌশলী (বৈদ্যুতিক)
৪৫০ মেঃওঃ (সার্ভিস) ও ৪৫০ মেঃওঃ (নর্থ)
আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিমিঃ
আশুগঞ্জ ব্রাহ্মণবাড়িয়া

04-07-2024
Chief Engineer (Current Charge)
450MW CCPP (North & South)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria

06.07.24
OHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

07/07/24
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

ASHUGANJ POWER STATION COMPANY LTD.

ASHUGANJ, BRAHMANBARIA-3402.

Proposed Annual Procurement Plan-2024-2025 (Works)

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

Mechanical, 450 MW CCPP (South)

WRFMMS-001	Medium inspection of Steam Turbine and Generator.	Lot	1	OSTEM	Authorised Officer	APSCL Own	245.000	Planned Days Actual Days		20-Aug-24	10-Sep-24	25-Sep-24	2-Oct-24	9-Oct-24	30-Oct-24	10 weeks	120 days
------------	---	-----	---	-------	--------------------	-----------	---------	-----------------------------	--	-----------	-----------	-----------	----------	----------	-----------	----------	----------

Sub-Total = 245.000

WRLMM S-001	Fire fighting system modification work.	Lot	1	RFQ	Authorised Officer	APSCL Own	0.200	Planned Days Actual Days		12-Aug-24	2-Sep-24	17-Sep-24	24-Sep-24	1-Oct-24	22-Oct-24	10 weeks	120 days
WRLMM S-002	SWAS system modification work.	Lot	1	RFQ	Authorised Officer	APSCL Own	0.500	Planned Days Actual Days		10-Dec-24	31-Dec-24	15-Jan-25	22-Jan-25	29-Jan-25	19-Feb-25	10 weeks	120 days
WRLMM S-003	CEDI module installation of RO WTP	Lot	1	RFQ	Authorised Officer	APSCL Own	0.300	Planned Days Actual Days		10-Oct-24	31-Oct-24	15-Nov-24	22-Nov-24	29-Nov-24	20-Dec-24	10 weeks	120 days

Sub-Total = 1.000

Md. Obidul Muktadir Adit
25.07.24

Noor Md Mostafa Kamal
28/07/2024

(Engr. Bikash Ranjan Roy)
28-07-2024

MOHD. ABDUL MAZID
28.07.2024

Sayeed Akram Ullah
03.08.2024

Md. Obidul Muktadir Adit
Executive Engineer
Mechanical Maintenance Division
Ashuganj 450MW CCPP (South)
Ashuganj Power Station Company Ltd.

Noor Md Mostafa Kamal
Superintending Engineer (Mech)
Ashuganj 450MW CCPP (South)
Ashuganj Power Station Co.Ltd.
Ashuganj, Brahmanbaria-3402

(Engr. Bikash Ranjan Roy)
Chief Engineer (Current Charge)
450MW CCPP (North & South)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria

MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria.

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
Operation, 450 MW CCPP (South)																	
WRLOPS-001	Drain Cleaning of 450MW CCPP (North-South) Plant area	Lot	1	RFQ	Authorised Officer	APSCL Own	0.200	Planned Days Actual Days		15-Jul-24	05-Aug-24	20-Aug-24	27-Aug-24	03-Sep-24	24-Sep-24	10 weeks	1 year
WRLOPS-001	Operation Cleaning Works including Working dress	Lot	1	OTM	Authorised Officer	APSCL Own	5.000	Planned Days Actual Days		02-Jul-24	23-Jul-24	07-Aug-24	14-Aug-24	21-Aug-24	11-Sep-24	10 weeks	1 year

Sub-Total = 5.200

M. Rahman
03.07.24
MAHMUDUR RAHMAN
EXECUTIVE ENGINEER, OPERATION
450MW CCPP NORTH
ASHUGANJ POWER STATION COMPANY LIMITED

Noor Md. Mostafa Kamal
03.07.2024
Noor Md. Mostafa Kamal
Superintending Engineer (mech.)
Ashuganj 450 MW CCPP (South)
Ashuganj Power Station Co. Ltd
Ashuganj, Brahmanbaria-3402

04-07-2024
Chief Engineer (Current Charge)
450MW CCPP (North & South)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria

06.07.2024
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

07.07.2024
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Store, 450 MW CCPP (South & North)

WRLSTS-001	Arrangeent and handling of store materials	Lot	1	DPM (c)	Authorised Officer	APSCL Own	0.030	Planned Days Actual Days		01-Jul-24	22-Jul-24	06-Aug-24	13-Aug-24	20-Aug-24	10-Sep-24	10 weeks	120 days
------------	--	-----	---	---------	--------------------	-----------	-------	-----------------------------	--	-----------	-----------	-----------	-----------	-----------	-----------	----------	----------

Sub-Total = 0.030

[Signature]
03/07/24
Assistant Manager (Stores), Addl. Charge
450 MW CCPP (South)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.

[Signature]
03.07.2024
Noor Md. Mostafa Kamal
Superintending Engineer (mech.)
Ashuganj 450 MW CCPP (South)
Ashuganj Power Station Co. Ltd
Ashuganj, Brahmanbaria-3402

[Signature]
04.07.2024
Chief Engineer (Current Charge)
450MW CCPP (North & South)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria

[Signature]
06.07.2024
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

[Signature]
07/07/24
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

ASHUGANJ POWER STATION COMPANY LTD.


ASHUGANJ, BRAHMANBARIA-3402.


Proposed Annual Procurement Plan-2024-2025 (Works) MMD, North


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18


Mechanical, 450 MW CAPP (North)

WRFMM N-001	Medium inspection of Steam Turbine and Generator.	Lot	1	OSTEM	Authorised Officer	APSCL Own	265.000	Planned Days		5-Aug-24	26-Aug-24	10-Sep-24	17-Sep-24	24-Sep-24	15-Oct-24	10 weeks	120 days
								Actual Days									
Sub-Total =							265.000										
WRLMM N-001	FW Pump Recirculation Valve refurbishing	Lot	1	OTM	Authorised Officer	APSCL Own	2.000	Planned Days		15-Sep-24	6-Oct-24	21-Oct-24	28-Oct-24	4-Nov-24	25-Nov-24	10 weeks	120 days
								Actual Days									
WRLMM N-002	CW & OCW FRP Pipeline repair works for North and South Plant	Lot	1	OTM (Fr.)	Authorised Officer	APSCL Own	5.000	Planned Days		15-Sep-24	6-Oct-24	21-Oct-24	28-Oct-24	4-Nov-24	25-Nov-24	10 weeks	120 days
								Actual Days									
Sub-Total =							7.000										


 28.07.2024
Abdul Halim
 Executive Engineer
 Mechanical Maintenance Division
 Ashuganj 450 MW CAPP (North)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402


 28/07/2024
Haris Mohammad Wahedi
 Superintending Engineer (Mechanical)
 Ashuganj 450 MW CAPP (North)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402


 28-07-2024
(Engr. Bikash Ranjan Roy)
 Chief Engineer (Current Charge)
 450MW CAPP (North & South)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria


 28.07.2024
MOHD. ABDUL MAZID
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402


 03/08/2024
Sayeed Akram-Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria.

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Operation, 450 MW CCPP (North)

WRLOPN-001	Housekeeping works for Area-1 (Control Room, HRSG, GIS, Gas Booster, Transformer, Fire Pump Building, Turbine Hall),	Lot	1	OTM	Authorised Officer	APSCLOwn	4.860	Planned Days		04-Apr-25	25-Apr-25	10-May-25	17-May-25	24-May-25	14-Jun-25	10 weeks	1 year
								Actual Days									
WRLOPN-002	Housekeeping works for Area-2 (Administration Building, Administration Building's Surrounding area and Store Building's Surrounding area)	Lot	1	OTM	Authorised Officer	APSCLOwn	2.430	Planned Days		04-Apr-25	25-Apr-25	10-May-25	17-May-25	24-May-25	14-Jun-25	10 weeks	1 year
								Actual Days									

Sub-Total = 7.290

M. Rahman
02.07.24
MAHMUDUR RAHMAN
EXECUTIVE ENGINEER, OPERATION
450MW CCPP NORTH
ASHUGANJ POWER STATION COMPANY LIMITED

Mohammed Shanayz
03.07.24
Mohammed Shanayz
Permitting Engineer (Electrical)
450 MW CCPP (north)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria.

Chief Engineer
04.07.2024
Chief Engineer
450MW CCPP (N)
Ashuganj Power Station
Ashuganj, Brahmanbaria

MOHD. ABDUL MAZID
06.07.2024
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Sayed Akram Ullah
07/7/2024
Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Workshop, 450 MW CCPP (North & South)

WRLWSN-001	Repair works of rolling shutters in GIS-South of Ashuganj 450MW CCPP South plant.	Lot	1	RFQ	Authorised Officer	APSCCL Own	0.300	Planned Days		02-Apr-25	23-Apr-25	08-May-25	15-May-25	22-May-25	12-Jun-25	10 weeks	120 days
								Actual Days									
WRLWSN-002	Supply, installation and repair works of sandwich panel for South turbine hall of Ashuganj 450MW CCPP South plant.	Lot	1	OTM	Authorised Officer	APSCCL Own	1.800	Planned Days		02-Apr-25	23-Apr-25	08-May-25	15-May-25	22-May-25	12-Jun-25	10 weeks	120 days
								Actual Days									

Sub-Total = 2.100

Md. Monirul Islam
03/07/24

Md. Monirul Islam
Executive Engineer (Workshop)
Ashuganj 450 MW CCPP (North)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

Haris Mohammad Wahedi
03/07/24

Haris Mohammad Wahedi
Superintending Engineer (Mechanical)
Ashuganj 450 MW CCPP (North)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

MOHD. ABDUL MAZID
03/07-2024
Chief Engineer (Current Charge)
450MW CCPP (North & South)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria

MOHD. ABDUL MAZID
06/07/24
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Sayed Akram Ullah
07/07/24

Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.
2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Mechanical (GT & Auxiliaries), 400 MW CCPP (East)

WRLMGT E-001	Crane installation works at GT air intake system	Lot	1	OTM	Authorised Officer	APSCL Own	1.000	Planned Days Actual Days		01-Jan-25	22-Jan-25	06-Feb-25	13-Feb-25	20-Feb-25	13-Mar-25	10 weeks	365 days
--------------	--	-----	---	-----	--------------------	-----------	-------	-----------------------------	--	-----------	-----------	-----------	-----------	-----------	-----------	----------	----------

Sub-Total = 1.000

[Signature]
07.07.2024
Md. Kabir Hossain
Superintending Engineer (Electrical)
Ashuganj 400 MW CCPP (East) Project
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.

[Signature]
03.07.2024
Engr. Md. Akter Hossain
Executive Engineer (Turbine)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402.

[Signature]
06.07.24
সিবি পিসিএক (পরিচালনা ও ইন্সপেক)
স্বতন্ত্র পিসি এর কৌশল কোম্পানী পিসি
আতঙ্গ, ব্রাহ্মণবাড়িয়া।

[Signature]
07/07/24
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.
2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------

Mechanical (ST & Auxiliaries), 400 MW CCPP (East)

WRLMST E-001	Cleaning of trash rack and band screen system of 400 MW East Unit	Lot	1	RFQ	Authorised Officer	APSCL Own	0.125	Planned Days Actual Days			20-Jan-25	10-Feb-25	25-Feb-25	04-Mar-25	11-Mar-25	01-Apr-25	10 weeks	75 days
WRLMST E-002	Bamboo fencing in front of old water intake channel	Lot	1	RFQ	Authorised Officer	APSCL Own	0.120	Planned Days Actual Days			03-Jul-24	24-Jul-24	08-Aug-24	15-Aug-24	22-Aug-24	12-Sep-24	10 weeks	60 days
WRLMST E-003	NDT Works for welding joints in East Plant.	Lot	1	DPM (c)	Authorised Officer	APSCL Own	0.080	Planned Days Actual Days			13-Jul-24	03-Aug-24	18-Aug-24	25-Aug-24	01-Sep-24	22-Sep-24	10 weeks	60 days

Sub-Total = 0.325


02/07/2024
Abdullah Al Mamun
Executive Engineer
Boiler Maintenance Division
Ashuganj Power Station Company Ltd
Ashuganj, Brahmanbaria-3402


06.07.24
নির্বাহী পরিচালক (পরিচালনা ও উন্নয়ন)
আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিমিটেড
আশুগঞ্জ, ব্রাহ্মণবাড়িয়া।


07/07/2024
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.



07.07.2024
Md. Kabir Hossain
Superintending Engineer (Electrical)
Ashuganj 400 MW CCPP (East) Project
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.


1. Justification of Procurement Method (other than OTM) has been attached.


2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
Electrical, 400 MW CCPP (East)																		
WRLEME-001	East Control Building lift servicing	Lot	1	OTM	Authorised Officer	APSCL Own	0.500	Planned Days			09-Aug-24	30-Aug-24	14-Sep-24	21-Sep-24	28-Sep-24	19-Oct-24	10 weeks	1 year
								Actual Days										
WRLEME-002	Documentation and Cable route and drawing related works.	Lot	1	OTM	Authorised Officer	APSCL Own	0.500	Planned Days			09-Aug-24	30-Aug-24	14-Sep-24	21-Sep-24	28-Sep-24	19-Oct-24	10 weeks	1 year
								Actual Days										
WRLEME-003	Supply installation and laying of electrical goods and cable for Power Connection at Different location for utility power supply	Lot	1	OTM	Authorised Officer	APSCL Own	0.500	Planned Days			10-Jul-24	31-Jul-24	15-Aug-24	22-Aug-24	29-Aug-24	19-Sep-24	10 weeks	2 year
								Actual Days										
WRLEME-004	OLTC system upgradation	Lot	1	OTM	Authorised Officer	APSCL Own	5.000	Planned Days			10-Oct-24	31-Oct-24	15-Nov-24	22-Nov-24	29-Nov-24	20-Dec-24	10 weeks	1 year
								Actual Days										
WRLEME-005	Sub Station Power Cable Laying for Sub-Contactor, maintenance and Oil Centrifuge.	Lot	1	OTM	Authorised Officer	APSCL Own	0.300	Planned Days			05-Sep-24	26-Sep-24	11-Oct-24	18-Oct-24	25-Oct-24	15-Nov-24	10 weeks	1 year
								Actual Days										
WRLEME-006	Different type Works Shop machines Power connection accordingly to WorkShope requirement.	Lot	2	OTM	Authorised Officer	APSCL Own	0.500	Planned Days			08-Aug-24	29-Aug-24	13-Sep-24	20-Sep-24	27-Sep-24	18-Oct-24	10 weeks	1 year
								Actual Days										
WRLEME-007	Construction of new switchgear building for 6.6kV and 400V power supply for old plant's common area.	Lot	1	OSTEM	Authorised Officer	APSCL Own	50.000	Planned Days			03-Mar-24	24-Mar-24	08-Apr-24	15-Apr-24	22-Apr-24	13-May-24	10 weeks	1 year
								Actual Days										

Sub-Total = 57.300


07.07.2024
Md. Kabir Hossain
Superintending Engineer (Electrical)
Ashuganj 400 MW CCPP (East) Project
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.



03.07.2024.
Md. Imrose Islam
Executive Engineer (Electrical)
Ashuganj 400 MW CCPP (East)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.


06.07.2024
মিঃ সৈয়দ অক্রাম উল্লাহ (পরিচালক ও উন্নয়ন)
আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিঃ
আশুগঞ্জ, ব্রাহ্মণবাড়িয়া।
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.


1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
I&C, 400 MW CCPP (East)																		
WRLICE-001	Telephone, Fiber optic cable laying & grounding rod installations in different plant	Lot	1	OTM	Authorised Officer	APSCL Own	1.000	Planned Days Actual Days		15-Oct-24	05-Nov-24	20-Nov-24	27-Nov-24	04-Dec-24	25-Dec-24	10 weeks	120 days	
WRLICE-002	Repair of Telephone exchange card	Lot	1	RFQ	Authorised Officer	APSCL Own	0.250	Planned Days Actual Days		15-Oct-24	05-Nov-24	20-Nov-24	27-Nov-24	04-Dec-24	25-Dec-24	10 weeks	120 days	
Sub-Total =							1.250											


 07.07.2024
Md. Kabir Hossain
 Superintending Engineer (Electrical)
 Ashuganj 400 MW CCPP (East) Project
 Ashuganj Power Station Co. Ltd.
 Ashuganj, Brahmanbaria.


 03/07/2024
Engr. S.M. Saifur Rahman
 Executive Engineer (I & C)
 400 MW CCPP East
 Ashuganj Power Station Co. Ltd.
 Ashuganj, Brahmanbaria.


 06.07.24
 নির্বাহী পরিচালক (পরিচালনা ও উন্নয়ন)
 আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিমিটেড
 আশুগঞ্জ, ব্রাহ্মণবাড়িয়া।


 07/07/2024
Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.


1. Justification of Procurement Method (other than OTM) has been attached.
 2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
-------------	--	------	------	--	------------------------------	----------------	--	-----------------------	-------------------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	----------------------------------	---------------------------------


Operation, 400 MW CCPP (East)

WRLOPE-001	Operation Cleanning Works	Lot	1	OTM	Authorised Officer	APSCL Own	5.000	Planned Days Actual Days		20-Jul-24	10-Aug-24	25-Aug-24	01-Sep-24	08-Sep-24	29-Sep-24	10 weeks	
------------	---------------------------	-----	---	-----	--------------------	-----------	-------	-----------------------------	--	-----------	-----------	-----------	-----------	-----------	-----------	----------	--

Sub-Total = 5.000


07.07.2024
Md. Kabir Hossain
Superintending Engineer (Electrical)
Ashuganj 400 MW CCPP (East) Project
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.


03.07.2024
Md. Alamgir Kabir
Executive Engineer (Operation)
Ashuganj 400MW CCPP (East)
Ashuganj Power Station Co.Ltd.
Ashuganj, Brahmanbaria.


06.07.2024
সিবিই পরিচালক (পরিচালনা ও উন্নয়ন)
আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিমিটেড
আশুগঞ্জ, ব্রাহ্মণবাড়িয়া।



07.07.2024
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.


1. Justification of Procurement Method (other than OTM) has been attached.


2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type ¹	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ²	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
Civil, 400 MW CCPP (East)																		
WRLCVE-001	Supplying, Fitting & Fixing of Vertical Blinds in Rooms of CCB & Frost Paper in Thai Glass of Toilets in CCB (Central Control Building) of 400 MW CCPP East	Lot	1	OTM	Authorised Officer	APSCL Own	1.500	Planned Days			01-Aug-24	22-Aug-24	06-Sep-24	13-Sep-24	20-Sep-24	11-Oct-24	10 weeks	150 days
								Actual Days										
WRLCVE-002	Construction of Compressor House at Pump Station of 400MW CCPP East	Lot	1	OTM	Authorised Officer	APSCL Own	2.000	Planned Days			01-Oct-24	22-Oct-24	06-Nov-24	13-Nov-24	20-Nov-24	11-Dec-24	10 weeks	180 days
								Actual Days										
WRLCVE-003	Cooling Water Discharge Channel (Outfall) Regular Maintenance Work (Using Geobag, CC Block, other works etc) of 400 MW CCPP East	Lot	1	OTM	Authorised Officer	APSCL Own	5.000	Planned Days			15-Oct-24	05-Nov-24	20-Nov-24	27-Nov-24	04-Dec-24	25-Dec-24	10 weeks	180 days
								Actual Days										
WRLCVE-004	Construction of Bangabandhu Corner (Mujib Corner) and Reception Desk at Main Entrance of Newly Constructed 5 Storied New Admin Building of 400MW CCPP East, APSCL	Lot	1	OTM	Authorised Officer	APSCL Own	4.000	Planned Days			20-Aug-24	10-Sep-24	25-Sep-24	02-Oct-24	09-Oct-24	30-Oct-24	10 weeks	120 days
								Actual Days										
WRLCVE-005	Plumbing, Masonary, Building, Road, Outfall and Cannels Maintenance Work of 400MW CCPP East	Lot	1	OTM	Authorised Officer	APSCL Own	0.750	Planned Days			20-Aug-24	10-Sep-24	25-Sep-24	02-Oct-24	09-Oct-24	30-Oct-24	10 weeks	120 days
								Actual Days										

Sub-Total = 13.250


07-07-2024
Md. Kabir Hossain
Superintending Engineer (Electrical)
Ashuganj 400 MW CCPP (East) Project
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.


03/07/2024
Mohammad Asadujjaman
Executive Engineer (Civil)
Ashuganj 400 MW CCPP (East) Project
Ashuganj Power Station Company. Ltd.
Ashuganj, Brahmanbaria-3402


06.07.2024
নির্বাহী পরিচালক (পরিষ্করণ ও উন্নয়ন)
আতপাড়া পাওয়ার স্টেশন কোম্পানী লিমিটেড
আতপাড়া, ব্রাহ্মণবাড়িয়া।


07/2/2024
Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1. Justification of Procurement Method (other than OTM) has been attached.

2. The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 16.5 (Ka) of PPR-2008