




আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিঃ

ASHUGANJ POWER STATION COMPANY LTD.

(An Enterprise of Bangladesh Power Development Board)

ISO 9001:2015, ISO: 14001:2015 & ISO 45001:2018 Certified Management System.



স্মারক নং: ২৭.২৫.১২৩৩.০০০.১০১.০৬.০০০১.২০.১৬৬২

তারিখঃ ১১/০৩/২০২৬ইং

নির্বাহী পরিচালক (পরিচালন ও সংরক্ষণ)

আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিঃ

আশুগঞ্জ, ব্রাহ্মণবাড়িয়া।

১৯ ফাল্গুন, ১৪৩২ বঙ্গাব্দ, ০৪ মার্চ, ২০২৬খ্রিঃ তারিখে অনুষ্ঠিত আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিঃ এর ৩৫১-তম বোর্ড সভার কার্যবিবরণীর উদ্ধৃতাংশ।

আলোচ্য : আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিঃ (এপিএসসিএল)-এর ২০২৫-২০২৬ অর্থ বৎসরের Revised Annual Procurement Plan (Revision-1)-এ নতুন অন্তর্ভুক্ত/ডিলিটকৃত প্যাকেজসমূহ অপূর্বীক্ষণ, বাস্তবায়ন ও **সূচী-** অগ্রগতি এবং এপিপি ২০২৫-২০২৬-এ নতুন অন্তর্ভুক্ত আন্তর্জাতিক ক্রয়ের তালিকা পর্যদ PRC কমিটির সুপারিশের **৩৫১.০৪** আলোকে অনুমোদন প্রসঙ্গে।

সিদ্ধান্ত : ২০২৫-২০২৬ অর্থ বৎসরের Revised Annual Procurement Plan (Revision-1)-এ অন্তর্ভুক্ত/ডিলিটকৃত প্যাকেজসমূহ অপূর্বীক্ষণ, ৫৩৩টি প্যাকেজের প্রাক্কলিতমূল্য টাকা ২৭৮৫.৭৪৩ মিলিয়ন অবহিত ও প্রস্তাবিত বৈদেশিক ক্রয় বাবদ ১৫টি নতুন প্যাকেজের প্রাক্কলিত মূল্য টাকা ৩২৫.৮৪ মিলিয়ন (টাকা তিনশত পঁচিশ দশমিক আট চার মিলিয়ন) প্রকিউরমেন্ট রিভিউ কমিটির সুপারিশ অনুযায়ী অনুমোদন করা হলো।

পরবর্তী ব্যবস্থা গ্রহণের জন্য প্রেরণ করা হলো।

(মোহাম্মদ আবুল মনসুর, এফসিএমএ, এফসিএস)

কোম্পানী সচিব

এপিএসসিএল।

অনুলিপিঃ

১. ব্যবস্থাপনা পরিচালক, এপিএসসিএল।
২. নির্বাহী পরিচালক [(এইচআর/এডমিন)/পিএন্ডডি/অর্থ], এপিএসসিএল।
৩. প্রধান প্রকৌশলী (পরিচালন ও সংরক্ষণ), জোন বি ও সি, এপিএসসিএল।
৪. উপ-মহাব্যবস্থাপক (হিসাব/অর্থ/অডিট/ক্রয়), এপিএসসিএল।
৫. দপ্তর কপি।

CORPORATE OFFICE
Navana Rahim Ardent (Level-8)
185, Shahid Syed Nazrul Islam
Sarani, Bijoy Nagar, Dhaka-1000
Phone : +880-02-58317634-5
Fax : +880-02-48310918

ASHUGANJ POWER STATION COMPANY LTD.
Ashuganj, Brahmanbaria-3402
Phone : +880-02-334431704
E-mail : apsc@apscl.gov.bd,
apscl@apscl.org.bd
Website : www.apscl.gov.bd

ASHUGANJ POWER STATION COMPANY LTD.

Ashuganj, Brahmanbaria.



RAPP 2025-2026


(Revision-1)

Revised Annual Procurement Plan 2025-2026 (Revision-1)


Division	Goods			Works			Services			Total (Goods + Works + Services)		
	Foreign	Local	Total	Foreign	Local	Total	Foreign	Local	Total	Foreign	Local	Total
In Million Taka												
Chief Engineer (O&M), Zone-C												
Workshop, Zone-C	-	18.235	18.235	-	0.500	0.500	-	1.542	1.542	-	20.277	20.277
Store, Zone-C	-	0.135	0.135	-	-	-	-	0.200	0.200	-	0.335	0.335
Sub-total	-	18.370	18.370	-	0.500	0.500	-	1.742	1.742	-	20.612	20.612
Utility Circle												
Utility (Civil & Estate)	-	7.360	7.360	-	71.350	71.350	-	2.100	2.100	-	80.810	80.810
Facility	100.000	93.025	193.025	-	1.500	1.500	-	33.260	33.260	100.000	127.785	227.785
Sub-total	100.000	100.385	200.385	-	72.850	72.850	-	35.360	35.360	100.000	208.595	308.595
Operation Circle, Zone-C												
Chemical, Zone-C	-	10.380	10.380	-	0.423	0.423	-	0.250	0.250	-	11.053	11.053
Network Control	-	0.830	0.830	-	4.588	4.588	-	-	-	-	5.418	5.418
50 MW	67.000	53.527	120.527	-	6.800	6.800	-	4.962	4.962	67.000	65.289	132.289
Operation, 225MW CCPP	-	1.550	1.550	-	2.099	2.099	-	0.150	0.150	-	3.799	3.799
Operation, 400MW East	-	4.790	4.790	-	9.260	9.260	-	-	-	-	14.050	14.050
Sub-total	67.000	71.077	138.077	-	23.170	23.170	-	5.362	5.362	67.000	99.609	166.609
Mechanical Maintenance Circle,												
Mechanical (GT & Auxiliaries), 225MW CCPP	87.500	3.500	91.000	-	-	-	-	1.750	1.750	87.500	5.250	92.750
Mechanical (ST & Auxiliaries), 225MW CCPP	-	8.100	8.100	-	-	-	-	-	-	-	8.100	8.100
Mechanical (GT & Auxiliaries), 400MW East	152.000	37.250	189.250	-	-	-	-	0.150	0.150	152.000	37.400	189.400
Mechanical (ST & Auxiliaries), 400MW East	11.000	63.600	74.600	-	-	-	-	1.050	1.050	11.000	64.650	75.650
Sub-total	250.500	112.450	362.950	-	-	-	-	2.950	2.950	250.500	115.400	365.900
Electrical Maintenance Circle,												
Electrical, 225MW CCPP	-	12.100	12.100	-	-	-	30.000	-	30.000	30.000	12.100	42.100
I&C, 225MW CCPP	-	53.080	53.080	-	-	-	-	-	-	-	53.080	53.080
Electrical, 400MW East	60.000	168.000	228.000	24.000	-	24.000	-	-	-	84.000	168.000	252.000
I&C, 400MW East	-	27.000	27.000	-	-	-	5.000	-	5.000	5.000	27.000	32.000
Substation, 400MW East	16.000	20.600	36.600	-	-	-	-	4.000	4.000	16.000	24.600	40.600
Substation (old)	-	74.456	74.456	-	2.600	2.600	-	-	-	-	77.056	77.056
Sub-total	76.000	355.236	431.236	24.000	2.600	26.600	35.000	4.000	39.000	135.000	361.836	496.836
Chief Engineer (O&M), Zone-B												
Store (South & North)	-	-	-	-	-	-	-	-	-	-	-	-
Workshop (North & South)	-	15.500	15.500	-	-	-	-	2.180	2.180	-	17.680	17.680
Sub-total	-	15.500	15.500	-	-	-	-	2.180	2.180	-	17.680	17.680



Md. Rafiquddaulla
 DGM (Procurement) (Current Charge)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.



MOHD. ABDUL MAZID
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

Division	Goods			Works			Services			Total (Goods + Works + Services)		
	Foreign	Local	Total	Foreign	Local	Total	Foreign	Local	Total	Foreign	Local	Total
	In Million Taka											
Operation Circle, Zone-B												
Operation, 450MW South	-	1.306	1.306	-	4.409	4.409	-	-	-	-	5.715	5.715
Operation, 450MW North	-	3.009	3.009	-	8.430	8.430	-	-	-	-	11.439	11.439
Chemical, Zone-B	18.000	11.385	29.385	-	-	-	-	0.250	0.250	18.000	11.635	29.635
Sub-total	18.000	15.700	33.700	-	12.839	12.839	-	0.250	0.250	18.000	28.789	46.789
Mechanical Maintenance Circle,												
Mechanical (GT & Auxiliaries), 450MW South	319.243	21.300	340.543	-	-	-	-	0.600	0.600	319.243	21.900	341.143
Mechanical (ST & Auxiliaries), 450MW South	97.000	20.436	117.436	-	1.550	1.550	11.070	0.474	11.544	108.070	22.460	130.530
Mechanical (GT & Auxiliaries), 450MW North	193.500	3.900	197.400	-	0.140	0.140	-	-	-	193.500	4.040	197.540
Mechanical (ST & Auxiliaries), 450MW North	32.500	26.063	58.563	-	-	-	10.000	-	10.000	42.500	26.063	68.563
Sub-total	642.243	71.699	713.941	-	1.690	1.690	21.070	1.074	22.144	663.313	74.463	737.775
Electrical Maintenance Circle,												
Electrical, 450MW South	33.310	50.541	83.851	-	-	-	165.000	-	165.000	198.310	50.541	248.851
I&C, 450MW South	20.000	51.950	71.950	-	-	-	-	0.550	0.550	20.000	52.500	72.500
Electrical, 450MW North	1.500	27.500	29.000	-	-	-	32.630	40.875	73.505	34.130	68.375	102.505
I&C, 450MW North	14.620	26.838	41.458	-	-	-	-	-	-	14.620	26.838	41.458
Substation, Zone-B	-	-	-	-	-	-	-	-	-	-	-	-
Sub-total	69.430	156.829	226.259	-	-	-	197.630	41.425	239.055	267.060	198.254	465.314
Others												
Corporate Office	-	1.080	1.080	-	-	-	-	-	-	-	1.080	1.080
Company Affairs	-	-	-	-	-	-	-	2.280	2.280	-	2.280	2.280
Procurement	-	0.775	0.775	-	-	-	-	0.650	0.650	-	1.425	1.425
HR & Admin	-	10.550	10.550	-	0.205	0.205	-	50.840	50.840	-	61.595	61.595
Security & Discipline	-	2.575	2.575	-	-	-	-	-	-	-	2.575	2.575
Medical	-	0.675	0.675	-	-	-	-	-	-	-	0.675	0.675
Finance, Accounts & Audit	-	1.800	1.800	-	-	-	-	18.665	18.665	-	20.465	20.465
HRD	-	-	-	-	-	-	-	-	-	-	-	-
School	-	1.500	1.500	-	-	-	-	-	-	-	1.500	1.500
MIS & ICT	-	20.711	20.711	-	-	-	-	1.000	1.000	-	21.711	21.711
Health, Safety & Environment	-	14.200	14.200	-	1.000	1.000	-	10.000	10.000	-	25.200	25.200
Planning and Development	-	0.344	0.344	-	0.104	0.104	-	-	-	-	0.448	0.448
PATUAKHALI 1320MW	-	0.100	0.100	-	-	-	-	4.000	4.000	-	4.100	4.100
Raipura 120 MW (AC) Peak Grid Tied Solar Land Acquisition Project	-	3.400	3.400	-	-	-	-	13.180	13.180	-	16.580	16.580
Efficiency & Commercial Operation	-	-	-	-	-	-	-	-	-	-	-	-
Sub-total	1,228.173	974.958	2,198.127	24.000	114.957	138.957	253.700	100.615	100.615	1,500.873	1,284.870	2,785.743
Grand Total	1,228.173	974.958	2,198.127	24.000	114.957	138.957	253.700	100.615	100.615	1,500.873	1,284.870	2,785.743


Md. Rafiqul Kabir
 DGM (Procurement) (Current Charge)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


MOHD. ABDUL MAJEED
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.

Ashuganj, Brahmanbaria.




RAPP 2025-2026 (Works) (Revision-1)

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

SL	Division	Packages	Works			Page no.
			Foreign	Local	Total	
			In Million Taka	In Million Taka	In Million Taka	
Chief Engineer (O&M), Zone-C						
1	Workshop, Zone-C		-	0.500	0.500	01
2	Store, Zone-C		-	-	-	
Sub-total			-	0.500	0.500	
Utility Circle						
3	Utility (Civil & Estate)	WRLCV	-	71.350	71.350	02-03
4	Facility	WRLFC	-	1.500	1.500	04
Sub-total			-	72.850	72.850	
Operation Circle, Zone-C						
5	Chemical, Zone-C	WRLCH	-	0.423	0.423	05
6	Network Control Room	WRLOP	-	4.588	4.588	06
7	50 MW	WRL50	-	6.800	6.800	07
8	Operation, 225MW CCPP	WRLOP 225	-	2.099	2.099	08
9	Operation, 400MW East	WRLOPE	-	9.260	9.260	09
Sub-total			-	23.170	23.170	
Mechanical Maintenance Circle, Zone-C						
10	Mechanical (GT & Auxiliaries), 225MW CCPP	WRLMM 225	-	-	-	10
11	Mechanical (ST & Auxiliaries), 225MW CCPP	WRLMM 225	-	-	-	11
12	Mechanical (GT, HRSG & Auxiliaries), 400MW East	WRLMGTE	-	-	-	
13	Mechanical (ST & Auxiliaries), 400MW East	WRLMSTE	-	-	-	12
Sub-total			-	-	-	
Electrical Maintenance Circle, Zone-C						
14	Electrical, 225MW CCPP	WRLEM 225		-	-	13
15	I&C, 225MW CCPP				-	
16	Electrical, 400MW East		24.000		24.000	14
17	I&C, 400MW East			-	-	
18	Substation, 400MW East		-		-	
19	Substation (old)	WRLSS		2.600	2.600	15
Sub-total			24.000	2.600	26.600	


Md. Rafiqudaula
 DGM (Procurement) (Current Charge)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402



MOHD. ABDUL MAZID
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402


Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

SL	Division	Packages	Works			Page no.
			Foreign	Local	Total	
			In Million Taka	In Million Taka	In Million Taka	
Chief Engineer (O&M), Zone-B						
20	Store (South & North)			-	-	
21	Workshop & HVAC, Zone-B			-	-	
Sub-total			-	-	-	
Operation Circle, Zone-B						
22	Operation, 450MW CCPP South	WRLOPS		4.409	4.409	16
23	Operation, 450MW CCPP North	WRLOPN		8.430	8.430	17
24	Chemical, Zone-B			-	-	
Sub-total			-	12.839	12.839	
Mechanical Maintenance Circle, Zone-B						
25	Mechanical (GT & Auxiliaries), 450MW CCPP South	WRLMGTS		-	-	18
26	Mechanical (ST & Auxiliaries), 450MW CCPP South			1.550	1.550	19
27	Mechanical (GT & Auxiliaries), 450MW CCPP North	WRLMNGT		0.140	0.140	20
28	Mechanical (ST & Auxiliaries), 450MW CCPP North	WRLMST N		-	-	21
Sub-total			-	1.690	1.690	
Electrical Maintenance Circle, Zone-B						
29	Electrical, 450MW CCPP South	WRLEMS		-	-	22
30	I&C, 450MW CCPP South				-	
31	Electrical, 450MW CCPP North				-	
32	I&C, 450MW CCPP North				-	
33	Substation, Zone-B				-	
Sub-total			-	-	-	


Md. Rafiquddaula
DGM (Procurement) (Current Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

SL	Division	Packages	Works			Page no.
			Foreign	Local	Total	
			In Million Taka	In Million Taka	In Million Taka	
	Others					
34	Corporate Office				-	
35	Company Affairs				-	
36	Procurement				-	
37	HR & Admin			0.205	0.205	23
38	Security & Discipline				-	
39	Medical				-	
40	Finance, Accounts & Audit				-	
41	HRD				-	
42	School				-	
43	MIS & ICT	WRLMIS		-	-	24
44	Health, Safety & Environment	WRLHSE		1.000	1.000	25
45	Planning and Development	WRLPD		0.104	0.104	26
46	PATUAKHALI 1320MW		-		-	
47	Raipura 120 MW (AC) Peak Grid Tied Solar Project	WDL	-	-	-	27
48	Efficiency & Commercial Operation		-	-	-	
	Sub-total		-	1.309	1.309	
	Grand Total		24.000	114.957	138.957	


Md. Rafiquddaulla
 DGM (Procurement) (Current Charge)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.



Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.


MOHD. ABDUL MAZID
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Workshop, Zone-C																	
WRLWSZ C-001	Emergency Maintenance and Repair of Mobile Crane Including Required Consumables.	Lot	1	DPM_C	Authorised Officer	APSCL Own	0.500	Planned Days		1-Apr-26	22-Apr-26	7-May-26	14-May-26	21-May-26	11-Jun-26	10 weeks	1 year
								Actual Days									
Sub-Total =							0.500										


Engr. Md. Ashiqur Rahman
Executive Engineer, Workshop, Zon-C
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402


Noor Mohammad
Chief Engineer (O & M), Zone-C
- Current Charge
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Utility (Civil & Estate)																	
WRLCV-001	Construction of Boundary Wall adjacent B-Type Mosque and TSK Officers Dormitory.	Lot	1	OTM	Authorised Officer	APSC Own	4.000	Planned Days		2-Apr-26	23-Apr-26	8-May-26	15-May-26	22-May-26	12-Jun-26	10 weeks	180 days
WRLCV-002	Repair, Maintenance & Outside Painting works of B-Type B-1 to B-5, Officers Club, Ladies Club and Rest House	Lot	1	OTM	Authorised Officer	APSC Own	2.000	Planned Days		4-Apr-26	25-Apr-26	10-May-26	17-May-26	24-May-26	14-Jun-26	10 weeks	180 days
WRLCV-003	Repair, Maintenance & outside Painting works of B-Type B-7 to B-13	Lot	1	OTM	Authorised Officer	APSC Own	2.000	Planned Days		5-Apr-26	26-Apr-26	11-May-26	18-May-26	25-May-26	15-Jun-26	10 weeks	180 days
WRLCV-004	Painting work of APSC central Mosque.	Lot	1	OTM	Authorised Officer	APSC Own	1.000	Planned Days		10-Apr-26	1-May-26	16-May-26	23-May-26	30-May-26	20-Jun-26	10 weeks	180 days
WRLCV-005	Repair, Maintenance & outside Painting works of Anamika (21 Nos.)	Lot	1	OTM	Authorised Officer	APSC Own	5.000	Planned Days		1-Apr-26	22-Apr-26	7-May-26	14-May-26	21-May-26	11-Jun-26	10 weeks	180 days
WRLCV-006	Repair, Maintenance & outside Painting works of Indian Barak, Provati and Club	Lot	1	OTM	Authorised Officer	APSC Own	1.500	Planned Days		1-Apr-26	22-Apr-26	7-May-26	14-May-26	21-May-26	11-Jun-26	10 weeks	180 days
WRLCV-007	Supply, fitting & fixing Door frame and shutter.	Lot	1	OTM	Authorised Officer	APSC Own	3.500	Planned Days		15-Mar-26	5-Apr-26	20-Apr-26	27-Apr-26	4-May-26	25-May-26	10 weeks	120 days
WRLCV-008	Daily cleaning works, grass cutting, gardening and maintenance works for hospital, School, training center, mosque area of APSC.	Lot	1	OTM	Authorised Officer	APSC Own	2.500	Planned Days		16-Mar-26	6-Apr-26	21-Apr-26	28-Apr-26	5-May-26	26-May-26	10 weeks	1 year
WRLCV-009	Daily cleaning works and grass cutting Karotuya 01 to 05 and main residential colony, mandir, club area of APSC.	Lot	1	OTM	Authorised Officer	APSC Own	4.000	Planned Days		5-Apr-26	26-Apr-26	11-May-26	18-May-26	25-May-26	15-Jun-26	10 weeks	1 year
WRLCV-010	Daily cleaning works of Drain and Dustbin from Karotuya 01 to 05 and main residential colony, mandir, club area of APSC.	Lot	1	OTM	Authorised Officer	APSC Own	2.500	Planned Days		16-Mar-26	6-Apr-26	21-Apr-26	28-Apr-26	5-May-26	26-May-26	10 weeks	1 year
WRLCV-011	Daily basis cleaning and grass cutting for B-type residential area, army camp, police and ansar camp, B-Type mosque, Rest house and Dormitory area etc. of APSC.	Lot	1	OTM	Authorised Officer	APSC Own	4.500	Planned Days		1-Apr-26	22-Apr-26	7-May-26	14-May-26	21-May-26	11-Jun-26	10 weeks	1 year
WRLCV-012	Daily basis cleaning of Drain-Dustbin for B-type residential area, army camp, police and ansar camp, B-Type mosque, Rest house and Dormitory area etc. of APSC.	Lot	1	OTM	Authorised Officer	APSC Own	2.500	Planned Days		16-Mar-26	6-Apr-26	21-Apr-26	28-Apr-26	5-May-26	26-May-26	10 weeks	1 year
WRLCV-013	Construction of Car & Bike parking shed for N/S Admin building																
WRLCV-014	Repairing works of 450 MW South Turbine Hall roof top and gutter	Lot	1	OTM	Authorised Officer	APSC Own	1.500	Planned Days		15-Mar-26	5-Apr-26	20-Apr-26	27-Apr-26	4-May-26	25-May-26	10 weeks	1 year
WRLCV-015	Civil works for store of 400MW CCPP East Plant	Lot	1	RFQ	Authorised Officer	APSC Own	1.000	Planned Days		10-Mar-26	31-Mar-26	15-Apr-26	22-Apr-26	29-Apr-26	20-May-26	10 weeks	1 year
WRLCV-016	Window grill and shutter replacement and other maintenance at Residential Building	Lot	1	OTM	Authorised Officer	APSC Own	3.000	Planned Days		5-Apr-26	26-Apr-26	11-May-26	18-May-26	25-May-26	15-Jun-26	10 weeks	1 year
WRLCV-017	Extension of Ansar Barack	Lot	1	OTM	Authorised Officer	APSC Own	3.000	Planned Days		6-Apr-26	27-Apr-26	12-May-26	19-May-26	26-May-26	16-Jun-26	10 weeks	1 year
WRLCV-018	Repairing works of Rooftop of GBC building of North-South plant	Lot	1	LTM	Authorised Officer	APSC Own	1.500	Planned Days		4-Apr-26	25-Apr-26	10-May-26	17-May-26	24-May-26	14-Jun-26	10 weeks	1 year
WRLCV-019	Excavation/Dredging of Sand from North-South Water intake area	Lot	1	RFQ	Authorised Officer	APSC Own	1.000	Planned Days		3-Apr-26	24-Apr-26	9-May-26	16-May-26	23-May-26	13-Jun-26	10 weeks	1 year
WRLCV-020	Repair and maintenance work of Officer's Dormitory	Lot	1	RFQ	Authorised Officer	APSC Own	1.000	Planned Days		10-Apr-26	1-May-26	16-May-26	23-May-26	30-May-26	20-Jun-26	10 weeks	1 year

Md. Marudur Rasid
Executive Engr (Civil)
Utility (Civil & Estate)
Ashuganj Power Station Co. Ltd.
Brahmanbaria-3402

Mohammad Mizanur Rahman
Superintending Engineer (Utility)
Ashuganj Power Station Company Ltd.

Muor Mohammad
Chief Engineer (O & M), Zone-B
(Additional Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

Md. ABDUL MAZID
Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

Sayed Akram Ullah 002
Managing Director
Ashuganj Power Station Company Ltd.

The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause 1.1.1 of the Bidding Documents. 2025

ASHUGANJ POWER STATION COMPANY LTD.

ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
WRLCV-021	Repair and Painting works of B-type boundary wall	Lot	1	RFQ	Authorised Officer	APSCL Own	1.000	Planned Days Actual Days		15-Mar-26	5-Apr-26	20-Apr-26	27-Apr-26	4-May-26	25-May-26	10 weeks	1 year
WRLCV-022	Construction of boundary wall at D Compartment area	Lot	1	OTM	Authorised Officer	APSCL Own	2.500	Planned Days Actual Days		15-Mar-26	5-Apr-26	20-Apr-26	27-Apr-26	4-May-26	25-May-26	10 weeks	1 year
WRLCV-023	Repair and maintenance work of roof & gutter of warehouse & workshop at 450 MW CCPP North	Lot	1	OTM	Authorised Officer	APSCL Own	2.000	Planned Days Actual Days		16-Mar-26	6-Apr-26	21-Apr-26	28-Apr-26	5-May-26	26-May-26	10 weeks	1 year
WRLCV-024	Construction of Entrance Gate, Guard room Connecting road and footpath from North Admin building to Gate of Railgate bazar	Lot	1	OTM	Authorised Officer	APSCL Own	15.000	Planned Days Actual Days		15-Apr-26	6-May-26	21-May-26	28-May-26	4-Jun-26	25-Jun-26	10 weeks	1 year
WRLCV-025	Earth excavation and RCC road dismantling between 450 MW CCPP north Interbus transformer and Turbine hall	Lot	1	RFQ	Authorised Officer	APSCL Own	0.300	Planned Days Actual Days		15-Mar-26	5-Apr-26	20-Apr-26	27-Apr-26	4-May-26	25-May-26	10 weeks	1 year
WRLCV-026	Earth filling, compaction & RCC road construction between 450 MW CCPP north Interbus transformer and Turbine hall	Lot	1	OTM	Authorised Officer	APSCL Own	1.500	Planned Days Actual Days		15-Apr-26	6-May-26	21-May-26	28-May-26	4-Jun-26	25-Jun-26	10 weeks	1 year
WRLCV-027	RCC road construction work at 400 MW CCPP East GBC Motor-1	Lot	1	OTM	Authorised Officer	APSCL Own	0.500	Planned Days Actual Days		10-Apr-26	1-May-26	16-May-26	23-May-26	30-May-26	20-Jun-26	10 weeks	1 year
WRLCV-028	Suppling, fitting & fixing of window grill at 225MW I&C Calibration room	Lot	1	RFQ	Authorised Officer	APSCL Own	0.050	Planned Days Actual Days		3-Apr-26	24-Apr-26	9-May-26	16-May-26	23-May-26	1-Mar-26	-5 weeks	120 days
WRLCV-029	Fencing (From Park to Volleyball Field) School Side and Installing Water Lines on	Lot	1	RFQ	Authorised Officer	APSCL Own	0.500	Planned Days Actual Days		4-Apr-26	25-Apr-26	10-May-26	17-May-26	24-May-26	1-Mar-26	-5 weeks	120 days
WRLCV-030	Renovation work at CNTIC dormitory for Vocational School class room	Lot	1	OTM	Authorised Officer	APSCL Own	1.000	Planned Days Actual Days		1-Apr-26	22-Apr-26	7-May-26	14-May-26	21-May-26	1-Mar-26	-4 weeks	120 days

Sub-Total = 71.350

Md. Harunur Rashid
Executive Engr.(Civil)
Utility (Civil & Estate)
Ashuganj Power Station Co. Ltd.
Brahmanbaria-3402

(Mohammad Mizanur Rahman)
Superintending Engineer (Utility)
Ashuganj Power Station Company Ltd.

Noor Mohammad
Chief Engineer (O & M), Zone-B
(Additional Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

MD. ABDUL MAZID
Chief Engineer (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.


ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Facility																	
WRLFC-001	Telephone & Optical-Fiber-Cable-Laying																
WRLFC-002	Rewiring of 2nos-Building of R/A																
WRLFC-003	Earthing-Installation for Transformer, Telephone & CCTV System in Different Area.																
WRLFC-004	Distribution Transformer Repair from GEM Plant (Gov. Company)	Lot	1	DPM	Authorised Officer	APSCL Own	1.000	Planned Days		15-Mar-26	29-Apr-26	20-May-26	3-Jun-26	10-Jun-26	8-Jul-26	16 weeks	60 days
WRLFC-005	Jetty-Grane Repair and Painting							Actual Days									
WRLFC-006	Residential 11KV Over Head Line Maintenance & Renovation.	Lot	1	RFQ	Authorised Officer	APSCL Own	0.500	Planned Days		15-Mar-26	5-Apr-26	20-Apr-26	27-Apr-26	4-May-26	25-May-26	10 weeks	60 days
								Actual Days									

Sub-Total = 1.500


Engr. Md. Atkuzzaman
Executive Engineer (Facility)
Ashuganj Power Station Co. Ltd.


(Mohammad Mizanur Rahman)
Superintending Engineer (Utility)
Ashuganj Power Station Company Ltd.


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.


ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Chemical, Zone-C																	
WRLCH-001	Carrying of different dosing chemicals and cleaning of clarifier & dosing tanks.	Lot	1	OTM	Authorised Officer	APSCL Own	0.423	Planned Days		26-Aug-25	16-Sep-25	1-Oct-25	8-Oct-25	15-Oct-25	5-Nov-25	10 weeks	120 days
							Sub-Total =	0.423	Actual Days	Completed							


Mohammad Asraful Islam
Manager (Chemical)
APSCL, Brahmanbaria.


Md. Kabir Hossain
Superintending Engineer (Operation), Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. 1	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Network Control Room																	
WRLOP-001	Annual Cleaning, Grass Cutting & Sweeping Works	Lot	1	OTM	Authorised officer	APSCL Own	4.588	Planned Days Actual Days		25-Feb-26 Completed	18-Mar-26	2-Apr-26	9-Apr-26	16-Apr-26	7-May-26	16 weeks	60 days
							Sub-Total =	4.588									

Easir Amin
Md. Easir Amin
Executive Engineer (Operation)
Network Control Room
Operation (East) Zone-C
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402

Kobir Hossain
Md. Kobir Hossain
Superintending Engineer (Operation), Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Noor Mohammad
Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd
Ashuganj, Brahmanbaria-3402

MOHD. ABDUL MAZID
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Sayed Akram Ullah
Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

1171

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
50 MW GEPP																	
WRL50-001	Generator rotor rewinding																
WRL50-002	Generator rotor shaft journal repair	Pcs.	1	OTM	Authorised officer	APSCL Own	0.320	Planned Days Actual Days									
WRL50-003	Breather filter repair	Pcs.	24	OTM	Authorised officer	APSCL Own	0.600	Planned Days Actual Days		1-Apr-26	22-Apr-26	7-May-26	14-May-26	21-May-26	11-Jun-26	10	weeks
WRL50-004	Radiator fan motor rewinding and bearing housing repair	Pcs.	80	OTM	Authorised officer	APSCL Own	0.700	Planned Days Actual Days		2-Apr-26	23-Apr-26	8-May-26	15-May-26	22-May-26	12-Jun-26	10	weeks
WRL50-005	Cylinder head repair	Lot	1	OTM	Authorised officer	APSCL Own	4.000	Planned Days Actual Days		3-Apr-26	24-Apr-26	9-May-26	16-May-26	23-May-26	13-Jun-26	10	weeks
WRL50-006	Turbine Casing Repair	Pcs.	16	OTM	Authorised officer	APSCL Own	1.180	Planned Days Actual Days		5-Apr-26	26-Apr-26	11-May-26	18-May-26	25-May-26	15-Jun-26	10	weeks
Sub-Total =							6.800										

KALASHKANTI SAHA
PLANT MANAGER (XENI)
50 MW GEPP APSCI

M. Hossain
Superintending Engineer (Operation), Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.
Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Operation, 225 MW CCPP																	
WRLOP 225-001	Grass cutting, Drain, Dustbin, Room Cleaning & related works at plant area.	Lot	1	OTM	Authorised Officer	APSCL Own	2.099	Planned Days		16-Aug-25	6-Sep-25	21-Sep-25	28-Sep-25	5-Oct-25	15-Nov-25	13 weeks	1 year
								Actual Days	Completed; Contract No.: 27.25.1233.000.301.07.012.23.1294; Date: 09.11.2025								
							Sub-Total =	2.099									


Mohammad Fayezur Rahman
 Executive Engineer (Operation)
 225 MW CCPP
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402


Md. Kabir Hossain
 Superintending Engineer (Operation), Zone-C
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


Noor Moham
 Chief Engineer (O & M)
 (Current Charge)
 Ashuganj Power Station
 Ashuganj, Brahmanbaria-3402



MOHD. ABDUL MAZID
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Operation, 400 MW CCPP (East)																	
WRLOPE-001	Grass cutting, Drain, Dustbin and plant area cleaning.	Lot	1	OTM	Authorised Officer	APSCL Own	4.630	Planned Days		20-Nov-25	11-Dec-25	26-Dec-25	2-Jan-26	9-Jan-26	30-Jan-26	10 weeks	
								Actual Days		Completed							
WRLOPE-002	Zone-C O&M building, Old admin building, Network control building and canteen building cleaning.	Lot	1	OTM	Authorised Officer	APSCL Own	4.630	Planned Days		20-Nov-25	11-Dec-25	26-Dec-25	2-Jan-26	9-Jan-26	30-Jan-26	10 weeks	
								Actual Days		Completed							
Sub-Total =							9.260										


Md. Alamgir Kabir
Executive Engineer (Operation)
Ashuganj 400MW CCPP (East)
Ashuganj Power Station Co.Ltd.
Ashuganj, Brahmanbaria.


Md. Kabir Hossain
Superintending Engineer (Operation), Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Mechanical (GT, HRSG & Auxiliary), 225 MW CCPP																	
WRLGT 225-001	HRSG Safety Valve Test																

Sub-Total = 0.000



Md. Lutfar Rahman
Executive Engineer (Mechanical)
GT, HRSG & Auxiliary, 225 MW, Zone-C
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402




Noor Md Mostafa Kamal
SuperIntending Engineer
Mechanical Maintenance, Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.



Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd
Ashuganj, Brahmanbaria-3402



MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.



Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.

ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Mechanical (ST & Auxiliary), 225 MW CCPP																	
WRLST-225-001	Installation of deep tube well at APSCL residential area.																

Sub-Total = 0.000

Md. Nurul Amin
Executive Engineer (Mechanical)
ST & Auxiliary, 225 MW Zone-C
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402

Noor Md Mostafa Kamal
Superintending Engineer
Mechanical Maintenance, Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18	
Mechanical (ST & Auxiliaries), 400 MW CCPP (East)																		
WRLMST E-001	Clenning of trash rack and band screen system of 400 MW East Unit																	
Sub-Total =							0.000											


B M Fathul Reza
Executive Engineer (Mechanical)
ST & Auxiliary, 400MW East, Zone-C
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402


Noor Md Mostafa Kamal
SuperIntending Engineer
Mechanical Maintenance, Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.


ASHUGANJ, BRAHMANBARIA-3402.


Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Electrical, 225 MW CCPP																	
WRLEM 225-001	400V-cable-laying-																


Sub-Total = 0.000


Md. Fahad Hossain
 Executive Engineer
 Electrical Maintenance Division
 225 MW CCPP, Zone-C
 Ashuganj Power Station Co. Ltd.
 Ashuganj, Brahmanbaria-3402


Mohammed Shanayz
 Superintending Engineer
 Electrical, I&C Maintenance, Zone-C
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria


Noor Mohammad
 Chief Engineer (O & M), Zone-C
 (Current Charge)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402


MOHD. ABDUL MAZID
 Executive Director (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402


Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Electrical, 400 MW CCPP (East)																	
WRFEME-001	GBC-1 Motor Rewinding works	Lot	1	OTM	Authorised Officer	APSCL Own	24.000	Planned Days Actual Days		09-Mar-26	30-Mar-26	14-Apr-26	21-Apr-26	28-Apr-26	19-May-26	10 weeks	150 days
							Sub-Total =	24.000									

Aminul Islam
Aminul Islam
Sub Divisional Engineer, Electrical, Zone-C
Ashuganj 400 MW CCPP (East)
Ashuganj Power Station Co. Ltd
Ashuganj, Brahmanbaria-3402

Mohammed Shanayz
Mohammed Shanayz
Superintending Engineer
Electrical, I&C Maintenance, Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria

Noor Mohammad
Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


MOHD. ABDUL MAZID
MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

Sayed Akram Ullah
Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Substation (old)																	
WRLSS-001	Switchyard Grass Cutting, Cleaning & Dumping	Lot	1	OTM	Authorised Officer	APSCCL Own	2.000	Planned Days Actual Days		5-Apr-26	26-Apr-26	11-May-26	18-May-26	25-May-26	15-Jun-26	16 weeks	365 days
WRLSS-002	Calibration of Measuring Instruments	Lot	1	RFQ	Authorised Officer	APSCCL Own	0.100	Planned Days Actual Days		25-Mar-26	15-Apr-26	30-Apr-26	7-May-26	14-May-26	4-Jun-26	16 weeks	60 days
WRLSS-003	Transformer Painting works	Lot	1	RFQ	Authorised Officer	APSCCL Own	0.500	Planned Days Actual Days		25-Mar-26	15-Apr-26	30-Apr-26	7-May-26	14-May-26	4-Jun-26	16 weeks	60 days
Sub-Total =							2.600										


Md Shamsul Huda Sonel
Executive Engineer
Sub-Station (East), Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria


Mohammed Shanayz
Superintending Engineer
Electrical, I&C Maintenance, Zone-C
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria


Noor Mohammad
Chief Engineer (O & M), Zone-C
(Current Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


MOHD. ABDUL MAZID
Executive Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Operation, 450 MW CCPP (South)																	
WRLOPS-001	Operation Cleaning Works including Working dress for cleaner and cleaning equipments	Lot	1	OTM	Authorised Officer	APSCL Own	4.409	Planned Days		2-Jul-25	23-Jul-25	7-Aug-25	14-Aug-25	21-Aug-25	11-Sep-25	10 weeks	120 days
WRLOPS-002	Drain-Cleaning of 450MW CCPP(N-S) Plant-area							Actual Days		Completed							
Sub-Total =							4.409										


Md. Suruj Alam
Executive Engineer
Operation (South) Zone-B
Ashuganj Power Station Company Ltd.


মোঃ গোলাম মাবলা
তত্ত্বাবধায়ক প্রকৌশলী (পরিচালন) জোন-বি
আশুগঞ্জ পাওয়ার স্টেশন কোঃ লিঃ
আশুগঞ্জ, ব্রাহ্মণবাড়িয়া-৩৪০২


Noor Mohammad
Chief Engineer (O & M), Zone-B
(Additional Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


MOHD. ABDUL MAZID
Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Operation, 450 MW CCPP (North)																	
WRLOPN-001	Housekeeping works for Area-1 (Control Room,HRSG, GIS, Gas Booster, Transformer, Fire Pump Building, Turbine Hall)	Lot	1	OTM	Authorised Officer	APSCL Own	4.410	Planned Days		4-Aug-25	25-Aug-25	9-Sep-25	16-Sep-25	23-Sep-25	14-Oct-25	10 weeks	70 Days
								Actual Days		Completed							
WRLOPN-002	Housekeeping works for Area-2 (Administration Building, Administration Building's Surrounding area and Store Building's Surrounding area)	Lot	1	OTM	Authorised Officer	APSCL Own	3.900	Planned Days		4-Aug-25	25-Aug-25	9-Sep-25	16-Sep-25	23-Sep-25	14-Oct-25	10 weeks	70 Days
								Actual Days		Completed							
WRLOPN-003	Repair of Photocopy Machine from authorized distributor of CANON	Lot	2	DPM	Authorised Officer	APSCL Own	0.070	Planned Days		4-Aug-25	25-Aug-25	9-Sep-25	16-Sep-25	23-Sep-25	14-Oct-25	10 weeks	70 Days
								Actual Days		1 lot completed							
WRLOPN-004	Walkie Talkie Repair of North Operation	Lot	1	DPM_C	Authorised Officer	APSCL Own	0.050	Planned Days		4-Feb-26	25-Feb-26	12-Mar-26	19-Mar-26	26-Mar-26	16-Apr-26	10 weeks	70 Days
								Actual Days		On Process							
WRLOPN-005	Repair of Photocopy Machine Error-269																
Sub-Total =							8.430										

M. Rahman
MAHMUDUR RAHMAN
EXECUTIVE ENGINEER, OPERATION
450MW CCPP NORTH
ASHUGANJ POWER STATION COMPANY LIMITED

মোঃ গোলাম হাওলা
মোঃ গোলাম হাওলা
তত্ত্বাবধায়ক প্রকৌশলী (পরিচালন) জোন-বি
আতগঞ্জ পাওয়ার স্টেশন কোঃ লিঃ
আতগঞ্জ, ব্রাহ্মণবাড়িয়া-৩৪০২।

Noor Mohammad
Noor Mohammad
Chief Engineer (O & M), Zone-B
(Additional Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

QHD. ABDUL MAZID
QHD. ABDUL MAZID
Chief Engineer (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402.

Sayed Akram Ullah
Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.


The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 25.9 of PPR-2025


ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Mechanical (GT, HRSG & Auxiliary) South Zone-B																	
WRLMGT S-001	CEDI module installation of RO-WTP																
							Sub-Total=	0.000									


Md. Obdul Muktadir Adit
Executive Engineer (Mechanical)
GT, HRSG & Auxiliary
South Zone-B
Ashuganj Power Station Co. Ltd.


Haris Mohammad Wahedi
Superintending Engineer (Mechanical)
Zone-B
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Noor Mohammad
Chief Engineer (O & M), Zone-B
(Additional Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


MOHD. ABDUL MAZID
Chief Engineer (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

The estimated cost is inclusive of VAT, AIT, CD (for Foreign Purchase) and other costs pursuant to Clause No. 25.9 of PPR-2025

ASHUGANJ POWER STATION COMPANY LTD.

ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Mechanical (ST & Auxiliary) South Zone-B																	
WRLMST S-001	Water Intake outside area bamboo, net fencing and cleaning	Lot	1	RFQ	Authorised Officer	APSCL Own	0.750	Planned Days Actual Days		25-Jan-26 On Process	15-Feb-26	2-Mar-26	9-Mar-26	16-Mar-26	6-Apr-26	10 weeks	120 days
WRLMST S-002	OCW Filter modification work																
WRLMST S-003	Water intake inside channel area schedule cleaning	Lot	1	OTM	Authorised Officer	APSCL Own	0.800	Planned Days Actual Days		2-Apr-26	23-Apr-26	8-May-26	15-May-26	22-May-26	12-Jun-26	10 weeks	120 days
							Sub-Total =	1.550									

Md. Hasan Ferdous
Executive Engineer (Mechanical)
ST & Aux. 450MW CCPP (South), Zone-B
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402

Haris Mohammad Wahedi
Superintending Engineer (Mechanical)
Zone-B
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

Noor Mohammad
Chief Engineer (O & M), Zone-B
(Additional Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

MOHD. ABDUL MAZID
Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Mechanical (GT, HRSG & Auxiliary) North, Zone-B																	
WRLMN GT-001	Painting work of RMS Gas Station																
WRLMN GT-002	Emergency Cleaning Works for GT Compressor Surge Rectification Works & 8th Minor Inspection	Lot	1	DPM_C	Authorised Officer	APSCL Own	0.140	Planned Days		15-Sep-25	6-Oct-25	21-Oct-25	28-Oct-25	4-Nov-25	25-Nov-25	10 weeks	120 days
								Actual Days		Completed							

Sub-Total = 0.140

SKB
Md. Khairul Bashar
Executive Engineer
Mechanical (GT, HRSG & Auxiliary)
Ashuganj 450 MW CCPP North, Zone-B
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria-3402

Hajir
Haris Mohammad Waheed
Superintending Engineer (Mechanical)
Zone-B
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402

AM
Noor Mohammad
Chief Engineer (O & M), Zone-B
(Additional Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


AM
MOHD. ABDUL MAZID
Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


AM
Sayed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.


ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1


Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18	
Mechanical (ST & Auxiliary) North, Zone-B																		
WRLMST N-001	CW & OCW FRP Pipeline repair works for North and South Plant																	
Sub-Total =							0.000											


Md. Mahiuddin Saboz
Executive Engineer (Mechanical)
ST & Auxiliary, North, Zone-B
Ashuganj Power Station Co. Ltd
Ashuganj, Brahmanbaria-3402


Haris Mohammad Wahid
Superintending Engineer (Mechanical)
Zone-B
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Noor Mohammad
Chief Engineer (O & M), Zone-B
(Additional Charge)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


MOHD. ABDUL MAZID
Director (O&M)
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.

ASHUGANJ, BRAHMANBARIA-3402.


Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Electrical, 450 MW CCPP (South)																	
WRLEMS-001	AC enclosure for Electrical super heater																


Sub-Total = 0.000


Md. Shahid Ullah
 Executive Engineer (Electrical)
 Ashuganj CCPP (South), APSCL


(Muhammad Rokon Miah)
 Superintending Engineer (E & IC), Zone-B
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


Noor Mohammad
 Chief Engineer (O & M), Zone-B
 (Additional Charge)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402


MOHD- ABDUL MAZID
 Chief Engineer (O&M)
 Ashuganj Power Station Company Ltd.
 Ashuganj, Brahmanbaria-3402.


Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
HR & Admin																	
WRLHRA-001	Photocopy machine repair	Lot	2	DPM_C	Authorised Officer	APSC Own	0.065	Planned Days Actual Days		8-Apr-26	29-Apr-26	14-May-26	21-May-26	28-May-26	18-Jun-26	10	weeks 60 days
WRLHRA-002	Temporary Pendel works for festival purposes (Eid-ul-Fitor and Eid-ul-Adha)	Lot	2	DPM_C	Authorised Officer	APSC Own	0.140	Planned Days Actual Days		1-Apr-26	22-Apr-26	7-May-26	14-May-26	21-May-26	11-Jun-26	10	weeks 60 days
WRLHRA-003	Temporary Pendel works for festival purposes (Eid-Ul-Adha)																
Sub-Total =							0.205										




ব্যবস্থাপক (এইচআর ও প্রশাসন)
আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিঃ



Mohammad Anamul Haque
Deputy General Manager (HR & Admin)
ID No. 1305050027
Ashuganj Power Station Company Ltd.



মোহাম্মদ মোশারফ হোসেন খান
উপসচিব ও নির্বাহী পরিচালক (প্রশাসন/এইচআর)
আশুগঞ্জ পাওয়ার স্টেশন কোম্পানী লিঃ ও
প্রাক্তন জেলা প্রশাসক, রাঙ্গামাটি পার্বত্য জেলা



Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.

ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
MIS & ICT																	
WRLMIS-001	Local Area Network Installation & Maintenance																

Sub-Total = 0.000

Rubel Pasha
Md. Rubel Pasha
 Manager (MIS & ICT) Zone-B
 Ashuganj Power Station Company Ltd.

M.A. Mowla
(Muhammad Amanat Mowla)
 Deputy General Manager (MIS & ICT)
 Ashuganj Power Station Company Ltd.

Sayed Akram Ullah
Executive Director (Planning & Development)
 Ashuganj Power Station Co. Ltd.
 Ashuganj, Brahmanbaria.
Sayed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.


ASHUGANJ POWER STATION COMPANY LTD.


ASHUGANJ, BRAHMANBARIA-3402.

Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Oty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Health, Safety & Environment																	
WRLHSE-001	Cleaning, Maintenance & Servicing works of Water Purifier & Dispenser of APSCl.	Lot	1	OTM	Authorised Officer	APSCl Own	1.000	Planned Days		2-Feb-26	23-Feb-26	10-Mar-26	17-Mar-26	24-Mar-26	14-Apr-26	10 weeks	1 year
WRLHSE-002	Cleaning works of Solid Waste from Waste Disposal Site of APSCl.							Actual Days		On process							
Sub-Total =							1.000										


Md. Atiqur Rahman
 Manager (Health, Safety & Environment)
 Ashuganj Power Station Co. Ltd
 Ashuganj, Brahmanbaria



Executive Director (Planning & Development)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.


Sayeed Akram Ullah
 Managing Director
 Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.
ASHUGANJ, BRAHMANBARIA-3402.


Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Planning and Development																	
WRLPD-001	Installing, testing and Commissioning of 1355kW Rooftop Solar Panel																
WRLPD-002	Collection of CS record-based information of the proposed land for obtaining NOC from the National River Conservation Commission for land acquisition of Raipura 120 MW Solar Power Plant	Lot	1	DPM_C	Authorized	APSCL	0.104	Planned Days		18-Aug-25	17-Sep-25	2-Oct-25	12-Oct-25	15-Oct-25	14-Nov-25	88	4 months
								Actual Days		Completed							
Sub-Total =							0.104										


Mohammad Asadujjaman
Executive Engineer(Civil)
Planning & Development
Ashuganj Power Station Company Ltd.
Ashuganj, Brahmanbaria-3402


Md. Saiful Islam
Superintending Engineer (P&D)
Ashuganj Power Station Co.Ltd.
Ashuganj, Brahmanbaria.


Executive Director (Planning & Development)
Ashuganj Power Station Co. Ltd.
Ashuganj, Brahmanbaria.


Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.

ASHUGANJ POWER STATION COMPANY LTD.

ASHUGANJ, BRAHMANBARIA-3402.


Revised Annual Procurement Plan 2025-2026 (Works) Revision-1

Package No.	Description of Procurement Package Goods/Works/Service	Unit	Qty.	Procurement method & type	Contract approving authority	Source of Fund	Estd. Cost in Million Tk. ¹	Time Code for Process	Not Used in Goods	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	6	9	10	11	12	13	14	15	16	17	18
Raipura 120 MW (AC) Peak Grid Tied Solar Project																	
WDL001	Construction of pillar for Land Demarcation																


Sub-Total = 0.000



Md. Mozaffor Ahmed
Executive Engineer, Planning
Planning & Development
Ashuganj Power Station Company Ltd.



Md. Saiful Islam
Superintending Engineer (P&D)
Ashuganj Power Station Co.Ltd.
Ashuganj, Brahmanbaria.



Executive Director (Planning & Development)
Ashuganj Power Station Co.Ltd.
Ashuganj, Brahmanbaria.



Sayeed Akram Ullah
Managing Director
Ashuganj Power Station Company Ltd.