

Bangladesh Petroleum Exploration and Production Company Limited (BAPEX)
4 Kawran Bazar, Dhaka-1215

Annual Procurement Plan (APP)-Revised
for the Year 2023-2024



(MD SHOYEB)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)

4, Kawran Bazar C/A, Dhaka-1215.



(MD SHOYEB)
Managing Director

Budget: Development Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

ANNUAL PROCUREMENT PLAN

Ministry/Division
Agency
Procuring Entity Name & Code
Project /Programme Name & Code

Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division
Bapex

Project Director

২টি মূল্যায়ন কার্য উন্নয়ন কূপ (সুন্দালপুর-৪ ও স্রীকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দালপুর সাউথ-১ ও জামালপুর-১) বনন প্রকল্প

2 Appraisal cum Development well (Sundalpur-4 & Srikaile-5) and 2 Exploratory Well (Sundalpur South-1 & Jamalpur-1) Drilling Project

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	API Class 'G' cement and Cement additives	Package	4	OTM	Project Director	GOB	930.00	Planned Dates		3-Jul-23	14-Aug-23	28-Aug-23	4-Sep-23	11-Sep-23	21-Sep-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates				15-Jun-23		14-Aug-23							
GD2	Mud and Completion Chemicals	Package	2	OTM	Managing Director	GOB	1130.00	Planned Dates		2-Jul-23	13-Aug-23	27-Aug-23	3-Sep-23	10-Sep-23	20-Sep-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates				22-Mar-24		6-Jun-23	16-Aug-23						
GD3	Mud and Completion Chemicals	Package	2	OTM	Managing Director	GOB	1580.00	Planned Dates		2-Sep-23	14-Oct-23	28-Oct-23	4-Nov-23	11-Nov-23	21-Nov-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates				30-Apr-24		16-May							
GD4	Tubing	Package	4	OTM	Project Director	GOB	700.00	Planned Dates		6-Aug-23	17-Sep-23	1-Oct-23	8-Oct-23	15-Oct-23	25-Oct-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD5	Well control equipment and choke manifold spares	Package	4	OTM	Project Director	GOB	420.00	Planned Dates		1-Aug-23	12-Sep-23	26-Sep-23	3-Oct-23	10-Oct-23	18-Oct-23	78	150
				Planned Days				0		42	14	7	7	8			
				Actual Dates				15-Jun-23		15-Aug-23							
GD6	Completion Materials	Package	4	OTM	Project Director	GOB	760.00	Planned Dates		19-Jul-23	30-Aug-23	13-Sep-23	20-Sep-23	27-Sep-23	7-Oct-23	80	150
				Planned Days				0		42	14	7	7	10			
				Actual Dates				15-Jun		10-Aug							






(MD SHOYEB)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BPPL)
4, Kawran Bazar C/A, Dhaka-1215.

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
GD7	Casing (Different Sizes)	Package	2	OTM	Managing Director	GOB	1295.00	Planned Dates		2-Jul-23	13-Aug-23	27-Aug-23	3-Sep-23	10-Sep-23	18-Sep-23	78	120
				Planned Days				0		42	14	7	7	8			
				Actual Dates				15-Jun-23		28-Aug-23	19-Feb-24						
GD8	Casing (Different Sizes)	Package	2	OTM	Managing Director	GOB	1580.00	Planned Dates		15-Aug-23	26-Sep-23	10-Oct-23	17-Oct-23	24-Oct-23	5-Nov-23	82	120
				Planned Days				0		42	14	7	7	12			
				Actual Dates				14-Jun-23		8-Aug-23							
GD9	Well Head and Xmas tree	Package	4	OTM	Managing Director	GOB	1080.00	Planned Dates		2-Jul-23	13-Aug-23	27-Aug-23	3-Sep-23	10-Sep-23	22-Sep-23	82	120
				Planned Days				0		42	14	7	7	12			
				Actual Dates				15/6/23		14/8/23							
GD10	Drill Bit (Different Sizes)	Package	4	OTM	Project Director	GOB	515.00	Planned Dates		5-Jul-23	16-Aug-23	30-Aug-23	6-Sep-23	13-Sep-23	21-Sep-23	78	120
				Planned Days				0		42	14	7	7	8			
				Actual Dates				2-Jan-24		28-Feb-24	2-May-24						
GD11	Casing Accessories and Liner Hangers	Package	4	OTM	Project Director	GOB	720.00	Planned Dates		4-Jul-23	15-Aug-23	29-Aug-23	5-Sep-23	12-Sep-23	21-Sep-23	79	150
				Planned Days				0		42	14	7	7	9			
				Actual Dates				3-Sep-23		15-Nov-23							
GD12	Drill String Component	Package	4	OTM	Project Director	GOB	485.00	Planned Dates		2-Jul-23	13-Aug-23	27-Aug-23	3-Sep-23	10-Sep-23	20-Sep-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates				3-Sep-23		27-Nov-23	1-Feb-24						
GD13	Rig Instrumentation Spares	Package	4	OTM	Project Director	GOB	385.00	Planned Dates		3-Jul-23	14-Aug-23	28-Aug-23	4-Sep-23	11-Sep-23	21-Sep-23	80	150
				Planned Days				0		42	14	7	7	10			
				Actual Dates													





(MD SHOYEB)
 Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
 4, Kawran Bazar C/A, Dhaka-1215.

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD14	Well Servicing Tools	Package	4	OTM	Project Director	GOB	200.00	Planned Dates		9-Jul-23	20-Aug-23	3-Sep-23	10-Sep-23	17-Sep-23	27-Sep-23	80	150
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD15	Drill Pipe, HWDP & Drill Collar etc.	Package	1	OTM	Managing Director	GOB	1125.00	Planned Dates		2-Aug-23	13-Sep-23	14-Jan-00	21-Jan-00	28-Jan-00	7-Feb-00	80	120
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD16	Miscellaneous Machinery and Spare parts	Package	4	OTM	Project Director	GOB	330.00	Planned Dates		3-Aug-23	14-Sep-23	28-Sep-23	5-Oct-23	12-Oct-23	22-Oct-23	80	120
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD17	Living Caravan	Package	2	OTM	Project Director	GOB	340.00	Planned Dates		15-Jul-23	26-Aug-23	9-Sep-23	16-Sep-23	23-Sep-23	3-Oct-23	80	150
				Planned Days				0		42	14	7	7				
				Actual Dates				27-Mar-24									
GD18	Mechanical Spare Parts and Equipment	Package	2	OTM	Managing Director	GOB	1015.00	Planned Dates		14-Jul-23	25-Aug-23	8-Sep-23	15-Sep-23	22-Sep-23	2-Oct-23	80	150
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD19	Mechanical Spare Parts and Equipment	Package	2	OTM	Managing Director	GOB	1130.00	Planned Dates		1-Sep-23	13-Oct-23	27-Oct-23	3-Nov-23	10-Nov-23	20-Nov-23	80	150
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD20	Running Electrical spare Parts & Equipment	Package	4	OTM	Managing Director	GOB	1245.00	Planned Dates		22-Jul-23	2-Sep-23	16-Sep-23	23-Sep-23	30-Sep-23	10-Oct-23	80	120
				Planned Days				0		42	14	7	7				
				Actual Dates													



(MD SHOYEB)

Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
Lawan Bazar C/A, Dhaka-1215.

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD21	Vehicle spare Parts	Package	2	OTM	Project Director	GOB	200.00	Planned Dates		15-Jul-23	26-Aug-23	9-Sep-23	16-Sep-23	23-Sep-23	3-Oct-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD22	Purchase of 30-35 Ton Crane	Package	1	OTM	Project Director	GOB	400.00	Planned Dates		3-Jul-23	14-Aug-23	28-Aug-23	4-Sep-23	11-Sep-23	21-Sep-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD23	500 ton top drive	Package	1	OTM	Bapex Board	GOB	2255.00	Planned Dates		4-Jul-23	15-Aug-23	29-Aug-23	5-Sep-23	12-Sep-23	22-Sep-23	80	150
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD24	Mud engineering Lab with equipment	Package	1	OTM	Project Director	GOB	340.00	Planned Dates		6-Jul-23	17-Aug-23	31-Aug-23	7-Sep-23	14-Sep-23	24-Sep-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD25	Reagents and Equipment	Package	1	OTM	Project Director	GOB	140.00	Planned Dates		11-Jul-23	22-Aug-23	5-Sep-23	12-Sep-23	19-Sep-23	29-Sep-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD26	Cementaion related machinery	Package	3	OTM	Project Director	GOB	330.00	Planned Dates		5-Jul-23	16-Aug-23	30-Aug-23	6-Sep-23	13-Sep-23	23-Sep-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD27	Cement Batch Mixer	Package	1	OTM	Project Director	GOB	675.00	Planned Dates		2-Jul-23	13-Aug-23	27-Aug-23	3-Sep-23	10-Sep-23	20-Sep-23	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]


[Handwritten signature]

(MD SHOYEB)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BPEPL)
4, Kawran Bazar C/A, Dhaka-1215.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract		
GD28	Well Testing Spare parts	Package	1	OTM	Project Director	GOB	110.00	Planned Dates		2-Jul-23	13-Aug-23	27-Aug-23	3-Sep-23	10-Sep-23	20-Sep-23		17-Feb-24		
				Planned Days				0		42	14	7	7	10	80	150			
				Actual Dates															
				ICT															
GD29	Well Testing Gauge Tank	Package	1	OTM	Project Director	GOB	260.00	Planned Dates		5-Jul-23	16-Aug-23	30-Aug-23	6-Sep-23	13-Sep-23	23-Sep-23		21-Jan-24		
				Planned Days				0		42	14	7	7	10	80	120			
				Actual Dates															
				ICT															
GD30	Mud logging Unit spare parts	Package	1	OTM	Project Director	GOB	440.00	Planned Dates		15-Jul-23	26-Aug-23	9-Sep-23	16-Sep-23	23-Sep-23	3-Oct-23		31-Jan-24		
				Planned Days				0		42	14	7	7	10	80	120			
				Actual Dates															
				ICT															
							Total =	22115.00											


৩০/০৩/২৪
মোহাম্মদ মোজাম্মেল হক
প্রকল্প ব্যবস্থাপক
"২ টি সিস্টেম কাম ইন্টার কন্ট্রোল সিস্টেম-৪ ও সিস্টেম-৫" এবং
"২ টি ইন্টার কন্ট্রোল সিস্টেম-১ ও ইন্টারকন্ট্রোল-১"
সিকিউরিটি সিস্টেম, বঙ্গবন্ধু, ঢাকা।





ANNUAL PROCUREMENT PLAN

Ministry/Division
Agency
Procuring Entity Name & Code
Project /Programme Name & Code

Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division
Bapex
Project Director
২টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দালপুর-৪ ও স্রীকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দালপুর সাউথ-১ ও জামালপুর-১) খনন প্রকল্প
2 Appraisal cum Development well (Sundalpur-4 & Srikail-5) and 2 Exploratory Well (Sundalpur South-1 & Jamalpur-1) Drilling Project


(MD SHOYEB)
 Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
 4, Kawran Bazar C/A, Dhaka-1215.
 Budget: Development

Package No.	Description of Procurement Package (Goods) Local Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	Computers & Accessories	Package	2	RFQM	Project Director	GOB	5.00	Planned Dates		2-Jun-24	9-Jun-24	14-Jun-24	17-Jun-24	20-Jun-24	23-Jun-24	21	10
								Planned Days		0	7	5	3	3			
								Actual Dates									
GD2	Electrical equipments	Package	5	RFQM	Managing Director	GOB	5.00	Planned Dates		5-Jun-24	12-Jun-24	17-Jun-24	20-Jun-24	25-Jun-24	2-Jul-24	27	10
								Planned Days		0	7	5	3	5			
								Actual Dates									
GD3	Furniture	Package	3	RFQM	Project Director	GOB	6.00	Planned Dates		15-Jun-24	22-Jun-24	27-Jun-24	30-Jun-24	5-Jul-24	12-Jul-24	27	150
								Planned Days		0	7	5	3	5			
								Actual Dates									
							Total =	16.00									


 ৩০/০৬/২৪
 মোহাম্মদ মোজাম্মেল হক
 প্রকল্প ব্যবস্থাপক
 "২ টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দালপুর-৪ ও স্রীকাইল-৫) এবং
 "২ টি অনুসন্ধান কূপ (সুন্দালপুর সাউথ-১ ও জামালপুর-১)
 খনন প্রকল্প, বাকু, ঢাকা।

**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**


Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : 2D Seismic Survey Over Exploration Block-6B South & 10 Project


(MD SHOYEB)
 Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
 4, Kawran Bazar C/A, Dhaka-1215.

FOREIGN																	
Pakag e No	Description of procurement package GOODS	Unit	Qty	Procureme nt Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notificatio n of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Explosive, Detonator & Cone-Ancor	Package	2	OTM (Int.)	MD	GDF	297.00	Actual Dates		15/09/2022	11/02/2022	22/11/2022	আমদানিকৃত বিস্ফোরক দ্রব্যাদি বাপেঙ্গে পোমড়া ম্যাগাজিনে ১৯ সেপ্টেম্বর ২০২৩ তারিখে স্থানান্তর করা হয়েছে।				
2	Communication Equipment	Set	42	OTM (Int.)	PD	GDF	14.00	Actual Dates		17/04/2023	25/05/2023	-	৩ বার দরপত্র আহ্বান করা হয়েছে এর মধ্যে কোন গ্রহণযোগ্য প্রতিষ্ঠান না পাওয়া যাওয়ার প্রকল্পের স্টিয়ারিং কমিটির ২য় সভার সিদ্ধান্ত অনুযায়ী কমিউনিকেশন যন্ত্রপাতি (ওয়াকিটকি) ক্রয় বাদ দেয়া যেতে পারে এবং তৎপরিবর্তে অন্য প্রকল্পের ওয়াকিটকি ব্যবহার করা যেতে পারে মর্মে সিদ্ধান্ত গৃহীত হয়।				
3	Data Acquisition System with Software and Hardware	Package	Lot-1	OTM (Int.)	MD	GDF	1466.00	Actual Dates		18/09/2023	11/07/2023	21/12/2023	সর্বনিম্ন দরদাতার নিকট NOA ইস্যু করা হয়েছে ও দরদাতা PG প্রদান করেছে। ক্রয়াদেশ ইস্যু করা হয়েছে এবং L/C স্থাপন করা হয়েছে।				
	Data Acquisition System with Software and Hardware	Package	Lot-2	OTM (Int.)	MD	GDF	1466.00	Actual Dates		29/09/2022	16/11/2022	03/09/2023	Lot 1 এর দরপত্রের প্রাক্কলিত মূল্য অপেক্ষা বেশী হওয়ায় অগ্রহণযোগ্য এবং Lot-2 এর আওতায় সর্বনিম্ন দরদাতার নিকট NOA ইস্যু করা হয়েছে ও দরদাতা PG প্রদান করেছে। PSI সম্পন্ন হয়েছে এবং Lot-2 এর আওতায় আমদানিকৃত Geophone মাঠ পর্যায়ে উপাত্ত সংগ্রহ কাজে ব্যবহৃত হচ্ছে।				
4	Positioning/Topo Survey Equipment, Hardware, Software & Accessories	Package	1	OTM (Int.)	MD	GDF	267.00	Actual Dates		12/11/2023	02/01/2024	19/03/2024	২৯.০২.২০২৪ মোতাবেক গঠিত আর্থিক মূল্যায়ন কমিটি কর্তৃক কারিগরি ও আর্থিক মূল্যায়ন প্রতিবেদন দাখিল সম্পন্ন ও জ্বালানি ও খনিজ সম্পদ বিভাগের স্বারক :- ২৮.০০.০০০০.০৩৮.১৪.০০২.২২.১৪৪ তারিখ: ০৮ এপ্রিল ২০২৪ মোতাবেক ডিপিপি'র সংস্থানের অতিরিক্ত (৩৮৪.১২ লক্ষ - ২৬৭.০০ লক্ষ) ১১৭.১২ লক্ষ টাকা (মোট প্রকল্প ব্যয়ের ০.৭৭%) বিষয়ে নির্দেশ ক্রমে জ্বালানি ও খনিজ সম্পদ বিভাগ কর্তৃক পূর্বনুমোদন জ্ঞাপন করা হয়। সর্বনিম্ন দরদাতার নিকট NOA ইস্যু করা হয়েছে ও দরদাতা PG প্রদান করেছে। PO এর কাজ চলমান।				
5	2D Seismic Data Planning, Design and Field Processing System with Software, Hardware & Related services	Package	1	OTM (Int.)	MD	GDF	115.00	Actual Dates		19/03/2024	05/06/2024	26/05/2024	আহবায়িত দরপত্রের কারিগরি মূল্যায়ন প্রতিবেদন ২৬.০৫.২০২৪ তারিখে দাখিল করা হয়।				
6	Drilling Machine & Accessoriest	Package	1	OTM (Int.)	MD	GDF	165.00	Actual Dates		07/06/2023	31/08/2023	31/10/2023	০৩.১২.২৩ তারিখে ক্রয়াদেশ ইস্যু করা হয়েছে এবং L/C স্থাপন করা হয়েছে।				

FOREIGN																	
Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Accessories																

FOREIGN																	
7	2D Data Processing System with Hardware & Software	Package	1	OTM (Int.)	MD	GDF	367.00	Actual Dates		10/02/2022	17/11/2022	02/09/2023	ক্রয়াদেশ ইস্যু এবং L/C স্থাপন করা হয়েছে।				
8	2D Seismic Data Interpretation System with Software & Hardware	Package	1	OTM (Int.)	MD	GDF	468.00	Actual Dates		17/08/2023	10/04/2023	27/11/2023	সর্বনিম্ন দরদাতার নিকট NOA ইস্যু করা হয়েছে ও দরদাতা PG প্রদান করেছে। PO এর কাজ চলমান।				


 ৩০/০৭/২৪
 (মোহাম্মদ আব্দুল হালিম)
 প্রকল্প পরিচালক

“২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০” প্রকল্প,


 (MD SHOYEB)
 Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
 4, Kawran Bazar C/A, Dhaka-1215.