

Bangladesh Petroleum Exploration and Production Company Limited (BAPEX)
4 Kawran Bazar, Dhaka-1215

Annual Procurement Plan (APP)-Revised
for the Year 2023-2024



(MD SHOYEB)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)

4, Kawran Bazar C/A, Dhaka-1215.

ANNUAL PROCUREMENT PLAN

Ministry/Division
Agency

Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division
Bapex

Procuring Entity Name & Code

Project Director

Project /Programme Name & Code

২টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দালপুর-৪ ও শ্রীকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দালপুর সাউথ-১ ও জামালপুর-১) খনন প্রকল্প


2 Appraisal cum Development well (Sundalpur-4 & Srikail-5) and 2 Exploratory Well (Sundalpur South-1 & Jamalpur-1) Drilling Project


(MD SHOYEB)
Managing Director

Budget: Development

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.


Package No.	Description of Procurement Package (Civil)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Advertise Pre- Qualification (if Required)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	Rural Road	SqM	20000.00	OTM		GOB	1050.00	Planned Dates		3-Jul-23	31-Jul-23	14-Aug-23	24-Aug-23	31-Aug-23	10-Sep-23		31-Oct-23
				e-GP				Planned Days		0	28	14	10	7	10	69	120
				NCT				Actual Dates									
WD2	Drainage Structure	RM	2200	OTM	Project Director	GOB	200.00	Planned Dates		5-Jul-23	26-Jul-23	9-Aug-23	19-Aug-23	26-Aug-23	5-Sep-23		3-Sep-23
				e-GP				Planned Days		0	21	14	10	7	10	62	60
				NCT				Actual Dates									
WD3	Installation of TubeWells	Package	4	OTM	Project Director	GOB	258.00	Planned Dates		10-Aug-23	31-Aug-23	14-Sep-23	24-Sep-23	1-Oct-23	11-Oct-23		9-Oct-23
				e-GP				Planned Days		0	21	14	10	7	10	62	60
				NCT				Actual Dates									
WD4	Installation of TubeWells	Package	3	RFQM	Project Director	GOB	10.00	Planned Dates		5-Jul-23	12-Jul-23	17-Jul-23	20-Jul-23	25-Jul-23	29-Jul-23		3-Sep-23
				e-GP				Planned Days		0	7	5	3	5	4	24	60
				NCT				Actual Dates									
WD5	Excavation (Mud Pit)	Number	4	OTM	Project Director	GOB	80.00	Planned Dates		15-Oct-23	29-Oct-23	8-Nov-23	18-Nov-23	25-Nov-23	5-Dec-23		14-Dec-23
				e-GP				Planned Days		0	14	10	10	7	10	51	60
				NCT				Actual Dates									
WD6	Low capital works	Package	5	OTM	Project Director	GOB	250.00	Planned Dates		10-Sep-23	1-Oct-23	15-Oct-23	25-Oct-23	1-Nov-23	11-Nov-23		8-Mar-24
				e-GP				Planned Days		0	21	14	10	7	10	62	180
				NCT				Actual Dates									




(MD SHOYEB)
Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BPPL)
4, Kawran Bazar C/A, Dhaka-1215.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Package No.	Description of Procurement Package (Civil)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Advertise Pre-qualification (if Required)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
WD7	Low capital works	Package	10	RFQM	Project Director	GOB	50.00	Planned Dates		5-Dec-23	15-Dec-23	22-Dec-23	28-Dec-23	2-Jan-24	9-Jan-24	35	60
								Planned Days		0	10	7	6	5	7		
								Actual Dates									
WD8	Rig Foundation & Machinery Foundation	Cubic Meter	4550	OTM	Project Director	GOB	1124.00	Planned Dates		12-Jul-23	9-Aug-23	23-Aug-23	2-Sep-23	9-Sep-23	19-Sep-23	69	120
				e-GP				Planned Days		0	28	14	10	7	10		
				NCT				Actual Dates									
WD9	Rig Foundation & Machinery Foundation	Cubic Meter	4550	OTM	Project Director	GOB	1124.00	Planned Dates		8-Oct-23	5-Nov-23	19-Nov-23	29-Nov-23	6-Dec-23	16-Dec-23	69	120
				e-GP				Planned Days		0	28	14	10	7	10		
				NCT				Actual Dates									
WD10	Chemical/Spares Godown	SqM	2324	OTM	Project Director	GOB	404.00	Planned Dates		5-Aug-23	26-Aug-23	9-Sep-23	19-Sep-23	26-Sep-23	6-Oct-23	62	120
				e-GP				Planned Days		0	21	14	10	7	10		
				NCT				Actual Dates									
WD11	Washroom and Toilet for Officers and employees	SqM	304	OTM	Project Director	GOB	132.00	Planned Dates		5-Aug-23	19-Aug-23	2-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	48	60
				e-GP				Planned Days		0	14	14	6	7	7		
				NCT				Actual Dates									
WD12	Hexagonal wire gate with Barbed Wire fencing and Security Post	SqM	2220	OTM	Project Director	GOB	196.00	Planned Dates		15-Jul-23	29-Jul-23	12-Aug-23	19-Aug-23	26-Aug-23	2-Sep-23	49	60
				e-GP				Planned Days		0	14	14	7	7	7		
				NCT				Actual Dates									
WD13	Temporary workers accommodation sheds, kitchens & toilets and kitchens for officers and employees	RM	3156	OTM	Project Director	GOB	504.00	Planned Dates		5-Aug-23	2-Sep-23	16-Sep-23	23-Sep-23	30-Sep-23	10-Oct-23	66	60
				e-GP				Planned Days		0	28	14	7	7	10		
				NCT				Actual Dates									




(MD SHOYEB)



Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)

4, Kawran Bazar C/A, Dhaka-1215.

Package No.	Description of Procurement Package (Civil)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Advertise Pre-Qualification (if Required)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD14	Land Development	Cubic Meter	68850	OTM	Project Director	GOB	1727.00	Planned Dates		2-Jul-23	30-Jul-23	13-Aug-23	20-Aug-23	27-Aug-23	6-Sep-23		30-Oct-23
				Planned Days				0		28	14	7	7	10	66	120	
				Actual Dates													
Total =							7109.00										


6/10/23
মোহাম্মদ মোজাম্মেল হক
প্রকল্প ব্যবস্থাপক
"২ টি মূল্যায়ন কর্ম উন্নয়ন ক্লাস (সকলপুর-৪ ও শ্রীতাইল-৫) এবং
"২ টি অনুশীলন ক্লাস (সকলপুর সড়ক-১ ও হামলপুর-১)
শ্রী৫ বনানী প্রকল্প, বাগেরা, ঢাকা।"



**ANNUAL PROCUREMENT PLAN 2023-24 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
Agency : BAPEX
Procuring Entity Name & Code : BAPEX
Project / Programme Name & Code : 2D Seismic Survey Over Exploration Block-6B South & 10 Project



(MD SHOYEB)

Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

Civil Work

Package No	Description of procurement package Civil Work	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertising Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	প্রযোজ্য নয়																

বি.দ্র.: প্রকল্পের আওতায় কোন পূর্ত কাজ নাই।


00/01/28
(মোহাম্মদ আব্দুল হালিম)
প্রকল্প পরিচালক

“২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০” প্রকল্প,

