

Bangladesh Petroleum Exploration and Production Company Limited (BAPEX)
4 Kawran Bazar, Dhaka-1215

Annual Procurement Plan (APP)
for the Year 2025-2026

Name of Project : Procurement and Installation of Wellhead Compressor at Srikail Gas Field (1st Revised).

Financial Year : 2024-25

Serial No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time of Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1	আনুষঙ্গিক সুবিধাদিসহ ওয়েলহেড কম্প্রেসর সংগ্রহ ও স্থাপন	Set	০১	OTM (ICT)	Cabinet Committee for Government Purchase (CCGP)	GDF & BAPE X	১৭,৮২৫.০০.০০	Planned Dates		১১.০২.২০২৩	২৮.০৩.২০২৩	১৮.০৫.২০২৩			২২.১০.২০২৩	২২.১০.২০২৩	৩১.১২.২০২৫	
								Planned Days		০	৩৫	৫১		১০৩	১৫৬	৪২৫		
								Actual Dates		১১.০২.২০২৩	২৮.০৩.২০২৩	১৮.০৫.২০২৩	১১.০৩.২০২৪	২৩.০৪.২০২৪	-	-		
2	প্রোডাকশন ফোরকাস্টিং এন্ড প্ল্যান্ট সিমুলেশন সফটওয়্যার ফর কম্প্রেসর টেজিং ও সংশ্লিষ্ট হার্ডওয়্যার	Package	০১	OTM (ICT)	Project Director	GDF	২০০.০০	Planned Dates		০১.১০.২০২৪	২০.১১.২০২৪	০৭.১২.২০২৪			১৭.১২.২০২৪	১৭.১২.২০২৪	৩১.১২.২০২৫	
								Planned Days		০	৫০	১৭		১০	৭৭	৩৬৫		
								Actual Dates		-	-	-		-	-	-		
3	স্বল্প মূল্যের কাজ (নিরাপত্তা বেটনী ও অন্যান্য)	Package	০২	RFQM	Project Director	GDF	৭.০০	Planned Dates		২৭.০৯.২০২৪	০৪.১০.২০২৪	০৭.১০.২০২৪			১১.১০.২০২৪	১১.১০.২০২৪	১০.০১.২০২৫	
								Planned Days		০	০৮	০৩		০৪	১৫	৯০		
								Actual Dates		০৪.০৫.২০২৫	১৩.০৫.২০২৫	২২.০৫.২০২৫		২৬.০৫.২০২৫	২৬.০৫.২০২৫	১৭.০৬.২০২৫	১৮.০৬.২০২৫	
4	কম্পিউটার ও আনুষঙ্গিক	Package	০১	RFQM	Project Director	GDF	২.০০	Planned Dates		১২.০৮.২০২৪	৩০.০৯.২০২৪	০৩.১০.২০২৪			০৪.১০.২০২৪	০৪.১০.২০২৪	০৩.১২.২০২৪	
								Planned Days		০	০৯	০৩		০৩	১৫	৯০		
								Actual Dates		২৭.০৪.২০২৫	০৮.০৫.২০২৫	১৪.০৫.২০২৫		১৫.০৫.২০২৫	১৫.০৫.২০২৫	২৯.০৫.২০২৫		
5	বৈদ্যুতিক সরঞ্জামাদি	Package	০২	RFQM	Project Director	GDF	১.০০	Planned Dates		২৯.০৯.২০২৪	০৭.১০.২০২৪	১০.১০.২০২৪			১৪.১০.২০২৪	১৪.১০.২০২৪	১৩.০১.২০২৫	
								Planned Days		০	০৮	০৩		০৪	১৫	৯০		
								Actual Dates		-	-	-		-	-	-		

Handwritten signatures and dates at the bottom of the page, including "22/06/25" and "22/06/25".

6	অমিনিবাঁপক সরঞ্জামাদি	Package	০২	RFQM	Project Director	GDF	১.০০	Planned Dates	১৭.১০.২০২৪	২৫.১০.২০২৪	২৮.১০.২০২৪			০১.১১.২০২৪	০১.১১.২০২৪	৩১.০১.২০২৫	
								Planned Days	০	০৮	০৩			০৪	১৫	৯০	
								Actual Dates	৩০.০৪.২০২৫	১২.০৫.২০২৫	১১.০৫.২০২৫			২২.০৫.২০২৫	২২.০৫.২০২৫	০৩.০৬.২০২৫	
7	অফিস সরঞ্জামাদি	Package	০২	RFQM	Project Director	GDF	১.৩০	Planned Dates	১৫.০৯.২০২৪	২৩.০৯.২০২৪	২৬.০৯.২০২৪			৩০.০৯.২০২৪	৩০.০৯.২০২৪	২৯.০১.২০২৫	
								Planned Days	০	০৮	০৩			০৪	১৫	৯০	
								Actual Dates	২৪.০৪.২০২৫	০৪.০৫.২০২৫	১২.০৫.২০২৫			১৪.০৫.২০২৫	১৪.০৫.২০২৫	১৯.০৫.২০২৫	
8	আসবাবপত্র	Package	০১	RFQM	Project Director	GDF	২.৩০	Planned Dates	২৮.০৮.২০২৩	০৭.০৯.২০২৩	১০.০৯.২০২৩			১৩.১০.২০২৩	১৩.১০.২০২৩	১৩.০১.২০২৪	
								Planned Days	০	১০	০৩			০৩	১৬	৯০	
								Actual Dates	১৭.০৪.২০২৫	২৮.০৪.২০২৫	০৬.০৫.২০২৫			০৮.০৫.২০২৫	০৮.০৫.২০২৫	২৫.০৫.২০২৫	
9	অন্যান্য যন্ত্রপাতি ও সরঞ্জামাদি	Package	০১	RFQM	Project Director	GDF	১.৪০	Planned Dates	২৯.০৯.২০২৩	০৮.১০.২০২৩	১১.১০.২০২৩			১৪.১০.২০২৩	১৪.১০.২০২৩	১৩.০১.২০২৪	
								Planned Days	০	০৯	০৩			০৩	১৫	৯০	
								Actual Dates	০৭.০৫.২০২৫	১৫.০৫.২০২৫	২৫.০৫.২০২৫			২৭.০৫.২০২৫	২৭.০৫.২০২৫	১৮.০৬.২০২৫	

২২/০৬/২৫
প্রকৌশলী মোঃ মাহবুব ফেরদৌস
প্রকল্প উপসমিচালক
"শ্রীকাইল গ্যাসক্ষেত্রের জন্য
ওয়েলহেড কম্প্রেশর সমগ্র ও স্থাপন" প্রকল্প
বাপেক্স

22/06/25
মুহাম্মদ হাসিনুজ্জামান সিকদার
প্রকল্প পরিচালক
শ্রীকাইল গ্যাসক্ষেত্রের জন্য
ওয়েলহেড কম্প্রেশর সমগ্র ও স্থাপন প্রকল্প