

Bangladesh Petroleum Exploration and Production Company Limited (BAPEX)
4 Kawran Bazar, Dhaka-1215

Annual Procurement Plan (APP)
for the Year 2024-2025



(MD SHOYEB)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)

4, Kawran Bazar C/A, Dhaka-1215.

(MD SHOYEB)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

ANNUAL PROCUREMENT PLAN 2024-25

Ministry / Division

Agency

Procuring Entity Name & Code

Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

BAPEX

BAPEX

3D Seismic Survey Over Zakiganj and Patharia West Structure

Budget: Development

Project / Programme Name & Code

Package No	Description of procurement Package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1																	
1	Positioning/Topo Survey Equipment, Hardware, Software & Accessories	Package	1	OTM (Int.)	MD	GDF	28.40			15-12-2022	02-06-2023	13-04-2023	05-07-2023	06-01-2023	18-07-2023		31-12-2024
								Planned Dates									
								Planned Days			45	15	3	1	4	68	
								Actual Dates		15/12/2022	02-06-23	13/4/2023	05-07-23	06-01-23	18-07-23		

Note-1: Procurement have already completed but final bill will be provided in this financial year (2024-2025)

তারিকুল ইসলাম
প্রকল্প পরিচালক
৩ ডি সাইসমিক সার্ভে ওভার
জকিগঞ্জ এন্ড পাথারিয়া ওয়েস্ট স্ট্রাকচার

মহাব্যবস্থাপক (পরিকল্পনা) এর দপ্তর	
উপ-মহাব্যবস্থাপক (পরিকল্পনা)	
উপ-মহাব্যবস্থাপক (আইসিটি)	✓
উপ-মহাব্যবস্থাপক (এইচআরএম)	
উপ-মহাব্যবস্থাপক (এইচএসই)	
তারিখ: ২৪/৬/২৪	সময়: ১০:৫৬

28/6/28
Manager (ICT)

ANNUAL PROCUREMENT PLAN 2024-25

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : BAPEX
 Procuring Entity Name & Code : BAPEX
 Project / Programme Name & Code : 3D Seismic Survey Over Zakiganj and Patharia West Structure



(MD SHOYEB)
 Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
 4, Kawran Bazar C/A, Dhaka-1215.



Budget: Development





Project / Programme Name & Code

LOCAL																	
Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
১	নিরাপত্তা সামগ্রী (পিপিই)	প্যাকেজ	১	আরএফকিউএম	পিডি	জিডিএফ	০.৪৭	পরিকল্পিত তারিখ		০৫-০৮-২৪	২৬-০৮-২৪	০৩-০৯-২৪	১০-০৯-২৪	১০-০৯-২৪	২০-০৯-২৪		৩০-০৬-২০২৫
								পরিকল্পিত দিন			২১	৭	৭	০	১০	৪৫ দিন	
								প্রকৃত তারিখ									
২	বৈদ্যুতিক সরঞ্জামাদি (ক্যাবল, এনার্জি সেডিং/এলইডি বাল্ব, প্লাগ, সকেট, হোল্ডার, সুইচ, টেপ, সার্কিট ব্রেকার, ডিবি বোর্ড, মাল্টি প্লাগ, ইলেকট্রিক টুল বক্স ইত্যাদি)	প্যাকেজ	১	আরএফকিউএম	পিডি	জিডিএফ	০.২০	পরিকল্পিত তারিখ		০১-০৮-২৪	২২-০৮-২৪	০১-০৯-২৪	০৮-০৯-২৪	০৮-০৯-২৪	২২-০৯-২৪		৩০-০৬-২০২৫
								পরিকল্পিত দিন			২১	৫	৫	০	১৪	৪৫ দিন	
								প্রকৃত তারিখ									
৩	অফিস সরঞ্জাম	প্যাকেজ	১	আরএফকিউএম	পিডি	জিডিএফ	০.২০	পরিকল্পিত তারিখ		১৫-০৭-২৪	০৬-০৮-২৪	১১-০৮-২৪	১৬-০৮-২৪	১৬-০৮-২৪	৩০-০৯-২৪		৩০-০৬-২০২৫
								পরিকল্পিত দিন			২১	৫	৫	০	১৪	৪৫ দিন	
								প্রকৃত তারিখ									

নোটঃ প্রকল্পের বাস্তবায়ন কাল বৃদ্ধির জন্য প্রকল্প সংশোধনের জন্য প্রস্তাব প্রেরণ করা হয়েছে


তারিকুল ইসলাম
 প্রকল্প পরিচালক
 ৩ ডি সাইসমিক সার্ভে ওভার
 জকিগঞ্জ এন্ড পাথারিয়া ওয়েস্ট স্ট্রাকচার

ANNUAL PROCUREMENT PLAN

Ministry/Division
Agency
Procuring Entity Name & Code
Project /Programme Name & Code

Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division
Bapex

Project Director

২টি সূচ্যায়ন কাম উন্নয়ন কূপ (সুন্দালপুর-৪ ও স্রীকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দালপুর সাউথ-১ ও জামালপুর-১) খনন প্রকল্প

2 Appraisal cum Development well (Sundalpur-4 & Srikaile-5) and 2 Exploratory Well (Sundalpur South-1 & Jamalpur-1) Drilling Project

Budget: Development

(MD SHOYEB)

Managing Director


Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1, GD2, GD3	API Class 'G' cement and Cement additives	Package	3	OSTETM	Project Director	GOB	1027.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24	80	120
				ICT				Planned Days		0	42	14	7	7	10		
				Actual Dates													
GD4, GD5	Mud and Completion Chemicals	Package	2	OSTETM	Managing Director	GOB	2988.00	Planned Dates		10-Jul-24	21-Aug-24	4-Sep-24	11-Sep-24	18-Sep-24	28-Sep-24	80	120
				ICT				Planned Days		0	42	14	7	7	10		
				Actual Dates													
GD6	Tubing	Package	1	OSTETM	Project Director	GOB	332.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24	80	120
				ICT				Planned Days		0	42	14	7	7	10		
				Actual Dates													
GD7	Well control equipment and choke menifold spares	Package	1	OSTETM	Project Director	GOB	244.00	Planned Dates		10-Jul-24	21-Aug-24	4-Sep-24	11-Sep-24	18-Sep-24	26-Sep-24	78	150
				ICT				Planned Days		0	42	14	7	7	8		
				Actual Dates													
GD8	Completion Materials	Package	1	OSTETM	Project Director	GOB	553.00	Planned Dates		16-Jul-24	27-Aug-24	10-Sep-24	17-Sep-24	24-Sep-24	4-Oct-24	80	150
				ICT				Planned Days		0	42	14	7	7	10		
				Actual Dates													
GD9, GD10	Casing (Different Sizes)	Package	2	OSTETM	Managing Director	GOB	2511.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	18-Sep-24	78	120
				ICT				Planned Days		0	42	14	7	7	8		
				Actual Dates													

Handwritten signatures and initials in red and blue ink at the bottom of the page.

Package No.	Description of Procurement Package (GOODS/ Foreign Purchase)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD11, GD12	Well Head and Xmas tree	Package	2	OSTETM	Project Director	GOB	1507.00	Planned Dates		23-Jul-24	3-Sep-24	17-Sep-24	24-Sep-24	1-Oct-24	13-Oct-24		10-Feb-25
				ICT				Planned Days		0	42	14	7	7	12	82	120
								Actual Dates									
GD13	Drill Bit (Different Sizes)	Package	1	OSTETM	Project Director	GOB	443.00	Planned Dates		11-Jul-24	22-Aug-24	5-Sep-24	12-Sep-24	19-Sep-24	27-Sep-24		25-Jan-25
				ICT				Planned Days		0	42	14	7	7	8	78	120
								Actual Dates									
GD14	Casing Accessories and Liner Hangers	Package	1	OSTETM	Project Director	GOB	554.00	Planned Dates		4-Jul-24	15-Aug-24	29-Aug-24	5-Sep-24	12-Sep-24	21-Sep-24		18-Feb-25
				ICT				Planned Days		0	42	14	7	7	9	79	150
								Actual Dates									
GD15	Drill String Component	Package	1	OSTETM	Managing Director	GOB	1144.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		18-Jan-25
				ICT				Planned Days		0	42	14	7	7	10	80	120
								Actual Dates									
GD16	Rig Instrumentation Spares	Package	1	OSTETM	Managing Director	GOB	1326.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		17-Feb-25
				ICT				Planned Days		0	42	14	7	7	10	80	150
								Actual Dates									
GD17	Well Servicing Tools	Package	1	OSTETM	Project Director	GOB	224.00	Planned Dates		9-Jul-24	20-Aug-24	3-Sep-24	10-Sep-24	17-Sep-24	27-Sep-24		24-Feb-25
				ICT				Planned Days		0	42	14	7	7	10	80	150
								Actual Dates									
GD18	Drill Pipe, HWDP & Drill Collar etc.	Package	1	OTM	Managing Director	GOB	1103.00	Planned Dates		4-Jul-24	15-Aug-24	14-Jan-00	21-Jan-00	28-Jan-00	7-Feb-00		6-Jun-00
				ICT				Planned Days		0	42	14	7	7	10	80	120
								Actual Dates									


(M. SHOYEB)
 Managing Director
 Petroleum Exploration & Production Co. Ltd. (BAPEX)
 1, Kawra Bazar C/A, Dhaka-1215.



(MD SHOYEB)
Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPLEX)
4, Kawran Bazar C/A, Dhaka-1215.

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
GD19	Miscellaneous Machinery and Spare parts	Package	1	OSTETM	Project Director	GOB	224.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		18-Jan-25		
				ICT				Planned Days		0	42	14	7	7	10			80	120
								Actual Dates											
GD20	Living Caravan	Package	1	OSTETM	Project Director	GOB	816.00	Planned Dates		1-Jul-24	12-Aug-24	26-Aug-24	2-Sep-24	9-Sep-24	19-Sep-24		16-Feb-25		
				ICT				Planned Days		0	42	14	7	7	10			80	150
								Actual Dates											
GD21, GD22, GD23	Mechanical Spare Parts and Equipment	Package	3	OSTETM	Project Director	GOB	2366.00	Planned Dates		1-Jul-24	12-Aug-24	26-Aug-24	2-Sep-24	9-Sep-24	19-Sep-24		16-Feb-25		
				ICT				Planned Days		0	42	14	7	7	10			80	150
								Actual Dates											
GD24, GD25	Running Electrical spare Parts & Equipment	Package	2	OSTETM	Project Director	GOB	1374.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24		19-Jan-25		
				ICT				Planned Days		0	42	14	7	7	10			80	120
								Actual Dates											
GD26, GD27	Vehicle spare Parts	Package	2	OSTETM	Project Director	GOB	224.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		18-Jan-25		
				ICT				Planned Days		0	42	14	7	7	10			80	120
								Actual Dates											
GD28	Purchase of 30-35 Ton Crane	Package	1	OSTETM	Project Director	GOB	441.00	Planned Dates		8-Jul-24	19-Aug-24	2-Sep-24	9-Sep-24	16-Sep-24	26-Sep-24		24-Jan-25		
				ICT				Planned Days		0	42	14	7	7	10			80	120
								Actual Dates											
GD29	500 ton top drive	Package	1	OSTETM	Bapex Board	GOB	2487.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24		18-Feb-25		
				ICT				Planned Days		0	42	14	7	7	10			80	150
								Actual Dates											

(Handwritten signatures and initials)

(MD SHOYEB)

Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
GD30	Mud logging Unit spare parts	Package	1	OSTETM	Project Director	GOB	486.00	Planned Dates		7-Jul-24	18-Aug-24	1-Sep-24	8-Sep-24	15-Sep-24	25-Sep-24	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD31	Mud engineering Lab with equipment	Package	1	OSTETM	Project Director	GOB	375.00	Planned Dates		7-Jul-24	18-Aug-24	1-Sep-24	8-Sep-24	15-Sep-24	25-Sep-24	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD32, GD33	Reagents and Equipment	Package	2	OSTETM	Project Director	GOB	288.00	Planned Dates		1-Jul-24	12-Aug-24	26-Aug-24	2-Sep-24	9-Sep-24	19-Sep-24	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD34	Cementaion related machinery	Package	1	OSTETM	Project Director	GOB	366.00	Planned Dates		8-Jul-24	19-Aug-24	2-Sep-24	9-Sep-24	16-Sep-24	26-Sep-24	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD35	Cement Batch Mixer	Package	1	OSTETM	Project Director	GOB	745.00	Planned Dates		8-Jul-24	19-Aug-24	2-Sep-24	9-Sep-24	16-Sep-24	26-Sep-24	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD36	Well Testing Spare parts & Gauge Tank	Package	1	OSTETM	Project Director	GOB	409.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24	80	150
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
							Total =	24557.00									

Handwritten signatures and initials in blue and black ink.

20/04/2028
মোহাম্মদ মোজাম্মেল হক
 প্রকল্প ব্যবস্থাপক
 প্রকল্প পরিচালক (সিএস-১ ও প্রকল্প-এ) এর
 কার্যালয় (সিএস-১ ও জামালপুর-১)
 প.ও. নং ১০৭/২০২৪, বঙ্গবন্ধু, ঢাকা।

Handwritten mark or signature.

ANNUAL PROCUREMENT PLAN

Ministry/Division

Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division

Agency

Bapex

Procuring Entity Name & Code


Project Director

Budget: Development

Project /Programme Name & Code

২টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দলপুর-৪ ও শ্রীকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দলপুর সাউথ-১ ও জামালপুর-১) খনন প্রকল্প

2 Appraisal cum Development well (Sundalpur-4 & Srikaile-5) and 2 Exploratory Well (Sundalpur South-1 & Jamalpur-1) Drilling Project



(MD SHOYEB)
Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

Package No.	Description of Procurement Package (Goods) Local Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1, GD2	Vehicle Spare Parts	Package	2	OSTETM	Project Director	GOB	340.00	Planned Dates		3-Jul-24	25-Jul-24	4-Aug-24	11-Aug-24	18-Aug-24	25-Aug-24	53	30
				NCT				Planned Days		0	22	10	7	7			
				Actual Dates													
GD3, GD4	Vehicle Spare Parts	Package	2	RFQM	Project Director	GOB	10.00	Planned Dates		4-Jul-24	12-Jul-24	17-Jul-24	20-Jul-24	22-Jul-24	26-Jul-24	22	7
				NCT				Planned Days		0	8	5	3	2			
				Actual Dates													
GD5, GD6, GD7	Rig Generator Spares	Package	3	DPM	Project Director	GOB	180.00	Planned Dates		21-Jul-24	11-Aug-24	19-Aug-24	27-Aug-24	2-Sep-24	11-Sep-24	52	25
				NCT				Planned Days		0	21	8	8	6			
				Actual Dates													
GD8	Data Storage Equipment with Software	Package	1	OSTETM	Project Director	GOB	60.00	Planned Dates		15-Jul-24	6-Aug-24	15-Aug-24	21-Aug-24	28-Aug-24	7-Sep-24	54	30
				NCT				Planned Days		0	22	9	6	7			
				Actual Dates													
GD9	Reagent and Lab Equipment	Package	1	OTM	Project Director	GOB	6.00	Planned Dates		3-Jul-24	27-Jul-24	7-Aug-24	15-Aug-24	21-Aug-24	28-Aug-24	56	50
				NCT				Planned Days		0	24	11	8	6			
				Actual Dates													
GD10, GD11, GD12, GD13, GD14	Consumable items	Package	5	OTM	Project Director	GOB	108.00	Planned Dates		4-Jul-24	26-Jul-24	4-Aug-24	8-Aug-24	15-Aug-24	22-Aug-24	49	45
				NCT				Planned Days		0	22	9	4	7			
				Actual Dates													

Handwritten signatures and initials in red and blue ink at the bottom of the page.



(MD SHOYEB)

Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
 4, Kawra Bazar CIA, Dhaka-1215.

Package No.	Description of Procurement Package (Goods) Local Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD15, GD16, GD17, GD18	Consumable items	Package	4	RFQM	Project Director	GOB	20.00	Planned Dates		10-Jul-24	17-Jul-24	19-Jul-24	23-Jul-24	28-Jul-24	4-Aug-24	25	10
								Planned Days		0	7	2	4	5	7		
								Actual Dates									
GD19, GD20, GD21, GD22	Others Equipments & Spares (repairs & maintainance)	Package	4	OTM	Project Director	GOB	130.00	Planned Dates		18-Jul-24	12-Aug-24	18-Aug-24	21-Aug-24	26-Aug-24	2-Sep-24	46	40
				Planned Days				0		25	6	3	5	7			
				Actual Dates													
GD23, GD24, GD25, GD26	Others Equipments & Spares (repairs & maintainance)	Package	4	RFQM	Project Director	GOB	20.00	Planned Dates		7-Jul-24	15-Jul-24	21-Jul-24	25-Jul-24	28-Jul-24	2-Aug-24	26	15
				Planned Days				0		8	6	4	3	5			
				Actual Dates													
GD27, GD28	Fire Extinguisher	Package	2	OTM	Project Director	GOB	16.00	Planned Dates		3-Jul-24	25-Jul-24	4-Aug-24	11-Aug-24	18-Aug-24	25-Aug-24	53	18
				Planned Days				0		22	10	7	7	7			
				Actual Dates													
GD29, GD30	Office Equipment	Package	2	OTM	Project Director	GOB	19.00	Planned Dates		4-Jul-24	29-Jul-24	7-Aug-24	15-Aug-24	22-Aug-24	28-Aug-24	55	30
				Planned Days				0		25	9	8	7	6			
				Actual Dates													
GD31	Furniture	Package	1	OTM	Project Director	GOB	9.00	Planned Dates		1-Jul-24	28-Jul-24	5-Aug-24	9-Aug-24	14-Aug-24	21-Aug-24	51	20
				Planned Days				0		27	8	4	5	7			
				Actual Dates													
GD32	POL	Thousand Litre	1800	DPM	Project Director	GOB	3815.00	Planned Dates		9-Sep-24	1-Oct-24	11-Oct-24	18-Oct-24	25-Oct-24	1-Nov-24	53	300
				Planned Days				0		22	10	7	7	7			
				Actual Dates													



ANNUAL PROCUREMENT PLAN 2024-25


Ministry / Division
Agency
Procuring Entity Name & Code
Project / Programme Name & Code

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
: BAPEX
: BAPEX
: 2D Seismic Survey Over Exploration Block-6B South & 10 Project


(MD SHOYEB)

Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
১	পরিবহন ব্যয় (সাইসমিক ফ্রু ও প্রকল্পের মালামাল/ যন্ত্রপাতি মবিলাইজেশন, ডিমবিলাইজেশন)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৭.০০	পরিকল্পিত তারিখ		১/০৮/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪
২	পেট্রোল, ওয়েল ও লুব্রিকেন্ট (পিওএল)	হাজার লিটার	৮০	আরএফকিউএম/ ডি পি এম	পিডি	জিডিএফ	২৬.০০	পরিকল্পিত তারিখ		১/০৮/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪
৩	গাস ও জ্বালানি (গাস সিলিভার/গাস মিল)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৬.০০	পরিকল্পিত তারিখ		১/০৭/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪
৪	নিরাপত্তা সামগ্রী (পিপিট)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	২৯.০০	পরিকল্পিত তারিখ		১/০৭/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪
৫	অন্যান্য মনিহারি (সেটশনারী)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৩.০০	পরিকল্পিত তারিখ		১/০৭/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪
৬	ফিল্ড কনজুমবল মালামাল	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	২৬.০০	পরিকল্পিত তারিখ		১/০৭/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪
৭	ক্যাম্প স্থাপন মালামাল	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	২৮.০০	পরিকল্পিত তারিখ		১/০৭/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪
৮	যন্ত্রপাতি ও সরঞ্জামাদি (সেভার, কিটাসি, ড্রিলিং, রেকর্ডিং, প্রসেসিং, ইন্টারপ্রিনেশন মফটওয়ার এবং হার্ডওয়্যার, সেন্সর, কম্পিউটার, টাউচ, প্রিন্ট, ফটোকপিয়ার ইত্যাদি মেগামত)	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	৬.০০	পরিকল্পিত তারিখ		১/০৭/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪
৯	জীবু, আসবাবপত্র ইত্যাদি মেগামত	প্যাকেজ	১	আরএফকিউএম/ স্পট কোটেশন	পিডি	জিডিএফ	২.০০	পরিকল্পিত তারিখ		১/০৮/২০২৪					১/২০/২০২৪		৩০/০৬/২০২৪



(MD SHOYEB)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)

4, Kawran Bazar C/A, Dhaka-1215.

Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
১০	কম্পিউটার ও আনুষঙ্গিক মালামাল (কম্পিউটার, ল্যাপটপ, প্রিন্টার, স্ক্যানার, ইউপিএস, হার্ডডিস্ক, কার্টিজ, সিসি টিভি, প্রটোর, ফ্ল্যাশড্রাইভ, হ্যান্ড ডিভিএস, টোনার, মডেম ইত্যাদি)	প্যাকেজ	১	আরএফকিউএম/স্পট কোটেশন	পিডি	জিডিএফ	১.০০	পরিকল্পিত তারিখ		১/০৮/২০২৪					১/১০/২০২৪		৩০/০৬/২০২৪
১১	বৈদ্যুতিক সরঞ্জামাদি (কাবল, এনার্জি সের্ভিং/এলইডি বাজ, প্রাপ. সকেট, হোন্ডার, সুইচ, টেপ, সার্কিট ব্রেকার, ডিবি বোর্ড, মাল্টি প্রাপ. ইলেকট্রিক টুল বক্স ইত্যাদি)	প্যাকেজ	১	আরএফকিউএম/স্পট কোটেশন	পিডি	জিডিএফ	৪.৫০	পরিকল্পিত তারিখ		১/০৭/২০২৪					১/১০/২০২৪		৩০/০৬/২০২৪

২৭/৬/২০২৪

(মোহাম্মদ আব্দুল হালিম)

প্রকল্প পরিচালক

"২ ডি সাইসমিক সার্ভে ওভার এক্সপ্রোরেশন ব্লক-৬বি সাউথ এন্ড ১০" প্রকল্প,

মোহাম্মদ আব্দুল হালিম
প্রকল্প পরিচালক
২ ডি সাইসমিক সার্ভে ওভার
এক্সপ্রোরেশন ব্লক-৬বি সাউথ এন্ড-১

ANNUAL PROCUREMENT PLAN 2024-25

Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
: BAPEX
: BAPEX
: 2D Seismic Survey Over Exploration Block-6B South & 10 Project



(MD SHOYEB)
Managing Director


Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

Project / Programme Name & Code

FOREIGN																		
Pakag e No	Description of procurement package GOODS	Unit	Qty	Procureme nt Method & Type	Cotract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notificatio n of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1	Data Acquisition System with Software and Hardware	Package	1	OTM (Int.)	MD	GDF	1466.00	Actual Dates									সর্বনিম্ন দরদাতার নিকট NOA ইস্যু করা হয়েছে ও দরদাতা PG প্রদান করেছে। ক্রয়াদেশ ইস্যু করা হয়েছে এবং L/C স্থাপন করা হয়েছে।	30-06-2025
2	Positioning/Topo Survey Equipment. Hardware. Software & Accessories	Package	1	OTM (Int.)	MD	GDF	267.00	Actual Dates									২৯.০২.২০২৪ মোতাবেক গঠিত আর্থিক মূল্যায়ণ কমিটি কর্তৃক কারিগরি ও আর্থিক মূল্যায়ণ প্রতিবেদন দাখিল সম্পন্ন ও জ্বালানি ও খনিজ সম্পদ বিভাগের স্মারক :-২৮.০০.০০০০.০৩৮.১৪.০০২.২২.১৪৪ তারিখ: ০৮ এপ্রিল ২০২৪ মোতাবেক ডিপিপি'র সংস্থানের অতিরিক্ত (৩৮৪.১২ লক্ষ - ২৬৭.০০ লক্ষ) ১১৭.১২ লক্ষ টাকা (মোট প্রকল্প বায়ের ০.৭৭%) বিষয়ে নির্দেশ ক্রমে জ্বালানি ও খনিজ সম্পদ বিভাগ কর্তৃক পূর্বানুমোদন জ্ঞাপন করা হয়। সর্বনিম্ন দরদাতার নিকট NOA ইস্যু করা হয়েছে ও দরদাতা PG প্রদান করেছে। ক্রয়াদেশ প্রদান করা হয়েছে। LC স্থাপনের কাজ চলমান।	30-06-2025
3	2D Seismic Data Planning, Design and Field Processing System with Software. Hardware & Related services	Package	1	OTM (Int.)	MD	GDF	115.00	Actual Dates									আহবায়িত দরপত্রের আর্থিক মূল্যায়ণ প্রতিবেদন ১২.০৬.২০২৪ তারিখে দাখিল করা হয়।	30-06-2025
4	Drilling Machine & Accessoriest	Package	1	OTM (Int.)	MD	GDF	165.00	Actual Dates									০৩.১২.২৩ তারিখে ক্রয়াদেশ ইস্যু করা হয়েছে এবং L/C স্থাপন করা হয়েছে। PSI সম্পন্ন করা হয়েছে।	30-06-2025

FOREIGN																		
5	2D Data Processing System with Hardware & Software	Package	1	OTM (Int.)	MD	GDF	367.00	Actual Dates									ক্রয়াদেশ ইস্যু এবং L/C স্থাপন করা হয়েছে।	30-06-2025
6	2D Seismic Data Interpretation System with Software & Hardware	Package	1	OTM (Int.)	MD	GDF	468.00	Actual Dates									সর্বনিম্ন দরদাতার নিকট NOA ইস্যু করা হয়েছে ও দরদাতা PG প্রদান করেছে। ক্রয়াদেশ প্রদান করা হয়েছে। LC স্থাপন এর কাজ চলমান।	30-06-2025




29/6/2028
(মোহাম্মদ আব্দুল হালিম)
প্রকল্প পরিচালক

“২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০” প্রকল্প,
মোহাম্মদ আব্দুল হালিম
প্রকল্প পরিচালক
২ ডি সাইসমিক সার্ভে ওভার
এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড-১
বাপেক্স

**ANNUAL PROCUREMENT PLAN 2024-25 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division
Agency
Procuring Entity Name & Code
Project / Programme Name & Code


: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
: BAPEX
: BAPEX
: 3D Seismic Survey at Habiganj, Bakhrabad & Meghna Field



(MD SHOYEB)
Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.


Budget:Revenue

Foreign Purchase

Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertisment EOI	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
১	অস্ত্র ও গোলাবারুদ (এক্সপ্লোসিভ, ডেটোনোটর ও কোন-এ্যাংকর)	প্যাকেজ	১	ওটিএম (আর্থজাতিক)	বাপেক্স বোর্ড	বাপেক্সের নিজস্ব ফান্ড	২৫৪.২০	পরিকল্পিত তারিখ		০৭-০৭-২০২৪	১৮-০৮-২০২৪	১৫-০৯-২০২৪	২৯-০৯-২০২৪	০৬-১০-২০২৪	০৩-১১-২০২৪		৩১-১২-২০২৬
								পরিকল্পিত দিন			৪২	২৮	১৪	৭	২৮	১১৯	
								প্রকৃত তারিখ									
২	ডাটা একুইজিশন সিস্টেমের জন্য হার্ডওয়্যার-সফটওয়্যার ও আনুষঙ্গিক যন্ত্রপাতি	প্যাকেজ	১	ওটিএম (আর্থজাতিক)	বাপেক্স বোর্ড	বাপেক্সের নিজস্ব ফান্ড	১২৩৯.৮০	পরিকল্পিত তারিখ		০৮-০৭-২০২৪	১৯-০৮-২০২৪	১৬-০৯-২০২৪	৩০-০৯-২০২৪	০৭-১০-২০২৪	০৪-১১-২০২৪		৩১-১২-২০২৬
								পরিকল্পিত দিন			৪২	২৮	১৪	৭	২৮	১১৯	
								প্রকৃত তারিখ									
৩	পজিশনিং/ট্রিপো সার্ভে যন্ত্রপাতি, হার্ডওয়্যার-সফটওয়্যার	প্যাকেজ	১	ওটিএম (আর্থজাতিক)	এমডি	বাপেক্সের নিজস্ব ফান্ড	৬৬.৫০	পরিকল্পিত তারিখ		০৯-১১-২০২৪	২১-১২-২০২৪	১৮-০১-২০২৫	০১-০২-২০২৫	০৮-০২-২০২৫	০৮-০৩-২০২৫		৩১-১২-২০২৬
								পরিকল্পিত দিন			৪২	২৮	১৪	৭	২৮	১১৯	
								প্রকৃত তারিখ									
৪	৩ডি ফিল্ড প্লানিং/ডিজাইন/ফিল্ড প্রসেসিং যন্ত্রপাতি, হার্ডওয়্যার ও সফটওয়্যার	প্যাকেজ	১	ওটিএম (আর্থজাতিক)	এমডি	বাপেক্সের নিজস্ব ফান্ড	৬৪.৬০	পরিকল্পিত তারিখ		১০-০৭-২০২৪	২১-০৮-২০২৪	১৮-০৯-২০২৪	০২-১০-২০২৪	০৯-১০-২০২৪	০৬-১১-২০২৪		৩১-১২-২০২৬
								পরিকল্পিত দিন			৪২	২৮	১৪	৭	২৮	১১৯	
								প্রকৃত তারিখ									
৫	ড্রিলিং মেশিন এন্ড এক্সেসরিজ	প্যাকেজ	১	ওটিএম (আর্থজাতিক)	এমডি	বাপেক্সের নিজস্ব ফান্ড	৫৯.৮০	পরিকল্পিত তারিখ		১৮-০৭-২০২৪	২৯-০৮-২০২৪	২৬-০৯-২০২৪	১০-১০-২০২৪	১৭-১০-২০২৪	১৪-১১-২০২৪		৩১-১২-২০২৬
								পরিকল্পিত দিন			৪২	২৮	১৪	৭	২৮	১১৯	
								প্রকৃত তারিখ									
৬	হার্ডওয়্যার-সফটওয়্যারসহ ৩ডি ডাটা প্রসেসিং সিস্টেম	প্যাকেজ	১	ওটিএম (আর্থজাতিক)	বাপেক্স বোর্ড	বাপেক্সের নিজস্ব ফান্ড	১৭৯.২০	পরিকল্পিত তারিখ		০৬-০৯-২০২৪	১৮-১০-২০২৪	১৫-১১-২০২৪	২৯-১১-২০২৪	০৬-১২-২০২৪	০৩-০১-২০২৫		৩১-১২-২০২৬
								পরিকল্পিত দিন			৪২	২৮	১৪	৭	২৮	১১৯	
								প্রকৃত তারিখ									
৭	হার্ডওয়্যার-সফটওয়্যারসহ ৩ডি ডাটা ইন্টারপ্রিটেশন সিস্টেম	প্যাকেজ	১	ওটিএম (আর্থজাতিক)	বাপেক্স বোর্ড	বাপেক্সের নিজস্ব ফান্ড	১৪৩.০০	পরিকল্পিত তারিখ		১০-১০-২০২৪	২১-১১-২০২৪	১৯-১২-২০২৪	০২-০১-২০২৫	০৯-০১-২০২৫	০৬-০২-২০২৫		৩১-১২-২০২৬
								পরিকল্পিত দিন			৪২	২৮	১৪	৭	২৮	১১৯	
								প্রকৃত তারিখ									
৮	কনসালটেশী/বিশেষজ্ঞ সেবা	কনসালটেশী	৪২	কিউসিবিএস (আর্থজাতিক)	বাপেক্স বোর্ড	বাপেক্সের নিজস্ব ফান্ড	২৭৪.২০	পরিকল্পিত তারিখ		০৫-০১-২০২৫	২৭-০৪-২০২৫	২৬-০৬-২০২৫	১৭-০৭-২০২৫	০৭-০৮-২০২৫	০৪-০৯-২০২৫		৩১-১২-২০২৬
								পরিকল্পিত দিন			১১২	৬০	২১	২১	২৮	২৪২	
								প্রকৃত তারিখ									
৯	কমিউনিকেশন যন্ত্রপাতি (ওয়্যারলেস)	প্যাকেজ	১	ওটিএম (আর্থজাতিক)	এমডি	বাপেক্সের নিজস্ব ফান্ড	১০.৭০	পরিকল্পিত তারিখ		২০-০৭-২০২৪	৩১-০৮-২০২৪	২৮-০৯-২০২৪	১২-১০-২০২৪	১৯-১০-২০২৪	১৬-১১-২০২৪		৩১-১২-২০২৬
								পরিকল্পিত দিন			৪২	২৮	১৪	৭	২৮	১১৯	
								প্রকৃত তারিখ									
মোট							২২৯২.০০										


Md. Rawfur Rahim
Deputy Project Manager
3D Seismic Survey at Habiganj, Bakhrabad & Meghna Field


Md. Abdul Matin Mondol
Project Manager
3D Seismic Survey at Habiganj, Bakhrabad & Meghna Field



**ANNUAL PROCUREMENT PLAN 2024-25 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

Agency


: BAPEX

Procuring Entity Name & Code

: BAPEX

Project / Programme Name & Code

: 3D Seismic Survey at Habiganj, Bakhrabad & Meghna Field



(MD SHOYEB)
Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215.

Local Purchase

Budget:Revenue


Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signatur	Time for Completion of Contract					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18					
১	মোটরযান ভাড়া	সংখ্যা	৫৭	ওটিএম (স্থানীয়)	বাপেক্স বোর্ড	বাপেক্সের নিজস্ব ফান্ড	২০২.৪০	পরিকল্পিত তারিখ		০৮-০৭-২০২৪	০৫-০৮-২০২৪	২৬-০৮-২০২৪	০৯-০৯-২০২৪	১৬-০৯-২০২৪	১৪-১০-২০২৪		৩১-১২-২০২৬					
								পরিকল্পিত দিন			২৮	২১	১৪	৭	২৮	৯৮						
								প্রকৃত তারিখ														
২	অনিয়মিত শ্রমিক	সংখ্যা	২৭৩৭০	ওটিএম (স্থানীয়)	বাপেক্স বোর্ড	বাপেক্সের নিজস্ব ফান্ড	৬২১.২০	পরিকল্পিত তারিখ		০৭-০৭-২০২৪	০৪-০৮-২০২৪	০১-০৯-২০২৪	১৫-০৯-২০২৪	২২-০৯-২০২৪	২০-১০-২০২৪		৩১-১২-২০২৬					
								পরিকল্পিত দিন			২৮	২৮	১৪	৭	২৮	১০৫						
								প্রকৃত তারিখ														
৩	পরিবহন ব্যয়	প্যাকেজ	১	ওটিএম (স্থানীয়)	এমডি	বাপেক্সের নিজস্ব ফান্ড	২.০০	পরিকল্পিত তারিখ		০৫-০৯-২০২৪	০৩-১০-২০২৪	২৪-১০-২০২৪	০৭-১১-২০২৪	১৪-১১-২০২৪	১২-১২-২০২৪		৩১-১২-২০২৬					
								পরিকল্পিত দিন			২৮	২১	১৪	৭	২৮	৯৮						
		প্যাকেজ	২	আরএফকিউএম	এমডি	বাপেক্সের নিজস্ব ফান্ড	১.২০	পরিকল্পিত তারিখ		১৫-০৯-২০২৪	২৯-০৯-২০২৪	০৯-১০-২০২৪	১৬-১০-২০২৪	২৩-১০-২০২৪	০৬-১১-২০২৪		৩১-১২-২০২৬					
								পরিকল্পিত দিন		১৪	১০	৭	৭	১৪	৫২							
								প্রকৃত তারিখ														
৪	পেট্রোল, ওয়েল ও লুব্রিকেন্ট (পিওএল)	হাজার লিটার	৮০	ডিপিএম	এমডি	বাপেক্সের নিজস্ব ফান্ড	৭.৪০	পরিকল্পিত তারিখ										৩১-১২-২০২৬				
								পরিকল্পিত দিন														
								প্রকৃত তারিখ														
৫	নিরাপত্তা সামগ্রী (পিপিই)	প্যাকেজ	১	ওটিএম (স্থানীয়)	এমডি	বাপেক্সের নিজস্ব ফান্ড	৪.০০	পরিকল্পিত তারিখ		০৭-০৯-২০২৪	০৫-১০-২০২৪	২৬-১০-২০২৪	০৯-১১-২০২৪	১৬-১১-২০২৪	১৪-১২-২০২৪		৩১-১২-২০২৬					
								পরিকল্পিত দিন			২৮	২১	১৪	৭	২৮	৯৮						
		প্যাকেজ	১	আরএফকিউএম/স্পট কোটেশন	এমডি	বাপেক্সের নিজস্ব ফান্ড	০.৩০	পরিকল্পিত তারিখ		১৮-০৯-২০২৪	০২-১০-২০২৪	১২-১০-২০২৪	১৯-১০-২০২৪	২৬-১০-২০২৪	০৯-১১-২০২৪		৩১-১২-২০২৬					
								পরিকল্পিত দিন		১৪	১০	৭	৭	১৪	৫২							
								প্রকৃত তারিখ														
৬	ফিল্ড কনজুমবল মালামাল	প্যাকেজ	১	ওটিএম (স্থানীয়)	এমডি	বাপেক্সের নিজস্ব ফান্ড	৪.০০	পরিকল্পিত তারিখ		০৯-০৯-২০২৪	০৭-১০-২০২৪	২১-১০-২০২৪	০৪-১১-২০২৪	১১-১১-২০২৪	০৯-১২-২০২৪		৩১-১২-২০২৬					
								পরিকল্পিত দিন			২৮	১৪	১৪	৭	২৮	৯১						
		প্যাকেজ	১	আরএফকিউএম/স্পট কোটেশন	এমডি	বাপেক্সের নিজস্ব ফান্ড	০.৩০	পরিকল্পিত তারিখ		১৮-০৯-২০২৪	০২-১০-২০২৪	১২-১০-২০২৪	১৯-১০-২০২৪	২৬-১০-২০২৪	০৯-১১-২০২৪		৩১-১২-২০২৬					
								পরিকল্পিত দিন		১৪	১০	৭	৭	১৪	৫২							
								প্রকৃত তারিখ														





 (MD SHOYEB)
 Managing Director

Pakage No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time for Completion of Contract	Signature of Contract Signatur
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
৭	ক্যাম্প স্থাপন মালামাল	প্যাকেজ	১	ওটিএম (স্থানীয়)	এমডি	বাপেক্সের নিজস্ব ফান্ড	২.৫০	পরিকল্পিত তারিখ		১৩-০৯-২০২৪	১১-১০-২০২৪	২৫-১০-২০২৪	০৮-১১-২০২৪	১৫-১১-২০২৪	১৩-১২-২০২৪	১৭	৩১-১২-২০২৬
								পরিকল্পিত দিন			২৮	১৪	১৪	৭	২৮	৯১	
								প্রকৃত তারিখ									
৮	যন্ত্রপাতি ও সরঞ্জামাদি মেরামত	প্যাকেজ	২	আরএফকিউএম/স্পট কোটেশন	এমডি	বাপেক্সের নিজস্ব ফান্ড	১.২০	পরিকল্পিত তারিখ		১৯-১১-২০২৪	০৩-১২-২০২৪	১৩-১২-২০২৪	২০-১২-২০২৪	২৭-১২-২০২৪	১৭-০১-২০২৫	১৭	৩১-১২-২০২৬
								পরিকল্পিত দিন			১৪	১০	৭	৭	২১	৫৯	
								প্রকৃত তারিখ									
৯	ছাউনি (ত্রিপল, তাবু, বাড়িঘর ইত্যাদি)	প্যাকেজ	১	ওটিএম (স্থানীয়)	এমডি	বাপেক্সের নিজস্ব ফান্ড	২.৫০	পরিকল্পিত তারিখ		১৬-০৯-২০২৪	১৪-১০-২০২৪	২৮-১০-২০২৪	১১-১১-২০২৪	১৮-১১-২০২৪	১৬-১২-২০২৪	১১	৩১-১২-২০২৬
								পরিকল্পিত দিন			২৮	১৪	১৪	৭	২৮	৯১	
								প্রকৃত তারিখ									
১০	কম্পিউটার ও আনুষঙ্গিক মালামাল (কম্পিউটার, ল্যাপটপ, প্রিন্টার, স্ক্যানার, ইউপিএস, হার্ডডিস্ক, কার্ডিজ, সিসি টিভি, প্রটোর, মোশনডাইভ, হ্যান্ড জিপিএস, টোনার, মডেম ইত্যাদি)	প্যাকেজ	১	আরএফকিউএম/স্পট কোটেশন	এমডি	বাপেক্সের নিজস্ব ফান্ড	০.৩০	পরিকল্পিত তারিখ		১৯-১০-২০২৪	০২-১১-২০২৪	১২-১১-২০২৪	১৯-১১-২০২৪	২৬-১১-২০২৪	১০-১২-২০২৪	১৭	৩১-১২-২০২৬
								পরিকল্পিত দিন			১৪	১০	৭	৭	১৪	৫২	
								প্রকৃত তারিখ									
১১	বৈদ্যুতিক সরঞ্জামাদি (ক্যাবল, এনার্জি সেভিং/এলইডি বাব্ব, প্রাগ, সকেট, হোল্ডার, সুইচ, টেপ, সার্কিট ব্রেকার, ডিবি বোর্ড, মাল্টি প্রাগ, ইলেকট্রিক টুল বক্স ইত্যাদি)	প্যাকেজ	১	ওটিএম (স্থানীয়)	এমডি	বাপেক্সের নিজস্ব ফান্ড	১.৫০	পরিকল্পিত তারিখ		১৬-০৯-২০২৪	১৪-১০-২০২৪	২৮-১০-২০২৪	১১-১১-২০২৪	১৮-১১-২০২৪	১৬-১২-২০২৪	১১	৩১-১২-২০২৬
								পরিকল্পিত দিন			২৮	১৪	১৪	৭	২৮	৯১	
								প্রকৃত তারিখ									
১২	অফিস সরঞ্জামাদি	প্যাকেজ	১	আরএফকিউএম/স্পট কোটেশন	এমডি	বাপেক্সের নিজস্ব ফান্ড	০.৩০	পরিকল্পিত তারিখ		২৭-০৮-২০২৪	১০-০৯-২০২৪	২০-০৯-২০২৪	২৭-০৯-২০২৪	০৪-১০-২০২৪	১৮-১০-২০২৪	১৭	৩১-১২-২০২৬
								পরিকল্পিত দিন			১৪	১০	৭	৭	১৪	৫২	
								প্রকৃত তারিখ									
১৩	আসবাবপত্র (ফার্নিচার, ফিল্ডার, ইন্টেরিয়র ডেকোরেশন)	প্যাকেজ	১	ওটিএম (স্থানীয়)	এমডি	বাপেক্সের নিজস্ব ফান্ড	১.৫০	পরিকল্পিত তারিখ		১৬-০৮-২০২৪	১৩-০৯-২০২৪	২৭-০৯-২০২৪	১১-১০-২০২৪	১৮-১০-২০২৪	১৫-১১-২০২৪	১১	৩১-১২-২০২৬
								পরিকল্পিত দিন			২৮	১৪	১৪	৭	২৮	৯১	
								প্রকৃত তারিখ									
মোট							৮৫২.৯০										


 Md. Rawfur Rahim
 Deputy Project Manager
 3D Seismic Survey at Habiganj
 Bakhrabad & Meghna Field


 Md. Abdul Matin Mondol
 Project Manager
 3D Seismic Survey at Habiganj
 Bakhrabad & Meghna Field


 [Signature]