

Bangladesh Petroleum Exploration and Production Company Limited (BAPEX)
4 Kawran Bazar, Dhaka-1215

Annual Procurement Plan (APP)-Revised
for the Year 2025-2026

ANNUAL PROCUREMENT PLAN, 2025-26 (Revised)

Ministry / Division:

Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

Agency:

Bapex

Procuring Entity Name & Code:

Project Director

Project/Programme Name & Code:

১টি মূল্যায়ন কাম উন্নয়ন কূপ (বেগমগঞ্জ-৫) এবং ২টি অনুসন্ধান কূপ (বেগমগঞ্জ-৬ ও সুনত্র-২) খনন প্রকল্প

1 Appraisal cum Development Well (Begumganj-5) and 2 Exploratory Wells (Begumganj-6 & Sunetra-2) Drilling Project

(Engr. Md. Fazlul Haque)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)

4, Kawan Bazar C/A, Dhaka-1215

Budget: Development

Pakage No	Description of Procurement Package GODDS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3Wells/BG5.6-SN2/G-01	Mud and Completion Chemicals for Begumganj-5	Well Number	1	OSTEM (ICT)	Project Director	GOB	708.00	Planned Dates		2-Apr-26	20-May-26	17-Jun-26	24-Jun-26	15-Jul-26	9-Aug-26		31-Jan-27
								Planned Days		0	48	28	7	21	25	129	200
								Actual Dates									
3Wells/BG5.6-SN2/G-03	Tubing	Well Number	2	OSTEM (ICT)	Project Director	GOB	497.00	Planned Dates		5-Apr-26	23-May-26	13-Jun-26	20-Jun-26	11-Jul-26	2-Aug-26		31-Jan-27
								Planned Days		0	48	21	7	21	22	119	204
								Actual Dates									
3Wells/BG5.6-SN2/G-04	Spare for Well Controll Equipment & Choke Manifold	Well Number	2	OSTEM (ICT)	Project Director	GOB	442.00	Planned Dates		2-Apr-26	20-May-26	10-Jun-26	17-Jun-26	8-Jul-26	2-Aug-26		31-Jan-27
								Planned Days		0	48	21	7	21	25	122	207
								Actual Dates									
3Wells/BG5.6-SN2/G-05	Well Completion Materials	Well Number	2	OSTEM (ICT)	Project Director	GOB	717.00	Planned Dates		6-Apr-26	18-May-26	3-Jun-26	10-Jun-26	17-Jun-26	2-Aug-26		31-Jan-27
								Planned Days		0	42	16	7	7	46	118	182
								Actual Dates									
3Wells/BG5.6-SN2/G-06	Casing (Different Sizes)	Well Number	2	OSTEM (ICT)	Managing Director	GOB	1,212.00	Planned Dates		9-Apr-26	21-May-26	11-Jun-26	18-Jun-26	25-Jun-26	2-Aug-26		31-Jan-27
								Planned Days		0	42	21	7	7	38	115	182
								Actual Dates									


Package No	Description of Procurement Package GODDS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advetise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3Wells/BG5.6-SN2/G-07	Well Head & Xmass Tree	Well Number	2	OSTEM (ICT)	Project Director	GOB	574.00	Planned Dates		7-Apr-26	19-May-26	9-Jun-26	16-Jun-26	23-Jun-26	3-Aug-26		31-Dec-26
								Planned Days		0	42	21	7	7	41	118	150
								Actual Dates									
3Wells/BG5.6-SN2/G-08	Drill Bit (Different Sizes)	Well Number	2	OSTEM (ICT)	Project Director	GOB	442.00	Planned Dates		5-Apr-26	17-May-26	7-Jun-26	14-Jun-26	21-Jun-26	30-Jul-26		31-Dec-26
								Planned Days		0	42	21	7	7	39	116	154
								Actual Dates									
3Wells/BG5.6-SN2/G-09	Casing Accessories and Liner Hangers	Well Number	2	OSTEM (ICT)	Project Director	GOB	330.00	Planned Dates		2-Apr-26	14-May-26	4-Jun-26	11-Jun-26	18-Jun-26	2-Aug-26		31-Jan-27
								Planned Days		0	42	21	7	7	45	122	182
								Actual Dates									
3Wells/BG5.6-SN2/G-10	Drill String Component	Well Number	2	OSTEM (ICT)	Project Director	GOB	552.00	Planned Dates		7-Apr-26	19-May-26	9-Jun-26	16-Jun-26	23-Jun-26	8-Aug-26		31-Jan-27
								Planned Days		0	42	21	7	7	46	123	176
								Actual Dates									
3Wells/BG5.6-SN2/G-11	Rig Instruments Spares	Well Number	2	OSTEM (ICT)	Project Director	GOB	330.00	Planned Dates		6-Apr-26	18-May-26	8-Jun-26	15-Jun-26	22-Jun-26	2-Aug-26		31-Jan-27
								Planned Days		0	42	21	7	7	41	118	182
								Actual Dates									
3Wells/BG5.6-SN2/G-12	Well Servicing Tools	Well Number	2	OSTEM (ICT)	Project Director	GOB	220.00	Planned Dates		6-Apr-26	18-May-26	8-Jun-26	15-Jun-26	22-Jun-26	30-Jul-26		31-Dec-26
								Planned Days		0	42	21	7	7	38	115	154
								Actual Dates									
3Wells/BG5.6-SN2/G-13	Miscellaneous Drilling Machinery and Spareparts	Well Number	2	OSTEM (ICT)	Project Director	GOB	330.00	Planned Dates		5-Apr-26	17-May-26	7-Jun-26	14-Jun-26	21-Jun-26	2-Aug-26		31-Jan-27
								Planned Days		0	42	21	7	7	42	119	182
								Actual Dates									


 (Engr. Md. Fazlul Haque)
 Managing Director
 Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)
 4, Kawran Bazar C/A, Dhaka-1215

Package No	Description of Procurement Package GODDS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3Wells/BG5.6-SN2/G-14	Living Caravan (Staff and Rig Crew Camp)	Number	10	OSTEM (ICT)	Project Director	GOB	772.00	Planned Dates		2-Apr-26	14-May-26	4-Jun-26	11-Jun-26	18-Jun-26	2-Aug-26		31-Jan-27
								Planned Days		0	42	21	7	7	45	122	182
								Actual Dates									
3Wells/BG5.6-SN2/G-15	Lubricator BOP Slickline Unit	Number	1	OSTEM (ICT)	Managing Director	GOB	1,323.00	Planned Dates		7-Apr-26	19-May-26	9-Jun-26	16-Jun-26	23-Jun-26	23-Aug-26		31-Jan-27
								Planned Days		0	42	21	7	7	61	138	161
								Actual Dates									
Total = 8,449.00																	









১৫.০৩.২৬
 (স্বাক্ষরিত) (স্বাক্ষরিত) (স্বাক্ষরিত)
 উপসহকারী সচিব, ওয়েল সার্ভিসেস বিভাগ ও
 প্রকল্প ব্যবস্থাপক, পেরো-১, পেরো-২ ও পেরো-৩
 কুলা খাল প্রকল্প, বাগেরা, ঢাকা।

ANNUAL PROCUREMENT PLAN

Ministry/Division
Agency
Procuring Entity Name & Code
Project /Programme Name & Code

Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division
Bapex

Project Director

২টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দলপুর-৪ ও স্রীকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দলপুর সাউথ-১ ও জামালপুর-১) খনন প্রকল্প

2 Appraisal cum Development well (Sundalpur-4 & Srikaile-5) and 2 Exploratory Well (Sundalpur South-1 & Jamalpur-1) Drilling Project

Budget: Development


(Engr. Md. Fazlul Haque)
Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd (BPEPL)
4, Kairan Bazar C/A, Dhaka-1215

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1-3	API Class 'G' cement and Cement additives	Package	3	OSTETM	Project Director	GOB	1027.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24		19-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				Actual Dates				12/5/24		14/8/24	23/10/24	20/11/24	20/11/24	2-Dec-24	205	25/10/25	
GD 4-5	Mud and Completion Chemicals	Package	2	OSTETM	Managing Director	GOB	2200.00	Planned Dates		10-Jul-24	21-Aug-24	4-Sep-24	11-Sep-24	18-Sep-24	28-Sep-24		26-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				Actual Dates				30/04/24		8-Jan-24	20/10/24	20/11/24	20/11/24	17/12/24	232	29/07/25	
GD 6	Tubing	Package	1	OSTETM	Project Director	GOB	200.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24		19-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				Actual Dates				25/11/24		14/1/25	3-Jun-25	17/04/25	17/04/25	14/05/25	171		
GD7	Well control equipment and choke menifold spares	Package	1	OSTETM	Project Director	GOB	195.00	Planned Dates		10-Jul-24	21-Aug-24	4-Sep-24	11-Sep-24	18-Sep-24	26-Sep-24		23-Feb-25
				Planned Days				0		42	14	7	7	8	78	150	
				Actual Dates				16/01/25		3-May-25	21/04/25	22/05/25	22/05/25	17/06/25	153		
GD8	Completion Materials	Package	1	OSTETM	Project Director	GOB	525.00	Planned Dates		16-Jul-24	27-Aug-24	10-Sep-24	17-Sep-24	24-Sep-24	4-Oct-24		3-Mar-25
				Planned Days				0		42	14	7	7	10	80	150	
				Actual Dates				15/06/23		24/08/23	15/04/24	18/11/24	18/11/24	15/12/24	550	18/10/25	

মোহাম্মদ মোজাম্মেল হক
প্রকল্প পরিচালক
৪টি কূপ খনন প্রকল্প
বাপেক্স, ঢাকা

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Completion of Contract (Time for Completion of Contract)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD9-10	Casing (Different Sizes)	Package	2	OSTETM	Managing Director	GOB	1532.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	18-Sep-24		16-Jan-25
				Planned Days				0		42	14	7	7	8	78	120	
				Actual Dates				14/06/23		22/08/23	2-Nov-24	19/11/24	19/11/24	5/1/2025	570	16/09/25	
GD11-12	Well Head and Xmas tree	Package	2	OSTETM	Project Director	GOB	1281.00	Planned Dates		23-Jul-24	3-Sep-24	17-Sep-24	24-Sep-24	1-Oct-24	13-Oct-24		10-Feb-25
				Planned Days				0		42	14	7	7	12	82	120	
				Actual Dates				14/03/24		23/04/24	19/05/24	18/11/24	18/11/24	12/12/2024	273	4/9/2025	
GD13	Drill Bit (Different Sizes)	Package	1	OSTETM	Project Director	GOB	370.00	Planned Dates		11-Jul-24	22-Aug-24	5-Sep-24	12-Sep-24	19-Sep-24	27-Sep-24		25-Jan-25
				Planned Days				0		42	14	7	7	8	78	120	
				Actual Dates				7-Mar-24		19/08/24	22/09/24	20/11/24	20/11/24	17/12/24	286	27/09/25	
GD14	Casing Accessories and Liner Hangers	Package	1	OSTETM	Project Director	GOB	325.00	Planned Dates		4-Jul-24	15-Aug-24	29-Aug-24	5-Sep-24	12-Sep-24	21-Sep-24		18-Feb-25
				Planned Days				0		42	14	7	7	9	79	150	
				Actual Dates				9-Mar-23		15/11/23	1-Jan-24	18/11/24	18/11/24	27/01/25	325	16/08/25	
GD15	Drill String Component	Package	1	OSTETM	Managing Director	GOB	1010.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		18-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				Actual Dates				4-Jan-24		20/05/24	6-Nov-24	19/11/24	19/11/24	15/12/24	347	1/11/2025	
GD25	Rig Instrumentation Spares	Package	1	OSTETM	Managing Director	GOB	1131.00	Planned Dates		2-Jul-25	13-Aug-25	27-Aug-25	3-Sep-25	10-Sep-25	20-Sep-25		17-Feb-26
				Planned Days				0		42	14	7	7	10	80	150	
				Actual Dates				06.12.24		28.01.25	24.02.25	19.03.25	19.03.25	15.04.25			


 Md. Fazlul Haque
 Managing Director
 Bangladesh Petroleum Exploration & Production Company Limited
 4, Kawra Bazar C/A, Dhaka-121


 ১৬/০৬/২০২৬
 মোহাম্মদ মোজাম্মেল হক
 প্রকল্প পরিচালক
 গুটি কৃষ্ণ খনন প্রকল্প
 বাপেপ, ঢাকা।

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD26	Well Servicing Tools	Package	1	OSTETM	Project Director	GOB	105.00	Planned Dates		9-Jul-25	20-Aug-25	3-Sep-25	10-Sep-25	17-Sep-25	27-Sep-25		24-Feb-26
				Planned Days				0		42	14	7	7	10	80	150	
				ICT				Actual Dates		10.03.25	16.04.25	04.06.25	17.07.25	17.07.25	13.08.25		
GD16	Drill Pipe, HWDP & Drill Collar etc.	Package	1	OTM	Managing Director	GOB	945.00	Planned Dates		4-Jul-24	15-Aug-24	14-Jan-00	21-Jan-00	28-Jan-00	7-Feb-00		6-Jun-00
				Planned Days				0		42	14	7	7	10	80	120	
				ICT				Actual Dates		26/11/24	15/01/25	23/02/25	19/03/25	19/03/25	16/04/25	112	
GD17	Miscellaneous Machinery and Spare parts	Package	1	OSTETM	Project Director	GOB	187.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		18-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				ICT				Actual Dates		6/1/2025	24/02/25	22/04/25	20/05/25	20/05/25	16/06/25	161	
GD18	Living Caravan	Package	1	OSTETM	Project Director	GOB	668.00	Planned Dates		1-Jul-24	12-Aug-24	26-Aug-24	2-Sep-24	9-Sep-24	19-Sep-24		16-Feb-25
				Planned Days				0		42	14	7	7	10	80	150	
				ICT				Actual Dates		4-Feb-24	15/05/24	6-Nov-24	17/11/24	17/11/24	12/12/2024	314	30/09/25
GD19-21	Mechanical Spare Parts and Equipment	Package	3	OSTETM	Project Director	GOB	866.00	Planned Dates		1-Jul-24	12-Aug-24	26-Aug-24	2-Sep-24	9-Sep-24	19-Sep-24		16-Feb-25
				Planned Days				0		42	14	7	7	10	80	150	
				ICT				Actual Dates		20/02/24	3/4/2024	9/6/2024	14/11/24	14/11/24	10/12/2024	294	20/10/25
GD22-23	Running Electrical spare Parts & Equipment	Package	2	OSTETM	Project Director	GOB	600.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24		19-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				ICT				Actual Dates		13/09/23	26/10/23	10/3/2024	18/11/24	18/11/24	15/12/24	460	14/08/25

[Signature]

Id. Fazlul Haq
Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd.
Kawran Bazar C/A, Dhaka-1215

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]
26/06/2023
মোহাম্মদ মোজাম্মেল হক
প্রকল্প পরিচালক
ওটি কুপ খনন প্রকল্প
বালেশ্বর, ঢাকা।

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD24	Mud engineering Lab with equipment	Package	1	OSTETM	Project Director	GOB	355.00	Planned Dates		7-Jul-24	18-Aug-24	1-Sep-24	8-Sep-24	15-Sep-24	25-Sep-24		23-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				Actual Dates				24/06/24		10/7/2024	3/10/2024	17/11/24	17/11/24	12/12/2024	174	5/8/2025	
GD36	Well Testing Spare parts & Gauge Tank	Package	1	OSTETM	Project Director	GOB	302.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		17-Feb-25
				Planned Days				0		42	14	7	7	10	80	150	
				Actual Dates				21/01/25		10/3/2025	21/04/25	20/05/25	20/05/25	16/06/25			
Total = 13824.00																	


 Md. Fazlul Haque
 Managing Director
 Bangladesh Petroleum Exploration & Production Co.
 Tinnak, Kawran Bazar C/A, Dhaka-1215












মোহাম্মদ মোজাম্মেল হক
 প্রকল্প পরিচালক
 ৪টি কুণ খনন প্রকল্প
 বাণেশ্বর, ঢাকা।
 ২৬/০৬/২০২৩

ANNUAL PROCUREMENT PLAN

Ministry/Division

Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division

Agency

Bapex

Procuring Entity Name & Code

Project Director

Project /Programme Name & Code

২টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দলপুর-৪ ও শ্রীকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দলপুর সাউথ-১ ও জামালপুর-১) খনন প্রকল্প

2 Appraisal cum Development well (Sundalpur-4 & Sriksail-5) and 2 Exploratory Well (Sundalpur South-1 & Jamalpur-1) Drilling Project

Budget: Development

(Engr. Md. Fazlul Haque)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)

4, Kawran Bazar C/A, Dhaka-1215

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1, GD2	Vehicle Spare Parts	Package	2	OSTETM	Project Director	GOB	100.00	Planned Dates		3-Jul-25	25-Jul-25	4-Aug-25	11-Aug-25	18-Aug-25	25-Aug-25		24-Sep-25
				Planned Days				0		22	10	7	7	7	53	30	
				NCT													
GD10-14	Consumable items	Package	5	OTM	Project Director	GOB	68.00	Planned Dates		2-Jul-25	24-Jul-25	2-Aug-25	6-Aug-25	13-Aug-25	20-Aug-25		4-Oct-25
				Planned Days				0		22	9	4	7	7	49	45	
				NCT													
GD15-18	Others Equipments & Spares (repairs & maintainance)	Package	4	OTM	Project Director	GOB	49.50	Planned Dates		17-Jul-25	11-Aug-25	17-Aug-25	20-Aug-25	25-Aug-25	1-Sep-25		11-Oct-25
				Planned Days				0		25	6	3	5	7	46	40	
				NCT													
GD19-20	Fire Extinguisher	Package	2	OTM	Project Director	GOB	10.00	Planned Dates		3-Jul-25	25-Jul-25	4-Aug-25	11-Aug-25	18-Aug-25	25-Aug-25		12-Sep-25
				Planned Days				0		22	10	7	7	7	53	18	
				NCT													
GD21-22	Office Equipment	Package	2	OTM	Project Director	GOB	6.22	Planned Dates		7-Jul-25	1-Aug-25	10-Aug-25	18-Aug-25	25-Aug-25	31-Aug-25		30-Sep-25
				Planned Days				0		25	9	8	7	6	55	30	
				NCT													

মোহাম্মদ মোজাম্মেল হক
প্রকল্প পরিচালক
৩টি কূপ খনন প্রকল্প
বালেশ্বর, ঢাকা।

(Signature)

(Engr. Md. Fazlul Haq
Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd.
4 Kawran Bazar C/A, Dhaka-1215

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sigining of contract	Total time to Contract Signature	Completion of Time for
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD23	Furniture	Package	1	OTM	Project Director	GOB	3.78	Planned Dates		1-Jul-25	28-Jul-25	5-Aug-25	9-Aug-25	14-Aug-25	21-Aug-25		10-Sep-25
				NCT				Planned Days		0	27	8	4	5	7	51	20
								Actual Dates									
GD24	POL	Thousand Litre	1800	DPM	Project Director	GOB	1500.00	Planned Dates		25-Aug-25	16-Sep-25	26-Sep-25	3-Oct-25	10-Oct-25	17-Oct-25		13-Aug-26
				NCT				Planned Days		0	22	10	7	7	7	53	300
								Actual Dates									
GD25-26	Others Stationary	Package	2	OTM	Project Director	GOB	6.00	Planned Dates		2-Jul-25	25-Jul-25	5-Aug-25	12-Aug-25	17-Aug-25	24-Aug-25		21-Jan-26
				NCT				Planned Days		0	23	11	7	5	7	53	150
								Actual Dates									
GD27-28	Computer & Accessories	Package	2	OTM	Project Director	GOB	5.00	Planned Dates		9-Jul-25	3-Aug-25	15-Aug-25	25-Aug-25	31-Aug-25	4-Sep-25		18-Sep-25
				NCT				Planned Days		0	25	12	10	6	4	57	14
								Actual Dates									
GD29-30	Electric Equipments	Package	2	OSTETM	Project Director	GOB	35.00	Planned Dates		6-Aug-25	2-Sep-25	12-Sep-25	16-Sep-25	23-Sep-25	28-Sep-25		28-Oct-25
				NCT				Planned Days		0	27	10	4	7	5	53	30
								Actual Dates									
Total =							1783.50										

মোহাম্মদ মোজাম্মেল হক
প্রকল্প পরিচালক
৪টি কুপ খনন প্রকল্প
বাগেরা, ঢাকা।



(Engr. Md. Fazlul Haque)

Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)

4, Kawran Bazar C/A, Dhaka-1215

Budget: Development

Ministry / Division

Agency

Procuring Entity Name & Code

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

: BAPEX

: BAPEX

: 2D Seismic Survey over Exploration Blocks 7 & 9

Project / Programme Name & Code

FOREIGN

Package No	Description of procurement Package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Not Applicable																

Note-1: There are no foreign goods listed under the project



Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
: BAPEX
: BAPEX
: 2D Seismic Survey over Exploration Blocks 7 & 9

ANNUAL PROCUREMENT PLAN (Revised) 2025-26

(Engr. Md. Fazlul Haque)
Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)
4, Kewran Bazar C/A, Dhaka-1215
Budget: Development

Project / Programme Name & Code

LOCAL

Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
জিডি-০১	নিরাপত্তা সামগ্রী (পিপিই)	প্যাকেজ	১	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.২৪	পরিকল্পিত তারিখ		১৬/১০/২০২৫	২৩/১০/২০২৫	২৪/১১/২০২৫	২৫/১১/২০২৫	২৫/১১/২০২৫	১/১২/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			৭	৩২	১	০	৭	৪৭ দিন	
								প্রকৃত তারিখ									
জিডি-০২	ব্যবহার্য সামগ্রী (ক্যাম্প স্থাপন মালামাল)	প্যাকেজ	১	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৪৭	পরিকল্পিত তারিখ		১৬/১০/২০২৫	২৩/১০/২০২৫	২৪/১১/২০২৫	২৬/১১/২০২৫	২৬/১১/২০২৫	১/১২/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			৬	৩২	২	০	৬	৪৬ দিন	
								প্রকৃত তারিখ									
জিডি-০৩	কম্পিউটার ও আনুষঙ্গিক	প্যাকেজ	১	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৪৯	পরিকল্পিত তারিখ		১৮/০৯/২০২৫	২২/০৯/২০২৫	৭/১০/২০২৫	১৬/১০/২০২৫	১৬/১০/২০২৫	১৯/১০/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			৪	১৫	৯	০	৩	৪০ দিন	
								প্রকৃত তারিখ									
জিডি-০৪	আসবাবপত্র	প্যাকেজ	১	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৪৯	পরিকল্পিত তারিখ		১৭/০৯/২০২৫	২৪/০৯/২০২৫	১২/১০/২০২৫	১৩/১০/২০২৫	১৪/১০/২০২৫	১৬/১০/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			৭	১৮	১	১	২	৩০ দিন	
								প্রকৃত তারিখ									

* অন্যান্য কনজুমবল আইটেম যথা: ফটোকপি, টেশনারী, প্রিন্টিং, বাইন্ডিং, কম্পিউটার যন্ত্রপাতি, স্থানীয়ভাবে ক্রয়কৃত মালামাল, বৈদ্যুতিক মালামাল প্রভৃতি পিপিআর-২০২৫ অনুসরণে ক্রয় করা হবে।

স্বাক্ষরিত
প্রকল্প পরিচালক
২টি বৈশিষ্ট্যবিশিষ্ট সার্ভিস প্রকল্প
০৩/০৬/২০২৬

স্বাক্ষরিত
প্রকল্প পরিচালক
২টি বৈশিষ্ট্যবিশিষ্ট সার্ভিস প্রকল্প
০৩/০৬/২০২৬