

Annual Procurement Plan (2023-2024) - Revised

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD01	Vehicle Maintenance	-	LS	RFQ	Project Director	GoB	64.87	Planned Dates									
								Planned Days									
								Actual Dates		26/09/23	05/10/23	05/10/23	05/10/23	05/10/23	11/10/23	60 Days	02 months
WD02	Office Equipments Maintenance	-	LS	RFQ	Project Director	GoB	35.02	Planned Dates									
								Planned Days		Work done within July 2023 to May 2024							11 months
								Actual Dates									
WD03	Building Maintenance	-	LS	RFQ	Project Director	GoB	67.53	Planned Dates									
								Planned Days		Work done within July 2023 to May 2024							11 months
								Actual Dates									


 (Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 M/RD Road Transport and Bridges
 Setu Bhaban, Barisal, Dhaka.

Annual Procurement Plan (2023-2024) - Revised

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD01	Supply of Computer & accessories (for Computer, Laptop, Printer & Photocopier)	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	99.30	Planned Dates								
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	90 Days	3 months
								Actual Dates								
GD02	Purchase of Office stationary, Stamp & Seal	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	28.28	Planned Dates								
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	90 Days	3 months
								Actual Dates								
GD03	Supply of Office Equipments	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	55.39	Planned Dates								
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	90 Days	3 months
								Actual Dates								
GD04	Supply of Furniture	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	84.87	Planned Dates								
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	90 Days	3 months
								Actual Day								
								Actual Dates								

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD05	Supply of Brand New 2 Nos. Fire Fighting Truck, 2 Nos. Mini Garbage Truck, 1 No Road Sweeper, 1 no Facility Sweeper, 1 no Truck Crane, 1 no Mobile Marker car and 1 no Hydraulic Lift Machine for O&M of Padma Bridge.	-	09	OTM	Executive Director, BBA	GoB	1669.83	Planned Dates								
								Planned Days			Nov. '23	Dec. '23	Dec. '23	Dec. '23	150 Days	03 months
								Actual Day								
								Actual Dates	10/08/2023	07/09/2023						


 (Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 MO Road Transport and Bridges
 Shu Bratan Baran Baka

Annual Procurement Plan (2023-2024) - Revised

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030


Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD01	Computer Software Service	LS		RFQ/Direct Purchase	Project Director	GoB	43.82	Planned Dates									120 Days	4 Month
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	Jann '24	Jann '24		
								Actual Dates										
SD02	Audit Firm	LS		RFQ/Direct Purchase	Project Director	GoB	9.80	Planned Dates									120 Days	4 Month
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	Jann '24	Jann '24		
								Actual Dates										


(Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 W/O Road Transport and Bridges
 Seta Shoran, Banani, Dhaka.

Annual Procurement Plan (2023-2024)


Ministry/ Division	Ministry of Road Transport & Bridges /Bridges Division	
Agency	Bangladesh Bridge Authority	
Procuring Entity Name & Code	Bangladesh Bridge Authority	7105
Project/ Programme Name & Code	Construction of Multi Lane Road Tunnel under the River Karnaphuli	5015

Package No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Vehicle Repair & Stationary purchase	LS		RFQ/Direct Purchase	PD	GoB	24.75	Planned Date		July 2023 to June 2024						
GD2	Furniture for Service Area	LS	LS	Direct Purchase	Bridge Division	GoB	1145.26	Planned Date		January 2024 to June 2024						
GD3	Pkg-1: Electrical Home Appliance & others items for Service Area	LS	LS	OTM	Bridge Division	GoB	600.46	Planned Date		January 2024 to June 2024						
	Pkg-2: Furnishing, Cutlery & other items for Service Area															
Total							1770.47									


 29.05.24
 মোঃ মাসুদ আলম
 সচিব (প্রকল্প পরিচালক)
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 বাংলাদেশ সেতু কর্তৃপক্ষ


 29/05/2024
 মোঃ মাসুদ আলম
 সচিব (প্রকল্প পরিচালক) (উঃ দায়)
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 বাংলাদেশ সেতু কর্তৃপক্ষ


 29/05/24
 মোঃ মাসুদ আলম
 সচিব (প্রকল্প পরিচালক) (উঃ দায়)
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 বাংলাদেশ সেতু কর্তৃপক্ষ


 29/05/24
 মোঃ মাসুদ আলম
 সচিব (প্রকল্প পরিচালক)
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 বাংলাদেশ সেতু কর্তৃপক্ষ

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Ministry of Road Transport & Bridges /Bridges Division

Agency

Bangladesh Bridge Authority

Procuring Entity Name & Code

Bangladesh Bridge Authority

131018200

Project/ Programme Name & Code

Support to Dhaka Elevated Expressway PPP Project

224104600

Package No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Purchase of Office stationery	LS	LS	OTM RFQ	Project Director	GoB	3.40	Planned Dates	01/11/23	09/11/23	16/11/23	18/11/23	20/11/23	23/11/23	23/11/23	30/06/24
								Planned Days		8	7	2	2	3	22	30
Total							3.40									

এই নথিটি নতুন প্রকল্পের
প্রকল্প পরিচালনা
দপ্তর এলিভেটেড এক্সপ্রেসওয়ে
পিলিপি প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

[illegible]

Notes

^aProcurement by the Mosque committee.

*Cost estimation for utility relocation and building demolition is done by the Bangladesh Army through respective agencies.


 এম এছ এম শাহাবুজ্জামান
 প্রকল্প পরিচালক
 ঢাকা এলিভেটেড এগ্রিকালচারাল
 ইনসিটি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division


Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Packing # No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procure- ment Method	Contract Approvin- g Authority	Source of Funds	Esti- mated Cost (In lakh Taka)	Time code for process	Innovation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negoti- ation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD1	Appointment of NGO for implementation of RAP of DEE Project	mm	1400	OTM	CCGP	GoB	100.00	Planned Dates								17/11/14		30/06/24
SD2	Consultancy service of Safety Audit and Management Support for DEE Project	mm	750	OTM	CCGP	GoB	800.00	Planned Dates								24/04/16		30/06/24
SD3	Consultancy Services- Independent Engineer	mm	600	OTM	CCGP	GoB	1,200.00	Planned Dates								1/12/19		30/06/24
SD4	Consultancy Service for Design & Supervision of Construction of Building in RS area	mm	1090	OTM	CCGP	GoB	60.00	Planned Dates								22/11/15		30/12/23
SD5	Individual Consultant for RS Specialist, LA Specialist, Environment Specialist	mm	192	OTM	Bridges Division	GoB	75.00	Planned Dates								25/11/15		30/06/24
SD6	Preparing a Comprehensive Audio- Visual Documentation on "Construction of Dhaka Elevated Expressway (DEE) PPP Project"	mm	192	OTM	Bridges Division	GoB	50.00	Planned Dates	17/07/22	15/08/22	01/08/22	01/08/22	21/09/22	28/08/22	15/10/22	25/10/22		30/11/25
SD7	Architectural Acclimation of the piers on the Hatzheed area with landscaping and environmental beautification for seamless interchange alignment of Dhaka Elevated Expressway PPP Project	mm	192	DPM	Bridges Division	GoB	130.00	Planned Dates								25/08/22		07/09/24
Total							2,415.00											


 প্রকল্প পরিচালক
 ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
 পিপিপি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ : ১৭৮

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division:		Ministry of Road Transport & Bridges/Bridges Division															
Agency:		Bangladesh Bridge Authority															
Procuring Entity Name & Code:		Bangladesh Bridge Authority										7105					
Project/ Program Name & Code:		Dhaka-Achalla Elevated Expressway Construction Project										254113800					
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estim. Cost	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Appraisal to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
	WORKS						(in Lac Taka)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Computer, Accessories & Office																
GDI	Stamp Seal	LS	15	RFQ	PD	GOB	3.26	Planned Dates	14/Nov/2023	23/Nov/2023	23/Nov/2023	6/Dec/2023	6/Dec/2023	16/Dec/2023	10/Dec/2023	10/Dec/2023	
								Planned Days		07 Days	0 Days	25 Days	0 Days	04 Days	26 Days	0 Days	
	Services																
SDI	Land Acquisition	LS	1	RFQ	PD	GOB	1.23	Planned Dates	7/Aug/2023	17/Aug/2023	17/Aug/2023	26/Aug/2023	21/Aug/2023	21/Aug/2023	22/Aug/2023	22/Aug/2023	
								Planned Days		10 Days	0 Days	9 Days	1 Day	1 Day	15 Days	0 Days	
Total =							4.49										

8

10

15

20/06/2028

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division		Ministry of Road Transport & Bridges/Bridges Division												Budget:		Development	
Agency		Bangladesh Bridge Authority															
Procuring Entity Name & Code		Project Director															
Project/ Program Name & Code		Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project Under Bangladesh Bridge Authority. (Code-224333400)															
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/Advertise Tender	RFQ/Tender opening	RFQ/Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 2.4	Procurement of Computer & other Accessories	LS	-	RFQ	PD	GoB Fund	1.50	Planned Dates		20-May-24	26-May-24	26-May-24	27-May-24	27-May-24	27-May-24		30-May-24
								Planned Days			7	0	2	0	0	9 Days	4
GD 4.4	Procurement of Office Stationary	LS	-	RFQ	PD	GoB Fund	2.65	Planned Dates		5-Nov-23	9-Nov-23	9-Nov-23	30-Nov-23	30-Nov-23	30-Nov-23		14-Dec-23
								Planned Days			5	0	22	0	0	27 Days	15
WD 5.0	Procurement of Video Documentation	LS	-	RFQ	PD	GoB Fund	1.50	Planned Dates		26-May-24	2-Jun-24	2-Jun-24	5-Jun-24	5-Jun-24	5-Jun-24		30-Jun-24
								Planned Days			8	0	4	0	0	12 Days	26
	Re-construction of Project Affected Boundary wall of BTCL, Volail Govt. Primary School, Kashipur Govt. Primary School, Kashipur Hatkhola High School, Char-Sayedpur Govt. Primary School & Titas Gas Transmission Company Limited under Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project.	LS	-	OTM	BBA	BBA	133.25	Planned Dates		31-Jan-24	20-Feb-24	18-Apr-24	22-Apr-24	22-Apr-24	2-May-24		1-Aug-24
								Planned Days			21	48	5	0	11	85 Days	90

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division		Ministry of Road Transport & Bridges/Bridges Division												Budget:		Development		
Agency		Bangladesh Bridge Authority																
Procuring Entity Name & Code		Project Director																
Project/ Program Name & Code		Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project Under Bangladesh Bridge Authority. (Code-224333400)																
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/Advertise Tender	RFQ/Tender opening	RFQ/Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	Re-construction of Project Affected 3-Storeied Building, Boundary Wall, Main Gate, Pump House, Accommodation for Driver, Imam of Mosque and Others, Construction of Underground Water Reservoir and affected other Structures of DPDC under Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project.	LS	-	OTM	BBA	BBA	184.63	Planned Dates		13-May-24	6-Jun-24	25-Jul-24	31-Jul-24	5-Aug-24	14-Aug-24		13-Aug-25	
								Planned Days			25	50	7	6	10	98 Days	365	
	Total value of Procurement=						323.53											

[Signature]
09/06/2024

[Signature]

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge at 17 th km on Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paina River.	224310300

Budget : Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 01	Procurement of Computers and accessories (Photocopier, Printer, etc)	LS	1	OTM	PD	GOB	11.00	Planned Dates		21 Aug 2023	12 Sep 2023	12 Oct 2023	17 Oct 2023	17 Oct 2023	05 Nov 2023	75 days	January 2024
								Planned Days			21	30	5	0	21		
GD 02	Procurement of Computer and accessories (Laptop).	LS	1	RFQ	PD	GOB	2.40	Planned Dates		20 May 2024	27 May 2024	27 May 2024	29 May 2024	29 May 2024	29 May 2024	09 days	June 2024
								Planned Days			7	0	2	0	0		
GD 03	Supply and Maintenance of Computer and accessories	LS	1	RFQ	PD	GOB	2.50	Planned Dates		24 Sep 2023	01 Oct 2023	01 Oct 2023	05 Oct 2023	05 Oct 2023	09 Oct 2023	16 Days	November 2023
								Planned Days			7	0	5	0	4		
GD 04	Supply and Maintenance of Car Parts	LS	1	RFQ	PD	GOB	0.50	Planned Dates		24 Aug 2023	29 Aug 2023	31 Aug 2023	31 Aug 2023	31 Aug 2023	31 Aug 2023	07 Days	September 2023
								Planned Days			5	2	0	0	0		
GD 05	Supply of Furniture for Office & Rest House	LS	1	RFQ	PD	GOB	1.50	Planned Dates		02 June 2024	09 June 2024	09 June 2024	11 June 2024	11 June 2024	11 June 2024	09 Days	June 2024
								Planned Days			7	0	2	0	0		

Date: 30.05.24



Revised Annual Procurement Plan (2023-2024)

Ministry/ Division :
Agency :
Procuring Entity Name & Code :
Project/ Program Name & Code :

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge at 17 th km on Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	224310300

Budget : Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 06	Supply of office Stationery	LS	1	RFQ	PD	GOB	2.00	Planned Dates		25 Sep 2023	02 Oct 2023	02 Oct 2023	08 Oct 2023	08 Oct 2023	08 Oct 2023	13 Days	November 2023
								Planned Days			7	0	6	0	0		
GD 07	Supply of office Stationery	LS	1	RFQ	PD	GOB	2.00	Planned Dates		02 June 2024	09 June 2024	09 June 2024	11 June 2024	11 June 2024	11 June 2024	09 Days	June 2024
								Planned Days			7	0	2	0	0		
GD 08	Supply of Photocopier Toner.	LS	1	RFQ	PD	GOB	1.70	Planned Dates		15 Feb 2024	20 Jan 2024	20 Feb 2024	25 Feb 2024	25 Feb 2024	25 Feb 2024	10 Days	March 2024
								Planned Days			5	0	5	0	0		
GD 09	Supply of Printer Toner	LS	1	RFQ	PD	GOB	1.40	Planned Dates		16 May 2024	21 May 2024	21 May 2024	29 May 2024	29 May 2024	29 May 2024	13 days	June 2024
								Planned Days			5	0	8	0	0		
	The total value of Goods Procurement						25.00										


 30.05.24
 জমিনা মাঝা জব্ব
 সড়কী অর্থনীতি
 ককুয়া-বেতগী-পটুয়াখালী সড়ক
 পাশের নদীর উপর সেতু নির্মাণ প্রকল্প।


 30.5.24
 Md. Washim Ali
 Deputy Project Director (Tech.)
 Construction of Bridge Over Para River
 along Bang-Patuakhali Road

Annual Procurement Plan (2023-2024) (Revised) (June'2024)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224371900
Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District	

Budget: Development

Package No.	Description of Procurement package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD01	Computer and Related Accessories (Supply and Installation of Computer, Laptop & Printer)	No	6	RFQ	PD	GOB	4.79	Planned Dates		20 Nov 2023	30 Nov 2023	30 Nov 2023	1 Dec 2023	3 Dec 2023	18 Dec 2023		1 Jan 2024
								Planned Days			10	0	1	2	15	28	42
								Actual Dates		11 Dec 2023	18 Dec 2023	18 Dec 2023	20 Dec 2023	20 Dec 2023	20 Dec 2023	9	2 Jan 2024
GD02	Computer and Related Accessories (Supply and Installation of Desktop Computer with Monitor, UPS & Printer)	No	6	RFQ	PD	GOB	4.49	Planned Dates		15 Feb 2024	25 Feb 2024	25 Feb 2024	26 Feb 2024	28 Feb 2024	14 March 2024		29 March 2024
								Planned Days			10	0	1	2	15	28	43
								Actual Dates		29 April 2024	06 May 2024	06 May 2024	06 May 2024	06 May 2024	06 May 2024	7	12 May 2024
GD03	Procurement of Office Equipment (Supply, Installation, Testing & Commissioning of Office Equipment (8 Nos	No	15	RFQ	PD	GOB	4.99	Planned Dates		4 April 2024	09 April 2024	16 April 2024	16 April 2024	16 April 2024	16 April 2024		30 April 2024
								Planned Days			5	7	0	0	0	12	28

[Signature]

Annual Procurement Plan (2023-2024) (Revised) (June'2024)

	Ceiling Fan, 02 Nos Air Conditioner, 01 Nos Refrigerator, 03 Nos Smart LED Display TV & 01 Nos Oven)							Actual Dates		4 April 2024	09 April 2024	16 April 2024	16 April 2024	16 April 2024	16 April 2024	12	23 April 2024
GD04	Procurement of Office Equipment (Supply, Installation, Testing & Commissioning of Office Equipment (2 Nos Air conditioner ans 1 Nos Photocopy Machine)	Nos	3	RFQ	PD	GOB	4.81	Planned Dates		29 May 2024	5 June 2024	5 June 2024	5 June 2024	5 June 2024	-		19 June 2024
								Planned Days			7	0	0	0	-	7	21
GD05	Procurement of Furniture	LS	-	DPM	PD	GOB	39.91	Planned Dates		17 Dec 2023	27 Dec 2023	17 Dec 2023	29 Dec 2023	31 Dec 2023	15 Jan 2024		15 Feb 2024
								Planned Days			10	0	2	2	15	29	
								Actual Dates		N/A	N/A	N/A	2 April 2024	04 April 2024			10 June 2024
GD06	Procurement of Accounting Software	LS	-	RFQ	PD	GOB	4.99	Planned Dates		30 Nov 2023	10 Dec 2023	10 Dec 2023	05 Jan 2024	11 Jan 2024	25 Jan 2024		25 Feb 2024
								Planned Days			10	0	6	6	14	36	
								Actual Dates		20 Dec 2023	28 Dec 2023	28 Dec 2023	28 Dec 2023	-	28 Dec 2023		30 June 2028
GD07	Procurement of office stationery	LS	-	RFQ	PD	GOB	4.97	Planned Dates		15 Nov 2023	25 Dec 2023	25 Dec 2023	30 Dec 2023	5 Dec 2023	12 Dec 2023		12 Jan 2024
								Planned Days			10	0	5	5	7	27	
								Actual Dates		21 Nov 2023	5 Dec 2023	5 Dec 2023	10 Dec 2023	10 Dec 2023	19 Dec 2023		2 Jan 2024
	Total value of GOODS Procurement						68.95										

Jun

Annual Procurement Plan (2023-2024) (Revised) (June'2024)

Package No.	Description of Procurement package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertis e/Prequel (if applicabl e)	Invite/ Advertise Tender	Tender opening	Tender Evaluati on	Approv al to Award	Notificat ion of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD01	Widening of Road from Nakhbanga to Morichkhali and Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District. (Flexible pavement & RCC pavement, Construction of RCC box culverts, Construction of PC girder Bridge, Foot over Bridge, Drain, construction yard, Setting up of CCTV Camera, Maintenance of under construction road, traffic management, Demolition & removal of buildings & other structures, Toll monitoring buildings, toll booths, weigh station, foot over bridge, bus stop etc.)	km	28.71	OTM	CCGP	GoB	475801.93	Planned Dates		12 March 2024	20 June 2024	19 August 2024	2 Sep 2024	16 Sep 2024	6 Oct 2024		8 Oct 2028
								Planned Days		-	100	60	14	14	20	209	
	Total value of WORKS Procurement						475,801.93										

Signature


Annual Procurement Plan (2023-2024) (Revised) (June'2024)

Pack. No.	Description of Procurement package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP/Tender	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD01	Consultancy Services for Design review & Construction Supervision of Widening of Road from Nakhinga to Morichkhali and Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karinganj Upazila in Kishoreganj District	Month	54	QCBS	CCGP	GoB	6157.48	Planned Dates	8 Aug 2023	21 Jan 2024	27 March 2024	30 June 2024	7 July 2024	15 July 2024	1 August 2024	29 August 2024		30 June 2028
								Planned Days		166	66	95	7	8	16	28	387	
SD02	Consultancy Services for implementation of the resettlement action plan	Months	36	QCBS	BBA	GoB	599.00	Planned Dates	10 Aug 2023	27 Nov 2023	28 Dec 2023	29 June 2024	7 July 2024	14 July 2024	21 July 2024	11 August 2024		11 August 2027
								Planned Days		109	31	182	8	7	7	21	367	
SD03	Outsourcing of Project Personnel Procurement of non-consulting services (supply of manpower)"	months	60	OTM	PD	GoB	248.22	Planned Dates		24 Aug 2023	25 Sep 2023	30 Nov 2023	30 Nov 2023	-	07 Feb 2024	14 Feb 2024		30 June 2028
								Planned Days			21	60	0	-	7	7	102	
								Actual Dates	NA	24 August 2023	25 Sep 2023	05 Dec 2023	10 Dec 2023	NA	12 Dec 2023	16 Jan 2024		30 June 2028
SD04	Vehicle Rental	Months	60	OTM	Ministry	GoB	876.00	Planned Dates		15 Nov 2023	06 Dec 2023	05 Jan 2024	05 Jan 2024	-	26 Jan 2024	10 Feb 2024		30 June 2028
								Planned Days			28	30	0	-	21	15	94	
								Actual Dates	NA	29 Nov 2023	1 Jan 2024	21 Jan 2024	21 Jan 2024		14 March 2024	9 April 2024		30 June 2028
SD05	Office Space Rental	Months	30	DPM	PD	GoB	7.51	Planned Dates		10 Dec 2023	20 Dec 2023			23 Dec 2023	27 Dec 2023	31 Dec 2023		30 June 26
								Planned Days			10			3	4	4	21	

[Signature]

Annual Procurement Plan (2023-2024) (Revised) (June'2024)

Pack No.	Description of Procurement package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP/Tender	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
								Actual Dates	NA	NA	NA			NA	18 Jan 2024	16 Jan 2024		16 July 2026
Total value of SERVICES Procurement							7888.21											


 ১১/৬/২০২৪
 যোগেশ সারথীর মুখের চৌধুরী
 প্রকল্প পরিচালক (প্রকল্প)
 বিল্ডিং ওয়ার হাউসিং ইকনোমিক্স অ্যান্ড
 ইনফ্রাস্ট্রাকচার বিভাগ, পি.ও. নং ১, নতুন মার্গ

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division
Bangladesh Bridge Authority
Project Director
Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur Road & Gazaria-Munshiganj road and preparation of Master Plan for Bangladesh Bridge Authority.

Budget: Development

Package No.	Description of Procurement package as per DPP Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Est. Cost in Lac Tk	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR 01	Supplying of Outsourcing Manpower for BBA Master Plan Project.	Nos	4	OTM	PD	BBA Own Fund	12.91	Planned Dates		17 th August 2023	12 th September 2023	4 th October 2023	11 th October 2023	11 th October 2023	15 th October 2023		31 st December, 2024
								Planned Days			27	23	8	0	5	63	
SR 02	Hiring of Vehicle for BBA Master Plan Project	Nos	2	OTM	PD	BBA Own Fund	27.90	Planned Dates		1 st August 2023	23 rd August 2023	19 th September 2023	21 st September 2023	1 st October 2023	9 th October 2023		15 th April, 2024
								Planned Days			23	28	3	11	9	74	
SR 03	Hiring of Vehicle for BBA Master Plan Project	Nos	2	OTM	PD	BBA Own Fund	27.87	Planned Dates		28 th February 2024	20 th March 2024	31 st March 2024	2 nd April 2024	4 th April 2024	4 th April 2024		16 th October, 2024
								Planned Days			21	11	2	2	0	36	
	Total value of Services Procurement						68.68										

[Signature]

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division

Bangladesh Bridge Authority

Project Director

Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur Road & Gazaria-Munshiganj road and preparation of Master Plan for Bangladesh Bridge Authority.

Budget: Development

[illegible]

Annual Procurement Plan (2023-2024)

Ministry/Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224388800
Construction of Bridge on Matlab Uttar_Gazaria Road over the River Meghna - Dhonagoda	

Budget: Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertis e Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD01	Procurement of Computer & accessories	LS	1	RFQ	PD	GOB	4.94	Planned Dates		31 March 2024	04 April 2024	04 April 2024	08 April 2024	08 April 2024	15 April 2024	16 Days	13 Days
								Planned Days		-	5	0	4	0	7		
GD02	Procurement of Office Equipment	LS	1	RFQ	PD	GOB	5.00	Planned Dates		12 May 2024	16 May 2024	16 May 2024	21 May 2024	21 May 2024	30 May 2024	18 Days	45 days
								Planned Days		-	4	0	5	0	9		
GD03	Procurement of Office Stationary	LS	1	RFQ	PD	GOB	5.00	Planned Dates		21 April 2024	25 April 2024	25 April 2024	28 April 2024	28 April 2024	30 April 2024	9 days	1 Month
								Planned Days		-	4	0	3	0	2		
GD04	Supply, Installation and Commissioning and Maintenance of Accounting Software	No.	1	RFQ	PD	GOB	5.00	Planned Dates		28 May 2024	02 June 2024	02 June 2024	09 June 2024	09 June 2024	11 June 2024	14 days	1 Year
								Planned Days			5	0	7	0	2		
GD05	Procurement of Office Furniture	LS	1	RFQ	PD	GOB	5.00	Planned Dates		29 May 2024	05 June 2024	05 June 2024	07 June 2024	07 June 2024	09 June 2024	11 days	
								Planned Days		-	7	0	2	0	2		
	Total value of GOODS Procurement						24.94										

Handwritten signature

Revised Annual Procurement Plan (2023-2024)


Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division
Bangladesh Bridge Authority
Project Director
Human Resource Development and Capacity
Building Project

Human Resource Development and Capacity Building Project

Package No.	Description of procurement package works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source Of Funds	Estd. Cos in Lac Tk.	Time Code for process	Not Used in goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing Of Contract	Total time to Contract Signing	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.	Office Stationary		As per list	RFQ/DPM	Project Director	BBA	14.38	-	-	-	-	-	-	-	-	-	12 Months
2.	Computer , Laptop Machineries		As per list	RFQ/DPM	Project Director	BBA	20.62										12 Months
3.	Local Training		As per requirement	RFQ/DPM	Project Director	BBA	298.21										12 Months
4.	Foreign Training		As per requirement	RFQ/DPM	Project Director	BBA	416.04										12 Months
5.	Seminar/Workshop		As per requirement	RFQ/DPM	Project Director	BBA	45.60										12 Months
6	Others		1	RFQ/DPM	Project Director	BBA	39.15	-	-	-	-	-	-	-	-	-	12 Months
Total =							834 Lac Tk.										

24


 মোঃ রূপম আনোয়ার
 প্রকল্প পরিচালক
 মানব সম্পদ উন্নয়ন ও সক্ষমতা বৃদ্ধি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু ভবন, বঙ্গবী, ঢাকা-১২১২।