

বাংলাদেশ বনশিল্প উন্নয়ন কর্পোরেশন
মহাব্যবস্থাপক (রাবার) এর দপ্তর
বিতরণ সংখ্যা: [] তারিখ: ০৬/০৫/২০

সর্বোচ্চ অগ্রাধিকার অতিব জরুরী জরুরী রুটিন

উপ-ব্যবস্থাপক (রাবার)

সহ-ব্যবস্থাপক (রাবার)

মহাব্যবস্থাপক (রাবার)

বাংলাদেশ বনশিল্প উন্নয়ন কর্পোরেশন
পরিচালক (পরিকল্পনা ও উন্নয়ন) এর দপ্তর
ডায়েরি নং: [] তারিখ: ০৬/০৫/২০

মহাব্যবস্থাপক (রাবার)

মহাব্যবস্থাপক (পরিকল্পনা ও উন্নয়ন)

মহাব্যবস্থাপক (ক্রয়)

নির্বাহী প্রকৌশলী

কর্তৃপক্ষ সহকারী

পরিচালক (পরিকল্পনা ও উন্নয়ন)

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
পরিবেশ, বন ও জলবায়ু পরিবর্তন মন্ত্রণালয়
বাংলাদেশ বনশিল্প উন্নয়ন কর্পোরেশন
রাবার বিভাগ
টাংগাইল-শেরপুর জোন, মধুপুর, টাংগাইল।
www.rdmadhupur.bfidc.gov.bd

রাবার কাঠ শক্ত, টেকসই ও উন্নতমানের। আপনিও
রাবার কাঠের আসবাবপত্র ব্যবহার করুন।

স্মারক নং:- রাঃবিঃমধু/সং-২(৬০)/২০২৪-২০২৫/৩৭৭

মহাব্যবস্থাপক (পরিকল্পনা ও উন্নয়ন)
বাংলাদেশ বনশিল্প উন্নয়ন কর্পোরেশন
"বনশিল্প ভবন"
৭৩, মতিঝিল বানিজ্যিক এলাকা
ঢাকা-১০০০।

তারিখ :- ০৬/০৫/২০

বাংলাদেশ বনশিল্প উন্নয়ন কর্পোরেশন
ডায়েরি নং- ২৭৭ তারিখ: ০৭/০৫/২০

সর্বোচ্চ অগ্রাধিকার অতিব জরুরী জরুরী রুটিন

পরিচালক (পরিকল্পনা ও উন্নয়ন)

পরিচালক (উৎপাদন ও বাণিজ্য)

সচিব

একান্ত সচিব

কর্তৃপক্ষ প্রসঙ্গে।

বিষয় : ২০২৪-২০২৫ অর্থ বছরের ক্রয় পরিকল্পনা আংশিক সংশোধন পূর্বক অন্তর্ভুক্ত করা প্রসঙ্গে।

উপর্যুক্ত বিষয়ে সদয় অবগতির জন্য জানানো যাচ্ছে যে, বিএফআইডিসি, রাবার বিভাগ, টাঙ্গাইল-শেরপুর জোন দপ্তর এবং অত্র জোনের আওতাধীন চাঁদপুর রাবার বাগানের ২০২৪-২০২৫ অর্থ বছরের প্রেরিত ক্রয় পরিকল্পনা আংশিক সংশোধন পূর্বক অন্তর্ভুক্ত করণের প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য এতদসঙ্গে প্রেরণ করা হলো।

দপ্তর/বাগানের সংশোধিত অন্তর্ভুক্তি করণের বিবরণ নিম্নরূপ :-

ক্রমিক নং	দপ্তর/ বাগানের নাম	অন্তর্ভুক্ত করণের বিবরণী	মন্তব্য
০১	বিএফআইডিসি, রাবার বিভাগ টাঙ্গাইল-শেরপুর জোন দপ্তর	IPS/Generator/Computer/Multimedia	PART : B (GOODS) ক্রমিক নং-৪
০২	চাঁদপুর রাবার বাগান, মধুপুর, টাঙ্গাইল	Boundary and drain	PART : A (WORKS) ক্রমিক নং-০২
		Rubber plantation	PART : A (WORKS) ক্রমিক নং-০৩
		Almirah (Steel)	PART : B (GOODS) ক্রমিক নং-০৩
		Sales & Distributions	PART : B (GOODS) ক্রমিক নং-০৪
		Formic Acid	PART : B (GOODS) ক্রমিক নং-০৫
		Vehicles	PART : B (GOODS) ক্রমিক নং-০৬
		Electrical appliances	PART : B (GOODS) ক্রমিক নং-০৭
		Television/Multimedia	PART : B (GOODS) ক্রমিক নং-০৮
		Pitchright Taper, hourly and casual workers' clothing and cloth shoes	PART : B (GOODS) ক্রমিক নং-০৯
		Nursery polybag	PART : B (GOODS) ক্রমিক নং-১০
		Taping knife	PART : B (GOODS) ক্রমিক নং-১১
Shoes, socks and umbrellas for permanent workers	PART : B (GOODS) ক্রমিক নং-১২		

সংযুক্তি : বর্ণনামতে ০৯ (নয়) পাতা।

(মোহাম্মদ ইসমাঈল হোসেন)
মহাব্যবস্থাপক
বিএফআইডিসি, রাবার বিভাগ
টাংগাইল-শেরপুর জোন।

তারিখ :- ০৬/০৫/২০

স্মারক নং:- রাঃবিঃমধু/সং-২(৬০)/২০২৪-২০২৫/৩৭৭

- সদয় অবগতি/ক্যারখো অনুলিপি :-
- ১। পরিচালক (পরিকল্পনা ও উন্নয়ন), বিএফআইডিসি, সদর দপ্তর, ৭৩, মতিঝিল বানিজ্যিক এলাকা, ঢাকা।
 - ২। সচিব, বিএফআইডিসি, সদর দপ্তর, ৭৩ মতিঝিল বানিজ্যিক এলাকা, ঢাকা।
 - ৩। মহাব্যবস্থাপক (রাবার), বিএফআইডিসি, সদর দপ্তর, ৭৩ মতিঝিল বানিজ্যিক এলাকা, ঢাকা।
 - ৪। একান্ত সচিবের মাধ্যমে চেয়ারম্যান, বিএফআইডিসি, সদর দপ্তর, ৭৩ মতিঝিল বানিজ্যিক এলাকা, ঢাকা। (চেয়ারম্যান মহোদয়ের সদয় অবগতির জন্য)।
 - ৫। ব্যবস্থাপক, বিএফআইডিসি, চাঁদপুর রাবার বাগান, মধুপুর, টাঙ্গাইল।
 - ৬। অফিস কপি।

BFIDC, Rubber Division
Tangail-Sherpur zone
kakraid Madhupur.Tangail

ANNUAL PROCUREMENT PLAN FOR 2024-2025

Ministry/Division : MINISTRY OF ENVIRONMENT, FOREST & CLIMATE CHANGE.
Agency : BANGLADESH FOREST INDUSTRIES DEVELOPMENT CORPORATION.
Procuring Entity Name & Code : RUBBER DIVISION, TANGAIL-SHERPUR ZONE
Project/Program Name & Code :

PART : A (WORKS)

Package No	Description of procurement package (goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid cost in Lakh Tk.	Time code for Process		Advertises prequel (if applicable)	Invite Advertise Tender	Tender opening	Tender Evaluation	Approval for Award	Notification of Award	Signing of contract	Total time to contract signature	Time for completion of contract
								Planned dates	Actual dates									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
BFIDC, RUBBER DIVISION, TANGAIL-SHERPUR ZONE																		
1	Office/Staff Dormitory/ Rest House	Nos		OTM	Board of Directors	Own Source	50.0				10/02/25	10/03/25	07/04/25	02/05/25	08/05/25	05/06/25		30/06/25
											29	28	25	7	28	117		
2	Road/Bridge & Culverts	Feet		OTM /RFQ	Board of Directors	Own Source	8.0				10/03/25	30/03/25	7/04/25	15/04/25	20/04/25	05/05/25		30/06/25
											20	7	8	5	15	55		
							Total =	58.0										

[Handwritten Signature]
04/06/25

P.T.O

HANDPUR RUBBER GARDEN, MADHUPUR, TANGAIL.

Description of Procurement Package works	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estid Cost (in Lakh Tk.)	Time code of process	Advertise prequali. (if applicable)	Invite / Advertise Tender	Tender opening	Tender Evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract signature	Time for completion of contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
le/Residential/ ary/Rest House/ ce House	-	1	OTM	Board of Directors	Own source	35.00	Planned Dates Planned Days Actual Dates		05-05-25	12-05-25 21	12-05-25 9	20-05-25	28-05-25	30-05-25	-	30-06-25
Secondary and drain	-	L/S	DPM/RFQ/ OTM	GM/ Manager	Own source	5.00	Planned Dates Planned Days Actual Dates		07-05-25	15-05-25 28	18-05-25 21	25-05-25	29-05-25	30-05-25	-	30-06-25
er plantation	-	L/S	DPM/RFQ/ OTM	Board of Directors	Own source	29.28	Planned Dates Actual Dates		10-05-25	19-05-25 28	29-05-25 21	02-06-25	5-06-25	30-06-25	-	30-06-25
Total =						69.28										



[Handwritten signature]
06/06/25

ANNUAL PROCUREMENT PLAN FOR 2024-2025

Ministry/Division : MINISTRY OF ENVIRONMENT, FOREST & CLIMATE CHANGE.
Agency : BANGLADESH FOREST INDUSTRIES DEVELOPMENT CORPORATION.
Procuring Entity Name & Code : RUBBER DIVISION, TANGAIL-SHERPUR ZONE
Project/Program Name & Code :

PART : B (GOODS)

Package No	Description of procurement package (goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid cost in Lakh Tk.	Time code for Process	Advertises prequel (if applicable)	Invite Advertise Tender	Tender opening	Tender Evaluation	Approval for Award	Notification of Award	Signing of contract	Total time to contract signature	Time for complete contract		
																		Planned dates	Planned days
1	Furniture, Fixture, Office equipments	--	LS	RFQ/CASH	GM	Own Source	1.50	9		20.01.25	16.02.25	08.03.25	22.03.25	29.03.25	26.04.25	17	18		
2	AC			RFQ/CASH	GM	Own Source	0.50			20.01.25	16.02.25	08.03.25	22.03.25	29.03.25	26.04.25	100	20/05/25		
3	water supply/ Submersible pump	Nos	1	RFQ/CASH	GM	DO	1.50			20.01.25	16.02.25	08.03.25	22.03.25	29.03.25	26.04.25	100	20/05/25		
4	IPS/Generator /Computer/ Multimedia	Nos		RFQ/CASH	Gm	Do	6.0			20.01.25	16.02.25	08.03.25	22.03.25	29.03.25	26.04.25	100	30/06/25		
							Total =	9.50											



 04/07/24

P.T.O

ANDPUR RUBBER GARDEN, MADHUPUR, TANGAIL.

(Figure in Lakh)

Description of Item Package works	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estid Cost (in Lakh Tk.)	Time code of process	Advertise prequali. (if applic- able)	Invite / Advertise Tender	Tender opening	Tender Evaluation	Approval to award	Notificatio n of award	Signing of contract	Total time to contract signature	Time for completion of contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
2	Nos	114000	OTM	GM/ Manager	Own source	5.70	Planned Dates Planned days Actual Dates		20/07/2024	18/08/2024 28	08/09/2024 21	24/09/2024 15	01/10/2024 7	28/10/2024 27	- 98	30/06/2025
3	-	100	RFQ	GM/ Manager	Own source	3.00	Planned Dates Actual Dates		16/04/2025	23/04/2025 28	23/04/2025 21	24/04/2025 15			- 98	30/06/2025
4	-	2	RFQ	Manager	Own source	.50	Planned Dates Planned Days Actual Dates		05-05-25	12-05-25 07	12-05-25 0	20-05-25 07	28-05-25 7	30-05-25 27	- 14	30/06/2025
5	Nos	530 Ton	OTM	GM/ Manager	Own source	8.22	Planned Dates Planned days Actual Dates		31/07/2024	27/08/2024 28	17/09/2024 21	31/09/2024 15	6/10/2024 7	02/11/2024 27	- 98	30/06/2025
6	Nos	4240 kg	OTM	GM/ Manager	Own source	10.00	Planned Dates Planned days Actual Dates		20/07/2024	18/08/2024 28	08/09/2024 21	24/09/2024 15	01/10/2024 7	28/10/2024 27	- 98	30/06/2025
7	Nos	L/S	OTM	GM/ Manager	Own source	5.00	Planned Dates Planned days Actual Dates		15-05-25	20-05-25 28	26-05-25 21	06-06-25 15	10-06-25 7	30-06-25 27	- 98	30/06/2025
8	Nos	L/S	DPM/RFQ	Manager	Own source	1.50	Planned Dates Planned days Actual Dates		17-05-25	20-05-25 28	26-05-25 21	06-06-25 15	10-06-25 7	30-06-25 27	- 98	30/06/2025
9	Nos	1	DPM/RFQ	Manager	Own source	1.00	Planned Dates Planned days Actual Dates		19-05-25	20-05-25 28	26-05-25 21	06-06-25 15	10-06-25 7	30-06-25 27	- 98	30/06/2025
Total =						34.92										

[Handwritten signatures and initials]

P.T.O

[Handwritten notes]



শেখ হাসিনার নির্দেশ জেলাবাসী
সহিত বাংলাদেশ

বাংলাদেশ বনশিল্প উন্নয়ন কর্পোরেশন
চাঁদপুর রাবার বাগান
মধুপুর, টাঙ্গাইল।

E-mail: managerchandpurrb@gmail.com




রাবার কার্ট লক, টেকসই ও উন্নতমানের
আপনিও রাবার কার্ট ব্যবহার করুন।

পত্র নং- চাঁদপুরবাঃবাঃ/২(৪১)/২০২৩-২৪/ ২৩০

তারিখঃ ৩০-০৪-২০২৫ খ্রিঃ

মহাব্যবস্থাপক
বিএফআইডিসি, রাবার বিভাগ
টাঙ্গাইল-শেরপুর জোন
মধুপুর, টাঙ্গাইল।


বিএফআইডিসি, রাবার বিভাগ, টাঙ্গাইল-শেরপুর জোন		
উদ্দেশ্য নং-	তারিখ নং-	কিঃ-
প্রোগ্রাম/প্রকল্প/অংশ শাখা	 ২০/০৪/২৫	
স্বাক্ষর/প্রোগ্রাম শাখা		
অংশিক নং/তারিখ		



বিষয়ঃ ২০২৪-২০২৫ অর্থ বৎসরের বার্ষিক ক্রয় পরিকল্পনা প্রেরণ। (সংশোধিত)

সূত্রঃ সদর দপ্তরের স্মারক নং-২২.০৩.০০০০.১১৪.০৭.০০২.১২৫ তারিখঃ ২৫-০৬-২০২৪খ্রিঃ।

উপর্যুক্ত বিষয় ও সূত্রের আলোকে বিএফআইডিসি, চাঁদপুর রাবার বাগান, মধুপুর, টাঙ্গাইলের ২০২৪-২০২৫ অর্থ বৎসরের বার্ষিক ক্রয় পরিকল্পনা পিপিআর-২০০৮এর নির্ধারিত 'ছক' অনুযায়ী প্রস্তুত করতঃ এতদসঙ্গে প্রেরণ করা হল।

সংযুক্ত : ০৩ (তিন) পাতা।


৩০/০৪/২০২৫
মোঃ আমান উল্লাহ আমান
ব্যবস্থাপক (চঃদাঃ)
বিএফআইডিসি, চাঁদপুর রাবার বাগান
মধুপুর, টাঙ্গাইল।


৩০/০৪/২৫

৩০/৪/২৫


ANNUAL PROCUREMENT PLAN FOR 2024-2025

Division : MINISTRY OF ENVIRONMENT, FOREST & CLIMATE CHANGE.
 BANGLADESH FOREST INDUSTRIES DEVELOPMENT CORPORATION.
 g Entity Name & Code : Bangladesh Forest Industries Development Corporation.
 Program Name & Code : BFIDC, CHANDPUR RUBBER GARDEN, MADHUPUR, TANGAIL.

PART : A (WORKS)

(Figure in Lakh)

Description of procurement Package works	Un. It	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estd Cost (in Lakh Tk.)	Time code of process	Advertise prequali. (if applicable)	Invite / Advertise Tender	Tender opening	Tender Evaluation	Approval to award	Notification of award	Signature of contractor	Total time to completion of contract
2	4	4	S	6	7	8	9	10	11	12	13	14	15	16	18
Office/Residential/ Factory/ Rest House/ Toilet House	-	1	OTM	Board of Directors	Own source	35.00	Planned Dates		05-05-25	12-05-25	12-05-25	20-05-25	23-05-25	23-05-25	30-06-25
Boundary and drain	-	L/S	DPM/RFQ/OTM	GM/ Manager	Own source	5.00	Planned Dates		07-05-25	15-05-25	18-05-25	25-05-25	28-05-25	28	30-06-25
Rubber plantation	-	L/S	DPM/RFQ/OTM	Board of Directors	Own source	29.28	Planned Dates		10-05-25	19-05-25	29-05-25	02-06-25	05-06-25	28	30-06-25
Total =						69.28	Actual Dates			28	21	14	7	28	30


 M.A. Aman Ullah Aman
 Manager
 BFIDC, Chandpur Rubber Garden
 Madhupur, Tangail.

ANNUAL PROCUREMENT PLAN FOR 2024-2025

Ministry/Division : **MINISTRY OF ENVIRONMENT, FOREST & CLIMATE CHANGE.**
 Agency : **BANGLADESH FOREST INDUSTRIES DEVELOPMENT CORPORATION.**
 Procuring Entity Name & Code : **Bangladesh Forest Industries Development Corporation.**
 Project / Program Name & Code : **BFIDC, CHANDPUR RUBBER GARDEN, MADHUPUR, TANGAIL.**

Budget: Development



PART - B (GOODS)

Sl. No.	Description of Procurement Package works	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Est'd Cost (in Lakh Tk.)	Time code of process		Advertise prequali. (if applicable)	Invite / Advertise Tender	Tender opening	Tender Evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract signature	(Figure in Lakh)		
								Planned Dates	Actual Dates											
2	Plastic Cup	Nos	114000	OTM	GM/ Manager	Own source	5.70	Planned Dates 18/08/2024	Actual Dates 08/09/2024	10	11 20/07/2024	12 18/08/2024	13 08/09/2024	14 24/09/2024	15 01/10/2024	16 28/10/2024	17 -	18 30/06/2025		
	Partition Plate of Coagulating Tank	-	100	RFQ	GM/ Manager	Own source	3.00	Planned Dates 23/04/2025	Actual Dates 23/04/2025		16/04/2025	23/04/2025	23/04/2025	24/04/2025		7 27	98			
	Almirah (Steel)	-	2	RFQ	Manager	Own source	.50	Planned Dates 12-05-25	Actual Dates 07		05-05-25	12-05-25	12-05-25	20-05-25	28-05-25	30-05-25	-	98	30/06/2025	
	Sales & Distributions	Nos	530 Ton	OTM	GM/ Manager	Own source	8.22	Planned Dates 27/08/2024	Actual Dates 17/09/2024		31/07/2024	27/08/2024	17/09/2024	31/09/2024	6/10/2024	02/11/2024	-	14	30/06/2025	
	Formic Acid	Nos	4240 kg	OTM	GM/ Manager	Own source	10.00	Planned Dates 18/08/2024	Actual Dates 08/09/2024		20/07/2024	18/08/2024	08/09/2024	24/09/2024	01/10/2024	28/10/2024	-	98	30/06/2025	
	Vehicles	Nos	L/S	OTM	GM/ Manager	Own source	5.00	Planned Dates 15-05-25	Actual Dates 26-05-25		15-05-25	20-05-25	26-05-25	06-06-25	10-06-25	30-06-25	-	98	30/06/2025	
	Electrical appliances	Nos	L/S	DPM/RFQ	Manager	Own source	1.50	Planned Dates 17-05-25	Actual Dates 26-05-25		17-05-25	20-05-25	26-05-25	06-06-25	10-06-25	30-06-25	-	98	30/06/2025	
	Television/Multimedia	Nos	1	DPM/RFQ	Manager	Own source	1.00	Planned Dates 19-05-25	Actual Dates 26-05-25		19-05-25	20-05-25	26-05-25	06-06-25	10-06-25	30-06-25	-	98	30/06/2025	
							34.92													
Total =																				

(Signature)

(P.T.O)

Description of procurement Package works	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Est'd Cost (in Lakh Tk.)	Time code of process	Advertise prequali. (if applicable)	Invite / Advertise Tender	Tender opening	Tender Evaluation	Approval to award	Notification of award	Signing of contract	Total time to complete contract signature	Time for completion of contract
2	Nos	4	5	6	7	8	9	10	11	12	13	14	15	15	17	18
							Planned Dates	06/07/2024	13/07/2024	15/07/2024	15/07/2024	15/07/2024	02/11/2024	30/06/2025		
Lighting Paper, safety and casual workers' clothing and cloth shoes	Nos	LS	RFQ	Manager	Own source	1.40	Planned Dates									
							Actual Dates	31/07/2024	8/08/2024	11/08/2024	31/09/2024	6/10/2024	02/11/2024	30/06/2025		
Laundry poly bag	Nos	1300kg	RFQ	Manager	Own source	3.72	Planned Dates									
							Actual Dates	31/07/2024	27/08/2024	17/09/2024	31/09/2024	6/10/2024	02/11/2024	30/06/2025		
Cutting knife	Nos	LS	RFQ	Manager	Own source	1.42	Planned Dates									
							Actual Dates	20/02/2025	8/02/2025	8/02/2025	22/02/2025	22/02/2025		30/06/2025		
Shoes, socks and umbrellas for permanent workers	Nos	LS	RFQ	GM/ Manager	Own source	8.40	Planned Dates									
							Actual Dates									
total						14.94										


 Md. Aman Ullah Aman
 Manager
 BFIDC, Chaodpur Rubber Garden
 Machbupur, Tangail.

 02/08/25
 6/18/25