

Annual Procurement Plan (FY-2021-22)

Ministry/ Division	Ministry of Environment, Forests, and Climate Change
Agency	Bangladesh Forest Department
Project Entity Name & Code	Project Director, 224300200
Project/Programme Name & Code	Establishment of Greenbelt, Eco-restoration and Eco-tourism Development in Cox'sbazar District
Name of Division	Cox's Bazar North Forest Division

Package No.	Description of Procurement Package Goods	Unit	QTY.	Procurement method & (Type)	Contract Approving Authority	Source of Funds	Est. Cost (Taka in Lac)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Cox(N)FD Greenbelt 2021-22(GD-01)	Supply of Poly-propylene bags for Nursery raising	Nos	631250	OTM(NCT) (e-GP)	Project Director	GOB	5.025	Planned Dates		16-Aug-21	6-Sep-21	20-Sep-21	27-Sep-21	4-Oct-21	1-Nov-21		1-Dec-21
								Planned Days		0	21	14	7	7	28	77	30
								Actual Dates									
Cox(N)FD Greenbelt 2021-22(GD-02)	Supply of Decomposed Cowdung for Nursery raising, Plantation and loamy soil for Nursery raising	Cum	1	OTM(NCT) (e-GP)	Project Director	GOB	18.539	Planned Dates		16-Aug-21	6-Sep-21	20-Sep-21	27-Sep-21	4-Oct-21	1-Nov-21		1-Dec-21
								Planned Days		0	21	14	7	7	28	77	30
								Actual Dates									
Cox(N)FD Greenbelt 2021-22(GD-03)	Supply of Chemical Fertilizer & pesticide for Nursery raising & Chemical Fertilizer for Plantation	Lot	1	OTM(NCT) (e-GP)	Project Director	GOB	18.445	Planned Dates		16-Aug-21	6-Sep-21	20-Sep-21	27-Sep-21	4-Oct-21	1-Nov-21		1-Dec-21
								Planned Days		0	21	14	7	7	28	77	30
								Actual Dates									
Cox(N)FD Greenbelt 2021-22(GD-04)	Supply of materials for Nursery raising & Plantation	Lot	1	OTM(NCT) (e-GP)	Project Director	GOB	17.599	Planned Dates		18-Aug-21	8-Sep-21	22-Sep-21	29-Sep-21	10-Oct-21	7-Nov-21		7-Dec-21
								Planned Days		0	21	14	7	11	28	81	30
								Actual Dates									
Cox(N)FD Greenbelt 2021-22(GD-05)	Supply of Seedling for A.N.R. Plantation	Nos	105000	OTM(NCT) (e-GP)	Project Director	GOB	12.600	Planned Dates		18-Aug-21	8-Sep-21	22-Sep-21	29-Sep-21	10-Oct-21	7-Nov-21		7-Dec-21
								Planned Days		0	21	14	7	11	28	81	30
								Actual Dates									
Cox(N)FD Greenbelt 2021-22(GD-06)	Supply of Brand New Jeep	Nos	1	OTM(NCT) (e-GP)	CCF	GOB	65.000	Planned Dates		28-Oct-21	18-Nov-21	2-Dec-21	9-Dec-21	19-Dec-21	16-Jan-22		18-Feb-22
								Planned Days		0	21	14	7	10	28	80	30
								Actual Dates									
Cox(N)FD Greenbelt 2021-22(GD-07)	Supply of Motor Cycle	Nos	6	OTM(NCT) (e-GP)	CCF	GOB	10.800	Planned Dates		15-Sep-21	6-Oct-21	20-Oct-21	27-Oct-21	3-Nov-21	1-Dec-21		31-Dec-21
								Planned Days		0	21	14	7	7	28	77	30
								Actual Dates									
Total							148.01										

অনুমোদিত

১৪/০৭/২০২২

মো: আর্মার হোসাইন চৌধুরী
প্রধান বন সংরক্ষক
বন অধিদপ্তর, বাংলাদেশ

(মোহাম্মদ আব্দুল আউয়াল সরকার)
প্রকল্প পরিচালক
কক্সবাজার কোম্পানি লিমিটেড, বন বিভাগ
কক্সবাজার ও ইকো টুরিজম উন্নয়ন একক
বন সংরক্ষক
ইমাম খলিল, চট্টগ্রাম।

14.07.21
Md. Faruk Hossain
Divisional Forest Officer
Cox's Bazar North Forest Division

Annual Procurement Plan (FY-2021-22)

Ministry/ Division	Ministry of Environment, Forests, and Climate Change
Agency	Bangladesh Forest Department
Project Entity Name & Code	Project Director, 224300200
Project/Programme Name & Code	Establishment of Greenbelt, Eco-restoration and Eco-tourism Development in Cox'sbazar District Project.
Name of Division	Cox's Bazar North Forest Division

Package No.	Description of Procurement Package Goods	Unit	QTY.	Procurement method & (Type)	Contract Approving Authority	Source of Funds	Est. Cost (Taka in Lac)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFQ)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Cox(N)FD Greenbelt 2021-22/WD-01	Construction and installation of RCC Sign Board	Nos	30	OTM(NCT) (e GP)	Project Director	GOB	2.641	Planned Dates		15-Sep-21	06-Oct-21	20-Oct-21	27-Oct-21	03-Nov-21	01-Dec-21		31-Dec-21
								Planned Days		0	21	14	7	7	28	77	30
								Actual Dates									
Total							2.641										

অনুমোদিত

১৪/০৭/২১

মো: আর্মীর হোসাইন চৌধুরী
প্রধান বন সংরক্ষক
বন অধিদপ্তর, বাংলাদেশ

(মোহাম্মদ আবদুল আউয়াল সরকার)
প্রধান পরিচালক
করবালার কোয়ার্টার সবারকান্দী ক্যান্টন, বিভিন্ন
সংক্রান্ত ও ইকো ট্যুরিজম উন্নয়ন কাজ
করছেন
সিআইসি, সিআইসি

Md Tohidul Islam
14.07.21
Divisional Forest Officer
Cox's Bazar North Forest Division
14.07.21

Annual Procurement Plan

Ministry/ Division	Ministry of Environment, Forests, and Climate Change
Agency	Bangladesh Forest Department
Project Entity Name & Code	Mohammed Abdul Awal Sarkar
Project/Programme Name & Code	Establishment of Greenbelt Eco-restoration and Eco-tourism Development in Cox's Bazar District
Name of Division	Coastal Forest Division, Chattogram

Procurement Plan - FY 2021-2022

Pacluge No.		Unit	QTY.	Procurement method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (Taka)	Time Code for Process	Not used in Goods	Invite/Advrtise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFO)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Nursery Material																
Coastal(Ctg)FD/Greenbelt/ 2021-22/GD-01	Supply of Poly-propylene bags for Nursery raising	Nos	189920	RFQ/e-GP	Project Director	GoB	1.44440	Planned Dates	-	03-Aug-21	11-Aug-21	25-Aug-21	01-Sep-21	03-Sep-21	12-Sep-21	40	28-Sep-21
								Planned Days	-	0	8	14	7	7	4	40	16
								Actual Dates	-								
Coastal(Ctg)FD/Greenbelt/ 2021-22/GD-02	Coconut seed for Nursery raising	Nos	5200	RFQ/e-GP	Project Director	GoB	3.22400	Planned Dates	-	03-Aug-21	11-Aug-21	25-Aug-21	01-Sep-21	08-Sep-21	12-Sep-21	40	28-Sep-21
								Planned Days	-	0	8	14	7	7	4	40	16
								Actual Dates	-								
Coastal(Ctg)FD/Greenbelt/ 2021-22/GD-03	Supply of loamy soil, decomposed cowdung, Urea, TSP, MOP, Briala bamboo, Muli bamboo, Sungrass for Nursery	Lot	1	RFQ/e-GP	Project Director	GoB	2.48273	Planned Dates	-	03-Aug-21	11-Aug-21	25-Aug-21	01-Sep-21	08-Sep-21	12-Sep-21	40	28-Sep-21
								Planned Days	-	0	8	14	7	7	4	40	16
								Actual Dates	-								
Coastal(Ctg)FD/Greenbelt/ 2021-22/GD-04	Supply of Chemical Fertilizer (Urea, TSP, MOP) for plantation	Kg	18099	RFQ/e-GP	Project Director	GoB	4.35357	Planned Dates	-	01-Sep-21	08-Sep-21	22-Sep-21	29-Sep-21	06-Oct-21	10-Oct-21	39	26-Oct-21
								Planned Days	-	0	7	14	7	7	4	39	16
								Actual Dates	-								
Coastal(Ctg)FD/Greenbelt/ 2021-22/GD-05	Supply of decomposed Cow-dung for plantation	Kg	121500	RFQ/e-GP	Project Director	GoB	3.64500	Planned Dates	-	01-Sep-21	08-Sep-21	22-Sep-21	29-Sep-21	06-Oct-21	10-Oct-21	39	26-Oct-21
								Planned Days	-	0	7	14	7	7	4	39	16
								Actual Dates	-								
Coastal(Ctg)FD/Greenbelt/ 2021-22/GD-06	Supply of Stakes for plantation	Nos	147000	RFQ/e-GP	Project Director	GoB	2.94000	Planned Dates	-	01-Sep-21	08-Sep-21	22-Sep-21	29-Sep-21	06-Oct-21	10-Oct-21	39	26-Oct-21
								Planned Days	-	0	7	14	7	7	4	39	16
								Actual Dates	-								
	Total						18.08970										

অনুমোদিত

মো: আমীর হোসাইন চৌধুরী
প্রধান বন সংরক্ষক
বন অধিদপ্তর, বাংলাদেশ

(মোহাম্মদ আবদুল আউয়াল সরকার)
প্রকল্প পরিচালক
কক্সবাজার কোস্টাল ফরেস্ট ডিভিশন, বন অধিদপ্তর
পুলকান্দার ও ইকো ট্যুরিজম উন্নয়ন প্রকল্প
বন সংরক্ষক
কক্সবাজার, চট্টগ্রাম।

S M Golam Mowla
Divisional Forest Officer
Coastal Forest Division, Chattogram

Annual Procurement Plan

Ministry/ Division	Ministry of Environment, Forests, and Climate Change
Agency	Bangladesh Forest Department
Project Entity Name & Code	Mohammed Abdul Awal Sarkar
Project/Programme Name & Code	Establishment of Greenbelt Eco-restoration and Eco-tourism Development in Cox's Bazar District
Name of Division	Coastal Forest Division, Chattogram

Procurement Plan - FY 2021-2022

Package No.		Unit	QTY.	Procurement method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (Taka)	Time Code for Process	Not used in Goods	Invite/Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFQ)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Nursery Material																
Coastal(Ctg)FD/Greenbelt/ 2021-22/WD-01	Construction of RCC Signboard for Plantation	Nos.	20	RFQ/e-GP	Project Director	GoB	1.250	Planned		02-Sep-21	12-Sep-21	26-Sep-21	03-Oct-21	10-Oct-21	13-Oct-21	41	31-Oct-21
								Planned		0	10	14	7	7	3	41	18
								Actual Dates									
Total							1.250										

অনুমোদিত

৩/৮/২০২১

মো: আমীর হোসাইন চৌধুরী
প্রধান বন সংরক্ষক
বন অধিদপ্তর, বাংলাদেশ

(মোহাম্মদ আবদুল আউয়াল সরকার)
প্রকল্প পরিচালক
পুনরুদ্ধার ক্রমায় সবহবেক্শী স্কুল, ধতিবেশ
পুনরুদ্ধার ও ইকো-ট্যুরিজম উন্নয়ন প্রকল্প
বন সংরক্ষক
৩ইলাহ ১৭শিল, ১১ইয়াহ।

S M Golam Mowla
Divisional Forest Officer
Coastal Forest Division, Chattogram

Ministry/ Division

Ministry of Environment, Forests, and Climate Change
Bangladesh Forest Department
Project Director
Establishment of Greenbelt, Eco-restoration and Eco-tourism Development in Cox's Bazar District Project

Agency

Project Entity Name & Code

Project/Program me Name & Code

Procurement Plan (FY 2021-2122) (Goods)

Package No.	Description of Procurement Package Goods	Unit	QTY.	Procurement method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (Taka in Lac)	Time Code for Process	Not used in Goods	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFQ)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
COX(S)FD /Greenbelt-GD-1	Supply of Poly-Propylene Bag for Nursery Raising	Nos	1199500	OTM (eGP)	PD	GOB	9.500	Planned Dates		05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		11-Nov-21
								Planned Days	-	0	14	14	7	7	28	70	28
								Actual Dates	-								
COX(S)FD /Greenbelt-GD-2	Supply of Loamy Soil & Decomposed Cowdung for Nursery Raising	cum	2439	OTM (eGP)	PD	GOB	9.770	Planned Dates	-	05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		11-Nov-21
								Planned Days	-	0	14	14	7	7	28	70	28
								Actual Dates	-								
COX(S)FD /Greenbelt-GD-3	Supply of Chemical Fertilizer & Pesticide for Nursery and Plantation	Lot	1	OTM (eGP)	PD	GOB	9.785	Planned Dates	-	05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		11-Nov-21
								Planned Days	-	0	14	14	7	7	28	70	28
								Actual Dates	-								
COX(S)FD /Greenbelt-GD-4	Supply of Equipment for Nursery Raising & Plantation	Lot	1	OTM (eGP)	PD	GOB	10.109	Planned Dates	-	05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		11-Nov-21
								Planned Days	-	0	14	14	7	7	28	70	28
								Actual Dates	-								
COX(S)FD /Greenbelt-GD-5	Supply of Stakes for Plantation	Lot-1 Nos	823500	OTM (eGP)	PD	GOB	16.790	Planned Dates	-	05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		11-Nov-21
	Supply of Shutly for Plantation	Lot-2 Kg	320					Planned Days	-	0	14	14	7	7	28	70	28
		Actual Dates	-														
COX(S)FD /Greenbelt-GD-6	Supply of Decomposed cowdung for Plantation	cum	2285	OTM (eGP)	PD	GOB	19.423	Planned Dates		05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		11-Nov-21
								Planned Days		0	14	14	7	7	28	70	28
								Actual Dates									

(মোহাম্মদ আব্দুল হাট্টাল সরকার)
 প্রকল্প পরিচালক
 বাংলাদেশ ফরেস্ট ডিপার্টমেন্ট, ঢাকা
 প্রকল্প পরিচালক
 প্রকল্প পরিচালক
 প্রকল্প পরিচালক

[Handwritten Signature]

(মোহাম্মদ আব্দুল হাট্টাল সরকার)
 প্রকল্প পরিচালক
 বাংলাদেশ ফরেস্ট ডিপার্টমেন্ট, ঢাকা
 প্রকল্প পরিচালক
 প্রকল্প পরিচালক
 প্রকল্প পরিচালক

[Handwritten Signature]

Package No.	Description of Procurement Package Goods	Unit	QTY.	Procurement method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (Taka in Lac)	Time Code for Process	Not used in Goods	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFQ)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
CONSIDER /Greenbelt-GD-7	Supply of Seedling for ANR Plantation, Ornamental Plantation and Stationers	Lot	1	OTM (eGP)	PD	GOB	6.571	Planned Dates	-	05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		11-Nov-21
								Planned Days	-	0	14	14	7	7	28	70	28
								Actual Dates	-								
	Total						81.947										

অনুমোদিত

১১/০৭/২১

মো: আমীর হোসাইন চৌধুরী
প্রধান বন সংরক্ষক
বন অধিদপ্তর, বাংলাদেশ

(মোঃ হুমায়ুন কবীর সরকার)
প্রকল্প পরিচালক
কক্সবাজার জেলায় সবুজকেন্দ্রী স্থাপন, প্রতিবেশ
পুনরুদ্ধার ও বন্য প্রাণীর উন্নয়ন প্রকল্প
বন বিভাগ
চট্টগ্রাম, বাংলাদেশ

১১/০৭/২১

(Md. Humayun Kabir)
Divisional Forest Officer
Cox's Bazar South Forest Division
Phone: 02333346670
E-mail: dfcoxshazarsouth@gmail.com

১১/০৭/২১

Annual Procurement Plan
Cox's Bazar South Forest Division

Ministry/ Division

Ministry of Environment, Forests, and Climate Change

Agency

Bangladesh Forest Department

Project Entity Name & Code

Project Director

Project/Program me Name & Code

Establishment of Greenbelt, Eco-restoration and Eco-tourism Development in Cox's Bazar District Project

Procurement Plan (FY 2021-2122)
(Works)

Package No.	Description of Procurement Package Goods	Unit	QTY.	Procurement method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (Taka in Lac)	Time Code for Process	Not used in Goods	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award (Purchase order for RFQ)	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
COX(S)FD /Greenbelt-WD-1	Construction and installation of R C C Sign board with making, painting and writing (Rod/Ironbar- 992 kg; Cement 204 cft; Sand 442 cft; Khua 883 cft; Other Materials (Iron pin, M.S Wire, Frame) Ls 36597/-; Making, Painting, Writing & Installation cost Ls 86826/-	Nos	35.00	OTM (eGP)	PD	GOB	3.255	Planned Dates	-	05-Sep-21	19-Sep-21	03-Oct-21	10-Oct-21	17-Oct-21	14-Nov-21		14-Dec-21
								Planned Days	-	0	14	14	7	7	28	70	30
								Actual Dates	-								
Total							3.255										

স্বাক্ষরিত

১১/০৭/২০২১

মো: আমীর হোসাইন চৌধুরী
প্রধান বন সহকারক

বন অধিদপ্তর, বাংলাদেশ

(মোহাম্মদ আবদুল আজিজ সরকার)

প্রকল্প পরিচালক
কক্সবাজার জেলা প্রশাসনের নিকট, এতিমেন
পুনশ্রমণ • উদ্বৃত্ত-প্রতিষ্ঠান স্থাপন প্রকল্প

স্বাক্ষরিত
১১/০৭/২১

(Md. Humayun Kabir)
Divisional Forest Officer
Cox's Bazar South Forest Division
Phone: 02333346670
E-mail: dfccoxsbazarsouth@gmail.com

১১/০৭/২১