


13

Bangladesh Hi-Tech Park Authority			
Procurement plan of 2024-25			
SI	ITEM	ESTIMATED COST(LACS)	COMMENTS
1	GOODS	74.00	
2	WORKS	436.00	
3	SERVICE	377.00	
	TOTAL	887.00	



রকিবুল হাসান
সহকারী পরিচালক (প্রকিউরমেন্ট)
বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ
তথ্য ও যোগাযোগ প্রযুক্তি বিভাগ
ডাক, টেলিযোগাযোগ ও তথ্য প্রযুক্তি মন্ত্রণালয়




G S M Jafarullah, ndc
Managing Director (Grade-1)
Bangladesh Hi-Tech Park Authority
ICT Division



Annual Procurement Plan (2024-25) Goods for BHTPA

Package Number	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract approving authority	Source of fund	Est. cost in lac Tk. (actual)	Time code for process	Not used in Goods	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing	Time for completion of Contract (DAYS)
1	2	3	4	5	6	7	8.00	9	10	11	12	13	14	15	16	17	18
BHTPA-RG1	Supply of Office Stationary	LS	LS	OTM	Hope	GoB	20.00	Planned Date		20-Sep-24	11-Oct-24	26-Oct-24	2-Nov-24	9-Nov-24	7-Dec-24		7-Dec-25
								Planned Days			21	15	7	7	28	78	365
								Actual Date									
BHTPA-RG2	Supply of Computer Accessories & Electronics Goods.	LS	LS	OTM	Hope	GoB	20.00	Planned Date		25-Sep-24	16-Oct-24	31-Oct-24	5-Nov-24	12-Nov-24	10-Dec-24		10-Dec-25
								Planned Days			21	15	5	7	28	76	365
								Actual Date									
BHTPA-RG3	Supply of Office furniture	LS	LS	RFQ	Hope	GoB	3.00	Planned Date		30-Jan-25	9-Feb-25	16-Feb-25	19-Feb-25	26-Feb-25	1-Mar-25		31-Mar-25
								Planned Days			10	7	3	7	3	30	30
								Actual Date									
BHTPA-RG4	Supply of Books & Brochure	LS	LS	RFQ	Hope	GoB	3.00	Planned Date		15-Feb-25	25-Feb-25	4-Mar-25	7-Mar-25	14-Mar-25	17-Mar-25		16-May-25
								Planned Days			10	7	3	7	3	30	60
								Actual Date									
BHTPA-RG5	Supply of Gift & Souvenir items	LS	LS	RFQ	Hope	GoB	3.00	Planned Date		30-Nov-24	10-Dec-24	17-Dec-24	20-Dec-24	27-Dec-24	30-Dec-24		29-Jan-25
								Planned Days			10	7	3	7	3	30	30
								Actual Date									
BHTPA-RG6	Supply of computer & Laptop	10	Pcs	OTM	Hope	GoB	15.00	Planned Date		30-Dec-24	9-Jan-25	16-Jan-25	19-Jan-25	26-Jan-25	29-Jan-25		28-Feb-25
								Planned Days			10	7	3	7	3	30	30
								Actual Date									
BHTPA-RG7	Supply of Bulb & Other Electrical Items	LS	LS	OTM	Hope	GoB	10.00	Planned Date		30-Aug-24	19-Sep-24	10-Oct-24	20-Oct-24	5-Nov-24	3-Dec-24		2-Jan-25
								Planned Days			20	21	10	16	28	95	30
								Actual Date									
BHTPA-RG8	Public Addressing (PA) System of Conference Room	LS	LS	OTM	Hope	GoB	11.00	Planned Date		30-Jul-24	19-Aug-24	4-Sep-24	14-Sep-24	26-Sep-24	24-Oct-24		23-Nov-24
								Planned Days			20	16	10	12	28	86	30
								Actual Date									
Total							74.00										


রকিবুল হাসান
 সহকারী পরিচালক (প্রকিউরমেন্ট)
 বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ
 ডা. ও. বোম্বায়েন প্রকৃতি বিভাগ
 ডা.ক. তেলিযোগাযোগ ও তথ্য প্রকৃতি মন্ত্রণালয়


G S M Jafarullah, ndc
 Managing Director (Grade-1)
 Bangladesh Hi-Tech Park Authority
 ICT Division

Annual Procurement Plan (2024-25) Works for BHTPA

Package Number	Description of procurement package	Unit	Qty	Method & Type	Contract approving authority	Source of fund	Est.cost in lac Tk. (est)	Time code for process	Not used in Good	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing	Time for completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
BHTPA-RW1	Different maintenace works at BSMHTP, Sylhet	job	1	OTM	Hope	GoB	140.00	Planned Date		1-Nov-24	21-Nov-24	12-Dec-24	26-Dec-24	2-Jan-25	30-Jan-25		29-Jul-25	
								Planned Days			20	21	14	7	28	90	180	
								Actual Date										
BHTPA-RW2	Regarding various Maintenance and Gate construction of Sheikh Kamal IT Training and Incubation Centre, KUET	job	1	RFQ	Hope	GoB	6.00	Planned Date		22-Jul-24	12-Aug-24	2-Sep-24	9-Sep-24	16-Sep-24	14-Oct-24		12-Apr-25	
								Planned Days			21	21	7	7	28	84	180	
BHTPA-RW3	Construction of Main Gate and 1300 Feet boundary wall of Sheikh Kamal IT Training and Incubation Centre, KUET	job	1	OTM	Hope	GoB	120.00	Planned Date		25-Aug-24	15-Sep-24	6-Oct-24	16-Oct-24	26-Oct-24	23-Nov-24		22-May-25	
								Planned Days			21	21	10	10	28	90	180	
								Actual Date										
BHTPA-RW4	Main Road (600 Meters Long X 16 Meters Wide) Repair Work of Bangabandhu Hi-Tech City, Kaliakor.	job	1	OTM	Hope	GoB	170.00	Planned Date		20-Aug-24	9-Sep-24	29-Sep-24	9-Oct-24	19-Oct-24	16-Nov-24		15-May-25	
								Planned Days			20	20	10	10	28	88	180	
								Actual Date										
BHTPA-RW5	AC (5 Ton) Maintenance of Sheikh Kamal IT Training and Incubation Centre, KUET	job	1	RFQ	Hope	GoB	6.00	Planned Date		12-Sep-24	3-Oct-24	24-Oct-24	31-Oct-24	7-Nov-24	5-Dec-24		3-Jun-25	
								Planned Days			21	21	7	7	28	84	180	
								Actual Date										
BHTPA-RW6	Repair work at the investor's place on the west side of the administrative building of Bangabandhu Hi-Tech City, Kaliakor. Construction of Retaining wall, wire cutting fence, soil filling, sand filling and water drainage system etc. at BSMHTP, Sylhet	job	1	RFQ	Hope	GoB	6.00	Planned Date		12-Sep-24	3-Oct-24	24-Oct-24	31-Oct-24	7-Nov-24	5-Dec-24		3-Jun-25	
								Planned Days			21	21	7	7	28	84	180	
								Actual Date										
BHTPA-RW7	Construction of Retaining wall, wire cutting fence, soil filling, sand filling and water drainage system etc. at BSMHTP, Sylhet	job	1	OTM	Hope	GoB	195.00	Planned Date		20-Aug-24	9-Sep-24	29-Sep-24	9-Oct-24	19-Oct-24	16-Nov-24		15-May-25	
								Planned Days			20	20	10	10	28	88	180	
								Actual Date										
							436.00											


রকিবুল হাসান
সহকারী পরিচালক (প্রকৌশল)
বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ
তথ্য ও যোগাযোগ প্রযুক্তি বিভাগ
টেলিযোগাযোগ ও তথ্য প্রযুক্তি মহাপর্ষদ

G S M Jafarullah, ndc
Managing Director (Grade-1)
Bangladesh Hi-Tech Park Authority
ICT Division



Annual Procurement Plan (2024-25) Services for BHTPA

Package Number	Description of procurement package	Unit	Qty (months)	Procurement Method & Type	Contract approving authority	Source of fund	Est. cost in lac Tk. (actual)	Time code for process	Invite/Advertisement EOI	Evaluation EOI	Issue of RFP	Technical proposal opening	Technical proposal evaluation	Final proposal opening and evaluation	Negotiation	Approval	Signing of contract	Total time to Contract Signing	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
BHTPA-RS1	Regarding recruitment of consulting firms for start-up policy formulation, mentoring and supporting.	m/m	12	QCBS	Hope	GoB	200.00	Planned Date	7-Aug-24	4-Sep-24	4-Oct-24	18-Oct-24	1-Nov-24	11-Nov-24	18-Nov-24	25-Nov-24	23-Dec-24		21-Feb-25
								Planned Days		28	30	14	14	10	7	7	28	138	60
								Actual Date											
BHTPA-RS2	Marketing & Branding Consultant	m/m	12	ICBS	Hope	GoB	20.00	Planned Date	20-Aug-24	10-Sep-24	1-Oct-24	15-Oct-24	29-Oct-24	8-Nov-24	15-Nov-24	22-Nov-24	20-Dec-24		18-Jun-25
								Planned Days		21	21	14	14	10	7	7	28	122	180
								Actual Date											
BHTPA-RS3	A Firm for Preparation of Annual Financial Statements & Audit report of BHTPA	m/m	1 Job	QCBS	Hope	GoB	12.00	Planned Date	1-Sep-24	22-Sep-24	20-Oct-24	3-Nov-24	17-Nov-24	27-Nov-24	4-Dec-24	11-Dec-24	8-Jan-25		7-Jul-25
								Planned Days		21	28	14	14	10	7	7	28	129	180
								Actual Date											
BHTPA-RS4	Senior OSS Planning and Coordination Expert (Individual)	m/m	12	ICS	Hope	GoB	20.00	Planned Date	15-Sep-24	29-Sep-24	13-Oct-24	27-Oct-24	3-Nov-24	8-Nov-24	15-Nov-24	22-Nov-24	20-Dec-24		18-Jun-25
								Planned Days		14	14	14	7	5	7	7	28	96	180
								Actual Date											
BHTPA-RS5	Feasibility study & Transaction advisory firm	m/m	6	QCBS	Hope	GoB	100.00	Planned Date	15-Jul-24	5-Aug-24	2-Sep-24	16-Sep-24	23-Sep-24	30-Sep-24	7-Oct-24	14-Oct-24	11-Nov-24		10-May-25
								Planned Days		21	28	14	7	7	7	7	28	119	180
								Actual Date											
BHTPA-RS6	Selection of a firm for produce Audio Visual	job	1	OTM	Hope	GoB	25.00	Planned Date	15-Jan-25	29-Jan-25	12-Feb-25	26-Feb-25	5-Mar-25	10-Mar-25	17-Mar-25	24-Mar-25	21-Apr-25		18-Oct-25
								Planned Days		14	14	14	7	5	7	7	28	96	180
								Actual Date											
BHTPA-RS7	Legal Advisor	m/m	24	ICBS	Hope	GoB	24.00	Planned Date	10-Dec-24	24-Dec-24	7-Jan-25	21-Jan-25	28-Jan-25	2-Feb-25	9-Feb-25	16-Feb-25	16-Mar-25		12-Sep-25
								Planned Days		14	14	14	7	5	7	7	28	96	180
								Actual Date											
Total						377.00													


রশিদুল হাসান
 সিনিয়র পরিচালক (প্রকিউরমেন্ট)
 বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ
 তথ্য ও যোগাযোগ প্রযুক্তি বিভাগ
 ঢাকা টেলিযোগাযোগ ও তথ্য প্রযুক্তি মন্ত্রণালয়


G S M Jafarullah, ndc
 Managing Director (Grade-1)
 Bangladesh Hi-Tech Park Authority
 ICT Division