

REVISED ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget : Development
Year : 2024-2025

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
Project/Programme Name & Code : Improvement of navigability from Mongla to Pashai river route via Chandpur-Mawa-Gaulanda (1st revised), Project Code: 224120300

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
WD-4	1) Beathon Dyke (Lot-1)	Lakh-M ³	0.33	OTM	Project Director	GoB	3.00	Planned Dates		30-07-2024	13-08-2024	20-08-2024	27-08-2024	30-08-2024	04-09-2024	-	30-04-2025
								Planned Days		0	14	7	7	3	4	35	
								Actual Dates		23-10-2024	07-11-2024	02-12-2024	18-12-2024	18-12-2024	24-12-2024	52	30-06-2025
Total Value of Works Procurement							3.00										

123.8.25

25/9/25



বাংলাদেশ অভ্যন্তরীণ নৌপরিবহন কর্তৃপক্ষ
BANGLADESH INLAND WATER TRANSPORT AUTHORITY

Fax: 880-2-9551072
Grams: AUTHORITY
Phones: 9556151-55
9555042
9552039
9552027

Website: www.biwta.gov.bd

Facebook Page: www.facebook.com/biwta1958

বিআইডব্লিউটিএ ভবন, ১৪১-১৪৩, মতিঝিল বাণিজ্যিক এলাকা, পোস্ট বক্স ৭৬, ঢাকা-১০০০, বাংলাদেশ।
BIWTA BHABAN, 141-143, MOTIJHEEL C/A, POST BOX 76, DHAKA-1000, BANGLADESH.

প্রধান প্রকৌশলী ও প্রকল্প পরিচালক'র কার্যালয়

প্রকৌশল বিভাগ, বিআইডব্লিউটিএ ভবন (৭ম তলা),

১৪১-১৪৩, মতিঝিল বা/এ, ঢাকা।

নথি নং- ১৮.১১.৫৬.৭৮.২৭০.১৪.০৮৮.২২-২৭৬

তারিখঃ ২৪-০৩-২০২৫।

✓ পরিচালক

পরিকল্পনা বিভাগ

বিআইডব্লিউটিএ, ঢাকা।

বিষয়ঃ “নগরবাড়ীতে আনুষঙ্গিক সুবিধাদিসহ নদী বন্দর নির্মাণ (২য় সংশোধিত)” শীর্ষক প্রকল্পের ২০২৪-২০২৫ অর্থবছরের সংশোধিত বার্ষিক ক্রয় পরিকল্পনা (আরএপিপি) প্রেরণ প্রসঙ্গে।

উপর্যুক্ত বিষয়ের পরিপ্রেক্ষিতে জানানো যাচ্ছে যে, “নগরবাড়ীতে আনুষঙ্গিক সুবিধাদিসহ নদী বন্দর নির্মাণ (২য় সংশোধিত)” শীর্ষক প্রকল্পের ২০২৪-২০২৫ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনা (এপিপি) অনুমোদিত হয়। উক্ত অনুমোদিত এপিপি অনুযায়ী ০১টি পূর্ত কাজ প্যাকেজ-১৭ ও ০১টি পণ্য প্যাকেজ-০৪ অন্তর্ভুক্ত রয়েছে। তদানুযায়ী ১টি পূর্তকাজ প্যাকেজ-১৭ ও ০১টি পণ্য প্যাকেজ-০৪ এর চুক্তি সম্পন্ন করা হয়েছে এবং সে আলোকে চলতি ২০২৪-২০২৫ অর্থবছরের সংশোধিত বার্ষিক ক্রয় পরিকল্পনা (আরএপিপি) প্রেরণ করা হ'ল।

সদয় অবগতি ও পরবর্তী কার্যক্রম গ্রহণের জন্য অবহিত করা হ'ল।

সংযুক্তিঃ বর্ণনামতে।

(মোঃ নিজাম উদ্দিন পাঠান)
তত্ত্বাবধায়ক প্রকৌশলী
প্রকৌশল বিভাগ, বিআইডব্লিউটিএ
এবং অতিরিক্ত দায়িত্ব, নগরবাড়ী প্রকল্প।

পরিচালক (পরিকল্পনা)-এর কার্যালয় বিআইডব্লিউটিএ, ঢাকা	
ডায়েরী নং	তাং ২০/৩
যুগ্ম-পরিচালক-১	
যুগ্ম-পরিচালক-২	
উপ-পরিচালক-(প্রকল্প)	
উপ-পরিচালক-(মনিটরিং)	
উপ-পরিচালক-(প্রশাসন ও প্রশাসন)	

২৫/০৬/২৪
সুসং-২

২৫/০৬/২৪

১১-৪/১০-১

**REVISED ANNUAL PROCUREMENT PLAN
&
PROCUREMENT IMPLEMENTATION REPORT
FOR THE YEAR 2024-2025.**

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & Code No. : Bangladesh Inland Water Transport Authority (BIWTA) 15205
Project/Programme Name & Code No. : "Establishment of River Port with allied facilities at Nagarbari (2nd Revised)". 224236500

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1								9	10	11	12	13	14	15	16	17	18
W-17	Gardening & Beautification works Over the Whole Port Area at Nagarbari under the project of "Establishment of River Port with allied facilities at Nagarbari (2 nd Revised)".	LS	LS	OTM	PD	GoB	2.00	Planned Dates	-	28 Oct 2024	18 Nov 2024	25 Nov 2024	02 Dec 2024	09 Dec 2024	06 Jan 2025		
								Planned Days	-	-	-	-	-	-	-		
								Actual Dates	-	09 Jan 2025	23 Jan 2025	11 Feb 2025	12 Feb 2025	13 Feb 2025	16 Feb 2025		
Total Value of Works Procurement								2.00									
																38 Days	27 Apr 2025

(মোঃ নিজাম উদ্দিন পাঠান)
উপসচিব (প্রকৌশলী, প্রকৌশল বিভাগ)
এর ব্যক্তিগত দায়িত্ব, কার্যব্যবস্থা প্রকল্প।

(মোঃ মাহিদুল ইসলাম)
প্রধান প্রকৌশলী
প্রকল্প পরিচালক

**REVISED ANNUAL PROCUREMENT PLAN
&
PROCUREMENT IMPLEMENTATION REPORT
FOR THE YEAR 2024-2025.**

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & : Bangladesh Inland Water Transport Authority (BIWTA)
Code No. : 15205
Project/Programme Name & : "Establishment of River Port with allied facilities at Nagarbhari (2nd Revised)".
Code No. : 224236500

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval Of Award	Notification of Award	Signing Of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
G-4	Supply, Fitting & Fixing of Furniture for Admin Building, Dormitory Building, Inspection Bungalow Building, Pilot House & other Constructed Building at Nagarbari old Terminal Area and Port Building, Ansar Barrack, Police Barrack, Fire Service Barrack, Imam Room, Worker Rest Room & other Constructed Building at New Port Area under the Project of Establishment of River Port with allied Facilities at Nagarbari (2nd Revised)	LS	LS	OTM	PD	GoB	10.00	Planned Dates	-	07 Nov 2024	28 Nov 2024	12 Dec 2024	19 Dec 2024	26 Dec 2024	23 Jan 2025	83 days	30 May 2025	
								Planned Days	-	-	-	-	-	-	-			
								Actual Dates	-	04 Dec 2024	23 Dec 2024	06 Feb 2025	18 Feb 2025	19 Feb 2025	25 Feb 2025			
Total Value of Works Procurement																	10.00	


(মোঃ নিজাম উদ্দিন পাটোয়ারী)
তত্ত্বাবধায়ক প্রকৌশলী, প্রকৌশল বিভাগ
এক্সিকিউটিভ পরিদপ্তর, নারগরী প্রকল্প।

(মোঃ মাহিদুল ইসলাম)
অধিদপ্তর প্রকৌশলী
প্রকল্প পরিচালক

**ANNUAL PROCUREMENT PLAN
&
PROCUREMENT IMPLEMENTATION REPORT
FOR THE YEAR 2024-2025**

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & : Bangladesh Inland Water Transport Authority (BIWTA)
Code No. : 15205
Project/Programme Name & : "Establishment of River Port with allied facilities at Nagabari (2nd Revised)".
Code No. : 224236500

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process	Advertise Proqual (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
W-17	Gardening & Beautification works Over the Whole Port Area at Nagabari under the project of "Establishment of River Port with allied facilities at Nagabari (2nd Revised)".	LS	LS	OTM	PD	GoB	2.00	Planned Dates	-	28-10-24	18-11-24	25-11-24	02-12-24	09-12-24	06-01-25	-	120 days
								Planned Days	-	-	21 days	14 days	7 days	7 days	28 days	77 days	
								Actual Dates	-	-	-	-	-	-	-	-	
Total Value of Works Procurement							2.00										


(মোঃ নিজাম উদ্দিন পাঠান)
অতিরিক্ত প্রকৌশলী, প্রকৌশল বিভাগ
এক্সিকিউটিভ সার্ভিস, নগরস্বাস্থ্য দপ্তর


(মোঃ মাহমুদ হুসেন)
প্রধান প্রকৌশলী
এক্স প্রকৌশল


মোহাম্মদ মাহমুদ হুসেন
সদস্য (প্রকৌশল)
বিআইডব্লিউটিএ, ঢাকা।


কমডার অফিস আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Ministry/Division	Agency	Procuring Entity Name & Code No.	Project/Programme Name & Code No.

Ministry of Shipping
Bangladesh Inland Water Transport Authority (BIWTA)
Bangladesh Inland Water Transport Authority (BIWTA)
15205
"Establishment of River Port with allied facilities at Nagarbari (2nd Revised)"
224236500

[illegible]


 (प्रा० महिपुल कृष्णनाथ)
 प्रधान प्राध्यापक
 उ
 अक्षय प्रतिष्ठानक

কমন্ডার আলফি আব্দেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

বাংলাদেশ অভ্যন্তরীণ নৌপরিবহন কর্তৃপক্ষ

১৪১-১৪৩ মতিঝিল বানিজ্যিক এলাকা, ঢাকা।

প্রকল্প পরিচালকের দপ্তর, ঢাকা

নথি নং- ১৮.১১.০০০০.২৬৬.১৪.১২৯.(১৬৬).২০২৩/১৭২

পরিচালক

পরিকল্পনা বিভাগ

বিআইডব্লিউটিএ, ঢাকা।


পরিচালক (পরিকল্পনা)-এর কার্যালয়	
বিআইডব্লিউটিএ, ঢাকা	
ডায়েরী নং	তারিখঃ ১০/০৪/২০২৫
মুখ্য-পরিচালক-১	তারিখঃ ১০/০৪/২৫
মুখ্য-পরিচালক-২	
উপ-পরিচালক-(প্রকল্প)	
উপ-পরিচালক-(মনিটরিং)	
উপ-পরিচালক-(প্রশাস ও বৈশিষ্ট্য)	

বিষয়ঃ ২০২৪-২৫ অর্থবছরের সংশোধিত ক্রয়-পরিকল্পনা প্রেরণ প্রসঙ্গে।

উপরোক্ত বিষয় আলোকে জানানো যাচ্ছে যে, “বুড়িগঙ্গা, তুরাগ, শীতলক্ষ্যা ও বালু নদীর তীরভূমিতে পিলার স্থাপন, তীররক্ষা, ওয়াকওয়ে ও জেটিসহ আনুষঙ্গিক অবকাঠামো নির্মাণ (২য় পর্যায়) (২য় সংশোধিত)” শীর্ষক প্রকল্পের ২০২৪-২৫ অর্থবছরের ক্রয় পরিকল্পনা ইতোপূর্বে কর্তৃপক্ষের চেয়ারম্যান মহোদয় কর্তৃক অনুমোদন নেয়া হয়েছে (কপি সংযুক্ত)। অনুমোদিত ক্রয়পরিকল্পনার আলোকে ইতোমধ্যে ৩টি প্যাকেজের আওতায় ক্রয় সম্পন্ন হয়েছে। সংশোধিত ক্রয়-পরিকল্পনার জন্য ইতোপূর্বে অনুমোদিত ক্রয় পরিকল্পনা হতে ক্রয়ের পরিমাণের হ্রাস/বৃদ্ধি হবে না।

এমতাবস্থায়, ২০২৪-২৫ অর্থবছরের ক্রয় পরিকল্পনা সদয় অবগতির জন্য নির্দেশক্রমে এসাথে প্রেরণ করা হল।

সংযুক্তঃ বর্ণনামতে ২ পৃষ্ঠা।



(আবু জাফর মোহাম্মদ শাহিনেওয়াজ কবির)

তত্ত্বাবধায়ক প্রকৌশলী, ঢাকা সার্কেল

ও


প্রকল্প পরিচালক

নথি নং- ১৮.১১.০০০০.২৬৬.১৪.১২৯.(১৬৬).২০২৩/১৭২


তারিখঃ ১০/০৪/২০২৫

অনুলিপিঃ (জ্যেষ্ঠতার ভিত্তিতে নয়)-

- ০১। প্রধান প্রকৌশলী, প্রকৌশল বিভাগ, বাঅনৌপক, ঢাকা।
- ০২। নির্বাহী প্রকৌশলী, প্রকৌশল বিভাগ, ঢাকা ডিভিশন, বাঅনৌপক, ঢাকা ও উপ-প্রকল্প পরিচালক।
- ০৩। সমন্বয় কর্মকর্তা, চেয়ারম্যান মহোদয়ের দপ্তর, বিআইডব্লিউটিএ, ঢাকা।
- ০৪। সদস্য (অর্থ) মহোদয়ের ব্যক্তিগত কর্মকর্তা, বিআইডব্লিউটিএ, ঢাকা।
- ০৫। সদস্য (পরিকল্পনা ও পরিচালন) মহোদয়ের ব্যক্তিগত কর্মকর্তা, বিআইডব্লিউটিএ, ঢাকা।
- ০৬। সদস্য (প্রকৌশল) মহোদয়ের ব্যক্তিগত কর্মকর্তা, বিআইডব্লিউটিএ, ঢাকা।
- ০৭। নথি।


১০/০৪/২০২৫
১৮-৩/০৪-১

প্রকল্প পরিচালক


১০/০৪/২০২৫
১৮-৩


১০/০৪/২০২৫

বাংলাদেশ অভ্যন্তরীণ নৌপরিবহন কর্তৃপক্ষ

১৪১-১৪৩ মতিঝিল বানিজ্যিক এলাকা, ঢাকা।

প্রকল্প পরিচালকের দপ্তর, ঢাকা

নথি নং- ১৮.১১.০০০০.২৬৬.১৪.১২৯.(১৬৬).২০২৩/১৭২

পরিচালক

পরিকল্পনা বিভাগ

বিআইডব্লিউটিএ, ঢাকা।

পরিচালক (পরিকল্পনা)-এর কার্যালয়	
বিআইডব্লিউটিএ, ঢাকা	
ডায়েরী নং	তারিখঃ ১০/০৮/২০২৫
মুখ্য-পরিচালক-১	তাং ১০/৮/২৫
মুখ্য-পরিচালক-২	
উপ-পরিচালক-(প্রকল্প)	
উপ-পরিচালক-(মনিটরিং)	
উপ-পরিচালক-(প্রশাস ও বৈজ্ঞানিক)	

বিষয়ঃ ২০২৪-২৫ অর্থবছরের সংশোধিত ক্রয়-পরিকল্পনা প্রেরণ প্রসঙ্গে।

উপরোক্ত বিষয় আলোকে জানানো যাচ্ছে যে, “বুড়িগঙ্গা, তুরাগ, শীতলক্ষ্যা ও বালু নদীর তীরভূমিতে পিলার স্থাপন, তীররক্ষা, ওয়াকওয়ে ও জেটিসহ আনুষঙ্গিক অবকাঠামো নির্মাণ (২য় পর্যায়) (২য় সংশোধিত)” শীর্ষক প্রকল্পের ২০২৪-২৫ অর্থবছরের ক্রয় পরিকল্পনা ইতোপূর্বে কর্তৃপক্ষের চেয়ারম্যান মহোদয় কর্তৃক অনুমোদন নেয়া হয়েছে (কপি সংযুক্ত)। অনুমোদিত ক্রয়পরিকল্পনার আলোকে ইতোমধ্যে ৩টি প্যাকেজের আওতায় ক্রয় সম্পন্ন হয়েছে। সংশোধিত ক্রয়-পরিকল্পনার জন্য ইতোপূর্বে অনুমোদিত ক্রয় পরিকল্পনা হতে ক্রয়ের পরিমাণের হ্রাস/বৃদ্ধি হবে না।

এমতাবস্থায়, ২০২৪-২৫ অর্থবছরের ক্রয় পরিকল্পনা সদয় অবগতির জন্য নির্দেশক্রমে এসাথে প্রেরণ করা হল।

সংযুক্তঃ বর্ণনামতে ২ পৃষ্ঠা।

(আবু জাফর মোহাম্মদ শাহনেওয়াজ কবির)

তত্ত্বাবধায়ক প্রকৌশলী, ঢাকা সার্কেল

ও

প্রকল্প পরিচালক

নথি নং- ১৮.১১.০০০০.২৬৬.১৪.১২৯.(১৬৬).২০২৩/১৭২

তারিখঃ ১০/০৮/২০২৫

অনুলিপিঃ (জ্যেষ্ঠতার ভিত্তিতে নয়)-

- ০১। প্রধান প্রকৌশলী, প্রকৌশল বিভাগ, বাঅনৌপক, ঢাকা।
- ০২। নির্বাহী প্রকৌশলী, প্রকৌশল বিভাগ, ঢাকা ডিভিশন, বাঅনৌপক, ঢাকা ও উপ-প্রকল্প পরিচালক।
- ০৩। সমন্বয় কর্মকর্তা, চেয়ারম্যান মহোদয়ের দপ্তর, বিআইডব্লিউটিএ, ঢাকা।
- ০৪। সদস্য (অর্থ) মহোদয়ের ব্যক্তিগত কর্মকর্তা, বিআইডব্লিউটিএ, ঢাকা।
- ০৫। সদস্য (পরিকল্পনা ও পরিচালন) মহোদয়ের ব্যক্তিগত কর্মকর্তা, বিআইডব্লিউটিএ, ঢাকা।
- ০৬। সদস্য (প্রকৌশল) মহোদয়ের ব্যক্তিগত কর্মকর্তা, বিআইডব্লিউটিএ, ঢাকা।
- ০৭। নথি।

১০/০৮/২০২৫
১৮-৩/০৮-১

প্রকল্প পরিচালক

১০/০৮/২০২৫
১৮-২

১০/০৮/২০২৫

ANNUAL PROCUREMENT PLAN

Fiscal Year-2024-25

Budget: Development

Ministry / Division : Ministry of Shipping
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
 Project/Programmed Name & Code : Construction & Installation of demarcation pillar, Walkway, Bank Protection, Jetty with allied work on Evicted Foreshore Land of the River Buriganga, Turag, Balu and Sitakhyia (2nd Phase) (2nd Revised): 224245700

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
RWD-30	ঢাকা, টাঙ্গী ও নারায়ণগঞ্জ নদী বন্দরের অধীনে ওয়াকওয়ের জন্য ফ্রিট লাইট ও আনুষঙ্গিক অবকাঠামো নির্মাণ কাজ। (১টি লট)	Nos	229	OTM	HOPE	GOB	38.51	Planned Dates	---	15-Aug-24	12-Sep-24	27-Sep-24	17-Oct-24	24-Oct-24	21-Nov-24	---	30-Jun-25
								Planned Days	---	---	28 days	15 days	20 days	07 days	28 days	98 days	---
								Actual Dates	---	---	---	---	---	---	---	---	---
RWD-31	ঢাকা, টাঙ্গী ও নারায়ণগঞ্জ নদী বন্দরের অধীনে সীমানা পিটার রকার্ডের বোঝাই নির্মাণ কাজ। (১টি লট)	Nos	50	OTM	PD	GOB	24.35	Planned Dates	---	15-Aug-24	12-Sep-24	27-Sep-24	17-Oct-24	24-Oct-24	21-Nov-24	---	30-Jun-25
								Planned Days	---	---	28 days	15 days	20 days	07 days	28 days	98 days	---
								Actual Dates	---	---	---	---	---	---	---	---	---
Total Value of Works Procurement =							62.86										

১৪.৯.২৪
 মোঃ মাকসুদ হোসেন
 নির্বাহী প্রকৌশলী
 বাংলাদেশ সরকার, ঢাকা
 উপ-প্রকল্প পরিচালক

১৪.৯.২৪
 মোঃ মাকসুদ হোসেন
 নির্বাহী প্রকৌশলী
 বাংলাদেশ সরকার, ঢাকা
 উপ-প্রকল্প পরিচালক
 কমান্ডার আফিক আহমেদ মোহ
 চেয়ারম্যান
 বিআইডিজিটিএ, ঢাকা

ANNUAL PROCUREMENT PLAN

Fiscal Year 2024-25

Ministry / Division : Ministry of Shipping
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
 Project/Programmed Name & Code : Construction & Installation of demarcation pillar, Walkway, Bank Protection, Jetty with allied work on Evicted Foreshore Land of the River Buriganga, Turag, Balu and Stalabhya (2nd Phase) (2nd Revised): 224245700

Budget: Development

Package No	Description of Procurement Package Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	ESD Cost in Million Tk.	Time Code for Process	Average EOI	Issue RFP	Technical Proposal Opening	Tender Proposal Evaluation	Financial Proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Signature	Time for Completion of Contract
1	The Selection of Consulting Firm For "Design, Design Review And Construction Supervision Of Establishment Of Pillar and Construction of Walkway, Bank Protection, Jetty On Foreshore Land Of The River Buriganga, Turag, Balu And Stalabhya."	LS	LS	SSS (Single Source Selection)	PD	GOB	14.61	Planned Dates	---	15-Jul-24	12-Aug-24	22-Aug-24	11-Sep-24	18-Sep-24	28-Sep-24	05-Oct-24	---	30-Jun-25
								Planned Dates	---	---	28 days	10 days	20 days	07 days	10 days	7 days	82 days	
								Actual Dates	---	---	---	---	---	---	---	---	---	
Total Value of Service Procurement = 14.61																		

১৪.৬১.২৫
 প্রকল্প পরিচালক
 বাংলাদেশ ইন্ডিয়ান ওয়াটার ট্রান্সপোর্ট অথরিটি
 ঢাকা

১৪.৬১.২৫
 প্রকল্প পরিচালক
 বাংলাদেশ ইন্ডিয়ান ওয়াটার ট্রান্সপোর্ট অথরিটি
 ঢাকা

১৪.৬১.২৫
 প্রকল্প পরিচালক
 বাংলাদেশ ইন্ডিয়ান ওয়াটার ট্রান্সপোর্ট অথরিটি
 ঢাকা

REVISED ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT (RADP 2024-25)

Budget: Development

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
Project/Program Name & Code : Improvement and Restoration of Navigability for Old Brahmaputra, Dharala, Tulai & Punarhaba River
(1st Revised), Code: 224260800

Sl. No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
01.	Pac-17	Maintenance dredging works for Old Brahmaputra river from Chainage 0+00 KM to Chainage 40+00 KM	Dre = Lakh M ³	47.95	OTM	MOS	GOB	876.58	Planned Dates		12.06.24	11.07.24	31.07.24	16.11.24	12.12.24	26.12.24	-	30.06.25
									Planned Dates			28	20	16	26	14	104	186
									Actual Dates		12.06.24	11.07.24	31.07.24	16.11.24	12.12.24	26.12.24	-	-
02.	Pac-19	Maintenance dredging works for Old Brahmaputra river from Chainage 80+00 KM to Chainage 120+00 KM	Dre = Lakh M ³	48.45	OTM	MOS	GOB	890.09	Planned Dates		02.06.24	01.07.24	31.07.24	16.11.24	19.11.24	26.12.24	-	-
									Planned Dates			28	30	16	03	07	84	186
									Actual Dates		02.06.24	01.07.24	31.07.24	16.11.24	19.11.24	26.12.24	-	-
03.	Pac-21	Maintenance dredging works for Old Brahmaputra river from Chainage 155+00 KM to Chainage 190+00 KM	Dre = Lakh M ³	40.11	OTM	MOS	GOB	735.97	Planned Dates		12.06.24	11.07.24	31.07.24	16.11.24	19.11.24	26.11.24	-	30.06.25
									Planned Dates			28	20	16	03	07	74	186
									Actual Dates		12.06.24	11.07.24	31.07.24	16.11.24	19.11.24	26.11.24	-	-

Commodore Arif Ahmed Mustafa
Chairman
BIWTA, Dhaka.

Sl No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
04.	Pac-22	Maintenance dredging works for Old Brahmaputra river from Chainage 190+00 KM to Chainage 225+00 KM	Dre = Lakh M ³	40.10	OTM	MOS	GOB	735.96	Planned Dates		27.05.24	02.07.24	31.07.24	16.11.24	28.11.24	03.12.24	-	30.06.25
									Planned Dates			35	29	16	12	05	97	209
									Actual Dates		27.05.24	02.07.24	31.07.24	16.11.24	28.11.24	03.12.24	-	-
05.	Pac-29	Maintenance dredging works for Old Brahmaputra river from Chainage 150+00 KM to Chainage 190+00 KM (Offtake Area)	Dre = Lakh M ³	14.85	OTM	HOPE	GOB	269.98	Planned Dates		27.05.24	02.07.24	29.07.24	31.07.24	01.08.24	11.08.24	-	30.06.25
									Planned Dates			35	27	02	01	10	150	323
									Actual Dates		27.05.24	02.07.24	29.07.24	31.07.24	01.08.24	11.08.24	-	-
06.	Pac-58	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Old Brahmaputra River from Ch. 209+200 to Ch. 209+540 at Dewanganj, Jamalpur (Package-58)	KM	0.340	LTM	Project Director	GOB	29.99	Planned Dates		04.03.25	19.03.25	09.04.25	16.04.25	23.04.25	30.04.25	-	30.06.25
									Planned Dates			15	21	07	07	07	57	61
									Actual Dates		04.03.25	-	-	-	-	-	-	-
07.	Pac-58	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Old Brahmaputra River from Ch. 209+540 to Ch. 209+880 at Dewanganj, Jamalpur (Package-58) (Lot-1).	KM	0.340	LTM	Project Director	GOB	29.99	Planned Dates		04.03.25	19.03.25	09.04.25	16.04.25	23.04.25	30.04.25	-	30.06.25
									Planned Dates			15	21	07	07	07	57	61
									Actual Dates		04.03.25	-	-	-	-	-	-	-
08.	Pac-58	* Precautionary Bank Protection Work by Geo-Bags at Right Bank of Old Brahmaputra River from Ch. 209+880 to Ch. 210+220 at Dewanganj,	KM	0.340	LTM	Project Director	GOB	29.99	Planned Dates		04.03.25	19.03.25	09.04.25	16.04.25	23.04.25	30.04.25	-	30.06.25
									Planned Dates			15	21	07	07	07	57	61
									Actual Dates		04.03.25	-	-	-	-	-	-	-

Main

Commodore Arif Ahmed Mustafic
Chairman
BIWTA, Dhaka

Sl. No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3 Jamalpur (Package-58) (Lot-3).	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
09.	Pac-58	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Old Brahmaputra River from Ch. 210+220 to Ch. 210+560 at Dewanganj, Jamalpur (Package-58) (Lot-4).	KM	0.340	LTM	Project Director	GOB	29.99	Planned Dates Planned Days Actual Dates		04.03.25	19.03.25 15	09.04.25 21	16.04.25 07	23.04.25 07	30.04.25 07	- 57	30.06.25 61
10.	Pac-59	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 3+300 to Ch. 03+500 at Sannasir Char, Phulchhari, Gaibandha (Package-59) (Lot-1).	KM	0.20	LTM	Project Director	GOB	29.89	Planned Dates Planned Days Actual Dates		04.03.25	19.03.25 15	09.04.25 21	16.04.25 07	23.04.25 07	30.04.25 07	- 57	30.06.25 61
11.	Pac-59	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 3+500 to Ch. 03+700 at Sannasir Char, Phulchhari, Gaibandha (Package-59) (Lot-2).	KM	0.20	LTM	Project Director	GOB	29.82	Planned Dates Planned Days Actual Dates		04.03.25	19.03.25 15	09.04.25 21	16.04.25 07	23.04.25 07	30.04.25 07	- 57	30.06.25 61
12.	Pac-59	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 3+700 to Ch. 03+900 at Sannasir Char, Phulchhari,	KM	0.20	LTM	Project Director	GOB	29.82	Planned Dates Planned Days Actual Dates		04.03.25	19.03.25 15	09.04.25 21	16.04.25 07	23.04.25 07	30.04.25 07	- 57	30.06.25 61

main


Commodore Aftab Ahmed Mustafae
Chairman.
BIWTA, Dhaka.

Sl. No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		Gaibandha(Package-59) (Lot-3).																
13.	Pac-59	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 3+900 to Ch. 04+100 at Sannasir Char, Phulchhari, Gaibandha(Package-59) (Lot-4).	KM	0.20	LTM	Project Director	GOB	29.76	Planned Dates Planned Days Actual Dates		04.03.25	15	21	07	07	07	57	61
14.	Pac-55	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 00+900 to Ch. 01+100 at Horichondi, Phulchhari, Gaibandha (Package-55) (Lot-1).	KM	0.20	LTM	Project Director	GOB	29.82	Planned Dates Planned Days Actual Dates		04.03.25	15	21	07	07	07	57	61
15.	Pac-55	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 01+100 to Ch. 01+300 at Horichondi, Phulchhari, Gaibandha (Package-55) (Lot-2).	KM	0.20	LTM	Project Director	GOB	29.87	Planned Dates Planned Days Actual Dates		04.03.25	15	21	07	07	07	57	61
15.	Pac-55	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 01+300 to Ch. 01+500 at Horichondi, Phulchhari,	KM	0.20	LTM	Project Director	GOB	29.89	Planned Dates Planned Days Actual Dates		04.03.25	15	21	07	07	07	57	61

Modin











Commodore Aif Ahmed Mustafiz
Chairman
BWTA, Dhaka.



Sl No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3 Gaibandha (Package-55) (Lot-3).	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
17.	Pac-55	Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 4+100 to Ch. 04+300 at Sannasir Char, Phulchhari, Gaibandha (Package-55) (Lot-4).	KM	0.20	LTM	Project Director	GOB	29.85	Planned Dates		04.03.25	19.03.25	09.04.25	16.04.25	23.04.25	30.04.25	-	30.06.25
									Planned Days		15	21	07	07	07	07	57	61
									Actual Dates		04.03.25	-	-	-	-	-	-	-
18.		Precautionary Bank Protection Work by Geo-Bags at Left Bank of Old Brahmaputra River from Ch. 19+550 to Ch. 20+250 at Shaheer Chor, Hossainpur, Kishoreganj.	KM	0.70	LTM	Project Director	GOB	30.0	Planned Dates		25.03.25	08.04.25	22.04.25	29.04.25	06.05.25	13.05.25	-	30.06.25
									Planned Days		14	14	07	07	07	07	49	48
									Actual Dates		-	-	-	-	-	-	-	-
19.		Precautionary Bank Protection Work by Geo-Bags at Right Bank of Old Brahmaputra River from Ch. 66+680 to Ch. 67+010 at Kashiar Char, Gouripur, Mymensingh and from Ch. 67+880 to Ch. 68+130 at Char Nlakshia, Sadar, Mymensingh.	KM	0.58	LTM	Project Director	GOB	28.92	Planned Dates		25.03.25	08.04.25	22.04.25	29.04.25	06.05.25	13.05.25	-	30.06.25
									Planned Days		14	14	07	07	07	07	49	48
									Actual Dates		-	-	-	-	-	-	-	-
20.		Precautionary Bank Protection Work by Geo-Bags at Left Bank of Old Brahmaputra River from Ch. 68+130 to Ch. 68+730 at Char Nlakshia, Sadar,	KM	0.60	LTM	Project Director	GOB	29.91	Planned Dates		25.03.25	08.04.25	22.04.25	29.04.25	06.05.25	13.05.25	-	30.06.25
									Planned Days		14	14	07	07	07	07	49	48
									Actual Dates		-	-	-	-	-	-	-	-

Md. N

6

Commodore Arif Ahmed Mustafiz
Chairman
RIWTA, Dhaka.

Sl. No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		Mymensingh.																
21.		Precautionary Bank Protection Work by Geo-Bags at Right Bank of Old Brahmaputra River from Ch. 85+980 to Ch. 86+580 at Dulalbari, Sadar, Mymensingh.	KM	0.60	LTM	Project Director	GOB	29.92	Planned Dates		25.03.25	08.04.25	22.04.25	29.04.25	06.05.25	13.05.25	-	30.06.25
									Planned Days			14	14	07	07	07	49	48
									Actual Dates		-	-	-	-	-	-	-	-
22.		Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 88+090 to Ch. 88+460 at Begunbari Ghat, Sadar, Mymensingh.	KM	0.35	LTM	Project Director	GOB	18.60	Planned Dates		25.03.25	08.04.25	22.04.25	29.04.25	06.05.25	13.05.25	7	30.06.25
									Planned Days			14	14	07	07	07	49	48
									Actual Dates		-	-	-	-	-	-	-	-
23.		Precautionary Bank Protection Work by Geo-Bags at Right Bank of Old Brahmaputra River from Ch. 210+560 to Ch. 210+900 at Dewanganj, Jamalpur.	KM	0.340	LTM	Project Director	GOB	29.95	Planned Dates		25.03.25	08.04.25	22.04.25	29.04.25	06.05.25	13.05.25	-	30.06.25
									Planned Days			14	14	07	07	07	49	48
									Actual Dates		-	-	-	-	-	-	-	-
24.		Precautionary Bank Protection Work by Geo-Bags at Right Bank of Jamuna River from Ch. 4+300 to Ch. 04+500 at Sannasir Char, Phulchhari, Gaibandha.	KM	0.20	LTM	Project Director	GOB	29.84	Planned Dates		25.03.25	08.04.25	22.04.25	29.04.25	06.05.25	13.05.25	-	30.06.25
									Planned Days			14	14	07	07	07	49	48
									Actual Dates		-	-	-	-	-	-	-	-

min

Commodore Arif Ahmed Mustafic
Chairman
BIWTA, Dhaka

Sl. No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
25.		Precautionary Bank Protection Work by Geo-Bags at Left Bank of Old Brahmaputra River from Ch. 68+730 to Ch. 69+330 at Char Nilakshia, Sadar, Mymensingh.	KM	0.60	LTM	Project Director	GOB	29.90	Planned Dates		25.03.25	08.04.25	22.04.25	29.04.25	06.05.25	13.05.25	-	30.06.25
									Planned Dates			14	14	07	07	07	49	48
									Actual Dates		-	-	-	-	-	-	-	-
Total Value of Procurement Works									4094.36									

১৫/০৩/২৫

(আব্দুল মালিক)
সহকারী প্রকৌশলী (পূর্ব)
জেজির বিভাগ, বায়তৌপক, ঢাকা।

(মুহাম্মদ হারুন অর রশীদ)
উপস্বরাধক প্রকৌশলী (পূর্ব)
জেজির বিভাগ, বায়তৌপক, ঢাকা।

(মোঃ জাহিদুল হক)
অতিরিক্ত প্রকৌশলী (পূর্ব)
বায়তৌপক, ঢাকা।

একমাত্র পরিচালক

Commodore Arif Ahmed Mustafá
Chairman
BIWTA, Dhaka.

এ, কে, এ, এম, ফজলুল হক
সদস্য (প্রকৌশল)
বিআইজিউটিএ, ঢাকা।

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT (2024-2025)

Budget : Development

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

: Ministry of Shipping
: Bangladesh Inland Water Transport Authority (BIWTA)
: Bangladesh Inland Water Transport Authority (BIWTA)
: Procurement of 35 nos. Dredgers with other Ancillary vessel & accessories and required infrastructure construction (1st revised)
224263100

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/Adv erse Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Singnature	Time for Completion of Contract (from the date of signing the contract)	
1																		
New Packages (GOODS)																		
GD-41	সীট বেট	টি	১০	লটিএম (কসিটি)	ধরু পরিসর	জিএবি	৩১,৫০০	Planned Dates		23-May-24	20-Jun-24	10-Jul-24	14-Aug-24	21-Aug-24	18-Sep-24		18-Sep-25	
								Planned Days			28	20	35	7	28	118	365 days	
								Actual Dates		23-May-24	20-Jun-24	8-Jul-24	15-Jul-24	18-Jul-24				
								Total value of goods procurement										৩১,৫০০

প্রকল্প পরিচালকের স্বাক্ষর

(স্বাক্ষরিত মাসিক হিসাব)
অতিরিক্ত প্রধান প্রকৌশলী (প্রকল্প)
প্রকল্প বিভাগ, বায়োনোপক, ঢাকা।

প্রকল্প পরিচালক

প্রধান প্রকৌশলী (প্রকল্প)
প্রকল্প বিভাগ, বায়োনোপক, ঢাকা।

এ, কে, এ, প্রকল্প পরিচালক
সদস্য (প্রকৌশল)
বিআইডব্লিউটিএ, ঢাকা।

সংস্থা প্রধানের স্বাক্ষর

বি আই ডব্লিউ টি এ

বিষয়ঃ “চিলমারী এলাকায় (রমনা, জোড়গাছ, রাজিবপুর, রৌমারী, নয়ারহাট) নদী বন্দর নির্মাণ (১ম সংশোধিত)” শীর্ষক প্রকল্পের ২০২৪-২০২৫ অর্থবছরের সংশোধিত বার্ষিক ক্রয় পরিকল্পনা প্রসঙ্গে।

“চিলমারী এলাকায় (রমনা, জোড়গাছ, রাজিবপুর, রৌমারী, নয়ারহাট) নদী বন্দর নির্মাণ (১ম সংশোধিত)” শীর্ষক প্রকল্পটি গত ০৮-০৬-২০২১খ্রিঃ তারিখে একনেক সভায় অনুমোদিত হয়। এছাড়া প্রকল্পটির ১ম সংশোধিত ডিপিপি গত ১৪-০১-২০২৫খ্রিঃ তারিখে একনেক কর্তৃক অনুমোদিত হয়েছে এবং নৌপরিবহন মন্ত্রণালয় কর্তৃক জিও জারী করা হয়েছে। উক্ত প্রকল্পটির বাস্তবায়নকাল জুলাই’২০২১ হতে ডিসেম্বর’২০২৫ পর্যন্ত এবং সংশোধিত প্রাক্কলিত মূল্য ৩৩৫৯৫.০০ লক্ষ টাকা। প্রকল্পটির ডিপিপি সংশোধন অনুমোদনে বিলম্ব হওয়ার ফলে এবং ১৮-০৯-২০২৪খ্রিঃ তারিখে অনুষ্ঠিত ৯ম PSC সভায় প্রকল্পের প্রস্তাবিত ১ম সংশোধিত ডিপিপি অনুমোদনের পর অবশিষ্ট প্যাকেজ/লটের দরপ্রণী আহ্বান করতে হবে মর্মে সিদ্ধান্ত গৃহীত হওয়ায়, ২০২৪-২০২৫ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনা বাস্তবায়ন সম্ভব হচ্ছে না। ফলে ২০২৪-২০২৫ অর্থবছরের সংশোধিত বার্ষিক ক্রয় পরিকল্পনা (REVISED APP) পিপিআর-২০০৮ এ বর্ণিত নির্ধারিত ছকে খসড়া প্রস্তুত করা হয়েছে (কপি সংযুক্ত-০১)। আলোচ্য প্রকল্পটির ২০২৪-২০২৫ অর্থবছরের সংশোধিত বার্ষিক ক্রয় পরিকল্পনা (REVISED APP) সংস্থা প্রধান কর্তৃক অনুমোদন গ্রহণ করে মন্ত্রণালয়ে প্রেরণ করা প্রয়োজন।

০৫। এমতাবস্থায়, বর্ণিত ২০২৪-২০২৫ অর্থবছরের সংশোধিত বার্ষিক ক্রয় পরিকল্পনা চেয়ারম্যান মহোদয়ের সদয় অনুমোদনের জন্য পেশ করা হলো।

১৯-০৬-২০
(আবু দাউদ সনসকার)
উপ-সহকারী প্রকৌশলী
প্রকৌশল বিভাগ, সিনাংগজাং
বি.আই.সি.

প্রঃ ৭/০৩/২০২৫

মোঃ আবুল কালাম আজাদ মোল্লা
প্রকল্প পরিচালক
চিলমারী নদী বন্দর নির্মাণ প্রকল্প
ব্যাংকোপক, ঢাকা।

তারিখ: ১৭/৩/১৫
 আতি: ৩: ১:
 মোঃ ছাইদুর রহমান
 অতিথি প্রধান প্রকৌশলী (পুর)
 প্রকৌশল বিভাগ, বাআনৌপক, ঢাকা।

[illegible]

नाम: महेश कुमार
पता: पुणे जिल्हा

১৪/০৩/২০২৪
১৪/০৩/২০২৪
এ.কে.এ.এম. ফজলুল হক
সদস্য (প্রতিনিধি)
বিআইডব্লিউটিএ, ঢাকা।

White/ ertise nder	Tende Openin
2	13

3.2025 20.04.20

29

3.2025	20.04.20
--------	----------

29

1.2025	20.04.20
--------	----------

29

3.2025	24.04.20
--------	----------

29

—এ, কে, এ, এ
সদস্য
বিআইফা

PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget : Development

Ministry/Division Agency	Procuring Entity Name & Code	Project/Programme Name & Code

Ministry of Shipping
Bangladesh Inland Water Transport Authority (BIWTA)
Bangladesh Inland Water Transport Authority (BIWTA)
Establishment of River Port at Chittagong (Khanna, Jorgachh, Raiপুর, Rowman, N'svattha) & Code no-224344300

[illegible][illegible][illegible]

১৯৬৭/৬৮

[illegible]

REVISED ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Ministry / Division : Ministry of Shipping
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
 Project/Programmed Name & Code : Establishment of Jetties and Infrastructure at Mirsarai & Sandwip in Chittagong, Subrang-Jalair Dwip at Teknaf and Sonadia Dwip at Cox's Bazar.

Budget: Development
 Year: 2024-25

Project Code: 224372000

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval To Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Total Value of Goods Procurement = 0.00																	

১৭. কক্সবাজার জেলা প্রশাসন
 কক্সবাজার কক্সবাজার (জাঃ)
 একমুখী পরিচালক
 কক্সবাজার ও সান্দ্বীপ, মোলদিয়া দ্বীপ ও টেকনাফ
 অঞ্চল জেলা পরিচালক কার্যালয় চিত্রগঞ্জ

এ, কে, এ, এম, ফজলুল হক
 সদস্য (অকোশল)
 বিআইডব্লিউটিএ, ঢাকা।

কক্সবাজার জেলা প্রশাসন
 চেয়ারম্যান
 বিআইডব্লিউটিএ, ঢাকা

Budget: Development
Year: 2024-25

Project Code: 224372000

(এ. এস. এম. হোসেন)

করকার্যক্রমিক প্রশিক্ষণী (জঃ)

বাহাদুরাবাদ

হিসাবরাই ও সফার্স, নোমিনিয়া গ্রুপ ও ট্রেন্ডস
আরও জেটিংর আর্থনামিক স্থাপনাগি নির্মাণ

এ, কে, এ, এম, ফজলুল হক
সদস্য (প্রবন্ধমালা)
বিআইডব্লিউটিএ, ঢাকা।

কমন্ডার আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

REVISED ANNUAL PROCUREMENT PLAN, FY: 2024-25 (GOODS)

Ministry/Division : Ministry of Shipping																			
Implementing Agency : Bangladesh Inland Water Transport Authority (BIWTA)																			
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA) & 131016600																			
Project/Program Name & Code : Bangladesh Regional Waterway Transport Project-I(IDA Credit No. 5842-BD) & 224091900																			
Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Funds	Contracted/Estimated Price in Million Tk.	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signature	Time for Completion of Contract			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17			
GOODS																			
Ongoing Packages:																			
BRWTP-G1A (Lot-2)	Procurement of multipurpose inspection vessel for inland Riverine Routes	Nos	1	OTM/ICB	CCGP	IDA	506.79	Planned Date											
								Days											
								Actual Date	16/10/2019	18/02/2020	31/08/2020	8/11/2020	10/12/2020	13/01/2021	477	30/11/2024			
BRWTP-G10	Financial Management Information System Software Package with operation/ maintenance	Nos	1	OTM/NCB	PD	IDA	0.11	Planned Date											
								Days											
								Actual Date	3-Nov-21	6-Dec-21			12-Jan-22	13-Jan-22	2-Sep-22	300	31-Dec-25		
Total Value of Ongoing Goods Packages (in Million BDT)							506.90												
Upcoming Packages for FY-2024-25																			
BRWTP-G3A	Modern training and campus management software including computers and electronic equipment	Set	1	OTM/NCB	PD	IDA	107.00	Planned Date	Jul-2024	Aug-2024	Oct-2024	Oct-2024	Nov-2024	Nov-2024	7	150			
								Days	0	28	90	15	10	7					
								Actual Date	21/10/2024	20/11/2024	6/1/2025	8/1/2025	9/1/2025	5/2/2025	Sep-2025				
BRWTP-G3B	Modern teaching aids and equipment including computers, library updating goods	Set	1	OTM/NCB	HOPE	IDA	193.00	Planned Date	Jul-2024	Aug-2024	Oct-2024	Oct-2024	Nov-2024	Nov-2024	7	150			
								Days	0	28	90	15	10	7					
								Actual Date											
BRWTP-G3C	Full mission bridge simulator with fishing, dredging and engine simulator with liquid cargo features	Set	1	OTM/ICB	Ministry	IDA	350.00	Planned Date	Jul-2024	Jul-2024	Aug-2024	Sep-2024	Sep-2024	Sep-2024	78	Mar-2025			
								Days	0	28	21	15	7	7					
								Actual Date	11/9/2024	2/12/2024	15/01/2025								
BRWTP-G4A	Lot-1: Computer and related equipment for PIU & Lot-2: Office equipment for PIU	LS	1	OTM/NCB	PD	IDA	6.00	Planned Date	Aug-2024	Sep-2024	Nov-2024	Nov-2024	Dec-2024	Dec-2024		Sep-2025			
								Days	0	28	21	15	7	7					
								Actual Date	1/12/2025	30/12/2025	19/01/2025	23/01/2025	26/01/2025	11/2/2025 & 29/1/2025					
BRWTP-G7A	Procurement of goods for ENC development on IWT corridor	Set	1	OTM/NCB	HOPE	IDA	200.00	Planned Date	Aug-2024	Sep-2024	Nov-2024	Nov-2024	Dec-2024	Dec-2024	7	150			
								Days	0	28	90	15	10	7					
								Actual Date	12/11/2024	24/12/2024	16/2/2025	26/2/2025	26/2/2025	12/3/2025					

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Funds	Contracted/Estimated Price in Million Tk.	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signature	Time for Completion of Contract
BRWTP-G12	Lot-01: Material Handling Equipment (Cranes, Pneumatic unloader, Bagging machine and Ground handling equipment) for Pangoon Cargo Terminal	Set	1	OTM/CB	CCGP	IDA	578.50	Planned Date Days	Jun-2024 0	Jul-2024 28	Sep-2024 90	Sep-2024 15	Oct-2024 10	Oct-2024 7	150	Oct-2025
	Lot-02: Material Handling Equipment (Cranes, Pneumatic unloader, Bagging machine and Ground handling equipment) for Ashuganj Cargo Terminal	Set	1	OTM/CB	CCGP	IDA	672.00	Planned Date Days	Jun-2024 0	Jul-2024 28	Sep-2024 90	Sep-2024 15	Oct-2024 10	Oct-2024 7	150	Oct-2025
BRWTP-G13	Provision of User Convenience Facilities including Furniture and Interior at Pangoon & Ashuganj Cargo Terminal and Narayanganj, Chandpur, Barisal, Terminals including DEPTC, Narayanganj	Set	6	OTM/CB	PD	IDA	100.00	Planned Date Days	Jan-2025 0	Feb-2025 28	Mar-2025 30	Mar-2025 15	Apr-2025 10	Apr-2025 7	90	Jul-2025
BRWTP-G14	Provision of Passenger Convenience Facilities including Furniture and Interior in 13 launch ghats at Bhairab, Akhazai, Hrizla, Labahat, Jisha (Bhola), Mongura, Beduria (Banka Hat), Daulakhan, Tojumuldin, Moju Chowdhury, Morhat, Boddahat & Tomundin.	Set	13	OTM/CB	PD	IDA	30.00	Planned Date Days	Jan-2025 0	Feb-2025 28	Mar-2025 60	Mar-2025 15	Apr-2025 10	Apr-2025 7	120	Jul-2025
BRWTP-G15	Procurement of 2 Sets Water Hyacinth Harvester Machine	Nos.	2	OTM/CB	PD	IDA	80.00	Planned Date Days	Aug-2024 0	Sep-2024 28	Oct-2024 60	Oct-2024 15	Nov-2024 10	Nov-2024 7	120	Jul-2025
Total value of Upcoming Goods Procurement (In Million BDT)							2,316.50									

Approved by:

Md. Hafizul Karim
Assistant Engineer (Dredging)
BRWTP-1, BIWTA

REVISED ANNUAL PROCUREMENT PLAN FY: 2024-25 (WORKS & NCS)

Ministry/Division :		Ministry of Shipping																
Implementing Agency :		Bangladesh Inland Water Transport Authority (BIWTA)																
Procuring Entity Name & Code :		Bangladesh Inland Water Transport Authority (BIWTA) & 131016600																
Project/Program Name & Code :		Bangladesh Regional Waterway Transport Project-1 (IDA Credit No. 5842-BD) & 224091900																
Package No.	Description of Procurement Package WORKS & NCS	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Funds	Contracted/Estimated Price in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signing	Time for Completion of Contract	
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WORKS & NCS																		
Ongoing Packages:																		
BRWTP-W1A	Lot-2: OPBC Works of Development Dredging with maintenance and Aids to navigation with installation along inland waterway Routes: denoted by 3&4, 5, 6, 7&8, 9, 10 and 11	M ³ & LS	1,007 Million (Development and Maintenance Dredging) &	ICB/OTM	CCGP	IDA	1,542.13	Planned Dates Planned Days Actual Date	N/A	22/12/2019	30/9/2020	17/4/2021	13/04/2022	18/04/2022	14/05/2022	862	30/12/2025	
		M3 & LS	1,231 Million (Development and Maintenance Dredging) &	ICB/OTM	CCGP	IDA	2,756.59	Planned Dates Planned Days Actual Date	N/A	22/12/2019	30/9/2020	17/4/2021	13/04/2022	18/04/2022	14/05/2022	862	30/12/2025	
		M ³ + M ² + Rem	175000 (Land Dev) + 65329 (Construction) + 18297 (Protection-B-wall/Kerb)	ICB/OTM	CCGP	IDA	1,635.15	Planned Dates Planned Days Actual Date	N/A	10/02/2022	18/04/2022	14/11/2022	09/03/2023	09/04/2023	16/05/2023	816	15/5/2025	
BRWTP-W2	Lot-2: Construction of General Cargo Terminal with Allied Infrastructure at Ashuganj	M ³ + M ² + Rem	70000 (Land Dev) + 64669 (Construction) + 14870 (Protection-B-wall/Kerb)	ICB/OTM	CCGP	IDA	2,100.00	Planned Dates Planned Days Actual Date	N/A	10/02/2022	18/04/2022	14/11/2022	09/03/2023	09/04/2023	16/05/2023	816	15/5/2025	
BRWTP-W3	Lot-1: Upgradation and Modernization works in existing passenger terminals at Narayanganj																	
BRWTP-W3	Lot-2: Upgradation and Modernization works in existing passenger terminals at Barishal	M ³ + M ² + Rem	35493 (Land Dev) + 92454 (Construction) + 3638 (Protection-B-wall/Kerb)	ICB/OTM	CCGP	IDA	934.35	Planned Dates Planned Days Actual Date	N/A	03/02/2022	05/04/2022	14/11/2022	09/03/2023	03/04/2023	16/05/2023	823	15/5/2025	
BRWTP-W3	Lot-3: Upgradation and Modernization works in existing passenger terminals at Chandpur																	
BRWTP-W3	Lot-4: Upgradation and Modernization works in existing passenger terminals at DEPTC, Narayanganj																	
Total Value of Ongoing Works & NCS Packages (In Million BDT)								11,337.92										

(Signature)

(Signature)

ah

(Signature)

(Signature)

REVISED ANNUAL PROCUREMENT PLAN FY: 2024-25 (WORKS & NCS)

Ministry/Division :		Ministry of Shipping															
Implementing Agency :		Bangladesh Inland Water Transport Authority (BIWTA)															
Procuring Entity Name & Code :		Bangladesh Inland Water Transport Authority (BIWTA) & 131016600															
Project/Program Name & Code :		Bangladesh Regional Waterway Transport Project-1 (IDA Credit No. 5842-BD) & 224091900															
Package No.	Description of Procurement Package WORKS & NCS	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Funds	Contracted/Estimated Price in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signing	Time for Completion of Contract
WORKS & NCS																	
Upcoming Packages for FY-2024-25																	
BRWTP-W4A	Construction of infrastructure works and supply of installation of pontoon, linkspan with related items at Shashanghat, Dhaka	M3 + M2 + Km	47165 (Land Dev) + 1877 (Construction) + 665 (Protection/Wall)	NCB/OTM	Ministry	IDA	450.00	Planned Dates Actual Date	N/A	Mar-2024 29/4/2024	Apr-2024 3/6/2024	Jul-2024 19/6/2024	Jul-2024 23/10/2024	Jul-2024 23/10/2024	Aug-2024 12/11/2024	161	Dec-2025 480
BRWTP-W5A	Works for upgradation of existing Landing Stations / Launch Ghats at Bharab, Albazar, Hizla & Labadhat	Nos.	4	NCB/OTM	CCCP	IDA	1,001.80	Planned Dates Actual Date	N/A	Mar-2024 11/3/2024	Apr-2024 6/5/2024	Jul-2024 11/6/2024	Jul-2024 16/11/2024	Jul-2024 17/11/2024	Aug-2024 3/12/2024	161	Dec-2025 480
BRWTP-W5B	Works for upgradation of existing Landing Stations / Launch Ghats at Ilisha (Bhola), Moopura, Beduria, Daulakhan & Tojunuddin	Nos.	5	NCB/OTM	CCCP	IDA	1,526.40	Planned Dates Actual Date	N/A	Mar-2024 11/3/2024	Apr-2024 6/5/2024	Jul-2024 11/6/2024	Jul-2024 27/11/2024	Jul-2024 19/12/2024	Aug-2024 3/11/2024	161	Dec-2025 480
BRWTP-W5C	Works for upgradation of existing Landing Stations / Launch Ghats at Moju Chowdhury, Monihat, Tomuruddin & Boddahat	Nos.	4	NCB/OTM	CCCP	IDA	1,264.50	Planned Dates Actual Date	N/A	Mar-2024 11/3/2024	Apr-2024 6/5/2024	Jul-2024 11/6/2024	Jul-2024 27/11/2024	Jul-2024 19/12/2024	Aug-2024 3/11/2024	161	Dec-2025 480
BRWTP-NCS4	Operator- including viability gap funding/subsidies required Concession for Dhaka Chatogram Scheduled Barge Service	LS	1	NCB/OTM	HOPE	IDA	150.00	Planned Dates Actual Date	N/A	Sep-2024 0	Sep-2024 28	Nov-2024 45	Nov-2024 15	Dec-2024 7	Dec-2024 7	102	Jun-2025 180
Total value of Upcoming Works & NCS Procurement (in Million BDT)							4,242.70										

Approved by:

25/03/25
Md. Hafizul Karim
Assistant Engineer (Dredging)
BRWTP-1, BIWTA

24/09/24

APR

6

OR

Ministry/Division : Ministry of Shipping		Bangladesh Inland Water Transport Authority (BIWTA)																
Implementing Agency : Bangladesh Inland Water Transport Authority (BIWTA) & 131016000																		
Procuring Entity Name & Code : Bangladesh Regional Waterway Transport Project-1(IDDA Credit No. 5842-BD) & 224091900																		
Project/Program Name & Code :																		
Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Fund	Contracted/ Estimated Price in Million Tk.	Time Code for Process	Advertise- EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature (days)	Time for Completion of Contract
SERVICES																		
Ongoing Packages:																		
BRWTP-S1A	Consulting Services for Supervision and Performance Monitoring of Output & Performance-Based Contracts (OPBC) of dredging works with maintenance and navigational aids	pm	68	OCBS/OPEN-INTERNATIO NAL	CCGP	IDA	822.92	Planned Dates										
								Days										
								Actual Dates	5/9/2019	5/11/2020	21/01/2021	25/5/2021	3/1/2022	5/6/2022	20/9/2022	21/9/2022	1096	30/12/2025
BRWTP-S3	Feasibility study, detailed survey, design, and supervision of Passenger Terminals at Shahanghat, Chandpur, Barisal, and Naryanganj	pm	70	OCBS/OPEN-INTERNATIO NAL	Ministry	IDA	267.66	Planned Dates										
								Days										
								Actual Dates	28/12/2015	16/08/2017	25/09/2017	21/12/2017	18/1/2018	15/2/2018	22/5/2018	30/05/2018	872	15/5/2025
BRWTP-S4	Feasibility study, detailed survey, design, and supervision of Cargo River Terminals at Pangoon and Ashuganj	pm	55	OCBS/OPEN-INTERNATIO NAL	Ministry	IDA	285.21	Planned Dates										
								Days										
								Actual Dates	28/12/2015	8/11/2017	20/12/2017	12/4/2018	14/5/2018	21/5/2018	21/5/2018	7/10/2018	999	15/5/2025
BRWTP-S5	Survey, Detailed Design of Landing Stations (Launch Ghats) and Vessel Storm Shelters and Construction Supervision of Landing Stations	pm	48	OCBS/OPEN-INTERNATIO NAL	CCGP	IDA	338.26	Planned Dates										
								Days										
								Actual Dates	25/12/2015	13/11/2017	10/1/2018	9/5/2018	4/7/2018	7/8/2018	12/12/2019	10/2/2020	1485	15/5/2025
BRWTP-S7A	Individual consultancy for the production of the electronic navigation chart requirements and assist in procurement of appropriate ENC and management system	pm	10	SIC/OPEN	PD	IDA	19.10	Planned Dates										
								Days										
								Actual Dates	07/12/23		10/01/24	25/02/24		08/04/24	06/05/24	12/05/24	122	30/06/2027
BRWTP-S9/2	Training needs assessment / study and action plan development for establishing / supporting training institutions for inland water transport sector.	pm	10	OCBS/OPEN-INTERNATIO NAL	PD	IDA	36.90	Planned Dates										
								Days										
								Actual Dates	16/03/2022	24/08/2022	26/10/2022	30/01/2023	20/02/2023	01/03/2023	14/03/2023	22/03/2023	366	21/1/2024
BRWTP-S12/1	Social NGO to support BIWTA on implementation of Social Management Plans / RAPs for specific investments.	pm	24	OCBS/OPEN-INTERNATIO NAL	PD	IDA	47.70	Planned Dates										
								Days										
								Actual Dates	27/06/2019	15/10/2019	21/11/2019	23/2/2020	24/11/2020	13/12/2020	21/12/2020	22/12/2020	535	31/12/2025
BRWTP-S12/2	Third party M&E consultant for social safeguards (including midterm and ex-post evaluations of RAP implementation).	pm	48	OCBS/OPEN-INTERNATIO NAL	PD	IDA	31.80	Planned Dates										
								Days										
								Actual Dates	15/03/2021	12/1/22	24/2/2022	7/4/22	15/4/2022	18/5/2022	17/6/2022	19/6/2022	454	31/12/2025

Signature

Signature

Signature

Signature

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Fund	Contracted/ Estimated Price in Million Tk.	Time Code for Process	Advertise- EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature (days)	Time for Completion of Contract
BRWTP-S12/3	Third party M&E consultant for environmental safeguards	pm	30	QCBS/OPEN-NATIONAL	PD	IDA	20.90	Planned Dates Actual Dates										
								27/06/2019	31/10/2019	9/12/19	11/3/20	30/11/2020	20/12/2020	7/1/21	550	31/12/2025		
BRWTP-S14/3A	National Procurement Consultant	pm	81	SIC/OPEN	PD	IDA	26.80	Planned Dates Actual Dates										
								27/02/2020			10/3/20	28/8/2020		6/10/20	9/1/20	252	8/8/2025	
BRWTP-S14/4	Financial Management and Planning Specialist	pm	94	SIC/OPEN	PD	IDA	44.00	Planned Dates Actual Dates										
								14/12/2017			28/12/2017	18/1/2020		7/2/18	18/2/2018	64	31/12/2025	
BRWTP-S14/5	Project Coordinator	pm	90	SIC/OPEN	Hope	IDA	43.80	Planned Dates Actual Dates										
								8/3/2018			25/3/2018	31/5/2018		26/6/2018	12/7/18	124	30/6/2024	
BRWTP-S14/6	Environmental Expert	pm	89	SIC/OPEN	PD	IDA	15.20	Planned Dates Actual Dates										
								8/3/2018			25/3/2018	26/6/2018		16/7/2018	22/7/2018	134	31/12/2025	
BRWTP-S14/7	Social Expert	pm	87	SIC/OPEN	PD	IDA	20.50	Planned Dates Actual Dates										
								8/3/2018			25/3/2018	16/7/2018		23/9/2018	21/10/2018	223	31/12/2025	
BRWTP-S14/12	Communication/ GRM Expert	pm	48	SIC/OPEN	PD	IDA	7.10	Planned Dates Actual Dates										
								14/9/2021			18/10/2021	21/4/2022		31/8/2022	21/10/22	378	1/9/2024	
BRWTP-S14/15	Assistant Engineer (Civil)	pm	96	SIC/OPEN	PD	IDA	9.70	Planned Dates Actual Dates										
								12/9/2021			12/10/2021	8/12/2021		28/6/2022	23/8/2022	341	31/12/2025	
BRWTP-S14/16	Assistant Engineer (Dredging)	pm	120	SIC/OPEN	PD	IDA	10.20	Planned Dates Actual Dates										
								15/2/2022			9/3/2022	12/6/2022		28/6/2022	1/8/22	165	31/12/2025	

118

118

118

118

118

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Fund	Contracted/ Estimated Price in Million Tk.	Time Code for Process	Advertise- EO1	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature (days)	Time for Completion of Contract
1																		
BRWTP-S14/17	Assistant Engineer (ICT)	pm	48	SIC/OPEN	PD	IDA	4.80	Planned Dates Days										
								Actual Dates	12/9/2021	-	12/10/2021	9/12/2021	-	25/4/2022		1/6/22	258	31/12/2025
BRWTP-S14/18	Junior Civil Engineer	pm	120	SIC/OPEN	PD	IDA	7.40	Planned Dates Days										
								Actual Dates	12/4/2021	-	12/10/2021	14/12/2021	-	21/3/2022		18/5/2022	396	31/12/2025
BRWTP-S15/1	Design and development of AIS (Automatic Identification System) to monitor vessel and aids to navigation	pm	6	QCBS/OPEN-INTERNATIONAL	PD	IDA	26.70	Planned Dates Days										
								Actual Dates	9/2/2022	13/10/2022	20/12/2022	24/4/2023	14/5/2023	11/6/23		18/6/2023	489	31/12/2025
BRWTP-S17	Development, Management and Supervision of Biodiversity Conservation Plan	pm	50	QBS/OPEN-NATIONAL	Hope	IDA	39.90	Planned Dates Days										
								Actual Dates	14/2/2021	17/1/2022	1/3/22		3/7/22	7/7/22		25/8/2022	551	31/12/2025
BRWTP-S18	Internal Audit Services	pm	60	FBS/OPEN-NATIONAL	PD	IDA	6.90	Planned Dates Days										
								Actual Dates	8/4/2021	7/1/21	7/12/21	22/2/2022	3/4/22	25/5/2022		15/6/2022	427	31/12/2025
Total Value of Ongoing Services Packages (In Million BDT)								2133.45										

Upcoming Packages for FY-2024-25

BRWTP-S9/3	Study, development of action plan, and capacity building of BIWTA to ensure effective and sustainable long-term maintenance of river terminals, landings and other BIWTA assets.	pm	16	QCBS/OPEN-INTERNATIONAL	PD	IDA	30.00	Planned Dates Days	Dec-2023	Dec-2023	Feb-2024	May-2024	Jun-2024	Jun-2024	Jul-2024	Jul-2024		Nov-2025
								Actual Dates	29/12/2023	9/4/24	8/5/24	12/6/24	8/7/24	25/7/2024	29/9/2024	06/11/2024		
BRWTP-S11	BIWTA's Ports inventory mapping / Origin-Destination Survey of inland waterways including identifying appropriate supply chains to promote logistics needs / gaps on inland waterways for development.	pm	16	QCBS/OPEN-INTERNATIONAL	PD	IDA	40.00	Planned Dates Days	Dec-2023	Dec-2023	Feb-2024	May-2024	Jun-2024	Jun-2024	Jul-2024	Jul-2024		Nov-2025
								Actual Dates	29/12/2023	9/4/24	20/5/2024	23/6/2024	3/7/24	25/07/2024	15/08/2024	3/10/2024		
BRWTP-S13/3	User satisfaction survey at Project End	pm	4	COS/OPEN-NATIONAL	PD	IDA	7.50	Planned Dates Days	Aug-2026	Aug-2026	Oct-2026	Oct-2026	Nov-2026	Dec-2026	Dec-2026	Jan-2027		Apr-2028
								Actual Dates	17/03/2025	28	45	15	28	14	21	7	130	480

CLB.

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Fund	Contracted/ Estimated Price in Million Tk.	Time Code for Process	Advertise- EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature (days)	Time for Completion of Contract
BRWTP-SI4/15AA	Assistant Engineer (Civil)-1 (01 Person)	pm	60.00	SIC/OPEN	PD	IDA	6.90	Planned Dates Aug-2024 Days 0	Aug-2024 0	Aug-2024 0	Aug-2024 28	Sep-2024 30	Sep-2024 0	Oct-2024 7	Oct-2024 14	Oct-2024 7	86	Dec-2025 410
BRWTP-SI4/18A	Junior Civil Engineer-1	pm	65.00	SIC/OPEN	PD	IDA	4.75	Planned Dates Aug-2024 Days 0	Aug-2024 0	Aug-2024 0	Aug-2024 28	Sep-2024 30	Sep-2024 0	Oct-2024 7	Oct-2024 14	Oct-2024 7	86	Dec-2025 410
BRWTP-SI5/2	Study for IWT tariff reforms	pm	16.00	OCBS/OPEN-INTERNATIO NAL	PD	IDA	30.00	Planned Dates Dec-2023 Days 0	Dec-2023 28	Dec-2023 28	Feb-2024 45	Jun-2024 120	Jul-2024 28	Jul-2024 14	Aug-2024 21	Aug-2024 7	235	Dec-2025 480
BRWTP-SI9	Consultancy Services for Developing Dhaka Chattogram Scheduled Barge Service for Business Promotion	pm	16.00	OCBS/OPEN-INTERNATIO NAL	Hope	IDA	60.00	Planned Dates Dec-2023 Days 0	Dec-2023 28	Dec-2023 28	Feb-2024 45	Jun-2024 120	Jul-2024 28	Jul-2024 14	Aug-2024 21	Aug-2024 7	235	Dec-2025 480
Total value of Upcoming Services Procurement (In Million BDT)								179.15										

Approved by:

25/03/25
Md. Hafizul Karim
Assistant Engineer (Dredging)
BRWTP-1, BIWTA

25/06/25

22/06/2022

22/06/2022

ANNUAL PROCUREMENT PLAN
Fiscal Year-2024-25

Budget : Development

Ministry/Division : **শ্রী.পরিবহন মন্ত্রণালয়।**
 Agency : **বারেন্দ্রন অত্যাধীন নৌপরিবহন কর্তৃপক্ষ (বিআইডব্লিউটিএ)।**
 Procuring Entity Name & Code : **ডেয়ার্যান, বিআইডব্লিউটিএ, কোড-১০১০১৬৬০০।**
 Project/Programme Name & Code : **অত্যাধীন নৌ-পথ ব্যবহারের জন্য পরিবহন রাসা, শ্রী.পোলা, চাওয়ার বিকন এবং আরসিনি বিকন সংগ্রহ ও সংরক্ষণ, কোড-১১৪০১৬০০০।**

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	১। পরিবহন রাসা, ১১০০ মি.মি. ১০০টি	সংখ্যা	১০০	ডাবল দরপত্র পদ্ধতি (জাতীয়)	বিআইডব্লিউটিএ'র নির্ধারিত প্রধান	জিওরি	৩৫.৮৬২	Planned Dates		০১/০৬/২০২৩					০১/১১/২০২৩		০১/১১/২০২৪
								Planned Dates		২৮/০৬/২০২৪	০১/০৮/২০২৪				২৮/১১/২০২৪	২৮ দিন	
								Actual Dates									
জিডি-০২	১। শ্রী.পোলা, ৭.৫ মিটার ২। LED Lantern, 3-5mm	সংখ্যা	১০০০	ডাবল দরপত্র পদ্ধতি (জাতীয়)	বিআইডব্লিউটিএ'র নির্ধারিত প্রধান	জিওরি	১১.৮২	Planned Dates		০১/০৬/২০২৩					০১/১১/২০২৩		০১/১১/২০২৪
		সংখ্যা	৩০০				২৮.৮০	Planned Dates		০১/০৬/২০২৩	২৮/০৮/২০২৪				২৮/১১/২০২৪	২৮ দিন	
								Actual Dates		২৮/০৬/২০২৪	২৮/০৮/২০২৪				২৮/১১/২০২৪	২৮ দিন	
জিডি-০৩	১। এককল ডেইন, ১৬ এককল ডায়া - ১০০০সেংক ২। ব্রাইডল ডেইন, ১৬ এককল ডায়া- ১০০টি	শাকল	১০০	ডাবল দরপত্র পদ্ধতি (জাতীয়)	বিআইডব্লিউটিএ'র নির্ধারিত প্রধান	জিওরি	৩৬.৬০	Planned Dates		০১/০৬/২০২৩					০১/১১/২০২৩		০১/১১/২০২৪
		সংখ্যা	১০০					Planned Dates		০১/০৬/২০২৩	২৮/০৮/২০২৪				২৮/১১/২০২৪	২৮ দিন	
		সংখ্যা	২০০					Actual Dates		২৮/০৬/২০২৪	২৮/০৮/২০২৪				২৮/১১/২০২৪	২৮ দিন	
জিডি-০৪	১। চাওয়ার বিকন, ১০ মি. ২। চাওয়ার বিকন, ২০ মি. ৩। আরসিনি বিকন, ৫.০ টন -৩০০টি ৪। আরসিনি বিকন, ৩.০ টন -২০০টি	সংখ্যা	৫০	ডাবল দরপত্র পদ্ধতি (জাতীয়)	বিআইডব্লিউটিএ'র নির্ধারিত প্রধান	জিওরি	৫৬.৭৫	Planned Dates		০১/০৬/২০২৩					০১/১১/২০২৩		০১/১১/২০২৪
		সংখ্যা	১০					Planned Dates		০১/০৬/২০২৩	২৮/০৮/২০২৪				২৮/১১/২০২৪	২৮ দিন	
		সংখ্যা	৩০০					Actual Dates		২৮/০৬/২০২৪	২৮/০৮/২০২৪				২৮/১১/২০২৪	২৮ দিন	
জিডি-০৫	কম্পিউটার ও অনন্যনিক যন্ত্রপাতিঃ ডেস্কটপ, ল্যাপটপ এবং প্রিন্টার	সংখ্যা	০৫	ডাবল দরপত্র পদ্ধতি (জাতীয়)	প্রকল্প পরিচালক	জিওরি	০.৩১৭	Planned Dates		০১/০৬/২০২৩					০১/১১/২০২৩		০১/১১/২০২৪
								Actual Dates		২৮/০৬/২০২৪	২৮/০৮/২০২৪				২৮/১১/২০২৪	২৮ দিন	
Total Value of Works Procurement							১৭০.১১৬										

মহাশয়
 (সিনিয়র প্রকল্প পরিচালক)
 অতিরিক্ত পরিচালক (প্রকল্প)
 এবং প্রকল্প পরিচালক
 শ্রী.সড়ক বিভাগ, বিআইডব্লিউটিএ, ঢাকা।