



বাংলাদেশ অভ্যন্তরীণ নৌ-পরিবহন কর্তৃপক্ষ
নৌ-সংরক্ষণ ও পরিচালন বিভাগ

ক্রমিক নং	ব্যয় খাত	বিবরণ	২০২৪-২০২৫ অর্থ বছরের বাজেট	২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় ব্যয়ের পরিকল্পনা	মন্তব্য
১	২	৩	৪	৫	৬
১।	মেরামত ও সংরক্ষণ	(ক) পন্থন (বার্ষিক মেরামত)	১০০০.০০	১০০০.০০	২০২৩-২০২৪ অর্থ বছরের বাজেটের অনুযায়ী কর্মপরিকল্পনা তৈরী করা হয়েছে। যুক্তিযুক্ত মেরামতের প্রত্যবেক্ষণ দক্ষিণ অঞ্চলের জেলাসমূহে স্থাপিত কিছু পন্থন চরে উঠে যাওয়ায় ও ক্ষতিগ্রস্ত হওয়ায় ২০২৪-২০২৫ অর্থ বছরে ৫০০.০০ লক্ষ টাকা প্রয়োজন হতে পারে।
২।	ব্যবহারিক মালামাল	(খ) ম্যাকানাইজড মার্কিং বোট (ক) জাহাজ ও উদ্ধার (খ) মুরিং গিয়ার ও চেইন সংগ্রহ (গ) রং ক্রয়	৩০.০০ ১০০.০০ ১০.০০ ১৫.০০ ২৫.০০	৩০.০০ ১০০.০০ ১০.০০ ১৫.০০ ২৫.০০	
৩।	বাউলিং				
৪।	কঙ্করভেঙ্গী গিয়ার্স				
৫।	জ্বালানী-জাহাজ		৩০০.০০	৩০০.০০	
৬।	নৌ-সহায়ক সরঞ্জামাদি সংগ্রহ		১৮০০.০০	১৮০০.০০	
৭।	Procurement of Oil skimmer-04 Nos. and Oil boom 800 meter with necessary equipment.		২০০.০০	২০০.০০	
			-	৪৭০.০০	

(অংক সমূহ লক্ষ টাকায়)

(মোঃ আব্দুল্লাহ আল-মুন্সির)
পরিচালক
নৌ-সংশ্লিষ্ট
কমিটির আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Conservancy & Pilotage Department.

Annual Procurement Plan (2024-2025).

For repairing of pontoon, Budget 10,00,00,000.00 Taka only.

১ম ধাপ (৮.০০ কোটি)

Package No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.	<u>under Chandpur Area</u> Minor repair of 1(one) pontoons (TP-145) Boddarhat launchghat	No.	01	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	9.00	Planned dates	-	01-08-24	22-08-24	12-09-24	26-09-24	03-10-24	24-10-24	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
2.	Minor repair of 1(one) pontoons (LP-13) Babuganj launchghat	No.	01	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	9.00	Planned dates	-	01-08-24	22-08-24	12-09-24	26-09-24	03-10-24	24-10-24	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
3.	Minor repair of 1(one) pontoons (MP-383) Nomorhat (Muladi) launchghat.	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	01-08-24	22-08-24	12-09-24	26-09-24	03-10-24	24-10-24	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
4.	Minor repair of 1(one) pontoons (SP-116) Manasaganj launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	01-08-24	22-08-24	12-09-24	26-09-24	03-10-24	24-10-24	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
							29.50										

[Signature]

(মোঃ শাহজাহান)
পরিচালক
নৌ-সত্তা বিভাগ
কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।


Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<u>under</u> <u>Chandpur Area</u> Minor repair of 1(one) pontoons (SP-238) Kanudi launchghat	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	6.00	Planned dates Planned days Actual dates	-	01-08-24	22-08-24	12-09-24	26-09-24	03-10-24	24-10-24	-	-
									0	21	21	14	7	21	84	45
									-	-	-	-	-	-	-	-
6. Minor repair of 1(one) pontoons (SBP-02) Mini cox bazar launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	4.50	Planned dates Planned days Actual dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-
									0	21	21	14	7	21	84	45
									-	-	-	-	-	-	-	-
7. Minor repair of 1(one) pontoons (TP-130) Mohonpur launchghat.	No.	01	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates Planned days Actual dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-
									0	21	21	14	7	21	84	45
									-	-	-	-	-	-	-	-
8. Minor repair of 1(one) pontoons (TP-144) Hizla launchghat.	No.	01	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates Planned days Actual dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-
									0	21	21	14	7	21	84	45
									-	-	-	-	-	-	-	-
						55.00										

১৭/১০/১৮

(মোঃ শাহজাহান)
পরিচালক
নৌ-সওপা বিভাগ

কমডোর আরিফ আহমেদ মেজদা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
under Chandpur Area	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-
Minor repair of 1(one) pontoons (LP-23)							Planned days	-	0	21	21	14	7	21	84	45
Mojuchowdhury hat Ferry ghat							Actual dates	-	-	-	-	-	-	-	-	-
10. Minor repair of 1(one) pontoons (LP-27)	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-
Alubazar ferry ghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
11. Minor repair of 1(one) pontoons (LP-29)	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-
Chormoisha Ghat							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
12. Minor repair of 1(one) pontoons (MP-44)	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-
Chandpur 5no. ghat							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						81.00										


 (মোঃ শাহজাহান)
 পরিচালক
 নৌ-সওপ বিভাগ


 কমডোর আরিফ আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
under Chandpur area	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	07-11-24	27-11-24	18-12-24	01-01-25	08-01-25	28-01-25	-	-
Minor repair of 1(one) pontoons (MP-222)							Planned days	-	0	21	21	14	7	21	84	45
Dhoshani launchghat.							Actual dates	-	-	-	-	-	-	-	-	-
14. Minor repair of 1(one) pontoons (MP-348) Akhlaspur launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	09-11-24	29-11-24	20-12-24	03-01-25	10-01-25	30-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
15. Minor repair of 1(one) pontoons (SP-137) Ramarpol launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	12-11-24	02-12-24	23-12-24	06-01-25	13-01-25	02-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
16. Minor repair of 1(one) pontoons (TP-45) Puraton launchghat, Chandpur.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	13-11-24	03-12-24	24-12-24	07-01-25	14-01-25	03-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
17. Minor repair of 1(one) pontoons (TP-47) Chowdhury hat ghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	14-11-24	04-12-24	25-12-24	08-01-25	15-01-25	04-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						114.50										

(মোঃ শাহজাহান)
পরিচালক
সৌ-সত্তপ বিভাগ

কমডোর অরুণ আহমেদ মোস্তফা
চেয়ারম্যান
বিসাইডলিউটিএ, ঢাকা।

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
under Chandpur area	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	14-11-24	04-12-24	25-12-24	08-01-25	15-01-25	04-02-25	-	-
Minor repair of 1(one) pontoons (TP-70)							Planned days	-	0	21	21	14	7	21	84	45
Puraton bazaar launchghat, Chandpur.							Actual dates	-	-	-	-	-	-	-	-	-
19. Minor repair of 1(one) pontoons (TP-181)	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	18-11-24	08-12-24	29-12-24	12-01-25	19-01-25	08-02-25	-	-
Ulania launchghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
20. Minor repair of 1(one) pontoons (MP-14)	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	19-11-24	09-12-24	30-12-24	13-01-25	20-01-25	09-02-25	-	-
Dhalibari launchghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
136.00																

বিঃ দ্রঃ চাঁদপুর শাখায় মোট পন্থন সংখ্যা ৯৫টি, শাখা হতে ৩০টি পন্থনের চাহিদা প্রেরণ করা হলে বাজেট সপ্লতার কারণে ১ম ধাপে ২০টি এবং ২য় ধাপে ০৩টি, মোট ২৩টি পন্থন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনাকাজিত দূর্যনাজনিত কারনে কর্মপরিকল্পনার বাহিরে ২/১টি পন্থন জরুরী মেরামতের প্রয়োজন হতে পারে।

(মোঃ শাহজাহান)
পরিচালক
সৌন্দর্য বিজ্ঞান

কমজোর আরিফ আহমেদ মোস্তকা
চেয়ারম্যান
বিআইজিউটিএ, ঢাকা।

175.60

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Sl. No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.	
6.	2 Barishal area Minor repair of 1(one) pontoons (MP-353) Ramna launchghat.	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
		No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-	
								Planned days	-	0	21	21	14	7	21	84	45	
								Actual dates	-	-	-	-	-	-	-	-	-	-
7.	Minor repair of 1(one) pontoons (MP-375) Bonnatoly launchghat.	No.	01	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	8.00	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-	
								Planned days	-	0	21	21	14	7	21	84	45	
								Actual dates	-	-	-	-	-	-	-	-	-	-
8.	Minor repair of 1(one) pontoons (SP-85) Goinkhali launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-	
								Planned days	-	0	21	21	14	7	21	84	45	
								Actual dates	-	-	-	-	-	-	-	-	-	-
9.	Minor repair of 1(one) pontoons (MP-26) Degri bazaar launchghat.	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	6.00	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-	
								Planned days	-	0	21	21	14	7	21	84	45	
								Actual dates	-	-	-	-	-	-	-	-	-	-

(Signature)

কমডোর আরিফ আহমেদ মোস্তকা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

(মোঃ শাহজাহান)
পরিচালক
সৌ-সওদা বিভাগ

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise prequal (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Barishal area Minor repair of 1(one) pontoons (SP-142) Harta launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	27-08-24	16-09-24	05-10-24	19-10-24	26-10-24	17-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
11. Minor repair of 1(one) pontoons (SP-166) Trish gudaun launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	28-08-24	17-09-24	06-10-24	20-10-24	27-10-24	18-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
12. Minor repair of 1(one) pontoons (SP-213) Ghaguria launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	4.50	Planned dates	-	29-08-24	18-09-24	07-10-24	21-10-24	28-10-24	19-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
13. Minor repair of 1(one) pontoons (SP-227) Kalishuri launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	29-08-24	18-09-24	07-10-24	21-10-24	28-10-24	19-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
219.60																

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা


(মোঃ শহীদুল্লাহ)
পরিচালক
সেই-সংগে বিভাগ

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
14. Barishal area Minor repair of 1(one) pontoons (SP-275) Dhaporkhati launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	03-09-24	23-09-24	12-10-24	26-10-24	02-11-24	24-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
15. Minor repair of 1(one) pontoons (SP-280) Charkawoa launchghat.	No.	01	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	03-09-24	23-09-24	12-10-24	26-10-24	02-11-24	24-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
16. Minor repair of 1(one) pontoons (SP-354) Karkhana launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	03-09-24	23-09-24	12-10-24	26-10-24	02-11-24	24-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
17. Minor repair of 1(one) pontoons (SP-376) Koterhat launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	04-09-24	24-09-24	13-10-24	27-10-24	03-11-24	25-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
18. Minor repair of 1(one) pontoons (SP-381) Badurtola launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	05-09-24	25-09-24	14-10-24	28-10-24	04-11-24	26-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						244.60										

(মোঃ শাহজাহান)
পরিচালক
সৌ-সংগ বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Sl. No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
19.	2. <u>under Barishal area</u> Minor repair of 1(one) pontoons (SP-385) Charmondol launchghat.	No.	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
								Planned dates	-	10-10-24	30-10-24	19-11-24	04-12-24	11-12-24	03-01-25	-	-
			1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
20.	Minor repair of 1(One) pontoons (LP-33) Banna launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	15-10-24	04-11-24	24-11-24	09-12-24	16-12-24	08-01-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
21.	Minor repair of 1(One) pontoons (TP-09). Chorkhali launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	9.50	Planned dates	-	15-10-24	04-11-24	24-11-24	09-12-24	16-12-24	08-01-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
22.	Minor repair of 1(One) pontoons (TP-164). Aktola launchghat, Barishal.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	15-10-24	04-11-24	24-11-24	09-12-24	16-12-24	08-01-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
							273.10										


 (মোঃ শফিকুল ইসলাম)
 পরিচালক
 নৌ-সঙ্গ রিজাল


 কমডোর জারিফ আহমেদ মোল্লু
 চেয়ারম্যান
 বিজাইভলিউটিএ, ঢাকা

304.10

কমডের আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Minor repair of 1(One) pontoons (STP-02). Elisha launchghat	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	21-10-24	09-11-24	29-11-24	14-12-24	21-12-24	13-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
29. Minor repair of 1(One) pontoons (LP-02). Chorshiba (Chorkazal ferry ghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	22-10-24	11-11-24	01-12-24	16-12-24	23-12-24	15-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
30. Minor repair of 1(One) pontoons (LP-16). Elisha (Carnival cruse ghat).	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	23-10-23	12-11-23	02-12-23	17-12-23	24-12-23	16-01-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
31. Minor repair of 1(One) pontoons (TP-54). Nazirpur launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	24-10-24	13-11-24	03-12-24	18-12-24	25-12-24	17-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
32. Minor repair of 1(One) pontoons (TP-94). Ujirpur launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	8.00	Planned dates	-	25-10-24	14-11-24	04-12-24	19-12-24	26-12-24	18-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
33. Minor repair of 1(One) pontoons (TP-161). Dotala launchghat, Barishal.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	26-10-24	15-11-24	05-12-24	20-12-24	27-12-24	19-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						346.60										

(মোঃ শাহজাহান)
পরিচালক
লৌ-সঙ্গ পুঁজি বিভাগ

কমডোর আরিফ আহমেদ মোস্তা
চেয়ারম্যান
বিশ্ববিদ্যালয়

	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Minor repair of 1(One) pontoons (TP-180), Mirzakalu launchghat.	No.	1	LTM (e-GP)	Chairman, BIW/TA	GOB (Rev.)	8.50	Planned dates	-	29-10-24	18-11-24	08-12-24	23-12-24	30-12-24	20-01-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
36.	Minor repair of 1(One) pontoons (MP-84) Ulania launchghat.	No.	1	LTM	Chairman, BIW/TA	GOB (Rev.)	6.50	Planned dates	-	30-10-24	19-11-24	09-12-24	24-12-24	31-12-24	21-01-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
37.	Minor repair of 1(One) pontoons (MP-355) Amuwa launchghat.	No.	1	LTM	Chairman, BIW/TA	GOB (Rev.)	6.50	Planned dates	-	31-10-24	20-11-24	10-12-24	25-12-24	01-01-25	22-01-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
38.	Minor repair of 1(One) pontoons (MP-364), Gazaria khulpar launchghat.	No.	1	LTM	Chairman, BIW/TA	GOB (Rev.)	6.50	Planned dates	-	31-10-24	20-11-24	10-12-24	25-12-24	01-01-25	22-01-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-

374.60

বিঃ দ্রঃ বরিশাল শাখায় মোট পন্থন সংখ্যা ১৯৯টি, শাখা হতে ৬৭টি পন্থনের চাহিদা প্রেরণ করা হলে বাজেট সম্ভার কারণে ১ম ধাপে ৩৮টি এবং ২য় ধাপে ০৮টি সহ মোট ৪৬টি পন্থন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনকাজিহত দূর্ঘটনাজনিত কারনে কর্মপরিকল্পনার বাহিরে ২/১টি পন্থন জরুরী মেরামতের প্রয়োজন হতে পারে।

(মোঃ শাহজাহান)
পরিচালক
লৌ-সওপ বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1. <u>under Sadarghat area</u>	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	05-09-24	25-09-24	14-10-24	28-10-24	04-11-24	26-11-24	-	-
Minor repair of 1(one) pontoons (TP-135) Ullinganj launchghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
2. Minor repair of 1(one) pontoons (TP-71) Mirarbagh launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	08-09-24	28-09-24	17-10-24	01-11-24	07-11-24	29-11-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
3. Minor repair of 1(one) pontoons (TP-93) Mirarbagh launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	9.00	Planned dates	-	10-09-24	30-09-24	19-10-24	02-11-24	09-11-24	01-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
4. Minor repair of 1(one) pontoons (SP-397) Aganagor water bus ghat.	No.	02	LTM	Member Operation, BIWTA	GOB (Rev.)	4.50	Planned dates	-	11-09-24	01-10-24	20-10-24	03-11-24	10-11-24	02-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
5. Minor repair of 1(one) pontoons (TP-103) Ullinganj launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	12-09-24	02-10-24	21-10-24	04-11-24	11-11-24	03-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
6. Minor repair of 1(one) pontoons (TP-86) Ullinganj launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	09-10-24	29-10-24	18-11-24	03-12-24	10-12-24	02-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						412.60										

(Signature)

(মোঃ শাহজাহান)
পরিচালক
লৌ-সওপ বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
under Sadarghat area Minor repair of 1(one) pontoons (TP-80) Mirarbagh launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
8. Minor repair of 1(One) pontoons (TP-89). Mirarbagh launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	-	06-10-24	27-10-24	16-11-24	01-11-24	08-12-24	30-12-24	-	-
9. Minor repair of 1(One) pontoons (TP-82). Shennertek landing station	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	-	07-10-24	28-10-24	16-11-24	01-12-24	08-12-24	30-12-24	-	-
10. Minor repair of 1(One) pontoons (TP-170) Bosila landing station	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	8.00	Planned dates Planned days Actual dates	-	09-10-24	29-10-24	18-11-24	03-12-24	10-12-24	02-01-24	-	-
								-	0	21	21	14	7	21	84	45
								-	-	-	-	-	-	-	-	-

440.10

বিঃ দ্রঃ সদরঘাট শাখায় মোট পন্থন সংখ্যা ৭৬টি, শাখা হতে ২৫টি পন্থনের চাহিদা প্রেরণ করা হলে বাজেট সপ্লতার কারণে ১ম ধাপে ১০টি এবং ২য় ধাপে ০৩টি, মোট ১৩টি পন্থন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনাকাঙ্খিত দৃষ্টনাজনিত কারনে কর্মপরিকল্পনার বাহিরে ২/১টি পন্থন জরুরী মেয়ামতের প্রয়োজন হতে পারে।

(মোঃ শাহজাহান)
পরিচালক
লৌ-সঙ্গ বিজ্ঞান

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2 <u>under Khulna area</u>	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Minor repair of 1(one) pontoons (TP-204) Khulna terminal ghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	12-09-24 0 -	02-10-24 21 -	21-10-24 21 -	04-11-24 14 -	11-11-24 7 -	03-12-24 21 -	- 84 -	- 45 -
2. Minor repair of 1(one) pontoons (TP-208) Khulna terminal ghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	13-09-24 0 -	03-10-24 21 -	22-10-24 21 -	05-11-24 14 -	12-11-24 7 -	04-12-24 21 -	- 84 -	- 45 -
3. Minor repair of 1(one) pontoons (LP-248) Notunbazar launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	14-09-23 0 -	04-10-23 21 -	23-10-23 21 -	06-11-23 14 -	13-11-23 7 -	05-12-23 21 -	- 84 -	- 45 -
4. Minor repair of 1(one) pontoons (MP-381) Gelabari launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates Planned days Actual dates	- - -	17-09-24 0 -	07-10-24 21 -	26-10-23 21 -	09-11-24 14 -	16-11-24 7 -	08-12-24 21 -	- 84 -	- 45 -
5. Minor repair of 1(one) pontoons (MP-394) Ghugrakathi launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates Planned days Actual dates	- - -	18-09-24 0 -	08-10-24 21 -	27-10-24 21 -	10-11-24 14 -	17-11-24 7 -	09-12-24 21 -	- 84 -	- 45 -
6. Minor repair of 1(one) pontoons (SP-89) Bohorbungia launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates Planned days Actual dates	- - -	19-09-24 0 -	09-10-24 21 -	28-10-24 21 -	11-11-24 14 -	18-11-24 7 -	10-12-24 21 -	- 84 -	- 45 -

474.60

✓

(মোঃ শাহজাহান)
পরিচালক
নৌ-সঙ্গ রিজল

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Sl. No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
								Planned dates									
2		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
8.	<u>under Khulna area</u> Minor repair of 1(one) pontoons (SP-152) Raienda ghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	03-12-24	23-12-24	13-01-25	27-01-25	03-02-25	23-02-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
9.	Minor repair of 1(one) pontoons (SP-226) Baniakhali launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	04-12-24	24-12-24	14-01-25	28-01-25	04-02-25	24-02-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
10.	Minor repair of 1(one) pontoons (SP-363) Dakop launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	04-12-24	24-12-24	14-01-25	28-01-25	04-02-25	24-02-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
10.	Minor repair of 1(one) pontoons (SP-393) Botunia launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	05-12-24	25-12-24	15-01-25	29-01-25	05-02-25	25-02-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
11.	Minor repair of 1(one) pontoons (TP-38) Khulna tourism ghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	05-12-24	25-12-24	15-01-25	29-01-25	05-02-25	25-02-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-

502.1

(মোঃ শাহজাহান)
পরিচালক
সৌ-সড়ক বিভাগ

কমডোর আরিক আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Minor repair of (one) pontoons (TP-46) Vandaria launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates Planned days Actual dates	- - -	08-12-24 0 -	28-12-24 21 -	18-01-25 21 -	01-02-25 14 -	08-02-25 7 -	28-02-25 21 -	- 84 -	- 45 -
Minor repair of (one) pontoons (TP-120) Madaripur launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates Planned days Actual dates	- - -	10-12-24 0 -	30-12-24 21 -	20-01-25 21 -	03-02-25 14 -	10-02-25 7 -	01-03-25 21 -	- 84 -	- 45 -
Minor repair of (one) pontoons (TP-226) Vandaria launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	11-12-24 0 -	31-12-24 21 -	21-01-25 21 -	04-02-25 14 -	11-02-25 7 -	02-03-25 21 -	- 84 -	- 45 -
Minor repair of (one) pontoons (MP-339) Bagerhat launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	4.20	Planned dates Planned days Actual dates	- - -	12-12-23 0 -	01-01-24 21 -	22-01-24 21 -	05-02-24 14 -	12-02-24 7 -	03-03-24 21 -	- 84 -	- 45 -
Minor repair of (one) pontoons (MP-347) Ghashiyakhali launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	12-12-24 0 -	01-01-25 21 -	22-01-25 21 -	05-02-25 14 -	12-02-25 7 -	03-03-25 21 -	- 84 -	- 45 -
Minor repair of (one) pontoons (MP-352) Fulhata launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	12-12-24 0 -	01-01-25 21 -	22-01-25 21 -	05-02-25 14 -	12-02-25 7 -	03-03-25 21 -	- 84 -	- 45 -

540.80

বিশ্ব দ্রুত খুলনা শাখায় মোট পন্থন সংখ্যা ৬০টি, শাখা হতে ২৯টি পন্থনের চাহিদা প্রেরণ করা হলে বাজেট সন্তোষের কারণে ১ম ধাপে ১৭টি এবং ২য় ধাপে ০২টি, মোট ১৯টি পন্থন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনাকাঙ্ক্ষিত দৃষ্টান্তজনিত কারণে কর্মপরিকল্পনার বাহিরে ২/১টি পন্থন জরুরী মেরামতের প্রয়োজন হতে পারে।

(মোঃ শাহজাহান)
পরিচালক
দৌ-সত্তপ রিজার্ভ
কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Est'd cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Chottogram area	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.00	Planned dates	-	19-09-24	09-10-24	28-10-24	11-11-24	18-11-24	10-12-24	-	-
1(one) pontoon (MP-386) Shekherkhil launchghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
2. Minor repair of 1(one) pontoons (SP-343) Naniyarchar ghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	19-09-24	09-10-24	28-10-24	11-11-24	18-11-24	10-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
3. Minor repair of 1(one) pontoons (SP-340) Belaichori launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	25-09-24	15-10-24	04-11-24	18-11-24	25-11-24	17-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
4. Minor repair of 1(one) pontoons (MP-379) Feringibazar ghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	26-09-24	16-10-24	05-11-24	19-11-24	26-11-24	18-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
5. Minor repair of 1(one) pontoons (TP-228) Chorakira launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	29-09-24	19-10-24	08-11-24	22-11-24	29-11-24	21-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						570.80										

বিঃ দ্রঃ চট্টগ্রাম শাখায় মোট পন্থন সংখ্যা ৩২টি, শাখা হতে ১৬টি পন্থনের চাহিদা প্রেরণ করা হলে বাজেট সম্ভার কারণে ১ম ধাপে ০৫টি এবং ২য় ধাপে ০১টি, মোট ০৬টি পন্থন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনকাজিহত দৃষ্টান্তজনিত কারণে কর্মপরিকল্পনার বাহিরে ২/১টি পন্থন জরুরী মেয়ামতের প্রয়োজন হতে পারে।


(Signature)

(মোঃ শাহজাহান)
পরিচালক
চৌ-সপ্ত বিভাগ


(Signature)
কমডোর আরিক আহমেদ মোকঃ
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
under Narayanganj area	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	25-09-24	15-10-24	04-11-24	18-11-24	25-11-24	17-12-24	-	-
Minor repair of 1(one) pontoons (SP-95)							Planned days	-	0	21	21	14	7	21	84	45
Ujanchor launchghat.							Actual dates	-	-	-	-	-	-	-	-	-
2.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	25-09-24	15-10-24	04-11-24	18-11-24	25-11-24	17-12-24	-	-
1(one) pontoons (SP-170)							Planned days	-	0	21	21	14	7	21	84	45
Central ferry ghat, Narayanganj.							Actual dates	-	-	-	-	-	-	-	-	-
3.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	26-09-24	16-10-24	05-11-24	19-11-24	26-11-24	18-12-24	-	-
1(one) pontoons (SP-207)							Planned days	-	0	21	21	14	7	21	84	45
Nabiganj launchghat.							Actual dates	-	-	-	-	-	-	-	-	-
4.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	26-09-24	16-10-24	05-11-24	19-11-24	26-11-24	18-12-24	-	-
1(one) pontoons (SP-327)							Planned days	-	0	21	21	14	7	21	84	45
Ramkrishnapur launchghat.							Actual dates	-	-	-	-	-	-	-	-	-
5.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	01-10-24	21-10-24	10-11-24	25-11-24	02-12-24	24-12-24	-	-
1(One) pontoons (SP-297).							Planned days	-	0	21	21	14	7	21	84	45
Gastola launchghat.							Actual dates	-	-	-	-	-	-	-	-	-

595.80


 (মোঃ শাহজাহান)
 পরিচালক
 সৌভাগ্য রিসোর্ট
 কমডোর আরিফ আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract
2. Minor repair of 1(One) pontoons (SP-298), Ramchandrapur launchghat.	No.	4	5 LTM	6 Chairman, BIWTA	7	8	9 Planned dates	10	11 02-10-24	12 22-10-24	13 11-11-24	14 26-11-24	15 03-12-24	16 25-12-24	17	18
		1			GOB (Rev.)	5.50	Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
7. Minor repair of 1(One) pontoons (MP-12), Honma launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
8. Minor repair of 1(One) pontoons (MP-70), Chandanpur launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
9. Minor repair of 1(One) pontoons (MP-358), Morichakandi launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
618.80																


 (মোঃ শাহজাহান)
 পরিচালক
 স্টেশনারি বিভাগ


 কমডোর অরফ আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইডব্লিউটিএ, ঢাকা।


Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract
							9	10	11	12	13	14	15	16	17	18
2		3	4	5	6	7	8									
Minor repair of 1(One) pontoons (TP-24). Ghorashal launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
11. Minor repair of 1(One) pontoons (MP-68). VIP ghat, Narayanganj.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
12. Minor repair of 1(One) pontoons (B.K barze) Matla ghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
13. Minor repair of 1(One) pontoons (SP-162). Chitry launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
14. Minor repair of 1(One) pontoons (SP-267). Ghagutia launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
651.30																


 (মোঃ আব্দুল্লাহ) পরিচালক
 কমান্ডার আরিফ আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Minor repair of 1(One) pontoons (SP-309) Lalpur launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
16. Minor repair of 1(One) pontoons (SP-355). Bosurchar launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	03-10-24	23-10-24	12-11-24	27-11-24	04-12-24	26-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-


662.30

বিঃ দ্রঃ নারায়ণগঞ্জ শাখায় মোট পনটুন সংখ্যা ৭৮টি, শাখা হতে ২৪টি পনটুনের চাহিদা প্রেরণ করা হলে বাজেট সঙ্গতার কারণে ১ম ধাপে ১৬টি এবং ২য় ধাপে ০৩টি, মোট ১৯টি পনটুন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনাকাজিত দৃষ্টিনাজনিত কারনে কর্মপরিকল্পনার বাহিরে ২/১টি পনটুন জরুরী মেরামতের প্রয়োজন হতে পারে।


(মোঃ শাহজাহান)
পরিচালক
সি-সঙ্গীত বিভাগ


কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<u>under</u> Shirairgani area	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.00	Planned dates	-	20-11-24	10-12-24	31-12-24	14-01-25	21-01-25	10-02-25	-	-
Minor repair of 1(one) pontoons (MP-363) Chilmari launchghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
Minor repair of 1(one) pontoons (MP-219) Bhoypur launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	21-11-24	11-12-24	01-01-25	15-01-25	22-01-25	11-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
3. Minor repair of 1(one) pontoons (LP-32) Bahadurabad ferryghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	24-11-24	14-12-24	04-01-25	18-01-25	25-01-25	14-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
4. Minor repair of 1(one) pontoons (SP-159) Rourmary launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	24-11-24	14-12-24	04-01-25	18-01-25	25-01-25	14-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						687.80										


 (মোঃ শফিকুল হাকিম)
 পরিচালক
 পৌরসংগঠন বিভাগ


 কমন্ডার আরিফ আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise (if prequel application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Minor repair of 1(one) pontoons (SP-106) Janthol launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	24-11-24	14-12-24	04-01-25	18-01-25	25-01-25	14-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
Minor repair of 1(one) pontoons (LP-25) Rounary ferryghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	24-11-24	14-12-24	04-01-25	18-01-25	25-01-25	14-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						698.80										

বিঃ দ্রঃ সিরাজগঞ্জ শাখায় মোট পন্থন সংখ্যা ১৪টি, শাখা হতে ০৯টি পন্থনের চাহিদা প্রেরণ করা হলে বাজেট সপ্লতার কারণে ০৬টি পন্থন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনাকাঙ্ক্ষিত দৃষ্টিনাজনিত কারণে কর্মপরিকল্পনার বাহিরে ২/১টি পন্থন জরুরী মেরামতের প্রয়োজন হতে পারে।

Signature

(মোঃ শাকজাহান)
পরিচালক
শৈ-সভা বিভাগ

Signature
কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Mawa area							Planned dates		26-11-24	16-12-24	06-01-25	20-01-25	27-01-25	16-02-25	-	-
Minor repair of 1(one) pontoons (SP-223) Takerhat launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.00	Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
Minor repair of 1(one) pontoons (LP-01) Shemulia 4no. ghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	27-11-24	17-12-24	07-01-25	21-01-25	28-01-25	17-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
3. Minor repair of 1(one) pontoons (TP-29) Surashor launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates	-	28-11-24	18-12-24	08-01-25	22-01-25	29-01-25	18-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
4. Minor repair of 1(one) pontoons (TP-136) Mulfoganj launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	8.00	Planned dates	-	28-11-24	18-12-24	08-01-25	22-01-25	29-01-25	18-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
5. Minor repair of 1(one) pontoons (TP-167) Gopalpur launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	28-11-24	18-12-24	08-01-25	22-01-25	29-01-25	18-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-

733.30

বিঃ দ্রঃ মাওয়া শাখায় মোট পন্থন সংখ্যা ২০টি, শাখা হতে ১০টি পন্থনের চাহিদা প্রেরণ করা হলে বাজেট সপ্লতার কারণে ১ম ধাপে ০৫টি ও ২য় ধাপে ০১টি সহ মোট ০৬টি পন্থন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনাকাজিত দৃষ্টিনাজনিত কারনে কর্মপরিকল্পনার বাহিরে ২/১টি পন্থন জরুরী মেয়ামতের প্রয়োজন হতে পারে।

(Signature)

(মোঃ শাহজাহান)
পরিচালক
১৪-সঙ্গী বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিসাইডরিউটিএ, ঢাকা।

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Under Aricha area	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	21-09-24	11-10-24	30-10-24	13-11-24	20-11-24	12-12-24	-	-
Minor repair of 1(one) pontoons (MP-04) Kazirhat launchghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
Minor repair of 1(one) pontoons (LP-19) Sultanganj launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	24-09-24	14-10-24	03-10-24	17-11-24	24-11-24	16-12-24	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
3.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates	-	24-09-24	14-10-24	03-10-24	17-11-24	24-11-24	16-12-24	-	-
Minor repair of 1(one) pontoons (TP-43) Sultanganj launchghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-


751.30

বিঃ দ্রঃ আরিচা শাখায় মোট পন্থুন সংখ্য ৩২টি, শাখা হতে ১১টি পন্থুনের চাহিদা প্রেরণ করা হলে বাজেট সল্পতার কারণে ১ম ধাপে ০৩টি ও ২য় ধাপে ০৪টি সহ মোট ০৭টি পন্থুন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনাকাঙ্ক্ষিত দুর্ঘটনাজনিত কারনে কর্মপরিকল্পনার বাহিরে ২/১টি পন্থুন জরুরী মেরামতের প্রয়োজন হতে পারে।

(মোঃ শাহজাহান)
পরিচালক
শ্রী-সঙ্গী রিজল

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<u>under Asugani area</u>	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates Planned days Actual dates	- - -	24-12-24 0 -	15-01-25 21 -	03-02-25 21 -	17-02-25 14 -	24-02-25 7 -	14-03-25 21 -	- 84 -	- 45 -
Minor repair of 1(one) pontoons (SP-317) Markuli launchghat.																
Minor repair of 1(one) pontoons (TP-97) Asuganj launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	9.50	Planned dates Planned days Actual dates	- - -	24-12-24 0 -	15-01-25 21 -	03-02-25 21 -	17-02-25 14 -	24-02-25 7 -	14-03-25 21 -	- 84 -	- 45 -
3. Minor repair of 1(one) pontoons (TP-10) Bhairab bazaar launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	8.00	Planned dates Planned days Actual dates	- - -	26-12-24 0 -	17-01-25 21 -	05-02-25 21 -	19-02-25 14 -	26-02-25 7 -	16-03-25 21 -	- 84 -	- 45 -
4. Minor repair of 1(one) pontoons (SP-389) Gazaria launchghat.	No.	1	LTM	Member Operation, BIWTA	GOB (Rev.)	5.00	Planned dates Planned days Actual dates	- - -	26-12-24 0 -	17-01-25 21 -	05-02-25 21 -	19-02-25 14 -	26-02-25 7 -	16-03-25 21 -	- 84 -	- 45 -
						778.80										


 (মোঃ শাহজাহান)
 পরিচালক
 'ঐক্য' বিভাগ


 কমডোর আরিফ আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইডরিউটিএ

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Minor repair of (one) pontoons (MP-208) Dubajail launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	01-01-25	22-01-25	11-02-25	25-02-25	03-03-25	24-03-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						785.30										

৳ঃ আশুগঞ্জ শাখায় মোট পন্টুন সংখ্যা ৩৫টি, শাখা হতে ২০টি পন্টুনের চাহিদা প্রেরণ করা হলে বাজেট সঙ্গতির কারণে ১ম ধাপে ০৫টি এবং ২য় ধাপে ০৪টি সহ মোট ৯টি পন্টুন ২০২৪-২০২৫ অর্থ বছরের কর্মপরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আনাকাজিত দৃষ্টিনাজনিত কারনে কর্মপরিকল্পনার বাহিরে ২/১টি পন্টুন জরুরী মেয়ামতের প্রয়োজন হতে পারে।


1.	Emergency Mooring, Remooring, Shifting, Pumpout and Cement plastering to be save the defective pontoons due to uncontrolled thrust of different launches in terminal wayside launch ghats.	14.70														
		800.00														

(Signature)
(মোঃ শাহজাহান)
পরিচালক
উপ-সভা বিভাগ

(Signature)
কমজের আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

২য় ধাপ (২.০০ কোটি)

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<u>under Chandpur area</u> Minor repair of 1(one) pontoons (SP-127) Gourangabazar launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	01-01-25	22-01-25	11-02-25	25-02-25	03-03-25	24-03-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
<u>under Aricha area</u> Minor repair of 1(one) pontoons (TP-128) Aricha launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	02-01-25	23-01-25	12-02-25	26-02-25	04-03-25	25-03-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
03. Minor repair of 1(one) pontoons (MP-374) Hizla launchghat under Chandpur	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	02-01-25	23-01-25	12-02-25	26-02-25	04-03-25	25-03-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
04. <u>under Asugani area</u> Minor repair of 1(one) pontoons (MP-343) Mofijnagar launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates	-	02-01-25	23-01-25	12-02-25	26-02-25	04-03-25	25-03-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
24.00																


 (মোঃ শাহজাহান)
 পরিচালক
 জোড়গঞ্জ বিভাগ
 কমান্ডার অফিস আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইডব্লিউটিএ ঢাকা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
under Barisal area	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	07-01-25	28-01-25	17-02-25	02-03-25	09-03-25	30-03-25	-	-
Minor repair of 1(One) pontoons (SP-153) Laskarpur launchghat.							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
06. Minor repair of 1(One) pontoons (SP-154) Alla launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	07-01-25	28-01-25	17-02-25	02-03-25	09-03-25	30-03-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
07. Minor repair of 1(One) pontoons (SP-173) Shengarikathi launchghat.	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	08-01-25	29-01-25	18-02-25	03-03-25	10-03-25	31-03-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
08. Minor repair of 1(One) pontoons (SP-365) Shahangol bazaar launchghat.	No.	01	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates	-	09-01-25	30-01-25	19-02-25	04-03-25	11-03-25	01-04-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
						46.00										

(মোঃ শাহজাহান)
পরিচালক
শেখ-সওদাগর বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ ঢাকা

71.00

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিশ্ব ইন্ডাস্ট্রি টি.এ. ঢাকা।

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<u>under Khulna area</u> Minor repair of 1 (one) pontoons (SP-214) Devraj launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates Planned days Actual dates	- - -	0 -	21 -	21 -	14 -	7 -	21 -	84 -	45 -
<u>under Khulna area</u> Minor repair of 1 (one) pontoons (SP-239) Khuikata launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates Planned days Actual dates	- - -	15-01-25 0	05-02-25 21 -	25-02-25 21 -	10-03-25 14 -	17-03-25 7 -	07-04-25 21 -	- 84 -	- 45 -
<u>under Aricha area</u> Minor repair of 1 (one) pontoons (LP-30) Nazirpur launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	5.50	Planned dates Planned days Actual dates	- - -	16-01-25 0 -	06-02-25 21 -	26-02-25 21 -	11-03-25 14 -	18-03-25 7 -	08-04-25 21 -	- 84 -	- 45 -
15.						87.5										

(মোঃ শহিদুল হক)
পরিচালক
লৌ-সওপ বিজ্ঞান

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ ঢাকা


111.50

১৭/৮/৮৮
(মোঃ শাহজাহান)
পরিচালক
মৌ-সওদাগ বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান-
বিআইডব্লিউসি।

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Minor repair of (one) pontoons under Aricha (LP-28) Dhawapara	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.00	Planned dates Planned days Actual dates	- - -	22-01-25 0 -	12-02-25 21 -	04-03-25 21 -	17-03-25 14 -	24-03-25 7 -	14-04-25 21 -	- 84 -	- 45 -
Minor repair of 1(one) pontoons (LP-37) Shetarampur launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	23-01-25 0 -	13-02-25 21 -	05-03-25 21 -	18-03-25 14 -	25-03-25 7 -	15-04-25 21 -	- 84 -	- 45 -
Minor repair of 1(one) pontoons (MP-404) Coxbazar launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	24-01-25 0 -	14-02-25 21 -	06-03-25 21 -	19-03-25 14 -	26-03-25 7 -	16-04-25 21 -	- 84 -	- 45 -

131.50


 (মোঃ নাজিম)
 পরিচালক
 সৌ-সঙ্গী বিভাগ


 কম্পিউটারিক আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইডব্লিউটিএ, ঢাকা।

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<u>under Narayanganj area</u> Minor repair of 1(One) pontoons (MP-64). Sukorshi launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	24-01-25 0 -	14-02-25 21 -	06-03-25 21 -	19-03-25 14 -	26-03-25 7 -	16-04-25 21 -	- 84 -	- 45 -
<u>under Narayanganj area</u> Minor repair of 1(One) pontoons (MP-350). Machghat, Narayanganj.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	27-01-25 0 -	17-02-25 21 -	09-03-25 21 -	22-03-25 14 -	29-03-25 7 -	19-04-25 21 -	- 84 -	- 45 -
25. <u>under Narayanganj area</u> Minor repair of 1(One) pontoons (TP-56). Netaiganj launchghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates Planned days Actual dates	- - -	28-01-25 0 -	18-02-25 21 -	10-03-25 21 -	23-03-25 14 -	30-03-25 7 -	20-04-25 21 -	- 84 -	- 45 -
						152.00										


 (মোঃ নাজিম হোসেন)
 পরিচালক
 সৌ-সত্তা বিভাগ

 কমডোর অরিফ আহমেদ মোতফ
 চেয়ারম্যান
 বিআইডরিউটিএ নকল

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2. Under Arica	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Minor repair of (One) pontoons (MP-340). Brishalika launchghat.	No.	1	LTM	Chairman, BIWTA	GOB (Rev.)	6.50	Planned dates Planned days Actual dates	- - -	28-01-25 0 -	18-02-25 21 -	10-03-25 21 -	23-03-25 14 -	30-03-25 7 -	20-04-25 21 -	- 84 -	- 45 -
Minor repair of 1(one) pontoons (Flat-3) Asuganj cargo ghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	10.00	Planned dates Planned days Actual dates	- - -	29-01-25 0 -	19-02-25 21 -	11-03-25 21 -	24-03-25 14 -	31-03-25 7 -	21-04-25 21 -	- 84 -	- 45 -
Minor repair of 1(One) pontoons (TP-166). Aktola launchghat, Barishal.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates Planned days Actual dates	- - -	30-01-25 0 -	20-02-25 21 -	12-03-25 21 -	25-03-25 14 -	01-04-25 7 -	22-04-25 21 -	- 84 -	- 45 -
29. Minor repair of 1(one) pontoons (TP-42) C&B ghat.	No.	1	LTM (e-GP)	Chairman, BIWTA	GOB (Rev.)	7.50	Planned dates Planned days Actual dates	- - -	02-02-25 0 -	23-02-25 21 -	15-03-25 21 -	28-03-25 14 -	04-04-25 7 -	25-04-25 21 -	- 84 -	- 45 -
183.5																

30. Emergency Mooring, Remooring, Shifting, Pumpout and Cement plastering to be save the defective pontoons due to uncontrolled thrust of different launches in terminal wayside launch ghats.						16.50	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -
200.00																

(মোঃ শাহজাহান)
পরিচালক
দৌ-সঙ্গ বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Annual Procurement Plan (2024-2025)


Sl. No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract
02.	Procurement of mooring gears and chains	Shackle	4	LTM	Chairman BIWTA	GOB (Rev.)	10.00	Planned dates	-	01-08-24	22-08-24	12-09-24	26-09-24	03-10-24	24-10-24	17	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
	Procurement of different Color paint (White, Black, Red Green)	liter	-	LTM	Chairman BIWTA	GOB (Rev.)	15.00	Planned dates	-	08-08-24	28-08-24	18-09-23	02-10-24	09-10-24	31-10-24	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
03.	Procurement of consumable goods (Ship & Vessel)	Size	-	LTM	Chairman BIWTA	GOB (Rev.)	8.00	Planned dates	-	27-08-24	16-09-24	05-10-24	19-10-24	26-10-24	17-11-24	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
04.	Procurement of consumable goods (Supply of salvage unit of BIWTA).	No.	-	LTM	Chairman BIWTA	GOB (Rev.)	12.00	Planned dates	-	03-09-24	23-09-24	12-10-24	26-10-24	02-11-24	24-11-24	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
05.	Procurement of consumable goods (Supply of Tire fender for ship of BIWTA).	SF.	-	LTM	Chairman BIWTA	GOB (Rev.)	6.00	Planned dates	-	10-10-24	30-10-24	19-11-24	04-12-24	11-12-24	03-01-25	-	-
								Planned days	-	0	21	21	14	7	21	84	45
								Actual dates	-	-	-	-	-	-	-	-	-
							51.00										

(মোঃ শাহজাহান)
পরিচালক
সৌ-সাগর বিভাগ

কমডোর আরিফ আহমেদ মোজফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Est'd cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract
2. Procurement of 100 Kg Anchor for STP with gears.	-	4	OTM (e-GP)	Chairman BIWTA	7	8	Planned dates	10	11	12	13	14	15	16	17	18
					GOB (Rev.)	50.00	Planned dates	-	20-10-24	09-11-24	29-11-24	14-12-24	21-12-24	13-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
Procurement of consumable goods (Crockeries)	-	-	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	07-11-24	27-11-24	18-12-24	01-01-25	08-01-25	28-01-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
Procurement of Electric goods (Bulb, Fan etc.)	-	-	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	14-11-24	04-12-24	25-12-24	08-01-25	15-01-25	04-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
Procurement of SL chain and Anchor of ship and vessel	-	-	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	19-11-24	09-12-24	30-12-24	13-01-25	20-01-25	09-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
10. Procurement of consumable goods (Jute, Seasore, Knife, Rope)	-	-	LTM	Chairman BIWTA	GOB (Rev.)	6.00	Planned dates	-	03-12-24	23-12-24	13-01-25	27-01-25	03-02-25	23-02-25	-	-
							Planned days	-	0	21	21	14	7	21	84	45
							Actual dates	-	-	-	-	-	-	-	-	-
11. Maintenance Vessel/Ship for impressment	-	-	-	DCP	GOB (Rev.)	3.00										
						125.00										

125.00


 (মোঃ শাহজাহান)
 পরিচালক
 টেক্সটাইল মিল
 চম্পা


 কমডোর আরিফ আহমেদ মোস্তফা
 চেয়ারম্যান
 বিআইজিউটিএ, ঢাকা

Annual Procurement Plan (2024-2025)

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Procurement of Oil skimmer-04 Nos. and Oil boom 800 meter with necessary equipment.	-	-	OTM (e-GP)	Chairman BIWTA	GOB (Rev.)	470.00	Planned dates	-	05-08-24	02-09-24	17-10-24	26-10-24	03-11-24	01-12-24	-	-
							Planned days	-	0	28	14	14	7	28	91	90
							Actual dates	-	-	-	-	-	-	-	-	-

(মোঃ শাহজাহান)
পরিচালক
শ্রী-স্বাস্থ্য বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিসাইডলিউটিএ, ঢাকা

Annual Procurement Plan of C&P Deptt. Under (2024-2025)

Description of Procurement (Works/Goods)	Unit	Quantity	Procurement method	Contract Approving Authority	Source of funds	Estd. cost in core (Tk.)	Time for procurement	Advertise prequel (if application)	Invite/ Advertise of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Contract sign	Total time of Contract Sign	Time for completion of Contract.	comments
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Procurement of Fuel for Vessels, Speed Boats, Pontoons etc (Tender Activities are going on). Among the budget 80% Fuel will be purchased by e-GP Open Tender Method (OTM).	litre/ kg.	1. Diesel 12,80,100 Litre 2. Lube oil- 30,100 Litre 3. Kerosene 1,55,000 Litre 4. Petrol 1,29,800 Litre 5. Hydraulic oil- 7,400 Litre 6. Gear oil-4,500 Litre 7. Grease-5,500 kg 8. Octane-7,700 Litre	e-GP (OTM)	Authority, BIWTA	GOB (Rev.)	14.40	01.07.2024 30.06.2025	N/A	-	-	-	-	-	-	49(Forty nine) days	01(One) year	The mentioned quantity of fuels may be increase/ decrease or not.
2. 20% of the fuel will be procured from BPC's depot through direct purchase method (DPM) as per demand.			DPM	-	-	3.60	-	-	-	-	-	-	-	-	-	-	

(Signature)

(মোঃ শাহজাহান)
পরিচালক
শে-সপ্তম বিভাগ

(Signature)
কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

বাজেট বরাদ্দ-৩০০.০০ লক্ষ টাকা, ৮০% ২৪০.০০ লক্ষ টাকা

અમ ધાંજ

চাঁদপুর জাতি

[illegible]

Vigilanc team works 3 Time per year of This section

Sub Total Taka

(যোঃ আব্দুল হান্নান)
পরিচালক
মৌজদা রিজাল

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Annual Procurement Plan (2024-25).

বাজেট বরাদ্দ-৩০০.০০ লক্ষ টাকা, ৮০% ২৪০.০০ লক্ষ টাকা

১ম ধাপ

খুলনা শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Procurement of Conservancy gears. Steel L/B recovery, Repair, & Painting, KLN Section	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	09-07-24	29-07-24	18-08-24	01-09-24	08-09-24	29-09-24		
							Actual dates	-	-	21	21	14	7	21	84	30
Procurement of Conservancy gears. Steel L/B recovery, Repair, & Painting, KLN Section	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	14-07-24	28-07-24	18-08-24	01-09-24	08-09-24	29-09-24		
							Actual dates	-	-	21	21	14	7	21	84	30
Procurement of Conservancy gears. Steel S/B Repair & Painting, KLN Section	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24		
							Planned dates	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-	-	-
Procurement of Conservancy gears. Iron Mark(O,D & X) Made. KLN Section	LS	150	LTM	Chairman BIWTA	GOB (Rev.)	4.50	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24		
							Planned dates	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-	-	-
5	Vigilance team works 3 Time per year of This section															
	Sub Total Taka															
	1.50															
	21.00															

(মোঃ শাহজাহান)
পরিচালক
দৌ-সঙ্গা বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিসাইডরিজিউটিএ, ঢাকা

Annual Procurement Plan (2024-25).

বাজেট বরাদ্দ-৩০০.০০ লক্ষ টাকা, ৮০% ২৪০.০০ লক্ষ টাকা

১ম ধাপ

বরিশাল শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2 Procurement of Conservancy gears, Steel L/B Recovery, Repair, & Painting, BSL Section	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24		
							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-		
Procurement of Conservancy gears, Steel L/B Recovery, Repair, & Painting, BSL Section	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24		
							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-		
							Planned dates	-	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24		
Procurement of Conservancy gears, Steel S/B Repair & Painting, BSL Section	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	0	21	21	14	7	21	84	30
							Planned days	-	-	-	-	-	-	-		
							Actual dates	-	-	-	-	-	-	-		
							Planned dates	-	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24		
4 Procurement of Conservancy gears, Iron Mark(Q,D & X) Made, BSL Section	LS	150	LTM	Chairman BIWTA	GOB (Rev.)	4.50	Planned dates	-	0	21	21	14	7	21	84	30
							Planned days	-	-	-	-	-	-	-		
							Actual dates	-	-	-	-	-	-	-		
							Planned dates	-	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24		
5 Vigilanc team works	3 Time per year of This section				Sub Total Taka		1.50	-	-	-	-	-	-	-	-	-
					Sub Total Taka		21.00	-	-	-	-	-	-	-	-	-

(মোঃ শাহজাহান)
পরিচালক
শেখ-সুপা রিভাল

কমডোর আরিফ আহমেদ মোস্তফ
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Annual Procurement Plan (2024-25).

বাজেট বরাদ্দ-৩০০.০০ লক্ষ টাকা, ৮০% ২৪০.০০ লক্ষ টাকা

১ম ধাপ

চট্টগ্রাম শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Procurement of Conservancy gears. Steel L/B Recovery, Repair, & Painting, CTG Section	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	14-07-24	28-07-24	18-08-24	01-09-24	08-09-24	29-09-24		
							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-	-	
Procurement of Conservancy gears. Steel L/B Recovery, Repair, & Painting, CTG Section	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24		
							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-	-	
Procurement of Conservancy gears. Steel L/B Recovery, Repair, & Painting, CTG Section	LS	01	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24		
							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-	-	
Procurement of Conservancy gears. Steel S/B Repair & Painting, CTG Section	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24		
							Planned days	-	0	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-	-	
Procurement of Conservancy gears. Iron Mark(O,D & X) . Made. CTG Section	LS	100	LTM	Chairman BIWTA	GOB (Rev.)	3.00	Planned dates	-	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24		
							Planned days	-	0	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-	-	
6	Vigilance team works 3 Time per year of This section					1.50										
	Sub Total Taka					24.50										

(মোঃ শাহজাহান)
পরিচালক
কৌশল বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Annual Procurement Plan (2024-25).

বাজেট বরাদ্দ-৩০০.০০ লক্ষ টাকা, ৮০% ২৪০.০০ লক্ষ টাকা

১ম ধাপ

সদরঘাট শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2 Procurement of Conservancy works. Iron Mark(O,D & X) . Maid Sadorghat Section	3 LS	4 100	5 LTM	6 Chairman BIWTA	7 GOB (Rev.)	8 3.00	9 Planned dates Planned days Actual dates	10	11 18-08-24 0 -	12 08-09-24 21 -	13 29-09-24 21 -	14 14-10-24 14 -	15 21-10-24 7 -	16 11-11-24 21 -	17 84	18 30
Vigilanc team works 3 Time per year of This section							1.50									
Sub Total Taka							4.50									

আশুগঞ্জ শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2 Procurement of Conservancy gears. Iron Mark(O,D & X) . Maid Asugonj Section	3 LS	4 100	5 LTM	6 Chairman BIWTA	7 GOB (Rev.)	8 3.00	9 Planned dates Planned days Actual dates	10	11 30-07-24 - -	12 20-08-24 21 -	13 10-09-24 21 -	14 24-09-24 14 -	15 01-10-24 7 -	16 22-10-24 21 -	17 84	18 30
Vigilanc team works 3 Time per year of This section							1.50									
3Sub Total Taka							4.50									

(মোঃ শাহজাহান)
পরিচালক
শেখ-মওদুদ রিজভী

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ. ঢাকা

Annual Procurement Plan (2024-25).

বাজেট বরাদ্দ-৩০০.০০ লক্ষ টাকা, ৮০% ২৪০.০০ লক্ষ টাকা

১ম ধাপ

আরিচা শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2 Procurement of Conservancy gears, Iron Mark(O.D & X) Made, Aricha Section	3 LS	4 100	5 LTM	6 Chairman BIWTA	7 GOB (Rev.)	8 03.00	9 Planned dates	10 -	11 14-07-24	12 28-07-24	13 18-08-24	14 01-09-24	15 08-09-24	16 29-09-24	17 84	18 30
Procurement of Conservancy gears, Dram Buoy, Made, Aricha Section	LS	50	LTM	Chairman BIWTA	GOB (Rev.)	04.00	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24	84	30
Vigilanc team works 3 Time per year of This section						1.50	Actual dates	-	-	-	-	-	-	-		
Sub Total Taka						8.50										

মাওয়া শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2 Procurement of Conservancy gears, Iron Mark (O.D & X) Made, Mawa Section	3 LS	4 100	5 LTM	6 Chairman BIWTA	7 GOB (Rev.)	8 03.00	9 Planned dates	10 -	11 30-07-24	12 20-08-24	13 10-09-24	14 24-09-24	15 01-10-24	16 22-10-24	17 84	18 30
2 Procurement of Conservancy gears, Dram Buoy, Made, Aricha Section	LS	44	LTM	Chairman BIWTA	GOB (Rev.)	03.50	Planned dates	-	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24	84	30
Vigilanc team works 3 Time per year of This section						1.50	Actual dates	-	-	-	-	-	-	-		
Sub Total Taka						8.00										

(মোঃ শাহজাহান)
পরিচালক
মৌসুম বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ

Annual Procurement Plan (2024-25).

বাজেট বরাদ্দ-৩০০.০০ লক্ষ টাকা, ৮০% ২৪০.০০ লক্ষ টাকা

১ম ধাপ

সিরাজগঞ্জ শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Procurement of Conservancy gears. Iron Mark(O,D & X)	LS	150	LTM	Chairman BIWTA	GOB (Rev.)	4.50	Planned dates	-	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24		
Made Shirajgonj Section							Planned dates	-	0	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-		
Vigilanc team works 3 Time per year of This section						1.50										
						6.00										
					Sub Total Taka											

নৌ-সহায়ক যন্ত্রপাতি মেরিন স্টোর/খানপুর স্টোরে সংগ্রহ

Tag No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	PC Pol1 Purchases	LS	100	LTM	Chairman BIWTA	GOB (Rev.)	25.00	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24		
								Planned dates	-	-	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-		
2	0 Mark, D Mark & X Mark .Maid Marine Stor	LS	600	LTM	Chairman BIWTA	GOB (Rev.)	18.00	Planned dates	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24			
								Planned dates	0	21	21	14	7	21	84	30	
								Actual dates	-	-	-	-	-	-	-		
					Sub Total Taka		29.00										

প্রধান দপ্তর

Package No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Emergency Repair, Shifting of different types of all Steel works, symbols all Navigational aids including mooring gears for LB, SB, PC Pole and others C&P related works.						92.00										
					Sub Total Taka		29.00										
					Total Taka		240.00										

(মোঃ শাহজাহান)
পরিচালক
নৌ-সহায়ক বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Annual Procurement Plan (2024-25). বাজেট বরাদ্দ-৩০০.০০ লক্ষ, ২০% ৬০.০০ লক্ষ

২য় ধাপ

চাঁদপুর শাখা

Description of procurement works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Procurement of Conservancy gears. "H" Mark. Made.	LS	100	LTM	Chairman BIWTA	GOB (Rev.)	4.20	Planned dates	-	16-03-25	06-04-25	27-04-25	22-05-25	29-05-25	19-06-25		
Chandpur Section							Planned dates	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-		
Sub Total Taka						4.20										

খুলনা শাখা

Description of procurement works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd. cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Procurement of Conservancy gears. Steel L/BR repair & Painting.	LS	2	LTM	Chairman BIWTA	GOB (Rev.)	6.00	Planned dates	-	24-03-25	14-04-25	27-04-25	11-05-25	18-05-25	09-06-25		
KLN Section							Planned dates	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-		
Sub Total Taka						6.00										

(মোঃ শাহজাহান)
পরিচালক
সৌ-সত্তা বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Annual Procurement Plan (2024-25). বাজেট বরাদ-৩০০.০০ লক্ষ, ২০% ৬০.০০ লক্ষ

২য় খণ্ড

বরিশাল শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2 Procurement of conservancy gears.Steel S/B Repair & Painting, BSL Section	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	LS	02	RFQ	Chairman BIWTA	GOB (Rev.)	1.00	Planned dates	-	24-03-25	14-04-25	27-04-25	11-05-25	18-05-25	09-06-25		
							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-	-	-
						1.00							-			

চট্টগ্রাম শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv erlise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2 Procurement of Conservancy gears, Steel L/B Repair & Painting, CTG Section	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	5.00	Planned dates	-	16-03-25	06-04-25	27-04-25	22-05-25	29-05-25	19-06-25	84	30
							Planned days	-	-	21	21	14	7	21		
							Actual dates	-	-	-	-	-	-	-		
Sub Total Taka						5.00										

আরিচা শাখা

Procurement of Conservancy gears. "H" Mark. Made, Aricha Section	LS	100	LTM	Chairman BIWTA	GOB (Rev.)	4.20	Planned dates								84	30	
							Planned days										
							Actual dates										
							Sub Total Taka										
							4.20										

প্রধান দপ্তর

সিএন ডক																
Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv erlise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notificatio n of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Emergency Repair, Shifting of different types of all Steel works, Symbols all Navigational aids including mooring gears for LB, SB, PC Pole and others C&P related works.																
Sub Total Taka						29.00										

(মোঃ শাহজাহান)
পরিচালক
গৌ-সঙ্গ বিভাগ

কম্পেজার আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

Annual Procurement Plan (2024-25). বাজেট বরাদ্দ-৩০০.০০ লক্ষ, ২০% ৬০.০০ লক্ষ

২য় ধাপ

সিরাজগঞ্জ শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Procurement of Conservancy gears, "O" Mark.Made Shirajgonj Section	LS	100	RFQ	Chairman BIWTA	GOB (Rev.)	3.00	Planned dates	-	24-03-25	14-04-25	27-04-25	11-05-25	18-05-25	09-06-25		
							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-		
Sub Total Taka						3.00										

সদরঘাট শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
1	LS	02	LTM	Chairman BIWTA	GOB (Rev.)	4.00	Planned dates	-	24-03-25	14-04-25	27-04-25	11-05-25	18-05-25	09-06-25		
Procurement of Conservancy gears. Steel L/BRepair & Painting,. Sadorghat Section							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-		
Sub Total Taka						4.00										

আশুগঞ্জ শাখা

Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Procurement of Conservancy gears, "O" Mark.Made Shirajgonj Section	LS	100	RFQ	Chairman BIWTA	GOB (Rev.)	3.00	Planned dates	-	24-03-25	14-04-25	27-04-25	11-05-25	18-05-25	09-06-25		
							Planned days	-	-	21	21	14	7	21	84	30
							Actual dates	-	-	-	-	-	-	-		
Sub Total Taka						3.00										
Total Taka						60.00										

(মোঃ শাহজাহান)
পরিচালক
সি-সকল বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডরিউটিএ, ঢাকা।

Procurement of naval support equipment (2024-2025)

Naval support equipment Budget 2,00,00,000.00 Taka only.

Sl. No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
1.	Bridal Chain	Set	10	OTM	Chairman, BIWTA	GOB (Rev.)	15.00	Planned dates	-	09-07-24	29-07-24	18-08-24	01-09-24	08-09-24	29-09-24	17	18
								Planned days	-	0	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-	-	-
2.	S L Chain 14/18/22/30	set	10	OTM	Chairman, BIWTA	GOB (Rev.)	25.00	Planned dates	-	14-07-24	28-07-24	18-08-24	01-09-24	08-09-24	29-09-24	84	30
								Planned days	-	-	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-	-	-
3.	Iron Marka	Set	1000	OTM	Chairman, BIWTA	GOB (Rev.)	42.00	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24	84	30
								Planned days	-	-	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-	-	-
4.	Scotch lite paper	Set	650	LTM	Chairman, BIWTA	GOB (Rev.)	22.50	Planned dates	-	30-07-24	20-08-24	10-09-24	24-09-24	01-10-24	22-10-24	84	30
								Planned days	-	-	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-	-	-

(মোঃ শাহজাহান)
পরিচালক
পৌ-সঙ্গী বিভাগ

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

Pack. No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
5.	LED marine lantern (Red)	No.	30	LTM	Chairman, BIWTA	GOB (Rev.)	15.00	Planned dates	-	18-08-24	08-09-24	29-09-24	14-10-24	21-10-24	11-11-24		
								Planned days	-	0	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-		
6.	LED marine lantern (Green)	No.	30	LTM	Chairman, BIWTA	GOB (Rev.)	15.00	Planned dates	-	02-01-25	23-01-25	13-02-25	27-02-25	06-03-25	27-03-25		
								Planned days	-	0	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-		
7.	LED marine lantern (White)	No.	10	LTM	Chairman, BIWTA	GOB (Rev.)	15.00	Planned dates	-	16-03-25	06-04-25	27-04-25	22-05-25	29-05-25	19-06-25		
								Planned days	-	-	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-		
8.	Mooring Bouy	No.	02	OTM	Chairman, BIWTA	GOB (Rev.)	28.00	Planned dates	-	24-03-25	14-04-25	27-04-25	11-05-25	18-05-25	09-06-25		
								Planned days	-	-	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-		
9.	TB 10 meter	No.	5	OTM	Chairman, BIWTA	GOB (Rev.)	22.50	Planned dates	-	24-03-25	14-04-25	27-04-25	11-05-25	18-05-25	09-06-25		
								Planned days	-	-	21	21	14	7	21	84	30
								Actual dates	-	-	-	-	-	-	-		
							200.00										

(মোঃ শাহজাহান)
পরিচালক
সৌ-সত্তা বিভাগ

কমডার আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

१५ भाग

কমডোর আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা।

(પ્રો: ભાસ્કરાન)
અધિકારક
બૈ.મળ મિત્રાન

২য় খণ্ড

Package No.	Description of procurement package works	Unit	Quantity	Procurement method & Type	Contract Approving Authority	Source of fund	Estd.cost in Lac (Tk.)	Time code for process	Advertise prequel (if application)	Invite/Ad vertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for completion of Contract.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
01.	Repair of Sped Boat & Cabin Cruiser Mawa/Shadargha/ Chandpur	No.	1	LTM	Chairman BIWTA	GOB (Rev.)	6.00	Planned dates Planned days Actual dates		02-01-25 0	23-01-25 21	13-02-25 21	27-02-25 14	06-03-25 7	27-03-25 21	84	30
										-	-	-	-	-	-		
						Total Taka	6.00										


 (মোঃ শাহজাহান)
 পরিচালক
 পৌ-সভা রিজেন


 কমন্ডার অফি আহমেদ মোস্তফা
 চেয়ারম্যান
 বিজাইডব্লিউটিএ ঢাকা