

BANGLADESH JUTE RESEARCH INSTITUTE
ANNUAL PROCUREMENT PLAN 2024-25

Ministry/Division : Ministry of Agriculture (MoA)
Agency : Bangladesh Jute Research Institute
Procuring Entity Name : Director (Admin. & Finance), BJRI
Head of Procuring Entity (HOPE) : Director General (DG), BJRI

Package No.	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract approving authority	Source of Funds	Estimated Cost (in Tk.)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Contract Completion Days
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
code no-3255101 Computer Consumables																
GR1	Procurement of Toner	Nos	-	OTM e-GP	DG, BJRI	GOB	14,00,000/-	Planned Date	18.08.24	01.09.24	15.09.24	22.09.24	29.09.24	27.10.24	71	60
GR2	Others	-	-	DPM	DG, BJRI	GOB	1,00,000/-	-	-	-	-	-	-	-	-	-
code no-3255105 Other stationary																
GR3	Procurement of Stationary goods	Nos	-	OTM e-GP	DG, BJRI	GOB	22,00,000/-	Planned Date	19.08.24	02.09.24	16.09.24	23.09.24	30.09.24	28.10.24	71	30
GR4	Others	-	-	DPM	DG, BJRI	GOB	2,60,000/-	-	-	-	-	-	-	-	-	-
code no-3256102 (Chemicals)																
GR5	Procurement of Chemicals	Nos	-	OTM e-GP	DG, BJRI	GOB	8,00,000/-	Planned Date	20.08.24	03.09.24	17.09.24	24.09.24	01.10.24	29.10.24	71	60
GR6	Procurement of Chemicals for molecular research	Nos	-	RFQ	DG, BJRI	GOB	5,00,000/-	Planned Date	27.08.24	10.09.24	24.09.24	01.10.24	08.10.24	05.11.24	71	60
GR7	Others	-	-	DPM	DG, BJRI	GOB	1,00,000/-	-	-	-	-	-	-	-	-	-
code no-3256103 (consumable items)																
GR8	Procurement of consumables items	Nos	-	OTM e-GP	DG, BJRI	GOB	4,00,000/-	Planned Date	21.08.24	04.09.24	18.09.24	25.09.24	02.10.24	30.10.24	71	60
GR9	Procurement of Towel and Glass	Nos	-	RFQ	DG, BJRI	GOB	5,00,000/-	Planned Date	28.08.24	11.09.24	25.09.24	02.10.24	09.10.24	06.11.24	71	30
GR10	Others	-	-	DPM	DG, BJRI	GOB	1,00,000/-	-	-	-	-	-	-	-	-	-
code no-3256105 (Raw Materials and spare parts)																
GR11	Procurement of different kinds of Raw Materials	Nos	-	OTM e-GP	DG, BJRI	GOB	3,00,000/-	Planned Date	22.08.24	05.09.24	19.09.24	26.9.24	03.10.24	31.10.24	71	30
GR12	Procurement of Tires and Tube	Nos	-	OTM e-GP	DG, BJRI	GOB	5,00,000/-	Planned Date	29.08.24	12.09.24	26.09.24	03.10.24	10.10.24	07.11.24	71	60
GR13	Others	-	-	DPM	DG, BJRI	GOB	1,60,000/-	-	-	-	-	-	-	-	-	-
code no-3256106 (Uniform)																
GR14	Procurement of Uniform	Nos	-	OTM e-GP	DG, BJRI	GOB	15,00,000/-	Planned Date	25.08.24	08.09.24	22.09.24	29.09.24	06.10.24	03.11.24	71	30

Current page-2

(Signature)
28/09/24
(শেখাশ চন্দ্র ঘোষা)
সিএসএমএন (চলতি দায়িত্ব)
সহকারী ও বিক্রয় শাখা
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

(Signature)
28/09/24
(মোঃ জাহাঙ্গীর হোসেন)
উপ-পরিচালক (প্রশাসন) চলতি দায়িত্ব
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

(Signature)
28/09/2024
(ড. এস. এম. মাহবুব আলী)
পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

(Signature)
28/09/24
(ড. মোঃ আবদুল আউয়াল)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

BANGLADESH JUTE RESEARCH INSTITUTE
ANNUAL PROCUREMENT PLAN 2024-25

Package No.	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract approving authority	Source of Funds	Estimated Cost (in Tk.)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Contract Completion Days
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
code no-3258103 Computer (Repairing and Maintenance)																
GR15	Repairing and Maintenance of computer & accessories	Nos	-	RFQ	DG, BJRI	GOB	5,00,000/-	Planned Date	14.08.24	28.08.43	11.09.24	18.09.24	25.09.24	23.10.24	71	30
GR16	Others	-	-	DPM	DG, BJRI	GOB	2,00,000/-	-	-	-	-	-	-	-	-	-
code no-3258105 Other machineries and equipment (Repairing and Maintenance)																
GR17	Repairing and Maintenance of BJRI Machines/ equipment	-	-	OTM e-GP	DG, BJRI	GOB	7,00,000/-	Planned Date	27.08.24	10.09.43	24.09.24	01.10.24	08.10.24	05.11.24	71	60
GR18	Repairing and Maintenance of AC	Nos	-	RFQ	DG, BJRI	GOB	4,00,000/-	Planned Date	18.08.24	01.09.24	15.09.24	22.09.24	29.09.24	27.10.24	71	30
GR19	Others	-	-	DPM	DG, BJRI	GOB	2,00,000/-	-	-	-	-	-	-	-	-	-
code no-4112306 (Laboratory equipment)																
GR20	Procurement of Laboratory equipment	Nos	-	OTM e-GP	DG, BJRI	GOB	45,00,000/-	Planned Date	28.08.24	11.09.24	25.09.24	02.10.24	09.10.24	06.11.24	71	60
GR21	Procurement of AC	Nos	-	RFQ	DG, BJRI	GOB	3,00,000/-	Planned Date	19.08.24	02.09.24	16.09.24	23.09.24	30.09.24	28.10.24	71	30
GR22	Others	-	-	DPM	DG, BJRI	GOB	2,00,000/-	-	-	-	-	-	-	-	-	-
code no-4112202 (Computer and accessories)																
GR23	Procurement of Computer	Nos	-	OTM e-GP	DG, BJRI	GOB	50,00,000/-	Planned Date	20.08.24	03.09.24	17.09.24	24.09.24	01.10.24	29.10.24	71	30
code no-4112310 (Office equipment)																
GR24	Procurement of office equipment	Nos	-	OTM e-GP	DG, BJRI	GOB	10,00,000/-	Planned Date	21.08.24	04.09.24	18.09.24	25.09.24	02.10.24	30.10.24	71	30
GR25	Procurement of office Accessories	Nos	-	OTM e-GP	DG, BJRI	GOB	8,00,000/-	Planned Date	27.08.24	10.09.43	24.09.24	01.10.24	08.10.24	05.11.24	71	60
GR26	Others	-	-	DPM	DG, BJRI	GOB	2,00,000/-	-	-	-	-	-	-	-	-	-
code no-4112314 (Furniture)																
GR27	Procurement of Furniture	Nos	-	OTM e-GP	DG, BJRI	GOB	22,00,000/-	Planned Date	22.08.24	05.09.24	19.09.24	26.9.24	03.10.24	31.10.24	71	30

২৪/০৭/২৪
(পলাশ চন্দ্র ঘোষা)
সেলসম্যান (চলতি দায়িত্ব)
সহকারী ও বিক্রয় শাখা
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

২৪/০৭/২৪
(মোঃ জাহাঙ্গীর হোসেন)
উপ-পরিচালক (প্রশাসন) চলতি দায়িত্ব
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

২৪/০৭/২০২৪
(ড. এস. এম. মাহবুব আলী)
পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

২৪/০৭/২৪
(ড. মোঃ আবদুল আউয়াল)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

Financial Year: 2024-2025
ANNUAL PROCUREMENT PLAN (Repair & Maintenance)

Ministry / Division : Ministry of Agriculture
Agency : Bangladesh Jute Research Institute (BJRI)
Procuring Entity Name & Code : Director (A&F), Bangladesh Jute Research Institute
Hope : Director General, Bangladesh Jute Research Institute

Package No.	Description of Procurement Package works	Unit	Quantity	Procurement method & Type	Contract Approved Authority	Source of Funds	Est. Cost in Lakh Tk.	Time Code for Process	Advertise Prequel (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time of completion to Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Economic code no : 3258106, Residential Buildings (Repair & Maintenance) Budget : 40.00 lakh																	
WR-1(R)	Repairing, Renovation works & others necessary works of C-Type & F-Type Staff Quater inside, outside, Staircase & Roof top at Jute Research Regional Station Kishoregonj.	Sqm.	1	OTM (e-GP)	DG BJRI	GOB	34.50	Planned Dates	06-08-2024	10-08-2024	31-08-2024	14-09-2024	21-09-2024	28-09-2024	26-10-2024	11-01-2025	09-06-2025
								Planned Days	0	0	21	14	7	7	28	77	150
								Actual Date									
WR-2(R)	Repairing, Renovation & Maintenance works of BJRI head quarter, Monipuripara residential buildings/Regional station/ Sub-station, buildings houses area as per required new allotment/ transfer allotment/ as per demand of flat BJRI H.Q Dhaka-1207.	Sqm.	1	OTM (e-GP)/ RFQ	DG BJRI	GOB	5.00	Planned Dates	07-08-2024	11-08-2024	01-09-2024	15-09-2024	22-09-2024	29-09-2024	27-10-2024	12-01-2025	10-06-2025
								Planned Days	0	0	21	14	7	7	28	77	150
								Actual Date									
WR-3(R)	Others	Job	1	-	DG BJRI	GOB	0.50	Planned Dates	20-07-2024	0	0	0	0	0	0	0	20-06-2025
								Planned Days	0	0	0	0	0	0	0	0	0
								Actual Date									
Sub Total (Code no: 3258106) Tk =								40.00									

29-07-2024
(সবুজ মিসা)
উপ-সহকারী প্রকৌশলী (সিভিল)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/2028
(শরিফুল ইসলাম)
সহকারী প্রকৌশলী (সিভিল)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/28
(মোঃ জাহাঙ্গীর হোসেন)
উপ-পরিচালক, প্রশাসন (চ. দা.)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/28
(ড. এস, এম, মাহবুব আলী)
পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/28
(ড. মোঃ আবদুল আউয়াল)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

Economic code no : 3258108 Other Buildings and Structures (Repair & Maintenance)								Budget : 95.00 lakh									
WR-4(R)	Necessary repair and renovation work of Director General's office entrance including sensor door, ground floor driver's room and 1st floor common space and office rooms at BJRI H.Q Dhaka -1207.	Sqm	1	OTM (e-GP)	DG BJRI	GOB	26.00	Planned Dates	09-08-2024	13-08-2024	03-09-2024	14-09-2024	21-09-2024	28-09-2024	26-10-2024	11-01-2025	09-06-2025
								Planned Days	0	0	21	14	7	7	28	77	150
								Actual Date									
WR-5(R)	Repairing, Renovation & necessary works of PTC Building entrance at ground floor common space & 1 st floor remaining guest rooms, common space & including staircase PTC Building at BJRI H.Q Dhaka-1207.	Sqm.	1	OTM (e-GP)	DG BJRI	GOB	30.00	Planned Dates	06-08-2024	10-08-2024	31-08-2024	14-09-2024	21-09-2024	28-09-2024	26-10-2024	11-01-2025	09-06-2025
								Planned Days	0	0	21	14	7	7	28	77	150
								Actual Date									
WR-6(R)	Repairing, Renovation & Maintenance works of Ground floor common space of Research Buildings at BJRI H.Q Dhaka-1207.	Sqm.	1	OTM (e-GP)	DG BJRI	GOB	38.00	Planned Dates	07-08-2024	11-08-2024	01-09-2024	15-09-2024	22-09-2024	29-09-2024	27-10-2024	12-01-2025	10-06-2025
								Planned Days	0	0	21	14	7	7	28	77	150
								Actual Date									
WR-7(R)	Others	Job	1	-	DG BJRI	GOB	1.00	Planned Dates	20-07-2024	0	0	0	0	0	0	0	20-06-2025
								Planned Days	0	0	0	0	0	0	0	0	0
								Actual Date									
Sub total (Code no : 3258108) Tk =								95.00									

Economic code no : 3258114, Irrigation and drainage structure (Repair & Maintenance)										Budget : 10.00 lakh								
WR-8(R)	Necessary repairing and Maintenance works of Existing drains (as per requirement) of Office/Residential area at BJRI H.Q Dhaka-1207.	Rm.	1	OTM (e-GP)/ RFQ	DG BJRI	GOB	10.00	Planned Dates	09-08-2024	13-08-2024	03-09-2024	14-09-2024	21-09-2024	28-09-2024	26-10-2024	11-01-2025	09-06-2025	
								Planned Days	0	0	21	14	7	7	28	77	150	
								Actual Date										
Sub total (Code: 3258114) Tk =							10.00											

24-07-2024
(সবুজ মিয়া)
উপ-সহকারী প্রকৌশলী (সিভিল)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/2024
(শরিফুল ইসলাম)
সহকারী প্রকৌশলী (সিভিল)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/9/24
(মোঃ জাহাঙ্গীর হোসেন)
উপ-পরিচালক, প্রশাসন (চ. দা.)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/9/24
(ড. এস. এম. সাহাবুল আলী)
পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/9/24
(ড. মোঃ আবদুল আউয়াল)
সহ-পরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

Financial Year : 2024-2025

ANNUAL PROCUREMENT PLAN (Capital)

Ministry / Division : Ministry of Agriculture
Agency : Bangladesh Jute Research Institute (BJRI)
Procuring Entity Name & Code : Director (A&F), Bangladesh Jute Research Institute
Hope : Director General, Bangladesh Jute Research Institute

Package No.	Description of Procurement Package works	Unit	Quantity	Procurement method & Type	Contract Approved Authority	Source of Funds	Est. Cost in Lakh Tk.	Time Code for Process	Advertise Prequel(if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time of completion to Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Economic code no : 4111306 Irrigation structure (Capital) Budget : 10.00 lakh																	
WC-9(C)	Construction works of Irrigation Drain at Jute Research Regional Station Kishoregonj.	RM	1	OTM (e-GP/ RFQ	DG BJRI	GOB	10.00	Planned Dates	09-08-2024	13-08-2024	03-09-2024	14-09-2024	21-09-2024	28-09-2024	26-10-2024	11-01-2025	09-06-2025
								Planned Days	0	0	21	14	7	7	28	77	150
								Actual Date									
Sub Total (Code: 4111306) Tk =								10.00									

Economic code no : 4111309 Health provision and water supply (Capital)								Budget : 10.00 lakh									
WC-10(C)	Construction works of partial replacement of main water lines at places of main water line for uninterrupted supply of fresh water to Offices/Residential area & others necessary works of BJRI H.Q Dhaka	Job	1	OTM (e-GP)/RFQ	DG BJRI	GOB	10.00	Planned Dates	08-08-2024	12-08-2024	02-09-2024	13-09-2024	20-09-2024	27-09-2024	25-10-2024	10-01-2025	08-06-2025
								Planned Days	0	0	21	14	7	7	28	77	150
								Actual Date									
Sub Total (Code: 4111309) Tk=							10.00										

24-07-2024
(সবুজ মিয়া)
উপ-সহকারী প্রকৌশলী (সিভিল)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/2024
(শরিফুল ইসলাম)
সহকারী প্রকৌশলী (সিভিল)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/2024
(মোঃ জাহাঙ্গীর হোসেন)
উপ-পরিচালক, প্রশাসন (চ. দা.)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/24
(ড. এস. এম. মাহবুব আলী)
পরিচালক (প্রশাস ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/24
(ড. মোঃ আবদুল আউয়াল)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

Economic code no : 4111315 Small Capital Work (Capital)								Budget : 15.00 lakh									
WC-11(C)	Construction of accessories including guide wall for beautification between the two roads leading to the office entrance from the main gate of BJRI's head office and construction of guardroom adjacent to Gate No. 3 at BJRI H.Q Dhaka-1207.	Sqm	1	OTM (e-GP)	DG BJRI	GOB	15.00	Planned Dates	10-09-2024	14-09-2024	05-10-2024	19-10-2024	26-10-2024	03-11-2024	30-11-2024	15-02-2025	24-06-2025
								Planned Days	0	0	21	14	7	7	28	77	130
								Actual Date									
								Sub Total (Code: 4111315) Tk =									

Economic code no : 4111317 Other Buildings and Structures (Capital)										Budget : 05.00 lakh								
WC-12(C)	Construction works of Tin Shed garage on south side vacant lot of BJRI Director General's office at BJRI H.Q Dhaka-1207.	Sqm	1	RFQ	DG BJRI	GOB	05.00	Planned Dates	10-09-2024	14-09-2024	05-10-2024	19-10-2024	26-10-2024	03-11-2024	30-11-2024	15-02-2025	25-06-2025	
								Planned Days	0	0	21	14	7	7	28	77	131	
								Actual Date										
Sub Total (Code: 4111317) Tk=								05.00										

29-07-2024
(সবুজ মিয়া)
উপ-সহকারী প্রকৌশলী (সিভিল)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/09/2028
(শরিফুল ইসলাম)
সহকারী প্রকৌশলী (সিভিল)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/9/28
(মোঃ জাহাঙ্গীর হোসেন)
উপ-পরিচালক, প্রশাসন (চ. দা.)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/9/28
(ড. এস. এম. মাহবুব আলী)
পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭

28/9/28
(ড. মোঃ আবদুল আউয়াল)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

64

Financial Year : 2024-2025
ANNUAL PROCUREMENT PLAN

Ministry / Division : Ministry of Agriculture
 Policy : Bangladesh Jute Research Institute (BJRI)
 Issuing Entity Name & Code : Director (A&F), Bangladesh Jute Research Institute
 : Director General, Bangladesh Jute Research Institute

Sl. No.	Description of Procurement Package works	Unit	Quantity	Procurement method & Type	Contract Approved Authority	Source of Funds	Est. Cost in Lakh Tk.	Time Code for Process	Advertise Prequel(if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time of completion to Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Economic code no : 3258119 Electrical Structures(Repair & Maintenance)																	
-)	Alteration of old/ dilapidated 11 KV main electric cable and other necessary repair and renovation work of Jute Textile Wing Electrical Sub Station at BJRI Head Office.	Job	1	OTM(e-GP)	DG BJRI	GOB	17.00	Planned Dates	10-08-24	17-08-24	31-08-24	15-09-23	22-09-24	29-09-24	06-10-24	06-10-24	06-01-25
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
-)	Necessary repair and renovation of old/worn electrical lines of Dyeing Lab-2 of Technical Wing of BJRI Head Office.	Job	1	OTM(e-GP)	DG BJRI	GOB	6.00	Planned Dates	10-08-24	17-08-24	31-08-24	15-09-23	22-09-24	29-09-24	06-10-24	06-10-24	06-01-25
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
-)	Necessary repair and renovation of dilapidated electrical main lines of buildings No. 123 and 120 of the residential area of BJRI head office.	Job	1	OTM(e-GP)/ RFQ	DG BJRI	GOB	4.50	Planned Dates	10-08-24	17-08-24	31-08-24	15-09-23	22-09-24	29-09-24	06-10-24	06-10-24	06-01-25
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
Sub Total (Code no : 3258119) Tk =							27.50 Lakh										


Steven
28/9/24
সুজন হুয়া
সহকারী প্রকৌশলী (ভিডিও) (চ. দা.)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


Comar
28/9/24
উপ-পরিচালক (প্রশাসন)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


সুজন হুয়া
28/9/24
পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


আবদুল আজিজ
28/9/24
(ড. মোঃ আবদুল আজিজ)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

Package No.	Description of Procurement Package works	Unit	Quantity	Procurement method & Type	Contract Approved Authority	Source of Funds	Est. Cost in Lakh Tk.	Time Code for Process	Advertise Prequel(if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time of completion to Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Economic code no: 4112303 (Electrical equipment)																	
GD-1(G)	Procurement of electrical goods for use in various labs, offices, residential buildings and security works of BJRI	L.S.	1	OTM(e-GP)	DG BJRI	GOB	8.00	Planned Dates	10-08-24	20-08-24	04-09-24	18-09-24	25-09-24	02-10-24	09-10-24	07-11-24	12-02-25
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
GD-2(G)	Purchase of new meter equipment for replacement of old electric meter in each building(Each flat) in residential area of BJRI head office and addition of new meter.	Job	-	RFQ	DG BJRI	GOB	3.00	Planned Dates	10-08-24	20-08-24	04-09-24	18-09-24	25-09-24	02-10-24	09-10-24	07-11-24	12-02-25
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
GD-3(G)	Miscellaneous (advance grant)	Job	-	DPM	DG BJRI	GOB	2.50	Planned Dates	0	0	10	00	7	7	28	52	30
								Actual Date									
								Actual Date									
Sub Total (Code no : 4112303) Tk =							13.50 Lakh										


 24.7.24
 সুমন বড়ুয়া
 সহকারী প্রকৌশলী (ভবন) (স. দা.)
 বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
 মাসিক মিয়া এভিনিউ, ঢাকা-১২০৭।


 28/9/28
 উপ-পরিচালক (প্রশাসন)
 বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
 মাসিক মিয়া এভিনিউ, ঢাকা-১২০৭।


 28/09/28
 পরিচালক (প্রশাসন ও অর্থ)
 বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
 মাসিক মিয়া এভিনিউ, ঢাকা-১২০৭।


 28/9/28
 (ড. মোঃ আবদুল আজিজ)
 মহাপরিচালক
 বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
 মাসিক মিয়া এভিনিউ, ঢাকা-১২০৭।


12


Financial Year : 2024-2025
ANNUAL PROCUREMENT PLAN


Ministry / Division : Ministry of Agriculture
Agency : Bangladesh Jute Research Institute (BJRI)
Procuring Entity Name & Code : Director (A&F), Bangladesh Jute Research Institute
Hope : Director General, Bangladesh Jute Research Institute


Economic code no: 3258101 Motor Vehicle(Repairing & maintenance)

Package No.	Description of Procurement Package works	Unit	Quantity	Procurement method & Type	Contract Approved Authority	Source of Funds	Est. Cost in Lakh Tk.	Time Code for Process	Advertise Prequel(if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time of completion to Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR-1(R)	Repairing & maintenance works & Others Necessary works of (06) Vehicles	Job	1	OTM(e-GP)/RFQ	DG BJRI	GOB	4.50	Planned Dates	10-08-24	20-08-24	04-09-24	18-09-24	25-09-24	02-10-24	09-10-24	07-11-24	12-02-25
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
WR-1(R)	Repairing & maintenance works & Others Necessary works of (06) Vehicles	Job	-	OTM(e-GP)/RFQ	DG BJRI	GOB	4.50	Planned Dates	10-08-24	20-08-24	04-09-24	18-09-24	25-09-24	02-10-24	09-10-24	07-11-24	12-02-25
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
WR-1(R)	Repairing & maintenance works & Others Necessary works of (06) Vehicles	Job	-	OTM(e-GP)/RFQ	DG BJRI	GOB	4.50	Planned Dates	25-08-24	30-08-24	14-09-24	28-09-24	05-10-24	12-10-24	19-10-24	17-11-24	17-02-24
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
GD-2(G)	Miscellaneous (Advance Sanction)	Job	-	DPM	DG BJRI	GOB	1.00	Planned Dates	25-08-24	30-08-24	14-09-24	28-09-24	05-10-24	12-10-24	19-10-24	17-11-24	17-02-24
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
Total Tk =							14.50 Lakh										


21.7.24
সমন বড়ুয়া
সহকারী প্রকৌশলী (সি. দা.)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


28/9/24
উপ-প্রিচালক (প্রশাসন)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


28/9/24
প্রিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


28/9/24
(ড. মোঃ আবদুল আউয়াল)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

১৫

Economic code no: 4112201 Motor Vehicle

Package No.	Description of Procurement Package works	Unit	Quantity	Procurement method & Type	Contract Approved Authority	Source of Funds	Est. Cost in Lakh Tk.	Time Code for Process	Advertise Prequel(if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time of completion to Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-I(G)	Procurement of (02) Vehicles	Nos	2	DPM	DG BJRI	GOB	97.00	Planned Dates	09-10-24	09-10-24	19-10-24	03-11-24	09-11-24	10-11-24	07-12-24	07-12-24	07-04-25
								Planned Days	0	0	14	14	7	7	28	70	90
								Actual Date									
						Total Tk =	97.00 Lakh										

[Signature]
২৮.৭.২৪

সুমন বড়ুয়া
সহকারী প্রকৌশলী (ভবিত্ত) (চ. দা.)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

[Signature]
২৮/৭/২৪

উপ-পরিচালক (প্রশাসন)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

[Signature]
২৮/০৭/২৪

পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।

[Signature]
২৮/৭/২৪

(ড. মোঃ আব্দুল আজিজ)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


**BANGLADESH JUTE RESEARCH INSTITUTE
ANNUAL PROCUREMENT PLAN 2024-25**

Ministry/Division : Ministry of Agriculture (MoA)
Agency : Bangladesh Jute Research Institute
Procuring Entity Name : Director (Admin. & Finance), BJRI
Head of Procuring Entity (HOPE) : Director General (DG), BJRI


Code No:3255102 (Printing & Packaging)

Package No.	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract approving authority	Source of Funds	Estimated Cost (in Tk.)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Contract Completion Days
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GR1	Printing of BJRI Leaflets, Booklets	Nos	-	RFQ/OTM	DG, BJRI	GOB	4,00,000/-	Planned Date	10-09-24	24-09-24	02-10-24	09-10-24	17-10-24	05-11-24	55	60
GR2	Printing and packaging of Annual Research Report, Research Highlights and Annual Research Program	Nos	-	RFQ/OTM	DG, BJRI	GOB	5,00,000/-	Planned Date	10-09-24	24-09-24	02-10-24	09-10-24	17-10-24	05-11-24	55	60
GR3	Printing of BJRI Wall Calendar	Nos	-	RFQ/OTM	DG, BJRI	GOB	3,00,000/-	Planned Date	01-11-24	14-11-24	21-11-24	04-12-24	11-12-24	18-12-24	48	60
GR4	Printing and binding of BJRI Annual Report, 2023-24	Nos	-	RFQ/OTM	DG, BJRI	GOB	3,00,000/-	Planned Date	08-09-24	19-09-24	29-09-24	10-10-24	17-10-24	24-10-24	44	60
GR5	Printing of BJRI Exam Paper	Nos	-	RFQ/OTM	DG, BJRI	GOB	3,00,000/-	Planned Date	01-11-24	14-11-24	21-11-24	04-12-24	11-12-24	18-12-24	44	60
GR6	Others	-	-	DPM	DG, BJRI	GOB	4,60,000/-	Planned Date	-	-	-	-	-	-	-	-


Total = 22,60,000.00 (In words: Twenty Two Lac Sixty Thousand) Taka Only


26/09/2028


সুশান্ত কুমার ঢালী
প্রকাশনা কর্মকর্তা (চা দাঃ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এজিন্সি, ঢাকা-১২০৭।


26/9/2028

ড. এ. টি. এম. সিদ্দিকুল আলম
মুখ্য প্রকৌশলিক কর্মকর্তা ও
কিনারস প্রধান
পরিচালনা, প্রশাসন ও যোগাযোগ বিভাগ
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এজিন্সি, ঢাকা-১২০৭


26/9/2028
(ড. এস. এম. মাহবুব আলী)
পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এজিন্সি, ঢাকা-১২০৭

(ড. মোহাম্মদ আল হোসেন)
পরিচালক
পরিচালনা, প্রশাসন ও যোগাযোগ
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এজিন্সি, ঢাকা-১২০৭।


26/9/28
(ড. মোঃ আবদুল আউয়াল)
মহাপরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এজিন্সি, ঢাকা-১২০৭।


**BANGLADESH JUTE RESEARCH INSTITUTE
ANNUAL PROCUREMENT PLAN 2024-25**


Ministry/Division : Ministry of Agriculture (MoA)
Agency : Bangladesh Jute Research Institute
Procuring Entity Name : Director (Admin. & Finance), BJRI
Head of Procuring Entity (HOPE) : Director General (DG), BJRI


Code No :3211126 (Audio & Video/Film making)


Package No.	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract approving authority	Source of Funds	Estimated Cost (in Tk.)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Contract Completion Days
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GR1	Documentary film (BJRI at a glance)	Nos	1	OTM/RFQ	DG, BJRI	GOB	3,00,000/-	Planned Date	14-10-24	27-10-24	10-11-24	17-11-24	24-11-24	05-12-24	50	60
GR2	Documentary film Technology Developed by BJRI	Nos	1	OTM/RFQ	DG, BJRI	GOB	3,00,000/-	Planned Date	14-10-24	27-10-24	10-11-24	17-11-24	24-11-24	05-12-24	50	60


Total = 6,00,000.00 (In words: Six Lac) Taka Only


26/09/2024
সুশান্ত কুমার দালী
প্রকাশনা কর্মকর্তা (চঃ দাঃ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


26/9/24
ড. এ. টি. এম. মোরশেদ আলম
মুখ্য বৈজ্ঞানিক কর্মকর্তা ও
সহকারী প্রদান
পরিচালনা, প্রশিক্ষণ ও যোগাযোগ বিভাগ
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


26/9/24
(ড. এস. এম. মাহবুব আলী)
পরিচালক (প্রশাসন ও অর্থ)
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


26/9/24
(ড. মোহাম্মদ আল হোসেন)
পরিচালক
পরিচালনা, প্রশিক্ষণ ও যোগাযোগ
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।


26/9/24
(ড. মোহাম্মদ আল হোসেন)
সহকারী পরিচালক
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট
মানিক মিয়া এভিনিউ, ঢাকা-১২০৭।