



कृषिर्ह जगन्नाथि

CitySentryHQ Desktop PARTNERbudgnt 24-25Procurement Plan BU#124-25

| Program Name & Code: Program on agricultural and Rural Transformation for Nutrition, Livestock, Fisheries and Aquaculture |                                                                                                                                                                                                                                                                                                                                                   |       |          |                         |                              |                 |                          |                       |                          |                |                   |                   |                       |                      |                                                |                                 |  |
|---------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|----------|-------------------------|------------------------------|-----------------|--------------------------|-----------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|----------------------|------------------------------------------------|---------------------------------|--|
| Pack No.                                                                                                                  | Description of Procurement Package as per DPP                                                                                                                                                                                                                                                                                                     | Unit  | Quantity | Procedure Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lakh (Tk.) | Time code for Process | Invitel/advertise Tender | Tender opening | Tender Evaluation | Approval to Award | Notification of Award | Sigining of Contract | Total Time to completion of Contract signature | Time for completion of Contract |  |
| 1                                                                                                                         | 2<br>Procurement of laboratory equipment 1 (HVA/C, fire fighting system,furniture,electrical equipment)                                                                                                                                                                                                                                           | 3 nos | 4 9      | 5 OTM                   | 6 DG, BJRI                   | 7 DPL           | 8 61.00                  | 9 Planned days        | 11 19/09/2024            | 12 3/10/2024   | 13 10/10/2024     | 14 17/10/2024     | 15 24/10/24           | 16 22/11/2024        | 17 63                                          | 18 1/1/2025                     |  |
| GPP1                                                                                                                      |                                                                                                                                                                                                                                                                                                                                                   |       |          |                         |                              |                 |                          | Planned days          | 0                        | 14             | 7                 | 7                 | 7                     | 28                   | 63                                             | 7/2/2025                        |  |
| GPP2                                                                                                                      | Procurement of laboratory equipment 2 (UTM, injection molding machine)                                                                                                                                                                                                                                                                            | nos   | 2        | OTM                     | DG, BJRI                     | DPL             | 136.00                   | Planned days          | 25/09/2024               | 9/10/2024      | 16/10/2024        | 23/10/2024        | 30/10/2024            | 28/11/2024           | 63                                             | 90                              |  |
|                                                                                                                           |                                                                                                                                                                                                                                                                                                                                                   |       |          |                         |                              |                 |                          | Planned days          | 0                        | 14             | 7                 | 7                 | 7                     | 28                   |                                                | 11/2/2025                       |  |
| GPP3                                                                                                                      | Procurement of laboratory equipment 3 (Centrifuge, Freeze, Alternative Ultra-pure Water Purification system, Electronic balance, Distillation unit, Laminar air flow, Muffle furnace, Oven, Soxhlet apparatus, STA, Ultrasonic bath, Vacuum filter, Water bath, Hot plate with magnetic stirrer, AAS, Wet Digestion Unit, Micro Liter Centrifuge) | nos   | 26       | OTM                     | DG, BJRI                     | DPL             | 175.70                   | Planned Dates         | 29/09/2024               | 13/10/202      | 20/10/2024        | 27/10/2024        | 4/11/2024             | 2/12/2024            | 63                                             | 90                              |  |
|                                                                                                                           |                                                                                                                                                                                                                                                                                                                                                   |       |          |                         |                              |                 |                          | Planned days          | 0                        | 14             | 7                 | 7                 | 7                     | 28                   |                                                |                                 |  |
| GPP4                                                                                                                      | Procurement of computer                                                                                                                                                                                                                                                                                                                           | nos   | 5        | RFOQ                    | DG, BJRI                     | DPL             | 5.00                     | Planned Dates         | 30/09/2024               | 7/10/2024      | 14/10/2024        | 21/10/2024        | 28/10/2024            | 26/11/2024           | 36                                             | 5/12/2024                       |  |
|                                                                                                                           |                                                                                                                                                                                                                                                                                                                                                   |       |          |                         |                              |                 |                          | Planned days          | 0                        | 7              | 7                 | 7                 | 7                     | 7                    |                                                | 30                              |  |
| GPP5                                                                                                                      | Procurement of agricultural supplies (fertilizer)                                                                                                                                                                                                                                                                                                 | LS    | LS       | RFOQ                    | DG, BJRI                     | DPL             | 1.00                     | Planned Dates         | 1/1/2025                 | 8/1/2025       | 15/01/2025        | 22/01/2025        | 29/01/2025            | 6/2/2025             | 35                                             | 30                              |  |
|                                                                                                                           |                                                                                                                                                                                                                                                                                                                                                   |       |          |                         |                              |                 |                          | Planned days          | 0                        | 7              | 7                 | 7                 | 7                     | 7                    |                                                |                                 |  |
| Total (lakhtk.) 362.70                                                                                                    |                                                                                                                                                                                                                                                                                                                                                   |       |          |                         |                              |                 |                          |                       |                          |                |                   |                   |                       |                      |                                                |                                 |  |

[illegible]



পদ্মজাভী বাংলাদেশ সরকার  
কৃষি মন্ত্রণালয়  
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট  
www.bwdc.gov.bd  
Annual Procurement Plan 2024-2025

কৃষি শ্রমিক

## Works

| Package No.      | Description of Procurement Package as per DPP (WORKS) | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estid. Cost in Lakh Tk. | Time code for Process | Advertise Prequal (if Applicable) | Invited/advertise Tender | Tender opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total Time to Contract signature | Time for completion of Contract |
|------------------|-------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|-------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1                | Repair works of laboratories                          | job  |          | RFQ                       | DG, BJRI                     | DPL             | 4.15                    | Planned Dates         |                                   | 23/09/2024               | 30/09/2024     | 7/10/2024         | 14/10/2024        | 21/10/24              | 28/10/2024          | 35                               | 28/11/24                        |
| Total (lakh Tk.) |                                                       |      |          |                           |                              |                 | 4.15                    | Planned days          |                                   | 4                        | 7              | 7                 | 7                 | 7                     | 7                   |                                  | 30                              |

Total (goods + works) = 386.85 lakh tk

12/09/24

12/09/2024

সাইমার সুলতানা  
উপকার্যকর কর্মসূচী  
কৃষি ও গবেষণা  
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট  
শান্তি ভিলা এভিনিউ, ঢাকা-১২০৭।

ড. মোঃ মোস্তাফিজ মোস্তাফা  
ফিলসোফি, এম.এ.  
সহকারী সচিব  
পাট ও মোস্তাফিজ পাট উন্নয়ন কমিটি  
শান্তি ভিলা এভিনিউ, ঢাকা-১২০৭।

মোঃ মোস্তাফিজ উদ্দিন  
পল্লিচালক (কোম্পানি) ঢাকা ডি পাবলিক  
বাংলাদেশ পাট গবেষণা ইনস্টিটিউট  
শান্তি ভিলা এভিনিউ, ঢাকা-১২০৭।

ড. মোস্তাফিজ (কমিউনিকেশন)  
পাট গবেষণা ইনস্টিটিউট  
শান্তি ভিলা এভিনিউ, ঢাকা-১২০৭।