

Annual Procurement Plan 2024-25 (Revised) Budget- Revenue

Ministry/ Division: Ministry of Industries
Procuring Entity Name: Office of the Chief Inspector of Boilers (Head Office)

Package No	Description of Procurement Package/Good	Quantity	Procurement Method & Type	Contract Approving Authority	Sources Of Fund	Estimated cost in Lac Taka	Time Code for process	Invite/ advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Time for Contract	Total Time
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Stationary Items	As Per Requirement	RFQ	Chief Inspector of Boilers	GOB	1.99	Planned Dates for RFQ	01.08.24	08.08.24	11.08.24	14.08.24	18.08.24	25.08.24	01.09.24	31 Days
							Planned Days		7	3	3	4	7	7	
							Actual Dates	13.08.24	22.08.24	22.08.24	24.08.24	25.08.24	01.09.24	01.09.24	
2	Purchase of Vehicle (Replacement)	1	DPM	Chief Inspector of Boilers	GOB	45	Planned Dates for DPM	06.08.24	13.08.24	14.08.24	18.08.24	21.08.24	28.08.24	04.09.24	29 Days
							Planned Days		7	1	4	3	7	7	
							Actual Dates	12.17.24	-	-	-	18.12.24	30.12.24	30.12.24	
3	Electrical Equipment	Fan-40 LED Light-60	RFQ	Chief Inspector of Boilers	GOB	2.05	Planned Dates for RFQ	18.08.24	25.08.24	28.09.24	01.09.24	04.09.24	11.09.24	18.09.24	31 Days
							Planned Days		7	3	4	3	7	7	
							Actual Dates	11.08.24	22.08.24	22.08.24	24.08.24	25.08.24	01.09.24	01.09.24	
4	Electrical Equipment	AC-3	OTM	Chief Inspector of Boilers	GOB	2.97	Planned Dates for RFQ	02.09.24	09.09.23	12.09.24	15.09.24	18.09.24	25.09.24	02.10.24	30 Days
							Planned Days		7	3	3	3	7	7	
							Actual Dates	04.09.24	17.09.24	17.09.24	18.09.24	19.09.24	23.09.24	23.09.24	
5	Electrical Equipment	IPS-1	RFQ	Chief Inspector of Boilers	GOB	1.54	Planned Dates for RFQ	02.09.24	09.09.23	12.09.24	15.09.24	18.09.24	25.09.24	02.10.24	30 Days
							Planned Days		7	3	3	3	7	7	
							Actual Dates	14.11.24	25.11.24	25.11.24	26.11.24	27.11.24	10.12.24	12.12.24	

Package No	Description of Procurement Package/Good	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated cost in Lac Taka	Time Code for process	Invite/ advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Time for Contract	Total Time
6	Computer & Accessories	Computer-1 Color Printer-2 Electric Projector Screen-1	RFQ	Chief Inspector of Boilers	GOB	1.26	Planned Dates for RFQ	05.11.24	11.11.24	14.11.24	18.11.24	21.11.24	28.11.24	05.12.24	31 Days
							Planned Days		7	3	4	3	7	7	
							Actual Dates	03.10.24	15.10.24	15.10.24	16.10.24	16.10.24	22.10.24	22.10.24	
7	Purchase of Furniture (Wooden/Steel)	Executive chair-10 Computer Table-04 Rack-3	RFQ	Chief Inspector of Boilers	GOB	2.16	Planned Dates for RFQ	02.01.25	09.01.25	13.01.25	16.01.25	19.01.25	26.01.25	02.02.25	31 Days
							Planned Days		7	4	3	3	7	7	
							Actual Dates	04.11.24	11.11.24	11.11.24	13.11.24	13.11.24	20.11.24	11.11.24	
8	Internal Decoration	As Per Requirement	DPM	Chief Inspector of Boilers	GOB	19.94	Planned Dates for DPM	27.03.24	10.04.25	13.04.25	16.04.25	17.04.25	-	-	
							Planned Days		10	3	3	1			
							Actual Dates								

24mm
23/04/25

(Signature)
23/04/25
(Engr. Mohammad Abdul Mannan)
Chief Inspector of Boilers