


## Annual Procurement Plan 2021-22 Budget- Revenue

Ministry/ Division: Ministry of Industries  
Procuring Entity Name: Office of the Chief Inspector of Boilers (Head Office)

Package No	Description of Procurement Package/Good	Quantity	Procurement Method & Type	Contract Approving Authority	Sources Of Fund	Estimated cost in Lac Taka	Time Code for process	Invite/ advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Time for Contract	Total Time
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Stationary Items	As Per Requirement	RFQ	Chief Inspector of Boilers	GOB	1.5	Planned Dates for RFQ	15.09.21	22.09.21	23.09.21	26.09.21	30.09.21	03.10.21	11.10.21	26 Days
							Planned Days		7	1	3	4	3	8	
							Actual Dates	21.10.21	31.10.21	31.10.21	31.10.21	03.11.21	07.11.21	10.11.21	34 Days
							Planned Dates for RFQ	12.04.22	19.04.22	21.04.22	25.04.22	28.04.22	08.05.22	16.05.22	
							Planned Days		7	2	4	3	10	8	
							Actual Dates								
2	Purchase of Furniture (Wooden/Steel)	Executive Table-06 Computer table- 05 Tea Table-01 Executive Chair-06	RFQ	Chief Inspector of Boilers	GOB	1	Planned Dates for RFQ	19.09.21	29.09.21	04.10.21	06.10.21	12.10.21	20.10.21	27.10.21	38 Days
							Planned Days		10	5	2	6	8	7	
							Actual Dates	21.09.21	27.09.21	27.09.21	27.09.21	28.09.21	03.10.21	04.10.21	23 Days
							Planned Dates for RFQ	05.04.22	12.04.22	13.04.22	17.04.22	21.04.22	24.04.22	28.04.22	
							Planned Days		7	1	4	4	3	4	
							Actual Dates								
3	Purchase of Vehicle (Pick up)	2	DPM	Chief Inspector of Boilers	GOB	125	Planned Dates for G to G				10.09.21			01 Day	
							Planned Days								
							Actual Dates				08.09.21				

Package No	Description of Procurement Package/Good	Quantity	Procurement Method & Type	Contract Approving Authority	Sources of Fund	Estimated cost in Lac Taka	Time Code for process	Invite/ advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Time for Contract	Total Time
4	Computer & Accessories	Computer-2 Printer-3 Scanner-1	RFQ	Chief Inspector of Boilers	GOB	1	Planned Dates for RFQ	10.11.21	21.11.21	28.11.21	05.12.21	12.12.21	20.12.21	28.12.21	47 Days
							Planned Days		10	7	7	7	8	8	
							Actual Dates	04.11.21	15.11.21	15.11.21	15.11.21	17.11.21	18.11.21	21.11.21	
						1	Planned Dates for RFQ	06.04.22	13.04.22	20.04.22	24.04.22	28.04.22	08.05.22	16.05.22	40 Days
							Planned Days		7	7	4	4	10	8	
							Actual Dates								
5	Electrical Equipment	Freeze-1 Oven-1	DPM	Chief Inspector of Boilers	GOB	0.5	Purchase Date for DPM				15.02.22			1 Day	
							Planned Days				13.02.22				
							Actual Dates								
6	Customized Software	1	RFQ	Chief Inspector of Boilers	GOB	3	Planned Dates for RFQ	09.02.22	23.02.22	26.02.22	02.03.22	06.03.22	14.03.22	21.03.22	40 Days
							Planned Days		14	3	4	4	8	7	
							Actual Dates								
7	Furniture Repairing	19	RFQ	Chief Inspector of Boilers	GOB	1	Planned Dates for RFQ	16.03.22	23.03.22	27.03.22	04.04.22	07.04.22	13.04.22	20.04.22	35 Days
							Planned Days		7	4	8	3	6	7	
							Actual Dates								

  
 (Engr. Mohammad Abdul Mannan)  
 Chief Inspector of Boilers