

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)
Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Foreign

Procurement of Goods and Services for the Department of Power, Government of Bangladesh																		
Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time for contract signature	Time for Completion of Contract	Remarks
Faridpur 50 MW Peaking Power Plant, BPDB, Faridpur																		
GOODS																		
FRD050-GRF-05	Procurement of Necessary Spare parts with Overhauling Works of Lube oil Separator & HFO Separator for Faridpur 50 MW Peaking Power Plant, BPDB, Faridpur	LOT	1	OSTETM	Member (Gen.)	GOB	400.00	Planned Dates Planned Days Actual Dates	28-Sep-26 05-Oct-26 7 10-Dec-26 3 07-Dec-26 7 21-Jan-27 42 09-Apr-27 115 20-Jul-27 180		42	14	7	3	42	115	180	
FRD050-GRF-06	Procurement of Necessary Spare parts with 30K Schedule Maintenance Works for Engine No: 3 of Rolls-Royce B32: 40V16AH2CD Engine for Faridpur 50 MW Peaking Power Plant, BPDB, Faridpur.	LOT	1	OSTETM	Board	GOB	2000.00	Planned Dates Planned Days Actual Dates	10-Aug-26 17-Aug-26 7 28-Sep-26 42 12-Oct-26 14 19-Oct-26 7 03-Dec-26 42 09-Apr-27 115 01-Jun-27 180		42	14	7	3	42	115	180	
FRD050-GRF-07	Procurement of 132 KV SF6 Circuit Breaker and 132 Kv Isolator Spare parts for Faridpur 50 MW Peaking Power Plant, BPDB, Faridpur	LOT	1	OTM	Member Generation	GOB	400.00	Planned Dates Planned Days Actual Dates	10-Nov-26 17-Nov-26 7 29-Dec-26 42 12-Jan-27 14 22-Jan-27 3 19-Jan-27 7 05-Mar-27 42 09-Apr-27 115 01-Sep-27 180		42	14	7	3	42	115	180	
FRD050-GRF-08	Procurement of Strategic Spare parts of Rolls-Royce B32: 40V16AH2CD Engine for Faridpur 50 MW Peaking Power Plant, BPDB, Faridpur.	LOT	1	OTM	Member Generation	GOB	800.00	Planned Dates Planned Days Actual Dates	12-Dec-26 19-Dec-26 7 30-Jan-27 42 13-Feb-27 14 23-Feb-27 3 20-Feb-27 7 06-Apr-27 42 115 02-Nov-27 210		42	14	7	3	42	115	210	
Total Goods							3600.00	BDT Three thousand six hundred Lac only										
SERVICES																		
FRD050-PSF-02	Procurement of Maintenance Expert Services of Day to Day Maintenance & Unscheduled Breakdown Maintenance Services (Non Consulting Services) for Rolls Royce Engine4s and Auxiliaries of Faridpur 50 MW Peaking Power Plant, BPDB, Faridpur for Two (02) Years.	LOT	1	OTM	Chairman (BPDB)	GOB	200.00	Planned Dates Planned Days Actual Dates	05-Jan-26 12-Jan-26 7 23-Feb-26 42 09-Mar-26 14 19-Mar-26 3 16-Mar-26 7 30-Apr-26 42 115 27-Oct-26 180		42	14	7	3	42	115	180	
Total Service							200.00	BDT Two hundred Lac only										
Total Procurement (Goods & Service)							3800.00	BDT Three thousand Eight hundred Lac only										

Deputy Director
Section - 03
Directorate of Purchase

Deputy Director
Section - 04
Directorate of Purchase

Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Procuring Entity Name & Code																			Director, Directorate of Purchase, BPDB, Dhaka																		
Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks																			
Chapainawabganj 100 MW Power plant, BPDB, Ampura, Chapainawabganj																																					
Goods	CNG100-GRF-14	LOT	1	OTM (ICT)	Board	Revenue Fund of BPDB	2500.00	Planned Dates	12-Aug-26	19-Aug-26	30-Sep-26	14-Oct-26	21-Oct-26	24-Oct-26	05-Dec-26			03-Jun-27																			
								Planned Days		7		42	14	7	3	42	115	180																			
								Actual Dates																													
								Planned Dates	13-Sep-26	20-Sep-26	01-Nov-26	15-Nov-26	22-Nov-26	25-Nov-26	06-Jan-27			05-Jul-27																			
								Planned Days		7	42	14	7	3	42	115	180																				
	CNG100-GRF-15	LOT	1	OTM (ICT)	Member Generation	Revenue Fund of BPDB	400.00	Actual Dates																													
	CNG100-GRF-16	LOT	1	OTM (ICT)	Chairman	Revenue Fund of BPDB	800.00	Planned Dates	15-Oct-26	22-Oct-26	03-Dec-26	17-Dec-26	24-Dec-26	27-Dec-26	07-Feb-27	115	06-Aug-27																				
	CNG100-GRF-17	LOT	1	OTM (ICT)	Member Generation	Revenue Fund of BPDB	200.00	Planned Days		7	42	14	7	3	42		180																				
	CNG100-GRF-18	Lot	1 Lot	OTM	Member	Revenue Fund of BPDB	400.00	Actual Dates																													
								Planned Dates	20-Dec-26	27-Dec-26	07-Feb-27	21-Feb-27	28-Feb-27	03-Mar-27	14-Apr-27	115	11-Oct-27																				
								Planned Days		7	42	14	7	3	42		180																				
								Actual dates																													
Total Goods									BDT Four Thousand Three Hundred Lac only																												
Works							4300.00																														
	CNG100-WRF-3	Lot	1 Lot	OTM (ICT)	Member	Revenue Fund of BPDB	200.00	Planned Dates	15-Nov-26	22-Nov-26	03-Jan-27	17-Jan-27	24-Jan-27	27-Jan-27	10-Mar-27	114	06-Sep-27																				
								Planned Days		7	42	14	7	3	42		180																				
								Actual dates																													
Total Works									BDT Two Hundred Lac only																												
Total Procurement (Goods & Works)									BDT Four Thousand Five Hundred Lac only																												

01/08/2026
Deputy Director
Section - 03
Directorate of Purchase

01/08/2026
Deputy Director
Section - 04
Directorate of Purchase

01/08/2026
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027


Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27

Agency : Bangladesh Power Development Board Budget : Operational (Revenue)


Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Foreign

Procuring Entity name & Code										Director, Directorate of Purchases, DP, Dhaka									
Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
Baghabari 50 MW Peaking Power Plant.																			
Goods																			
BGB050-GRF-4	Procurement of Safety Spares of Engines, Generators, Auxiliaries and BOP for Baghabari 50 MW Peaking Power Plant.	Lot	2	OTM	Board	Revenue Fund of BPDB	2,500.00	Planned Dates Planned Days Actual Dates	26-Oct-26 	02-Nov-26 7 	14-Dec-26 42 	28-Dec-26 14 	04-Jan-27 7 	07-Jan-27 3 	18-Feb-27 42 	 108 	16-Sep-27 210 		
BGB050-GRF-5	Procurement of Spares for 24K Schedule Maintenance works of 2 Engines (Engine 1, 3) of Baghabari 50 MW Peaking Power Plant.	Lot	1	OTM	Board	Revenue Fund of BPDB	2,500.00	Planned Dates Planned Days Actual Dates	09-Nov-26 	16-Nov-26 7 	28-Dec-26 42 	11-Jan-27 14 	18-Jan-27 7 	21-Jan-27 3 	04-Mar-27 42 	 108 	30-Sep-27 210 		
BGB050-GRF-6	Supply & Installation of Exhaust Gas Boiler for Baghabari 50 MW Peaking Power Plant.	Lot	1	OSTEM	Chairman	Revenue Fund of BPDB	700.00	Planned Dates Planned Days Actual Dates	09-Nov-26 	16-Nov-26 7 	28-Dec-26 42 	11-Jan-27 14 	18-Jan-27 7 	21-Jan-27 3 	04-Mar-27 42 	 108 	30-Sep-27 210 		
Total Goods							5,700.00	BDT Five Thousand Seven Hundred Lac only											
Works																			
WRF-2	Procurement of Spare parts and L-3 Schedule Maintenance of 6 (six) Unit Alternators of Baghabari 50 MW Peaking Power Plant.	Lot	1	OTM	Chairman	Revenue Fund of BPDB	800.00	Planned Dates Planned Days Actual Dates	01-Nov-26 	08-Nov-26 7 	20-Dec-26 42 	03-Jan-27 14 	10-Jan-27 7 	13-Jan-27 3 	24-Feb-27 42 	 108 	23-Aug-27 180 		
Total Goods							800.00	BDT Eight Hundred Lac only											
Total (Goods & Works)							6,500.00	BDT Six Thousand Five Hundred Lac only											


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)
Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Lac. Tk.	Time Code for Process	Advertisement Preparation (if applicable)	Invite / Activities Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
Santahar 50 MW Peaking Power Plant.																		
Goods																		
SPS050-GRF-07	Procurement of Turbo- Charger with Basic Overhaul Kit 1 and others Spares for Santahar 50 MW Peaking Power Plant, PDB, Bogura.	Lot	1 Lot	OTM	Board	Revenue Fund of BPDB	1,500.00	Planned Dates Planned Days Actual dates	30-Jun-26 07-Jul-26	 7 	18-Aug-26 42	01-Sep-26 14	08-Sep-26 7	11-Sep-26 3	23-Oct-26 42	108	21-Apr-27 180	
SPS050-GRF-09	Procurement of 24K Schedule Maintenance Spares and Safety Spares for 3 (Three) Engines (Engine No. 01, 03 and 05) of Santahar 50 MW Peaking Power Plant, PDB, Bogura.	Lot	1 Lot	OTM	Board	Revenue Fund of BPDB	3,000.00	Planned Dates Planned Days Actual dates	30-Jun-26 07-Jul-26	 7 	18-Aug-26 42	01-Sep-26 14	08-Sep-26 7	11-Sep-26 3	23-Oct-26 42	108	21-Apr-27 180	
SPS050-GRF-10	Procurement of Governor & Different Electrical Spares for Santahar 50 MW Peaking Power Plant, PDB, Bogura.	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	180.00	Planned Dates Planned Days Actual dates	30-Jun-26 07-Jul-26	 7 	18-Aug-26 42	01-Sep-26 14	08-Sep-26 7	11-Sep-26 3	23-Oct-26 42	108	21-Apr-27 180	
SPS050-GRF-11	Procurement of three numbers of two type 11KV Breaker for Santahar 50 MW Peaking Power Plant, PDB, Bogura.	Lot	1 Lot	OTM	Member (Gen)	Revenue Fund of BPDB	350.00	Planned Dates Planned Days Actual dates	11-Aug-26 18-Aug-26	 7 	29-Sep-26 42	13-Oct-26 14	20-Oct-26 7	23-Oct-26 3	04-Dec-26 42	108	02-Jun-27 180	
-SPS050GRF-12	Procurement of Different Types of Electrical Spares(AVR, S7 400 CPU, Instrument Air Compressor Display etc.) for Day to Day Maintenance Work of Santahar 50 MW Peaking Power Plant, PDB, Bogura.	Lot	1 Lot	OTM	Chairman	Revenue Fund of BPDB	700.00	Planned Dates Planned Days Actual dates	25-Oct-26 01-Nov-26	 7 	13-Dec-26 42	27-Dec-26 14	03-Jan-27 7	06-Jan-27 3	17-Feb-27 42	108	14-Oct-00 180	
SPS050-GRF-13	Procurement of Cylinder Head and other Mechanical Spares for Day to Day Maintenance Work of Santahar 50 MW Peaking Power Plant, PDB, Bogura for FY2026-27	Lot	1 Lot	OTM	Board	Revenue Fund of BPDB	1,500.00	Planned Dates Planned Days Actual dates	25-Oct-26 01-Nov-26	 7 	13-Dec-26 42	27-Dec-26 14	03-Jan-27 7	06-Jan-27 3	17-Feb-27 42	108	16-Aug-27 180	

06.8.2026

Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

06.8.2026

Director
Directorate of Purchase
BPDB, Dhaka.

06.8.2026

Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
								Planned Dates	25-Oct-26	01-Nov-26	13-Dec-26	27-Dec-26	03-Jan-27	06-Jan-27	17-Feb-27		16-Aug-27	
SPS050-GRF-14	Procurement of Complete Heat Exchanger(HI/LT) Units and Gasket for HT & LT Heat Exchanger Plates of Santahar 50 MW Peaking Power Plant, BPDB, Bogura.	Lot	1 Lot	OTM	CE/Director purchase	Revenue Fund of BPDB	120.00	Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
SPS050-GRF-15	Procurement of Design, Supply, Installation, Testing & Commissioning of Santahar 4 MWp Grid Tied Solar Power Plant at Dogura, Bangladesh on Turnkey Basis.	Lot	1 Lot	OTM (OSIETM) (One Stage Two Envelop Tendering Method)	Ministry Of MPEMR	Revenue Fund of BPDB	3,400.00	Planned Dates	20-Jul-26	27-Jul-26	07-Sep-26	21-Sep-26	28-Sep-26	01-Oct-26	12-Nov-26	108	180	11-May-27
								Actual dates		7	42	14	7	3	42			
Total goods							10,750.00	BDT Ten Thousand Seven Hundred Fifty Lac only										
								Planned Dates	01-Nov-26	08-Nov-26	20-Dec-26	03-Jan-27	10-Jan-27	13-Jan-27	24-Feb-27		14-Oct-00	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
Total Works							220.00	BDT Two Hundred Twenty Lac only										
Total (Goods & Works)							10,970.00	BDT Ten Thousand Nine Hundred Seventy Lac only										

Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027


FY : 2026-27
Budget : Operational (Revenue)Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division.
Agency : Bangladesh Power Development Board


Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka																		
Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
Katakhal 50MW Peaking Power Plant, BPDB, Katakhal, Rajshahi																		
Goods																		
KKH050-GRF4	Procurement of consumable spare parts: Fuel nozzle, fuel pump element, piston ring, Liner, Piston, gasket, sealing ring etc. for Engines.	Lot	1 Lot	OTM	Board	Revenue Fund of BPDB	1,500.00	Planned Dates	28-Jul-26	04-Aug-26	15-Sep-26	29-Sep-26	06-Oct-26	09-Oct-26	20-Nov-26		19-May-27	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
KKH050-GRF5	Procurement of Cylinder Head for Engines of Katakhal 50 MW Peaking Power Plant	Lot	1 Lot	OTM	Chairman	Revenue Fund of BPDB	500.00	Planned Dates	10-Aug-26	17-Aug-26	28-Sep-26	12-Oct-26	19-Oct-26	22-Oct-26	03-Dec-26		01-Jun-27	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
KKH050-GRF6	Procurement of Electrical safety spare parts (PLC card, different sensors, Power supply module, etc for Engine & Auxiliaries.	Lot	1 Lot	OTM	Chairman	Revenue Fund of BPDB	500.00	Planned Dates	27-Aug-26	03-Sep-26	15-Oct-26	29-Oct-26	05-Nov-26	08-Nov-26	20-Dec-26		18-Jun-27	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
KKH050-GRF7	Procurement of turbine nozzle ring, intermediate ring, gasket, sealing ring, TC cartridge, copressor wheel, turbine rotor, other consumable spare parts etc. of Turbochargers	Lot	1 Lot	OTM	Chairman	Revenue Fund of BPDB	800.00	Planned Dates	27-Aug-26	03-Sep-26	15-Oct-26	29-Oct-26	05-Nov-26	08-Nov-26	20-Dec-26		18-Jun-27	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
KKH050-GRF8	Procurement of supply and installation of UPS Panel for DCS and other control panel.	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	50.00	Planned Dates	08-Oct-26	15-Oct-26	26-Nov-26	10-Dec-26	17-Dec-26	20-Dec-26	31-Jan-27		30-Jul-27	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
KKH050-GRF9	Procurement of air compressor dryer, instrument air compressor, consumable spares etc for compressor unit.	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	110.00	Planned Dates	26-Oct-26	02-Nov-26	14-Dec-26	28-Dec-26	04-Jan-27	07-Jan-27	18-Feb-27		17-Aug-27	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
KKH050-GRF10	Procurement of Pump, Motor for fuel system and cooling water system.	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	120.00	Planned Dates	10-Nov-26	17-Nov-26	29-Dec-26	12-Jan-27	19-Jan-27	22-Jan-27	05-Mar-27		01-Sep-27	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										
KKH050-GRF11	Procurement of consumable spare parts, inspection kit, overhauling kit, support kit, sealing ring, friction block etc. for HFO and LO separators.	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	120.00	Planned Dates	24-Dec-26	31-Dec-26	11-Feb-27	25-Feb-27	04-Mar-27	07-Mar-27	18-Apr-27		15-Oct-27	
								Planned Days		7	42	14	7	3	42	108	180	
								Actual dates										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)


Foreign


Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Director, Directorate of Purchases, DPDB, Dhaka																		
SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertisements Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
1			1	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
KKH050-GRF12	Procurement of 132/11KV Unit Transformer Protection Relay and 11/0.4 KV Auxiliary Transformer Protection Relay.	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	50.00	Planned Dates	24-Jan-26	31-Jan-26	14-Mar-26	28-Mar-26	04-Apr-26	07-Apr-26	19-May-26		15-Nov-26	
								Planned Days		7	14	7	3	42	115	180		
								Actual dates										
KKH050-GRF13	Procurement of Spare parts of different equipment of Fuel Changeover Unit, Nozzle cooling unit & Booster Unit,	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	100.00	Planned Dates	24-Jan-26	31-Jan-26	14-Mar-26	28-Mar-26	04-Apr-26	07-Apr-26	19-May-26		15-Nov-26	
								Planned Days		7	14	7	3	42	115	180		
								Actual dates										
KKH050-GRF14	Design, Supply, Installation, Testing and Commissioning of Katakali 2.25 MWp Grid Tied Solar Power Plant at Katakali 50 MW Peaking Power Plant, BPDB, Rajshahi, Bangladesh on Turnkey Basis.	Lot	1 Lot	OSTEM	Board	Revenue Fund of BPDB	1,650.00	Planned Dates	30-Jul-26	06-Aug-26	17-Sep-26	01-Oct-26	08-Oct-26	11-Oct-26	22-Nov-26		21-May-27	
								Planned Days		7	42	7	3	42	115	180		
								Actual dates										
KKH050-GRF15	Procurement of Intake Air Filter	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	150.00	Planned Dates	15-Oct-26	22-Oct-26	03-Dec-26	17-Dec-26	24-Dec-26	27-Dec-26	07-Feb-27		06-Aug-27	
								Planned Days		7	42	7	3	42	115	180		
								Actual dates										
KKH050-GRF16	Procurement of HT and LT Heat exchanger Plate Gasket.	Lot	1 Lot	OTM	CE	Revenue Fund of BPDB	70.00	Planned Dates	16-Feb-26	23-Feb-26	06-Apr-26	20-Apr-26	27-Apr-26	30-Apr-26	11-Jun-26		08-Dec-26	
								Planned Days		7	42	7	3	42	115	180		
								Actual dates										
Total Goods							5,720.00	BDT. Five Thousand Seven Hundred Twenty Lac Only										
Works																		
KKH050-WRF2	Machining of Crank Pin with related spares for Engine no. 5 of Katakali 50 MW Peaking Power Plant.	Lot	1 Lot	OTM	Member (Gen.)	Revenue Fund of BPDB	350.00	Planned Dates	26-Jul-26	02-Aug-26	13-Sep-26	27-Sep-26	04-Oct-26	07-Oct-26	18-Nov-26		17-May-27	
								Planned Days		7	42	7	3	42	115	180		
								Actual dates										
KKH050-WRF3	Procurement of 24K schedule maintenance works for Engine No.3, Engine No. 4 and Engine No. 6 of Katakali 50 MW Peaking Power Plant	Lot	1 Lot	OTM	Member (Gen.)	Revenue Fund of BPDB	250.00	Planned Dates	20-Sep-26	27-Sep-26	08-Nov-26	22-Nov-26	29-Nov-26	02-Dec-26	13-Jan-27		12-Jul-27	
								Planned Days		7	42	7	3	42	115	180		
								Actual dates										
Total Works							600.00	BDT. Six Hundred Lac Only										
Total (Goods & Works)							6,320.00	BDT. Six Thousand Three Hundred Twenty Lac Only										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka


Directorate of Purchase
BPDB, Dhaka


Member (Generation)
BPDB, Dhaka

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Agency

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite/Advertises Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Gopalganj 100MW Peaking Power Plant, BPDB, Gopalganj																		
GNJ100-GRF-8	Procurement of Circuit Breaker for switchgear system with related service for Gopalganj 100MW Peaking Power Plant, BPDB, Gopalganj	Lot	1	IOTM	HOPE	GoB	800	Planned Dates	07-Aug-26	14-Aug-26	25-Sep-26	09-Oct-26	16-Oct-26	19-Oct-26	30-Nov-26		30-Mar-27	
GNJ100-GRF-9	Procurement of 132 kV LA, PT, NCT etc. for Gopalganj 100MW Peaking Power Plant, BPDB, Gopalganj.	Lot	1	IOTM	Member (Generation)	GoB	250	Planned Dates	10-Aug-26	17-Aug-26	28-Sep-26	12-Oct-26	19-Oct-26	22-Oct-26	03-Dec-26		2-Apr-27	
GNJ100-GRF-10	Procurement of strategic spare parts for Rolls-Royce B32-40V16AH2CD Engine for Gopalganj 100 MW Peaking Power Plant, BPDB, Gopalganj.	Lot	1	IOTM	HOPE	GoB	800	Planned Dates	10-Aug-26	17-Aug-26	28-Sep-26	12-Oct-26	19-Oct-26	22-Oct-26	03-Dec-26		2-Apr-27	
GNJ100-GRF-11	Procurement of spare parts for HFO and Lube Oil Separators with Related Works for Gopalganj 100MW Peaking Power Plant, BPDB, Gopalganj	Lot	1	One Stage Two Envelop Method (Turnkey)	HOPE	GoB	800	Planned Dates	10-Sep-26	17-Sep-26	29-Oct-26	12-Nov-26	19-Nov-26	22-Nov-26	03-Jan-27		3-May-27	
GNJ100-GRF-12	Procurement of different type of PLC card, HMI, transmitter, relay, synchronizer, sensor etc for Gopalganj 100MW Peaking Power Plant, BPDB, Gopalganj.	Lot	1	IOTM	HOPE	GoB	800	Planned Dates	10-Oct-26	17-Oct-26	28-Nov-26	12-Dec-26	19-Dec-26	22-Dec-26	02-Feb-27		2-Jun-27	
GNJ100-GRF-13	Procurement of lube oil cartridge filter, injector nozzle, injector overhauling kit e.t.c for Gopalganj 100MW Peaking Power Plant, BPDB, Gopalganj.		1	IOTM	HOPE	GoB	800	Planned Dates	12-Sep-26	19-Sep-26	31-Oct-26	14-Nov-26	21-Nov-26	24-Nov-26	05-Jan-27		5-May-27	


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)
FINANCIAL YEAR: 2026-2027

Ministry / Division
Agency

: Ministry of Power, Energy & Mineral Resources / Power Division.
: Bangladesh Power Development Board
: Director, Directorate of Purchase, BPDB, Dhaka

FY : 2026-27
Budget : Operational (Revenue)


Foreign


Procuring Entity Name & Code

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac. Tk.	Time Code for Process	Advertise Preparation (If applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks	
						7	8	9								17			
GNJ100-GRF-14	Procurement of 30K Schedule Maintenance Spare Parts with Related Works for 1 nos. 7.2MW Rolls-Royce B32-40V16AHZCD Engine		1	One Stage Two Envelop Method (Turnkey)	Board	GoB	1900	Planned Dates	12-Oct-26	19-Oct-26	30-Nov-26	14-Dec-26	21-Dec-26	24-Dec-26	04-Feb-27		4-Jun-27		
								Planned Days		7	42	14	7	3	42	115	120		
								Actual Dates											
GNJ100-GRF-15	Procurement of Waste Heat Recovery Boiler (WHRB) spares i.e. Shell, Tube, Feed Pump, Control System, Sensors, Diverter Box e.t.c. with related services for Gopalganj 100MW Peaking Power Plant, BPDB, Gopalganj.		1	One Stage Two Envelop Method (Turnkey)	Member (Generation)	GoB	200	Planned Dates	12-Oct-26	19-Oct-26	30-Nov-26	14-Dec-26	21-Dec-26	24-Dec-26	04-Feb-27		4-Jun-27		
								Planned Days		7	42	14	7	3	42	115	120		
								Actual Dates											
Total Goods								BDT: Six Thousand Three Fifty Lac Only											
Works																			
GNJ100-WRF-04	Procurement of L2/L4 (20K-40K Hrs./12 yrs) scheduled maintenance of 16 nos. 6.98 MW AvK alternators of Gopalganj 100 MW Peaking Power Plant, Gopalganj, Bangladesh.		1	IOTM	Member (Gen.)	GoB	450	Planned Dates	12-Oct-26	19-Oct-26	30-Nov-26	14-Dec-26	21-Dec-26	24-Dec-26	04-Feb-27		4-Jun-27		
								Planned Days		7	42	14	7	3	42	115	120		
								Actual Dates											
Total Works								BDT: Four Hundred Fifty Lac Only											
GNJ100-SRF-01	Day to Day Maintenance and Unscheduled/Breakdown Maintenance Works/Services (Non -Consulting Services) for Gopalganj 100MW Peaking Power Plant, Gopalganj, BPDB for 2 Years.		1	IOTM	HOPE	GoB	200	Planned Dates	12-Oct-26	19-Oct-26	30-Nov-26	14-Dec-26	21-Dec-26	24-Dec-26	04-Feb-27		5-Jun-27		
								Planned Days		7	42	14	7	3	42	115	121		
								Actual Dates											
Total Services								BDT: Two Hundred Lac Only											
Total (Goods+ Works + Services)								BDT: Seven Thousand Lac Only											


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Director
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division.

FY

2026-27

: Operational (Revenue)

Agency : Bangladesh Power Development Board

Budget

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract
2			4					9	10	11				15	16	17	
Khulna 330MW CCPP, BPDB, Khulna.																	
Goods																	
KPS330-GRF-2	Procurement of GE Operational Spare Parts.	Lot	1	OTM	Chairman	Revenue	800.00	Planned Dates Planned Days Actual Dates	22-Aug-26 30-Oct-26	29-Aug-26 7 6-Nov-26	10-Oct-26 42 18-Dec-26	24-Oct-26 14 1-Jan-27	31-Oct-26 7 8-Jan-27	3-Nov-26 3 11-Jan-27	15-Dec-26 42 22-Feb-27	13-Jun-27 180 21-Aug-27	
KPS330-GRF-3	Procurement of Gas Turbine Air Inlet Filter for Khulna 330MW CCPP, BPDB, Khulna.	Lot	1	OTM	Chairman	Revenue	800.00	Planned Dates Planned Days Actual Dates	29-Oct-26 30-Oct-26	7 7	42 42	14 14	7 7	3 3	42 42	115 115	180 180
KPS330-GRF-4	Procurement of different Lube Oil Pumps, Hydraulic Oil Pumps, Seal Oil Pumps and their spare parts for GT and ST of Khulna 330MW CCPP, BPDB, Khulna.	Lot	1	OTM	Chairman	Revenue	800.00	Planned Dates Planned Days Actual Dates	29-Oct-26 29-Oct-26	5-Nov-26 7 7	17-Dec-26 42 42	31-Dec-26 14 14	7-Jan-27 7 7	10-Jan-27 3 3	21-Feb-27 42 42	20-Aug-27 180 180	
KPS330-GRF-5	Procurement of Liquid Fuel Flow Divider and Magnetic Pickup with related spares for Gas Turbine of Khulna 330 MW CCPP, BPDB, Khulna.	Lot	1	OTM	Member	Revenue	400.00	Planned Dates Planned Days Actual Dates	20-Oct-26 20-Oct-26	27-Oct-26 7 7	8-Dec-26 42 42	22-Dec-26 14 14	29-Dec-26 7 7	1-Jan-27 3 3	12-Feb-27 42 42	11-Aug-27 180 180	
KPS330-GRF-6	Procurement of Spare parts of Liquid Fuel Separator for Khulna 330 MW CCPP, BPDB, Khulna.	Lot	1	OTM	Chairman	Revenue	800.00	Planned Dates Planned Days Actual Dates	11-Aug-26 11-Aug-26	18-Aug-26 7 7	29-Sep-26 42 42	13-Oct-26 14 14	20-Oct-26 7 7	23-Oct-26 3 3	4-Dec-26 42 42	2-Jun-27 180 180	
KPS330-GRF-7	Procurement of Spare parts of Condensate Pump, HP Feed Water Pump, LP Re-Circulation Water Pump for Khulna 330 MW CCPP, BPDB, Khulna.	Lot	1	OTM	Chairman	Revenue	800.00	Planned Dates Planned Days Actual Dates	11-Aug-26 11-Aug-26	18-Aug-26 7 7	29-Sep-26 42 42	13-Oct-26 14 14	20-Oct-26 7 7	23-Oct-26 3 3	4-Dec-26 42 42	2-Jun-27 180 180	


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Director of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Foreign

Agency

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks			
								Planned Dates	6-Aug-26	13-Aug-26	24-Sep-26	8-Oct-26	15-Oct-26	18-Oct-26	29-Nov-26		28-May-27				
KPS330-GRF-8	Procurement of Spare Parts (i.e. Power Module, PCB Board, Central Processing Board etc) for Medium Voltage (6.6KV) Variable Frequency Drive (VFD) and 230 KV switchyard of Khulna 330MW CCPP, BPDB, Khulna.	Lot	1	OTM	CE	Revenue	130.00	Planned Days		7	42	14	7	3	42	115	180				
								Actual Dates													
KPS330-GRF-9	Procurement of Electrical Spare Parts for GT Generator, ST Generator, GT LCI System, GT & ST Excitation System, GT Battery compartment and GT/ST protection system of Khulna 330MW CCPP, BPDB, Khulna.	Lot	1	OTM	CE	Revenue	200.00	Planned Dates	10-Sep-26	17-Sep-26	29-Oct-26	12-Nov-26	19-Nov-26	22-Nov-26	3-Jan-27	115	2-Jul-27				
								Planned Days		7	42	14	7	3	42		180				
								Actual Dates													
KPS330-GRF-10	Procurement of Control Spares (Field Equipments, Control Card for Mark VIe & DCS).	Lot	1	OTM	Chairman	Revenue	500.00	Planned Dates	7-Aug-26	14-Aug-26	25-Sep-26	9-Oct-26	16-Oct-26	19-Oct-26	30-Nov-26	115	29-May-27				
								Planned Days		7	42	14	7	3	42		180				
								Actual Dates													
KPS330-GRF-11	Procurement of different types of Sensors, Transmitters, Servo Valves, Solenoids & Actuators.	Lot	1	OTM	Member	Revenue	300.00	Planned Dates	10-Sep-26	17-Sep-26	29-Oct-26	12-Nov-26	19-Nov-26	22-Nov-26	3-Jan-27	115	2-Jul-27				
								Planned Days		7	42	14	7	3	42		180				
								Actual Dates													
Total Goods								BDT. Five Thousand Five Hundred Thirty Lac Only													
Service																					
KPS330-PSE-1	Procurement of On Site Monitoring (OSM), Diagnostic Service and Engineering Resolution for GT & ST	Lot	1	DPM (SSSM)	Board	GOB	350.00	Planned Dates	25-Sep-26	2-Oct-26	13-Nov-26	27-Nov-26	4-Dec-26	30-Nov-26	15-Jan-27		14-Jul-27				
								Planned Days		7	42	14	7	3	42	115	180				
								Actual Dates													
Total Services								BDT. Three Hundred Fifty Lac Only													
Total (Goods & Services)								BDT. Five Thousand Eight Hundred Eighty Lac Only													


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)
FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27 Foreign
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)
Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Costs for Process	Advertise Preparation (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
Manager, Maintenance (Unit-1/2) Circle, Barapukuria Coal fired Power Station, BPDB, Dinajpur.																		
Boiler Maintenance Division:																		
BRP250-GRF-15	Procurement of Spare Parts for Coal Feeder of Unit-1 of Barapukuria 2x125 MW Thermal Power Plant, BPDB, Dinajpur, Bangladesh.	Lot	1	OTM (ICT)	Chairman	BPDB Fund	700.00	Planned dates	2-Aug-26	9-Aug-26	20-Sep-26	4-Oct-26	11-Oct-26	7-Oct-26	22-Nov-26			21-May-27
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
Turbine Maintenance Division:																		
BRP250-GRF-16	Procurement of HP Heater & LP Heater, Drain Valves for Unit-1 of Barapukuria 2x125 MW Thermal power Plant.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	300.00	Planned dates	2-Aug-26	9-Aug-26	20-Sep-26	4-Oct-26	11-Oct-26	7-Oct-26	22-Nov-26			21-May-27
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-17	Procurement of Different Spares of CWP,BFP,CP,OCOWP,CCOW Pump for Unit-1 of Barapukuria 2x125 MW Thermal power Plant.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	9-Aug-26	16-Aug-26	27-Sep-26	11-Oct-26	18-Oct-26	14-Oct-26	29-Nov-26			28-May-27
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
I&C Maintenance Division:																		
BRP250-GRF-18	Procurement of Pressure, Flow and Level Transmitters and Switches for Barapukuria 2x125MW Coal Fired Thermal Power Station, BPDB, Dinajpur, Bangladesh.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	300.00	Planned dates	2-Aug-26	9-Aug-26	20-Sep-26	4-Oct-26	11-Oct-26	7-Oct-26	22-Nov-26			21-May-27
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-19	Procurement of Spares for Boiler and Turbine Control System for Barapukuria 2x125MW Coal Fired Thermal Power Station, BPDB, Dinajpur, Bangladesh.	Lot	1	OSTEM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	9-Aug-26	16-Aug-26	27-Sep-26	11-Oct-26	18-Oct-26	14-Oct-26	29-Nov-26			28-May-27
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-20	Procurement of Electric Actuator and Related Spares for Barapukuria 2x125MW Coal Fired Thermal Power Plant, BPDB, Dinajpur, Bangladesh.	Lot	1	OSTEM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	16-Aug-26	23-Aug-26	4-Oct-26	18-Oct-26	25-Oct-26	21-Oct-26	6-Dec-26			4-Jun-27
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										

Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

Directorate of Purchase
BPDB, Dhaka.

Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Agency

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
								9	10	11	12	13	14	15	16	17	18	
								Planned dates	23-Aug-26	30-Aug-26	11-Oct-26	25-Oct-26	1-Nov-26	28-Oct-26	13-Dec-26		11-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
Electrical Maintenance Division:																		
BRP250-GRF-21	Procurement of Spares for Coal Mill, Feed pump and FSSS Instrumentation System Electric Actuator and Related Spares for Barapukuria 2x125MW Coal Fired Thermal Power Plant, BPDB, Dinajpur, Bangladesh.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00											
								Planned dates	9-Aug-26	16-Aug-26	27-Sep-26	11-Oct-26	18-Oct-26	14-Oct-26	29-Nov-26		28-May-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-22	Supply, Installation, Testing and Commissioning of Crusher Motor for Barapukuria 2x125 MW Thermal Power Station, BPDB, Dinajpur, Bangladesh.	Lot	1	OTM (ICT)	Chief Engineer	BPDB Fund	200.00											
								Planned dates	16-Aug-26	23-Aug-26	4-Oct-26	18-Oct-26	25-Oct-26	21-Oct-26	6-Dec-26		4-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-23	Procurement of different types of 6.6kV and 0.4kV breakers and its spare parts for Barapukuria 2x125 MW Thermal Power Station, BPDB, Dinajpur, Bangladesh.	Lot	1	OTM (ICT)	Chief Engineer	BPDB Fund	200.00											
								Planned dates	16-Aug-26	23-Aug-26	4-Oct-26	18-Oct-26	25-Oct-26	21-Oct-26	6-Dec-26		4-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										


Manager, Operation (Unit-12) Circle:


Coal and Ash Handling Division:

BRP250-GRF-24	Procurement of coal conveyor belt for coal conveying system at Barapukuria 2x125 MW CFTPS, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	300.00		2-Aug-26	9-Aug-26	20-Sep-26	4-Oct-26	11-Oct-26	7-Oct-26	22-Nov-26		21-May-27	
								Planned dates										
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-25	Procurement of different type idler for coal handling system at Barapukuria 2x125MW CFTPS, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Chief Engineer	BPDB Fund	200.00		9-Aug-26	16-Aug-26	27-Sep-26	11-Oct-26	18-Oct-26	14-Oct-26	29-Nov-26		28-May-27	
								Planned dates										
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-26	Procurement of spares for bottom ash handling system at Barapukuria 2x125MW CFTPS, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Chief Engineer	BPDB Fund	200.00		16-Aug-26	23-Aug-26	4-Oct-26	18-Oct-26	25-Oct-26	21-Oct-26	6-Dec-26		4-Jun-27	
								Planned dates										
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

Foreign

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Foreign

Agency : Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka


SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
2		Lot	1	OTM (ICT)	Chief Engineer	BPDB Fund	200.00	Planned dates	23-Aug-26	30-Aug-26	11-Oct-26	25-Oct-26	1-Nov-26	28-Oct-26	13-Dec-26	115	18	
BRP250-GRF-27	Procurement of industrial grade high power magnetic separator for coal handling system at Barapukuria 2x125MW CFTPS, BPDB, Dinajpur.							Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-28	Procurement of vacuum blower for Ash handling system at Barapukuria 2x125MW CFTPS, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Chief Engineer	BPDB Fund	200.00	Planned dates	30-Aug-26	6-Sep-26	18-Oct-26	1-Nov-26	8-Nov-26	4-Nov-26	20-Dec-26	115	180	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-29	Procurement of instrument air compressor & its spares for Barapukuria 2x125MW CFTPS, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	6-Sep-26	13-Sep-26	25-Oct-26	8-Nov-26	15-Nov-26	11-Nov-26	27-Dec-26	115	180	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-30	Purchase of high precision dynamic weighing scale for coal conveying system at Barapukuria 2x125 MW Coal Fired Thermal Power Station, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Chief Engineer	BPDB Fund	200.00	Planned dates	18-Sep-26	25-Sep-26	6-Nov-26	20-Nov-26	27-Nov-26	23-Nov-26	8-Jan-27	115	180	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-31	Purchase of online microwave moisture analyzer for coal conveying system at Barapukuria 2x125 MW Coal Fired Thermal Power Station, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Chief Engineer	BPDB Fund	100.00	Planned dates	20-Sep-26	27-Sep-26	8-Nov-26	22-Nov-26	29-Nov-26	25-Nov-26	10-Jan-27	115	180	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP250-GRF-32	Purchase of different spares for Bulldozer & Wheel-loader at Barapukuria 2x125 MW Coal Fired Thermal Power Station, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	27-Sep-26	4-Oct-26	15-Nov-26	29-Nov-26	6-Dec-26	2-Dec-26	17-Jan-27	115	180	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										

Chemical Division:


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka


Director
Directorate of Purchase
BPDB, Dhaka


Member (Generation)
BPDB, Dhaka

ANNUAL PROCUREMENT PLAN (APP)
FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27 : Foreign
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)
Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl.No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks	
			1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BRP250-GRF-33	Procurement of Coal & Oil Testing Meters for Barapukuria 2x125 MW Thermal Power Station, BPDB, Dinajpur, Bangladesh.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	30-Aug-26	6-Sep-26	18-Oct-26	1-Nov-26	8-Nov-26	4-Nov-26	20-Dec-26		18-Jun-27		
								Planned days		7	42	14	7	3	42	115	180		
								Actual dates											
BRP250-GRF-34	Procurement of Antiscalant, Cartridges Filler & Corrosion-Scale Inhibitor for Barapukuria 2x125 MW Thermal Power Station, BPDB, Dinajpur, Bangladesh.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	300.00	Planned dates	20-Sep-26	27-Sep-26	8-Nov-26	22-Nov-26	29-Nov-26	25-Nov-26	10-Jan-27		9-Jul-27		
								Planned days		7	42	14	7	3	42	115	180		
								Actual dates											

Manager, Maintenance (Unit-3) Circle:

Boiler Maintenance Division:

BRP275-GRF-35	Procurement of Emergency Spare Parts (Tubes, Valves, High Temperature Gaskets, Fan etc.) for Barapukuria 275 MW Coal Fired Power Plant, BPDB, Dinajpur, Bangladesh.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned Dates	9-Aug-26	16-Aug-26	27-Sep-26	11-Oct-26	18-Oct-26	14-Oct-26	29-Nov-26		28-May-27	
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BRP275-GRF-36	Procurement of spares (feeder belt, drive roller, gate valve etc.) for coal feeder & spares for hydraulic system of coal mill for Barapukuria 275 MW Coal Fired Power Plant, BPDB, Dinajpur, Bangladesh.	Lot	1	DPM (ICT)	Chairman (BPDB)	BPDB Fund	400.00	Planned Dates	16-Aug-00	23-Aug-00	4-Oct-00	18-Oct-00	25-Oct-00	21-Oct-00	6-Dec-00		4-Jun-01	
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BRP275-GRF-37	Procurement of Supply, Installation, Testing & Commissioning of Air Preheater Heat exchanger Basket/Element, Seal and other Spares for Barapukuria 275 MW Coal Fired Power Plant, BPDB, Dinajpur, Bangladesh.	Lot	1	OSTEM (ICT)	Chairman (BPDB)	BPDB Fund	800.00	Planned Dates	23-Aug-26	30-Aug-26	11-Oct-26	25-Oct-26	1-Nov-26	28-Oct-26	13-Dec-26		11-Jun-27	
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										


Turbine Maintenance Division:

BRP275-GRF-38	Procurement of Spare Parts (Journal bearings, Thrust bearings, Labyrinth seals etc.) for Turbine Division of Barapukuria 275MW Coal Based Thermal Power Plant, BPDB, Dinajpur, Bangladesh	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	9-Aug-26	16-Aug-26	27-Sep-26	11-Oct-26	18-Oct-26	14-Oct-26	29-Nov-26		28-May-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Director
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Foreign

Agency

: Bangladesh Power Development Board



Budget

: Operational (Revenue)

Procuring Entity Name & Code

: Director, Directorate of Purchase, BPDB, Dhaka

Sl.No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Extd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertisements Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
			4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
BRP275-GRF-39	Procurement of Cooling Tower Spares for Turbine Division of Barapukuria 275MW Coal Based Thermal Power Plant, BPDB, Dinajpur, Bangladesh	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	16-Aug-26	23-Aug-26	4-Oct-26	18-Oct-26	25-Oct-26	21-Oct-26	6-Dec-26		4-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP275-GRF-40	Procurement of Hydrocoupler of Boiler Feed Pump for Turbine Division of Barapukuria 275MW Coal Based Thermal Power Plant, BPDB, Dinajpur, Bangladesh	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	23-Aug-26	30-Aug-26	11-Oct-26	25-Oct-26	1-Nov-26	28-Oct-26	13-Dec-26		11-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
I&C Maintenance Division:																		
BRP275-GRF-41	Procurement of different Sensors for IDF, FDF, Cooling Towers, Analyzer, Coal Mill, Feeders etc of Barapukuria 275 MW Coal Fired Power Plant, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	23-Aug-26	30-Aug-26	11-Oct-26	25-Oct-26	1-Nov-26	28-Oct-26	13-Dec-26		11-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP275-GRF-42	Procurement of Spare Parts for Valve Control System for Barapukuria 275 MW Coal Fired Power Station, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	30-Aug-26	6-Sep-26	18-Oct-26	1-Nov-26	8-Nov-26	4-Nov-26	20-Dec-26		18-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP275-GRF-43	Procurement of Spares for DCS Control System of Barapukuria 275 MW Coal Fired Power Plant, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	6-Sep-26	13-Sep-26	25-Oct-26	8-Nov-26	15-Nov-26	11-Nov-26	27-Dec-26		25-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP275-GRF-44	Procurement of Spares for PLC Control System of Barapukuria 275 MW Coal Fired Power Plant, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	13-Sep-26	20-Sep-26	1-Nov-26	15-Nov-26	22-Nov-26	18-Nov-26	3-Jan-27		2-Jul-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP275-GRF-45	Procurement of Spare Parts for Turbine Supervisory System, HP-LP Bypass system, Governing System etc. for Barapukuria 275 MW Coal Fired Power Plant, BPDB, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	20-Sep-26	27-Sep-26	8-Nov-26	22-Nov-26	29-Nov-26	25-Nov-26	10-Jan-27		9-Jul-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.
Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.
Director of Purchase
BPDB, Dhaka.
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)
FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27 Foreign
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)
Procuring Entity Name & Code : Director, Directorate of Purchase, BPDDB, Dhaka

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lacs Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
Electrical Maintenance Division:																		
BRP275-GRF-46	Supply, Installation, Testing and Commissioning of Batteries for DC System of Barapukuria 275 MW Coal Fired Thermal Power Station, BPDDB, Dinajpur	Nos.	LS	OTM (ICT)	Member (Gen)	BPDDB Fund	400.00	Planned dates Planned days Actual dates	6-Sep-26	13-Sep-26 7	25-Oct-26 42	8-Nov-26 14	15-Nov-26 7	11-Nov-26 3	27-Dec-26 42	115	25-Jun-27 180	
BRP275-GRF-47	Procurement of different Spare Parts of 0.4 KV and 6.6 KV Systems: Circuit breaker, Induction motor, relay, control card, controller module, contactor, switch, fuse etc.	Lot	1	OTM (ICT)	Member (Gen)	BPDDB Fund	300.00	Planned dates Planned days Actual dates	13-Sep-26	20-Sep-26 7	1-Nov-26 42	15-Nov-26 14	22-Nov-26 7	18-Nov-26 3	3-Jan-27 42	115	2-Jul-27 180	
BRP275-GRF-48	Procurement of different induction motor for 6.6 KV auxiliary system of Barapukuria 275 MW Thermal Power Plant	Nos.	LS	OTM (ICT)	Member (Gen)	BPDDB Fund	300.00	Planned dates Planned days Actual dates	25-Sep-26	2-Oct-26 7	13-Nov-26 42	27-Nov-26 14	4-Dec-26 7	30-Nov-26 3	15-Jan-27 42	115	14-Jul-27 180	
Manager, Operation (Unit-3) Circle:																		
Coal and Ash Handling Division:																		
BRP275-GRF-49	Procurement of coal crusher & its spares for coal handling system at Barapukuria 275 MW CFTPS, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDDB Fund	300.00	Planned dates Planned days Actual dates	2-Aug-26	9-Aug-26 7	20-Sep-26 42	4-Oct-26 14	11-Oct-26 7	7-Oct-26 3	22-Nov-26 42	115	21-May-27 180	
BRP275-GRF-50	Procurement of speed reducer for coal conveying system at Barapukuria 275 MW CFTPS, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDDB Fund	300.00	Planned dates Planned days Actual dates	9-Aug-26	16-Aug-26 7	27-Sep-26 42	11-Oct-26 14	18-Oct-26 7	14-Oct-26 3	29-Nov-26 42	115	28-May-27 180	
BRP275-GRF-51	Procurement of coal conveyor belt for Coal conveying system at Barapukuria 275 MW CFTPS, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDDB Fund	300.00	Planned dates Planned days Actual dates	16-Aug-26	23-Aug-26 7	4-Oct-26 42	18-Oct-26 14	25-Oct-26 7	21-Oct-26 3	6-Dec-26 42	115	4-Jun-27 180	
BRP275-GRF-52	Procurement of spares for sub-merge scraper for bottom ash handling system at Barapukuria 275 MW CFTPS, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDDB Fund	300.00	Planned dates Planned days Actual dates	23-Aug-26	30-Aug-26 7	11-Oct-26 42	25-Oct-26 14	1-Nov-26 7	28-Oct-26 3	13-Dec-26 42	115	11-Jun-27 180	

06.08.26
Deputy Director
Section - 03
Directorate of Purchase
BPDDB, Dhaka.

06.08.26
Deputy Director
Section - 04
Directorate of Purchase
BPDDB, Dhaka.

06.08.26
Director of Purchase
BPDDB, Dhaka.

06.08.26
Member (Generation)
BPDDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Foreign

Agency

: Bangladesh Power Development Board


Budget


: Operational (Revenue)


Procuring Entity Name & Code


: Director, Directorate of Purchase, BPDB, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
2		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
BRP275-GRF-53	Procurement of ash slurry pump, high pressure pump, etc. for ash handling system at Barapukuria 275 MW CFTPS, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	300.00	Planned dates	30-Aug-26	6-Sep-26	18-Oct-26	1-Nov-26	8-Nov-26	4-Nov-26	20-Dec-26		18-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP275-GRF-54	Procurement of different spares for fly ash handling system at Barapukuria 275 MW CFTPS, Dinajpur.	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	200.00	Planned dates	6-Sep-26	13-Sep-26	25-Oct-26	8-Nov-26	15-Nov-26	11-Nov-26	27-Dec-26		25-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
Chemical Division:																		
BRP275-GRF-55	Procurement of (1) Reverse Osmosis (RO) membrane & Security Filter (Cartridge Filter) for RO system, (2) Cationic & Anionic Resin for Mixed Bed (MB), (3) Anionic Resin for Anion exchanger, (4) Activated Carbon for Activated Carbon Filter (ACF), (5) Cationic & Anionic Resin for MB of Condensate Polishing System (CPS) and (6) Quartz Sand, Manganese Sand & Anthracite for Pre-treatment	Lot	1	OTM (ICT)	Member (Gen)	BPDB Fund	400.00	Planned dates	30-Aug-26	6-Sep-26	18-Oct-26	1-Nov-26	8-Nov-26	4-Nov-26	20-Dec-26		18-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
Total Goods								BDT. Fourteen Thousand One Hundred Lac Only										
Manager, Maintenance (Unit-12) Circle:																		
I&C Maintenance Division:																		
BRP275-WRF-2	Procurement of Up-gradation, Installation, Testing and Commissioning of DEH, ETS and Turbine HP/LP Bypass Control System of Unit-1 Including Supply of Related Spares for Barapukuria 2x125MW Coal Fired Thermal Power Station, BPDB, Dinajpur, Bangladesh	Lot	1	OTM (ICT)	Chairman	BPDB Fund	1000	Planned dates	30-Aug-26	6-Sep-26	18-Oct-26	1-Nov-26	8-Nov-26	4-Nov-26	20-Dec-26		18-Jun-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BRP275-WRF-3	Procurement of Up-gradation, Installation, Testing and Commissioning of Human Machine Interface (HMI) of Unit#1 & Common DCS System along with necessary Spares for Barapukuria 2x125MW Coal Fired Thermal Power Station, BPDB, Dinajpur, Bangladesh	Lot	1	OTM (ICT)	Chairman	BPDB Fund	1200	Planned dates	30-Sep-26	7-Oct-26	18-Nov-26	2-Dec-26	9-Dec-26	5-Dec-26	20-Jan-27		19-Jul-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
Total Works							BDT. Two Thousand Two Hundred Lac Only											
Total (Goods & Works)							BDT. Sixteen Thousand Three Hundred Lac Only											


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Director
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Foreign

2026-27
Operational (Revenue)FY
BudgetMinistry of Power, Energy & Mineral Resources / Power Division.
Bangladesh Power Development Board

Director, Directorate of Purchase, BPDB, Dhaka

Ministry / Division

Agency

Procuring Entity Name & Code

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertisement Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	

Dohazari-Kaliaish 100MW Peaking Power Station, BPDB, Saitania, Chattogram, Bangladesh.

Goods

DHZ100-GRF-5	Procurement of Charge Air Filter (CAF) spares-parts, with installation, & commissioning (02 unit) for Dohazari-Kaliaish 100MW Peaking Power Station, BPDB, Saitania, Chattogram, Bangladesh.	Lot	1	OTM	Member	BPDB Revenue	300.00	Planned dates	19-Sep-26	26-Sep-26	7-Nov-26	21-Nov-26	28-Nov-26	24-Nov-26	9-Jan-27		8-Jul-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
DHZ100-GRF-6	Procurement of Swing (Rotating) Spare Parts for Engines of Dohazari-Kaliaish 100MW Peaking Power Station, BPDB, Saitania, Chattogram, Bangladesh.	Lot	1	OTM	Chairman	BPDB Revenue	800.00	Planned dates	30-Sep-26	7-Oct-26	18-Nov-26	2-Dec-26	9-Dec-26	5-Dec-26	20-Jan-27		19-Jul-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
DHZ100-GRF-7	Procurement of Spare Parts for Electrical and Instrumentation Systems of Dohazari-Kaliaish 100MW Peaking Power Station, BPDB, Saitania, Chattogram, Bangladesh.	Lot	1	OTM	Chairman	BPDB Revenue	600.00	Planned dates	8-Oct-26	15-Oct-26	26-Nov-26	10-Dec-26	17-Dec-26	13-Dec-26	28-Jan-27		27-Jul-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
DHZ100-GRF-8	Procurement of Spare Parts for Engine Auxiliary Systems (Pre-lubrication, Fuel, Pre-heating, Feeder Unit etc.) of Dohazari-Kaliaish 100MW Peaking Power Station, BPDB, Saitania, Chattogram, Bangladesh.	Lot	1	OTM	Chairman	BPDB Revenue	600.00	Planned dates	15-Oct-26	30-Nov-26	14-Dec-26	21-Dec-26	24-Dec-26	23-Jan-27			28-Jun-00	
								Planned days		46	14	7	3	30	100	200	180	
								Actual dates										

[Signature]
Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

[Signature]
Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

[Signature]
10/8/2026
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Foreign

Agency : Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Procuring Entity Name & Code																		Director, Directorate of Purchase, BPDB, Dhaka																	
SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks																	
1			1	5	6	7	8	9	10	11	12	13	14	15	16	17	18																		
DHZ100-GRF-9	Procurement of Cylinder Head with Valves for W18V46 model Engines of Dohazari-Kaliaish 100MW Peaking Power Station, BPDB, Satkania, Chattogram, Bangladesh.	Lot	1	OTM	BOARD	BPDB Revenue	2,400.00	Planned dates	10-Jan-27	17-Jan-27	28-Feb-27	14-Mar-27	21-Mar-27	17-Mar-27	2-May-27		29-Oct-27																		
								Planned days		7	42	14	7	3	42	115	180																		
								Actual dates																											
Total Goods							4,700.00	BDT: Four Thousand Seven Hundred Lac Only																											
Works																																			
DHZ100-WRF-6	Procurement of 24,000 hrs Sechedule Maintenance Works and related schedule maintenance spare parts for Engine No. 06 of Dohazari-Kaliaish 100MW Peaking Power Station, BPDB, Satkania, Chattogram, Bangladesh.	Lot	1	OSTEM	BOARD	BPDB Revenue	1,000.00	Planned dates	7-Nov-26	14-Nov-26	26-Dec-26	9-Jan-27	16-Jan-27	12-Jan-27	27-Feb-27		26-Aug-27																		
								Planned days		7	42	14	7	3	42	115	180																		
								Actual dates																											
DHZ100-WRF-7	Design, Supply, Installation, Testing and Commissioning of Dohazari 4 MWp Grid Tied Solar Power Plant at Satkania, Chattogram, Bangladesh on turnkey basis.	Lot	1	OSTEM	BOARD	BPDB Revenue	2,980.00	Planned dates	22-Feb-27	1-Mar-27	12-Apr-27	26-Apr-27	3-May-27	29-Apr-27	14-Jun-27		11-Dec-27																		
								Planned days		7	42	14	7	3	42	115	180																		
								Actual dates																											
Total Works							3,980.00	BDT: Three Thousand Nine Hundred Eighty Lac Only																											
Total (Goods & Works)							8,680.00	BDT: Eight Thousand Six Hundred Eighty Lac Only																											

Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Foreign

Agency

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code

: Director, Directorate of Purchase, BPDB, Dhaka

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advetries Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Bhola 225 MW CCPP, BPDB, Borhanuddin, Bhola																		
Goods																		
BHL225-GRF-8	Procurement of Gas Turbine Air Inlet Filters of Bhola 225 MW CCPP, BPDB, Borhanuddin, Bhola	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates Planned Days Actual Dates	10-Aug-26 17-Aug-26 7 28-Sep-26 42 12-Oct-26 14 19-Oct-26 7 15-Oct-26 3 30-Nov-26 42 29-May-27 180									
BHL225-GRF-9	Procurement of 108 Consumables for GT-2 of Bhola 225 MW CCPP, BPDB, Borhanuddin, Bhola.	LOT	1	DPM	Chairman	GOB	580.00	Planned Dates Planned Days Actual Dates	10-Aug-26 17-Aug-26 7 28-Sep-26 42 12-Oct-26 14 19-Oct-26 7 15-Oct-26 3 30-Nov-26 42 29-May-27 180									
*	Procurement of Consumables and Operational Spares for GBC-A,B,C of Bhola 225 MW CCPP, BPDB, Borhanuddin, Bhola.	LOT	1	*	Board	GOB	1982.00	Planned Dates Planned Days Actual Dates	10-Aug-26 17-Aug-26 7 28-Sep-26 42 12-Oct-26 14 19-Oct-26 7 15-Oct-26 3 30-Nov-26 42 29-May-27 180									
BHL225-GRF-10	Procurement of Supply of Cooling Tower fillers,Adhesives, shaft, Couplings ,Fans (2 sets) etc. and related services of Bhola 225 MW CCPP, BPDB, Borhanuddin, Bhola.	LOT	1	OTM	Chairman	GOB	600.00	Planned Dates Planned Days Actual Dates	10-Aug-26 17-Aug-26 7 28-Sep-26 42 12-Oct-26 14 19-Oct-26 7 15-Oct-26 3 30-Nov-26 42 29-May-27 180									

06-08-2026
Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

06.8.26
Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

26/08/26
Director
Directorate of Purchase
BPDB, Dhaka.

10/8/2026
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27

Agency : Bangladesh Power Development Board Budget : Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Foreign

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advantages Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
								Planned Dates	10-Aug-26	17-Aug-26	28-Sep-26	12-Oct-26	19-Oct-26	15-Oct-26	30-Nov-26			
BHL225-GRF-12	Procurement of Valves of Bhola 225 MW CCPP, BPDB, Borhanuddin, Bhola.	LOT	1	OTM	Director, Purchase	GOB	400.00	Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BHL225-GRF-13	Procurement of Vibration Spares (Bently Nevada) for GT,STG & GBC	LOT	1	OTM	Director, Purchase	GOB	150.00	Planned Dates	10-Aug-26	17-Aug-26	28-Sep-26	12-Oct-26	19-Oct-26	15-Oct-26	30-Nov-26			
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BHL225-GRF-14	Procurement of different types of Transmitter for HRSG's, STG, GT's & GBC's	LOT	1	OTM	Director, Purchase	GOB	150.00	Planned Dates	10-Aug-26	17-Aug-26	28-Sep-26	12-Oct-26	19-Oct-26	15-Oct-26	30-Nov-26			
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BHL225-GRF-15	Procurement of spare parts for GT battery charger & UPS of Bhola 225MW CCPP, BPDB, Borhanuddin, Bhola.	LOT	1	OTM	Director, Purchase	GOB	130.00	Planned Dates	10-Aug-26	17-Aug-26	28-Sep-26	12-Oct-26	19-Oct-26	15-Oct-26	30-Nov-26			
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BHL225-GRF-16	Procurement of blower fan for GTG, bypass duct and chemical plant of Bhola 225MW CCPP.	LOT	1	OTM	Director, Purchase	GOB	80.00	Planned Dates	10-Aug-26	17-Aug-26	28-Sep-26	12-Oct-26	19-Oct-26	15-Oct-26	30-Nov-26			
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										

06.08.2026
Deputy Director
Section - 03
Directorate of Purchase

06.08.2026
Deputy Director
Section - 04
Directorate of Purchase

06.08.2026
Directorate of Purchase
BPDB, Dhaka.

06.08.2026
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Foreign

Agency

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code

: Director, Directorate of Purchase, BPDB, Dhaka

SL.No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
			4	5	6	7			10	11	12	13	14	15	16	17	18	
BHL225-GRF-17	Procurement of GT close cycle cooling water pump motor and STG cooling water pump motor of Bhola 225MW CCPP.	LOT	1	OTM	Director, Purchase	GOB	85.00	Planned Dates Planned Days Actual Dates	10-Aug-26 Actual Dates	17-Aug-26 7	28-Sep-26 42	12-Oct-26 14	19-Oct-26 7	15-Oct-26 3	30-Nov-26 42	 115	29-May-27 180	
BHL225-GRF-18	Procurement of 11/230KV, 35MVA unit transformer with installation, testing and comisioning.	LOT	1	OTM	Board	GOB	1200.00	Planned Dates Planned Days Actual Dates	10-Aug-26 Actual Dates	17-Aug-26 7	28-Sep-26 42	12-Oct-26 14	19-Oct-26 7	15-Oct-26 3	30-Nov-26 42	 115	29-May-27 180	
Total Goods								6,157.00	BDT. Six Thousand One Hundred Fifty Seven Lac Only									
Works																		
BHL225-WRF-06	Procurement of Overhauling Works, Chemical cleaning, Hydro Test of HRSG 1,2 for Bhola 225 MW CCPP, BPDB, Borhanuddin, Bhola.	Lot	1	OTM	Board	GOB	1975	Planned Dates Planned Days Actual Dates	10-Aug-26 Actual Dates	17-Aug-26 7	28-Sep-26 42	12-Oct-26 14	19-Oct-26 7	15-Oct-26 3	30-Nov-26 42	 115	29-May-27 180	
BHL225-WRF-07	Procurement of borescope inspection for Gas Turbine-1 & 2 generators alongwith all necessary test required for checking generator health status of Bhola 225MW CCPP, BPDB, Borhanuddin. Bhola.	LOT	1	DPM	Chairman	GOB	250	Planned Dates Planned Days Actual Dates	10-Aug-26 Actual Dates	17-Aug-26 7	28-Sep-26 42	12-Oct-26 14	19-Oct-26 7	15-Oct-26 3	30-Nov-26 42	 115	29-May-27 180	
Total Works								2,225.00	BDT. Two Thousand Two Hundred Twenty Five Lac Only									
Total (Goods & Works)								8,382.00	BDT. Eight Thousand One Hundred Eighty Two Lac Only									

06.08.2026
Deputy Director
Section - 03
Directorate of Purchase

06.08.2026
Deputy Director
Section - 04
Directorate of Purchase

06.08.2026
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Foreign

FY : 2026-27
Budget : Operational (Revenue)

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division.

Agency : Bangladesh Power Development Board

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac. TL	Title Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
Bibiyan South 400MW CCPP, BPDB, Habiganj.																		
GOODS																		
Mechanical Maintenance Division																		
BB4400G-RF-19	Procurement of Valve with Actuator and spare parts for Battery Limit Valve of HP, LP, Steam line & Condensate drainage system for Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates Planned Days Actual Dates	20-Jul-26 24-Jul-26 6-Aug-26 18-Aug-26 15-Sep-26	27-Jul-26 7 31-Jul-26 7 13-Aug-26 7 25-Aug-26 7 22-Sep-26 7	7-Sep-26 42 11-Sep-26 42 24-Sep-26 42 6-Oct-26 42 3-Nov-26 42	21-Sep-26 14 25-Sep-26 14 8-Oct-26 14 20-Oct-26 14 17-Nov-26 14	28-Sep-26 7 2-Oct-26 7 15-Oct-26 7 27-Oct-26 7 24-Nov-26 7	24-Sep-26 3 28-Sep-26 3 11-Oct-26 3 23-Oct-26 3 20-Nov-26 3	9-Nov-26 42 13-Nov-26 42 26-Nov-26 42 8-Dec-26 42 5-Jan-27 42	115 115 115 115 115	8-May-27 180 12-May-27 180 25-May-27 180 6-Jun-27 180 4-Jul-27 180	
BB4400G-RF-20	Procurement of Lift Oil Pump with Control Block for Gas Turbine of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1	OTM	Member (Gen)	GOB	400.00	Planned Dates Planned Days Actual Dates	20-Jul-26 24-Jul-26 6-Aug-26 18-Aug-26 15-Sep-26	27-Jul-26 7 31-Jul-26 7 13-Aug-26 7 25-Aug-26 7 22-Sep-26 7	7-Sep-26 42 11-Sep-26 42 24-Sep-26 42 6-Oct-26 42 3-Nov-26 42	21-Sep-26 14 25-Sep-26 14 8-Oct-26 14 20-Oct-26 14 17-Nov-26 14	28-Sep-26 7 2-Oct-26 7 15-Oct-26 7 27-Oct-26 7 24-Nov-26 7	24-Sep-26 3 28-Sep-26 3 11-Oct-26 3 23-Oct-26 3 20-Nov-26 3	9-Nov-26 42 13-Nov-26 42 26-Nov-26 42 8-Dec-26 42 5-Jan-27 42	115 115 115 115 115	8-May-27 180 12-May-27 180 25-May-27 180 6-Jun-27 180 4-Jul-27 180	
BB4400G-RF-21	Procurement of Hydrogen Generation Plant (Two sets) with necessary spare parts and Installation, Commissioning & Testing for Generator Cooling of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh on Turnkey Basis.	LOT	1	One Stage Two Envelope Tendering Method (OSTEM) (Turnkey)	Board	GOB	2600.00	Planned Dates Planned Days Actual Dates	20-Jul-26 24-Jul-26 6-Aug-26 18-Aug-26 15-Sep-26	27-Jul-26 7 31-Jul-26 7 13-Aug-26 7 25-Aug-26 7 22-Sep-26 7	7-Sep-26 42 11-Sep-26 42 24-Sep-26 42 6-Oct-26 42 3-Nov-26 42	21-Sep-26 14 25-Sep-26 14 8-Oct-26 14 20-Oct-26 14 17-Nov-26 14	28-Sep-26 7 2-Oct-26 7 15-Oct-26 7 27-Oct-26 7 24-Nov-26 7	24-Sep-26 3 28-Sep-26 3 11-Oct-26 3 23-Oct-26 3 20-Nov-26 3	9-Nov-26 42 13-Nov-26 42 26-Nov-26 42 8-Dec-26 42 5-Jan-27 42	115 115 115 115 115	8-May-27 180 12-May-27 180 25-May-27 180 6-Jun-27 180 4-Jul-27 180	
BB4400-GRF-22	Procurement of spare parts (Fans, Shaft, Fin, Nozzle, Gearbox etc.) for IDCT of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates Planned Days Actual Dates	20-Jul-26 24-Jul-26 6-Aug-26 18-Aug-26 15-Sep-26	27-Jul-26 7 31-Jul-26 7 13-Aug-26 7 25-Aug-26 7 22-Sep-26 7	7-Sep-26 42 11-Sep-26 42 24-Sep-26 42 6-Oct-26 42 3-Nov-26 42	21-Sep-26 14 25-Sep-26 14 8-Oct-26 14 20-Oct-26 14 17-Nov-26 14	28-Sep-26 7 2-Oct-26 7 15-Oct-26 7 27-Oct-26 7 24-Nov-26 7	24-Sep-26 3 28-Sep-26 3 11-Oct-26 3 23-Oct-26 3 20-Nov-26 3	9-Nov-26 42 13-Nov-26 42 26-Nov-26 42 8-Dec-26 42 5-Jan-27 42	115 115 115 115 115	8-May-27 180 12-May-27 180 25-May-27 180 6-Jun-27 180 4-Jul-27 180	
BB4400-GRF-23	Procurement of spare parts for Diverter Damper Hydraulic Control Unit of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1	OTM	Chairman	GOB	600.00	Planned Dates Planned Days Actual Dates	20-Jul-26 24-Jul-26 6-Aug-26 18-Aug-26 15-Sep-26	27-Jul-26 7 31-Jul-26 7 13-Aug-26 7 25-Aug-26 7 22-Sep-26 7	7-Sep-26 42 11-Sep-26 42 24-Sep-26 42 6-Oct-26 42 3-Nov-26 42	21-Sep-26 14 25-Sep-26 14 8-Oct-26 14 20-Oct-26 14 17-Nov-26 14	28-Sep-26 7 2-Oct-26 7 15-Oct-26 7 27-Oct-26 7 24-Nov-26 7	24-Sep-26 3 28-Sep-26 3 11-Oct-26 3 23-Oct-26 3 20-Nov-26 3	9-Nov-26 42 13-Nov-26 42 26-Nov-26 42 8-Dec-26 42 5-Jan-27 42	115 115 115 115 115	8-May-27 180 12-May-27 180 25-May-27 180 6-Jun-27 180 4-Jul-27 180	

9/10/2026
Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

26.8.26
Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

10/10/2026
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Foreign

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl No.	Description of Procurement Package Goods	Unit	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Activities Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to complete contract signature	Time for Completion of Contract	Remarks
2				6	7	8	9	10	11	12	13	14	15	16	17	18	
BB4400-GRF-24	Procurement of spare parts for Gland Steam Condenser System of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1 OTM	Chairman	GOB	400.00	Planned Dates Planned Days Actual Dates	20-Sep-26 20-Sep-26	27-Sep-26 7 27-Sep-26	8-Nov-26 42 8-Nov-26	22-Nov-26 14 22-Nov-26	29-Nov-26 7 29-Nov-26	25-Nov-26 3 25-Nov-26	10-Jan-27 42 10-Jan-27	115 115	9-Jul-27 180 9-Jul-27	
BB4400-GRF-25	Procurement of spare parts (compressor, pressure transmitter, filter, solenoid valve etc.) for GT Air Compressor Unit of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1 OTM	Member (Gen)	GOB	400.00	Planned Dates Planned Days Actual Dates	20-Sep-26 20-Sep-26	27-Sep-26 7 27-Sep-26	8-Nov-26 42 8-Nov-26	22-Nov-26 14 22-Nov-26	29-Nov-26 7 29-Nov-26	25-Nov-26 3 25-Nov-26	10-Jan-27 42 10-Jan-27	115 115	9-Jul-27 180 9-Jul-27	
BB4400-GRF-26	Procurement of Tubes (HP/IP), Drum demister spare parts, Gasket, Expansion Joints, Blower Fans for Damper sealing, Flow meters & Level indicator for HRSG of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1 OTM	Chairman	GOB	800.00	Planned Dates Planned Days Actual Dates	24-Sep-26 24-Sep-26	1-Oct-26 7 1-Oct-26	12-Nov-26 42 12-Nov-26	26-Nov-26 14 26-Nov-26	3-Dec-26 7 3-Dec-26	29-Nov-26 3 29-Nov-26	14-Jan-27 42 14-Jan-27	115 115	13-Jul-27 180 13-Jul-27	
BB4400-GRF-27	Procurement of spare parts for Gas Turbine Hydraulic Control Unit of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1 OTM	Chairman	GOB	600.00	Planned Dates Planned Days Actual Dates	5-Oct-26 5-Oct-26	12-Oct-26 7 12-Oct-26	23-Nov-26 42 23-Nov-26	7-Dec-26 14 7-Dec-26	14-Dec-26 7 14-Dec-26	10-Dec-26 3 10-Dec-26	25-Jan-27 42 25-Jan-27	115 115	24-Jul-27 180 24-Jul-27	
BB4400-GRF-28	Procurement of spare parts for CW self cleaning system & Valve for IDCT raiser, ACW & CCW cooling system of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1 OTM	Member (Gen)	GOB	650.00	Planned Dates Planned Days Actual Dates	5-Oct-26 5-Oct-26	12-Oct-26 7 12-Oct-26	23-Nov-26 42 23-Nov-26	7-Dec-26 14 7-Dec-26	14-Dec-26 7 14-Dec-26	10-Dec-26 3 10-Dec-26	25-Jan-27 42 25-Jan-27	115 115	24-Jul-27 180 24-Jul-27	
BB4400-GRF-29	Procurement of HP-3 Super Heater Module with Erection, Commissioning & Testing for HRSG of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1 OTM	Board	GOB	2500.00	Planned Dates Planned Days Actual Dates	9-Oct-26 9-Oct-26	16-Oct-26 7 16-Oct-26	27-Nov-26 42 27-Nov-26	11-Dec-26 14 11-Dec-26	18-Dec-26 7 18-Dec-26	14-Dec-26 3 14-Dec-26	29-Jan-27 42 29-Jan-27	115 115	28-Jul-27 180 28-Jul-27	
BB4400-GRF-30	Procurement of Spare parts (Mechanical seal, oil seal, bearing, coupling, packing, gasket, sealing ring etc) for Condensate Extraction Pump (CEP) and Boiler Feed Pump (BFP) of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1 OTM	Member (Gen)	GOB	400.00	Planned Dates Planned Days Actual Dates	15-Oct-26 15-Oct-26	22-Oct-26 7 22-Oct-26	3-Dec-26 42 3-Dec-26	17-Dec-26 14 17-Dec-26	24-Dec-26 7 24-Dec-26	20-Dec-26 3 20-Dec-26	4-Feb-27 42 4-Feb-27	115 115	3-Aug-27 180 3-Aug-27	

Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

Directorate of Purchase
BPDB, Dhaka.

Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Foreign

Agency

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code

: Director, Directorate of Purchase, BPDB, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac. Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
BB4400-GRF-31	Procurement of spare parts for Generator Seal Oil System of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1	OTM	Chairman	GOB	500.00	Planned Dates	25-Oct-26	1-Nov-26	13-Dec-26	27-Dec-26	3-Jan-27	30-Dec-26	14-Feb-27		13-Aug-27	
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BB4400-GRF-32	Procurement of Spare parts for 135 ton TG Building's and 35 Ton GBC Building's overhead crane of Bibiyana South 400MW CCPP, BPDB, Habiganj, Bangladesh.	LOT	1	OTM	Member (Gen)	GOB	200.00	Planned Dates	29-Oct-26	5-Nov-26	17-Dec-26	31-Dec-26	7-Jan-27	3-Jan-27	18-Feb-27		17-Aug-27	
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
Electrical Maintenance Division																		
BB4400-GRF-33	Procurement of MV, LV Switchgear items (VCB, ACB, CT, PT etc.) and its spares for Bibiyana South 400 MW CCPP, BPDB, Habiganj.	LOT	1	OTM	Chairman	GOB	700.00	Planned dates	27-Jul-26	3-Aug-26	14-Sep-26	28-Sep-26	5-Oct-26	1-Oct-26	16-Nov-26		15-May-27	
								Planned days		7	42	14	7	3	42	115	180	
								Actual dates										
BB4400-GRF-34	Procurement of various type EHV, HV, MV, LV Relay for Bibiyana South 400 MW CCPP, BPDB, Habiganj.	LOT	1	OTM	Board	GOB	800.00	Planned Dates	3-Aug-26	10-Aug-26	21-Sep-26	5-Oct-26	12-Oct-26	8-Oct-26	23-Nov-26		22-May-27	
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BB4400-GRF-35	Procurement of various spare parts for GT-ST (Soft starter, Voltage Transducer, CB etc) for Bibiyana South 400 MW CCPP, BPDB, Habiganj.	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates	12-Aug-26	19-Aug-26	30-Sep-26	14-Oct-26	21-Oct-26	17-Oct-26	2-Dec-26		31-May-27	
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										
BB4400-GRF-36	Procurement of Different type HV CT for 230kV & 400kV grid line of Bibiyana South 400 MW CCPP, BPDB, Habiganj.	LOT	1	OTM	Member (Gen)	GOB	400.00	Planned Dates	20-Aug-26	27-Aug-26	8-Oct-26	22-Oct-26	29-Oct-26	25-Oct-26	10-Dec-26		8-Jun-27	
								Planned Days		7	42	14	7	3	42	115	180	
								Actual Dates										

10/8/2026
Deputy Director
Section - 03
Directorate of Purchase

06.08.2026
Deputy Director
Section - 04
Directorate of Purchase

06.08.2026
Directorate of Purchase
BPDB, Dhaka.

06.08.2026
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY : 2026-27

Foreign

Agency

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code

: Director, Directorate of Purchase, BPD&B, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks					
I&C Maintenance Division																							
BB4400-GRF-37	Procurement of I&C field instruments for GT-ST, Generator (flame & fire detector, positioner, Transmitter, thermocouple, AFR, pressure switch etc.) for Bibiyana South 400 MW CCPP.	LOT	1	OTM	Member (Gen)	GOB	350.00	Planned Dates	7-Sep-26	14-Sep-26	26-Oct-26	9-Nov-26	16-Nov-26	12-Nov-26	28-Dec-26	115	26-Jun-27						
								Planned Days														180	
								Actual Dates															
BB4400-GRF-38	Procurement of Spare parts of DCS system (IO card, Communication card, Interface module, Controller, Power supply, Relay etc) for Bibiyana South 400 MW CCPP.	LOT	1	OTM	Member (Gen)	GOB	300.00	Planned Dates	23-Sep-26	30-Sep-26	11-Nov-26	25-Nov-26	2-Dec-26	28-Nov-26	13-Jan-27	115	12-Jul-27						
								Planned Days															180
								Actual Dates															
Total Works								BDT. Fifteen Thousand Lac Only															
Works(Mechanical Maintenance Division)																							
BB4400-WRF 03	Procurement of Overhead Crane (Capacity: 15 Ton) with civil construction, installation, commissioning & testing for Maintenance works of IDCT of Bibiyana South 400MW CCPP, BPD&B, Habiganj, Bangladesh on Turnkey Basis.	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates	3-Aug-26	10-Aug-26	21-Sep-26	5-Oct-26	12-Oct-26	8-Oct-26	23-Nov-26	115	22-May-27						
								Planned Days															180
								Actual Dates															
Total Works								BDT. Eight Hundred Lac Only															
Total (Goods & Works)								BDT. Fifteen Thousand Eight Hundred Lac															


Deputy Director
Section - 03
Directorate of Purchase


Deputy Director
Section - 04
Directorate of Purchase


Director
Directorate of Purchase
BPD&B, Dhaka.


Member (Generation)
BPD&B, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27

Agency : Bangladesh Power Development Board Budget : Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Foreign

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
2		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	

Baghabari Power station, BPDB, Habiganj.

GOODS

BGB171-GRF 03	Supply, Installation, Testing & Commissioning of Various Batteries & Battery Chargers for Baghabari Power Station	LOT	1	OTM	Member(Gen.))	GOB	300.00	Planned Dates		20-Jul-26	27-Jul-26	7-Sep-26	21-Sep-26	28-Sep-26	24-Sep-26	9-Nov-26	8-May-27	
								Planned Days	Actual Dates								115	180

BDT: Three Hundred Lac Only

Total Goods

300

Deputy Director
Section - 03
Directorate of Purchase

Deputy Director
Section - 04
Directorate of Purchase

Director
Directorate of Purchase
BPDB, Dhaka.

Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

Agency

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Foreign

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
GOODS																	
SBR330-GRF-04	Design, Supply, Installation, Testing & Commissioning of Shahjibazar 4MWp (3 MW land based & 1MW floating type) Grid Tied Solar Power Plant at Habiganj, Bangladesh on Turnkey Basis.	LOT	1	OSTM	Board	GOB	3000.00		25-Aug-26	22-Oct-26	11-Nov-26	20-Nov-26	25-Nov-26	22-Jan-27		21-Jul-27	
									7	42	14	7	3	42	115	180	
SBR330-GRF-05	Procurement of MOV Actuators for Steam Turbine Auxiliary system, Cooling Water System of Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Member Generation	GOB	400.00		25-Aug-26	22-Oct-26	11-Nov-26	20-Nov-26	25-Nov-26	22-Jan-27		21-Jul-27	
									7	42	14	7	3	42	115	180	
SBR330-GRF-06	Procurement of Vibration System Spare parts for Gas Turbine, Steam Turbine and others BOP system of Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Member Generation	GOB	400.00		11-Aug-26	08-Oct-26	28-Oct-26	06-Nov-26	11-Nov-26	08-Jan-27		07-Jul-27	
									7	42	14	7	3	42	115	180	
SBR330-GRF-07	Procurement of Spare parts for GT fire fighting system of Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Member Generation	GOB	300.00		25-Aug-26	22-Oct-26	11-Nov-26	20-Nov-26	25-Nov-26	22-Jan-27		21-Jul-27	
									7	42	14	7	3	42	115	180	
SBR330-GRF-08	Procurement of Various Instrument (PT, DPT, RTD, TC, LS, PS etc.) for Gas Turbine and its Auxiliary system of Shahjibazar 330MW CCPP, BPDB, Habiganj.	LOT	1	OTM	Member Generation	GOB	400.00		26-Oct-26	23-Dec-26	12-Jan-27	21-Jan-27	26-Jan-27	25-Mar-27		21-Sep-27	
									7	42	14	7	3	42	115	180	
SBR330-GRF-09	Procurement of SRV, GCV & other Control Valves Spare Parts of Gas Fuel System of GT 1 & 2 of Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Member Generation	GOB	400.00		03-Sep-26	02-Nov-26	20-Nov-26	01-Dec-26	04-Dec-26	02-Feb-27		01-Aug-27	
									7	42	14	7	3	42	115	180	
SBR330-GRF-10	Procurement of different types of Vacuum Circuit Breaker and Air Circuit Breaker (6.6 kV, 0.4 kV) for Electrical System of Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Director (Purchase)	GOB	200.00		31-Aug-26	28-Oct-26	17-Nov-26	26-Nov-26	01-Dec-26	28-Jan-27		27-Jul-27	
									7	42	14	7	3	42	115	180	

Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.

Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.

Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division	Ministry of Power, Energy & Mineral Resources / Power Division.	FY	2026-27	Foreign
Agency	Bangladesh Power Development Board	Budget	Operational (Revenue)	
Procuring Entity Name & Code	Director, Directorate of Purchase, BPDB, Dhaka			

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation, (if applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
SBR330-GRF-11	Procurement of Steam Turbine (ST) Generator Bearings (02 sets) for Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Chairman	GOB	600.00	Planned Dates Planned Days Actual Dates	20-Aug-26 	31-Aug-26 7	28-Oct-26 42	17-Nov-26 14	26-Nov-26 7	01-Dec-26 3	28-Jan-27 42	115	27-Jul-27 180	
SBR330-GRF-12	Procurement of Battery Charger Modules and its Spare Parts for Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Member Generation	GOB	300.00	Planned Dates Planned Days Actual Dates	01-Oct-26 	12-Oct-26 7	09-Dec-26 42	29-Dec-26 14	07-Jan-27 7	12-Jan-27 3	11-Mar-27 42	115	07-Sep-27 180	
SBR330-GRF-13	Procurement of Bearings, Fan Blades, Spare Parts of Gear Boxes and accessories for Cooling Tower of Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates Planned Days Actual Dates	15-Oct-26 	26-Oct-26 7	23-Dec-26 42	12-Jan-27 14	21-Jan-27 7	26-Jan-27 3	25-Mar-27 42	115	21-Sep-27 180	
SBR330-GRF-14	Procurement of 2 Set Oil Centrifuge Machines (Fixed/Online type for Steam Turbine and Portable type for 02 Gas Turbines and Gas Boosters) for Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Member Generation	GOB	300.00	Planned Dates Planned Days Actual Dates	01-Sep-26 	10-Sep-26 7	09-Nov-26 42	27-Nov-26 14	08-Dec-26 7	11-Dec-26 3	09-Feb-27 42	115	08-Aug-27 180	
SBR330-GRF-15	Procurement of different types of components (impeller, motor, damper, key etc.) of ventilation fan (BT, VG, VL, GV etc) for Gas Turbine of Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Chairman	GOB	600.00	Planned Dates Planned Days Actual Dates	10-Aug-26 	19-Aug-26 7	21-Oct-26 45	10-Nov-26 14	19-Nov-26 7	24-Nov-26 3	21-Jan-27 42	118	20-Jul-27 180	
SBR330-GRF-16	Procurement of Spare parts for LPCV, HPCV, MSV of Shahjibazar 330MW CCPP, BPDB, Habiganj	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates Planned Days Actual Dates	10-Aug-26 	19-Aug-26 7	21-Oct-26 45	10-Nov-26 14	19-Nov-26 7	24-Nov-26 3	21-Jan-27 42	118	20-Jul-27 180	

Total of Goods Procurement: 8500.00 BDT Eight Thousands Five Hundred Lac Only.


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Director
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

FINANCIAL YEAR: 2026-2027

Foreign

Sr. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
1		sqm	8	Open Competitive Bidding	[Signature]	7	08	9	10	11	12	13	14	15	16	17	18	

Total Payments (including Service Charge) : \$3750.00 EBT Payment Amount : \$0.00

Shahjibazar 50MW/GCPP, EPDB, Haldiganj

13000	TOTAL PROPOSED NEW REPAIRS (in dollars)	FOR THE YEAR 2010 ONLY
-------	---	------------------------

Director,
Directorate of Purchase
BPD&B, Dhaka.

Member (Generation)
10/8/2026
RPDB, Dhaka.

FINANCIAL YEAR: 2026-2027

2026-27
Operational (Revenue)

Budget	:	Operational (Revenue)
---------------	---	------------------------------


 Deputy Director
 Section - 03
 Directorate of Purchase
 BPDB, Dhaka.


 Deputy Director
 Section - 04
 Directorate of Purchase
 BPDB, Dhaka.


 Director
 Directorate of Purchase
 BPDB, Dhaka.


 Member (Generation)
 BPDB, Dhaka.


10/8/2026

ANNUAL PROCUREMENT PLAN (APP)


FINANCIAL YEAR: 2026-2027


Ministry / Division	Ministry of Power, Energy & Mineral Resources / Power Division.	FY	2026-27	Foreign
Agency	Bangladesh Power Development Board	Budget	Operational (Revenue)	
Procuring Entity Name & Code	Director, Directorate of Purchase, BPDB, Dhaka			

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
Shikalbaha 225 MW Dual Fuel CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh																		
GO-GDS																		
SBH225-GRF-12	Procurement of DC Charger unit (Two Sets) with Installation, Testing and Commissioning for 6.6KV/0.4KV switch gear room at Shikalbaha 225MW Dual Fuel CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Chairman	GOB	500.00	Planned Dates	28-Aug-26	08-Sep-26	05-Nov-26	15-Dec-26	24-Dec-26	29-Dec-26	25-Feb-27		24-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-13	Procurement of 2 sets of Batteries (Ni-Cd) for DC system of Shikalbaha 225MW Dual Fuel CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	350.00	Planned Dates	30-Aug-26	08-Sep-26	05-Nov-26	15-Dec-26	24-Dec-26	29-Dec-26	25-Feb-27		24-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-14	Procurement of Transoformer Oil Purifier/Centrifuge Machine for Shikalbaha 225MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	350.00	Planned Dates	30-Aug-26	08-Sep-26	05-Nov-26	15-Dec-26	24-Dec-26	29-Dec-26	25-Feb-27		24-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-15	Procurement of Boiler Feed Pump Spares of Shikalbaha 225MW Dual Fuel CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates	22-Nov-26	01-Dec-26	28-Jan-27	09-Mar-27	18-Mar-27	23-Mar-27	20-May-27		16-Nov-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										


06.08.2026
Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


06.08.26
Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


06.08.26
Director
Directorate of Purchase
BPDB, Dhaka.


06.08.2026
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division

: Ministry of Power, Energy & Mineral Resources / Power Division.

Agency

: Bangladesh Power Development Board

Procuring Entity Name & Code

: Director, Directorate of Purchase, BPDB, Dhaka

FY

: 2026-27


Budget

: Operational (Revenue)


Foreign

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
SBH225-GRF-16	Procurement of Heat Exchanger Plates for ACW-CCW PHE and Vacuum Pump PHE of Shikalbaha 225MW Dual Fuel CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh (Lot-1)	LOT	2	OTM	Member (Gen.)	GOB	200.00	Planned Dates	12-Dec-26	22-Dec-26	18-Feb-27	30-Mar-27	08-Apr-27	13-Apr-27	10-Jun-27		07-Dec-27	
								Planned Days		7	42	28	7	3	42	129	180	
	Procurement of Heat Exchanger Plates for GT, ST Lube Oil PHE of Shikalbaha 225MW Dual Fuel CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh (Lot-2)							Actual Dates										
SBH225-GRF-17	Procurement of Spares for Fuel Gas Regulating and Metering Station (RMS) of Shikalbaha 225MW Dual Fuel CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Chairman	GOB	700.00	Planned Dates	12-Jan-27	21-Jan-27	22-Mar-27	29-Apr-27	10-May-27	13-May-27	12-Jul-27		08-Jan-28	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-18	Procurement of Spare Parts for Instrument Air Compressor (IAC) of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	150.00	Planned Dates	20-Nov-26	01-Dec-26	28-Jan-27	09-Mar-27	18-Mar-27	23-Mar-27	20-May-27		16-Nov-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-19	Procurement of a complete Circulating Water (CW) Pump Set (excluding motor) of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Chairman	GOB	600.00	Planned Dates	12-Oct-26	21-Oct-26	18-Dec-26	27-Jan-27	05-Feb-27	10-Feb-27	09-Apr-27		06-Oct-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-20	Procurement of Dry Gas Seal & other spares for Gas Booster Compressor (GBC) of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Chairman	GOB	600.00	Planned Dates	12-Nov-26	23-Nov-26	20-Jan-27	01-Mar-27	10-Mar-27	15-Mar-27	12-May-27		08-Nov-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Director
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Foreign

Ministry of Power, Energy & Mineral Resources / Power Division.
FY : 2026-27
Operational (Revenue)

Budget

Agency : Bangladesh Power Development Board
Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time-Code for Process	Advertise Preparation (if applicable)	Invite / Advetise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
SBH225-GRF-21	Supply, Installation of Instrument Air Compressor (IAC) and Integration with existing system of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	400.00	Planned Dates	12-Feb-27	23-Feb-27	22-Apr-27	01-Jun-27	10-Jun-27	15-Jun-27	12-Aug-27		08-Feb-28	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-22	Procurement of Electric Actuator for Motor Operated Valve (MOV) of CWP and Condensate System of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	150.00	Planned Dates	01-Sep-26	10-Sep-26	09-Nov-26	17-Dec-26	28-Dec-26	31-Dec-26	01-Mar-27		28-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-23	Procurement of Different types Analyzer for Water Treatment Plant (Conductivity Transmitter,oxygen analyzer,PH Sensor etc.) of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	120.00	Planned Dates	05-Nov-26	16-Nov-26	13-Jan-27	22-Feb-27	03-Mar-27	08-Mar-27	05-May-27		01-Nov-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-24	Procurement of Network switch for Gas Turbine and Steam Turbine Control System of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	300.00	Planned Dates	05-Sep-26	15-Sep-26	12-Nov-26	22-Dec-26	31-Dec-26	05-Jan-27	04-Mar-27		31-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-25	Procurement of Pressure transmitter and differential Pressure transmitter of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	300.00	Planned Dates	01-Nov-26	10-Nov-26	07-Jan-27	16-Feb-27	25-Feb-27	02-Mar-27	29-Apr-27		26-Oct-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SBH225-GRF-26	Procurement of Electric Actuator of Motor Operated Valve for HRSG of Shikalbaha 225 MW CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	300.00	Planned Dates	01-Nov-26	10-Nov-26	07-Jan-27	16-Feb-27	25-Feb-27	02-Mar-27	29-Apr-27		26-Oct-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
Total of Goods Procurement:								5970.00	BDT Five thousand Nine Hundred Seventy Lac Only.									


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27

Agency : Bangladesh Power Development Board Budget : Operational (Revenue)


Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

SL No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (If applicable)	Invite / Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
WORKS																		
SBH225-WRF-05	Procurement of 6th MI (Minor Inspection) of GT of Shikalbaha 225MW Dual Fuel CCPP, BPDB, Shikalbaha, Chattogram, Bangladesh	LOT	1	OTM	Chairman	GOB	300.00	Planned Dates	25-Aug-26	03-Sep-26	02-Nov-26	10-Dec-26	21-Dec-26	24-Dec-26	22-Feb-27		23-Apr-27	
								Planned Days		7	42	28	7	3	42	129	60	
								Actual Dates										
								Total of Works Procurement:									BDT Three hundred Lac Only.	
									Total Procurement: 300.00									

SYLhet 225 MW CCPP, Kumargaon, Sylhet, Bangladesh																		
GOODS																		
SYL225-GRF-16	Procurement of Spare Parts (Close Circulating Water Pumps, Closed Cycle Circulating Water Pumps, Back Wash Pumps, Different Manual Valves & MOVs, NRVs, etc.) for BOP for Gas Turbine of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	200.00	Planned Dates	01-Aug-26	11-Aug-26	08-Oct-26	17-Nov-26	26-Nov-26	01-Dec-26	28-Jan-27		27-Jul-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-17	Procurement of different pumps with motors and spare parts (Service Water Pump, Chemical Water Pump, Raw Water Pumps, Various Drainage pumps, Demi Water Pump, Ultra Filter Pump, Dosing Pumps etc.) for Steam Turbine of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	200.00	Planned Dates	16-Aug-26	25-Aug-26	22-Oct-26	01-Dec-26	10-Dec-26	15-Dec-26	11-Feb-27		10-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-18	Procurement of Complete Set of Vacuum Pump with motor, Valves and necessary accessories of ST of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	250.00	Planned Dates	31-Aug-26	09-Sep-26	06-Nov-26	16-Dec-26	25-Dec-26	30-Dec-26	26-Feb-27		25-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
10/18/2026
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division
Agency: Ministry of Power, Energy & Mineral Resources / Power Division.
: Bangladesh Power Development BoardFY : 2026-27
Budget : Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (If applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time to Completion of Contract	Remarks
								Planned Dates	15-Sep-26	24-Sep-26	23-Nov-26	31-Dec-26	11-Jan-27	14-Jan-27	15-Mar-27		15-Sep-27	
SYL225-GRF-19	Procurement of spare parts of Gas Booster Compressors (Atlas Copco, USA, Model: TP 10/10) for Level D Maintenance/ Overhauling of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Board	GOB	2000.00	Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-20	Procurement of spare parts including different Valves etc. for ST Water Treatment of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	200.00	Planned Dates	31-Aug-26	09-Sep-26	06-Nov-26	16-Dec-26	25-Dec-26	30-Dec-26	26-Feb-27		25-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-21	Procurement of Mandatory Spare Parts (Boiler Body Core Spare Parts, Sealing and Expansion joint core spare parts, Drum and Instrument Core Spare parts and Bypass System Spare parts etc.) of HRSG of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates	30-Sep-26	09-Oct-26	08-Dec-26	15-Jan-27	26-Jan-27	29-Jan-27	30-Mar-27		26-Sep-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-22	Procurement of Spare parts for Lube Oil System and EH Oil System of Steam Turbine for Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	200.00	Planned Dates	30-Sep-26	09-Oct-26	08-Dec-26	15-Jan-27	26-Jan-27	29-Jan-27	30-Mar-27		26-Sep-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-23	Procurement of Air End (Compressor Screw Block) and necessary spare parts for Screw Air Compressor, Dryers etc. for GT and ST of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	100.00	Planned Dates	30-Sep-26	09-Oct-26	08-Dec-26	15-Jan-27	26-Jan-27	29-Jan-27	30-Mar-27		26-Sep-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-24	Procurement of Spare Parts & Tools for Inspection/ Overhauling of HRSG with related works for Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OSTEM	Board	GOB	16000.00	Planned Dates	15-Sep-26	24-Sep-26	23-Nov-26	31-Dec-26	11-Jan-27	14-Jan-27	15-Mar-27		11-Sep-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										

66.8.16
Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.66.8.16
Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.66.8.16
Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division	Ministry of Power, Energy & Mineral Resources / Power Division.	FY	2026-27	Foreign
Agency	Bangladesh Power Development Board	Budget	Operational (Revenue)	
Procuring Entity Name & Code	Director, Directorate of Purchase, BPDB, Dhaka			

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
SYL225-GRF-25	Procurement of Air Filter Box for GT of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	150.00	Planned Dates	15-Sep-26	24-Sep-26	23-Nov-26	31-Dec-26	11-Jan-27	14-Jan-27	15-Mar-27		11-Sep-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-26	Procurement of DCS Controller and Upgradation of HMI System (Server, OWS & EWS) of GT & ST Unit DCS System of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OSTEM	Board	GOB	2700.00	Planned Dates	01-Aug-26	11-Aug-26	08-Oct-26	17-Nov-26	26-Nov-26	01-Dec-26	28-Jan-27		27-Jul-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-27	Procurement of Different Types of MOV (Motor Operated Valve) Actuators & Spares of Clarifier, Gland Seal System, Demi Water System, etc for Steam Turbine of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	350.00	Planned Dates	31-Aug-26	09-Sep-26	06-Nov-26	16-Dec-26	25-Dec-26	30-Dec-26	26-Feb-27		25-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-28	Supply, Installation, Testing & Commissioning of Air Dryers for GT Unit and Interlocking of Air Compressor & Dryer in DCS System of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	200.00	Planned Dates	30-Sep-26	09-Oct-26	08-Dec-26	15-Jan-27	26-Jan-27	29-Jan-27	30-Mar-27		26-Sep-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-29	Procurement of Different Types of Control Valve Actuators & Spares of HP Bypass System, Vacuum Breaking Valve, Reheat Bypass System, etc for Steam Turbine of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	400.00	Planned Dates	30-Oct-26	10-Nov-26	07-Jan-27	16-Feb-27	25-Feb-27	02-Mar-27	29-Apr-27		26-Oct-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Director
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)


FINANCIAL YEAR: 2026-2027

Ministry / Division : Ministry of Power, Energy & Mineral Resources / Power Division. FY : 2026-27
Agency : Bangladesh Power Development Board Budget : Operational (Revenue)
Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka


Foreign

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks
SYL225-GRF-30	Procurement of GT Generator Protection Relay (Micom -P345), ST Main Transformer Protection Relay (RET 650, RET 615) & ST Generator Protection Relay (REG 670) , etc of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	200.00	Planned Dates	01-Aug-26	11-Aug-26	08-Oct-26	17-Nov-26	26-Nov-26	01-Dec-26	28-Jan-27		27-Jul-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-31	Procurement of DC Battery Bank of Gas Turbine of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	150.00	Planned Dates	16-Aug-26	25-Aug-26	22-Oct-26	01-Dec-26	10-Dec-26	15-Dec-26	11-Feb-27		10-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
SYL225-GRF-32	Supply, Installation, Testing & Commissioning of 2500 KVA, 6930/430V, Resin Insulated Dry Type Indoor Transformer of Steam Turbine of Sylhet 225 MW CCPP, BPDB, Kumargaon, Sylhet, Bangladesh	LOT	1	OSTEM	Member (Gen.)	GOB	250.00	Planned Dates	26-Aug-26	04-Sep-26	03-Nov-26	11-Dec-26	22-Dec-26	25-Dec-26	23-Feb-27		22-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										
Total of Works Procurement:								9950.00	BDT Nine Thousand Nine Hundred Fifty Lac Only.									

Titas 50 MW Peaking Power Plant, BPDB, Titas, Cumilla, Bangladesh																		
TTS050-GRF-08	Procurement of Spare Parts of Turbochargers of Titas 50 MW Peaking Power Plant, BPDB, Titas, Cumilla, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	80.00	Planned Dates	19-Jul-26	28-Jul-26	24-Sep-26	03-Nov-26	12-Nov-26	17-Nov-26	14-Jan-27		13-Jul-27	
								Planned Days		7	42	28	7	3	42	129	180	
								Actual Dates										


Deputy Director
Section - 03
Directorate of Purchase
BPDB, Dhaka.


Deputy Director
Section - 04
Directorate of Purchase
BPDB, Dhaka.


Member (Generation)
BPDB, Dhaka.

ANNUAL PROCUREMENT PLAN (APP)

FINANCIAL YEAR: 2026-2027

Ministry / Division
Agency

: Ministry of Power, Energy & Mineral Resources / Power Division.

FY

: 2026-27

: Bangladesh Power Development Board

Budget

: Operational (Revenue)

Procuring Entity Name & Code : Director, Directorate of Purchase, BPDB, Dhaka

Foreign

Sl. No.	Description of Procurement Package Goods	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Preparation (if applicable)	Invite / Advertises Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time for Completion of Contract	Remarks	
TTS050-GRF-09	Procurement of Safety Spare Parts of Engines, Alternators and Auxiliaries for Titas 50 MW Peaking Power Plant, BPDB, Titas, Cumilla, Bangladesh	LOT	1	OTM	Chairman	GOB	800.00	Planned Dates	26-Jul-26	04-Aug-26	01-Oct-26	10-Nov-26	19-Nov-26	24-Nov-26	21-Jan-27		20-Jul-27		
								Planned Days		7	42	28	7	3	42	129	180		
								Actual Dates											
TTS050-GRF-10	Procurement of Air Filters of Alternators of Titas 50 MW Peaking Power Plant, BPDB, Titas, Cumilla, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	40.00	Planned Dates	02-Aug-26	11-Aug-26	08-Oct-26	17-Nov-26	26-Nov-26	01-Dec-26	28-Jan-27		27-Jul-27		
								Planned Days		7	42	28	7	3	42	129	180		
								Actual Dates											
TTS050-GRF-11	Procurement of Safety Spare Parts of Governors of Engines for Titas 50 MW Peaking Power Plant, BPDB, Titas, Cumilla, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	80.00	Planned Dates	09-Aug-26	18-Aug-26	15-Oct-26	24-Nov-26	03-Dec-26	08-Dec-26	04-Feb-27		03-Aug-27		
								Planned Days		7	42	28	7	3	42	129	180		
								Actual Dates											
Total of Goods Procurement:								1000.00										BDT One thousand Lac Only.	

TTS050-WRF-03	Procurement of Maintenance Work of 24k Schedule Maintenance for the Engines No.02,03 & 06 of Titas 50 MW Peaking Power Plant, BPDB, Titas, Cumilla, Bangladesh	LOT	1	OTM	Member (Gen.)	GOB	300.00	Planned Dates	24-Aug-26	02-Sep-26	30-Oct-26	09-Dec-26	18-Dec-26	23-Dec-26	19-Feb-27	18-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180
								Actual Dates									
TTS050-WRF-04	Repair & Maintenance of two Exhaust Gas Boiler (Boiler Body, Tube and Damper) of Titas 50 MW Peaking Power Plant, BPDB, Titas, Cumilla, Bangladesh	LOT	1	OTM	Director (Purchase)	GOB	200.00	Planned Dates	25-Aug-26	03-Sep-26	02-Nov-26	10-Dec-26	21-Dec-26	24-Dec-26	22-Feb-27	21-Aug-27	
								Planned Days		7	42	28	7	3	42	129	180
								Actual Dates									
Total of Goods Procurement:								500.00	BDT Five Hundred Lac Only.								

06.08.2026
Deputy Director
Section - 03
Directorate of Purchase

06.08.26
Deputy Director
Section - 04
Directorate of Purchase

10/08/2026
Member (Generation)
BPDB, Dhaka.