

Annual Procurement Plan (2023-2024) - Revised

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD01	Vehicle Maintenance	-	LS	RFQ	Project Director	GoB	64.87	Planned Dates									
								Planned Days									
								Actual Dates		26/09/23	05/10/23	05/10/23	05/10/23	05/10/23	11/10/23	60 Days	02 months
WD02	Office Equipments Maintenance	-	LS	RFQ	Project Director	GoB	35.02	Planned Dates									11 months
								Planned Days									
								Actual Dates									
WD03	Building Maintenance	-	LS	RFQ	Project Director	GoB	67.53	Planned Dates									11 months
								Planned Days									
								Actual Dates									



(Md. Shafiqul Islam)
Project Director
Padma Multipurpose Bridge Project, BBA
M/O Road Transport and Bridges
Setu Bhaban, Banani, Dhaka.

Annual Procurement Plan (2023-2024) - Revised

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD01	Supply of Computer & accessories (for Computer, Laptop, Printer & Photocopier)	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	99.30	Planned Dates								
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	90 Days	3 months
								Actual Dates								
GD02	Purchase of Office stationary, Stamp & Seal	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	28.28	Planned Dates								
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	90 Days	3 months
								Actual Dates								
GD03	Supply of Office Equipments	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	55.39	Planned Dates								
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	90 Days	3 months
								Actual Dates								
GD04	Supply of Furniture	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	84.87	Planned Dates								
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	90 Days	3 months
								Actual Day								
								Actual Dates								

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time fo completic of contra
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD05	Supply of Brand New 2 Nos. Fire Fighting Truck, 2 Nos. Mini Garbage Truck, 1 No Road Sweeper, 1 no Facility Sweeper, 1 no Truck Crane, 1 no Mobile Marker car and 1 no Hydraulic Lift Machine for O&M of Padma Bridge.	-	09	OTM	Executive Director, BBA	GoB	1669.83	Planned Dates								
								Planned Days			Nov. '23	Dec. '23	Dec. '23	Dec. '23	150 Days	03 month
								Actual Day								
								Actual Dates	10/08/2023	07/09/2023						

Shafiqul Islam
 (Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 M/O Road Transport and Bridges
 GPO Bhaddan, Barisal, Dhaka

Shafiqul Islam
 মোঃ শাফিকুল ইসলাম
 প্রকল্প পরিচালক
 পদ্মা বহুমুখী সেতু ও
 সড়ক পরিবহন ও সেতু বিভাগ

Annual Procurement Plan (2023-2024) - Revised

Ministry/ Division


Agency


Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD01	Computer Software Service	LS		RFQ/Direct Purchase	Project Director	GoB	43.82	Planned Dates									120 Days	4 Month
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	Jann '24	Jann '24		
								Actual Dates										
SD02	Audit Firm	LS		RFQ/Direct Purchase	Project Director	GoB	9.80	Planned Dates									120 Days	4 Month
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	Jann '24	Jann '24		
								Actual Dates										


মোঃ আবুল হাসান
 উপসচিব
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়


(Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 M/O Road Transport and Bridges
 Setu Bhaban, Banani, Dhaka.

Annual Procurement Plan (2023-2024)

Ministry/ Division	Ministry of Road Transport & Bridges /Bridges Division
Agency	Bangladesh Bridge Authority
Procuring Entity Name & Code	Bangladesh Bridge Authority 7105
Project/ Programme Name & Code	Construction of Multi Lane Road Tunnel under the River Karnaphuli 1015

Package No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Vehicle Repair & Stationary purchase	LS		RFQ/Direct Purchase	PD	GoB	24.75	Planned Date	July 2023 to June 2024							
GD2	Furniture for Service Area	LS	LS	Direct Purchase	Bridge Division	GoB	1145.26	Planned Date	January 2024 to June 2024							
GD3	Pkg-1: Electrical Home Appliance & others items for Service Area	LS	LS	OTM	Bridge Division	GoB	600.46	Planned Date	January 2024 to June 2024							
	Pkg-2: Furnishing, Cutlery & other items for Service Area															
Total							1770.47									

Mashar
 29.05.24
 মোঃ মঈনুল বাশার
 সহকারী প্রকৌশলী
 রাস্তা সেহিন কার্পাসী টানেল প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু পরিবহন ও সেতু মহালয়

Sam
 29/05/2028
 মোঃ নিজামুল ইসলাম
 প্রকৌশলী ইঞ্জিনিয়ার (চঃ মাঃ)
 রাস্তা সেহিন কার্পাসী টানেল প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু পরিবহন ও সেতু মহালয়

29/05/28
 মোঃ আব্দুল হামিদ তরফদার
 উপ-প্রকল্প পরিচালক (মাঃ মাঃ)
 কার্পাসী টানেল প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু পরিবহন ও সেতু মহালয়

29/05/28
 মোঃ আব্দুল হান্নান চৌধুরী
 প্রকল্প পরিচালক
 কার্পাসী টানেল প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ

[Signature]
 মোঃ আব্দুল হাসান
 উপসচিব
 সেতু বিভাগ
 সেতু পরিবহন ও সেতু মহালয়

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency


Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Purchase of Office stationery	LS	LS	OTM/ RFQ	Project Director	GoB	3.40	Planned Dates	01/11/23	09/11/23	16/11/23	18/11/23	20/11/23	23/11/23	23/11/23	30/06/24
								Planned Days		8	7	2	2	3	22	30
Total							3.40									


 (এ এইচ এম শাহাওয়ার হোসেন)
 প্রকল্প পরিচালক
 ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
 পিপিপি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ


 মোঃ আবুল হাসান
 সচিব
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement package as per DPP WORKS	Unit	Qty.	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise pre qualification (if applicable)	Tender opening	Invite/ Advertise Tender	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	*1Construction of CRP (Mosques, Madrasa, school etc.)	No.	10	DPM	Bridge Division BBA/ PD	GoB	1,000.00	Planned Dates Planned Days							30/10/19		30/06/24
WD2	*Relocation of Utility and building demolition (WASA/DESCO/DES A/PDB// BTCL/ TITAS GAS) etc.,	LS.		DPM	Bridge Division	GoB	2,000.00										30/06/24
WD3	Building Construction in RS area with ancillary works	No.	3	OTM	CCGP	GoB	4,420.00	Planned Dates Planned Days							25/02/18		30/12/23
WD4	Design , supply, installation, testing and commissioning of LPG storage tank for resettlement village	LS		OTM	Bridge Division/PD	GoB	80.00				24/3/22	30/06/22	15/07/22	24/07/22	15/08/22		15/12/23
Total							7,500.00										

Note

*1)Procurement by the Mosque committee.

*Cost estimation for utility relocation and building demolition is done by the Bangladesh Army through respective agencies.

২৫/০৮/২৩
এইচ এম শাহাওয়ার হাছান
প্রকল্প পরিচালক
ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
পিপিপি প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ ০১৮

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement Item as per DPP	Unit	Quantity	Procurement Method	Contract Approval Authority	Source of Funds	Est. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD1	Appointment of NGO for implementation of RAP of DEE Project	mm	1400	OTM	CCGP	GoB	100.00	Planned Dates								17/11/24		30/06/24
SD2	Consultancy service of Safety Audit and Management Support for DEE Project	mm	750	OTM	CCGP	GoB	800.00	Planned Dates								24/04/25		30/06/24
SD3	Consultancy Services-Independent Engineer	mm	600	OTM	CCGP	GoB	1,200.00	Planned Dates								1/12/19		30/06/24
SD4	Consultancy Service for Design & Supervision of Construction of Building in RS area	mm	1090	OTM	CCGP	GoB	60.00	Planned Dates								22/11/25		30/12/23
SD5	Individual Consultant for RS Specialist, LA Specialist, Environment Specialist	mm	192	OTM	Bridges Division	GoB	75.00	Planned Dates								25/11/25		30/06/24
SD6	Preparing a Comprehensive Audio-Visual Documentation on "Construction of Dhaka Elevated Expressway (DEE) PPP Project	mm	192	OTM	Bridges Division	GoB	50.00	Planned Dates	17/07/22	15/08/22	01/08/22	01/09/22	21/09/22	28/09/22	15/10/22	25/10/22		30/11/25
SD7	Architectural Acclimatization of the piers on the Hatirjheel area with landscaping and environmental beautification for sonargaon interchange alignment of Dhaka Elevated Expressway PPP Project	mm	192	DPM	Bridges Division	GoB	130.00	Planned Dates								25/08/22		07/08/24
Total							2,415.00											


 Md. Shahidul Alam
 প্রকল্প পরিচালক
 ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
 পিপিপি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ, ঢাকা


 মোঃ আরিফুর রহমান
 মোঃ আবুল হুসেন
 প্রকল্প পরিচালক ও সেতু মন্ত্রণালয়
 সচিব

Revised Annual Procurement Plan (2023-2024)																	
Ministry/ Division:		Ministry of Road Transport & Bridges/Bridges Division															
Agency:		Bangladesh Bridge Authority															
Procuring Entity Name & Code:		Bangladesh Bridge Authority															
Project/ Program Name & Code:		Dhaka-Ashulia Elevated Expressway Construction Project															
		7105															
		2241 (3800)															
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
	WORKS						(In Lac Taka)										
1	2	3	4	5	6	7	8	9	10	11	13	14	15	16	17	18	
	Computer, Accessories & Office																
GD1	Stamp Seal	LS	LS	RFQ	PD	GOB	3.26	Planned Dates	14/Nov/2023	21/Nov/2023	21/Nov/2023	6/Dec/2023	6/Dec/2023	10/Dec/2023	10/Dec/2023	10/Dec/2023	
	Services							Planned Days		07 Days	0 Days	15 Days	0 Days	04 Days	25 Days	0 Days	
SD1	Land Acquisition	LS	1	RFQ	PD	GOB	1.23	Planned Dates	7/Aug/2023	17/Aug/2023	17/Aug/2023	20/Aug/2023	21/Aug/2023	22/Aug/2023	22/Aug/2023	22/Aug/2023	
								Planned Days		10 Days	0 Days	3 Days	1 Day	1 Day	15 Days	0 Days	
Total =							4.49										

82

1/11

1/11

20/06/2028

১৯ জুন ২০২৪

১৯ জুন ২০২৪

মোঃ আবুল হাসান
উপসচিব
সেতু বিভাগ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division		Ministry of Road Transport & Bridges/Bridges Division														Budget: Development	
Agency		Bangladesh Bridge Authority															
Procuring Entity Name & Code		Project Director															
Project/ Program Name & Code		Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project Under Bangladesh Bridge Authority. (Code-224333400)															
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/Advertise Tender	RFQ/Tender opening	RFQ/Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 2.4	Procurement of Computer & other Accessories	LS	-	RFQ	PD	GoB Fund	1.50	Planned Dates		20-May-24	26-May-24	26-May-24	27-May-24	27-May-24	27-May-24		30-May-24
								Planned Days			7	0	2	0	0	9 Days	4
GD 4.4	Procurement of Office Stationary	LS	-	RFQ	PD	GoB Fund	2.65	Planned Dates		5-Nov-23	9-Nov-23	9-Nov-23	30-Nov-23	30-Nov-23	30-Nov-23		14-Dec-23
								Planned Days			5	0	22	0	0	27 Days	15
WD 5.0	Procurement of Video Documentation	LS	-	RFQ	PD	GoB Fund	1.50	Planned Dates		26-May-24	2-Jun-24	2-Jun-24	5-Jun-24	5-Jun-24	5-Jun-24		30-Jun-24
								Planned Days			8	0	4	0	0	12 Days	26
	Re-construction of Project Affected Boundary wall of BTCL, Volail Govt. Primary School, Kashipur Govt. Primary School, Kashipur Hatkhola High School, Char-Sayedpur Govt. Primary School & Titas Gas Transmission Company Limited under Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project.	LS	-	OTM	BBA	BBA	133.25	Planned Dates		31-Jan-24	20-Feb-24	18-Apr-24	22-Apr-24	22-Apr-24	2-May-24		1-Aug-24
								Planned Days			21	48	5	0	11	85 Days	90

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division		Ministry of Road Transport & Bridges/Bridges Division													Budget:		Development	
Agency		Bangladesh Bridge Authority																
Procuring Entity Name & Code		Project Director																
Project/ Program Name & Code		Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project Under Bangladesh Bridge Authority. (Code-224333400)																
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/Advertise Tender	RFQ/Tender opening	RFQ/Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	Re-construction of Project Affected 3-Storeied Building, Boundary Wall, Main Gate, Pump House, Accommodation for Driver, Imam of Mosque and Others, Construction of Underground Water Reservoir and affected other Structures of DPDC under Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project.	LS	-	OTM	BBA	BBA	184.63	Planned Dates		13-May-24	6-Jun-24	25-Jul-24	31-Jul-24	5-Aug-24	14-Aug-24		13-Aug-25	
								Planned Days			25	50	7	6	10	98 Days	365	
	Total value of Procurement=						323.53											

09/06/2024
Md. Asaduzzaman
Assistant Engineer
Widening of Road and Construction of Elevated
Road from Panchaboti-Mukterpur Bridge Project
Bangladesh Bridge Authority
Setu Bhaban, Banani, Dhaka-1212.

09/06/2024
Md. Asaduzzaman
Deputy Project Director (Tech)
Widening of Road and Construction of Elevated
Road from Panchaboti-Mukterpur Bridge Project
Bangladesh Bridge Authority
Setu Bhaban, Banani, Dhaka-1212

মোঃ আবুল হাসান
সেতু বিভাগ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge at 17 th km on Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	224310300

Budget : Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 01	Procurement of Computers and accessories (Photocopier, Printer, etc)	LS	1	OTM	PD	GOB	11.00	Planned Dates		21 Aug 2023	12 Sep 2023	12 Oct 2023	17 Oct 2023	17 Oct 2023	05 Nov 2023	75 days	January 2024
								Planned Days			21	30	5	0	21		
GD 02	Procurement of Computer and accessories (Laptop).	LS	1	RFQ	PD	GOB	2.40	Planned Dates		20 May 2024	27 May 2024	27 May 2024	29 May 2024	29 May 2024	29 May 2024	09 days	June 2024
								Planned Days			7	0	2	0	0		
GD 03	Supply and Maintenance of Computer and accessories	LS	1	RFQ	PD	GOB	2.50	Planned Dates		24 Sep 2023	01 Oct 2023	01 Oct 2023	05 Oct 2023	05 Oct 2023	09 Oct 2023	16 Days	November 2023
								Planned Days			7	0	5	0	4		
GD 04	Supply and Maintenance of Car Parts	LS	1	RFQ	PD	GOB	0.50	Planned Dates		24 Aug 2023	29 Aug 2023	31 Aug 2023	31 Aug 2023	31 Aug 2023	31 Aug 2023	07 Days	September 2023
								Planned Days			5	2	0	0	0		
GD 05	Supply of Furniture for Office & Rest House	LS	1	RFQ	PD	GOB	1.50	Planned Dates		02 June 2024	09 June 2024	09 June 2024	11 June 2024	11 June 2024	11 June 2024	09 Days	June 2024
								Planned Days			7	0	2	0	0		

Date: 30.05.24

Revised Annual Procurement Plan (2023-2024)

Budget : Development

Ministry/ Division	Ministry of Road Transport & Bridges/Bridges Division
Agency	Bangladesh Bridge Authority
Procuring Entity Name & Code	Project Director
Project/ Program Name & Code	224310300
	Construction of Bridge at 17 th km on Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 06	Supply of office Stationery	LS	1	RFQ	PD	GOB	2.00	Planned Dates		25 Sep 2023	02 Oct 2023	02 Oct 2023	08 Oct 2023	08 Oct 2023	08 Oct 2023	13 Days	November 2023
								Planned Days			7	0	6	0	0		
GD 07	Supply of office Stationery	LS	1	RFQ	PD	GOB	2.00	Planned Dates		02 June 2024	09 June 2024	09 June 2024	11 June 2024	11 June 2024	11 June 2024	09 Days	June 2024
								Planned Days			7	0	2	0	0		
GD 08	Supply of Photocopier Tonner.	LS	1	RFQ	PD	GOB	1.70	Planned Dates		15 Feb 2024	20 Jan 2024	20 Feb 2024	25 Feb 2024	25 Feb 2024	25 Feb 2024	10 Days	March 2024
								Planned Days			5	0	5	0	0		
GD 09	Supply of Printer Tonner	LS	1	RFQ	PD	GOB	1.40	Planned Dates		16 May 2024	21 May 2024	21 May 2024	29 May 2024	29 May 2024	29 May 2024	13 days	June 2024
								Planned Days			5	0	8	0	0		
The total value of Goods Procurement							25.00										

30.05.24
অসিমা সাহা অফিস
সহকারী প্রকৌশলী
কচুয়া-বেতগী-পটুয়াখালী সড়ক
গাম্ভীর্য নদীর উপর সেতু নির্মাণ প্রকল্প।

30.5.24
Md. Washim Ali
Deputy Project Director (Tech.)
Construction of Bridge Over Para River
Along Betagi-Patuakhali Road

Md. Tofazzel Hossain
Superintending Engineer
Bangladesh Bridge Authority (BBA)

Annual Procurement Plan (2023-2024) (Revised) (June'2024)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224371900
Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District	

Budget: Development

Package No.	Description of Procurement package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD01	Computer and Related Accessories (Supply and Installation of Computer, Laptop & Printer)	No	6	RFQ	PD	GOB	4.79	Planned Dates		20 Nov 2023	30 Nov 2023	30 Nov 2023	1 Dec 2023	3 Dec 2023	18 Dec 2023		1 Jan 2024
								Planned Days			10	0	1	2	15	28	42
								Actual Dates		11 Dec 2023	18 Dec 2023	18 Dec 2023	20 Dec 2023	20 Dec 2023	20 Dec 2023	9	2 Jan 2024
GD02	Computer and Related Accessories (Supply and Installation of Desktop Computer with Monitor, UPS & Printer)	No	6	RFQ	PD	GOB	4.49	Planned Dates		15 Feb 2024	25 Feb 2024	25 Feb 2024	26 Feb 2024	28 Feb 2024	14 March 2024		29 March 2024
								Planned Days			10	0	1	2	15	28	43
								Actual Dates		29 April 2024	06 May 2024	06 May 2024	06 May 2024	06 May 2024	06 May 2024	7	12 May 2024
GD03	Procurement of Office Equipment (Supply, Installation, Testing & Commissioning of Office Equipment (8 Nos	No	15	RFQ	PD	GOB	4.99	Planned Dates		4 April 2024	09 April 2024	16 April 2024	16 April 2024	16 April 2024	16 April 2024		30 April 2024
								Planned Days			5	7	0	0	0	12	28

Annual Procurement Plan (2023-2024) (Revised) (June 2024)

	Ceiling Fan, 02 Nos Air Conditioner, 01 Nos Refrigerator, 03 Nos Smart LED Display TV & 01 Nos Oven)							Actual Dates		4 April 2024	09 April 2024	16 April 2024	16 April 2024	16 April 2024	16 April 2024	12	23 April 2024
GD04	Procurement of Office Equipment (Supply, Installation, Testing & Commissioning of Office Equipment (2 Nos Air conditioner ans 1 Nos Photocopy Machine)	Nos	3	RFQ	PD	GOB	4.81	Planned Dates		29 May 2024	5 June 2024	5 June 2024	5 June 2024	5 June 2024	-		19 June 2024
								Planned Days			7	0	0	0	-	7	21
GD05	Procurement of Furniture	LS	-	DPM	PD	GOB	39.91	Planned Dates		17 Dec 2023	27 Dec 2023	17 Dec 2023	29 Dec 2023	31 Dec 2023	15 Jan 2024		15 Feb 2024
								Planned Days			10	0	2	2	15	29	
								Actual Dates		N/A	N/A	N/A	2 April 2024	04 April 2024			10 June 2024
GD06	Procurement of Accounting Software	LS	-	RFQ	PD	GOB	4.99	Planned Dates		30 Nov 2023	10 Dec 2023	10 Dec 2023	05 Jan 2024	11 Jan 2024	25 Jan 2024		25 Feb 2024
								Planned Days			10	0	6	6	14	36	
								Actual Dates		20 Dec 2023	28 Dec 2023	28 Dec 2023	28 Dec 2023	-	28 Dec 2023		30 June 2028
GD07	Procurement of office stationery	LS	-	RFQ	PD	GOB	4.97	Planned Dates		15 Nov 2023	25 Dec 2023	25 Dec 2023	30 Dec 2023	5 Dec 2023	12 Dec 2023		12 Jan 2024
								Planned Days			10	0	5	5	7	27	
								Actual Dates		21 Nov 2023	5 Dec 2023	5 Dec 2023	10 Dec 2023	10 Dec 2023	19 Dec 2023		2 Jan 2024
Total value of GOODS Procurement							68.95										

Handwritten signature and initials.

Annual Procurement Plan (2023-2024) (Revised) (June'2024)

Package No.	Description of Procurement package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertis e/Prequel (if applicabl e)	Invite/ Advertise Tender	Tender opening	Tender Evaluati on	Approv al to Award	Notificat ion of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD01	Widening of Road from Nakbhanga to Morichkhali and Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District. (Flexible pavement & RCC pavement, Construction of RCC box culverts, Construction of PC girder Bridge, Foot over Bridge, Drain, construction yard, Setting up of CCTV Camera, Maintenance of under construction road, traffic management, Demolition & removal of buildings & other structures, Toll monitoring buildings, toll booths, weigh station, foot over bridge, bus stop etc.)	km	28.71	OTM	CCGP	GoB	475801.93	Planned Dates		12 March 2024	20 June 2024	19 August 2024	2 Sep 2024	16 Sep 2024	6 Oct 2024		8 Oct 2028
								Planned Days		-	100	60	14	14	20	209	
	Total value of WORKS Procurement						475,801.93										





Annual Procurement Plan (2023-2024) (Revised) (June'2024)

Pack. No.	Description of Procurement package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP/Tender	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD01	Consultancy Services for Design review & Construction Supervision of Widening of Road from Nakhanga to Morichkhali and Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District	Month	54	QCBS	CCGP	GoB	6157.48	Planned Dates	8 Aug 2023	21 Jan 2024	27 March 2024	30 June 2024	7 July 2024	15 July 2024	1 August 2024	29 August 2024		30 June 2028
								Planned Days		166	66	95	7	8	16	28	387	
SD02	Consultancy Services for implementation of the resettlement action plan	Months	36	QCBS	BBA	GoB	599.00	Planned Dates	10 Aug 2023	27 Nov 2023	28 Dec 2023	29 June 2024	7 July 2024	14 July 2024	21 July 2024	11 August 2024		11 August 2027
								Planned Days		109	31	182	8	7	7	21	367	
SD03	Outsourcing of Project Personnel Procurement of non-consulting services (supply of manpower)"	months	60	OTM	PD	GoB	248.22	Planned Dates		24 Aug 2023	25 Sep 2023	30 Nov 2023	30 Nov 2023	-	07 Feb 2024	14 Feb 2024		30 June 2028
								Planned Days			21	60	0	-	7	7	102	
								Actual Dates	NA	24 August 2023	25 Sep 2023	05 Dec 2023	10 Dec 2023	NA	12 Dec 2023	16 Jan 2024		30 June 2028
SD04	Vehicle Rental	Months	60	OTM	Ministry	GoB	876.00	Planned Dates		15 Nov 2023	06 Dec 2023	05 Jan 2024	05 Jan 2024	-	26 Jan 2024	10 Feb 2024		30 June 2028
								Planned Days			28	30	0	-	21	15	94	
								Actual Dates	NA	29 Nov 2023	1 Jan 2024	21 Jan 2024	21 Jan 2024		14 March 2024	9 April 2024		30 June 2028
SD05	Office Space Rental	Months	30	DPM	PD	GoB	7.51	Planned Dates		10 Dec 2023		20 Dec 2023		23 Dec 2023	27 Dec 2023	31 Dec 2023		30 June 26
								Planned Days				10		3	4	4	21	

Annual Procurement Plan (2023-2024) (Revised) (June'2024)

Annual Procurement Plan (2023-2024) (Revised) (June'2024)																		
Pack. No.	Description of Procurement package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP/Tender	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
								Actual Dates	NA	NA	NA			NA	18 Jan 2024	16 Jan 2024		16 July 2026
Total value of SERVICES Procurement							7888.21											

১১/৬/২০২৪
 মোঃ আব্দুল হক মন্ডল
 প্রকল্প পরিচালক (মুদ্রাভিমাণ)
 বিজ্ঞান ও প্রযুক্তি বিভাগ, সচিবালয়, ঢাকা
 ইমেইল: abdulhakmon@gmail.com



মোঃ আব্দুল হাসান
 উপসচিব
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মহানগর

Annual Procurement Plan (2023-2024)

Budget: Development

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224388800
Construction of Bridge on Matlab Uttar_Gazaria Road over the River Meghna - Dhonagoda	

Program Name & Code		Construction of Bridge on Matlab Uttar_Gazaria Road over the River Meghna - Dhonagoda															
Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertis e Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD01	Procurement of Computer & accessories	LS	1	RFQ	PD	GOB	4.94	Planned Dates		31 March 2024	04 April 2024	04 April 2024	08 April 2024	08 April 2024	15 April 2024	16 Days	13 Days
								Planned Days		-	5	0	4	0	7		
GD02	Procurement of Office Equipment	LS	1	RFQ	PD	GOB	5.00	Planned Dates		12 May 2024	16 May 2024	16 May 2024	21 May 2024	21 May 2024	30 May 2024	18 Days	45 days
								Planned Days		-	4	0	5	0	9		
GD03	Procurement of Office Stationary	LS	1	RFQ	PD	GOB	5.00	Planned Dates		21 April 2024	25 April 2024	25 April 2024	28 April 2024	28 April 2024	30 April 2024	9 days	1 Month
								Planned Days		-	4	0	3	0	2		
GD04	Supply, Installation and Commissioning and Maintenance of Accounting Software	No.	1	RFQ	PD	GOB	5.00	Planned Dates		28 May 2024	02 June 2024	02 June 2024	09 June 2024	09 June 2024	11 June 2024	14 days	1 Year
								Planned Days			5	0	7	0	2		
GD05	Procurement of Office Furniture	LS	1	RFQ	PD	GOB	5.00	Planned Dates		29 May 2024	05 June 2024	05 June 2024	07 June 2024	07 June 2024	09 June 2024	11 days	
								Planned Days		-	7	0	2	0	2		
	Total value of GOODS Procurement						24.94										

Handwritten signature


Annual Procurement Plan (2023-2024)

Budget: Development

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224388800
Construction of Bridge on Matlab Uttar Gazaria Road over the River Meghna - Dhonagoda	

Construction of Bridge on Matlab Uttar Gazaria Road over the River Meghna - Dhonagoda																		
Pack. No.	Description of Procurement package as per DPP SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD01	Engaging Consultant/NGO for implementation of LAP & RAP	Month	24	QCBS	PD	GoB	400.00	Planned Dates	25 March 2024	24 June 2024	23 July 2024	07 Sept 2024	22 Sept 2024	10 Oct 2024	25 Oct 2024	23 Oct 2024		24 months
								Planned Days		90	30	45	15	18	15	28	151 days	
SD02	Engaging Outsourcing Manpower Service Provider	Nos.	13	OTM	PD	GoB	235.89	Planned Dates		23 Mar 2024	16 April 2024	1 June 2024	5 June 2024	11 June 2024	13 June 2024	11 July 2024		60 months
								Planned Days			24	45	4	6	2	28	109 days	
Total value of SERVICES Procurement							735.89											

২৭.০৫.২৪
মোঃ আবুল হোসেন
প্রকল্প পরিচালক
মতলার উত্তর-গজারিয়া নদীর উপর
মেঘনা-ধনামোনা ব্রিজের
সেতু নির্মাণ প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


মোঃ আবুল হাসান
সচিব পরিবহন ও
সড়ক পরিবহন ও

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Revised Annual Procurement Plan (2023-2024)

Budget: Development

Ministry of Road Transport & Bridges/Bridges Division
Bangladesh Bridge Authority
Project Director
Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur Road & Gazaria-Munshiganj road and preparation of Master Plan for Bangladesh Bridge Authority.

Package No.	Description of Procurement package as per DPP Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Est. Cost in Lac Tk	Time code for process	Not used in Goods	Invite/ Advise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR 01	Supplying of Outsourcing Manpower for BBA Master Plan Project.	Nos	4	OTM	PD	BBA Own Fund	12.91	Planned Dates		17th August 2023	12 th September 2023	4 th October 2023	11 th October 2023	11 th October 2023	15 th October 2023		31 st December, 2024
								Planned Days			27	23	8	0	5	63	
SR 02	Hiring of Vehicle for BBA Master Plan Project	Nos	2	OTM	PD	BBA Own Fund	27.90	Planned Dates		1 st August 2023	23 th August 2023	19 th September 2023	21 st September 2023	1 st October 2023	9 th October 2023		15 th April, 2024
								Planned Days			23	28	3	11	9	74	
SR 03	Hiring of Vehicle for BBA Master Plan Project	Nos	2	OTM	PD	BBA Own Fund	27.87	Planned Dates		28 th February 2024	20 th March 2024	31 st March 2024	2 nd April 2024	4 th April 2024	4 th April 2024		16 th October, 2024
								Planned Days			21	11	2	2	0	36	
Total value of Services Procurement							68.68										

[Signature]
আব্দুল আল মাকসুদ
উপ-সহকারী প্রকৌশলী
বাসকের মাস্টার প্র্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

[Signature]
মোঃ ইয়াছিন আলী তালুকদার
সহকারী প্রকৌশলী
বাসকের মাস্টার প্র্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

[Signature]
মোঃ ওবায়দুল আলী
নির্বাহী প্রকৌশলী
বাসকের মাস্টার প্র্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

[Signature]
মোঃ শিয়াকাত আলী
প্রকল্প পরিচালক
মাস্টার প্র্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

[Signature]

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division
Bangladesh Bridge Authority
Project Director
Feasibility Study for Construction of Bridges over the river
Meghna on Shariatpur-Chandpur Road & Gazaria-Munshiganj
road and preparation of Master Plan for Bangladesh Bridge
Authority.

Budget: Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estid. Cost in Lac Tk	Time code for process	Not used in Goods	Invite Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 01	Procurement of office Stationary Items for BBA Master Plan Project.	LS	1	RFQ	PD	BBA Own Fund	2.32	Planned Dates		11 th December 2023	14 th December 2023	14 th December 2023	17 th December 2023	17 th December 2023	20 th December 2023		10 th January, 2024
								Planned Days			3	0	3	0	3	9	
Total value of GOODS Procurement							2.32										


আব্দুল আল মামুন
উপ-সহকারী প্রকৌশলী
বাসেবের মাস্টার প্ল্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


মোঃ ইব্রাহিম হোসেন
সহকারী প্রকৌশলী
বাসেবের মাস্টার প্ল্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


মোঃ জাহিদ আলী
নির্বাহী প্রকৌশলী
বাসেবের মাস্টার প্ল্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


মোঃ সিয়াকুদ্দ আলী
প্রকল্প পরিচালক
মাস্টার প্ল্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


মোঃ আব্দুল হাসান
উপ-সহকারী
সেতু বিভাগ
সড়ক পরিবহন ও সেতু মহালম