

Revised Annual Procurement Plan- 2025-26 (Works)

Ministry / Division: Ministry of Shipping

Agency: Bangladesh Land Port Authority

Procuring Entity Name & Code: Project Director

Project / Name: "Accelerating Transport and Trade Connectivity in Eastern South Asia (ACCESS) - Bangladesh Phase-1: (BLPA Component)"

Project Code: 224397300

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lac Tk.	Time code for Process	Advertise Prequali (If applicable)	Invite/ Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BLPA-W3	Expansion of Benapole Land Port- Construction Parking Yard, Sheds and Modern Chemical Godowns with others ancillary facilities.	Package	1	ICT	CCGP	IDA, WB	52000.00	Planned Dates		03.08.25	02.09.25	23.09.25	22.11.25	29.11.25	27.12.25	176	
								Planned days			30	21	60	7	28		
								Actual dates									
BLPA-W5	Expansion of Bhomra Land Port- Construction Parking Yard, Sheds and Warehouse with others ancillary facilities.	Package	1	ICT	CCGP	IDA, WB	38000.00	Planned Dates		03.08.25	02.09.25	23.09.25	22.11.25	29.11.25	27.12.25	176	
								Planned days			30	21	60	7	28		
								Actual dates									
BLPA-W6	Construction of International Passenger Terminal Building & Bus Terminal at Bhomra Land Port	Package	1	ICT	CCGP	IDA, WB	11600.00	Planned Dates		01.01.26	31.01.26	21.2.26	22.04.26	29.04.26	27.05.26	176	
								Planned days			30	21	60	7	28		
								Actual dates									
BLPA-W8	Construction of International Passenger Terminal Building with ancillary facilities at Burimari Land Port	Package	1	ICT	CCGP	IDA, WB	5246.00	Planned Dates		01.01.26	31.01.26	21.2.26	22.04.26	29.04.26	27.05.26	176	
								Planned days			30	21	60	7	28		
								Actual dates									
Total Value of Works Procurement							106846.00										

*Note: Following 4 (Four) Service packages are under implementation/procurement process in 2025-26 which were included in APP/RAPP of 2024-25:

- > BLPA-W1 (Construction of port building, parking facilities for passengers with ancillary works at Benapole land port)
- > BLPA-W2 (Development of Benapole land port-Construction of yards, sheds, warehouses, transshipment sheds with ancillary facilities)
- > BLPA-W4 (Development of Bhomra land port -Construction of parking yard, sheds and warehouses with other ancillary facilities)
- > BLPA-W7 (Development & expansion of Burimari land port-Construction of parking yard, sheds, warehouses with other ancillary facilities)

hww

[Signature]

Md. Siddiqur Rahman
Deputy Secretary
&
Deputy Project Director (ACCESS Project)
BLPA, Ministry of Shipping

[Signature]

Md. Ruhul Amin Miah
Service ID-15346
Project Director (Joint Secretary)
'ACCESS-Bangladesh Phase-1
(BLPA Component) Project'
BLPA, Ministry of Shipping.

Annual Procurement Plan- 2025-26 (Services)

Ministry / Division: Ministry of Shipping

Agency: Bangladesh Land Port Authority

Procuring Entity Name & Code: Project Director

Project / Name: "Accelerating Transport and Trade Connectivity in Eastern South Asia (ACCESS) - Bangladesh Phase-1: (BLPA Component)"

Project Code: 224397300

Package No.	Description of Procurement Package Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Taka	Time code for Process	Advertisement EOI/Tender Notice	Issue RFP	Technical Proposal Opening/ Tender Opening	Technical Proposal Evaluation/ Tender Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Timing for Contract Signing	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
BLPA-S4	Consultancy Service for Human Traffic Prevention (HTPC)	MM	32	QCBS	PD	IDA	100.00	Planned Dates	20.07.25	03.09.25	15.10.25	14.11.25	24.11.25	01.12.25	11.12.25	26.12.25			
								Planned days		45	42	30	10	7	10	15	159		
								Actual dates											
BLPA-S5	Internal Audit Firm	MM	30	QCBS	PD	IDA	100.00	Planned Dates											
								Planned days	25.07.25	08.09.25	20.10.25	19.11.25	30.11.25	07.12.25	17.12.25	01.01.26			
								Actual dates		45	42	30	11	7	10	15	160		
	Total Value of Services Procurement						200.00												

*Note: Following 6 (Six) Service packages are under implementation/procurement process in 2025-26 which were included in APP/RAPP of 2024-25:

- BLPA S1 (Consultancy services for construction supervision and contract management (CSC))
- BLPA- S2 (Consultancy Services for Architecture, Design, Preparation an Implementation Support for Integrated Border Management System (IBMS))
- BLPA-S3 (Consultancy services for RAP implementation (RIC)/NGO))
- BLPA-S8 (Environmental Specialist (ES))
- BLPA-S10 (IT Specialist)
- BLPA-S14 (Border Management Expert (International) (IBME))

www.


Md. Siddiqur Rahman
Deputy Secretary

Deputy Project Director (S&SS Project)
BLPA, Ministry of Shipping


Md. Ruhul Amin Miah
Service ID-15346
Project Director (Joint Secretary)
"ACCESS-Bangladesh Phase I
(BLPA Component) Project"
BLPA, Ministry of Shipping.

Annual Procurement Plan-2025-26 (Goods)

Ministry / Division: Ministry of Shipping

Agency: Bangladesh Land Port Authority

Procuring Entity Name & Code: Project Director

Project / Name: "Accelerating Transport and Trade Connectivity in Eastern South Asia (ACCESS) - Bangladesh Phase-1: (BLPA Component)"

Project Code: 224397300

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lac Tk.	Time code for Process	Advertise Prequel (If applicable)	Invite/ Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time of Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
BLPA-G6	Supply & Installation, of Electrical Equipment (Air Conditions- 10 nos (2 ton each), (Air Conditions- 04 nos (4.5 ton each), Refrigerators -01 and Microoven-02 nos	Lot	1	OTM (ICT)	PD	GOB	30.00	Planned Dates	N/A	15.07.25	29.07.25	19.08.25	03.09.25	10.09.25	09.10.25			
								Planned days		-	14	21	15	7	29	86		
								Actual dates										
BLPA-G9	Interior Decoration of PIU office	Lot	1	OTM (NCT)	PD	GOB	40.00	Planned Dates	N/A	30.07.25	13.08.25	03.09.25	18.09.25	25.09.25	24.10.25			
								Planned days		-	14	21	15	7	29	86		
								Actual dates										
BLPA-G10	Others Stationary	Lot	1	RFQ	PD	GOB	5.00	Planned Dates	N/A	15.07.25	29.07.25	19.08.25	03.09.25	10.09.25	09.10.25			
								Planned days		-	14	21	15	7	29	86		
								Actual dates										
NCS-2A	Hiring of Vehicles (2 Micro bus)	No	2	OTM (NCT)	HOPE	IDA	76.00	Planned Dates		15.07.25	29.07.25	19.08.25	03.09.25	10.09.25	09.10.25			
								Planned days		-	14	21	15	7	29	86		
								Actual dates										
	Total Value of Works Procurement						151.00											

*Note: Following 3 (three) Goods packages are under implementation/procurement process in 2025-26 which were included in APP/RAPP of 2024-25:

- BLPA-G5 (Supply of Computer and Accessories)
- BLPA-G7 (Supply of Office Equipment)
- BLPA-G8 (Supply of furniture)

www.

(Signature)
Md. Siddiqur Rahman
Deputy Secretary

Deputy Project Director (ACCESS Project)
BLPA, Ministry of Shipping

(Signature)
Md. Ruhul Amin Miah
Service ID-15346
Project Director (Joint Secretary)
ACCESS-Bangladesh Phase
(BLPA Component) Project
BLPA, Ministry of Shipping.