

**Annual Procurement Plan (2024-2025)**  
**Bangladesh Small & Cottage Industries Corporation (BSCIC)**  
**BSCIC Chemical Industrial Park, Munshiganj (2<sup>nd</sup> Revised)**

Ministry/Division : Ministry of Industries  
 Agency : Bangladesh Small & Cottage Industries Corporation (BSCIC)  
 Procuring Entity Name & Code : Project Director  
 Project/Programmes Name & Code : BSCIC Chemical Industrial Park, Munshiganj (2nd Revised), Project Code:  
 13905-224278900

Budget: Development fund

Package No	Description of Procurement Package works	Unit	Quantity	Procurement Method & type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Advertise Prequel (If applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PKG/CIP/CI VIL-5/LOT-1/EGP-1/2024-25	Construction of Road, Bridge and others	sqm	380668.00	OTM	CCGP	GOB	1558.341	Planned Dates	-	30-09-2024	27-10-2024	24-11-2024	29-12-2024	05-01-2025	03-02-2025		
								Planned Days	-	0	28	28	35	7	28	126	200
								Actual Dates	-								
PKG/CIP/CI VIL-6/LOT-1/EGP-2/2024-25	Installation of 3 deep tube well and others	Nos	3	OTM	PD	GOB	30.282	Planned Dates	-	16-10-2024	13-11-2024	11-12-2024	18-12-2024	25-12-2024	22-01-2025		
								Planned Days	-	0	28	28	7	7	28	98	120
								Actual Dates	-								
PKG/CIP/CI VIL-6/LOT-2/EGP-3/2024-25	Installation of water supply line and others	meter	25500.00	OTM	PD	GOB	73.627	Planned Dates	-	16-10-2024	13-11-2024	11-12-2024	18-12-2024	25-12-2024	22-01-2025		
								Planned Days	-	0	28	28	7	7	28	98	120
								Actual Dates	-								

*Handwritten signature*  
 ২৬/১০/২৪  
 মোহাম্মদ হাফিজুর রহমান  
 প্রকল্প পরিচালক  
 বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক  
 মুন্সিগঞ্জ।

*Handwritten signature*  
 ২৬/১০/২৪  
 (হোদা মাহমুদ)  
 কেয়ারকর্প কর্পোরেশন প্রতিনিধি  
 মোহাম্মদ সালাউদ্দিন  
 চেয়ারম্যান (অতিরিক্ত শারিক)  
 বাংলাদেশ সূর্য ও সৃষ্টির শিল্প কর্পোরেশন

**Annual Procurement Plan (2024-2025)**  
**Bangladesh Small & Cottage Industries Corporation (BSCIC)**  
**BSCIC Chemical Industrial Park, Munshiganj (2<sup>nd</sup> Revised)**


Package No	Description of Procurement Package works	Unit	Quantity	Procurement Method & type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Advertise Prequel (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PK/G/CIP/CI VII -8/LOT-1/E GP-4/2/24-25	Construction of jetty	Nos	2	OTM	PD	GOB	72.000	Planned Dates	-	16-10-2024	13-11-2024	11-12-2024	01-01-2025	08-01-2025	06-02-2025		
								Planned Days	-	0	28	28	21	7	28	112	180
								Actual Dates	-								
PK/G/CIP/CI VII -8/LOT-2/E GP-5/2/24-25	Construction of Dumping Yard and incinerator	Package	1	OTM	PD	GOB	115.000	Planned Dates	-	16-10-2024	13-11-2024	11-12-2024	01-01-2025	08-01-2025	06-02-2025		
								Planned Days	-	0	28	28	21	7	28	112	180
								Actual Dates	-								
PK/G/CIP/CI VII -1/LOT-3/E GP-6/2/24-25	Land Development (Remaining Part0	cum	732619.688	OTM	Ministry	GOB	366.795	Planned Dates	-	16-10-2024	13-11-2024	11-12-2024	01-01-2025	08-01-2025	06-02-2025		
								Planned Days	-	0	28	28	21	7	28	112	180
								Actual Dates	-								

  
 (মুহাম্মদ হাফিজুর রহমান)

প্রকল্প পরিচালক

বিবিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক, মুন্সিগঞ্জ (২য় সংশোধিত)

মুহাম্মদ হাফিজুর রহমান  
 প্রকল্প পরিচালক  
 বিবিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক  
 মুন্সিগঞ্জ।

  
 ২৬/০৯/২৪

ক্রয়কারী কার্যালয় প্রধান (হোপ)

মোহাম্মদ সাদাতুল্লাহ  
 চেয়ারম্যান (অতিরিক্ত সারিস্ব)  
 বাংলাদেশ মুদ্রা ও কৃষি শিল্প কর্তৃপক্ষ

**Annual Procurement Plan (2024-2025)**  
**Bangladesh Small & Cottage Industries Corporation (BSCIC)**  
**BSCIC Chemical Industrial Park, Munshiganj (2<sup>nd</sup> Revised)**

Ministry/Division : Ministry of Industries  
 Agency : Bangladesh Small & Cottage Industries Corporation (BSCIC)  
 Procuring Entity Name & Code : Project Director  
 Project/Programmes Name & Code : BSCIC Chemical Industrial Park, Munshiganj (2nd Revised), Project Code: 13905-224278900

Budget: Development fund

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract approving Authority	Source of funds	Estd. Cost In Million Tk	Time code for process	Not used in GOODS	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PKG/CIP/GOOD-2/OTM-1/2024-25	Carryboy of Pickup van	Nos	1	OTM	PD	GOB	0.60	Planned Dates	-	23-10-2024	05-11-2024	19-11-2024	03-12-2024	10-12-2024	07-01-2024		
								Planned Days	-	0	14	14	14	7	28	77	20
								Actual Dates	-								
PKG/CIP/GOOD-4/RFQ-1/2024-25	Laptop Computer	Nos	2	RFQ	PD	GOB	0.25	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-
PKG/CIP/GOOD-5/RFQ-2/2024-25	Electrical Instruments	LS	LS	RFQ	PD	GOB	0.590	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-

*Handwritten Signature*  
 মুহাম্মদ হাফিজুর রহমান  
 প্রকল্প পরিচালক  
 বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক  
 মুন্সিগঞ্জ।

*Handwritten Signature*  
 প্রকল্প পরিচালক  
 মুহাম্মদ আলী হোসেন  
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)  
 বাংলাদেশ কৃষি ও কৃষি বিপণন কর্তৃপক্ষ

**Annual Procurement Plan (2024-2025)**  
**Bangladesh Small & Cottage Industries Corporation (BSCIC)**  
**BSCIC Chemical Industrial Park, Munshiganj (2<sup>nd</sup> Revised)**

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Not used in GOODS	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PKG/CIP/GOOD-7/RFQ-3/2024-5	Scanner	Nos	3	RFQ	PD	GOB	0.04	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-
PKG/CIP/GOOD-7/RFQ-4/2024-25	Mobile Phone	Nos	1	RFQ	PD	GOB	0.04	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-
PKG/CIP/GOOD-8/RFQ-5/2024-25	Engineering Instruments	LS	Lot	RFQ	PD	GOB	1.00	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-
PKG/CIP/GOOD-9/OTM-2/2024-25	Furnitures	LS	LS	OTM	PD	GOB	1.80	Planned Dates	-	23-10-2024	05-11-2024	19-11-2024	03-12-2024	10-12-2024	07-01-2024		
								Planned Days	-	0	14	14	14	7	28	77	20
								Actual Dates	-	-	-	-	-	-	-	-	-

*(Signature)*  
 মুহাম্মদ হাফিজুর রহমান  
 প্রব র পরিচালক  
 বিসিক কেমিক্যাল ইন্ড্রিয়াল পার্ক  
 মুন্সিগঞ্জ।

*(Signature)*  
 কেয়কাণী কার্যালয় প্রধান  
 মোহাম্মদ সালাউদ্দিন  
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)  
 বাংলাদেশ স্থল ও স্থতির শিল্প কর্পোরেশন

**Annual Procurement Plan (2024-2025)**  
**Bangladesh Small & Cottage Industries Corporation (BSCIC)**  
**BSCIC Chemical Industrial Park, Munshiganj (2<sup>nd</sup> Revised)**

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Not used in GOODS	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PKG/CIP/GOOD-10/OTM-3/2024-25	Tree Plantation	LS	LS	OTM	PD	GOB	10.000	Planned Dates	-	23-10-2024	05-11-2024	19-11-2024	03-12-2024	10-12-2024	07-01-2024		
								Planned Days	-	0	14	14	14	7	28	77	150
								Actual Dates	-	-	-	-	-	-	-	-	-

  
 (মুহাম্মদ হাফিজুর রহমান)

প্রকল্প পরিচালক

বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক, মুন্সিগঞ্জ (২য় সংশোধিত)

মুহাম্মদ হাফিজুর রহমান  
 প্রকল্প পরিচালক  
 বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক  
 মুন্সিগঞ্জ।

  
 ২৬/১০/২৪

ক্রয়কারী কার্যালয় প্রধান (হোপ)

মোহাম্মদ সালাউদ্দিন  
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)  
 বাংলাদেশ সূত্র ও কুটির শিল্প কর্পোরেশন