

Annual Procurement Plan (2024-2025)
Bangladesh Small & Cottage Industries Corporation (BSCIC)
BSCIC Chemical Industrial Park, Munshiganj (2nd Revised)

Ministry/Division :
 Agency :
 Procuring Entity Name & Code :
 Project/Programmes Name & Code :

Ministry of Industries
 Bangladesh Small & Cottage Industries Corporation (BSCIC)
 Project Director
 BSCIC Chemical Industrial Park, Munshiganj (2nd Revised), Project Code:
 13905-224278900

Budget: Development fund

Package No	Description of Procurement Package works	Unit	Quantity	Procurement Method & type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Advertise Prequel (if applicable)	invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PKG-CIP/CI VIL-5/LOT- 1/EGP- 1/2024-25	Construction of Road and others	sqm	380668.00	OTM	CCGP	GOB	1452.118	Planned Dates	-	30-07-2024	27-08-2024	24-09-2024	29-10-2024	05-11-2024	03-12-2024		
								Planned Days	-	0	28	28	35	7	28	126	200
								Actual Dates	-								
PKG-CIP/CI VIL-5/LOT- 3/EGP- 2/2024-25	Construction of Bridge	Nos	1	OTM	CCGP	GOB	106.223	Planned Dates	-	30-07-2024	27-08-2024	24-09-2024	29-10-2024	05-11-2024	03-12-2024		
								Planned Days	-	0	28	28	35	7	28	126	150
								Actual Dates	-								
PKG-CIP/CI VIL-6/LOT- 1/EGP- 3/2024-25	Installation of 3 deep tube well and others	Nos	3	OTM	PD	GOB	30.282	Planned Dates	-	16-08-2024	13-09-2024	11-10-2024	18-10-2024	25-10-2024	22-11-2024		
								Planned Days	-	0	28	28	7	7	28	98	120
								Actual Dates	-								
PKG-CIP/CI VIL-6/LOT- 2/EGP- 4/2024-25	Installation of water supply line and others	meter	25500.00	OTM	PD	GOB	73.627	Planned Dates	-	16-08-2024	13-09-2024	11-10-2024	18-10-2024	25-10-2024	22-11-2024		
								Planned Days	-	0	28	28	7	7	28	98	120
								Actual Dates	-								

M. P. ১৪/০৭/২৪


মুহাম্মদ হাফিজুর রহমান
 প্রকল্প পরিচালক
 বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক
 মন্সিগঞ্জ।

০৩/১০/২৪

ফাহিমুল নাহার সিদ্দীকা
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)
 বাংলাদেশ ক্ষুদ্র ও হস্তশিল্প কার্ণাকোরেশন

Annual Procurement Plan (2024-2025)
Bangladesh Small & Cottage Industries Corporation (BSCIC)
BSCIC Chemical Industrial Park, Munshiganj (2nd Revised)

Package No	Description of Procurement Package works	Unit	Quantity	Procurement Method & type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Advertise Prequel (if applicable)	invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PKG/CIP/CI VIL-8 LOT-1 EGP-5 2024-25	Construction of jetty	Nos	2	OTM	PD	GOB	72 000	Planned Dates	-	16-08-2024	13-09-2024	11-10-2024	01-11-2024	08-11-2024	06-12-2024		
								Planned Days	-	0	28	28	21	7	28	112	180
								Actual Dates	-								
PKG/CIP/CI VIL-8 LOT-2 EGP-6 2024-25	Construction of Dumping Yard and incinerator	Package	1	OTM	PD	GOB	115 000	Planned Dates	-	16-08-2024	13-09-2024	11-10-2024	01-11-2024	08-11-2024	06-12-2024		
								Planned Days	-	0	28	28	21	7	28	112	180
								Actual Dates	-								



(মুহাম্মদ হাফিজুর রহমান)

প্রকল্প পরিচালক

বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক, মুন্সিগঞ্জ (২য় সংশোধিত)

মুহাম্মদ হাফিজুর রহমান

প্রকল্প পরিচালক

বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক

মুন্সিগঞ্জ :



ক্রয়কারী কার্যালয় প্রধান (হোপ)

কামরুন নাহার সিদ্দিকা
চেয়ারম্যান (অতিরিক্ত দায়িত্ব)
বাংলাদেশ স্ক্রু ও স্টিং শিল্প কর্পোরেশন


Annual Procurement Plan (2024-2025)
Bangladesh Small & Cottage Industries Corporation (BSCIC)
BSCIC Chemical Industrial Park, Munshiganj (2nd Revised)


Ministry/Division :
Agency :
Procuring Entity Name & Code :
Project/Programmes Name & Code :

Ministry of Industries
Bangladesh Small & Cottage Industries Corporation (BSCIC)
Project Director
BSCIC Chemical Industrial Park, Munshiganj (2nd Revised), Project Code: 13905-224278900

Budget: Development fund

Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Not used in GOODS	invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PKG/CIP/GOOD-2/OTM-1/2024-25	Carryboy of Pickup van	Nos	1	OTM	PD	GOB	0.60	Planned Dates	-	23-10-2024	05-11-2024	19-11-2024	03-12-2024	10-12-2024	07-01-2024		
								Planned Days	-	0	14	14	14	7	28	77	20
								Actual Dates	-								
PKG/CIP/GOOD-4/RFQ-1/2024-25	Laptop Computer	Nos	2	RFQ	PD	GOB	0.25	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-
PKG/CIP/GOOD-5/RFQ-2/2024-25	Electrical Instruments	LS	LS	RFQ	PD	GOB	0.590	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-



 ২৪/০৭/২৪
 মোহাম্মদ মাসুদ রহমান
 প্রকল্প পরিচালক
 বেসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক
 মুন্সিগঞ্জ


 ০৭/০৭/২৪
 মোহাম্মদ মাসুদ রহমান সিদ্দীকা
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)
 বাংলাদেশ ক্ষুদ্র ও সূচী শিল্প কর্পোরেশন

Annual Procurement Plan (2024-2025)
Bangladesh Small & Cottage Industries Corporation (BSCIC)
BSCIC Chemical Industrial Park, Munshiganj (2nd Revised)


Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Not used in GOODS	invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1 PKG/CIP/GOOD-7/RFQ-3/2024-25	Scanner	Nos	3	RFQ	PD	GOB	0.04	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-
PKG/CIP/GOOD-7/RFQ-4/2024-25	Mobile Phone	Nos	1	RFQ	PD	GOB	0.04	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-
PKG/CIP/GOOD-8/RFQ-5/2024-25	Engineering Instruments	LS	Lot	RFQ	PD	GOB	1.00	Planned Dates	-	02-09-2024	09-09-2024	12-09-2024	16-09-2024	18-09-2024	20-09-2024		10
								Planned Days	-	0	7	3	4	2	2	18	-
								Actual Dates	-	-	-	-	-	-	-	-	-
PKG/CIP/GOOD-9/OTM-2/2024-25	Furnitures	LS	LS	OTM	PD	GOB	1.80	Planned Dates	-	23-10-2024	05-11-2024	19-11-2024	03-12-2024	10-12-2024	07-01-2024		
								Planned Days	-	0	14	14	14	7	28	77	20
								Actual Dates	-	-	-	-	-	-	-	-	-


মুহাম্মদ হাফিজুর রহমান
 প্রকল্প পরিচালক
 বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক
 মনিগঞ্জ


কামরুল নাহার সিদ্দিকা
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)
 বাংলাদেশ স্থল ও হাটের নিয়ন্ত্রণ কর্তৃক

Annual Procurement Plan (2024-2025)
Bangladesh Small & Cottage Industries Corporation (BSCIC)
BSCIC Chemical Industrial Park, Munshiganj (2nd Revised)

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract approving Authority	Source of funds	Estd. Cost in Million Tk	Time code for process	Not used in GOODS	invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PKG/CIP/GOOD-10/OTM-3/2024-25	Tree Plantation	LS	LS	OTM	PD	GOB	10.000	Planned Dates	-	23-10-2024	05-11-2024	19-11-2024	03-12-2024	10-12-2024	07-01-2024		
								Planned Days	-	0	14	14	14	7	28	77	150
								Actual Dates	-	-	-	-	-	-	-	-	-



(মুহাম্মদ হাফিজুর রহমান)

প্রকল্প পরিচালক

বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক, মুন্সিগঞ্জ (২য় সংশোধিত)

মুহাম্মদ হাফিজুর রহমান

প্রকল্প পরিচালক

বিসিক কেমিক্যাল ইন্ডাস্ট্রিয়াল পার্ক
মুন্সিগঞ্জ :



ক্রয়কারী কার্যালয় প্রধান (হোপ)

কামরুল নাহার সিদ্দীক
চেয়ারম্যান (অতিরিক্ত দায়িত্ব)
বাংলাদেশ সূত্র ও কুটির শিল্প কর্পোরেশন