


## Annual Procurement Plan for the Year of 2020-21


### Purchase Division ,BSFC


S. N	Description of Procurement items	Unit	Quantity	Procurement methods and types	Contract Approving authority	Sources of funds	Estimated cost in Tk/USD/ Euro	Time Code for process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Antiscalent 36.04.0000.035.07.156.20	Kg	38600	OTM (ICT)	HOPE/ Board of Directors	Own funds	1.5 USD per kg (CFR)	Planned Dates		Tue 12-05-2020	Thu 25-06-2020	Thu 09-07-2020	Thu 16-07-2020	Thu 23-07-2020	Thu 20-08-2020	Wed 18-11-2020	
								Planned Days		0	44	14	7	7	28	90	190
								Actual Dates		10-05-2020	23-06-2020	05-07-2020					
2	Flocculent 36.04.0000.035.07.024.20	Kg	3700	OTM (ICT)	HOPE/ Board of Directors	Own funds	3.90 USD per kg (CFR)	Planned Dates		Tue 12-05-2020	Thu 25-06-2020	Thu 09-07-2020	Thu 16-07-2020	Thu 23-07-2020	Thu 20-08-2020	Wed 18-11-2020	
								Planned Days		0	44	14	7	7	28	90	190
								Actual Dates		10-05-2020	23-06-2020	05-07-2020					
3	Chemical dosing pumps 36.04.0000.035.07.006.20	No	25	OTM (ICT)	HOPE/ Board of Directors	Own funds	370.00 USD per pcs (CFR)	Planned Dates		Tue 12-05-2020	Thu 25-06-2020	Thu 09-07-2020	Thu 16-07-2020	Thu 23-07-2020	Thu 20-08-2020	Wed 18-11-2020	
								Planned Days		0	44	14	7	7	28	90	190
								Actual Dates		10-05-2020	23-06-2020	05-07-2020					
4	Flexible drive shaft 36.04.0000.035.07.026.20	no	86	OTM (ICT)	HOPE/ Board of Directors	Own funds	29,000 USD (CFR)	Planned Dates		Thu 14-05-2020	Mon 29-06-2020	Mon 13-07-2020	Mon 20-07-2020	Mon 27-07-2020	Mon 24-08-2020	Wed 02-12-2020	
								Planned Days		0	46	14	7	7	28	100	202
								Actual Dates		10-05-2020	23-06-2020						
5	Nickel screen 36.04.0000.035.07.013.20	set	82	OTM (ICT)	HOPE/ Board of Directors	Own funds	19,000 Euro (CFR)	Planned Dates		Thu 14-05-2020	Mon 29-06-2020	Mon 13-07-2020	Mon 20-07-2020	Mon 27-07-2020	Mon 24-08-2020	Wed 02-12-2020	
								Planned Days		0	46	14	7	7	28	100	202
								Actual Dates		10-05-2020	23-06-2020						
6	Perforated brass liner and perforated stainless steel 36.04.0000.035.07.017.20	set	116+ 178	OTM (ICT)	HOPE/ Board of Directors	Own funds	19,000 USD (CFR)	Planned Dates		Thu 14-05-2020	Mon 29-06-2020	Mon 13-07-2020	Mon 20-07-2020	Mon 27-07-2020	Mon 24-08-2020	Wed 02-12-2020	
								Planned Days		0	46	14	7	7	28	100	202
								Actual Dates		10-05-2020	23-06-2020						

  
(Md. Zubairul Islam)  
Deputy Manager(Purchase)

  
(Md. Delwar Hossain)  
Manager(Purchase)

  
(Md. Shahjahan Hossain)  
Manager(Purchase)

  
(Md. Abul Hossain)  
DGM(Purchase)


  
(Md. Akmal Hossain)  
Chief (Purchase)


S. N	Description of Procurement items	Unit	Quantity	Procurement methods and types	Contract Approving authority	Sources of funds	Estimated cost in Tk/USD/ Euro	Time Code for process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
7	Pyridine for Carew	kg	1500	OTM(ICT)	HOPE/ Board of Directors	Own fund	6.5 USD per kg (CFR)	Planned Dates		Sun 14-06-2020	Tue 28-07-2020	Tue 11-08-2020	Tue 18-08-2020	Tue 25-08-2020	Tue 22-09-2020	Wed 11-11-2020	
								Planned Days		0	44	15	8	7	10	65	149
								Actual Dates		27-06-2020	22-07-2020						
8	Pig Iron for RIC	M tons	210	OTM(ICT)	HOPE/ Board of Directors	Own fund	125 lac	Planned Dates		Thu 14-05-2020	Sun 28-06-2020	Sun 12-07-2020	Sun 19-07-2020	Sun 26-07-2020	Sun 23-08-2020	Mon 23-11-2020	
								Planned Days		0	45	14	7	7	28	92	193
								Actual Dates		17-05-2020	29-06-2020						
9	Hard Coke for RIC	M tons	140	OTM(ICT)	HOPE/ Board of Directors	Own fund	USD 85,00	Planned Dates		Thu 14-05-2020	Sun 28-06-2020	Sun 12-07-2020	Sun 19-07-2020	Sun 26-07-2020	Sun 23-08-2020	Mon 23-11-2020	
								Planned Days		0	45	14	7	7	28	92	193
								Actual Dates		17-05-2020	29-06-2020						
10	Boiler Tube	No.	As per requirement	OTM(ICT)	HOPE/ Board of Directors	Own fund	USD 300000	Planned Dates		Sun 17-05-2020	Tue 30-06-2020	Tue 14-07-2020	Tue 21-07-2020	Tue 28-07-2020	Tue 25-08-2020	Mon 23-11-2020	
								Planned Days		0	44	14	7	7	28	90	190
								Actual Dates		11-05-2020	24-04-2020						
11	Stainless Steel Tube	No.	As per requirement	OTM(ICT)	HOPE/ Board of Directors	Own fund	USD 100000	Planned Dates		Sun 17-05-2020	Tue 30-06-2020	Tue 14-07-2020	Tue 21-07-2020	Tue 28-07-2020	Tue 25-08-2020	Mon 23-11-2020	
								Planned Days		0	44	14	7	7	28	90	190
								Actual Dates		11-05-2020	24-04-2020						
12	Centrifugal Machine for ZBSM,NBSM, FSM & Carew	No.	As per requirement	OTM(ICT)	HOPE/ Board of Directors	Own fund	USD 2.0 Crore per set	Planned Dates		Tue 04-08-2020	Thu 17-09-2020	Thu 08-10-2020	Thu 29-10-2020	Thu 05-11-2020	Thu 03-12-2020	Fri 03-12-2021	
								Planned Days		0	44	21	21	7	28	365	486
								Actual Dates									
13	Auto Packing Machine for NBSM & ZBSM	No.	As per requirement	OTM(ICT)	HOPE/ Board of Directors	Own fund	70 Lac tk per set	Planned Dates		Tue 04-08-2020	Thu 17-09-2020	Thu 08-10-2020	Thu 29-10-2020	Thu 05-11-2020	Thu 03-12-2020	Fri 03-12-2021	
								Planned Days		0	44	21	21	7	28	365	486
								Actual Dates									

  
(Md. Zubairul Islam)  
Deputy Manager(Purchase)

  
(Md. Delwar Hossain)  
Manager(Purchase)

  
(Md. Shahjahan Hossain)  
Manager(Purchase)

  
(Md. Abul Hossain)  
DGM(Purchase)


  
(Md. Akmal Hossain)  
Chief (Purchase)


S. N	Description of Procurement Items	Unit	Quantity	Procurement methods and types	Contract Approving authority	Sources of funds	Estimated cost in Tk/USD/ Euro	Time Code for process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
14	Spare for 1.5 MW alternator – Exciter for JSM	No.	As per requirement	OTM(ICT)	HOPE/ Board of Directors	Own fund	20 lac	Planned Dates		Tue 04-08-2020	Thu 17-09-2020	Thu 01-10-2020	Thu 15-10-2020	Thu 22-10-2020	Thu 19-11-2020	Sun 18-04-2021	
								Planned Days		0	44	14	14	7	28	150	257
								Actual Dates									
15	Appointment of Pre-shipment inspection (PSI)	No	01	OTM (ICT)	HOPE/ Board of Directors	Own fund	USD 550 per Inspection	Planned Dates		Tue 01-09-2020	Wed 23-09-2020	Tue 13-10-2020	Tue 20-10-2020	Tue 27-10-2020	Tue 24-11-2020	Fri 24-11-2023	
								Planned Days		0	22	20	7	7	28	1095	1179
								Actual Dates									
16.	Boiler for crew	No		OTM (ICT)	HOPE/ Board of Directors	Own fund	10 crore	Planned Dates		Mon 17-08-2020	Wed 30-09-2020	Wed 21-10-2020	Wed 11-11-2020	Wed 18-11-2020	Wed 16-12-2020	Thu 16-12-2021	
								Planned Days		0	44	21	21	7	28	365	486
								Actual Dates									
17.	VAT for Crew	No	05	OTM (ICT)	HOPE/ Board of Directors	Own fund	2 crore	Planned Dates		Mon 17-08-2020	Wed 30-09-2020	Wed 21-10-2020	Wed 11-11-2020	Wed 18-11-2020	Wed 16-12-2020	Thu 16-12-2021	
								Planned Days		0	44	21	21	7	28	365	486
								Actual Dates									
18.	Commissioning of two Centrifugal machine of STSM	NO	01	DPM	HOPE/ Board of Directors	Own fund	20 Lac	Planned Dates		Thu 10-09-2020	Wed 30-09-2020	Thu 15-10-2020	Thu 22-10-2020	Thu 05-11-2020	Thu 12-11-2020	Tue 22-12-2020	
								Planned Days		0	20	15	7	14	7	40	103
								Actual Dates									
19.	Sulpher	M.ton	900	DPM	HOPE/ Board of Directors	Own fund	52200 tk per ton	Planned Dates		Mon 18-05-2020	Mon 01-06-2020	Mon 15-06-2020	Mon 22-06-2020	Mon 29-06-2020	Mon 27-07-2020	Sun 25-10-2020	
								Planned Days		0	14	14	7	7	28	90	160
								Actual Dates									
20.	Flavour for Crew	No.	As per requirement	DMP	HOPE/ Board of Directors	Own fund	1.07 Crore Tk	Planned Dates		Tue 12-05-20	Tue 02-06-20	Thu 07-06-2020	Wed 10-06-2020	Tue 15-10-2019	Tue 15-10-20	Tue 31-12-2019	
								Planned Days		0	16	14	14	7	7	70	128
								Actual Dates		12.05.2020	15.05.2020	04.06.2020	10.06.2020	01.07.2020	01.07.2020		

  
(Md. Zubairul Islam)  
Deputy Manager(Purchase)

  
( Md. Delwar Hossain)  
Manager(Purchase)

  
( Md. Shahjahan Hossain)  
Manager(Purchase)

  
( Md. Abul Hossain)  
DGM(Purchase)

  
( Md. Akmal Hossain)  
Chief (Purchase)

S. N	Description of Procurement items	Unit	Quantity	Procurement methods and types	Contract Approving authority	Sources of funds	Estimated cost in Tk/USD/ Euro	Time Code for process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
21.	Turbine Spares for PBSM Manturbo	No.	As per requirement	DMP	HOPE/ Board of Directors	Own fund	08 Lac	Planned Dates		Thu 28-05-2020	Thu 11-06-2020	Thu 25-06-2020	Thu 02-07-2020	Thu 09-07-2020	Thu 06-08-2020	Thu 24-12-2020	
								Planned Days		0	14	14	7	7	28	140	210
								Actual Dates		20-05-2020							
22.	Spares for centrifugal machine (ZBSM) broadbent	No.	As per requirement	DPM	HOPE/ Board of Directors	Own fund	7.05 Lac Tk	Planned Dates		Sun 10-05-2020	Mon 01-06-2020	Mon 15-06-2020	Mon 22-06-2020	Mon 29-06-2020	Mon 27-07-2020	Mon 14-12-2020	
								Planned Days		0	22	14	7	7	28	140	218
								Actual Dates		10-05-2020							
23.	Spares for boiler (JSM)	No.	As per requirement	DPM/ICT	HOPE/ Board of Directors	Own fund	22 Lac Tk	Planned Dates		Mon 03-08-2020	Mon 14-09-2020	Mon 28-09-2020	Mon 05-10-2020	Mon 12-10-2020	Mon 09-11-2020	Mon 29-03-2021	
								Planned Days		0	42	14	7	7	28	140	238
								Actual Dates									
24.	Backing screen for NBSM	No.	As per requirement	DPM	HOPE/ Board of Directors	Own fund	04 Lac Tk	Planned Dates		Mon 10-08-2020	Thu 03-09-2020	Thu 17-09-2020	Thu 24-09-2020	Thu 01-10-2020	Thu 29-10-2020	Thu 18-03-2021	
								Planned Days		0	24	14	7	7	28	140	220
								Actual Dates									
25.	Backing screen BMA for Carew	No.	As per requirement	DPM	HOPE/ Board of Directors	Own fund	8 lac tk	Planned Dates		Sun 16-08-2020	Wed 09-09-2020	Wed 23-09-2020	Wed 30-09-2020	Wed 07-10-2020	Wed 04-11-2020	Thu 04-03-2021	
								Planned Days		0	24	14	7	7	28	120	200
								Actual Dates									
26.	Bearing liner for mill turbine (Carew)	No.	As per requirement	DPM	HOPE/ Board of Directors	Own fund	05 lac tk	Planned Dates		Wed 05-08-2020	Sun 30-08-2020	Sun 13-09-2020	Sun 20-09-2020	Sun 27-09-2020	Sun 25-10-2020	Mon 22-02-2021	
								Planned Days		0	25	14	7	7	28	120	201
								Actual Dates									
27.	Spare for BMA continuous centrifugal machine for carew	No.	As per requirement	DPM	HOPE/ Board of Directors	Own fund	10 lac tk	Planned Dates		Sun 09-08-2020	Sun 30-08-2020	Sun 13-09-2020	Sun 20-09-2020	Sun 27-09-2020	Sun 25-10-2020	Sat 23-01-2021	
								Planned Days		0	21	14	7	7	28	90	167
								Actual Dates									

(Md. Zubairul Islam)  
Deputy Manager(Purchase)

(Md. Delwar Hossain)  
Manager(Purchase)

(Md. Shahjahan Hossain)  
Manager(Purchase)

(Md. Abul Hossain)  
DGM(Purchase)

(Md. Akmal Hossain)  
Chief (Purchase)

S. N	Description of Procurement items	Unit	Quantity	Procurement methods and types	Contract Approving authority	Sources of funds	Estimated cost in Tk/USD/ Euro	Time Code for process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
28.	Spares of Hot water tank	Nos	Different types	DPM	HOPE/ Board of Directors	Own fund	GBP 25,000	Planned Dates		Mon 10-08-2020	Mon 07-09-2020	Wed 23-09-2020	Sat 03-10-2020	Tue 13-10-2020	Mon 02-11-2020	Tue 02-03-2021	
								Planned Days		0	28	16	10	10	20	120	204
								Actual Dates		05-08-2020							
29.	Spares for power turbine & mill house turbine for carew. triveni & Ebara Corporation	Nos	Different types	DPM	HOPE/ Board of Directors	Own fund	7.00 lac Tk	Planned Dates		Mon 10-08-2020	Mon 07-09-2020	Wed 23-09-2020	Sat 03-10-2020	Tue 13-10-2020	Mon 02-11-2020	Tue 02-03-2021	
								Planned Days		0	28	16	10	10	20	120	204
								Actual Dates									
30.	Bearing for turbine rotor shaft (MKSM) -Stock	Nos	Different types	DPM	HOPE/ Board of Directors	Own fund	12.00 Lac Tk	Planned Dates		Sun 05-07-2020	Thu 23-07-2020	Tue 04-08-2020	Tue 11-08-2020	Tue 18-08-2020	Tue 15-09-2020	Tue 02-02-2021	
								Planned Days		0	18	12	7	7	28	140	212
								Actual Dates		29-06-2020							
31.	PP bag	Nos	1150.000	OTM (NCT)	HOPE/ Board of Directors	Own fund	36.75 per pcs	Planned Dates		Wed 20-05-2020	Mon 15-06-2020	Wed 01-07-2020	Thu 09-07-2020	Thu 16-07-2020	Thu 13-08-2020	Tue 01-12-2020	
								Planned Days		0	26	16	8	7	28	110	195
								Actual Dates		18-05-2020	22-06-2020	02-07-2020					
32.	unslacked lime	Tons	2450	OTM (NCT)	HOPE/ Board of Directors	Own fund	18000 Tk	Planned Dates		Wed 20-05-2020	Mon 15-06-2020	Wed 01-07-2020	Thu 09-07-2020	Thu 16-07-2020	Thu 13-08-2020	Tue 01-12-2020	
								Planned Days		0	26	16	8	7	28	110	195
								Actual Dates		18-05-2020	26-06-2020	28-06-2020					
33.	1kg & 2 Kg sugar packet	Kg	150	OTM (NCT)	HOPE/ Board of Directors	Own fund	410 Tk per kg	Planned Dates		Wed 10-06-2020	Mon 06-07-2020	Sun 26-07-2020	Sun 02-08-2020	Sun 09-08-2020	Sun 06-09-2020	Fri 05-03-2021	
								Planned Days		0	26	20	7	7	28	180	268
								Actual Dates		16-06-2020							
34.	4th class Employees cloth (Winter)	No	21 Persons	RFQ/OTM (NCT)	HOPE/ Board of Directors	Own fund	1.3 Lac Tk	Planned Dates		Mon 12-10-2020	Mon 26-10-2020	Sun 15-11-2020	Sun 22-11-2020	Sun 29-11-2020	Sun 27-12-2020	Tue 26-01-2021	
								Planned Days		0	14	20	7	7	28	30	106
								Actual Dates									
35.	4th class Employees cloth (summer)	No	51 Persons	RFQ/OTM (NCT)	HOPE/ Board of Directors	Own fund	3.5 Lac	Planned Dates		Wed 24-06-2020	Wed 08-07-2020	Tue 28-07-2020	Tue 04-08-2020	Tue 11-08-2020	Tue 08-09-2020	Thu 08-10-2020	
								Planned Days		0	14	20	7	7	28	30	106
								Actual Dates		28-06-2020							

(Md. Zubairul Islam)  
Deputy Manager(Purchase)

(Md. Belwar Hossain)  
Manager(Purchase)

(Md. Shahjahan Hossain)  
Manager(Purchase)

(Md. Abul Hossain)  
DGM(Purchase)


(Md. Akmal Hossain)  
Chief (Purchase)

S. N	Description of Procurement items	Unit	Quantity	Procurement methods and types	Contract Approving authority	Sources of funds	Estimated cost in Tk/USD/Euro	Time Code for process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
36.	Horn's dry lead	Kg	150	OTM (NCT)	HOPE/ Board of Directors	Own fund	1430 tk per kg	Planned Dates		Mon 01-06-2020	Mon 15-06-2020	Sun 05-07-2020	Sun 12-07-2020	Sun 19-07-2020	Sun 16-08-2020	Mon 14-12-2020	
								Planned Days		0	14	20	7	7	28	120	196
								Actual Dates		09-06-2020							
37.	PET bottle for Carew	Pcs	24 Lac	OTM (NCT)	HOPE/ Board of Directors	Own fund	750ml- 22tk 375ml-17tk 180ml-11tk	Planned Dates		Mon 01-06-2020	Mon 29-06-2020	Sun 19-07-2020	Sun 26-07-2020	Sun 02-08-2020	Sun 30-08-2020	Mon 30-08-2021	
								Planned Days		0	28	20	7	7	28	365	455
								Actual Dates									
38.	Glass Bottle for Carew	No.	28 lac Pcs	OTM (NCT)	HOPE/ Board of Directors	Own fund	350 tk per pcs	Planned Dates		Tue 25-08-2020	Thu 08-10-2020	Thu 22-10-2020	Thu 12-11-2020	Thu 19-11-2020	Thu 17-12-2020	Fri 17-12-2021	
								Planned Days		0	44	14	21	7	28	365	479
								Actual Dates									
39.	Electrode	kg	As per requirement	OTM (NCT)	HOPE/ Board of Directors	Own fund	9000 tk per kg	Planned Dates		Wed 05-08-2020	Mon 31-08-2020	Mon 14-09-2020	Thu 24-09-2020	Thu 01-10-2020	Thu 29-10-2020	Fri 26-02-2021	
								Planned Days		0	26	14	10	7	28	120	205
								Actual Dates									
40.	Tyre tubes	set	58	OTM (NCT) (e-gp)	HOPE/ Board of Directors	Own fund	12000 per piece tk	Planned Dates		Sun 20-09-2020	Sun 11-10-2020	Sun 25-10-2020	Wed 04-11-2020	Wed 11-11-2020	Wed 09-12-2020	Thu 09-12-2021	
								Planned Days		0	21	14	10	7	28	365	445
								Actual Dates									
41.	Batteries	nos	29	OTM (NCT) (e-gp)	HOPE/ Board of Directors	Own fund	6800 Tk per piece	Planned Dates		Sun 20-09-2020	Sun 11-10-2020	Sun 25-10-2020	Wed 04-11-2020	Wed 11-11-2020	Wed 09-12-2020	Thu 09-12-2021	
								Planned Days		0	21	14	10	7	28	365	445
								Actual Dates									
42.	Agricultural equipments	No	20	OTM (NCT)	HOPE/ Board of Directors	Own fund	7.42 Crore	Planned Dates		Sun 20-09-2020	Thu 15-10-2020	Thu 29-10-2020	Sun 08-11-2020	Sun 15-11-2020	Sun 13-12-2020	Mon 12-04-2021	
								Planned Days		0	25	14	10	7	28	120	204
								Actual Dates									

  
(Md. Zubairul Islam)  
Deputy Manager(Purchase)

  
(Md. Delwar Hossain)  
Manager(Purchase)

  
(Md. Shahjahan Hossain)  
Manager(Purchase)

  
(Md. Abul Hossain)  
DGM(Purchase)

  
(Md. Akmal Hossain)  
Chief (Purchase)

S. N	Description of Procurement items	Unit	Quantity	Procurement methods and types	Contract Approving authority	Sources of funds	Estimated cost in Tk/USD/Euro	Time Code for process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
43.	Stationary items	Types	35	OTM (NCT)	HOPE/ Board of Directors	Own fund	3.8 lac	Planned Dates		Mon 20-07-2020	Wed 05-08-2020	Wed 19-08-2020	Wed 26-08-2020	Wed 02-09-2020	Wed 30-09-2020	Mon 09-11-2020	
								Planned Days		0	16	14	7	7	28	40	112
								Actual Dates									
44.	Printing items	Types	15	OTM (NCT)	HOPE/ Board of Directors	Own fund	1.0 lac	Planned Dates		Mon 20-07-2020	Wed 05-08-2020	Wed 19-08-2020	Wed 26-08-2020	Wed 02-09-2020	Wed 30-09-2020	Mon 09-11-2020	
								Planned Days		0	16	14	7	7	28	40	112
								Actual Dates									
45.	Computer and other accessories	No.	14 Computers 18 Scanner 12 Printers 07 UPS	OTM (NCT) e-gp	HOPE/ Board of Directors	Own fund	Tk 68,500 per set	Planned Dates		Mon 20-07-2020	Mon 03-08-2020	Sun 23-08-2020	Sun 30-08-2020	Sun 06-09-2020	Sun 04-10-2020	Tue 03-11-2020	
								Planned Days		0	14	20	7	7	28	30	106
								Actual Dates									
46.	ERP	No.	01	EOI (NCT)	HOPE/ Board of Directors	Own fund	1.00 Crore	Planned Dates		Sun 05-01-2020	Sun 26-01-2020	Sun 16-02-2020	Sun 08-03-2020	Sun 15-03-2020	Sun 12-04-2020	Fri 09-10-2020	
								Planned Days		0	21	21	21	7	28	180	278
								Actual Dates		10.01.2020	18.02.2020						
47.	Truck	No.	28	OTM (NCT)	HOPE/ Board of Directors	Own fund	30 Lac Tk Per Piece	Planned Dates		Sun 18-10-2020	Sun 08-11-2020	Sun 22-11-2020	Sun 06-12-2020	Sun 13-12-2020	Sun 10-01-2021	Sat 10-04-2021	
								Planned Days		0	21	14	14	7	28	90	174
								Actual Dates									
48.	Tractor	No.	28	OTM (NCT)	HOPE/ Board of Directors	Own fund	18 Lac Tk per Piece	Planned Dates		Wed 14-10-2020	Wed 04-11-2020	Wed 18-11-2020	Wed 02-12-2020	Wed 09-12-2020	Wed 06-01-2021	Tue 06-04-2021	
								Planned Days		0	21	14	14	7	28	90	174
								Actual Dates									
49.	Pick-up	No.	04	OTM (NCT)	HOPE/ Board of Directors	Own fund	15 Lac per pcs	Planned Dates		Mon 05-10-2020	Mon 26-10-2020	Mon 09-11-2020	Mon 23-11-2020	Mon 30-11-2020	Mon 28-12-2020	Wed 07-04-2021	
								Planned Days		0	21	14	14	7	28	100	184
								Actual Dates									

(Md. Ziaul Islam)  
Deputy Manager(Purchase)

(Md. Belwar Hossain)  
Manager(Purchase)

(Md. Shahjahan Hossain)  
Manager(Purchase)

(Md. Abul Hossain)  
DGM(Purchase)


(Md. Akmal Hossain)  
Chief (Purchase)


S. N	Description of Procurement items	Unit	Quantity	Procurement methods and types	Contract Approving authority	Sources of funds	Estimated cost in Tk/USD/Euro	Time Code for process	Not Used in GOODS	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
50.	Carbendazim	Tons	As per requirement	OTM (NCT)	HOPE/ Board of Directors	Own fund	8.2 lac taka per M.Tons	Planned Dates		Sun 20-09-2020	Sun 11-10-2020	Sun 25-10-2020	Sun 08-11-2020	Sun 15-11-2020	Sun 13-12-2020	Sat 13-03-2021		
								Planned Days		0	21	14	14	7	28	90	174	
								Actual Dates										
51.	Carboforun	Tons	As per requirement	OTM (NCT)	HOPE/ Board of Directors	Own fund	1.26 lac taka per M.Tons	Planned Dates		Sun 14-02-2021	Mon 08-03-2021	Mon 22-03-2021	Mon 29-03-2021	Mon 05-04-2021	Mon 03-05-2021	Sun 01-08-2021		
								Planned Days		0	22	14	7	7	28	90	168	
								Actual Dates										
52.	Flproonil	Tons	As per requirement	OTM (NCT)	HOPE/ Board of Directors	Own fund	1.37 lac taka per M.Tons	Planned Dates		Sun 14-02-2021	Mon 08-03-2021	Mon 22-03-2021	Mon 29-03-2021	Mon 05-04-2021	Mon 03-05-2021	Sun 01-08-2021		
								Planned Days		0	22	14	7	7	28	90	168	
								Actual Dates										
53.	Zinc Sulphate	Tons	As per requirement	OTM (NCT)	HOPE/ Board of Directors	Own fund	1.20 lac taka per M.Tons	Planned Dates		Sun 20-09-2020	Sun 11-10-2020	Sun 25-10-2020	Sun 08-11-2020	Sun 15-11-2020	Sun 13-12-2020	Sat 13-03-2021		
								Planned Days		0	21	14	14	7	28	90	174	
								Actual Dates										

  
(Md. Zubairul Islam)  
Deputy Manager(Purchase)

  
(Md. Delwar Hossain)  
Manager(Purchase)

  
(Md. Shahjahan Hossain)  
Manager(Purchase)

  
(Md. Abul Hossain)  
DGM(Purchase)

  
(Md. Akmal Hossain)  
Chief (Purchase)