

# নিরাপত্তা বিভাগ

## RESTRICTED

RIP-11

96

|   | Description of Manpower Package Service                                                                             | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd Cost in Lac Tk. | Time Code for Process | Advertise Prequel (If applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for completion of Contract |
|---|---------------------------------------------------------------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|----------------------|-----------------------|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
|   | 2                                                                                                                   | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9                     | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Planned Dates         |                                   | 15/06/21         | 12/07/21       | 22/07/21          | 31/07/21          | 08/07/21              | 05/08/21            |                                  |                                 |
| 5 | Extension Automated Access control and CCTV Surveillance System , Baggage Scanner, Archway, UVIS, PA system for ICD | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 1200.00              | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Planned Dates         |                                   | 01/03/21         | 28/03/21       | 07/04/21          | 17/04/21          | 24/04/21              | 22/05/21            |                                  | 120 days                        |
| 6 | Procurement of 2 Nos. Security Patrol Boat                                                                          | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 2200.00              | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Planned Dates         |                                   | 10/03/21         | 06/04/21       | 16/04/21          | 26/04/21          | 03/05/21              | 31/05/21            |                                  | 120 days                        |
| 7 | Installation of UVIS for CPA Gates                                                                                  | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 600.00               | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Planned Dates         |                                   | 15/12/21         | 11/01/22       | 21/01/22          | 03/02/22          | 10/02/22              | 09/03/22            |                                  |                                 |
| 8 | Purchase Hand Held UVIS With Installation of Wireless Video Date Recorder for CPA gate                              | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 250.00               | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
|   |                                                                                                                     |      |          |                           |                              |                 |                      | Planned Dates         |                                   | 01/01/22         | 28/01/22       | 07/02/22          | 17/02/22          | 24/02/22              | 23/03/22            |                                  |                                 |
| 9 | Up gradation of Existing CCTV and PA system of CPA                                                                  | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 550.00               | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |

8

RESTRICTED

98

| L<br>o | Description of Manpower<br>Package Service                                                                                           | Unit | Quantity | Procure<br>ment<br>Method<br>&<br>Type | Contract<br>Approving<br>Authority | Source<br>of<br>Funds | Estd<br>Cost in<br>Lac Tk. | Time<br>Code for<br>Process | Advertise<br>Prequel (If<br>applicable) | Advertise<br>Tender | Tender<br>Opening | Tender<br>Evaluation | Approval<br>to Award | Notificatio<br>n of Award | Signing<br>of<br>Contract | Total time<br>to<br>Contract<br>Signature | Time for<br>completion<br>of Contract |
|--------|--------------------------------------------------------------------------------------------------------------------------------------|------|----------|----------------------------------------|------------------------------------|-----------------------|----------------------------|-----------------------------|-----------------------------------------|---------------------|-------------------|----------------------|----------------------|---------------------------|---------------------------|-------------------------------------------|---------------------------------------|
| 1      | 2                                                                                                                                    | 3    | 4        | 5                                      | 6                                  | 7                     | 8                          | 9                           | 10                                      | 11                  | 12                | 13                   | 14                   | 15                        | 16                        | 17                                        | 18                                    |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 10     | Up gradation of Existing Fire<br>Alarm System of CPA                                                                                 | Nos  | 5        | OTM                                    | Chairman                           | CPA's<br>own<br>fund  | 1600.00                    | Planned<br>Dates            |                                         | 02/09/21            | 29/09/21          | 09/10/21             | 19/10/21             | 26/10/21                  | 23/11/21                  |                                           |                                       |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 11     | Supply and Installation of CCTV<br>and PA system for marine<br>Workshop, Store Dept. Rest<br>House Training Center & CPA<br>Hospital | Lot  | 01       | OTM                                    | Chairman                           | CPA's<br>own<br>fund  | 00.00                      | Planned<br>Dates            |                                         | 15/11/21            | 12/12/21          | 22/12/21             | 01/01/22             | 08/01/22                  | 05/02/22                  |                                           |                                       |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 12     | Supply and Installation of CCTV ,<br>Fire Alarm and PA system for Car<br>Shed of CPA                                                 | Lot  | 01       | OTM                                    | Chairman                           | CPA's<br>own<br>fund  | 00.00                      | Planned<br>Dates            |                                         | 04/04/21            | 01/05/21          | 11/05/21             | 21/05/21             | 28/05/21                  | 25/6/21                   |                                           |                                       |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 13     | Supply and Installation<br>procurement of hand held metal<br>detector for CPA (32)                                                   | Lot  | 01       | OTM                                    | Chairman                           | CPA's<br>own<br>fund  | 12.00                      | Planned<br>Dates            |                                         | 01/08/21            | 28/08/21          | 07/09/21             | 17/09/21             | 24/09/21                  | 22/10/21                  |                                           |                                       |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                                      |      |          |                                        |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 14     | Consultancy on Vehicle Traffic<br>and Space allocation                                                                               | Lot  | 01       | OTM                                    | Chairman                           | CPA's<br>own          | 120.00                     | Planned<br>Dates            |                                         | 04/04/22            | 01/05/22          | 11/05/22             | 21/05/22             | 28/05/22                  | 25/06/22                  |                                           |                                       |

3

RESTRICTED

f

h

RESTRICTED

| L<br>o | Description of Manpower<br>Package Service                                                                                | Unit | Quantity | Procu<br>remen<br>t Metho<br>d &<br>Type | Contract<br>Approving<br>Authority | Source<br>of<br>Funds | Estd<br>Cost in<br>Lac Tk. | Time<br>Code for<br>Process | Advertise<br>Prequel (If<br>applicable) | Advertise<br>Tender | Tender<br>Opening | Tender<br>Evaluation | Approval<br>to Award | Notificatio<br>n of Award | Signing<br>of<br>Contract | Total time<br>to<br>Contract<br>Signature | Time for<br>completion<br>of Contract |
|--------|---------------------------------------------------------------------------------------------------------------------------|------|----------|------------------------------------------|------------------------------------|-----------------------|----------------------------|-----------------------------|-----------------------------------------|---------------------|-------------------|----------------------|----------------------|---------------------------|---------------------------|-------------------------------------------|---------------------------------------|
|        | 2                                                                                                                         | 3    | 4        | 5                                        | 6                                  | 7                     | 8                          | 9                           | 10                                      | 11                  | 12                | 13                   | 14                   | 15                        | 16                        | 17                                        | 18                                    |
| 1      | management of Port Protected<br>Area of CPA                                                                               |      |          |                                          |                                    | fund                  |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 15     | Installation and Supply of CCTV<br>and Access Control System for<br>South Container Yard of CPA                           | Lot  | 01       | OTM                                      | Chairman                           | CPA's<br>own<br>fund  | 600.00                     | Planned<br>Dates            |                                         | 01/04/21            | 28/04/21          | 08/05/21             | 18/05/21             | 25/05/21                  | 22/06/21                  |                                           |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 16     | Installation and Supply of CCTV<br>and Access Control System for<br>Newly Constructed Overflow<br>Yard of CPA             | Lot  | 01       | OTM                                      | Chairman                           | CPA's<br>own<br>fund  | 600.00                     | Planned<br>Dates            |                                         | 02/02/21            | 29/02/21          | 10/03/21             | 20/03/21             | 27/03/21                  | 24/04/21                  |                                           |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 17     | Provisioning & procurement of<br>Vehicle Stickers for Security<br>Tracking for CPA owned, rented &<br>Port users Vehicles | Lot  | 01       | OTM                                      | Chairman                           | CPA's<br>own<br>fund  | 300.00                     | Planned<br>Dates            |                                         | 01/01/21            | 28/01/21          | 07/02/21             | 17/02/21             | 24/02/21                  | 23/03/21                  |                                           |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 18     | Supply and Installation of special<br>CCTV surveillance system under<br>CPA Jetty area                                    | Lot  | 01       | OTM                                      | Chairman                           | CPA's<br>own<br>fund  | 1000.00                    | Planned<br>Dates            |                                         | 15/04/22            | 12/05/22          | 22/05/22             | 01/06/22             | 08/06/22                  | 06/07/22                  |                                           |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Planned<br>Days             |                                         |                     | 28                | 10                   | 10                   | 7                         | 28                        | 83                                        |                                       |
|        |                                                                                                                           |      |          |                                          |                                    |                       |                            | Actual<br>Dates             |                                         |                     |                   |                      |                      |                           |                           |                                           |                                       |
| 19     | Mobile office/Sentry post                                                                                                 | Lot  | 01       | OTM                                      | Chairman                           | CPA's                 | 250.00                     | Planned<br>Dates            |                                         | 01/08/21            | 28/08/21          | 07/09/21             | 17/09/21             | 24/09/21                  | 22/10/21                  |                                           |                                       |

## RESTRICTED

| Description of Manpower Package Service                                                                                                    | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd Cost in Lac Tk. | Time Code for Process | Advertise Prequel (If applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for completion of Contract |
|--------------------------------------------------------------------------------------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|----------------------|-----------------------|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 2                                                                                                                                          | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9                     | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
| including Solar power system for port Protected area                                                                                       |      |          |                           |                              | own fund        |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| International Ship & Port Facility Security (ISPS Code)                                                                                    | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 30000.00             | Planned Dates         |                                   | 01/04/21         | 28/04/21       | 06/05/21          | 16/05/21          | 23/05/21              | 20/06/21            |                                  |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| Mobile office room for security area in-charge (port area)                                                                                 | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 120.00               | Planned Dates         |                                   | 02/01/22         | 29/01/22       | 08/02/22          | 18/02/22          | 25/02/22              | 24/03/22            |                                  |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| Mobile office room/ Box for security area in-charge in ICD Dhaka                                                                           | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 60.00                | Planned Dates         |                                   | 04/01/22         | 31/1/22        | 10/02/22          | 20/02/22          | 27/02/22              | 26/03/22            |                                  |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| Up gradation of Automated Access Control etc System CCTV surveillance System, Baggage Scanner, Archway, UVIS Public Address System for ICT | Nos  | 01       | OTM                       | Chairman                     | CPA's own fund  | 00.00                | Planned Dates         |                                   | .....            | .....          | .....             | .....             | .....                 | .....               |                                  |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
|                                                                                                                                            |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| Procurement of 2 Nos. Security petrol vehicle for ICT Pangaon                                                                              | Nos  | 02       | OTM                       | Chairman                     | CPA's own       | 00.00                | Planned Dates         |                                   | .....            | .....          | .....             | .....             | .....                 | .....               |                                  |                                 |

RESTRICTED

99

| SL No | Description of Manpower Package Service                         | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd Cost in Lac Tk. | Time Code for Process | Advertise Prequel (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for completion of Contract |
|-------|-----------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|----------------------|-----------------------|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1     | 2                                                               | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9                     | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
|       |                                                                 |      |          |                           |                              | fund            |                      | Planned Dates         |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
|       |                                                                 |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 25    | Procurement of 2 Nos. Archway for ICT                           | Lot  | 10       | OTM                       | Chairman                     | CPA's own fund  | 00.00                | Planned Dates         |                                   | ----             | ----           | ----              | ----              | ----                  | ----                |                                  |                                 |
|       |                                                                 |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
|       |                                                                 |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 25    | Procurement of 10 Nos. Hand Held Metal Detector for ICT Pangaon | Lot  | 10       | OTM                       | Chairman                     | CPA's own fund  | 00.00                | Planned Dates         |                                   | 04/01/21         | 31/1/21        | 10/02/21          | 20/02/21          | 27/02/21              | 26/03/21            |                                  |                                 |
|       |                                                                 |      |          |                           |                              |                 |                      | Planned Dates         |                                   | ----             | ----           | ----              | ----              | ----                  | ----                | ----                             |                                 |
|       |                                                                 |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |

Deputy Director(Security)/Admin  
Chittagong Port Authority

Director Security  
Chittagong Port Authority

Member (Harbor & Marine)  
Chittagong Port Authority

Approved by  
Chairman  
Chittagong Port Authority

RESTRICTED



## ANNUAL PROCUREMENT PLAN (APP) 2021-2022

Budget: Revenue

Tk. In T.ac

এক কোটি টাকার উর্দে

Ministry/ Division: Ministry of Shipping

Procuring Entity Name & Code: Security Department(Fire Branch), Chittagong Port Authority

| S No | Description of Manpower Package Service                                                                                                  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd Cost in Lac Tk. | Time Code for Process | Advertise Prequel (If applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for completion of Contract |
|------|------------------------------------------------------------------------------------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|----------------------|-----------------------|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1    | 2                                                                                                                                        | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9                     | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
| 1    | Purchase of fire Extinguisher for CPA(1000)                                                                                              | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 100.00               | Planned Dates         |                                   | 01/09/21         | 28/09/21       | 08/10/21          | 18/10/21          | 25/10/21              | 22/11/21            |                                  |                                 |
|      |                                                                                                                                          |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|      |                                                                                                                                          |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 2    | Supply & Installation for Fire Hydrant in Port Protected area fo CPA And ICD Dhaka                                                       | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 5000.00              | Planned Dates         |                                   | 02/04/21         | 29/05/21       | 10/06/21          | 20/07/21          | 27/07/21              | 24/08/21            |                                  |                                 |
|      |                                                                                                                                          |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|      |                                                                                                                                          |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 3    | Supply & Installation for Fire Detection , fire per-action /dry/ wet/ deluge sprinkler System at all sheds in port Protected Area In CPA | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 800.00               | Planned Dates         |                                   | 15/01/22         | 11/02/22       | 21/02/22          | 02/03/22          | 09/03/22              | 06/04/22            |                                  |                                 |
|      |                                                                                                                                          |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|      |                                                                                                                                          |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 4    | Purchase of 1 No Fire Fighting Rescue Vehicle with Hazmat * Equipment for CPA                                                            | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 1200.00              | Planned Dates         |                                   | 01/03/22         | 28/03/22       | 07/04/22          | 17/04/22          | 24/04/22              | 22/05/22            |                                  |                                 |
|      |                                                                                                                                          |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |

1  
RESTRICTED

## RESTRICTED

92

| SL No | Description of Manpower Package Service                                                | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd Cost in Lac Tk. | Time Code for Process | Advertise Prequel (If applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for completion of Contract |
|-------|----------------------------------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|----------------------|-----------------------|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1     | 2                                                                                      | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9                     | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
|       |                                                                                        |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 5     | Purchase of 02 (Two) Nos. Rapid Intervention and Rescue Fire Vehicle for CPA           | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 1000.00              | Planned Dates         |                                   | 15/03/22         | 11/04/22       | 21/04/22          | 01/05/22          | 08/05/22              | 05/06/22            |                                  |                                 |
|       |                                                                                        |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|       |                                                                                        |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 6     | Purchase of 02 Nos fire Fighting Foam Tender (for Replacement of 02 older one) for CPA | Lot  | 01       | OTM                       | Chairman                     | CPA's own fund  | 1200.00              | Planned Dates         |                                   | 01/06/21         | 28/06/21       | 09/07/21          | 19/07/21          | 26/07/21              | 23/07/21            |                                  |                                 |
|       |                                                                                        |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|       |                                                                                        |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 7     | Procurement of Specialized Fire Pick-up for Maine Fire Station for CPA (4 Nos.)        | Lot  | 04       | OTM                       | Chairman                     | CPA's own fund  | 150.00               | Planned Dates         |                                   | 03/01/22         | 30/01/22       | 09/02/22          | 19/02/22          | 26/02/22              | 25/03/22            |                                  |                                 |
|       |                                                                                        |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|       |                                                                                        |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 8     | Procurement of 2 Nos. Specialized Fire Pick-up for ICT Pangaon                         | Lot  | 02       | OTM                       | Chairman                     | CPA's own fund  | 250.00               | Planned Dates         |                                   | 04/01/21         | 31/1/22        | 10/02/22          | 20/02/22          | 27/02/22              | 26/03/22            |                                  |                                 |
|       |                                                                                        |      |          |                           |                              |                 |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|       |                                                                                        |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |
| 9     | Procurement of 06( six) Fire Pump for CPA & ICD Dhaka.                                 | Nos  | 01       | OTM                       | Chairman                     | CPA's own       | 120.00               | Planned Dates         |                                   | 05/01/22         | 01/02/22       | 11/02/22          | 21/02/22          | 28/02/22              | 27/03/22            |                                  |                                 |

A

a

RESTRICTED

60

| Description of Manpower Package Service | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd Cost in Lac Tk. | Time Code for Process | Advertise Prequel (If applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for completion of Contract |
|-----------------------------------------|------|----------|---------------------------|------------------------------|-----------------|----------------------|-----------------------|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 2                                       | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9                     | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
|                                         |      |          |                           |                              | fund            |                      | Planned Days          |                                   |                  | 28             | 10                | 10                | 7                     | 28                  | 83                               |                                 |
|                                         |      |          |                           |                              |                 |                      | Actual Dates          |                                   |                  |                |                   |                   |                       |                     |                                  |                                 |

Deputy Director(Security)/Admin  
Chittagong Port Authority

Director Security  
Chittagong Port Authority

Member (Harbor & Marine)  
Chittagong Port Authority

Approved  
Chairman  
Chittagong Port Authority