




Chittagong Port Authority


Engineering Department

Annual Procurement Plan (APP) 2025-2026


THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Above One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Construction of Yard & Pavement (Tk. 15000 Lac)																		
WR-1	Construction of RCC rigid RTG track for block no- E, F, I & M at CCT area.	1	1	OTM	CPA	CPA	323.00	92.29	Pland Date		16-1-25	13-2-25	20-2-25	23-2-25	23-2-25	27-2-25		27-8-25
									Pland Days	N/A		28	7	3	0	4	42	181
									Actual date									
WR-2	Raising the floor height of CFS Shed at CCT Area.	1	1	OTM	CPA	CPA	1,600.00	100.00	Pland Date		1-10-25	2-11-25	16-11-25	23-11-25	30-11-25	28-12-25		23-12-26
									Pland Days	N/A		32	14	7	7	28	88	360
									Actual date									
WR-3	Construction of RCC container yard in plot No-04 at F shed area.	1	1	OTM	CPA	CPA	697.00	628.00	Plnd. Dates	N/A	26-01-25	26-2-25	13-3-25	16-3-25	16-3-25	5-4-25		1-12-25
									Plnd. Days			31	15	3	0	20	69	240
									Actual date									
WR-4	Construction of RCC container yard in plot No-4A at F shed area.	1	1	OTM	CPA	CPA	800.00	720.00	Plnd. Dates	N/A	26-01-25	26-2-25	13-3-25	16-3-25	16-3-25	6-4-25		2-12-25
									Plnd. Days			31	15	3	0	21	70	240
									Actual date									
WR-5	Construction of RCC Container Yard No-01 near Central Store.	1	1	OTM	CPA	CPA	980.00	100.00	Plnd. Dates	N/A	13-7-25	14-8-25	28-8-25	4-9-25	11-9-25	9-10-25		9-10-26
									Plnd. Days			32	14	7	7	28	88	365
									Actual date									
WR-6	Construction of RCC Container Yard No-02 near Central Store.	1	1	OTM	CPA	CPA	980.00	100.00	Plnd. Dates	N/A	13-7-25	14-8-25	28-8-25	4-9-25	11-9-25	9-10-25		9-10-26
									Plnd. Days			32	14	7	7	28	88	365
									Actual date									
WR-7	Construction of RCC yard inplace of Baggage shed.	1	1	OTM	CPA	CPA	600.00	100.00	Plnd. Dates	N/A	01-01-26	29-1-26	19-2-26	26-2-26	5-3-26	2-4-26		31-7-26
									Plnd. Days			28	21	7	7	28	91	120
									Actual date									





















XEN/Construction XEN/Jetty XEN/Harbour XEN/Building XEN/CCP XEN/CF Dy-CE Engineer/CPA Chief Engineer/CPA Member(Engineering)/CPA Chairman/CPA

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Above One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-8	Construction of RCC Container Yard beside Chemical Shed.	1	1	OTM	CPA	CPA	750.00	100.00	Plnd. Dates	N/A	15-08-25	12-9-25	27-9-25	4-10-25	11-10-25	8-11-25		10-5-26
									Plnd. Days			28	15	7	7	28	85	183
									Actual date									
WR-9	Construction of RCC container yard in Plot no- 01A at F shed Area.	1	1	OTM	CPA	CPA	800.00	100.00	Plnd. Dates	N/A	15-08-25	12-9-25	3-10-25	10-10-25	17-10-25	14-11-25		13-5-26
									Plnd. Days			28	21	7	7	28	91	180
									Actual date									
WR-10	Raising the Floor Height & Renovation of Carpentry Shop at Marine Workshop area.	1	1	OTM	CPA	CPA	300.00	109.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		28-8-26
									Plnd. Days			28	21	7	7	28	91	240
									Actual date									
WR-11	Construction of Scrap Yard No-01 for Central Store.	1	1	OTM	CPA	CPA	400.00	100.00	Plnd. Dates	N/A	15-08-25	12-9-25	3-10-25	10-10-25	17-10-25	14-11-25		11-8-26
									Plnd. Days			28	21	7	7	28	91	270
									Actual date									
WR-12	Construction of Pavement at the vaccant place near Jetty Gate-3	1	1	OTM	CPA	CPA	400.00	100.00	Plnd. Dates	N/A	15-08-25	12-9-25	3-10-25	10-10-25	17-10-25	14-11-25		16-5-26
									Plnd. Days			28	21	7	7	28	91	183
									Actual date									
WR-13	Construction of RCC Container Yard near Jetty Gate No-05.	1	1	OTM	CPA	CPA	1,400.00	100.00	Plnd. Dates	N/A	01-03-26	29-3-26	12-4-26	19-4-26	29-3-23	26-4-23		20-2-24
									Plnd. Days			28	14	7	7	28	84	300
									Actual date									
WR-14	Construction of Pavement -10 at the Laldia Char area, Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,271.740	244.58	Plnd. Dates	N/A	22-12-24	21-1-25	27-1-25	5-2-25	6-2-25	27-2-25		15-11-25
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-15	Construction of Pavemant-2 for truck parking at Laldia char area, Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,292.130	1,162.94	Plnd. Dates	N/A	9-2-25	10-3-25	13-3-25	16-3-25	17-3-25	6-4-25		24-12-25
									Plnd. Days			14	6	6	6	14	46	214
									Actual date									

 XEN/Construction
 XEN/Jetty
 XEN/Harbour
 XEN/Building
 XEN/CCP
 XEN/CF
 Dy-CE Engineer/CPA
 Chief Engineer/CPA
 Member(Engineering)/CPA
 Chairman/CPA






THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Above One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-16	Construction of RCC Container yard with approach road at the Laldia char area, Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,479.7200	1,331.76	Plnd. Dates	N/A	24-3-25	24-4-25	6-5-25	6-5-25	6-5-25	15-5-25		19-2-26
									Plnd. Days			28	10	10	7	14	69	275
									Actual date									
WR-17	Construction of RCC Container yard at the north side of khal no-13, Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,580.85	1,422.70	Plnd. Dates	N/A	3-7-25	4-8-25	25-8-25	25-8-25	1-9-25	29-9-25		10-6-26
									Plnd. Days			14	6	6	6	14	46	214
									Actual date									
WR-18	Construction of RCC Container yard no-10 and ancillary works at the Laldia char area, Patenga, Chattogram.	1	1	OTM	CPA	CPA	990.59	100.00	Plnd. Dates	N/A	27-7-25	25-8-25	15-9-25	15-9-25	22-9-25	20-10-25		30-8-26
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-19	Construction of RCC Container yard no-11 and ancillary works at the Laldia char area, Patenga, Chattogram.	1	1	OTM	CPA	CPA	984.27	100.00	Plnd. Dates	N/A	27-7-25	25-8-25	15-9-25	15-9-25	22-9-25	20-10-25		30-8-25
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-20	Construction of yard connecting road & ancillary works adjacent to khal no-12 at the Laldia char area, Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,449.46	1,000.00	Plnd. Dates	N/A	31-7-25	1-9-25	22-9-25	22-9-25	29-9-25	27-10-25		8-7-26
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-21	Construction of RCC Container yard no-12 and ancillary works at the Laldia char area, Patenga, Chattogram.	1	1	OTM	CPA	CPA	925.00	100.00	Plnd. Dates	N/A	25-9-25	27-10-25	17-11-25	24-11-25	1-12-25	29-12-25		30-12-26
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-22	Construction of RCC Container yard no-13 and ancillary works at the Laldia char area, Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,000.00	100.00	Plnd. Dates	N/A	25-11-28	27-12-25	10-1-26	17-1-26	24-1-26	21-2-26		19-10-26
									Plnd. Days			28	14	7	7	28	84	240
									Actual date									
WR-23	Strengthening the ground by placing uniblock and ancillary works for block 7 at CPA stone stacking yard, Patenga, Chattogram.	1	1	OTM	CPA	CPA	600.00	100.00	Plnd. Dates	N/A	25-11-28	27-12-25	10-1-26	17-1-26	24-1-26	21-2-26		19-10-26
									Plnd. Days			28	14	7	7	28	84	240
									Actual date									
WR-24	Construction of Truck Terminal Zone-3 & ancillary facilities in the acquired land outside Bay Terminal Area	1	1	OTM	CPA	CPA	1,200.00	1,080.00	Pland Date		20-3-25	17-4-25	24-4-25	27-4-25	27-4-25	1-5-25		1-5-26
									Pland Days	N/A		28	7	3	0	4	42	365
									Actual date									

 XEN/Construction
 XEN/Jetty
 XEN/Harbour
 XEN/Building
 XEN/CCP
 XEN/CF
 Dy-CE Engineer/CPA
 Chief Engineer/CPA
 Member(Engineering)/CPA
 Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-25	Construction of Truck Terminal Zone-4 in the acquired land outside Bay Terminal area.	1	1	OTM	CPA	CPA	1,177.00	1,059.00	Plnd. Dates	N/A	7-9-25	5-10-25	12-10-25	15-10-25	15-10-25	19-10-25		19-10-26
									Plnd. Days			28	7	3	0	4	42	365
									Actual date									
WR-26	Construction of Retaining wall on South & East Side of Container Yard No.1 on the acquired land outside Bay Terminal area.	1	1	OTM	CPA	CPA	1,600.00	100.00	Pland Date		7-9-25	5-10-25	12-10-25	15-10-25	15-10-25	19-10-25		16-6-26
									Pland Days	N/A		28	7	3	0	4	42	240
									Actual date									
WR-27	Construction of Retaining wall on North & West Side of Container Yard No.1 on the acquired land outside Bay Terminal area.	1	1	OTM	CPA	CPA	1,600.00	100.00	Pland Date		7-9-25	5-10-25	12-10-25	15-10-25	15-10-25	19-10-25		16-6-26
									Pland Days	N/A		28	7	3	0	4	42	240
									Actual date									
WR-28	Construction of Truck Terminal Zone-5 in the acquired land outside Bay Terminal area.	1	1	OTM	CPA	CPA	1,520.00	100.00	Plnd. Dates	N/A	7-9-25	5-10-25	12-10-25	15-10-25	15-10-25	19-10-25		19-10-26
									Plnd. Days			28	7	3	0	4	42	365
									Actual date									
WR-29	Construction of Truck Terminal Zone-6 in the acquired land outside Bay Terminal area.	1	1	OTM	CPA	CPA	1,480.00	100.00	Plnd. Dates	N/A	7-9-25	5-10-25	12-10-25	15-10-25	15-10-25	19-10-25		19-10-26
									Plnd. Days			28	7	3	0	4	42	365
									Actual date									
WR-30	Construction of RCC Yard in the acquired land outside Bay Terminal Area (Zone-1).	1	1	OTM	CPA	CPA	1,600.00	100.00	Plnd. Dates	N/A	1-2-26	1-3-26	8-3-26	11-3-26	11-3-26	15-3-26		15-3-27
									Plnd. Days			28	7	3	0	4	42	365
									Actual date									
WR-31	Construction of RCC Yard & ancillary facilities in the acquired land outside Bay Terminal Area (Zone-2).	1	1	OTM	CPA	CPA	1,600.00	100.00	Plnd. Dates	N/A	1-2-26	1-3-26	8-3-26	11-3-26	11-3-26	15-3-26		15-3-27
									Plnd. Days			28	7	3	0	4	42	365
									Actual date									
WR-32	Construction of RCC Yard in the acquired land outside Bay Terminal Area (Zone-3).	1	1	OTM	CPA	CPA	1,600.00	100.00	Plnd. Dates	N/A	1-2-26	1-3-26	8-3-26	11-3-26	11-3-26	15-3-26		15-3-27
									Plnd. Days			28	7	3	0	4	42	365
									Actual date									

 XEN/Construction
 XEN/Jetty
 XEN/Harbour
 XEN/Building
 XEN/CCP
 XEN/CF
 Dy-CE Engineer/CPA
 Chief Engineer/CPA
 Member (Engineering)/CPA
 Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-33	Construction of RCC Yard in the acquired land outside Bay Terminal Area (Zone-4).	1	1	OTM	CPA	CPA	1,600.00	100.00	Plnd. Dates	N/A	1-2-26	1-3-26	8-3-26	11-3-26	11-3-26	15-3-26		15-3-27
									Plnd. Days			28	7	3	0	4	42	365
									Actual date									
WR-34	Construction of R.C.C. Container Yard no-01 in the vacant land beside Truck Terminal adjacent to the Port connecting Road	1	1	OTM	CPA	CPA	1,366.79	666.78	Plnd. Dates	N/A								31-12-25
									Plnd. Days									365
									Actual date		29-10-24	27-11-24	04-12-24	09-12-24	10-12-24	02-01-25		
WR-35	Construction of R.C.C. Container Yard no-02 in the vacant land beside Mohesh khal at East R/A.	1	1	OTM	CPA	CPA	1,346.83	646.82	Plnd. Dates	N/A								31-12-25
									Plnd. Days									365
									Actual date		29-10-24	27-11-24	04-12-24	09-12-24	10-12-24	02-01-25		
WR-36	Construction of R.C.C. Container Yard no-03 in the vacant land beside Mohesh khal adjacent to East R/A.	1	1	OTM	CPA	CPA	1,345.28	645.28	Plnd. Dates	N/A								31-12-25
									Plnd. Days									365
									Actual date		06-11-24	05-12-24	18-12-24	26-12-24	26-12-24	15-01-25		
WR-37	Construction of R.C.C. Container Yard no-04 in the vacant land beside Mohesh khal adjacent to East R/A.	1	1	OTM	CPA	CPA	1,398.25	594.25	Plnd. Dates	N/A								31-12-25
									Plnd. Days									365
									Actual date		6-11-24	5-12-24	26-12-24	26-12-24	29-12-24	19-01-25		
WR-38	Construction of RCC Container Yard in place of previous TCB Godown beside XY Shed at NRA.	1	1	OTM	CPA	CPA	1,098.86	1,098.86	Plnd. Dates	N/A								11-05-26
									Plnd. Days									365
									Actual date		11-03-25	09-04-25	15-04-25	25-04-25	27-04-25	13-05-25		
WR-39	Construction of RCC container yard - 01 in place of BTMC godown at NRA	1	1	OTM	CPA	CPA	1,500.00	100.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	29-11-25	27-12-25		27-12-26
									Plnd. Days			28	21	7	3	28	87	365
									Actual date									
WR-40	Construction of RCC container yard - 02 in place of BTMC godown at NRA	1	1	OTM	CPA	CPA	1,500.00	100.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	29-11-25	27-12-25		27-12-26
									Plnd. Days			28	21	7	3	28	87	365
									Actual date									
WR-41	Construction of RCC Container yard in place of Ispahani godown at NRA	1	1	OTM	CPA	CPA	1,600.00	97.74	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	29-11-25	27-12-25		27-12-26
									Plnd. Days			28	21	7	3	28	87	365
									Actual date									
Total Tk (Lac) =							47,736.77	15,000.00										

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA


Chief Engineer/CPA


Member (Engineering)/CPA

Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
River Training Works (Tk. 5000 Lac)																		
WR-1	235m long Shore protection work infront of EMU behind Incotrade Container Depot.	1	1	OTM	CPA	CPA	2,000.00	200.00	Pland Date		25-9-25	27-10-25	10-11-25	17-11-25	24-11-25	22-12-25		18-9-26
									Pland Days	N/A		32	14	7	7	28	88	270
									Actual date									
WR-2	Construction of 360m long Revetmrnt with CC Blocks at Incontrade Depot Side for Khal No. 13.	1	1	OTM	CPA	CPA	300.00	100.00	Pland Date		25-9-25	23-10-25	6-11-25	13-11-25	20-11-25	18-12-25		16-6-26
									Pland Days	N/A		28	14	7	7	28	84	180
									Actual date									
WR-3	Construction of Retaining wall and ancillary works at south side of Khal no-12, Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,598.14	1,438.34	Plnd. Dates	N/A	16-4-25	15-5-25	15-5-25	15-5-25	15-5-25	26-5-25		22-4-26
									Plnd. Days			28	14	7	7	28	84	214
									Actual date									
WR-4	Construction of Revetment with CC Block Up stream of star cement at Dangarchar, Chattogram.	1	1	OTM	CPA	CPA	800.00	356.81	Plnd. Dates	N/A	2-11-25	25-11-25	16-12-25	23-12-25	24-12-25	20-1-26		16-12-26
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-5	Bank Protection works leaving 300 metre from down stream of BNS Nirvic at Dangarchar, Chattogram.	1	1	OTM	CPA	CPA	1,212.00	1,100.00	Plnd. Dates	N/A	5-11-25	28-11-25	19-12-25	26-12-25	27-12-25	23-1-26		19-12-26
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-6	300 meter long Bank Protection works at down stream of BNS Nirvic at Dangarchar, Chattogram.	1	1	OTM	CPA	CPA	1,085.00	1,000.00	Plnd. Dates	N/A	7-11-25	30-11-25	21-12-25	28-12-25	30-12-25	26-1-26		22-12-26
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-7	Construction of Revetment at upstream of Shah Amanat Bridge at Bakalia area, Chattogram.	1	1	OTM	CPA	CPA	600.00	400.00	Plnd. Dates	N/A	2-11-25	25-11-25	16-12-25	23-12-25	24-12-25	20-1-26		16-12-26
									Plnd. Days			28	14	7	7	28	84	330
									Actual date									
WR-8	Bank protection works of CPA land for Rest House and Staff accommodation at Matarbari, Moheshkhali, Cox's Bazar.	1	1	OTM	CPA	CPA	390.00	390.00	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		29-05-25	24-06-25	20-07-25	22-07-25	22-07-25	31-07-25		
	Total Tk (Lac) =						7,985.14	4,985.15										


XEN/Construction


XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA

Chief Engineer/CPA

Member(Engineering)/CPA

Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Page 7 of 17

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Procurement & Fixing of Fender (Tk. 850 Lac)																		
WR-1	Replacement of all Rubber Fender at NCT Berth No-5.	1	1	DPM	CPA	CPA	590.00	384.00	Pland Date		7-7-24	28-8-24	28-8-24	2-9-24	8-9-24	6-10-24		3-6-25
									Pland Days	N/A		52	0	5	6	28	91	240
									Actual date									
WR-2	Replacement of Damaged Rubber fender from Jetty - 07 to 13	1	1	OTM	CPA	CPA	396.00	196.00	Plnd. Dates	N/A	2-6-24	27-6-24	14-7-24	16-7-24	18-7-24	31-7-24		27-1-25
									Plnd. Days			25	17	2	2	13	59	180
									Actual date									
WR-3	Replacement of Base fender for jetty -01, 02, 04, 05, 06	1	1	DPM/OTM	CPA	CPA	600.00	85.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		29-6-26
									Plnd. Days			28	21	7	7	28	91	180
									Actual date									
WR-4	Replacement of hyper cell rubber fender for DOJ-4 at Patenga, Chattogram.	1	1	OTM	CPA	CPA	260.00	100.00	Plnd. Dates	N/A	2-11-25	25-11-25	16-12-25	23-12-25	24-12-25	20-1-26		14-12-26
									Plnd. Days			28	10	10	7	14	69	328
									Actual date									
Total Tk (Lac) =							1,846.00	765.00										
Construction of offices & Residential Building for CPA (Tk. 5000 Lac)																		
WR-1	Construction of 3-Storied Store Building at Zone- D Workshop at CCT Area.	1	1	OTM	CPA	CPA	400.00	400.00	Pland Date		15-9-25	13-10-25	27-10-25	3-11-25	10-11-25	8-12-25		5-8-26
									Pland Days	N/A		28	14	7	7	28	84	240
									Actual date									
WR-2	Construction of 3 storied depot office with 5 storied foundations including boundary wall outside CPAR gate.	1	1	OTM	CPA	CPA	500.00	500.00	Plnd. Dates	N/A	25-6-24	22-8-24	10-9-24	5-11-24	6-11-24	27-11-24		27-5-26
									Plnd. Days			58	19	56	1	21	155	546
									Actual date									
WR-3	Construction of Sramik Sastha Seba Kendra	1	1	OTM	CPA	CPA	285.00	285.00	Plnd. Dates	N/A	25-6-24	8-8-24	21-8-24	30-8-24	8-9-24	21-9-24		21-9-25
									Plnd. Days			44	13	9	9	13	88	365
									Actual date									

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA

Chief Engineer/CPA






Member(Engineering)/CPA

Chairman/CPA








THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Page 8 of 17

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025-2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-4	Construction of 10 (Ten) Storied B-Type Building No. 04 consisting of 72 units for accommodation of CPA staff at North Residential Area (Remaining Works).	1	1	OTM	CPA	CPA	2,900.00	2,850.00	Pland Date		29-12-25	26-1-26	9-2-26	16-2-26	23-2-26	23-3-26		8-9-28
									Pland Days	N/A		28	14	7	7	28	84	900
									Actual date									
WR-5	Construction of 10 (Ten) Storied B-Type Building No. 05 consisting of 72 units for accommodation of CPA staff at North Residential Area (Remaining Works).	1	1	OTM	CPA	CPA	3,000.00	500.00	Plnd. Dates	N/A	25-6-24	22-8-24	10-9-24	5-11-24	6-11-24	27-11-24		27-5-26
									Plnd. Days			58	19	56	1	21	155	546
									Actual date									
WR-6	Plumbing and Sanitary works of 10 (Ten) storied B- Type Building No. 05 consisting of 72 units for accommodation of CPA staff at North Residential Area.	1	1	OTM	CPA	CPA	200.00	200.00	Plnd. Dates	N/A	25-6-24	8-8-24	21-8-24	30-8-24	8-9-24	21-9-24		21-9-25
									Plnd. Days			44	13	9	9	13	88	365
									Actual date									
Total Tk (Lac) =							7,285.00	4,735.00										
Consultancy Services (Tk. 120 Lac)																		
WR-1	Review and update the Feasibility study report of re-construction of jetties and sheds at GCB area.	1	1	DPM	CPA	CPA	900.00	100.00	Plnd. Dates	N/A	01-10-25	22-10-25	19-11-25	26-11-25	3-12-25	31-12-25		29-6-26
									Plnd. Days			21	28	7	7	28	91	180
									Actual date									
Total Tk (Lac) =							900.00	100.00										
Construction of Roads & Bridges (Tk. 500 Lac)																		
WR-1	Construction of Four Lane Road in front of Bandar Girl's School & College form NRA old road no. 13 to Port connecting Road at Port North Residential	1	1	OTM	CPA	CPA	1,149.79	200.00	Plnd. Dates	N/A								11-10-26
									Plnd. Days									545
									Actual date		11-03-25	09-04-25	08-05-25	12-05-25	12-05-25	15-05-25		
WR-2	Land development works including slope protection and construction of approach road for CPA Rest House at Matarbari, Moheshkhali Cox's Bazar	1	1	OTM	CPA	CPA	832.00	182.00	Plnd. Dates	N/A								30-06-25
									Plnd. Days									365
									Actual date		08-05-24	06-06-24	11-06-24	11-06-24	23-06-24	03-07-24		

 XEN/Construction
 XEN/Jetty
 XEN/Harbour
 XEN/Building
 XEN/CCP
 XEN/CF
 Dy-CE Engineer/CPA
 Chief Engineer/CPA
 Member (Engineering)/CPA
 Chairman/CPA

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025–2026) Above One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-3	Construction of Bandar South R/A alternate road at SRA.	1	1	OTM	CPA	CPA	175.00	100.00	Plnd. Dates	N/A								02-08-26
									Plnd. Days								365	
									Actual date		04-06-25	25-06-25	20-07-25	22-07-25	22-07-25	07-08-25		
WR-4	Construction of RCC Road from Gate No. 2 to Central Road infront of CFS Shed at CCT Area.	1	1	OTM	CPA	CPA	700.00	10.67	Pland Date		1-10-25	2-11-25	16-11-25	23-11-25	30-11-25	28-12-25		25-08-26
									Pland Days	N/A		32	14	7	7	28	88	240
									Actual date									
Total Tk (Lac) =							2,856.79	492.67										
Construction of Drain with in Port Area. (350 Lac)																		
WR-1	Construction of RCC Drain and Ancillary works outside CPAR Gate.	1	1	OTM	CPA	CPA	383.00	83.00	Plnd. Dates	N/A	26-01-25	20-2-25	3-3-25	4-3-25	5-3-25	12-3-25		7-11-25
									Plnd. Days			25	11	1	1	7	45	240
									Actual date									
WR-2	Constuction of RCC drain from SAE-M-1/1 Office to Bungalow no. 22 at SRA						300.00	50.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							683.00	133.00										
Construction of Boundary wall/Fencing etc. (Tk. 1500 Lac)																		
WR-1	Construction of Custom Bonded Boundary wall, RCC Drain around new yard near Central Store .	1	1	OTM	CPA	CPA	400.00	10.00	Plnd. Dates	N/A	15-08-25	12-9-25	26-9-25	3-10-25	10-10-25	7-11-25		6-5-26
									Plnd. Days			28	14	7	7	28	84	180
									Actual date									
WR-2	Construction of Custom Bonded Boundary wall, RCC Drain near Central Store including shifting of Jetty Gate No.1 & Weigh Bridge at GCB area.	1	1	OTM	CPA	CPA	400.00	10.00	Plnd. Dates	N/A	15-08-25	12-9-25	26-9-25	3-10-25	10-10-25	7-11-25		6-5-26
									Plnd. Days			28	14	7	7	28	84	180
									Actual date									
WR-3	Construction of protection wall and fencing around Export Yard No-09 at Jetty-2 area.	1	1	OTM	CPA	CPA	250.00	10.00	Plnd. Dates	N/A	01-01-26	29-1-26	12-2-26	19-2-26	26-2-26	26-3-26		22-9-26
									Plnd. Days			28	14	7	7	28	84	180
									Actual date									

XEN/Construction XEN/Jetty XEN/Harbour XEN/Building XEN/CCP XEN/CF Dy-CE Engineer/CPA Chief Engineer/CPA Member (Engineering)/CPA Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Above One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-4	Construction of Custom bonded boundary wall around removed Ansar Barak-08 and developing vacant land to Yard.	1	1	OTM	CPA	CPA	300.00	10.00	Plnd. Dates	N/A	01-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		22-6-26
									Plnd. Days			28	14	7	7	28	84	180
									Actual date									
WR-5	Construction of boundary wall around Saltgola Pump House including Pavement Construction.	1	1	OTM	CPA	CPA	250.00	10.00	Plnd. Dates	N/A	01-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		22-6-26
									Plnd. Days			28	14	7	7	28	84	180
									Actual date									
WR-6	Providing fencing & toys for children's playground at High School R/A and Monoharkhali R/A.	1	1	OTM	CPA	CPA	150.00	50.00	Plnd. Dates	N/A	1-12-25	2-1-26	16-1-26	23-1-26	30-1-26	27-2-26		27-2-27
									Plnd. Days			32	14	7	7	28	88	365
									Actual date									
WR-7	Construction of Boundary wall around CPA Re-public Club area	1	1	OTM	CPA	CPA	200.00	60.00	Plnd. Dates	N/A			18-09-25	25-09-25	02-10-25	30-10-25		15-03-26
									Plnd. Days				28	7	7	28	70	180
									Actual date		30-07-25	21-08-25						
WR-8	Construction of RCC Palasiding works around the pond of SRA Mosque.	1	1	OTM	CPA	CPA	120.00	60.00	Plnd. Dates	N/A			18-09-25	25-09-25	02-10-25	30-10-25		15-03-26
									Plnd. Days				28	7	7	28	70	180
									Actual date		30-07-25	21-08-25						
WR-9	Installing fencing on the rigid pavement to ensure security for container and ancillary works at Laldia Char-2, Patenga, Chattogram.	1	1	OTM	CPA	CPA	195.77	176.20	Plnd. Dates	N/A	10-8-25	25-8-25	8-9-25	15-9-25	22-9-25	20-10-25		24-2-26
									Plnd. Days			28	10	10	7	14	69	275
									Actual date									
WR-10	Construction of Boundary wall above Retaining wall on South & East Side of Container Yard No.1 on the acquired land outside Bay Terminal area.	1	1	OTM	CPA	CPA	1,350.00	50.00	Pland Date		1-2-26	1-3-26	8-3-26	11-3-26	11-3-26	15-3-26		15-3-27
									Pland Days	N/A		28	7	3	0	4	42	365
									Actual date									
WR-11	Construction of Boundary wall above Retaining wall on North & West Side of Container Yard No.1 on the acquired land outside Bay Terminal area.	1	1	OTM	CPA	CPA	1,450.00	50.00	Pland Date		1-2-26	1-3-26	8-3-26	11-3-26	11-3-26	15-3-26		15-3-27
									Pland Days	N/A		28	7	3	0	4	42	365
									Actual date									

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA

Chief Engineer/CPA

Member(Engineering)/CPA

Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Page 11 of 17

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Above One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-12	Construction of Boundary wall and fencing with Toilet block, Canteen, Driver waiting and Payer Space in the acquired land outside Bay Terminal Area.	1	1	OTM	CPA	CPA	300.00	50.00	Pland Date		1-12-25	29-12-25	5-1-26	8-1-26	8-1-26	12-1-26		12-1-27
									Pland Days	N/A		28	7	3	0	4	42	365
									Actual date									
WR-13	Construction of Boundary wall/ Fencing and CPA Turf with Toilet Block, Changing Room, Office Space and Mini shop/ Juice Bar beside port Old market adjacent to staff Dormitory (1-6) at NRA.	1	1	OTM	CPA	CPA	290.00	150.00	Plnd. Dates	N/A			19-8-25	26-8-25	2-9-25	30-9-25		01-03-26
									Plnd. Days				28	7	7	28	70	180
									Actual date		30-06-25	22-07-25						
WR-14	Construction of Custom Bonded Boundary Wall around the newly constructed container yard beside Truck Terminal adjacent to the Port Connecting Road.	1	1	OTM	CPA	CPA	422.50	150.00	Plnd. Dates	N/A			18-09-25	25-09-25	02-10-25	30-10-25		15-03-26
									Plnd. Days				28	7	7	28	70	180
									Actual date		30-07-25	21-08-25						
WR-15	Construction of Boundary wall with Retaining wall in Khal Side from CPA Grave yard corner to A-type V Block at ERA.	1	1	OTM	CPA	CPA	1,200.00	50.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	29-11-25	27-12-25		27-12-26
									Plnd. Days			28	21	7	3	28	87	365
									Actual date									
WR-16	Construction of Boundary wall with drain from Hospital R/A A- Type Building to High School R/A C-Type Building at High School R/A	1	1	OTM	CPA	CPA	300.00	100.00	Plnd. Dates	N/A	01-10-25	22-10-25	12-11-25	19-11-25	22-11-25	20-12-25		18-06-26
									Plnd. Days			21	21	7	3	28	80	180
									Actual date									
WR-17	Construction of Shop No 103 to 111 (Total 09 Nos Shop) With boundary wall & Sonali Bank Booth in Bandar Natun Market at NRA.	1	1	OTM	CPA	CPA	100.00	50.00	Plnd. Dates	N/A	01-10-25	15-10-25	5-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14	21	7	3	28	73	180
									Actual date									

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA

Chief Engineer/CPA

Member(Engineering)/CPA

Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Page 12 of 17

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-18	Providing fencing works & improvement of Football playground at SRA.	1	1	OTM	CPA	CPA	120.00	50.00	Plnd. Dates	N/A	01-10-25	15-10-25	5-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14	21	7	3	28	73	180
									Actual date									
WR-19	Construction of Boundary wall between CCT & NCT Yard ..	1	1	OTM	CPA	CPA	120.00	120.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	29-11-25	27-12-25		27-12-26
									Plnd. Days			28	21	7	3	28	87	365
									Actual date									
Total Tk (Lac) =							7,918.27	1,216.20										
Construction of Modern 4-Lane Control Gate in replacement of existing gate no-4 & 5 (Tk. 800 Lac)																		
WR-1	Construction of Modern Gate at Jetty gate No-4	No	1	OTM	CPA	CPA	2,000.00	800.00	Pland. Date	N/A	1-4-26	29-4-26	13-5-26	20-5-26	27-5-26	24-6-26		24-6-27
									Pland. Days			28	14	7	7	28	84	365
									Actual date									
Total Tk (Lac) =							2,000.00	800.00										
Re-construction of Boundary Wall (Tk. 350 Lac)																		
WR-1	Re-construction of Boundary Wall for Central Store Scrap Yard Behind 80 Ton slipway.	1	1	OTM	CPA	CPA	150.00	10.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		29-6-26
									Plnd. Days			28	21	7	7	28	91	180
									Actual date									
WR-2	Re-Construction of Boundary wall and fencing with sub-station-10 at Road no. 07 in North Residential Area.	1	1	OTM	CPA	CPA	500.00	50.00	Pland Date		1-9-25	3-10-25	17-10-25	24-10-25	31-10-25	28-11-25		21-7-27
									Pland Days	N/A		32	14	7	7	28	88	600
									Actual date									
WR-3	Re-Construction of Boundary Wall and fencing with sub-station-11 at East Residential Area.	1	1	OTM	CPA	CPA	500.00	50.00	Plnd. Dates	N/A	1-9-25	3-10-25	17-10-25	24-10-25	31-10-25	28-11-25		21-7-27
									Plnd. Days			32	14	7	7	28	88	600
									Actual date									
WR-4	Re-construction of Boundary wall and improvement of Play ground of Port North R/A Primary School at NRA	1	1	OTM	CPA	CPA	150.00	20.00	Plnd. Dates	N/A	01-10-25	15-10-25	5-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14	21	7	3	28	73	180
									Actual date									
WR-5	Re-Construction of Boundary wall around C Type 1,2,3,4,5 and Z type, Spl Z Type at Monoharkhali R/A.	1	1	OTM	CPA	CPA	100.00	20.00	Plnd. Dates	N/A	01-10-25	15-10-25	5-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14	21	7	3	28	73	180
									Actual date									

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA

Chief Engineer/CPA

Member(Engineering)/CPA

Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Page 13 of 17

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
WR-6	Re-Construction of Boundary wall around C Type 6, 7, 8, 9, 10 and Sr.Scale officers Flat and Plam veiw at Avoymitraghat R/A.	1	1	OTM	CPA	CPA	200.00	20.00	Plnd. Dates	N/A	01-10-25	15-10-25	5-11-25	12-11-25	15-11-25	13-12-25		11-06-26	
									Plnd. Days			14	21	7	3	28	73	180	
									Actual date										
WR-7	Re-Construction of Boundary wall Back Side of A/O Flat 1, 2, 3, 4 at Monoharkahli R/A.	1	1	OTM	CPA	CPA	100.00	20.00	Plnd. Dates	N/A	01-10-25	15-10-25	5-11-25	12-11-25	15-11-25	13-12-25		11-06-26	
									Plnd. Days			14	21	7	3	28	73	180	
									Actual date										
Total Tk (Lac) =							1,700.00	190.00											
Improvement of Roads & Bridges within CPA Residential Area (Tk. 300 Lac)																			
WR-1	Reconstruction of cross road no 3 with drain infornt of newly Constructed B type Bldg no 23 to road no 01 at NRA	1	1	OTM	CPA	CPA	360.91	259.91	Plnd. Dates	N/A								07-12-25	
									Plnd. Days									240	
									Actual date		27-01-25	18-02-25	27-02-25	05-03-25	09-03-25	24-03-25			
Total Tk (Lac) =							360.91	259.91											
Renovation of Building Including Reconstruction of Roof: (Tk. 900 Lac)																			
WR-1	Interior works on Level-5 and Level-6 of Nimtala Market Building.	1	1	OTM	CPA	CPA	200.00	70.00	Pland Date		1-9-25	29-9-25	6-10-25	9-10-25	9-10-25	13-10-25		13-10-26	
									Pland Days	N/A		28	7	3	0	4	42	365	
									Actual date										
WR-2	Renovation of Driver's Waiting Building at PAB.	1	1	OTM	CPA	CPA	400.00	10.00	Pland Date		1-9-25	29-9-25	6-10-25	9-10-25	9-10-25	13-10-25		13-10-26	
									Pland Days	N/A		28	7	3	0	4	42	365	
									Actual date										
WR-3	Extension of SRA Mosque for Male & Female portion with Ozukhana & Toilet Facilities at SRA.	1	1	OTM	CPA	CPA	109.50	98.50	Plnd. Dates	N/A								03-03-26	
									Plnd. Days									210	
									Actual date		04-06-25	25-06-25	20-07-25	22-07-25	22-07-25	06-08-25			
WR-4	Providing wall tiles up to dado height from ground floor to 1st floor at CPA Hospital	1	1	OTM	CPA	CPA	100.00	10.00	Plnd. Dates	N/A	01-10-25	15-10-25	5-11-25	12-11-25	15-11-25	13-12-25		11-06-26	
									Plnd. Days			14	21	7	3	28	73	180	
									Actual date										
WR-5	Renovation of CPA training complex including replacement of roofing sheet.	1	1	OTM	CPA	CPA	160.00	10.00	Plnd. Dates	N/A								03-03-26	
									Plnd. Days									210	
									Actual date		04-06-25	25-06-25	20-07-25	22-07-25	22-07-25	06-08-25			

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA

Chief Engineer/CPA

Member(Engineering)/CPA

Chairman/CPA

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Above One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-6	Renovation of building for CPA officers association.	1	1	OTM	CPA	CPA	400.00	10.00	Plnd. Dates	N/A								03-03-26
									Plnd. Days								210	
									Actual date		04-06-25	25-06-25	20-07-25	22-07-25	22-07-25	06-08-25		
WR-7	Renovation of CPA Republic club including replacement of roofing sheet.	1	1	OTM	CPA	CPA	160.00	10.00	Plnd. Dates	N/A								03-03-26
									Plnd. Days									210
									Actual date		04-06-25	25-06-25	20-07-25	22-07-25	22-07-25	06-08-25		
WR-8	Renovation of Spl-Z Type building 3 & 4 including providing Thai Aluminium Window at High School R/A	1	1	OTM	CPA	CPA	100.00	10.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-9	Misc. Renovation of Zonal Work Shop-D Including provision of ceiling net and construction of new operation room.	1	1	OTM	CPA	CPA	150.00	10.00	Pland Date		15-9-25	6-10-25	20-10-25	27-10-25	3-11-25	1-12-25		30-04-26
									Pland Days	N/A		21	14	7	7	28	77	150
									Actual date									
Total Tk (Lac) =							1,779.50	238.50										
R/M of Jetties: (Tk. 500 Lac)																		
WR-1	R/M of jetty under structure at Jetty no. 03	1	1	OTM	CPA	CPA	130.00	130.00	Pland. Date	N/A	26-03-25	16-4-25	23-6-25	24-6-25	25-6-25	23-7-25		19-1-26
									Pland. Days			21	68	1	1	28	119	180
									Actual date									
WR-2	R/M of jetty under structure from jetty no-10 to 13 at GCB.	1	1	OTM	CPA	CPA	395.00	350.00	Pland. Date	N/A	26-03-25	28-4-25	23-6-25	24-6-25	25-6-25	23-7-25		20-3-26
									Pland. Days			33	56	1	1	28	119	240
									Actual date									
Total Tk (Lac) =							525.00	480.00										
R/M of Yards (Tk. 100 Lac)																		
WR-1	R/M of all Yards, Roads, Establishments and Facilities Under Jetty-1	1	1	OTM	CPA	CPA	200.00	20.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		31-12-26
									Plnd. Days			28	21	7	7	28	91	365
									Actual date									
WR-2	R/M of all Yards, Roads, Establishments and Facilities Under Jetty-2	1	1	OTM	CPA	CPA	300.00	20.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		31-12-26
									Plnd. Days			28	21	7	7	28	91	365
									Actual date									
Total Tk (Lac) =							500.00	40.00										

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA

Chief Engineer/CPA

Member(Engineering)/CPA

Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Page 15 of 17

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
RM of Office Shed and Other Service Building for CPA: (Tk. 500 Lac)																		
WR-1	Providing Waterproofing of N Shed.	1	1	OTM	CPA	CPA	150.00	30.00	Pland. Date	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		29-6-26
									Pland. Days			28	21	7	7	28	91	180
									Actual date									
WR-2	R/M of Bandar bhaban & Annex Building at PAB	1	1	OTM	CPA	CPA	100.00	24.07	PInd. Dates	N/A	01-10-25	15-10-25	5-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14	21	7	3	28	73	180
									Actual date									
WR-3	R/M of bandar old Market Beside dormitory building at NRA.	1	1	OTM	CPA	CPA	100.00	5.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							350.00	59.07										
R/M of Roads & Bridges (Tk. 500 Lac)																		
WR-1	RM of New Mooring Road from Saltgola Crossing to Navy Boundary Wall.	1	1	OTM	CPA	CPA	120.00	15.00	Pland Date		15-09-25	6-10-25	20-10-25	27-10-25	3-11-25	1-12-25		1-3-26
									Pland Days	N/A		21	14	7	7	28	77	90
									Actual date									
WR-2	Providing Bituminous Seal Coat on Roads Within Jetty-1 area.	1	1	OTM	CPA	CPA	235.00	79.00	PInd. Dates	N/A	25-06-25	16-7-25	6-8-25	13-8-25	20-8-25	17-9-25		16-3-26
									PInd. Days			21	21	7	7	28	84	180
									Actual date									
WR-3	Providing Bituminous Seal Coat on Roads Within Jetty-2 area.	1	1	OTM	CPA	CPA	437.00	263.00	PInd. Dates	N/A	09-02-25	10-3-25	25-3-25	8-4-25	9-4-25	24-4-25		21-10-25
									PInd. Days			29	15	14	1	15	74	180
									Actual date									

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA


Chief Engineer/CPA

Member(Engineering)/CPA

Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)


Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Require d)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-5	Repair & Maintenance of road no 2 & 3 with drain at NRA	1	1	OTM	CPA	CPA	132.67	32.67	Plnd. Dates	N/A								31-08-25
									Plnd. Days								180	
									Actual date		07-01-25	22-01-25	10-02-25	10-02-25	10-02-25	19-02-25		
WR-6	R/M of internal Road at Port South Residential Area	1	1	OTM	CPA	CPA	199.90	83.33	Plnd. Dates									08-10-25
									Plnd. Days									180
									Actual date		17-02-25	04-03-25	23-03-25	24-03-25	25-03-25	13-04-25		
	Total Tk (Lac) =						1,124.57	473.00										
Construction of Shed (Tk. 1000 Lac)																		
WR-1	Vertical Extension of 3rd to 4th Floor over Existing 2nd Floor of the Multistoried Car shed at GCB area.	1	1	OTM	CPA	CPA	1,580.00	500.00	Plnd. Dates	N/A	03-06-25	8-7-25	29-7-25	5-8-25	12-8-25	9-9-25		10-3-27
									Plnd. Days			35	21	7	7	28	98	547
									Actual date									
WR-2	Extension of Central Store Shed Office, Providing Lockfast and Louver for Ventilation System.	1	1	OTM	CPA	CPA	350.00	50.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		29-6-26
									Plnd. Days			28	21	7	7	28	91	180
									Actual date									
WR-3	Construction of Firestation Shed at GCB area	1	1	OTM	CPA	CPA	1,400.00	129.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		29-6-26
									Plnd. Days			28	21	7	7	28	91	180
									Actual date									
Total Tk (Lac) =							3,330.00	679.00										



XEN/Construction



XEN/Jetty




XEN/Harbour



XEN/Building




XEN/CCP




XEN/CF



Dy-CE Engineer/CPA



Chief Engineer/CPA



Member (Engineering)/CPA



Chairman/CPA

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Page 17 of 17

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Above One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertis e of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Re-Construction of Shed (Tk. 1000 lac)																		
WR-1	Rennovation of F Shed	1	1	OTM	CPA	CPA	1,345.00	1,000.00	Plnd. Dates	N/A	22-12-24	22-1-25	27-1-25	30-1-25	30-1-25	9-2-25		10-8-26
									Plnd. Days			31	5	3	0	10	49	547
									Actual date									
Total Tk (Lac) =							1,345.00	1,000.00										
Renovation of Shed (Tk. 100 Lac)																		
WR-1	Replacement of Profile sheet of Shed No-09	1	1	OTM	CPA	CPA	400.00	50.00	Plnd. Dates	N/A	01-01-24	29-1-24	19-2-24	26-2-24	4-3-24	1-4-24		27-11-24
									Plnd. Days			28	21	7	7	28	91	240
									Actual date									
Total Tk (Lac) =							400.00	50.00										
Deposit Work (Chattogram Silo, Code- 218/40447):																		
WR-1	Replacement of Pneumatic Ship Unloader Rail Track including related works for Chattogram Food Silo Jetty.	1	1	OTM	CPA	CPA	290	285	Pland Date		45839	45866	45868	45868	45869	45878		46118
Total Tk (Lac) =							290	285										

XEN/Construction

XEN/Jetty

XEN/Harbour

XEN/Building

XEN/CCP

XEN/CF

Dy-CE Engineer/CPA


Chief Engineer/CPA

Member (Engineering)/CPA


Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Consultancy Services (Tk. 120 Lac)																			
WR-1	Consultancy Services for different Civil Structures under CCP Division.	1	1	LTM	CPA	CPA	70.00	20.00	Plnd. Dates	N/A	01-10-25	22-10-25	19-11-25	26-11-25	3-12-25	31-12-25		31-12-26	
									Plnd. Days			21	28	7	7	28	91	365	
									Actual date										
Total Tk (Lac) =							70.00	20.00											
Construction of Roads & Bridges (Tk. 500 Lac)																			
WR-1	Construction of 150 nos RCC Road Divider for CCT & NCT Area.	1	1	OTM	CPA	CPA	31.00	7.33	Pland. Date		9-2-25	3-3-25	17-3-25	17-3-25	18-3-25	15-4-25		16-7-25	
									Pland. Days	N/A		22	14	0	1	28	65	92	
									Actual date										
Total Tk (Lac) =							31.00	7.33											
Construction of Boundary wall/Fencing etc. (Tk. 1500 Lac)																			
WR-1	Construction of Fencing for CPA Labour Grave Yard and Boundary Wall for new recovered land beside Hafez Sahadullah Mosque.	1	1	LTM	CPA	CPA	30.00	30.00	Pland. Date		1-9-25	22-9-25	29-9-25	6-10-25	13-10-25	10-11-25		8-2-26	
									Pland. Days	N/A		21	7	7	7	28	70	90	
									Actual date										
WR-2	Construction of Chain Link Fencing around Mechanical Workshop at Overflow Yard.	1	1	OTM	CPA	CPA	35.00	31.11	Pland. Date		1-7-25	21-7-25	30-7-25	30-7-25	31-7-25	28-8-25		28-10-25	
									Pland. Days	N/A		20	9	0	1	28	58	61	
									Actual date										
WR-3	Construction of boundary wall & semipucca motorcycle garraige near B-Type Block No. 04 at ERA'	1	1	OTM	CPA	CPA	23.83	23.83	Plnd. Dates	N/A								08-08-25	
									Plnd. Days									180	
									Actual date		17-02-25	04-03-25	24-03-25	25-03-25	07-04-25	22-04-25			
WR-4	Construction of Boundary wall with grill fencing around the R.C.C water Reservoir & Pump house near Bandar Natun Market at ERA.	1	1	LTM	CPA	CPA	45.00	20.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26	
									Plnd. Days			14.00	21	7	3	28	73	180	
									Actual date										


XEN/Construction


XEN/Jetty



XEN/Harbour


XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-5	Construction of Boundary wall in the middle of sadarghat thana and cpa land at Sadarghat	1	1	LTM	CPA	CPA	50.00	13.86	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-6	Construction of Motor cycle Garagge near B type Building no 9 & 14 of Road no 12 at NRA.	1	1	LTM	CPA	CPA	35.00	20.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-7	Construction of semi pucca Motor Cycle grage Near B type building 6 & 7 of road no 12 at NRA.	1	1	LTM	CPA	CPA	35.00	20.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-8	Construction of Car Washing Shed beside PAB	1	1	LTM	CPA	CPA	16.00	15.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-9	Construction of a Motor Cycle Garage in front of B type U Block at NRA	1	1	LTM	CPA	CPA	35.00	15.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-10	Construction of semi pucca Motor Cycle garraige near B type building no. 01, road no. 01 at NRA.	1	1	LTM	CPA	CPA	35.00	15.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-11	Providing Fencing work at Hospital R/A.	1	1	LTM	CPA	CPA	20.00	15.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-12	Construction of Boundary wall from PAB west corner to electrical sub-station no. 8.	1	1	LTM	CPA	CPA	30.00	25.00	Plnd. Dates	N/A								08-08-25
									Plnd. Days									180
									Actual date		17-02-25	04-03-25	24-03-25	25-03-25	07-04-25	22-04-25		


XEN/Construction


XEN/Jetty


XEN/Harbour


XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA



Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-13	Providing MS Grill Fencing around vacant land near E type building at high School R/A.	1	1	LTM	CPA	CPA	35.00	25.00	Plnd. Dates	N/A								08-08-25
									Plnd. Days								180	
									Actual date		17-02-25	04-03-25	24-03-25	25-03-25	07-04-25	22-04-25		
WR-14	Construction of Boundary wall with Sonali Bank Booth at PAB .	1	1	LTM	CPA	CPA	17.00	15.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	29-11-25	27-12-25		27-12-26
									Plnd. Days			28	21	7	3	28	87	365
									Actual date									
Total Tk (Lac) =							441.83	283.80										
Replacement of Soil line rain water & Septic tank etc Tk. 100 Lac)																		
WR-1	Replacement of soil line for septic tank near gate no- 2 & toilet block-3 at CCT area.	1	1	LTM	CPA	CPA	15.00	15.00	Pland. Date		1-9-25	22-9-25	29-9-25	6-10-25	13-10-25	10-11-25		9-1-26
									Pland. Days	N/A		21	7	7	7	28	70	60
									Actual date									
WR-2	Renovation of Soil line, Inspection Pit, Rain Water down Pipe & Surface drain at PAB.	1	1	OTM	CPA	CPA	25.00	22.48	Plnd. Dates	N/A	29-05-25	19-06-25	23-07-25	24-07-25	27-07-25	10-08-25		02-02-26
									Plnd. Days									180
									Actual date									
WR-3	Replacement of Soil line of C Type Block no. 1, 3, 5, 6, 7, 8, 9, I, D, H, Z with construction of inspection pit & septic tank at ERA .	1	1	LTM	CPA	CPA	50.00	28.50	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-4	Replacement of Soil line, Inspection Pit, rain Water down Pipe & Surface drain, septic tank of bungalow no. 06 at SRA.	1	1	LTM	CPA	CPA	16.50	15.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-5	Re-construction of Septic tank, Soil line & Inspection pit of SPL Z-Type 11, 15/A, 17 & Z-Type Qtrs 3/AB, 8/A, 14/AB at SRA	1	1	LTM	CPA	CPA	20.00	19.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							126.50	99.98										



XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Replacement of roofing and wall cladding valley gatters down pipes etc. of Transit sheds and warehouse (Tk. 100 Lac)																		
WR-1	Replacement of damaged sheets, down pipes and gutters in all the sheds and offices under Jetty-2 area.	1	1	OTM	CPA	CPA	60.00	60.00	Plnd. Dates	N/A	01-10-25	22-10-25	5-11-25	12-11-25	19-11-25	17-12-25		16-5-26
									Plnd. Days			21	14	7	7	14	63	150
									Actual date									
WR-2	Replacement of damaged sheets, down pipes and gutters in all the sheds and offices under Jetty-1 area.	1	1	LTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	01-10-25	22-10-25	5-11-25	12-11-25	19-11-25	17-12-25		16-5-26
									Plnd. Days			21	14	7	7	14	63	150
									Actual date									
Total Tk (Lac) =							100.00	100.00										
Re-construction of Boundary Wall (350 Lac)																		
WR-1	Reconstruction of Boundary wall with ancillary works at the Laldia Char 1 & 2 at Patenga, Chattogram.	1	1	OTM	CPA	CPA	15.05	14.87	Plnd. Dates	N/A	6-4-25	21-4-25	30-4-25	5-5-25	5-5-25	6-5-25	25-8-25	
									Plnd. Days		14	6	6	6	14	46	214	
									Actual date									
WR-2	Raising NCY Boundary Wall near Water Treatment Plant & Sub-Station.	1	1	OTM	CPA	CPA	90.00	20.00	Plnd. Dates	N/A	01-10-25	29-10-25	19-11-25	26-11-25	3-12-25	31-12-25		29-6-26
									Plnd. Days			28	21	7	7	28	91	180
									Actual date									
WR-3	Re-construction of boundary wall around the dormitory building no 7 to 10 Beside Bandar Old Market at NRA	1	1	OTM	CPA	CPA	64.76	64.76	Plnd. Dates	N/A								30-11-25
									Plnd. Days									180
									Actual date		04-05-25	19-05-25	25-03-25	25-03-25	27-03-25	09-04-25		
WR-4	Raising the height of boundary wall from previous East Colony Primary School corner to backside of Imam Muazzin Qtr. at ERA.	1	1	OTM	CPA	CPA	32.50	29.09	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		04-06-25	25-06-25	17-07-25	17-07-25	20-07-25	06-08-25		
WR-5	Re-Construction of Boundary wall of Bungalow no 20, 31, 12, 27 & Z type Qtr 3/B at SRA.	1	1	OTM	CPA	CPA	18.00	16.19	Plnd. Dates	N/A								01-03-26
									Plnd. Days									180
									Actual date		30-06-25	15-07-25	10-08-25	11-08-25	14-08-25	21-08-25		



XEN/Construction


XEN/Jetty



XEN/Harbour


XEN/Building



XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
WR-6	Re-construction of boundary wall & Drain from Mosque to SPL Z-Type QTR No 6 at SRA	1	1	LTM	CPA	CPA	35.00	10.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26	
									Plnd. Days			14.00	21	7	3	28	73	180	
									Actual date										
WR-7	Raising the height of Boundary wall in the Southside of C type area at ERA	1	1	LTM	CPA	CPA	20.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26	
									Plnd. Days			14.00	21	7	3	28	73	180	
									Actual date										
Total Tk (Lac) =							275.31	159.91											
Improvement of Roads & Bridges within CPA Residential Area (Tk. 300 Lac)																			
WR-1	Raising the height of existing bituminous road and back side court yard of Bungalow no 01, 05 & 29 at SRA.	1	1	OTM	CPA	CPA	55.00	40.09	Plnd. Dates	N/A								02-02-26	
									Plnd. Days									180	
									Actual date		04-06-25	25-06-25	17-07-25	22-07-25	22-07-25	31-07-25			
	Total Tk (Lac) =							55.00	40.09										
Renovation of Building including Reconstruction of Roof (Tk. 900 Lac)																			
WR-1	Construction of Sheds for Fuel Station, Workshop Veranda & Scrap Storage.	1	1	OTM	CPA	CPA	34.00	33.00	Pland. Date		3-3-25	24-3-25	22-4-25	27-4-25	27-4-25	8-5-25		8-7-25	
									Pland. Days	N/A		21	29	5	0	11	66	61	
									Actual date										
WR-2	Renovation of all structures at VIP area of proposed Port Club Limited beside PCT Terminal.	1	1	OTM	CPA	CPA	30.00	5.00	Pland. Date		1-9-25	22-9-25	29-9-25	6-10-25	13-10-25	10-11-25		8-2-26	
									Pland. Days	N/A		21	7	7	7	28	70	90	
									Actual date										
WR-3	Interior works for TOS monitoring center in DTM Office.	1	1	OTM	CPA	CPA	30.00	9.00	Pland. Date	N/A	1-9-24	22-9-24	6-10-24	13-10-24	20-10-24	3-11-24		2-5-25	
									Pland. Days			21	14	7	7	14	63	180	
									Actual date										



XEN/Construction



XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-4	Providing floor tiles in the toilet blocks and Grill in the ground floor Varandah of CPA boys School & College	1	1	OTM	CPA	CPA	54.00	54.00	PInd. Dates	N/A								15-09-25
									PInd. Days									180
									Actual date		28-01-25	12-02-25	27-02-25	10-03-25	10-03-25	23-03-25		
WR-5	Renovation of Bungalow no. G including replacement of CI sheet roof at Sadarghat R/A.	1	1	OTM	CPA	CPA	9.95	9.95	PInd. Dates	N/A								11-11-25
									PInd. Days									180
									Actual date		23-03-25	09-04-25	24-04-25	27-04-25	27-04-25	12-05-25		
WR-6	Renovation of office room no. 308 & 309 at Bandar Bhaban Annex Building.	1	1	OTM	CPA	CPA	30.00	29.86	PInd. Dates	N/A								02-02-26
									PInd. Days									180
									Actual date		29-05-25	19-06-25	27-07-25	27-07-25	27-07-25	31-07-25		
WR-7	Renovation of Dock main fire station near PAB.	1	1	OTM	CPA	CPA	35.00	31.47	PInd. Dates	N/A								02-02-26
									PInd. Days									180
									Actual date		29-05-25	19-06-25	23-07-25	28-07-25	28-07-25	06-08-25		
WR-8	Renovation of Bungalow No. 8/A at Monoharkhali R/A.	1	1	OTM	CPA	CPA	12.10	12.05	PInd. Dates	N/A								02-02-26
									PInd. Days									180
									Actual date		29-05-25	19-06-25	27-07-25	27-07-25	27-07-25	10-08-25		
WR-9	Renovation of Room no- 332, 333, 334, 335, & 301 at Bandar Bhaban.	1	1	OTM	CPA	CPA	68.00	67.90	PInd. Dates	N/A								02-02-26
									PInd. Days									180
									Actual date		29-05-25	19-06-25	17-07-25	22-07-25	22-07-25	11-08-25		
WR-10	Renovation of room- 106, 133, 220, 233, 246, 249 & 330 at Bandar Bhaban.	1	1	OTM	CPA	CPA	90.00	90.00	PInd. Dates	N/A					04-09-25	02-10-25		02-02-26
									PInd. Days						7	28	35	180
									Actual date		04-06-25	25-06-25	28-08-25	28-08-25				
WR-11	Renovation of office room- 212, 213, 214, 217, 218, 219 & 220 at Bandar Annex Bhaban and room No.141, 142 at Bandar Bhaban.	1	1	OTM	CPA	CPA	60.00	10.33	PInd. Dates	N/A			09-07-25	16-07-25	23-07-25	20-08-25		02-02-26
									PInd. Days				14	7	7	28	56	180
									Actual date		04-06-25	25-06-25						



XEN/Construction


XEN/Jetty



XEN/Harbour


XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-12	Renovation of Shaplakuri Secondary High School including construction of Steel Stair (Four Storied Height) at NRA.	1	1	OTM	CPA	CPA	60.00	53.99	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		04-06-25	25-06-25	17-07-25	22-07-25	22-07-25	06-08-25		
WR-13	Renovation works and providing water proofing on the roof of Bungalow no 01 at SRA.	1	1	OTM	CPA	CPA	27.90	27.43	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		04-06-25	25-06-25	17-07-25	20-07-25	20-07-25	31-07-25		
WR-14	Renovation of Bungalow No. 7/A at Monoharkhali R/A.	1	1	OTM	CPA	CPA	20.00	19.90	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		04-06-25	25-06-25	17-07-25	20-07-25	20-07-25	31-07-25		
WR-15	Renovation Works of Member (Finance), Member (Admin) & Director (Admin) Office room at PAB.	1	1	OTM	CPA	CPA	15.00	14.90	Plnd. Dates									01-03-26
									Plnd. Days									180
									Actual date		30-06-25	15-07-25	04-08-25	11-08-25	14-08-25	20-08-25		
WR-16	Renovation of Bungalow no 01 at Enayet Bazar.	1	1	OTM	CPA	CPA	50.00	45.00	Plnd. Dates	N/A						07-09-25		01-03-26
									Plnd. Days							28		180
									Actual date		30-06-25	15-07-25	30-07-25	06-08-25	10-08-25			
WR-17	Renovation of Ground floor & 1st Floor of F-Type building beside CPA Girls School and College at NRA.	1	1	OTM	CPA	CPA	56.00	56.00	Plnd. Dates	N/A						21-09-25		22-02-26
									Plnd. Days							28		180
									Actual date		30-07-25	14-08-25	23-08-25	23-08-25	24-08-25			
WR-18	Construction of RCC drain slab, Verandah of Bungalow no 22 at SRA	1	1	OTM	CPA	CPA	8.90	8.80	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		29-05-25	19-06-25	27-07-25	27-07-25	27-07-25	04-08-25		



XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA



Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-19	Renovation of Security barrack Building No. 1 & 2 beside water Treatment Plant	1	1	OTM	CPA	CPA	85.40	12.92	Plnd. Dates	N/A								31-08-25
									Plnd. Days									180
									Actual date		20-01-25	04-02-25	17-02-25	23-02-25	24-02-25	10-03-25		
WR-20	Renovation of Deputy conservator & Harbour Master Room at PAB	1	1	OTM	CPA	CPA	35.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-21	Renovation of Bungalow No-10 & 28 at SRA.	1	1	OTM	CPA	CPA	40.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-22	Renovation of Room No-102 (berthing room) , PD Matarbari office room and visitors room at PAB.	1	1	OTM	CPA	CPA	60.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-23	Renovation of Office with Toilet in place of previous canteen beside fuel station at PAB	1	1	OTM	CPA	CPA	25.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-24	Renovation works & extension of one bed room with attached toilet & verandah of bungalow no. 04, 06 & 29 at SRA.	1	1	OTM	CPA	CPA	60.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-25	Renovation of CPA Puja Mondir with construction of Pandit Purohit Qrts backside boundary wall, toilet block and nut mondir floor granite work including painting of Buddha Mondir at NRA.	1	1	OTM	CPA	CPA	30.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									



XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT													FY: (2025-2026) Below One Crore					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-26	Renovation of Bungalow No 7 at Monoharkhali R/A.	1	1	OTM	CPA	CPA	10.00	10.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-27	Renovation of Imam & Muzzain with Assistant Muazzain Qrts at SRA.	1	1	LTM	CPA	CPA	10.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-28	Renovation works and extension of bed room with attached bathroom and varendah of Bungalow no-05 at SRA	1	1	LTM	CPA	CPA	35.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-29	Renovation and painting (Inside & outside) of 12 No Mosque with providing wall and floor tiles at NRA	1	1	LTM	CPA	CPA	50.00	2.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-30	Renovation of Mosque at Monoharkhali Residential area	1	1	LTM	CPA	CPA	30.00	2.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-31	Renovation of Bungalow no . 5 and 6 at Monoharkhali R/A.	1	1	LTM	CPA	CPA	30.00	2.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-32	Renovation of Primary School and SSAE/M 3 office at Monoharkhali R/A and Renovation of Primary School at Agrabad	1	1	LTM	CPA	CPA	40.00	2.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									



XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building



XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-33	Renovation of Sr. scale A O flat (16 units) at Avoymitraghat and Monoharkhali R/A.	1	1	LTM	CPA	CPA	40.00	2.00	Plnđ. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnđ. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-34	Providing Thai Aluminum for C type Block No.1 & 2 at Shadarghat R/A.	1	1	LTM	CPA	CPA	60.00	2.00	Plnđ. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnđ. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-35	Providing Thai Aluminum for C type Block No. 3 & 4 at Shadarghat R/A.	1	1	LTM	CPA	CPA	60.00	2.00	Plnđ. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnđ. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-36	Renovation of Electric Sub Station no.12 (Flotila) at Avoymitraghat R/A.	1	1	LTM	CPA	CPA	15.00	2.00	Plnđ. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnđ. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-37	Providing Floor tiles of SPL-Z type Qrts no-20 at SRA (Balance Work)	1	1	LTM	CPA	CPA	95.00	2.00	Plnđ. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnđ. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-38	Renovation of Bathroom Room no-134 at Bandar bhaban	1	1	LTM	CPA	CPA	10.00	2.00	Plnđ. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnđ. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							1,511.25	661.50										
Renovation of Yard: (Tk. 300 Lac)																		
WR-1	Providing and applying road marking painting for jetty, yards, road deviders & signs at CCT area.	1	1	LTM	CPA	CPA	30.00	30.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		8-2-26
									Pland. Days	N/A		21	7	7	7	28	70	60
									Actual date									



XEN/Construction



XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member Engineering/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
WR-2	RM of ICD Yard and RMG Track ar CCT Yard.	1	1	LTM	CPA	CPA	50.00	50.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26	
									Pland. Days	N/A		21	7	7	7	28	70	90	
									Actual date										
WR-3	RM of all RTG and Straddle Carrier Yard except ICD Yard ar CCT Yard.	1	1	LTM	CPA	CPA	40.00	40.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26	
									Pland. Days	N/A		21	7	7	7	28	70	90	
									Actual date										
WR-4	RM of Roads and New BacI-up Yards behind Berth No. 4 & 5 at NCT area.	1	1	LTM	CPA	CPA	70.00	70.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26	
									Pland. Days	N/A		21	7	7	7	28	70	90	
									Actual date										
WR-5	RM of Roads and Old BacI-up Yards behind Berth No. 1, 2 & 3 at NCT area.	1	1	LTM	CPA	CPA	95.00	60.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26	
									Pland. Days	N/A		21	7	7	7	28	70	90	
									Actual date										
WR-6	RM of Roads and Yards with bituminous work at NOFCY.	1	1	LTM	CPA	CPA	70.00	50.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26	
									Pland. Days	N/A		21	7	7	7	28	70	90	
									Actual date										
Total Tk (Lac) =							355.00	300.00											
River Training Works/Revetments (Tk. 55 Lac)																			
WR-1	Relocating the departmental boulders from bankline to Patenga stone stacking yard at Patenga, Chattogram.	1	1	OTM	CPA	CPA	13.86	12.50	PInd. Dates	N/A	23-7-25	7-8-28	21-8-25	28-8-25	28-8-28	4-9-25	6-6-26		
									PInd. Days		28	10	10	7	14	69	275		
									Actual date										
WR-2	Painting works of retaining wall adjacent to CPA road & relevant area from BNA main gate to West point inside Bangladesh Naval Academy at Patenga, Chattogram.	1	1	OTM	CPA	CPA	15.00	14.00	PInd. Dates	N/A	30-9-25	15-10-25	29-10-25	5-11-25	12-11-25	10-12-25	20-3-26		
									PInd. Days		28	10	10	7	14	69	275		
									Actual date										



XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-3	Painting and ancillary works of sheet piles inside BNA at patenga, Chattogram.	1	1	OTM	CPA	CPA	60.00	28.50	Plnd. Dates	N/A	30-9-25	15-10-25	29-10-25	5-11-25	12-11-25	10-12-25	20-3-26	
									Plnd. Days		28	10	10	7	14	69	275	
									Actual date									
Total Tk (Lac) =							88.86	55.00										
R/M of Roads & Bridges (Tk. 500 Lac)																		
WR-1	Repair, Maintenance & Painting of Overflow Yard Road, Gate, Gate House, adjacent Boundary Wall and Mohesh Khal Bridge.	1	1	LTM	CPA	CPA	30.00	27.00	Plnd. Dates	N/A	1-7-25	21-7-25	30-7-25	30-7-25	31-7-25	9-8-25		9-10-25
									Plnd. Days		20	9	0	1	9	39	61	
									Actual date									
	Total Tk (Lac) =							30.00	27.00									
R/M of Residential Building (Tk. 500 Lac)																		
WR-1	R/M of 60 nos. S type (CPA Pool) quarter no- 41/A, 42/ACD, 43/ACD, 44/D, 45/C, 46/AC, 47/A, 48/AD, 49/ACD, 50/D, 51/ACD, 53/ABCD, 54/ABD, 55/AD, 56/ACD, 57/AB, 58/CD, 59/D, 60/ACD, 16/D, 62/CD, 64/CD, 66/CD, 68/A, 70/D, 72/AB, 73/A, 74/ABC, 75/AC, 76/CD at NRA	1	1	OTM	CPA	CPA	41.34	41.34	Plnd. Dates	N/A								11-11-25
									Plnd. Days									180
									Actual date		19-03-25	08-04-25	30-04-25	03-05-25	03-05-25	07-05-25		
WR-2	R/M of 56 nos. S type (CPA Pool) quarter no- 2/ACD, 3/AD, 5/BCD, 7/AD, 8/BCD, 9/ABCD, 10/ABCD, 12/ABCD, 13/D, 15/A, 16/A, 18/A, 19/CD, 21/AD, 23/AD, 24/BCD, 27/D, 28/D, 30/A, 31/D, 32/B, 34/AB, 35/AB, 36/A, 37/D, 38/ACD, at NRA.	1	1	OTM	CPA	CPA	39.12	19.12	Plnd. Dates	N/A								11-11-25
									Plnd. Days									180
									Actual date		17-03-25	08-04-25	30-04-25	03-05-25	03-05-25	14-05-25		


XEN/Construction


XEN/Jetty



XEN/Harbour


XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA


Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-3	R/M of Bungalow No-2 at Enayet Bazar.	1	1	OTM	CPA	CPA	25.00	22.50	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-4	R/M of Boundary wall & gate house at PAB.	1	1	LTM	CPA	CPA	40.00	38.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-5	R/M & Painting work (inside & outside) of A type Block no T & S (50 Units) at ERA	1	1	LTM	CPA	CPA	50.00	47.50	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-6	R/M & Painting work (inside & outside) of B type Block no K & N (48 Units) at ERA	1	1	LTM	CPA	CPA	50.00	47.50	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-7	R/M & Painting work (inside & outside) of B type Block no P & Q (48 Units) at ERA	1	1	LTM	CPA	CPA	50.00	47.50	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-8	R/M & Painting work (inside & outside) of B type Block no R & S (42 Units) at ERA.	1	1	LTM	CPA	CPA	45.00	42.75	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-9	R/M & Painting work (inside & outside) of A type Block no M & N (60 Units) at ERA.	1	1	LTM	CPA	CPA	50.00	47.50	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-10	Providing water proofing to the roof surface & parafet wall of Bungalow No-07, 24 & Spl Z type 01, 04, 06 & 13 at SRA.	1	1	LTM	CPA	CPA	60.00	6.29	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-11	Providing water proofing to the roof surface & parapet wall at Mosque at SRA.	1	1	LTM	CPA	CPA	20.00	19.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									



XEN/Construction


XEN/Jetty



XEN/Harbour


XEN/Building



XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-12	RM of B type building no 18 & 19 at NRA	1	1	LTM	CPA	CPA	60.00	4.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-13	RM of B type building no 23 & 24 at NRA	1	1	LTM	CPA	CPA	60.00	4.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-14	RM of B type building no 8 & 13 at NRA	1	1	LTM	CPA	CPA	60.00	4.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-15	RM of B type building no 7 & 12 at NRA	1	1	LTM	CPA	CPA	60.00	4.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-16	R/M of C type Block no 8 & 9 at ERA	1	1	LTM	CPA	CPA	25.00	23.75	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-17	Providing water Proofing to the roof surface of A Type 1&2 (16 units) & B Type 1&2 (16 units) at Shadarghat R/A.	1	1	LTM	CPA	CPA	40.00	38.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-18	R/M of DC Port Bungalow (Bungalow no. 33).	1	1	LTM	CPA	CPA	20.00	19.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									PInd. Days			14.00	21	7	3	28	73	180
									Actual date									



XEN/Construction



XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-19	providing water proofing to the roof surface of spl-z type building no. 3 & 4 high School R/A.	1	1	LTM	CPA	CPA	25.00	23.75	Plnd. Dates	N/A								15-09-25
									Plnd. Days									180
									Actual date		28-01-25	12-02-25	27-02-25	10-03-25	10-03-25	23-03-25		
Total Tk (Lac) =							820.46	499.50										
R/M of Transit Shed & Warehouse: (Tk. 100 Lac)																		
WR-1	RM of R/M of Zonal Workshop C.	1	1	OTM	CPA	CPA	35.00	35.00	Plnd. Dates	N/A	5-3-25	24-3-25	29-4-25	29-4-25	30-4-25	7-5-25		4-9-25
									Plnd. Days			19	36	0	1	7	63	120
									Actual date									
WR-2	R/M of AB Zonal Workshop & Trans Port Section.	1	1	OTM	CPA	CPA	36.00	21.00	Plnd. Dates	N/A	26-3-25	16-4-25	29-4-25	29-4-25	30-4-25	7-5-25		4-9-25
									Plnd. Days			21	13	0	1	7	42	120
									Actual date									
WR-3	R/M of N shed.	1	1	OTM	CPA	CPA	60.00	44.00	Plnd. Date	N/A	5-3-25	24-4-25	6-5-25	6-5-25	6-5-25	8-5-25		5-10-25
									Plnd. Days			50	12	0	0	2	64	150
									Actual date									
Total Tk (Lac) =							131.00	100.00										
R/M of Office, Sheds & other service building (Tk. 500 Lac)																		
WR-1	RM of Boundary wall, gate and gate house at NCT Area.	1	1	LTM	CPA	CPA	50.00	4.60	Pland. Date		16-1-25	6-2-25	15-2-25	16-2-25	16-2-25	2-3-25		2-6-25
									Pland. Days	N/A		21	9	1	0	14	45	92
									Actual date									
WR-2	RM of Boundary wall, gate and gate house at CCT Area.	1	1	LTM	CPA	CPA	40.00	5.93	Pland. Date		16-1-25	6-2-25	15-2-25	16-2-25	16-2-25	24-2-25		10-5-25
									Pland. Days	N/A		21	9	1	0	8	39	75
									Actual date									
WR-3	RM of CFS Shed at CCT Area.	1	1	LTM	CPA	CPA	70.00	2.78	Pland. Date		16-1-25	6-2-25	11-2-25	16-2-25	16-2-25	27-2-25		29-5-25
									Pland. Days	N/A		21	5	5	0	11	42	91
									Actual date									
WR-4	RM of CTMS Tower at CCT area.	1	1	LTM	CPA	CPA	90.00	30.00	Pland. Date		15-9-25	6-10-25	13-10-25	20-10-25	27-10-25	24-11-25		23-1-26
									Pland. Days	N/A		21	7	7	7	28	70	60
									Actual date									
WR-5	RM of NCT Admin: Building 2nd Floor including painting of ground floor and stair case.	1	1	LTM	CPA	CPA	6.00	6.00	Pland. Date		24-7-25	30-7-25	30-7-25	31-7-25	2-8-25	4-8-25		11-8-25
									Pland. Days	N/A		6	0	1	2	2	11	7
									Actual date									



XEN/Construction



XEN/Jetty



XEN/Harbour


XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-6	Repair Maintenance of Bangladesh Ansar members Accommodation Adjacent to Khal No- 13 at patenga, Chattogram.	1	1	OTM	CPA	CPA	22.23	21.01	Plnd. Dates	N/A	24-7-25	14-8-25	27-8-25	1-10-25	1-10-25	15-10-25	17-7-26	
									Plnd. Days		28	10	10	7	14	69	275	
									Actual date									
WR-7	Repair Maintenance of boundary wall and ancillary work at stone stacking yard, Patenga, Chattogram.	1	1	LTM	CPA	CPA	30.00	30.00	Plnd. Dates	N/A	24-7-25	14-8-25	27-8-25	1-10-25	1-10-25	15-10-25	17-7-26	
									Plnd. Days		28	10	10	7	14	69	275	
									Actual date									
WR-8	R/M of Jetty Gate House no.01, 02 & 03 with ancillary works at Jetty-1 Area	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	5-3-25	24-3-25	15-4-25	29-4-25	30-4-25	8-5-25		5-10-25
									Plnd. Days			19	22	14	1	8	64	150
									Actual date									
WR-9	R/M of Jetty Gate House no.04, 05 & CPAR Gate with ancillary works at Jetty-2 Area	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	5-3-25	24-3-25	15-4-25	29-4-25	30-4-25	8-5-25		5-10-25
									Plnd. Days			19	22	14	1	8	64	150
									Actual date									
WR-10	Waterproofing and Tiles Work of Gate no-4 & 5 at Jetty-2 area.	1	1	OTM	CPA	CPA	60.00	20.00	Plnd. Dates	N/A	31-12-23	18-1-24	25-1-24	25-1-24	28-1-24	30-1-24		29-5-24
									Plnd. Days			18	7	0	3	2	30	120
									Actual date									
WR-11	Waterproofing and Tiles Work of Gate no-2 & 3 at Jetty-1 area.	1	1	OTM	CPA	CPA	60.00	20.00	Plnd. Dates	N/A	31-12-23	18-1-24	25-1-24	25-1-24	28-1-24	30-1-24		29-5-24
									Plnd. Days			18	7	0	3	2	30	120
									Actual date									
WR-12	Providing Waterproofing to the Security Building Roof.	1	1	LTM	CPA	CPA	30.00	20.00	Plnd. Dates	N/A	7-4-23	25-4-23	25-4-23	27-4-23	29-4-23	9-5-23		6-10-23
									Plnd. Days			18	0	2	2	10	32	150
									Actual date									
WR-13	R/M of CPA Boys School & College with library & canteen Shahid Minar, Shahid Fazlur Rahman Munshi Auditorium	1	1	OTM	CPA	CPA	54.00	3.83	Plnd. Dates	N/A								31-08-25
									Plnd. Days									180
									Actual date		13-06-25	28-06-25	11-02-25	15-02-25	16-02-25	04-03-25		



XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building



XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA



Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-14	R/M of CPA Rest house, CPA Training Complex & Simulator building	1	1	OTM	CPA	CPA	36.00	5.90	Plnd. Dates	N/A								31-08-25
									Plnd. Days									180
									Actual date		20-01-25	04-02-25	17-02-25	23-02-25	24-02-25	10-03-25		
WR-15	R/M & Painting of CPA Tennis court & Basket ball Ground with boundary wall at NRA.	1	1	OTM	CPA	CPA	22.48	22.48	Plnd. Dates	N/A								08-10-25
									Plnd. Days									180
									Actual date		10-02-25	25-02-25	24-03-25	24-03-25	27-03-25	09-04-25		
WR-16	R/M & Painting of chittagong port swimming complex at NRA	1	1	OTM	CPA	CPA	27.00	27.00	Plnd. Dates	N/A								11-11-25
									Plnd. Days									180
									Actual date		17-03-25	08-04-25	27-04-25	27-04-25	28-04-25	07-05-25		
WR-17	Operation and maintenance of Chittagong port Swimming pool at NRA.	1	1	OTM	CPA	CPA	42.00	37.77	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		29-05-25	19-06-25	03-07-25	03-07-25	03-07-25	10-03-25		
WR-18	R/M & Painting works of CPA East Colony Mosque & 2 Nos. Overhead water tank at ERA.	1	1	OTM	CPA	CPA	20.80	18.63	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		29-05-25	19-06-25	23-07-25	28-07-25	28-07-25	06-08-25		
WR-19	R/M of Ebadat Khana, Authorized Officer's Office, SAE M-1/2 office, bank booth at PAB.	1	1	LTM	CPA	CPA	40.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days		14.00	21	7	3	28	73		180
									Actual date									
WR-20	Repair maintance & painting of car parking shed at PAB.	1	1	LTM	CPA	CPA	20.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days		14.00	21	7	3	28	73		180
									Actual date									
WR-21	R/M & Painting of CPA Hospital including Providing MS Gate & billboard at CPA Hospital Entry Gate	1	1	LTM	CPA	CPA	50.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days		14.00	21	7	3	28	73		180
									Actual date									
WR-22	R/M of CPA Boys School & College with canteen, shaheed Fazlur Rahman Munshi Auditorium, Shahid Minar during the year 2025-2026.	1	1	LTM	CPA	CPA	60.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days		14.00	21	7	3	28	73		180
									Actual date									


XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**


Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-23	R/M of CPA Rest house . CPA Training Complex & Simulator building during the year 2025-2026.	1	1	LTM	CPA	CPA	40.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-24	R/M of CPA AEN-3 office, AEN Const. office, Army Security Camp & High School R/A Mosque during the year 2025-2026.	1	1	LTM	CPA	CPA	40.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-25	R/M of CPA car parking shed including office building with painting (inside & outside) at NRA during the year 2025-2026.	1	1	LTM	CPA	CPA	40.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-26	R/M & Painting of CPA North Colony Primary School at NRA.	1	1	LTM	CPA	CPA	50.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-28	R/M & Painting Underground water tank & Pump House & Electric sub-Station 10 at NRA.	1	1	LTM	CPA	CPA	33.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-30	R/M of CPA Rest house & Simulator building during the year 2025-2026.	1	1	LTM	CPA	CPA	30.00	5.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							1,163.51	425.93										
R/M of Drain with in Port Area. (Tk. 60 Lac)																		
WR-1	R/M & cleaning of sludges, mud, night soil etc. from all drains at Port North Residential Area.	1	1	OTM	CPA	CPA	54.00	23.81	Plnd. Dates									11-11-25
									Plnd. Days									180
									Actual date		17-03-25	08-04-25	28-04-25	28-04-25	29-04-25	07-05-25		
WR-2	R/M of Surface drain inside & outside at PAB.	1	1	LTM	CPA	CPA	40.00	36.19	Plnd. Dates		01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							94.00	60.00										



XEN/Construction



XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025-2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Construction of Drain within Port Area. (Tk. 350 Lac)																		
WR-1	Construction of Box Culvert and Masonry drain beside Golum Hossain Malum road at New mooring Area.	1	1	OTM	CPA	CPA	43.00	8.63	Plnd. Dates	N/A	16-1-25	6-2-25	11-2-25	16-2-25	16-2-25	26-2-25		28-5-25
									Plnd. Days			21	5	5	0	10	41	91
									Actual date									
WR-2	Re-Construction of Drain in between TM Compound & Bangladesh Navy Slipway area	1	1	OTM	CPA	CPA	70.00	30.00	Plnd. Date	N/A	1-9-24	22-9-24	6-10-24	13-10-24	20-10-24	3-11-24		2-5-25
									Plnd. Days			21	14	7	7	14	63	180
									Actual date									
WR-3	Raising existing drain gratings at Jetty-2 area	1	1	OTM	CPA	CPA	80.00	30.00	Plnd. Date	N/A	1-12-24	22-12-24	5-1-25	12-1-25	19-1-25	2-2-25		1-8-25
									Plnd. Days			21	14	7	7	14	63	180
									Actual date									
WR-4	Construction of Drain for C Type 1, 2, 3, 4, 5 & Z type and SPL Z Type at Monoharkhali R/A	1	1	OTM	CPA	CPA	31.45	31.45	Plnd. Dates	N/A								11-11-25
									Plnd. Days									180
									Actual date		17-03-25	08-04-25	30-04-25	03-05-25	03-05-25	14-05-25		
WR-5	Construction of Drain for C Type 3, 4 & B Type 1, 2 and A Type 1, 2 at Sadarghat R/A.	1	1	OTM	CPA	CPA	29.40	26.46	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		29-05-25	19-06-25	31-07-25	11-08-25	14-08-25	24-08-25		
WR-6	Construction of RCC Drain from 12 no Road corner to Electric Sub Station no. 09 and providing parking tiles on both side of footpath from CBA office front to 12 no road at NRA.	1	1	OTM	CPA	CPA	70.00	62.99	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		04-06-25	25-06-25	17-07-25	22-07-25	22-07-25	31-07-25		



XEN/Construction


XEN/Jetty


XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
WR-7	Constuction of RCC drain from Abas office to stadium main gate with both side parking tiles at NRA	1	1	LTM	CPA	CPA	90.00	17.47	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26	
									Plnd. Days			14.00	21	7	3	28	73	180	
									Actual date										
WR-8	Re-construction of Drain for C Type 3, 4, B Type 1, 2 and A Type 1, 2 at Sadarghat R/A	1	1	LTM	CPA	CPA	30.00	10.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26	
									Plnd. Days			14.00	21	7	3	28	73	180	
									Actual date										
Total Tk (Lac) =							443.85	217.00											
Patenga Becon Light House. (10 Lac)																			
WR-1	Repair Maintenance of Patenga Becon Light House along with surrounding boundary wall and ancillary works at Patenga, Chattogram.	1	1	OTM	CPA	CPA	30.00	10.00	Plnd. Dates	N/A	30-9-25	15-10-25	29-10-25	5-11-25	12-11-25	10-12-25	20-3-26		
									Plnd. Days		14	6	6	6	14	46	214		
									Actual date										
Total Tk (Lac) =							30.00	10.00											
Renovation of Shed (Tk. 100 Lac)																			
WR-1	Renovation and Modification of Ship Building Shop at Marine Workshop area.	1	1	LTM	CPA	CPA	99.00	20.00	Plnd. Dates	N/A	01-01-24	29-1-24	19-2-24	26-2-24	4-3-24	1-4-24		27-11-24	
									Plnd. Days			28	21	7	7	28	91	240	
									Actual date										
WR-2	Renovation and Modification of Fitting Shop at Marine Workshop area.	1	1	LTM	CPA	CPA	80.00	20.00	Plnd. Dates	N/A	01-01-24	29-1-24	19-2-24	26-2-24	4-3-24	1-4-24		27-11-24	
									Plnd. Days			28	21	7	7	28	91	240	
									Actual date										
WR-3	Renovation and Modification of Electric Shop & Foundry Shop at Marine Workshop area.	1	1	LTM	CPA	CPA	99.00	10.00	Plnd. Dates	N/A	01-01-24	29-1-24	19-2-24	26-2-24	4-3-24	1-4-24		27-11-24	
									Plnd. Days			28	21	7	7	28	91	240	
									Actual date										
Total Tk (Lac) =							278.00	50.00											



XEN/Construction



XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025-2026) Below One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Approx. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Procurement & Fixing of Fender (Tk. 850 Lac)																		
WR-1	Replacement of Base fender at jetty -03	1	1	DPM/ OTM	CPA	CPA	85.00	85.00	Plnd. Dates	N/A	23-9-23	30-11-23	21-1-24	2-3-24	3-3-24	4-3-24		31-8-24
									Plnd. Days			68	52	41	1	1	163	180
									Actual date									
Total Tk (Lac) =							85.00	85.00										
Cleaning & Painting { a. R/A, School & College (Engineering)} (Tk. 100 Lac)																		
WR-1	R/M of CPA Sports complex office including replacement of old damaged industrial sheet at NRA	1	1	OTM	CPA	CPA	27.70	9.73	Plnd. Dates	N/A	09-03-25	24-03-25	30-04-25	03-05-25	03-05-25	14-05-25		03-11-25
									Plnd. Days									180
									Actual date									
WR-2	Painting of Bungalows Boundary wall (outer road side) & East side Main boundary wall (out side) from Bangalow 27 to Nur Hossain Institute with construction of flower bed & fencing work west side of SAE/M-1/1 office at SRA.	1	1	OTM	CPA	CPA	30.00	26.98	Plnd. Dates	N/A						21-09-25		01-03-26
									Plnd. Days							28		180
									Actual date		30-06-25	15-07-25	10-08-25	23-08-25	24-08-25			
WR-3	Painting of boundary walls at Port South R/A.	1	1	LTM	CPA	CPA	40.00	36.29	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-4	Painting of Boundary wall of C type 01-04 , B Type 01 to 02 & A type 01 to 02 old Port commissioner building & Z type 01 to 05 area at Sadarghat R/A.	1	1	LTM	CPA	CPA	30.00	27.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							127.70	100.00										


XEN/Construction



XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member/Engineering/CPA


Chairman/CPA


**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Construction of Shed: (Tk. 1000 Lac)																		
WR-1	Construction of Shed at west gate for Overflow Yard.	1	1	OTM	CPA	CPA	18.00	16.00	Pland. Date		6-8-25	25-8-25	1-9-25	4-9-25	11-9-25	9-10-25		9-12-25
									Pland. Days	N/A		19	7	3	7	28	64	61
									Actual date									
WR-2	Construction of Vehicle and Motor Cycle Shed infront of Security Building.	1	1	OTM	CPA	CPA	75.00	75.00	Pland. Date	N/A	1-12-24	22-12-24	5-1-25	12-1-25	19-1-25	2-2-25		1-8-25
									Pland. Days			21	14	7	7	14	63	180
									Actual date									
WR-3	Construction of Shed at NCY Delivery Gate and check post at CPAR Gate .	1	1	OTM	CPA	CPA	30.00	30.00	Pland. Date	N/A	1-12-24	22-12-24	5-1-25	12-1-25	19-1-25	2-2-25		1-8-25
									Pland. Days			21	14	7	7	14	63	180
									Actual date									
WR-4	Construction of Vehicle and Motor Cycle Shed infront of DTM Building.	1	1	OTM	CPA	CPA	50.00	50.00	Pland. Date	N/A	1-12-24	22-12-24	5-1-25	12-1-25	19-1-25	2-2-25		1-8-25
									Pland. Days			21	14	7	7	14	63	180
									Actual date									
WR-5	Construction of Semipacca Store Shed & Toilet Block at TM Compound area.	1	1	OTM	CPA	CPA	75.00	75.00	Pland. Date	N/A	1-9-24	22-9-24	6-10-24	13-10-24	20-10-24	3-11-24		2-5-25
									Pland. Days			21	14	7	7	14	63	180
									Actual date									
WR-6	Construction of Shed For Heavy Equipments at TM Compound area.	1	1	OTM	CPA	CPA	75.00	62.00	Pland. Date	N/A	1-12-24	22-12-24	5-1-25	12-1-25	19-1-25	2-2-25		1-8-25
									Pland. Days			21	14	7	7	14	63	180
									Actual date									
WR-7	Construction of small shed for Mechanical equipment spare parts maintenance store room at ICD, Kamalapur Dhaka	1	1	LTM	CPA	CPA	15.00	13.00	Pland. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Pland. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Under This Head, Tk (Lac) =							338.00	321.00										


XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA


Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT												FY: (2025–2026) Below One Crore						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Capital Works for Pangaon (Construction Works) (Tk. 100 Lac)																		
WR-1	Supplying, fitting & fixing of Rubber Fender in place of damaged Rubber Fender for ICT, Pangaon Jetty, Dhaka.	1	1	OTM	CPA	CPA	97.92	97.92	Plnd. Dates	N/A								11-11-25
									Plnd. Days									180
									Actual date		23-03-25	09-04-25	27-04-25	27-04-25	28-07-25	07-05-25		
WR-2	Construction of shed for Labour booking office, rest room & prayer room at ICT Pangaon in Dhaka.	1	1	LTM	CPA	CPA	60.00	2.08	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							157.92	100.00										
Expenditure for Pangoan (R/M of Office, Sheds & other service building including boundary wall, road etc.) Engineering (Tk. 50 Lac)																		
WR-1	R/M & Painting of Terminal Building, CFS Shed, Repair Shop, overhead water Tank and boundary wall etc. at ICT Pangaon, Dhaka.	1	1	OTM	CPA	CPA	67.46	17.46	Plnd. Dates	N/A								11-11-25
									Plnd. Days									180
									Actual date		17-03-25	08-04-25	27-04-25	27-04-25	28-07-25	07-05-25		
WR-2	R/M work of Terminal building & Repair shop at ICT Pangaon in Dhaka.	1	1	LTM	CPA	CPA	50.00	12.54	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
WR-3	Main Gate Exchange in placed of old Main gate at ICT Pangaon in Dhaka	1	1	LTM	CPA	CPA	20.00	20.00	Plnd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26
									Plnd. Days			14.00	21	7	3	28	73	180
									Actual date									
Total Tk (Lac) =							137.46	50.00										
River Training Works (Tk. 5000 Lac)																		
WR-1	Slope protection & re-excavation works of pond at SRA.	1	1	OTM	CPA	CPA	14.85	14.85	Plnd. Dates	N/A								02-02-26
									Plnd. Days									180
									Actual date		29-05-25	19-06-25	27-07-25	27-07-25	27-07-25	04-08-25		
Total Tk (Lac) =							14.85	14.85										


XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member (Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT																FY: (2025–2026) Below One Crore					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025- 2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19			
Upgradation of Shahid Shamsuzzaman Stadium (Tk. 100 Lac)																					
WR-1	Renovation of Shahid Prokoshuli Shamsuzzaman Stadium with painting gallery & Boundary wall (inside & outside) including improvement of field area and R/M of Gallery Market at NRA.	1	1	LTM	CPA	CPA	60.00	60.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26			
									PInd. Days			14.00	21	7	3	28	73	180			
									Actual date												
Total Tk (Lac) =							60.00	60.00													
Water Works (Tk.20 Lac)																					
WR-1	R/M of water pipeline at roof of B-Type Building No.1 to 9 at ERA	1	1	OTM	CPA	CPA	20.00	9.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26			
									PInd. Days			14.00	21	7	3	28	73	180			
									Actual date												
WR-2	Repair & Replacement of water Supply Line for B-type Building No.1 to 9 near road No.1 at NRA.	1	1	LTM	CPA	CPA	35.00	11.00	PInd. Dates	N/A	01-10-25	15-10-25	05-11-25	12-11-25	15-11-25	13-12-25		11-06-26			
									PInd. Days			14.00	21	7	3	28	73	180			
									Actual date												
Total Tk (Lac) =							55.00	20.00													
R/M of Yards (Tk. 100 Lac)																					
WR-1	Providing and applying road marking painting for jetty, yards, road deviders & signs at CCT area.	1	1	LTM	CPA	CPA	30.00	5.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		8-2-26			
									Pland. Days	N/A		21	7	7	7	28	70	60			
									Actual date												
WR-2	RM of ICD Yard and RMG Track ar CCT Yard.	1	1	LTM	CPA	CPA	50.00	10.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26			
									Pland. Days	N/A		21	7	7	7	28	70	90			
									Actual date												
WR-3	RM of all RTG and Straddle Carrier Yard except ICD Yard ar CCT Yard.	1	1	LTM	CPA	CPA	40.00	5.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26			
									Pland. Days	N/A		21	7	7	7	28	70	90			
									Actual date												



XEN/Construction


XEN/Jetty



XEN/Harbour



XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA



Chief Engineer/CPA


Member(Engineering)/CPA



Chairman/CPA

**THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)**

Name of Executing Department: ENGINEERING DEPARTMENT														FY: (2025–2026) Below One Crore				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2025-2026	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-4	RM of Roads and New BacI-up Yards behind Berth No. 4 & 5 at NCT area.	1	1	LTM	CPA	CPA	70.00	15.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26
									Pland. Days	N/A		21	7	7	7	28	70	90
									Actual date									
WR-5	RM of Roads and Old BacI-up Yards behind Berth No. 1, 2 & 3 at NCT area.	1	1	LTM	CPA	CPA	95.00	20.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26
									Pland. Days	N/A		21	7	7	7	28	70	90
									Actual date									
WR-6	RM of Roads and Yards with bituminous work at NOFCY.	1	1	LTM	CPA	CPA	70.00	5.00	Pland. Date		1-10-25	22-10-25	29-10-25	5-11-25	12-11-25	10-12-25		10-3-26
									Pland. Days	N/A		21	7	7	7	28	70	90
									Actual date									
Total Tk (Lac) =							355.00	60.00										
R/M of Jetties: (Tk. 500 Lac)																		
WR-1	Repair & Maintenance of NCT Jetty Deck Slab.	1	1	OTM	CPA	CPA	45.00	10.00	Pland. Date	N/A	26-03-25	16-4-25	23-6-25	24-6-25	25-6-25	23-7-25		19-1-26
									Pland. Days			21	68	1	1	28	119	180
									Actual date									
WR-2	Repair & Maintenance of CCT Jetty Deck Slab.	1	1	OTM	CPA	CPA	25.00	10.00	Pland. Date	N/A	26-03-25	28-4-25	23-6-25	24-6-25	25-6-25	23-7-25		20-3-26
									Pland. Days			33	56	1	1	28	119	240
									Actual date									
Total Tk (Lac) =							70.00	20.00										



XEN/Construction



XEN/Jetty



XEN/Harbour


XEN/Building


XEN/CCP


XEN/CF


Dy-Ch Engineer/CPA


Chief Engineer/CPA


Member(Engineering)/CPA


Chairman/CPA