

Annual Procurement Plan for Goods

Fiscal Year 2026-27

Ministry/Division	LGRD & Co-operative, Local Government
Agency	Chattogram Water Supply & Sewerage Authority
Procuring Entity Name	Mohora Water Treatment Plant
Procuring Entity Code	Not Applicable

SI No.	Package	Description of Procurement Item (as per DPP/TAPP)	Unit	Quantity	Procurement Method	Approving Authority	Source of Funds	Estd. Cost(Tk) for Process	Time Code for Process	Invite/ Advertise	Tender Opening	Tender Evaluation	Approval in Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	G1	Procurement of Alum $Al_2(SO_4)_3 \cdot 16H_2O$ 1 st Half Year (Jul'26-Dec'26) at Mohora WTP.	M.Ton	440	OTM	HOPE	Revenue (Chemicals)	3,25,60,000.00	Planned Dates	20-Jun-26	04-Jul-26	26-Jul-26	02-Aug-26	02-Aug-26	16-Aug-26	56	15 Dec-26
									Planned Days	0	14	21	7	0	14		135
									Actual Dates								
2	G2	Procurement of Alum $Al_2(SO_4)_3 \cdot 16H_2O$ 2 nd Half Year (Jan'27-Jun'27) at Mohora WTP.	M.Ton	440	OTM	HOPE	Revenue (Chemicals)	3,25,60,000.00	Planned Dates	15-Oct-26	29-Oct-25	26-Nov-25	03-Dec-26	03-Dec-26	17-Dec-26	56	15-Jun-27
									Planned Days	0	14	21	7	0	14		180
									Actual Dates								
3	G3	Procurement of Hydrated Lime $Ca(OH)_2$ at Mohora WTP.	M.Ton	40	OTM	HOPE	Revenue (Chemicals)	24,00,000.00	Planned Dates	2-Jun-26	15-Jun-26	06-Jul-26	13-Jul-26	13-Jul-26	28-Jul-26	56	28-Aug-26
									Planned Days	0	14	21	7	0	14		30
									Actual Dates								
4	G4	Procurement of Liquid Chlorine(Cl_2) at Mohora WTP.	M.Ton	90	OTM	HOPE	Revenue (Chemicals)	16,00,000.00	Planned Dates	2-Jun-26	15-Jun-26	22-Jun-26	29-Jun-26	29-Jun-26	12-Jul-26	42	15-Jun-27
									Planned Days	0	14	7	7	0	14		350
									Actual Dates								
5	G5	Procurement of Polyacrylamide (Coagulant Aid) & Bleaching Powder at Mohora WTP.	Kg	(1000+600) = 1600	OTM	HOPE	Revenue (Chemicals)	5,00,000.00	Planned Dates	2-Jun-26	15-Jun-26	06-Jul-26	13-Jul-26	13-Jul-26	28-Jul-26	56	28-Aug-26
									Planned Days	0	14	21	7	0	14		30
									Actual Dates								








SI No.	Package	Description of Procurement Item (as per DPP/TAPP)	Unit	Quantity	Procurement Method	Approving Authority	Source of Funds	Estd. Cost(Tk) for Process	Time Code for Process	Invite/ Advertise	Tender Opening	Tender Evaluation	Approval in Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
6	G6	Procurement of Reagents including Laboratory equipments for Water Quality Testing at Mohora WTP.	Lot	1	OTM	HOPE	Revenue (Chemicals)	5,00,000.00	Planned Dates	15-Sept-26	29-Sept-26	29-Oct-26	5-Nov-26	12-Nov-26	27-Nov-26	73	27-Feb-27
									Planned Days	0	14	30	7	7	15		90
									Actual Dates								
7	G7	Procurement of Inverter for Raw Water Pump No.5 at Mohora WTP.	Set	1	OTM	HOPE	Revenue Capital (Equipments & Store)	20,00,000.00	Planned Dates	15-Sept-26	29-Sept-26	29-Oct-26	5-Nov-26	12-Nov-26	27-Nov-26	73	27-Jan-27
									Planned Days	0	14	30	7	7	15		60
									Actual Dates								
8	G8	Procurement of VCB for 33/3.3KV Transformer at Mohora WTP.	Set	1	OTM	HOPE	Revenue Capital (Equipments & Store)	20,00,000.00	Planned Dates	15-Oct-26	29-Oct-26	29-Nov-26	6-Dec-26	13-Dec-26	28-Dec-26	73	28-Feb-27
									Planned Days	0	14	30	7	7	15		60
									Actual Dates								
9	G9	Procurement of Spare Parts for Electrical Panel at Mohora WTP.	Set	1	OTM	HOPE	Revenue Capital (Equipments & Store)	10,00,000.00	Planned Dates	15-Oct-26	29-Oct-26	29-Nov-26	6-Dec-26	13-Dec-26	28-Dec-26	73	28-Feb-27
									Planned Days	0	14	30	7	7	15		60
									Actual Dates								
10	G10	Procurement of Alum Circulation Pump at Mohora WTP.	Set	2	OTM	HOPE	Revenue Capital (Equipments & Store)	12,00,000.00	Planned Dates	15-Sept-26	29-Sept-26	29-Oct-26	5-Nov-26	12-Nov-26	27-Nov-26	73	27-Jan-27
									Planned Days	0	14	30	7	7	15		60
									Actual Dates								

Dr. P. K. KEN

0

SI No.	Package	Description of Procurement Item (as per DPP/TAPP)	Unit	Quantity	Procurement Method	Approving Authority	Source of Funds	Estd. Cost(Tk) for Process	Time Code for Process	Invite/ Advertise	Tender Opening	Tender Evaluation	Approval in Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
11	G11	Procurement of Raw Water & High Lift Pump Spare Parts at Mohora WTP.	Set	1	OTM	HOPE	Revenue Capital (Equipments & Store)	12,00,000.00	Planned Dates	15-Oct-26	29-Oct-26	29-Nov-26	6-Dec-26	13-Dec-26	28-Dec-26	73	28-Feb-27
									Planned Days	0	14	30	7	7	15		60
									Actual Dates								
12	G12	Procurement of Impeller with other accessories for Raw Water & High Lift Pump at Mohora WTP.	Set	6	OTM	HOPE	Revenue Capital (Equipments & Store)	30,00,000.00	Planned Dates	15-Oct-26	29-Oct-26	29-Nov-26	6-Dec-26	13-Dec-26	28-Dec-26	73	28-Feb-27
									Planned Days	0	14	30	7	7	15		61
									Actual Dates								
13	G13	Supply & Installation of Submersible Waste Water Pump for Desludge Tank at Mohora WTP.	Set	1	OTM	HOPE	Revenue Capital (Equipments & Store)	50,00,000.00	Planned Dates	2-Jan-27	15-Jan-27	22-Jan-27	27-Jan-27	4-Feb-27	18-Feb-27	48	18-Jun-27
									Planned Days	0	14	7	5	8	14		120
									Actual Dates								
14	G14	Procurement of Spare Parts for Electro-Mechanical Equipments such as Flow Meter, Turbidity Meter, Level Sensor, Actuator at Mohora WTP.	Set	10	OTM	HOPE	Revenue Capital (Equipments & Store)	20,00,000.00	Planned Dates	2-Jan-27	15-Jan-27	22-Jan-27	27-Jan-27	4-Feb-27	18-Feb-27	48	18-Jun-27
									Planned Days	0	14	7	5	8	14		120
									Actual Dates								
15	G15	Procurement of Alum Metering Pump set with accessories at Mohora WTP.	Set	2	OTM	HOPE	Revenue Capital (Equipments & Store)	40,00,000.00	Planned Dates	2-Jan-27	15-Jan-27	22-Jan-27	27-Jan-27	4-Feb-27	18-Feb-27	48	18-Jun-27
									Planned Days	0	14	7	5	8	14		120
									Actual Dates								

SI No.	Package	Description of Procurement Item (as per DPP/TAPP)	Unit	Quantity	Procurement Method	Approving Authority	Source of Funds	Estd. Cost(Tk) for Process	Time Code for Process	Invite/ Advertise	Tender Opening	Tender Evaluation	Approval in Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
16	G17	Supply & Installation of PLC SCADA System with Field Devices at Mohora WTP.	Set	1	OTM	HOPE	Revenue Capital (Equipments & Store)	50,00,000.00	Planned Dates	15-Sept-26	29-Sept-26	29-Oct-26	5-Nov-26	12-Nov-26	27-Nov-26	73	27-Jan-27
									Planned Days	0	14	30	7	7	15		60
									Actual Dates								
17	G18	Supply & Installation of 2TON Overhead Crane for Chemical Building at Mohora WTP.	Set	1	OTM	HOPE	Revenue Capital (Equipments & Store)	50,00,000.00	Planned Dates	15-Sept-26	29-Sept-26	29-Oct-26	5-Nov-26	12-Nov-26	27-Nov-26	73	27-Jan-27
									Planned Days	0	14	30	7	7	15		59
									Actual Dates								

Operational Cost:

1. Chemicals (OTM) = 701.20 Lakh

Capital Head (Exclusive Annual Development)

2. Equipments & Store (OTM) = 314.00 Lakh

ইমরান খান
উপ-সহকারী প্রকৌশলী
মোহরা পানি পোষণাগার
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২/৬/২৬

আজিজুল রহমান
নির্বাহী প্রকৌশলী
মোহরা বিভাগ, চট্টগ্রাম ওয়াসা।


মুহাম্মদ মাইনুল আলম
অবাস্যকারী প্রকৌশলী
টি এন্ড সি পার্কেল
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

Annual Procurement Plan for Works at Mohora Water Treatment Plant

Ministry/Division	LGRD & Co-operative, Local Government
Agency	Chattogram Water Supply & Sewerage Authority
Procuring Entity Name	Mohora Water Treatment Plant
Procuring Entity Code	Not Applicable

Fiscal Year 2026-27

Sl No.	Package	Description of Procurement Item (as per DPP/TAPP)	Unit	Quantity	Procurement Method	Approving Authority	Source of Funds	Estd. Cost(Tk) for Process	Time Code for Process	Invite/ Advertise	Tender Opening	Tender Evaluation	Approval in Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	W1	Removal of silt, sand, sediment from basin, tank, intake, channel etc. on yearly (2026-27) basis at Mohora WTP.	Lot	1	LTM	HOPE	Revenue Maintenance (Pump House & Reservoir)	23,00,000.00	Planned Dates	1-Jun-26	15-Jun-26	22-Jun-26	27-Jun-26	27-Jun-26	11-Jul-26	40	30-Jun-27
									Planned Days	0	14	7	5	0	14		350
									Actual Dates								
2	W2	Repair of Electrical facilities on yearly (2026-27) basis at Mohora WTP.	Lot	1	LTM	HOPE	Revenue Maintenance (Equipments Repair)	13,00,000.00	Planned Dates	1-Jun-26	15-Jun-26	22-Jun-26	27-Jun-26	27-Jun-26	11-Jul-26	40	30-Jun-27
									Planned Days	0	14	7	5	0	14		350
									Actual Dates								
3	W3	Repair of Low lift, High lift & Submersible Pumps on yearly (2026-27) basis at Mohora WTP.	Lot	1	LTM	HOPE	Revenue Maintenance (Equipments Repair)	13,00,000.00	Planned Dates	1-Jun-26	15-Jun-26	22-Jun-26	27-Jun-26	27-Jun-26	11-Jul-26	40	30-Jun-27
									Planned Days	0	14	7	5	0	14		350
									Actual Dates								
4	W4	Repair of Rapid sand Filter Media, Gate Valves/ Butterfly Valve and Pipelines on yearly (2025-26) basis at Mohora WTP.	Lot	1	LTM	HOPE	Revenue Maintenance (Pipelines Repair)	8,00,000.00	Planned Dates	1-Jun-26	15-Jun-26	22-Jun-26	27-Jun-26	27-Jun-26	11-Jul-26	40	30-Jun-27
									Planned Days	0	14	7	5	0	14		350
									Actual Dates								
5	W5	Repair of Chemical Pumps & Chlorinators on yearly (2025-26) basis at Mohora WTP.	Lot	1	LTM	HOPE	Revenue Maintenance (Equipments Repair)	3,00,000.00	Planned Dates	1-Jun-26	15-Jun-26	22-Jun-26	27-Jun-26	27-Jun-26	11-Jul-26	40	30-Jun-27
									Planned Days	0	14	7	5	0	14		350
									Actual Dates								





Sl No.	Package	Description of Procurement Item (as per DPP/TAPP)	Unit	Quantity	Procurement Method	Approving Authority	Source of Funds	Estd. Cost(Tk) for Process	Time Code for Process	Invite/ Advertise	Tender Opening	Tender Evaluation	Approval in Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Contract
6	W6	Repair & Replacing of Local Panel for Filter Backwashing System at Mohora WTP.	Lot	1	OTM	HOPE	Revenue Maintenance (Equipments Repair)	15,00,000.00	Planned Dates	1-Oct-26	15-Oct-26	29-Oct-26	5-Nov-26	12-Nov-26	26-Nov-26	56	24-Feb-27
									Planned Days	0	14	14	7	7	14		90
									Actual Dates								
7	W7	Renewing Painting of Pump House & Admin Building at Mohora WTP.	Lot	1	LTM	HOPE	Revenue Maintenance (Building Maintenance)	15,00,000.00	Planned Dates	1-Oct-26	15-Oct-26	22-Oct-26	29-Oct-26	5-Nov-26	12-Nov-26	47	24-Feb-27
									Planned Days	0	14	7	7	7	14		90
									Actual Dates								
8	W8	Cutting Jungles & Shrub from proposed phase-2 area at Mohora WTP.	Lot	1	LTM	HOPE	Revenue Maintenance (Pump House & Reservoir)	5,00,000.00	Planned Dates	1-Oct-26	15-Oct-26	22-Oct-26	29-Oct-26	5-Nov-26	12-Nov-26	47	24-Feb-27
									Planned Days	0	14	7	7	7	14		90
									Actual Dates								
9	W9	Laying Bituminous Felt over roof slabs of Pumping Stations at Mohora WTP.	Lot	1	OTM	HOPE	Revenue Maintenance (Building Maintenance)	7,00,000.00	Planned Dates	1-Oct-26	15-Oct-26	29-Oct-26	5-Nov-26	12-Nov-26	26-Nov-26	56	24-Feb-27
									Planned Days	0	14	14	7	7	14		90
									Actual Dates								
10	W10	Renovation of Office Building, Plant Model, Door, Window including providing floor tiles & Air Conditioner Supply, installation at Mohora WTP.	Lot	1	OTM	HOPE	Revenue Maintenance (Building Maintenance)	15,00,000.00	Planned Dates	1-Oct-26	15-Oct-26	29-Oct-26	5-Nov-26	12-Nov-26	26-Nov-26	56	24-Feb-27
									Planned Days	0	14	14	7	7	14		90
									Actual Dates								
11	W11	Repairing & Replacing of GI clamp, Tie bar etc. of Clarifier Unit at Mohora WTP.	Lot	1	OTM	HOPE	Revenue Maintenance (Equipments Repair)	3,00,000.00	Planned Dates	1-Oct-26	15-Oct-26	29-Oct-26	5-Nov-26	12-Nov-26	26-Nov-26	56	24-Feb-27
									Planned Days	0	14	14	7	7	14		90
									Actual Dates								

Dr. [Signature] MEN [Signature]

h

SI No.	Package	Description of Procurement Item (as per DPP/TAPP)	Unit	Quantity	Procurement Method	Approving Authority	Source of Funds	Estd. Cost(Tk) for Process	Time Code for Process	Invite/ Advertise	Tender Opening	Tender Evaluation	Approval in Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Contract
12	W12	Re-installing of Barbed Wire onto existing Boundary Wall at Mohara WTP.	Lot	1	OTM	HOPE	Revenue Maintenance ((Building Maintenance)	20,00,000.00	Planned Dates	1-Nov-26	15-Nov-26	29-Nov-26	5-Dec-26	12-Dec-26	26-Dec-26	56	26-Mar-27
									Planned Days	0	14	14	7	7	14		90
									Actual Dates								
13	W13	Construction of Boundary Wall at Mohara WTP	Lot	1	OTM	HOPE	Revenue Maintenance (Building & Land Development)	50,00,000.00	Planned Dates	1-Nov-26	15-Nov-26	29-Nov-26	5-Dec-26	12-Dec-26	26-Dec-26	56	26 Jun-27
									Planned Days	0	14	14	7	7	14		180
									Actual Dates								
14	W14	Construction Clear Water Pipe line of Filter section at Mohara WTP	Lot	1	OTM	HOPE	Revenue Maintenance (Pipelines Repair)	50,00,000.00	Planned Dates	1-Nov-26	15-Nov-26	29-Nov-26	5-Dec-26	12-Dec-26	26-Dec-26	56	26 Jun-27
									Planned Days	0	14	14	7	7	14		180
									Actual Dates								
14	W15	Construction Wire Mash fencing intake mouth of Raw water mouth at Halda River	Lot	1	OTM	HOPE	Revenue Maintenance (Building Maintenance)	10,00,000.00	Planned Dates	1-Nov-26	15-Nov-26	29-Nov-26	5-Dec-26	12-Dec-26	26-Dec-26	56	26 Feb-27
									Planned Days	0	14	14	7	7	14		60
									Actual Dates								


Repair & Maintenance


1. Equipments Repair (LTM) = 29.00 Lakh
- Equipments Repair (OTM) = 18.00 Lakh
- Pump House & Reservoir (LTM) = 28.00 Lakh
- Pipelines Repair (LTM) = 8.00 Lakh
- Pipelines Repair (OTM) = 50.00 Lakh
2. Building Maintenance (OTM) = 52.00 Lakh
- Building Maintenance (LTM) = 15.00 Lakh

Capital Head (Exclusive Annual Development)

1. Building & Land Development (OTM) = 50.00 Lakh

Dr. 2/10/27

AB   
 মহোদয়, মহোদয়, মহোদয়
 মহোদয়, মহোদয়, মহোদয়
 মহোদয়, মহোদয়, মহোদয়


 মহোদয়, মহোদয়, মহোদয়
 মহোদয়, মহোদয়, মহোদয়
 মহোদয়, মহোদয়, মহোদয়

ANNUAL PROCUREMENT PLAN for WORKS
FY: 2026-27

Division	LORD
Entity Name & Code	Chattogram WASA
Name & Code	Executive Engineer, Karnaphuli Division
	Karnaphuli Water Treatment Plant-1

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract signature	Time for Completion of Contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
W1	Yearly (2026-27) Estimation for Repair and Maintenance of Butterfly valve, Non-return valve, Motorized valve of filter, clarifier, pumps and other related maintenance Works of Pipelines at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	-	-	LTM	HOPE	CWASA Revenue Fund	8.50	Planned Date	05-May-26	19-May-26	26-May-26	02-Jun-26	09-Jun-26	23-Jun-26		23-Jun-27
								Planned Days	0	14	7	7	7	14	49	365
								Actual Date								
W2	Yearly (2026-27) basis Re-filling of Fire Extinguisher and Repair, Maintenance and other related works of Chemical Pump, Submerged Car Scraper and Chlorine feed system at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	-	-	LTM	HOPE	CWASA Revenue Fund	7.00	Planned Date	05-May-26	19-May-26	26-May-26	02-Jun-26	09-Jun-26	23-Jun-26		23-Jun-27
								Planned Days	0	14	7	7	7	14	49	365
								Actual Date								
W3	Yearly (2026-27) basis Repair and Maintenance works of Electrical Equipments of Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	-	-	LTM	HOPE	CWASA Revenue Fund	8.50	Planned Date	05-May-26	19-May-26	26-May-26	02-Jun-26	09-Jun-26	23-Jun-26		23-Jun-27
								Planned Days	0	14	7	7	7	14	49	365
								Actual Date								
W4	Yearly (2026-27) basis Maintenance and Related Works of Intake Pumps, Transmission Pumps, Surface Wash Pumps and other Mechanical Equipments at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	-	-	LTM	HOPE	CWASA Revenue Fund	6.00	Planned Date	05-May-26	19-May-26	26-May-26	02-Jun-26	09-Jun-26	23-Jun-26		23-Jun-27
								Planned Days	0	14	7	7	7	14	49	365
								Actual Date								
W5	Yearly (2026-27) basis Removal of silt sand & sediment from intake channel Flocculator, Clarifier, Chemical mixing tanks etc. cleaning bushes & weeds and other related works at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	-	-	LTM	HOPE	CWASA Revenue Fund	21.00	Planned Date	05-May-26	19-May-26	26-May-26	02-Jun-26	09-Jun-26	23-Jun-26		23-Jun-27
								Planned Days	0	14	7	7	7	14	49	365
								Actual Date								
W6	Removal of Silt, Clay Sludge and Mud from periphery drain and other related works at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	-	-	LTM	HOPE	CWASA Revenue Fund	5.00	Planned Date	10-Dec-26	24-Dec-26	14-Jan-27	21-Jan-27	28-Jan-27	25-Feb-27		27-Mar-27
								Planned Days	0	14	21	7	7	28	77	30
								Actual Date								
W7	Major overhauling works of intake pump-1&3 at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	Set	2	OTM	HOPE	CWASA Revenue Fund	75.00	Planned Date	15-May-26	29-May-26	19-Jun-26	26-Jun-26	03-Jul-26	31-Jul-26		29-Sep-26
								Planned Days	0	14	21	7	7	28	77	60
								Actual Date								
W8	Rectification and Installation of Pulley, Piston and Shaft and other related works for Submerged Car Scraper of Clarifiers at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	Set	2	OTM	HOPE	CWASA Revenue Fund	2.00	Planned Date	10-Oct-26	24-Oct-26	14-Nov-26	21-Nov-26	28-Nov-26	26-Dec-26		25-Jan-27
								Planned Days	0	14	21	7	7	28	77	30
								Actual Date								

[Signature]

[Signature]

[Signature]

[Signature]

ANNUAL PROCUREMENT PLAN for WORKS
FY: 2026-27

W9	Maintenance, Repairing and rewinding work of Wash waste pump installed at Filter drain tank of Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	Set	2	OTM	HOPE	CWASA Revenue Fund	4.00	Planned Date	12-Aug-26	26-Aug-26	16-Sep-26	23-Sep-26	30-Sep-26	28-Oct-26		27-Nov-26
								Planned Days	0	14	21	7	7	28	77	30
								Actual Date								
W10	Rectification and Installation of Trolley wheel and other related works for Submerged Car Scraper of Clarifiers at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	Set	2	OTM	HOPE	CWASA Revenue Fund	2.00	Planned Date	10-Nov-27	24-Nov-27	15-Dec-27	22-Dec-27	29-Dec-27	26-Jan-28		25-Feb-28
								Planned Days	0	14	21	7	7	28	77	30
								Actual Date								
W11	Calibration of electrical instruments and laboratory equipment and other related works at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	6.00	Planned Date	10-Apr-27	24-Apr-27	15-May-27	22-May-27	29-May-27	26-Jun-27		26-Jul-27
								Planned Days	0	14	21	7	7	28	77	30
								Actual Date								
W12	Painting and other related works of hand railing and chlorine building at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	-	-	OTM	HOPE	CWASA Revenue Fund	10.00	Planned Date	12-Oct-26	26-Oct-26	16-Nov-26	23-Nov-26	30-Nov-26	28-Dec-26		27-Jan-27
								Planned Days	0	14	21	7	7	28	77	30
								Actual Date								
W13	Leakage Repair of water retaining structure (Clarifier), roof of Administration building and other related works at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	-	-	OTM	HOPE	CWASA Revenue Fund	10.00	Planned Date	10-Aug-26	24-Aug-26	14-Sep-26	21-Sep-26	28-Sep-26	26-Oct-26		23-Nov-26
								Planned Days	0	14	21	7	7	28	77	30
								Actual Date								

Repair & Maintenance Work

1)	Electrical + Mechanical Equipment	89.00	Lakh	OTM
2)	Electrical - Mechanical Equipment	21.50	Lakh	LTM
3)	Building Maintenance	20.00	Lakh	OTM
4)	Pipeline Maintenance	8.50	Lakh	LTM
5)	Pump House & Reservoir	26.00	Lakh	LTM
	Total	165.00	Lakh	

[Signature]
11.05.26
SAE
সহকারী প্রকৌশলী
কর্গফুলী পানি শোধনাগার-১
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

[Signature]
11.05.26
NE
মোঃ ওয়াক্কাস
সহকারী প্রকৌশলী
কর্গফুলী পানি শোধনাগার-১
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

[Signature]
12.05
2026
সজীব বড়ুয়া
নির্বাহী প্রকৌশলী
কর্গফুলী পানি শোধনাগার-১
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

[Signature]
SG (T&P) 1/2

[Signature]

সহকারী সাংসদ/সহকারী
প্রকৌশলী
কর্গফুলী পানি শোধনাগার-১
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

ANNUAL PROCUREMENT PLAN for GOODS
FY: 2026-27

Division	LGRD
Unit Name & Code	Chattoogram WASA
Executive Engineer, Karnaphuli Division	
Project Name & Code	Karnaphuli Water Treatment Plant-1

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract signature	Time for Completion of Contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
G1	Procurement of 200 Metric Ton Alum [Al ₂ (SO ₄) ₃ .16H ₂ O] on 1st Quarterly basis (July'26-Sep'26) at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	M.Ton	200	OTM	HOPE	CWASA Revenue Fund	90.00	Planned Date	11-May-26	25-May-26	15-Jun-26	22-Jun-26	29-Jun-26	13-Jul-26		11-Sep-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G2	Procurement of 200 Metric Ton Alum [Al ₂ (SO ₄) ₃ .16H ₂ O] on 2nd Quarterly basis (Oct'26-Dec'26) at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	M.Ton	200	OTM	HOPE	CWASA Revenue Fund	90.00	Planned Date	11-Aug-26	25-Aug-26	15-Sep-26	22-Sep-26	29-Sep-26	13-Oct-26		12-Dec-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G3	Procurement of 90 Metric Ton Liquid Chlorine on 1st half yearly (Jul'26-Dec'26) basis for Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	M.Ton	90	OTM	HOPE	CWASA Revenue Fund	12.00	Planned Date	03-May-26	17-May-26	07-Jun-26	14-Jun-26	21-Jun-26	05-Jul-26		01-Jan-27
								Planned Days	0	14	21	7	7	14	63	180
								Actual Date								
G4	Procurement of 15 Metric Ton Hydrated Lime on yearly (2026-27) basis for Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	M.Ton	30	OTM	HOPE	CWASA Revenue Fund	4.00	Planned Date	03-Oct-26	17-Oct-26	07-Nov-26	14-Nov-26	21-Nov-26	05-Dec-26		03-Feb-27
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G5	Procurement of 400 Metric Ton Alum [Al ₂ (SO ₄) ₃ .16H ₂ O] on 1st Half Yearly basis (Jan'27-Jun'27) at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	M.Ton	400	OTM	HOPE	CWASA Revenue Fund	180.00	Planned Date	11-Oct-26	25-Oct-26	15-Nov-26	22-Nov-26	29-Nov-26	13-Dec-26		11-Feb-27
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G6	Procurement of 90 Metric Ton Liquid Chlorine on 1st half yearly (Jan'27-Jun'27) basis for Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	M.Ton	90	OTM	HOPE	CWASA Revenue Fund	12.00	Planned Date	17-Oct-26	31-Oct-26	21-Nov-26	28-Nov-26	05-Dec-26	19-Dec-26		17-Jun-27
								Planned Days	0	14	21	7	7	14	63	180
								Actual Date								
G7	Procurement of Fuel Filter, Oil Filter, Air Filter, Water Separator, Lube Oil, etc and Related Service for Annual Maintenance of CAT C-32 Model 1 MVA capacity Diesel Generator (Industrial Type) at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	3.00	Planned Date	15-May-26	29-May-26	19-Jun-26	26-Jun-26	03-Jul-26	17-Jul-26		15-Sep-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								

ANNUAL PROCUREMENT PLAN for GOODS
FY: 2026-27

G8	Supply of electrical spare parts for Soft Starter Panel at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	20.00	Planned Date	15-Sep-26	29-Sep-26	20-Oct-26	27-Oct-26	03-Nov-26	17-Nov-26		16-Jan-27
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G9	Supply of electrical spare parts for PLC Panel and Car Scraper Control Panel at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	15.00	Planned Date	15-Jan-26	29-Jan-26	19-Feb-26	26-Feb-26	05-Mar-26	19-Mar-26		18-May-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G10	Supply, installation, testing and commissioning of automation system for Filter unit at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	75.00	Planned Date	10-Aug-26	24-Aug-26	14-Sep-26	21-Sep-26	28-Sep-26	12-Oct-26		11-Dec-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G11	Supply of Air Conditioner and mud pump for Intake & Transmission Pump VFD room at Karnaphuli Water Treatment Plant-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	10.00	Planned Date	12-Oct-26	26-Oct-26	16-Nov-26	23-Nov-26	30-Nov-26	14-Dec-26		13-Jan-27
								Planned Days	0	14	21	7	7	14	63	30
								Actual Date								
G12	Supply of SMF battery for 1MVA and 3.5MVA Generator at Karnaphuli Water Treatment Plant-1-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	2.50	Planned Date	13-Dec-26	27-Dec-26	17-Jan-27	24-Jan-27	31-Jan-27	14-Feb-27		16-Mar-27
								Planned Days	0	14	21	7	7	14	63	30
								Actual Date								
G13	Procurement of spare parts for Ultrasonic Level meter and Electromagnetic flow meter for filter unit at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	15.00	Planned Date	10-Aug-26	24-Aug-26	14-Sep-26	21-Sep-26	28-Sep-26	12-Oct-26		11-Dec-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G14	Procurement of spare parts for Chlorine dosing unit at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	25.00	Planned Date	11-Sep-26	25-Sep-26	16-Oct-26	23-Oct-26	30-Oct-26	13-Nov-26		12-Jan-27
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
G15	Procurement of spare parts for Intake Pump 1 & 3 at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	140.00	Planned Date	20-Sep-26	04-Oct-26	25-Oct-26	01-Nov-26	08-Nov-26	22-Nov-26		21-May-27
								Planned Days	0	14	21	7	7	14	63	180
								Actual Date								
G16	Procurement of Slotted Rack for Ware House at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	8.00	Planned Date	15-Oct-26	29-Oct-26	19-Nov-26	26-Nov-26	03-Dec-26	17-Dec-26		15-Feb-27
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								

[Signature]

[Signature]

[Signature]

[Signature]

ANNUAL PROCUREMENT PLAN for GOODS
FY: 2026-27

Q18	Supply and installation of chemical dosing pump for chemical unit at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	25.00	Planned Date	17-Dec-26	11-Dec-26	21-Jan-27	28-Jan-27	04-Feb-27	18-Feb-27		19-Apr-27
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
Q19	Supply and installation of street light including re-wiring at Karnaphuli Water Treatment Plant-1, CWASA, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	10.00	Planned Date	15-Aug-26	29-Aug-26	19-Sep-26	26-Sep-26	03-Oct-26	17-Oct-26		16-Dec-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
Q20	Supply of SMF battery for DC panel at Karnaphuli Water Treatment Plant-1-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	2.00	Planned Date	03-Jul-26	17-Jul-26	07-Aug-26	14-Aug-26	21-Aug-26	04-Sep-26		03-Nov-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								
Q21	Supply of Weight Scale for chlorine cylinder at Karnaphuli Water Treatment Plant-1-1, Pomra, Rangunia, Chattogram.	Lot	1	OTM	HOPE	CWASA Revenue Fund	42.00	Planned Date	03-Aug-26	17-Aug-26	07-Sep-26	14-Sep-26	21-Sep-26	05-Oct-26		04-Dec-26
								Planned Days	0	14	21	7	7	14	63	60
								Actual Date								

1)	Operational Cost		
	Chemicals	388.00 Lakh	OTM
2)	Capital Head (Exclusive Annual Development)		
	Equipment & Store	392.50 Lakh	OTM
	Total	780.50 Lakh	

[Signature]
11.05.26
SAE

[Signature]
11.05.26
NB
স্বাঃ সেরা ফারুক
মহাপরিঃ প্রকৌশলী
একুশী পানি সোর্সিং অ্যান্ড
সিস্টেমস বিভাগ, ঢাকা।

[Signature]
12.05.26
XEN
স্বাঃ সেরা ফারুক
মহাপরিঃ প্রকৌশলী
একুশী পানি সোর্সিং অ্যান্ড
সিস্টেমস বিভাগ, ঢাকা।

[Signature]
SE (T&B) *[Signature]*
স্বাঃ সেরা ফারুক
মহাপরিঃ প্রকৌশলী
একুশী পানি সোর্সিং অ্যান্ড
সিস্টেমস বিভাগ, ঢাকা।

CE

ANNUAL PROCUREMENT PLAN FOR GOODS AT KARNAPHULI PANI SHODHONAGAR-2 IN FISCAL YEAR 2026-27

Ministry / Division	LGRD
Agency	Chattogram WASA
Procuring Entity Name & Code	Executive Engineer,
Project Name	Karnaphuli Pani Shodhonagar-2

Goods


Sl No	Package No.	Description of Procurement (as per DPP/TAPP)	Unit	Quantity	Procurement Method & Type	Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of contract	Completion of contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	G1	Procurement of 250 Metric Ton Alum [Al ₂ (SO ₄) ₃ .16H ₂ O] on four month basis (July'26-Oct'26) at Karnaphuli Pani Shodhonagar-2, CWASA, Pomra, Rangunia, Chattogram.	-	-	OTM	AO	CWASA Revenue Fund	170.00	Planned days	0	25	21	7	7	14	90	164.00
									Actual Date								0
									Planned Date	02-May-26	27-May-26	17-Jun-26	24-Jun-26	01-Jul-26	15-Jul-26	13-Oct-26	
1	G2	Procurement of 250 Metric Ton Alum [Al ₂ (SO ₄) ₃ .16H ₂ O] on four month basis (Nov'26-Feb'27) at Karnaphuli Pani Shodhonagar-2, CWASA, Pomra, Rangunia, Chattogram.	-	-	OTM	AO	CWASA Revenue Fund	170.00	Planned days	0	25	21	7	7	14	90	164.00
									Actual Date								0
									Planned Date	02-Sep-26	27-Sep-26	18-Oct-26	25-Oct-26	01-Nov-26	15-Nov-26	13-Feb-27	

Tansid



2	G3	Procurement of 250 Metric Ton Alum [Al ₂ (SO ₄) ₃ .16H ₂ O] on four month basis (March'27-Jun'27) at Karnaphuli Pani Shodhonagar-2, CWASA, Pomra, Rangunia, Chattogram.	-	-	OTM	AO	CWASA Revenue Fund	170.00	Planned days	0	25	21	7	7	14	90	164.00
									Actual Date								0
									Planned Date	02-Jan-27	27-Jan-27	17-Feb-27	24-Feb-27	03-Mar-27	17-Mar-27	15-Jun-27	
3	G4	Procurement of 70 Metric Ton Liquid Chlorine on 1st half yearly (Jul'26-Dec'26) basis for Karnaphuli Pani Shodhonagar-2, Pomra, Rangunia, Chattogram.	-	-	OTM	AO	CWASA Revenue Fund	12.00	Planned days	0	25	34	7	3	14	180	263.00
									Actual Date								0.00
									Planned Date	23-May-26	17-Jun-26	21-Jul-26	28-Jul-26	31-Jul-26	14-Aug-26	10-Feb-27	
4	G5	Procurement of 60 Metric Ton Liquid Chlorine on 2nd half yearly (Jan'27-Jun'27) basis for Karnaphuli Pani Shodhonagar-2, Pomra, Rangunia, Chattogram.	-	-	OTM	AO	CWASA Revenue Fund	11.00	Planned days	0	25	34	7	3	14	180	263.00
									Actual Date								0.00
									Planned Date	09-Oct-26	03-Nov-26	07-Dec-26	14-Dec-26	17-Dec-26	31-Dec-26	29-Jun-27	
5	G6	Supply of Laboratory Equipments for Karnaphuli Pani Shodhonagar-2, Pomra, Rangunia, Chattogram..	-	-	OTM	AO	CWASA Revenue Fund	40.00	Planned days	0	25	34	7	7	14	180	267.00
									Actual Date								0.00
									Planned Date	27-Aug-26	21-Sep-26	25-Oct-26	01-Nov-26	08-Nov-26	22-Nov-26	21-May-27	

Tariq



6	G7	Supply of Re-agents for Karnaphuli Pani Shodhonagar-2, Pomra, Rangunia, Chattogram..	-	-	OTM	AO	CWAS A Revenue Fund	5.00	Planned days	0	25	34	7	3	14	180	263.00
									Actual Date								0.00
									Planned Date	20-Aug-26	14-Sep-26	18-Oct-26	25-Oct-26	28-Oct-26	11-Nov-26	10-May-27	
7	G8	Supply of spare part for submerged car scrapper.	-	-	OTM	AO	CWAS A Revenue Fund	50.00	Planned days	0	10	7	7	3	14	30	71.00
									Actual Date	0	25	34	7	3	14	180	180.00
									Planned Date	01-Aug-26	11-Aug-26	18-Aug-26	25-Aug-26	28-Aug-26	11-Sep-26	11-Oct-26	

Repair & Maintenance Work

Sl	Pack age No.	Description of Procurement Item (as per DPP/TAPP)	Unit	Quant ity	Procure ment Method & Type	Approvi ng Authorit y	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approv al of Award	Notificat ion of Award	Signing of contract	Comple tion of contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	W1	Yearly (2026-27) basis removal of silt & sludge from Sludge Drying Bed (SDB) no7-8,16-23) and other related works at Karnaphuli Pani Shodhonagar-2, CWASA, Pomra, Rangunia, Chattogram.	-	-	LTM	AO	CWASA Revenue Fund	26.00	Planned days	0	17	7	7	3	14	90	138.00
									Actual Date								0
									Planned Date	23-Oct-26	09-Nov-26	16-Nov-26	23-Nov-26	26-Nov-26	10-Dec-26	10-Mar-27	

Tariff

amp

2	W2	Yearly (2026-27) basis removal of silt, sand & sediment from Flocculator, Clarifier, Chemical mixing tanks, cleaning bushes & weeds, sludge receiving tank, Thickener and other related works at Karnaphuli Pani Shodhonagar-2, Chattogram WASA, Pomra, Rangunia, Chattogram.	-	-	LTM	AO	CWASA Revenue Fund	20.00	Planned days	0	17	7	7	3	14	368	416.00
									Actual Date								0
									Planned Date	10-May-26	27-May-26	03-Jun-26	10-Jun-26	13-Jun-26	27-Jun-26	30-Jun-27	
3	W3	Repair and Maintenance Works of Chemical Pump, Chlorinator and Sludge collector, Scraper arms of thickener, Sludge mixer of drainage tank and related works of Karnaphuli Pani Shodhonagar-2, Chattogram WASA, Pomra, Rangunia, Chattogram. WASA on Yearly (2026-2027)	-	-	LTM	AO	CWASA Revenue Fund	8.00	Planned days	0	17	7	7	3	14	363	411.00
									Actual Date								0.00
									Planned Date	15-May-26	01-Jun-26	08-Jun-26	15-Jun-26	18-Jun-26	02-Jul-26	30-Jun-27	
4	W4	Yearly (2026-27) basis Repair and Maintenance Works of Electrical Equipments of Karnaphuli Pani Shodhonagar-2, Pomra, Rangunia, Chattogram.	-	-	LTM	AO	CWASA Revenue Fund	9.00	Planned days	0	17	7	7	3	14	373	421.00
									Actual Date								0.00
									Planned Date	05-May-26	22-May-26	29-May-26	05-Jun-26	08-Jun-26	22-Jun-26	30-Jun-27	

Tamir

[Signature]


5	W5	Yearly (2026-27) basis Intake pump, Transmission pump and surface wash pump repair, Thickener pump, SRT pumps maintenance and related works of Karnaphuli Pani Shodhonagar-2, Pomra, Rangunia, Chattogram.	-	-	LTM	AO	CWASA Revenue Fund	7.00	Planned days	0	17	7	7	3	14	363	411.00
									Actual Date								0.00
									Planned Date	15-May-26	01-Jun-26	08-Jun-26	15-Jun-26	18-Jun-26	02-Jul-26	30-Jun-27	
6	W6	Yearly (2026-27) pipeline maintenance under Karnaphuli Pani Shodhonagar-2, Rangunia, CWASA, Chattogram.	-	-	LTM	AO	CWASA Revenue Fund	4.00	Planned days	0	17	7	7	3	14	363	411.00
									Actual Date								0.00
									Planned Date	15-May-25	01-Jun-25	08-Jun-25	15-Jun-25	18-Jun-25	02-Jul-25	30-Jun-26	
7	W7	Yearly maintenance of Yanmar 3750 KVA generator at Karnaphuli Pani Shodhonagar-2.	-	-	OTM	AO	CWASA Revenue Fund	16.00	Planned days	0	25	34	7	3	14	30	113.00
									Actual Date								0.00
									Planned Date	01-Jun-26	26-Jun-26	30-Jul-26	06-Aug-26	09-Aug-26	23-Aug-26	22-Sep-26	
8	W8	SDB, Electrical Building, Parking, Watch Tower, Pavement Work, Drain Connecting Slab and other related renovation work	-	-	OTM	AO	CWASA Revenue Fund	10.00	Planned days	0	25	34	7	3	14	180	263.00
									Actual Date								0.00
									Planned Date	01-Aug-26	26-Aug-26	29-Sep-26	06-Oct-26	09-Oct-26	23-Oct-26	21-Apr-27	

	Goods		
1)	Supply of Chemical	533.00	Lakh
2)	Equipment & Storage	95.00	Lakh
	Total	628.00	Lakh

	Repair & Maintenance Work		
3)	Pipeline Maintenance	4.00	Lakh
4)	Electrical & Mechanical Maintenance	40.00	Lakh
5)	Pump House & Reservoir	46.00	Lakh
6)	Gardening & Plantation	0.00	Lakh
7)	Bulding & Land Development	10.00	Lakh
	Total	100.00	Lakh




১৬-০৭-২০২৬
মোঃ ফরাসাল সুমন
উপ-সহকারী প্রকৌশলী
মাকসুদ আলম
প্রধান প্রকৌশলী



১৬-০৭-২০২৬
এস এম তাওসিফুল হক
সহকারী প্রকৌশলী
বিক্রম কুমার সম্বলকার
উপ-ব্যবস্থাপনা পরিচালক (প্রকৌশল)



১৬-০৭-২০২৬
এস.এম.রবিউল হোসেন
নির্বাহী প্রকৌশলী



২২-০৭-২০২৬
মুহম্মদ মাহবুবুল আলম
তত্ত্বাবধায়ক প্রকৌশলী


২০২৬-২০২৭ আর্থিক সালের উন্নয়ন প্রকল্প/কার্যক্রমের ক্রয় পরিকল্পনা											
মন্ত্রণালয়/বিভাগ		এলজিআরডি মন্ত্রণালয়/স্থানীয় সরকার বিভাগ					১৩৭	প্রকল্প ব্যয় (লক্ষ টাকায়)			
সংস্থা		চট্টগ্রাম ওয়াসা					১৩৭০৫	মোট	৫১৫,২৫৫.৮৪		
ক্রয়কারী এনটিটির নাম ও কোড		প্রকল্প পরিচালক, চট্টগ্রাম ওয়াসা						জিওবি (কল)	৫৮,১৫৬.৫১		
প্রকল্প/কার্যক্রমের নাম ও কোড		চট্টগ্রাম পয়ঃনিষ্কাশন ব্যবস্থা উন্নয়ন প্রকল্প (ক্যাচমেন্ট- ২ ও ৪)					২২৪৪০৫৫০০	জিওবি	৩৮,৭৭১.০০		
								নিজস্ব অর্থ	৩,৯০০.০০		
								প্রকল্প সাহায্য	৪১৪,৪২৮.৩৩		
সম্মান্য তারিখ											
প্যাকেজ নং	ডিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লক্ষ টাকায়)	প্রাক যোগ্যতা আহ্বান	দরপত্র আহ্বান	চুক্তি স্বাক্ষর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২
এস-১	Consultancy Service: Detailed Design, Preparation of bidding documents, Drawing, Specification with Tender Assistance, Environmental and Social Consideration and Working Drawing, As Build Drawing, Construction Supervision, Safety Management, Public Awareness, IPC Checking, Commissioning, Supervision in DLP Period etc. as per instruction of Employer	লা.সা.	১	কিউসিবিএস	সিসিজিপি	জাইকা	২৬,৬৯৩.১৩	আগষ্ট-২৪	ডিসেম্বর-২০২৫	নভেম্বর-২০২৬	ডিসেম্বর-২০৩২
জি-১	কম্পিউটার এবং আনুষঙ্গিক	লট	১	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	৫.০০	প্রযোজ্য নয়	সেপ্টেম্বর-২০২৬	অক্টোবর-২০২৬	ডিসেম্বর-২০২৬
জি-৩	অফিস যন্ত্রপাতি	লট	১	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	১০.০০	প্রযোজ্য নয়	জানুয়ারী-২০২৫	ফেব্রুয়ারী-২০২৬	এপ্রিল-২০২৬
জি-৪	আসবাবপত্র	লট	১	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	২.০০	প্রযোজ্য নয়	জানুয়ারী-২০২৫	ফেব্রুয়ারী-২০২৬	এপ্রিল-২০২৬
	মোট						২৬,৭১০.১৩				


উপ-সহকারী প্রকৌশলী


সিএসএসডিপি (ক্যাচমেন্ট ২ ও ৪)


সহকারী প্রকৌশলী

সিএসএসডিপি (ক্যাচমেন্ট ২ ও ৪)


নিবাহী প্রকৌশলী

সিএসএসডিপি (ক্যাচমেন্ট ২ ও ৪)


প্রকল্প পরিচালক

সিএসএসডিপি (ক্যাচমেন্ট ২ ও ৪)


CE

Anwarul Kayum Chowdhury
Sub-Assistant Engineer
CS&DP (Catchment 2&4)
Chattogram WASA, Chattogram.

২০২৬-২০২৭ আর্থিক সালের উন্নয়ন প্রকল্প/কার্যক্রমের জন্য পরিকল্পনা											
মন্ত্রণালয়/বিভাগ		এলজিআরডি মন্ত্রণালয়/স্থানীয় সরকার বিভাগ		১৩৭				প্রকল্প ব্যয় (লক্ষ টাকায়)			
সংস্থা		চট্টগ্রাম ওয়াসা		১৩৭০৫				মোট		২১৫,৪৯৯.৫৭	
ক্রয়কারী এনটিটির নাম ও কোড		প্রকল্প পরিচালক, চট্টগ্রাম ওয়াসা						জিওবি (ঋণ)		১২৯,২৯৯.৭৪	
প্রকল্প/কার্যক্রমের নাম ও কোড		"চট্টগ্রাম মহানগরীর কালুরঘাট এলাকায় পর্যাশোধানাগার নির্মাণের জন্য ভূমি অধিগ্রহণ"		২২৪৪০৮৯০০				জিওবি (অনুদান)		৮৬,১৯৯.৮৩	
সম্ভাব্য তারিখ											
প্যাকেজ নং	জিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাকল্পিত ব্যয় (লক্ষ টাকায়)	প্রাক যোগ্যতা আহবান	দরপত্র আহবান	চুক্তি স্বাক্ষর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২
এস-১	আউটসোর্সিং জনবল	জন	৩	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	৯৭.৮১	প্রযোজ্য নয়	সেপ্টেম্বর-২০২৬	নভেম্বর-২০২৬	জুন-২০২৭
ডাব্লিউ-১১	সার্ভে	লট	১	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	১৪.০০	প্রযোজ্য নয়	ডিসেম্বর-২০২৬	জানুয়ারী-২০২৬	জুন-২০২৭
এস-৩	মোটরযান ভাড়া	সংখ্যা	১	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	৩০.০০	প্রযোজ্য নয়	আগস্ট-২০২৬	সেপ্টেম্বর-২০২৬	জুন-২০২৭
জি-১	কম্পিউটার ও আনুষঙ্গিক	লট	১	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	৪.০০	প্রযোজ্য নয়	আগস্ট-২০২৬	সেপ্টেম্বর-২০২৬	ডিসেম্বর-২০২৬
জি-২	অফিস সরঞ্জামাদি	লট	১	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	৬.০০	প্রযোজ্য নয়	নভেম্বর-২০২৬	ডিসেম্বর-২০২৬	ফেব্রুয়ারী-২০২৭
জি-৩	আসবাবপত্র	লট	১	ওটিএম	চট্টগ্রাম ওয়াসা	জিওবি	১০.০০	প্রযোজ্য নয়	নভেম্বর-২০২৬	ডিসেম্বর-২০২৬	ফেব্রুয়ারী-২০২৭
	মোট						১৬১.৮১				

৭/২/২০২৬
উপ-সহকারী প্রকৌশলী
ANWARUL KAYUMOHY
Sub-Assistant Engineer
CSSDP-284 (Land)
Chattogram WASA

২৬/০৭/২৬
সহকারী প্রকৌশলী
সিএসএসডিপি (২ ও ৪- এলএ)

২৬/০৭/২৬
নির্বাহী প্রকৌশলী
সিএসএসডিপি (২ ও ৪- এলএ)

২৫/৭/২৬
প্রকল্প পরিচালক
সিএসএসডিপি (২ ও ৪- এলএ)

২৫/৭/২৬
মাকসুদ আলম
প্রবান প্রকৌশলী
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২৫/৭/২৬
প্রকৌশলী
উপ-সহকারী প্রকৌশলী
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

ANNUAL PROCUREMENT PLAN-2026-27

Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.

Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.

Procurement Entity Name and Code: MOD-I Division.

Project/ Program Name & Code: Yearly & Regular Maintenance Work and Necessary Repair Works

Sector: Pipeline Repair & Maintenance

Budget: Revenue (Maintenance Head 2026-27)

Package No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	Repair and maintenance work of pipelines on diameter 90 mm to 180 mm (from Nimtala Junction to Bhatiar) under Mod-I of the financial year 2026-27 on an yearly basis.	-	-	LTM	Hope	CWASA Revenue Budget	19,61,212.4	Planned date								30.06.27
								planned day								365
								Actual dates	02.06.26	15.06.26	25.06.26	05.07.26	06.07.26	07.07.26	2.6-7.7.26	
02	Repair and maintenance work of pipelines on diameter 200 mm to 315 mm (from Nimtala Junction to Bhatiar) under Mod-I of the financial year 2026-27 on an yearly basis.	-	-	LTM	Hope	CWASA Revenue Budget	21,27,161.56	Planned date								30.06.27
								planned day								365
								Actual dates	24.05.26	08.06.26	14.06.26	17.06.26	21.06.26			
03	Repair and maintenance work of pipelines on diameter 450 mm & 600 mm (from Nimtala Junction to Bhatiar) under Mod-I of the financial year 2026-27 on an yearly basis.	-	-	LTM	Hope	CWASA Revenue Budget	8,06,102.00	Planned date								30.06.27
								planned day								365
								Actual dates	02.06.26	15.06.26	25.06.26	05.07.26	06.07.26	07.07.26	2.6-7.7.26	
04	Repair & maintenance of 100/150/200 mm dia pipe line for the year 2026-27 (From Nimtala more to Kaigor more) under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	15,01,712.00	Planned date								30.06.27
								planned day								365
								Actual dates	20.05.26	03.06.26	08.06.26	10.06.26	11.06.26	16.06.26	20.5-16.6.26	
05	Repair & maintenance of 300/450 mm dia pipe line for the year 2026-27 (From Nimtala more to Kaigor more) under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	14,01,042.00	Planned date								30.06.27
								planned day								365
								Actual dates	19.05.26	02.06.26	08.06.26	10.06.26	11.06.26	17.06.26	19.5-17.6.26	
06	supply & installation work of gate valve/air release chamber MS/RCC manhole cover in different location of MOD-I area under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	4,00,000.00	Planned date	19.07.26	09.08.26	18.08.26	27.08.26	30.08.26	14.08.26	19.7-14.8.26	
								planned day							26	90
								Actual dates								

07	Supply & installation of 18" (450mm) gate valve at Newmooring road, Soligola crossing under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	3,00,000.00	Planned date									
								planned day									
								Actual dates									
08	Conversion of Dual-service connection line to single connection line and plugging old service connection line in DMA-H1 area under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	3,50,000.00	Planned date	10.11.26	23.11.26	02.12.26	13.12.26	23.12.26	24.12.26	19.11-24.12.26	23.02.27	
								planned day									60
								Actual dates									
09	Conversion of Dual-service connection line to single connection line and plugging old service connection line in DMA-H2 area under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	6,00,000.00	Planned date	24.09.26	07.10.26	17.10.26	27.10.26	07.11.26	08.11.26	24.9-8.11.26	07.01.27	
								planned day									60
								Actual dates									
10	Conversion of Dual-service connection line to single connection line and plugging old service connection line in DMA-H3 area under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	4,00,000.00	Planned date	10.01.27	24.01.27	02.02.27	17.02.27	21.02.27	22.02.27	10.1-22.2.27	21.04.27	
								planned day									60
								Actual dates									
11	Conversion of Dual-service connection line to single connection line and plugging old service connection line in DMA-H4 area under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	6,50,000.00	Planned date	10.11.26	22.11.26	02.12.26	13.12.26	23.12.26	24.12.26	10.11-24.12.26	23.02.26	
								planned day									60
								Actual dates									
						Total	1,04,97,229.96										








ANNUAL PROCUREMENT PLAN-2026-27

Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.
Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.

Procurement Entity Name and Code: MOD-I Division.

Project/ Program Name & Code: Yearly & Regular Maintenance Work and Necessary Repair Works

Sector: Building Maintenance

Budget: Revenue (Maintenance Head 2026-27)


Package No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	Yearly basis (2026-27) repair and maintenance work of agrabad mod-I & store office and all quarter under MOD-I, Chattogram WASA, Chattogram.	-	-	OTM	Hope	CWASA Revenue Budget	12,61,772.80	Planned date			22.07.26	28.07.26	30.07.26	16.08.26	27-16.8.26	30.06.27
								planned day								365
								Actual dates	02.07.26	15.07.26						
02	Repair & renovation works at MOD-I office under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	6,00,000.00	Planned date	26.07.26	09.08.26	16.08.26	24.08.26	25.08.26	31.08.26	26.7-31.8.26	31.11.26
								planned day								
								Actual dates								90
03	Repair, maintenance & painting works at Potenga/ Booster under MOD-I, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	5,00,000.00	Planned date	20.08.26	06.09.26	13.09.26	20.09.26	22.09.26	05.10.26	20.8-05.10.26	04.01.27
								planned day								
								Actual dates								90
						Total	23,61,772.80									

[Handwritten signatures and initials]

Sector: Pump House and Reservoir
Budget: Revenue (Maintenance Head 2026-27)

Package No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	Repair and Maintenance Work of Different Pump House under MOD-I, Chattogram WASA, Chattogram.			LTM	Hope	CWASA Revenue Budget	3,50,000.00	Planned date	01.08.26	14.08.26	28.08.26	04.09.26	11.09.26	25.09.26	1.8-25.9.26	25.10.2.26
								planned day	0	14	14	07	07	14	56	36
								Actual dates								
						Total	3,50,000.00									

51





✓

4

ANNUAL PROCUREMENT PLAN-2026-27
 Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.
 Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.

Procurement Entity Name and Code: MOD-I Division.
 Project/ Program Name & Code: Yearly & Regular Maintenance Work and Necessary Repair Works

Sector: Machinery Repair and Maintenance
Budget: Revenue (Maintenance Head 2026-27)

Pack age No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	Repair ,Maintenance and ancillary works of Electrical /Mechanical equipment's of Potenga Booster Station in the financial Year 2026-27 on an annual basis under MOD-1, CWASA , Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	5,08,040.00	Planned date								30.06.26
								planned day								
								Actual dates	21.05.26	04.06.26	14.06.26	17.06.26	22.06.26	06.07.26	21.5-6.7.26	365
02	Rewinding work of submersible motors of different capacities used in different deep tube wells for the financial year 2026-27 on an annual basis under Mod-1, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	4,24,535.00	Planned date								30.06.26
								planned day								
								Actual dates	21.05.26	04.06.26	14.06.26	17.06.26	22.06.26	06.07.26	21.5-6.7.26	365
03	Repair and maintenance work of electrical equipment of different deep tube wells and DT booster station for the financial year 2026-27 on an annual basis under Mod-1, Chattogram WASA, Chattogram.	-	-	LTM	Hope	CWASA Revenue Budget	6,51,960.00	Planned date								30.06.26
								planned day								
								Actual dates	21.05.26	04.06.26	14.06.26	17.06.26	22.06.26	06.07.26	21.5-6.7.26	365
04	Repair and maintenance work of submersible pump motors, column pipes, delivery lines used in different deep tube wells for the financial year 2026-27 on an annual basis under Mod-1,Chattogram WASA	-	-	LTM	Hope	CWASA Revenue Budget	9,32,023.00	Planned date								30.06.26
								planned day								
								Actual dates	21.05.26	11.06.26	16.06.26	05.07.26	07.07.26	07.07.26	21.5-7.7.26	365
05	Repair and maintenance and other related work of Electrical /Mechanical equipment's at Potenga Booster Station , under MOD-1, CWASA , Chattogram.	-	-	RFQ	Hope	CWASA Revenue Budget	3,93,962.98	Planned date	01.08.26	14.08.26	28.08.26	17.06.26	22.06.26	28.06.26	20.5-28.6.26	
								planned day	0	14	14	04.09.26	11.09.26	25.09.26	01.3-25.9.26	23.10.26
								Actual dates				7	7	14	36	30
						Total	29,10,520.98									

[Signature]

[Signature]

[Signature]

[Signature]


ANNUAL PROCUREMENT PLAN-2026-27

Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.
Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.

Procurement Entity Name and Code: MOD-I Division.
Project/ Program Name & Code: Yearly & Regular Maintenance Work and Necessary Repair Works

Sector: Tube well Repair
Budget: Revenue (Maintenance Head 2026-27)

Pack age No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	Rew-biding and regeneration works of deferent deep tube well for the financial year 2026-27 on an annual basis under Mod-1, Chontogram WASA, Chartogram	-	-	LTM	Hope	CWASA Revenue Budget	3,99,360.000	Planned date	20.7.25	05.8.25	12.08.25	13.08.25	15.08.25	16.08.25	20.7-16.8.25	365 days
								planned day	0	15	07	01	02	01	26	
							3,99,360.00	Actual dates								




ANNUAL PROCUREMENT PLAN-2026-27

Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.
Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.


Procurement Entity Name and Code: MOD-I Division.


Project/ Program Name & Code: Yearly & Regular Maintenance Work

Sector: Chemical

Budget: Revenue (Maintenance Head 2026-27)

Pack age No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time at contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	Yearly (FY 2026-2027) Supplying Sodium Hypochloride & ancillary safety equipment at Potenga Booster saturation reservoir under MOD-I, CWASA.	-	-	OTM	Hope	CWASA Revenue Budget	3,00,000.00	Planned date	20.7.26	02.8.26	09.08.26	16.08.26	30.08.26	06.09.26	29.7.26	30.06.2027
								planned day	0	14	07	07	14	07	19	315 days
								Actual dates								
						Total	3,00,000.00									



ANNUAL PROCUREMENT PLAN-2026-27

Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.
Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.

Procurement Entity Name and Code: MOD-I Division.
Project/ Program Name & Code: Yearly & Regular Development Works

Sector: Building and Land Development
Budget: Revenue (Capital Head 2026-27)

Pack age No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	Re-construction of boundary wall at 2no pump house, Agrabad commerce college road under MOD-1, Chattogram WASA, Chattogram	-	-	2 DTM	Hope	CWASA Revenue Budget	10,79,618.02	Planned date	21.07.26	06.08.26	13.08.26	20.08.26	24.08.26	06.09.26	21.7-6.9.26	05.11.26
								planned day	0	15	07	07	04	12	45	60
								Actual dates								
02	Re-construction of boundary wall at Agrabad MOD-1 & Store office under MOD-1, Chattogram WASA, Chattogram	-	-	2 DTM	Hope	CWASA Revenue Budget	20,00,000.00	Planned date	16.08.26	06.09.26	20.09.26	27.09.26	29.09.26	13.09.26	16.8-13.9.26	12.12.26
								planned day								90
								Actual dates								
03	Re-construction of boundary wall at 1no pump house, Agrabad commerce college road under MOD-1, Chattogram WASA, Chattogram	-	-	2 DTM	Hope	CWASA Revenue Budget	10,00,000.00	Planned date	13.09.26	29.09.26	14.10.26	22.10.26	26.10.26	10.11.26	15.9-10.11.26	09.01.27
								planned day								60
								Actual dates								
04	Construction of boundary wall & MS gate at DT booster under MOD-1, Chattogram WASA, Chattogram	-	-	2 DTM	Hope	CWASA Revenue Budget	5,00,000.00	Planned date	01.11.26	15.11.26	22.11.26	30.11.26	02.12.26	15.12.26	1.11-15.12.26	30.01.27
								planned day								45
								Actual dates								
Total							45,79,618.02									

ANNUAL PROCUREMENT PLAN-2026-27
 Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.
 Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.

Procurement Entity Name and Code: MOD-I Division.
 Project/ Program Name & Code: Procurement of Different Materials for MOD-1

Sector: Machinery and Store

Budget: Revenue (Capital Head 2026-27)

Pack age No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	Supply of 1 no 50 KVA Transformer, 1no 100 KVA Transformer, 2 sets Lightning arrester and 2 sets Dropout fuse under MOD-1, Chattogram WASA, Chittogram.	-	-	OTM	Hope	CWASA Revenue Budget	7,16,880.00	Planned date	20.7.26	03.8.26	10.08.26	17.08.26	23.08.26	07.09.26	20.7-9.9.26	15.11.26
								planned day	0	14	07	07	06	14	43	90 days
								Actual dates								
02	Supply, installation, Testing and Commissioning of Surge Tank for Potenga Booster Station under MOD-1, Chattogram WASA, Chattogram.	-	-	OTM	Hope	CWASA Revenue Budget	35,00,000.00	Planned date	16.8.26	30.8.26	06.09.26	13.09.26	19.09.26	03.10.26	16.8-3.10.26	04.01.27
								planned day	0	14	07	07	06	14	48	90 days
								Actual dates								
03	Providing Marine/Flat Cable 3C-16 sqmm for Submersible Pump-Motor at Different Tube wells Under MOD-1, Chattogram WASA, CTG.	-	-	OTM	Hope	CWASA Revenue Budget	7,00,000.00	Planned date	13.8.26	27.8.26	03.09.26	10.09.26	13.09.26	29.09.26	16.8-3.10.26	02.11.27
								planned day	0	14	07	07	05	14	47	90 days
								Actual dates								
04	Supply of 50mm & 100 mm Diameter MS Column Pipe for Different Tube well Under MOD-1, Chattogram WASA, Chattogram.	-	-	OTM	Hope	CWASA Revenue Budget	9,00,000.00	Planned date	16.8.26	30.8.26	06.09.26	13.09.26	19.09.26	03.10.26	16.8-3.10.26	04.11.27
								planned day	0	14	07	07	06	14	43	90 days
								Actual dates								
	Supplying, Testing, and Commissioning of Submersible Pump& Motor Sets for Tube-Wells under MOD-1, Chattogram WASA, Chattogram.	-	-	OTM	Hope	CWASA Revenue Budget	24,00,000.00	Planned date	06.8.26	20.8.26	03.09.26	10.09.26	19.09.26	03.10.26	06.8-3.10.26	05.01.27
								planned day	0	14	14	07	09	14	58	90 days
								Actual dates								
						Total	82,16,880.00									

[Signature]

[Signature]

[Signature]

[Signature]

ANNUAL PROCUREMENT PLAN-2026-27

Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.
Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.

Procurement Entity Name and Code: MOD-I Division.
Project/ Program Name & Code: Yearly & Regular Development Works

Sector: Pipeline Installation and Road Cutting
Budget: Revenue (Capital Head 2026-27)

Package No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	90mm diameter pipeline bridge-overcrossing with interconnection work at Dail Bridge (near Becha Shah Mazar Road, Gosaidanga), under the MOD-I Division of Chattogram	-	-	LTM	Hope	CWASA Revenue Budget	2,65,000.00	Planned date	02.08.26	16.08.26	26.08.26	03.09.26	06.09.26	07.09.26	2.8-7.9.26	19.12.26
								planned day							36	70
								Actual dates								
02	125mm diameter pipe laying work with interconnection at Road no-03, Ramna R/a, Rangipara, Agrabad under the MOD-I Division of Chattogram WASA.	-	-	LTM	Hope	CWASA Revenue Budget	4,30,000.00	Planned date	11.08.26	24.08.26	06.09.26	16.09.26	17.09.26	20.09.26	11.8-20.9.26	29.11.26
								planned day							30	70
								Actual dates								
03	110mm diameter pipe laying work with interconnection at Abdur para Jame masjid road, Halisahar under the MOD-I Division of Chattogram WASA.	-	-	LTM	Hope	CWASA Revenue Budget	3,00,000.00	Planned date	20.08.26	02.09.26	13.09.26	23.09.26	24.09.26	27.09.26	20.8-27.9.26	09.12.26
								planned day							38	70
								Actual dates								
04	160mm diameter pipeline bridge-undercrossing work with interconnection at Chadu Chowdhury road, Halisahar under the MOD-I Division of Chattogram WASA.	-	-	LTM	Hope	CWASA Revenue Budget	2,30,000.00	Planned date	02.09.26	13.09.26	23.09.26	04.10.26	05.10.26	06.10.26	02.9-6.10.26	07.12.26
								planned day							34	60
								Actual dates								
						Total	12,25,000.00									

Per 2 ✓

ANNUAL PROCUREMENT PLAN-2026-27


Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.
Agency: Chittagong Water Supply and Sewerage Authority, Chittagong.

Procurement Entity Name and Code: MOD-I Division.
Project/ Program Name & Code: Yearly & Regular Development Works

Sector: Furniture

Budget: Revenue (Capital Head 2026-27)



Pack age No.	Description of Procurement package Works	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Tk.	Time code for process	Invite/ advertise tender	Tender opening	Tender evaluation	Approval of award	Notification of award	Signing of contract	Total time in contract signature	Time for completion of contract
01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
01	Supply Fitting & Fixing of IPS and Water Filter for MOD-1 office , Under MOD-1, Chittogram WASA.	-	-	LTM	Hope	CWASA Revenue Budget	2,50,000.00	Planned date	13.8.26	27.8.26	03.09.26	10.09.26	15.09.26	29.09.26	16.8-3.10.26	02.11.27
								planned day	0	14	07	07	05	14	47	50 days
								Actual dates								
						Total	2,50,000.00									


Summary of Annual Procurement Plan of 2026-2027

Ministry/Division: L.G.R.D & Co-Operatives
 Agency: CWASA
 Procuring Entity Name & Code: MOD-1
 Project/Program Name & Code: Yearly & Regular Development Works

ক্রমিক নং	খাত	বরাদ্দ ২০২৫-২৬	বরাদ্দ প্রয়োজন ২০২৬-২৭	Budget Head 2026-27
1	পাইপ লাইন মেরামত খাত		1,04,97,229.96	Revenue (Maintenance Head 2026-27)
2	ইয়ারত মেরামত খাত		23,61,772.80	Revenue (Maintenance Head 2026-27)
3	পাম্প হাউজ ও জলাধার		3,50,000.00	Revenue (Maintenance Head 2026-27)
4	যন্ত্রপাতি মেরামত খাত		29,10,520.98	Revenue (Maintenance Head 2026-27)
5	টিউবওয়েল মেরামত খাত		3,99,360.00	Revenue (Maintenance Head 2026-27)
	মোট		1,65,18,883.74	
6	কেমিক্যাল		3,00,000.00	Revenue (Miscellaneous Head 2026-27)
	মোট		3,00,000.00	
6	দালান ও ভূমি উন্নয়ন		45,79,618.02	Revenue (Capital Head 2026-27)
7	যন্ত্রপাতি ও ভান্ডার		82,16,880.00	Revenue (Capital Head 2026-27)
8	পাইপলাইন স্থাপন ও রাস্তাকাটা		12,25,000.00	Revenue (Capital Head 2026-27)
9	আসবাবপত্র		2,50,000.00	Revenue (Capital Head 2026-27)
	মোট		1,42,71,498.02	
	সর্বমোট		3,10,90,981.76	

  
 মোঃ মনোয়ার হোসেন, যোগেশ্বর কল্যাণ
 সহকারী প্রকৌশলী - নদী প্রকৌশলী
 মহা-১ কড-১
 চট্টগ্রাম ওয়াশা, চট্টগ্রাম।


 মোঃ ইকবাল উল্লাহ মাসুম
 নির্বাহী প্রকৌশলী
 মহা-১
 চট্টগ্রাম ওয়াশা, চট্টগ্রাম।






Summary of Annual Procurement Plan of 2026-2027

Ministry/Division: L.G.R.D & Co-Operatives
Agency: CWASA
Procuring Entity Name & Code: MOD-3
Project/Programme Name & Code: Yearly & Regular Land Development Works

ক্রমিক নং	খাত	বরাদ্দ প্রয়োজন (২০২৬-২৭)	Budget Head
1	পাইপ লাইন মেরামত খাত	৭৮.০৫	Revenue (Maintenance Head)
2	ইমারত মেরামত খাত	১২.০০	Revenue (Maintenance Head)
3	পাম্প হাউজ ও জলাধার	১৫.০০	Revenue (Maintenance Head)
4	যন্ত্রপাতি মেরামত খাত	৪০.৮২	Revenue (Maintenance Head)
5	টিউবওয়েল মেরামত খাত	১০.০০	Revenue (Maintenance Head)
	মোট	১৫৫.৮৭	
6	দালান ও ভূমি উন্নয়ন	৭৮৫.০০	Revenue (Capital Head)
7	যন্ত্রপাতি ও ভান্ডার	৪০.২২	Revenue (Capital Head)
8	পাইপলাইন স্থাপন ও রাস্তাকাটা	৫৯.১৬	Revenue (Capital Head)
	মোট	৮৮৪.৩৮	

সর্বমোট ১৫৫.৮৭ + ৮৮৪.৩৮ = ১০৪০.২৫ লক্ষ টাকা


২২/০৭/২৬
মোহাম্মদ জন্নাৎ আরা
উপ-সহকারী প্রকৌশলী
মড-৩
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।


২২/০৭/২৬
অনির্বান চট্টাচার্য
উপ-সহকারী প্রকৌশলী
মড-৩, চট্টগ্রাম ওয়াসা।


Mohammed Yousuf
Executive Engineer
Mod-3
Chattogram Wassa

Annual Procurement Plan of 2026-27

Ministry/Division:

L.G.R.D & Co-Operatives

Agency:

CWASA

Procuring Entity Name & Code:

MOD-3

Project/Programme Name & Code:

Yearly & Regular Maintenance Work and Necessary Repair Works

Budget: Revenue (Maintenance Head)

পাইপ লাইন মেরামত খাত	বরাদ্দ 81 লক্ষ (২০২৫-২৬)	বরাদ্দ প্রয়োজন 0.00 + 78.05 = 78.05 লক্ষ (২০২৬-২৭)
----------------------	-----------------------------	--

Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lac)	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1/MOD-3/2026-27	২০২৬-২৭ আর্থিক সালে নিয়মিত বাৎসরিক ভিত্তিতে মড-৩ বিভাগের আওতাধীন এলাকায় ১০০ ও ১৫০ এম এম ব্যাসের পাইপ লাইন মেরামত ও রক্ষণাবেক্ষণ কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	12.81	Dates		1/6/2026	15/6/2026	22/6/2026	10/7/2026	17/7/2026	24/7/2026	1/6/2026 to 24/7/2026	
								Days		0	14	7	18	7	7	53	365
2/MOD-3/2026-27	২০২৬-২৭ আর্থিক সালে নিয়মিত বাৎসরিক ভিত্তিতে মড-৩ বিভাগের আওতাধীন এলাকায় ২০০ ও ৩০০ এম এম ব্যাসের পাইপ লাইন মেরামত ও রক্ষণাবেক্ষণ কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	11.62	Dates		2/6/2026	16/6/2026	2/7/2026	10/7/2026	16/7/2026	16/7/2026	1/6/2026 to 24/7/2026	
								Days		0	14	16	18	7	0	55	365
3/MOD-3/2026-27	২০২৬-২৭ আর্থিক সালে নিয়মিত বাৎসরিক ভিত্তিতে মড-৩ বিভাগের আওতাধীন এলাকায় ৪৫০ ও ৬০০ এম এম ব্যাসের পাইপ লাইন মেরামত ও রক্ষণাবেক্ষণ কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	5.10	Dates		9/7/2026	23/7/2026	30/7/2026	6/8/2026	13/8/2026	20/8/2026	09/7/2026 to 20/8/2026	
								Days		0	14	7	7	7	7	42	365
4/MOD-3/2026-27	২০২৬-২৭ ইং আর্থিক সালে মড-৩ বিভাগের আওতাধীন এলাকায় ১০০, ১৫০, ২০০ ও ৩০০ এম এম ব্যাসের এম এস পাইপ পরিবর্তন, আভ্যন্তরীণ, বর্ধিতকরণ এবং ময়লা পানির অভিযোগ নিরসন কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	15.00	Dates		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
								Days		0	14	7	7	7	14	49	50

Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lac)	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
5/MOD-3/2026-27	২০২৬-২৭ ইং আর্থিক সালে মড-৩ বিভাগের আওতাধীন এলাকায় ৪৫০ ও ৬০০ এম এম ব্যাসের এম এস লাইন পরিবর্তন, আন্তঃযোগ, আর সি সি চেম্বার উচ্চকরণ, পাইপ লাইন রিভাইভকরণ, লিকেজ এবং ময়লা পানি নিরসন কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	5.00	Dates		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
								Days		0	14	7	7	7	14	49	50
6/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ বিভাগের আওতাধীন শাহ আমানত সেতু সংযোগ সড়ক এক কিলোমিটারে ৪৫০ এম এম ব্যাসের ৩-ওয়াটার পাইপলাইনের লিকেজ সেরামত কাজ।	lot	1	e GP RFQ	HOPE	CWASA Own Fund	3.52	Dates		6/5/2026	11/5/2026	23/5/2026	7/6/2026	15/6/2026	25/06/2026	6/5/2026 to 25/6/2026	
								Days		0	5	12	15	8	10	50	28
7/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ বিভাগের আওতাধীন শাহ আমানত সেতু সংযোগ সড়ক বহুদূরত্বের এক কিলোমিটারে চট্টগ্রাম সিটি কর্পোরেশন কর্তৃক বহুদূরত্বের বারইপাড়া হতে কর্ণফুলী নদী পর্যন্ত বাল বনন প্রকল্পের চলমান কাজের কারণে ৩০০ এম এম ব্যাসের ডি আই বিভরণী পাইপলাইনের এসাইনমেন্ট পরিবর্তন কাজ।	lot	1	e GP CTM	HOPE	CWASA Own Fund	17.00	Dates		10/8/2026	24/8/2026	31/8/2026	7/9/2026	14/9/2026	21/9/2026	10/8/2026 to 21/9/2026	
								Days		0	14	7	7	7	7	42	30
8/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ বিভাগের আওতাধীন শাহ আমানত সেতু সংযোগ সড়ক বহুদূরত্বের এক কিলোমিটারে ৪০ মিটার ৩০০ এম এম ব্যাসের ডি আই বিভরণী পাইপলাইনের এসাইনমেন্ট পরিবর্তন কাজ।	lot	1	e GP RFQ	HOPE	CWASA Own Fund	8.00	Dates		10/8/2026	24/8/2026	31/8/2026	7/9/2026	14/9/2026	21/9/2026	10/8/2026 to 21/9/2026	
								Days		0	14	7	7	7	7	42	30
Total							78.05										

২২.০৭.২৬
মোহাম্মদ ফারহান আলী
উপ-সহকারী প্রকৌশলী
মড-৩
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২২/০৭/২৬
অনিবার ভট্টাচার্য
উপ-সহকারী প্রকৌশলী
মড-৩, চট্টগ্রাম ওয়াসা।

২২/০৭/২৬
Mohammed Yusuf
Executive Engineer
Mod-3
Chattogram Wasa

Annual Procurement Plan of 2026-27

Ministry/Division: L.G.R.D & Co-Operatives
 Agency: CWASA
 Procuring Entity Name & Code: MOD-3
 Project/Programme Name & Code: Yearly & Regular Maintenance Work and Necessary Repair Works

Budget: Revenue (Maintenance Head)

ইমারত মেরামত বাত	বরাদ্দ 9 লক্ষ (২০২৫-২৬)	বরাদ্দ প্রয়োজন 0.00 + 12.00 = 12.00 লক্ষ (২০২৬-২৭)
------------------	----------------------------	--

Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lac)	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1/MOD-3/ 2026-27	২০২৬-২৭ আর্থিক সালে নিয়মিত বার্ষিক ভিত্তিতে মড-৩ বিভাগের অন্তর্গত কোয়ার্টার, অফিস ও পাম্প হাউজ সমূহের মেরামত কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	12.00	Dates		10/8/2026	24/8/2026	31/8/2026	7/9/2026	14/9/2026	21/9/2026	10/8/2026 to 21/9/2026	
								Days		0	14	7	7	7	7	42	365
Total							12.00										

২২.০৭.২৬
 মোহাম্মদ ফারুক আলী
 উপ-সহকারী প্রকৌশলী
 মড-৩
 চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২২/৭/২৬
 অনিবার্ণ ভট্টাচার্য
 উপ-সহকারী প্রকৌশলী
 মড-৩, চট্টগ্রাম ওয়াসা।

XEN
 Mohammed Yousuf
 Executive Engineer
 Mod-3
 Chattogram Wassa

Annual Procurement Plan of 2026-2027

Ministry/Division:

L.G.R.D & Co-Operatives

Agency:

CWASA

Procuring Entity Name & Code:

MOD-3

Project/Programme Name & Code:

Yearly & Regular Maintenance Work and Necessary Repair Works

Budget: Revenue (Maintenance Head)

সেয়ারমত ও রক্ষণাবেক্ষন খাত (পাম্প হাউজ ও জলাধার)	বরাদ্দ (২০২৫-২৬)	৩.০	লক্ষ	বরাদ্দ প্রয়োজন (২০২৬-২৭)	০.০০	+	১৫.০০	=	১৫.০০	লক্ষ
--	------------------	-----	------	------------------------------	------	---	-------	---	-------	------

Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lac)	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1/MOD-3/ 2026-27	চট্টগ্রাম ওয়াসার মড-৩ এর আওতাধীন বিভিন্ন পাম্প হাউজ, টয়লেট, সেপটিক ট্যাঙ্ক এবং বিভিন্ন কোয়ার্টারের ছুপার্ভাইজ করা যাবে।	lot	1	e GP LTM	HOPE	CWASA Own Fund	15.00	Dates Days		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
Total							15.00			0	14	7	7	7	14	49	60

22.07.26
মোহাম্মদ ফয়সাল আবেদীন
উপ-সহকারী প্রকৌশলী
মড-৩
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

22/07/26
অনিবারন ভট্টাচার্য
উপ-সহকারী প্রকৌশলী
মড-৩, চট্টগ্রাম ওয়াসা।

22/07/26
Mohammed Yousuf
Executive Engineer
Mod-3
Chattogram Wasa

Annual Procurement Plan of 2026-27

Ministry/Division:

L.G.R.D & Co-Operatives

Agency:

CWASA

Procuring Entity Name & Code:

MOD-3

Project/Programme Name & Code:

Yearly & Regular Maintenance Work and Necessary Repair Works

Budget: Revenue (Maintenance Head)

যন্ত্রপাতি মেরামত খাত	বরাদ্দ 32 লক্ষ (২০২৫-২৬)	বরাদ্দ প্রয়োজন 0.00 + 40.82 = 40.82 লক্ষ (২০২৬-২৭)
-----------------------	-----------------------------	--

Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lac)	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1/MOD-3/2026-27	২০২৬-২৭ আর্থিক সালে নিম্নমিত বাৎসরিক ভিত্তিতে মড-৩ বিভাগের বিভিন্ন নলকূপ সমূহের বৈদ্যুতিক মেরামত ও রক্ষনাবেক্ষণ কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	9.78	Dates		2/6/2026	16/6/2026	2/7/2026	9/7/2026	16/7/2026	16/7/2026	2/6/2026 to 16/7/2026	
								Days		0	14	16	7	7	0	44	365
2/MOD-3/2026-27	২০২৬-২৭ আর্থিক সালে নিম্নমিত বাৎসরিক ভিত্তিতে মড-৩ বিভাগের বিভিন্ন নলকূপ সমূহের সাবমার্গিন ও টারবাইন পাম্পের যান্ত্রিক মেরামত ও আনুষঙ্গিক মেরামত কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	13.74	Dates		5/7/2026	19/7/2026	26/7/2026	2/8/2026	9/8/2026	16/8/2026	5/7/2026 to 16/8/2026	
								Days		0	14	7	7	7	7	42	365
3/MOD-3/2026-27	২০২৬-২৭ আর্থিক সালে নিম্নমিত বাৎসরিক ভিত্তিতে মড-৩ বিভাগের বিভিন্ন নলকূপে স্থাপিত সাবমার্গিন পাম্পের মোটর রিওয়াইলিং, সার্ভিসিং ও আনুষঙ্গিক বৈদ্যুতিক/যান্ত্রিক মেরামত কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	7.30	Dates		9/7/2026	23/7/2026	30/7/2026	6/8/2026	13/8/2026	20/8/2026	09/7/2026 to 20/8/2026	
								Days		0	14	7	7	7	7	42	365
4/MOD-3/2026-27	২০২৬-২৭ আর্থিক সালে বিভিন্ন পাম্পের বৈদ্যুতিক রক্ষনাবেক্ষণ ও মেরামতি কাজ (ট্রান্সফর্মার মেরামত, অর্থিং স্থাপন, লাইনের রক্ষনাবেক্ষণ সংশ্লিষ্ট কাজ)।	lot	1	e GP LTM	HOPE	CWASA Own Fund	10.00	Dates		10/8/2026	24/8/2026	31/8/2026	7/9/2026	14/9/2026	21/9/2026	10/8/2026 to 21/9/2026	
								Days		0	14	7	7	7	7	42	60
Total							40.82										

১২.০৭.২৬
মোহাম্মদ রিয়াজ আলী
উপ-সহকারী প্রকৌশলী
মড-৩
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

১২.০৭.২৬
মনিরুল ভট্টাচার্য
উপ-সহকারী প্রকৌশলী
মড-৩, চট্টগ্রাম ওয়াসা।

১২.০৭.২৬
Mohammed Yousuf
Executive Engineer
Mod-3
Chattogram Wasa

Annual Procurement Plan of 2026-2027

Ministry/Division: L.G.R.D & Co-Operatives
Agency: CWASA
Procuring Entity Name & Code: MOD-3
Project/Programme Name & Code: Yearly & Regular Maintenance Work and Necessary Repair Works

Budget: Revenue (Maintenance Head)

টিউবওয়েল মেরামত খাত	বরাদ্দ (২০২৫-২৬)	8.50 লক্ষ	বরাদ্দ প্রয়োজন (২০২৬-২৭)	0.00 + 10.00 = 10.00 লক্ষ
----------------------	---------------------	-----------	------------------------------	---------------------------

Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lac)	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1/MOD-3/ 2026-27	২০২৬-২৭ আর্থিক সালে নিম্নলিখিত বাৎসরিক ভিত্তিতে মড-৩ বিভাগের আওতাধীন ৫ টি নলকূপ রিজেনারেশন ও ৩ টি নলকূপ র-হাইড্রিং এবং ওয়াশিং কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	6.81	Dates		10/8/2026	24/8/2026	31/8/2026	7/9/2026	14/9/2026	21/9/2026	10/8/2026 to 21/9/2026	
								Days		0	14	7	7	7	7	42	365
2/MOD-3/ 2026-27	২০২৬-২৭ ইং আর্থিক সালে বিভিন্ন গভীর নলকূপ পানির সহিত বাসি আসায় বাকেরটিং (৮" x ৪") কাজ।	lot	1	e GP RFQ	HOPE	CWASA Own Fund	3.19	Dates		10/8/2026	24/8/2026	31/8/2026	7/9/2026	14/9/2026	21/9/2026	10/8/2026 to 21/9/2026	
								Days		0	14	7	7	7	7	42	365
Total							10.00										

২০.০৭.২৬
মোহাম্মদ ফারহান আল বেদীন
উপ-সহকারী প্রকৌশলী
মড-৩
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২২/০৭/২৬
অনিবারন ভট্টাচার্য
উপ-সহকারী প্রকৌশলী
মড-৩, চট্টগ্রাম ওয়াসা।

২২/০৭/২৬
Mohammed Yousuf
Executive Engineer
Mod-3
Chattogram Wasa.

Annual Procurement Plan of 2026-2027

Ministry/Division: L.G.R.D & Co-Operatives
Agency: CWASA
Procuring Entity Name & Code: MOD-3
Project/Programme Name & Code: Yearly & Regular Land Development Works

Budget: Revenue (Capital Head)

মূলধন খাত (দাপন ও ভূমি উন্নয়ন)	বরাদ্দ (২০২৫-২৬)	50 লক্ষ	বরাদ্দ প্রয়োজন (২০২৬-২৭)	0.00 + 785.00 = 785.00 লক্ষ
---------------------------------	---------------------	---------	------------------------------	-----------------------------

Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lac)	Time Code for Process	Advertise Prequal(if applicable)	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1/MOD-3/ 2026-27	চট্টগ্রাম ওয়াসার মড-৩ অফিস ভবনের ৪র্থ তলা উর্ধ্বমুখী সম্প্রসারণ এবং ০১ টি লিফট সরবরাহ ও স্থাপন কাজ।	lot	1	e GP OTM	HOPE	CWASA Own Fund	220.00	Dates		10/8/2026	24/8/2026	31/8/2026	7/9/2026	14/9/2026	21/9/2026	10/8/2026 to 21/9/2026	
								Days		0	14	7	7	7	14	49	210
2/MOD-3/ 2026-27	চট্টগ্রাম ওয়াসার মড-৩ এর আওতাধীন বিভিন্ন পাশপাশ হাউজ এবং কোয়ার্টারের মাট ভরাট, ড্রেন নির্মাণ, বাড়িভাড়া ওয়াস এবং কু-গার্ডহু জলাধার নির্মাণ কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	15.00	Dates		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
								Days		0	14	7	7	7	14	49	90
3/MOD-3/ 2026-27	চট্টগ্রাম ওয়াসার কর্তৃপক্ষের যতেহাবাদে অধিহনকৃত জায়গায় বাড়িভাড়া ওয়াস নির্মাণ কাজ।	lot	1	e GP OTM	HOPE	CWASA Own Fund	550.00	Dates		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
								Days		0	14	7	7	7	14	49	210
Total							785.00										

২২.০৭.২৬
মোহাম্মদ জুনায়েদ আবেদীন
উপ-সহকারী প্রকৌশলী
মড-৩
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২২/০৭/২৬
অনিবার ভট্টাচার্য
উপ-সহকারী প্রকৌশলী
মড-৩, চট্টগ্রাম ওয়াসা।

XEROX
Mohammed Yousuf
Executive Engineer
Mod-03
Chattogram Wasa

Annual Procurement Plan of 2026-2027

Ministry/Division: L.G.R.D & Co- Operatives
Agency: CWASA
Procuring Entity Name & Code: MOD-3
Project/Programme Name & Code: Procurement of Different materials for MOD-3

Budget: Revenue (Capital Head)

যন্ত্রপাতি ও ভান্ডার খাত	বরাদ্দ (২০২৫-২৬)	২৪ লক্ষ	বরাদ্দ প্রয়োজন (২০২৬-২৭)	0.00	+	40.22	=	40.22 লক্ষ
--------------------------	---------------------	---------	------------------------------	------	---	-------	---	------------

Package No	Description of Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lakh Taka	Time Code for Process	Not Used in Goods	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1/MOD-3/2026-27	মড-৩ বিভাগের বিভিন্ন গভীর নলকূপ ব্যবহারের জন্য ০৪ সেট ০.৫ কিউসেক, ৭০ মিটার হেড ক্ষমতার সাবমারিনিক্যাল পাম্প-মোটর সংগ্রহের কাজ।	lot	1	e GP OTM	HOPE	CWASA Own Fund	16.22	Dates		26/03/2026	12/4/2026	10/6/2026	10/7/2026	16/07/2026	30/07/2026	26/03/2026 to 30/07/2026	
								Days		0	18	59	30	7	14	128	60
2/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ বিভাগের আওতাধীন বিভিন্ন গভীর নলকূপসমূহে পাম্প-মোটর এর জন্য স্পেয়ার বেরিন ক্যাক/ ক্যাট-ক্যাক সরবরাহ কাজ।	lot	1	e GP OTM	HOPE	CWASA Own Fund	7.00	Dates		10/7/2026	24/7/2026	31/7/2026	7/8/2026	14/8/2026	21/8/2026	10/7/2026 to 21/8/2026	
								Days		0	14	7	7	7	7	42	30
3/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ বিভাগের আওতাধীন বিভিন্ন গভীর নলকূপে ব্যবহারের জন্য ৪ ইঞ্চি কলাম পাইপ সংগ্রহের কাজ।	lot	1	e GP OTM	HOPE	CWASA Own Fund	4.00	Dates		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
								Days		0	14	7	7	7	14	42	30
4/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ বিভাগের আওতাধীন বিভিন্ন গভীর নলকূপসমূহে ডিজিটাইজেশন কাজ।	lot	1	e GP OTM	HOPE	CWASA Own Fund	10.00	Dates		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
								Days		0	14	7	7	7	14	42	30
5/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ বিভাগের আওতাধীন বিভিন্ন পাম্প হাউজে বৈদ্যুতিক ওয়্যারিং এবং লাইট সরবরাহ ও স্থাপন কাজ।	lot	1	e GP OTM	HOPE	CWASA Own Fund	3.00	Dates		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
								Days		0	14	7	7	7	14	42	60
Total							40.22										

২২.০৭.২৬
মোঃ হুমায়ুন কবীর
উপ-সহকারী প্রকৌশলী
মড-৩
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২২.০৭.২৬
অনিবার ভট্টাচার্য
উপ-সহকারী প্রকৌশলী
মড-৩, চট্টগ্রাম ওয়াসা।

২২.০৭.২৬
Mohammed Yousuf
Executive Engineer
Mod-3
Chattogram Wassa

Annual Procurement Plan of 2026-2027

Ministry/Division: L.G.R.D & Co-Operatives
 Agency: CWASA
 Procuring Entity Name & Code: MOD-3
 Project/Programme Name & Code: Yearly & Regular Land Development Works
 Budget: Revenue (Capital Head)

পাইপ লাইন স্থাপন ও রাক্ষকাটা	বরাদ্দ 59 লক্ষ (২০২৫-২৬)	বরাদ্দ প্রয়োজন 0.00 + 59.16 = 59.16 লক্ষ (২০২৬-২৭)
------------------------------	-----------------------------	--

Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lac)	Time Code for Process	Advertisement Prequalification (if applicable)	Invite/Advertisement Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ এর আওতাধীন বিভিন্ন এলাকায় পাইপ লাইন স্থাপন, আচ্ছাদনযোগ্য কাজ এবং রাক্ষকাটা কতিপয়।	lot	1	e GP LTM	HOPE	CWASA Own Fund	12.00	Dates		5/1/2027	19/01/2027	26/10/2027	2/2/2027	9/2/2027	23/02/2027	5/01/2027 to 23/02/2027	
								Days		0	14	7	7	7	14	49	50
2/MOD-3/2026-27	চট্টগ্রাম ওয়াসার মড-৩ বিভাগের আওতাধীন কে বি আমান আলী রোড, সাদেক শাহ মাজার গেইট কাই লেইনে ১৮০ মিটার ১০০ এম এম ব্যাসের uPVC বিতরণী পাইপলাইন স্থাপন কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	5.78	Dates		10/3/2025	27/3/2025	10/4/2025	15/4/2025	17/4/2025	28/4/2025	10/3/2025 to 28/4/2025	
								Days		0	17	14	5	2	11	49	500
2/MOD-3/2026-27	চট্টগ্রাম ওয়াসার আওতাধীন অগ্নিজন-কোয়াইপ সংযোগ সড়কে অনন্য আবাসিক এলাকায় ক্ষতিগ্রস্ত ৪০০ মিটার ৩০০ এম এম ব্যাসের uPVC বিতরণী পাইপলাইন পুনঃস্থাপন কাজ।	lot	1	e GP LTM	HOPE	CWASA Own Fund	41.38	Dates		8/1/2026	25/1/2026	15/2/2026	25/3/2026	15/4/2026	16/4/2026	8/1/2026 to 16/4/2026	
								Days		0	17	21	38	21	1	98	150
Total							59.16										

১২.০৭.২৬
 মোহাম্মদ ফারুক আলী
 উপ-সহকারী প্রকৌশলী
 মড-৩
 চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২২/০৮/২৬
 অনিবার্ণ প্রকৌশলী
 উপ-সহকারী প্রকৌশলী
 মড-৩, চট্টগ্রাম ওয়াসা।

২২/০৮/২৬
 Mohammed Yusuf
 Executive Engineer
 Mod-3
 Chattogram Wasa

ANNUAL PROCUREMENT PLAN :2026-27**Budget : CWASA Revenue**

Ministry/Division: Local Government, Rural Development and Co-operatives/Local Government Division.

Agency: Chattogram Water Supply and Sewerage Authority, Chattogram.

Procurement Entity Name : MOD-04.

Package No.	Description of Procurement Package	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Lakh.Tk.	Time code for process	Not used in goods	Invite/advertise tender	Tender Opening	Tender Evaluation	Approval of award	Notification of award (NOA)	Signing of contract	Total time in contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Regular repair and maintenance works of submersible pump, column pipe, delivery line etc. installed at different Deep Tube Wells of MOD-04 on yearly (2026-27) basis.	L/S	L/S	LTM	Managing Director or	CWASA Revenue Budget (সহকারী সেরামত বাত)	05 Lakh	Planned dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	365
								Actual dates									
2	Regular repair and maintenance works of electric panels, pump-motor of boosting station, transformer etc. under MOD-04 division on yearly (2026-27) basis.	L/S	L/S	LTM	Managing Director or	CWASA Revenue Budget (সহকারী সেরামত বাত)	05 Lakh	Planned dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	365
								Actual dates									
3	Regular Rewinding, Repairing, servicing and Testing works of submersible type motors of different Deep Tube Wells under MOD-04 division on yearly (2026-27) basis.	L/S	L/S	LTM	Managing Director or	CWASA Revenue Budget (সহকারী সেরামত বাত)	03 Lakh	Planned dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	365
								Actual dates									

Package No	Description of Procurement Package	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Lakh Tk.	Time code for process	Not used in goods	Involve/advertise tender	Tender Opening	Tender Evaluation	Approval of award	Notification of award (NOA)	Signing of contract	Total time in contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
4	Regular Rewinding and Re-generation works of different Deep Tube Wells under MOD-04 division on yearly (2026-27) basis.	L/S	L/S	LTM	Managing Direct or	CWASA Revenue Budget (ডিউব্লিং/রেজেনারেশন বাস)	05 Lakh	Planned dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	365
								Actual dates									
5	Repair and maintenance works of 100mm & 150mm dia. Pipe line under MOD-04 division on yearly (2026-27) basis.	L/S	L/S	LTM	Managing Direct or	CWASA Revenue Budget (পাইপ লাইন রিপারেশন বাস)	18 Lakh	Planned dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	365
								Actual dates									
6	Repair and maintenance works of 200mm & 300mm dia. Pipe line under MOD-04 division on yearly (2026-27) basis.	L/S	L/S	LTM	Managing Direct or	CWASA Revenue Budget (পাইপ লাইন রিপারেশন বাস)	16 Lakh	Planned dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	365
								Actual dates									

10/07/26

\$

\$

✓

৩৭

(Signature)

Package No.	Description of Procurement Package	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Lakh Tk.	Time code for process	Not used in goods	Invite/advertise tender	Tender Opening	Tender Evaluation	Approval of award	Notification of award (NOA)	Signing of contract	Total time in contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
7	Repair and maintenance works of 450mm & 600mm dia. Pipe line under MOD-04 division on yearly(2026-27) basis.	L/S	L/S	LTM	Managing Director	CWASA Revenue Budget (পাইপ লাইন মেরামত খাত)	10 Lakh	Planned dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	23	62	365
								Actual dates									
8	Pipe line rehabilitation work for Water Logging project of Chittagong Development Authority under MOD-4 division, Chattogram WASA.	L/S	L/S	LTM	Managing Director	CWASA Revenue Budget (পাইপ লাইন মেরামত খাত)	20 Lakh	Planned dates		29.10.26	12.11.26	22.11.26	29.11.26	02.12.26	01.01.27	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	180
								Actual dates									
9	Pipe line Inter-connection work and line block & iron cleaning work of different dia. Pipe line under MOD-4 division, Chattogram WASA.	L/S	L/S	LTM	Managing Director	CWASA Revenue Budget (পাইপ লাইন মেরামত খাত)	10 Lakh	Planned dates		29.10.26	12.11.26	22.11.26	29.11.26	02.12.26	01.01.27	-	01.03.27
								Planned Days		0	14	10	7	3	28	62	60
								Actual Dates									

Package No.	Description of Procurement Package	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Lakh.Tk.	Time code for process	Not used in ponds	Invite/advertise tender	Tender Opening	Tender Evaluation	Approval of award	Notification of award (NOA)	Signing of contract	Total time in contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10	Replacement works of 300mm,200mm dia. Jublee Road Pump rising pipe line and 150mm dia. Distribution pipe line under MOD-4 division, Chattogram WASA.	L/S	L/S	LTM	Managing Director	CWASA Revenue Budget (পাইপ লাইন মেইনটেইনেন্স খাত)	10 Lakh	Planned Dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	31.08.26
								Planned Days		0	14	10	7	3	28	62	66
								Actual Dates									
11	Pipe line network renovation work of Parade Corner Boosting station under MOD-4 division, Chattogram WASA.	L/S	L/S	LTM	Managing Director	CWASA Revenue Budget (পাইপ লাইন মেইনটেইনেন্স খাত)	12 Lakh	Planned Dates		29.10.26	12.11.26	22.11.26	29.11.26	02.12.26	01.01.27	-	31.03.27
								Planned Days		0	14	10	7	3	28	62	90
								Actual Dates									
12	MS Special pipe line replacement work at different area under MOD-4 division, Chattogram WASA.	L/S	L/S	LTM	Managing Director	CWASA Revenue Budget (পাইপ লাইন মেইনটেইনেন্স খাত)	15 Lakh	Planned Dates		29.10.26	12.11.26	22.11.26	29.11.26	02.12.26	01.01.27	-	31.03.27
								Planned Days		0	14	10	7	3	28	62	90
								Actual Dates									

Ref 7-26

8

5

✓

9

Ref 7-26

Pa ck ag e No	Description of Procurement Package	Unit	Qty.	Procure ment Metho d & type	Contra ct Appro ving Autho rity	Source of Funds	Estimate d cost in Lakh Tk.	Time code for process	Not used in goods	Invite/ advertise tender	Tender Opening	Tender Evaluatio n	Approval of award	Notificati on of award (NOA)	Signing of contract	Total time in contr act signa ture	Time for completi on of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
13	Supply and Installation of new pipe line at Abu Jafar Road of Mia Khan Nagar and K.D. Aman Ali Road By Lane (Khal per) Chawkbazar under MOD-4 division, Chattogram WASA.	L/S	L/S	LTM	Mana ging Direct or	CWASA Revenue Budget (সহিংসার বাজার ও কলকাতা বাস)	20 Lakh	Planned Dates		29.10.26	12.11.26	22.11.26	29.11.26	02.12.26	01.01.27	-	30.04.27
								Planned Days		0	14	10	7	3	28	62	120
								Actual Dates									
14	Repair and maintenance work of different Quarters & MOD-4 Office room of MOD-4 division, on yearly (2026-27) basis.	L/S	L/S	LTM	Mana ging Direct or	CWASA Revenue Budget (ইমারত সেবার বাস)	15 Lakh	Planned Dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	365
								Actual Dates									
15	Supply and Installation of CCTV Surveillance System at MOD-04, Chattogram WASA	L/S	L/S	OTM	Mana ging Direct or	CWASA Revenue Budget (সহিংসার ও কলকাতা বাস)	12 Lakh	Planned Dates		29.10.26	12.11.26	22.11.26	29.11.26	02.12.26	01.01.27	-	01.03.27
								Planned Days		0	14	10	7	3	28	62	60
								Actual Dates									

100/2026

৯

৯

৯

৯

৯

Package No.	Description of Procurement Package	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Lakh Tk.	Time code for process	Not used in goods	Invite/advertise tender	Tender Opening	Tender Evaluation	Approval of award	Notification of award (NOA)	Signing of contract	Total time in contract signature	Time to completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
16	Supply and Installation of Instant Power Supply (IPS) with battery for MOD-04 Office under MOD-04 division, Chattogram WASA.	L/S	L/S	OTM	Managing Director	CWASA Revenue Budget (বরাদ্দ ও ব্যয়)	03 Lakh	Planned Dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	15.09.26
								Planned Days		0	14	10	7	3	28	62	45
								Actual Dates									
17	Supply and Installation of 50 KW Capacity Booster pump-motor set for Parader Corner Boosting Station at MOD-04, Chattogram WASA	L/S	L/S	OTM	Managing Director	CWASA Revenue Budget (বরাদ্দ ও ব্যয়)	65 Lakh	Planned Dates		29.10.26	12.11.26	22.11.26	29.11.26	02.12.26	01.01.27	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	180
								Actual Dates									
18	Construction of MOD-04 Office building under MOD-04 Division, Chattogram WASA.	L/S	L/S	OTM	Managing Director	CWASA Revenue Budget (বরাদ্দ ও ব্যয়)	100 Lakh	Planned Dates		01.05.26	14.05.26	24.05.26	01.06.26	04.06.26	01.07.26	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	365
								Actual Dates									

RECEIVED

৪

৬

12

৭

৭

Package No.	Description of Procurement Package	Unit	Qty.	Procurement Method & type	Contract Approving Authority	Source of Funds	Estimated cost in Lakh.Tk.	Time code for process	Not used in goods	Invite/ advertise tender	Tender Opening	Tender Evaluation	Approval of award	Notification of award (NOA)	Signing of contract	Total time in contract signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
19	Construction of Main Gate for ADC Hill under MOD-04 Division, Chattogram WASA.	L.S	L.S	OTM	Managing Director	CWASA Revenue Budget (স্বাস্থ্য ও স্থানীয় উন্নয়ন)	50 Lakh	Planned Dates		29.10.26	12.11.26	22.11.26	29.11.26	02.12.26	01.01.27	-	30.06.27
								Planned Days		0	14	10	7	3	28	62	130
								Actual Dates									

Mst. Af.
05/05/26
(Mohammed Mostak Ahmed)
Sub-Assistant Engineer
MOD-04
Chattogram WASA

Mst. Af.
05.05.26
(Mohammad Saiful Islam)
Assistant Engineer
MOD-04
Chattogram WASA

Sumit
13/5/2026 - 02
(Soumit Paul)
Executive Engineer
MOD-04
Chattogram WASA
01/07/26
SE(MOD)

U.A.
04/04/26
CE

05/05/26

২০২৬-২৭ আর্থিক সালের বার্ষিক ক্রয় পরিকল্পনা

মন্ত্রণালয়/বিভাগ	এলজিআরডি মন্ত্রণালয়/ স্থানীয় সরকার বিভাগ
সংস্থা	চট্টগ্রাম ওয়াসা
ক্রয়কারী এনটিটির নাম ও কোড	আইসিটি সার্কেল
প্রকল্প/কার্যক্রমের নাম ও কোড	বার্ষিক ও নিয়মিত কাজ

প্যাকেজ নং	ক্রয়ের জন্য প্যাকেজের বর্ণনা	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাকলিত বায় (লক্ষ টাকায়)	সম্ভাব্য তারিখ			
								প্রাক যোগ্যতা আঙ্গান	দরপত্র আঙ্গান	চুক্তি স্বাক্ষর	চুক্তি অনুযায়ী কার্য সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২
১/আইসিটি সার্কেল/ ২০২৬-২৭	২০২৬-২৭ আর্থিক সালে চট্টগ্রাম ওয়াসায় Dedicated Bandwidth ও Real IP block সরবরাহকরণ এবং LAN / WAN কানেক্টিভিটি ট্রাবলশুটিং এ সহায়তা প্রদান কাজ।	Lot	১	OTM	ব্যবস্থাপনা পরিচালক, চট্টগ্রাম ওয়াসা	চট্টগ্রাম ওয়াসার নিজস্ব তহবিল	৭.৬২	প্রযোজ্য নয়	ডিসেম্বর ২০২৬	ফেব্রুয়ারি ২০২৭	০৭.০৩.২০২৮
১/আইসিটি সার্কেল/ ২০২৬-২৭	চট্টগ্রাম ওয়াসার গ্রাহক সেবা কেন্দ্রে হেল্পলাইন সেবা ও সহায়তা প্রদান (২০২৬-২৭) কাজ।	Lot	১	OTM	ব্যবস্থাপনা পরিচালক, চট্টগ্রাম ওয়াসা	চট্টগ্রাম ওয়াসার নিজস্ব তহবিল	১১.৪৬	প্রযোজ্য নয়	নভেম্বর ২০২৬	জানুয়ারি ২০২৭	৩১.০১.২০২৮
১/আইসিটি সার্কেল/ ২০২৬-২৭	চট্টগ্রাম ওয়াসার মড-১ এ হেল্পলাইন সেবা ও সহায়তা প্রদান কাজ।	Lot	১	OTM	ব্যবস্থাপনা পরিচালক, চট্টগ্রাম ওয়াসা	চট্টগ্রাম ওয়াসার নিজস্ব তহবিল	৪.১৭	প্রযোজ্য নয়	ফেব্রুয়ারি ২০২৭	এপ্রিল ২০২৭	০২.০৫.২০২৮
১/আইসিটি সার্কেল/ ২০২৬-২৭	২০২৬-২৭ খ্রিঃ আর্থিক সালে আইসিটি সার্কেলসহ সার্ভার, কম্পিউটার, ইউপিএস, প্রিন্টার প্রভৃতি যন্ত্রাংশের মেরামত, রক্ষণাবেক্ষণ ও সরবরাহকরণ কাজ।	Lot	১	OTM	ব্যবস্থাপনা পরিচালক, চট্টগ্রাম ওয়াসা	চট্টগ্রাম ওয়াসার নিজস্ব তহবিল	৪.৮৯	প্রযোজ্য নয়	আগস্ট ২০২৬	অক্টোবর ২০২৬	৩০.০৬.২০২৭
	মোট =						২৮.১৪				

29/04/2026
নিশা মনি জাহান
জাটা এন্ড্রি অপারেটর
সিস্টেম উন্নয়ন বিভাগ
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।


29/07/26
মুহফিজ জাহান
কম্পিউটার প্রোগ্রামার
সিস্টেম উন্নয়ন বিভাগ
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।


29/07/26
শফিকুল হাশিম
সিস্টেম এনালিস্ট
আইসিটি সার্কেল
চট্টগ্রাম ওয়াসা।


ANNUAL PROCUREMENT PLAN for 2026-27 FISCAL YEAR (Works)

Ministry / Division	Local Government, Rural Development and Co-operatives/Local Government Division
Agency	Chattogram WASA
Procuring Entity Name & Code	Executive Engineer, Construction Division -2
Project Name	Not Applicable.

Sl No	Package No.	Description of Procurement Item (as per DPP/TAPP)	Unit	Quantity	Procurement Method & Type	Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of contract	Completion of contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	W1/26-27	Vertical Extension of CWASA Head Office Building (3rd Floor) under Construction Division-2, Chattogram WASA	Nos	1	OTM	MD. CWASA	CWASA Fund	1500.00	Planned days		7	15	7	3	14	730	776.00
									Actual Date								
									Planned Date	01-Sep-26	08-Sep-26	23-Sep-26	30-Sep-26	03-Oct-26	17-Oct-26	16-Oct-28	
2	W2/26-27	Construction of 10 Nos. 2" dia. Test Tube Well at different location within Chattogram City Corporation Area under Construction Division -2, CWASA. Chattogram	Nos	1	OTM	MD. CWASA	CWASA Fund	45.00	Planned days		7	15	7	3	14	365	411.00
									Actual Date								
									Planned Date	31-Jul-25	07-Aug-25	22-Aug-25	29-Aug-25	01-Sep-25	15-Sep-25	15-Sep-26	


Assistant Engineer, CD-2


16.07.2026
Executive Engineer, CD-2
Md. Rezaul Ahsan Chowdhury
Executive Engineer
Construction Division 2
Chattogram WASA


16.07.2026
Superintending Engineer (P&C)
Mohammad Ariful Islam
Superintending Engineer
(Planning & Construction)
Chattogram WASA, Chattogram


16/07/26
Chief Engineer
Makshud Alam
Chief Engineer
Chattogram WASA.


DMD (Engineering)


ANNUAL PROCUREMENT PLAN for 2026-27 FISCAL YEAR (Goods)


Ministry / Division	Local Government, Rural Development and Co-operatives/Local Government Division
Agency	Chattogram WASA
Procuring Entity Name & Code	Executive Engineer, Construction Division -2
Project Name	Not Applicable.


Sl No	Package No.	Description of Procurement Item	Unit	Quantity	Procurement Method & Type	Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of contract	Completion of contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	G1/26-27	Supplying of Furniture for CWASA Head Office Building at Dampara, Chattogram for the FY 2026-27	Nos	1	OTM	Managing Director, CWASA	CWASA Fund	50.00	Planned days		21	14	7	3	14	120	179.00
									Actual Date								
									Planned Date	30-Jul-26	20-Aug-26	03-Sep-26	10-Sep-26	13-Sep-26	27-Sep-26	25-Jan-27	


Total

50.00


21/9/2026
Assistant Engineer, CD-2


16.07.2026
Executive Engineer, CD-2
Md. Rezaul Anwar Chowdhury
Executive Engineer
Construction Division-2
Chattogram WASA


16.07.2026
Superintending Engineer (P&C)
Mohammed Anful Islam
Superintending Engineer
(Planning & Construction)
Chattogram WASA, Chattogram


16/07/26
Chief Engineer
Makahud Alam
Chief Engineer
Chattogram WASA.


16/07/2026
DMD (Engineering)

২০২৬-২৭ আর্থিক সালের উন্নয়ন প্রকল্প/কার্যক্রমের ত্রুটি পরিকল্পনা											
মন্ত্রণালয়/বিভাগ		এলজিআরডি মন্ত্রণালয়/স্থানীয় সরকার বিভাগ									
সংস্থা		চট্টগ্রাম ওয়াসা									
ক্রয়কারী এনটিটির নাম ও কোড		ব্যবস্থাপনা পরিচালক, চট্টগ্রাম ওয়াসা						৩৭০৫			
প্রকল্প/কার্যক্রমের নাম ও কোড		সংগ্রহ বিভাগ, চট্টগ্রাম ওয়াসা									
ক্রমিক নং	ডিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরণ	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাকল্পিত ব্যয় (টাকা)	সম্ভাব্য তারিখ			
								প্রাক যোগ্যতা আহ্বান	পরামর্শ আহ্বান	চুক্তি স্বাক্ষর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২
1.	Supply of High-Density Polyethylene (HDPE) Saddle Clamp and Ferule with cutter for Water Connection of Chattogram WASA under year of 2026-2027.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৭৫,৬৫,৫০০.০০	প্রযোজ্য নয়	১০ জুলাই- ২০২৬	আগস্ট- ২০২৬	৩০.০৬.২০২৭
2.	Yearly Supply of Computer Bill form Computer form for Billing Section of Chattogram WASA under 2026-27 revenue budget.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	২৩,৯৯,২০০.০০	প্রযোজ্য নয়	১০ জুলাই- ২০২৬	আগস্ট- ২০২৬	৩০.০৬.২০২৭
3.	Yearly supply of Tyre-Tube for Transport Pool of Chattogram WASA under year 2026-27 revenue budget.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৩২,৮৯,৫০০.০০	প্রযোজ্য নয়	২০ জুলাই- ২০২৬	আগস্ট- ২০২৬	৩০.০৬.২০২৭
4.	Supply of Shoes & Socks for all stuffs of CWASA under year of 2026-2027 from revenue budget Chattogram WASA.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৬,০০,০০০.০০	প্রযোজ্য নয়	২০ আগস্ট- ২০২৬	আগস্ট- ২০২৬	১২.১০.২০২৬
5.	Yearly supply of Printer Toner Ribbon Cartridge etc under year of 2026-27 from revenue budget Chattogram WASA.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৩১,০০,০০০.০০	প্রযোজ্য নয়	১০ জুলাই- ২০২৬	আগস্ট- ২০২৬	৩০.০৬.২০২৭
6.	Yearly Supply of Battery for Transport Pool under year of 2026-2027 from CWASA revenue budget Chattogram WASA.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৮,৪৫,৮৫০.০০	প্রযোজ্য নয়	১০ জুলাই- ২০২৬	আগস্ট- ২০২৬	৩০.০৬.২০২৭





7.	Yearly Supply of Paper for different division of Chattogram WASA under year 2026-2027	Packet	১০০০	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৭,৫০,০০০.০০	প্রযোজ্য নয়	১০ আগস্ট - ২০২৬	সেপ্টেম্বর- ২০২৬	৩০.০৬.২০২৭
8.	Procurement of Stationary under year of 2026-2027 from revenue budget Chattogram WASA	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	১৩,০০,০০০.০০	প্রযোজ্য নয়	আগস্ট- ২০২৬	সেপ্টেম্বর- ২০২৬	৩১.১২.২০২৬
9.	Supply of Computer and Printer for different division of Chattogram WASA under year 2026-27.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৩৫,০০,০০০.০০	প্রযোজ্য নয়	আগস্ট- ২০২৬	সেপ্টেম্বর- ২০২৬	৩১.১২. ২০২৬
10.	Procurement & Sewing of summer cloths for all leverage obtainable staffs of Chattogram WASA.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	১০,০০,০০০.০০	প্রযোজ্য নয়	সেপ্টেম্বর- ২০২৬	অক্টোবর- ২০২৬	৩১.১২.২০২৬
11.	Supply of Printing materials of year 2026-27 for different division of Chattogram WASA.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	১০,০০,০০০.০০	প্রযোজ্য নয়	ডিসেম্বর - ২০২৬	জানুয়ারি - ২০২৬	৩০.০৩.২০২৭
12.	Supply of Medicine & Medical Equipment for Chattogram WASA Hospital under year 2026-27.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	২০,০০,০০০.০০	প্রযোজ্য নয়	১ অক্টোবর ২০২৬	ডিসেম্বর - ২০২৬	৩০.০৩.২০২৭
13.	Supply of Electrical Materials for different division of Chattogram WASA.	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৭,০০,০০০.০০	প্রযোজ্য নয়	১ অক্টোবর ২০২৬	ডিসেম্বর - ২০২৬	৩০.০৩.২০২৭
14.	Supply of Diary-2027 and Calendar-2027 for CWASA .	Lot	১	OTM NCT	HOPE	চট্টগ্রাম ওয়াসা	৫,০০,০০০.০০	প্রযোজ্য নয়	আগস্ট- ২০২৬	সেপ্টেম্বর- ২০২৬	৩১.১২.২০২৬
	মোট						২,৮৫,৫০,০৫০.০০				

২৬/০৭/২৬
মোঃ হামিদুল ইসলাম
উপ-সহকারী প্রকৌশলী
সংগ্রহ বিভাগ
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

নিঃ/প্রঃ
২৬/০৭/২৬
নির্বাহী প্রকৌশলী
সংগ্রহ বিভাগ
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।

২৬.০৭.২৬
শাহিদা মতিমা চৌধুরী
উপ-সহকারী প্রকৌশলী
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।


২৬/৭/২৬
DMD(A)
শাহিদা আলম
উপ-সহকারী পরিচালক (প্রশাসন)
চট্টগ্রাম ওয়াসা, চট্টগ্রাম।


২০২৬-২০২৭ আর্থিক সালের উন্নয়ন কার্যক্রমের ত্রুটি পরিকল্পনা											
মন্ত্রণালয়/বিভাগ		এলজিসারতি মন্ত্রণালয়/স্থানীয় সরকার বিভাগ									
সংস্থা		চট্টগ্রাম ওয়াশা									
ক্রয়কারী এনটিটির নাম ও কোড		ব্যবস্থাপনা পরিচালক, চট্টগ্রাম ওয়াশা									
প্রকল্প/কার্যক্রমের নাম ও কোড		যানবাহন শাখা, চট্টগ্রাম ওয়াশা									
ক্রমিক নং	ক্রয় কাজ	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরন	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্জের উৎস	প্রাকল্পিত ব্যয় (টাকা)	সম্ভাব্য তারিখ			
								প্রাক যোগ্যতা আহবান	দরপত্র আহবান	চুক্তি স্বাক্ষর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২
১	চট্ট-মেট্রো-ঘ-১১-০৬৬৯ (পাজেরো জীপ) গাড়ি মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	২৬০,০০০.০০	প্রযোজ্য নয়	আগস্ট-২০২৬	আগস্ট-২০২৬	ডিসেম্বর --২০২৬
২	চট্ট-মেট্রো-ঘ-১১-০১৬৯ (পাজেরো জীপ) গাড়ি মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	২৪০,০০০.০০	প্রযোজ্য নয়	আগস্ট-২০২৬	আগস্ট-২০২৬	ডিসেম্বর --২০২৬
৩	চট্ট-মেট্রো-ঠ-১১-০৩৫০ (ডাকল ক্যাব শিক আপ) গাড়ি মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	১৫০,০০০.০০	প্রযোজ্য নয়	সেপ্টেম্বর-২০২৬	সেপ্টেম্বর-২০২৬	জানুয়ারী -- ২০২৭
৪	চট্ট-মেট্রো-ঘ-১২-৭০৮৯ (এভেনুজ) গাড়ি মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	৮০,০০০.০০	প্রযোজ্য নয়	সেপ্টেম্বর-২০২৬	সেপ্টেম্বর-২০২৬	জানুয়ারী -- ২০২৭
৫	ঢাকা-মেট্রো-গ-৩৩-২৭৪৩ (কার) গাড়ি মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	১০০,০০০.০০	প্রযোজ্য নয়	সেপ্টেম্বর-২০২৬	সেপ্টেম্বর-২০২৬	জানুয়ারী -- ২০২৭
৬	চট্ট-মেট্রো-গ-১৩-৩৮৩৯ (কার) গাড়ি মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	১০০,০০০.০০	প্রযোজ্য নয়	সেপ্টেম্বর-২০২৬	সেপ্টেম্বর-২০২৬	জানুয়ারী -- ২০২৭
৭	চট্ট-মেট্রো-গ-১৩-৩৮৪০ (কার) গাড়ি মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	১২০,০০০.০০	প্রযোজ্য নয়	সেপ্টেম্বর-২০২৬	সেপ্টেম্বর-২০২৬	জানুয়ারী -- ২০২৭
৮	চট্ট-মেট্রো-গ-১২-৬২৮৭ (কার) গাড়ি মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	১০০,০০০.০০	প্রযোজ্য নয়	নভেম্বর-২০২৬	নভেম্বর-২০২৬	ফেব্রুয়ারী -২০২৭
৯	চট্ট-মেট্রো-ঘ-১১-১৫৫৪ (ফুর্না জীপ)	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াশা	১৬০,০০০.০০	প্রযোজ্য নয়	আগস্ট-২০২৬	আগস্ট-২০২৬	ডিসেম্বর --২০২৬


নত্যাযিত

মুহাম্মদ শাহাব উদ্দিন
নির্বাহী প্রকৌশলী
যানবাহন শাখা
চট্টগ্রাম ওয়াশা, চট্টগ্রাম।

১০	চট্ট-মেট্রো-উ-১১-০৬৮৪ (জলবাহী) গাড়ী মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াসা	১৮০,০০০.০০	প্রযোজ্য নয়	জুন-২০২৬	জুন-২০২৬	জুন-২০২৭
১১	চট্ট-মেট্রো-উ-১১-০৬৮৫ (জলবাহী) গাড়ী মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াসা	১৮০,০০০.০০	প্রযোজ্য নয়	জুন-২০২৬	জুন-২০২৬	জুন-২০২৭
১২	চট্ট-মেট্রো-উ-১১-০৬৮৬ (জলবাহী) গাড়ী মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াসা	১৮০,০০০.০০	প্রযোজ্য নয়	জুন-২০২৬	জুন-২০২৬	জুন-২০২৭
১৩	চট্ট-মেট্রো-উ-১১-০৬৮৭ (জলবাহী) গাড়ী মেরামতি কাজ	Lot	১	OTM/LTM, NCT	HOPE	চট্টগ্রাম ওয়াসা	১৮০,০০০.০০	প্রযোজ্য নয়	জুন-২০২৬	জুন-২০২৬	জুন-২০২৭
মোট							২,০৩০,০০০.০০				


 ২৭/৭/২৬
 আনোয়ারুল কাইয়ুম চৌধুরী
 উপ-সহকারী প্রকৌশলী
 যানবাহন শাখা
 চট্টগ্রাম ওয়াসা, চট্টগ্রাম।


 ২৬/৭/২৬
 মুহাম্মদ শাহাব উদ্দিন
 নির্বাহী প্রকৌশলী
 যানবাহন শাখা
 চট্টগ্রাম ওয়াসা, চট্টগ্রাম।


 ২৬.৭.২৬
 মাজ

DMD(A)

অনুমোদিত


 মুহাম্মদ শাহাব উদ্দিন
 নির্বাহী প্রকৌশলী
 যানবাহন শাখা
 চট্টগ্রাম ওয়াসা, চট্টগ্রাম।