

**ANNUAL PROCUREMENT PLAN FOR SERVICE (FY: 2024-2025, QUARTER: 1)**

Ministry / Division	: Ministry of Road Transport and Bridges/ Road Transport and Highway Division	Project cost (In Thousand Taka)	
Agency	: Dhaka Transport Coordination Authority (DTCA)	Total	8387.10
Procuring Entity Name	: Md. Mamunur Rahman (Project Director)	GoB	5399.56
Project / Programme Name & Code	: TA Project for Establishment of Clearing House for Integrating Transport Ticketing System in Dhaka City Adjacent Districts (Phase-II) (Code: 223045700)	PA	2987.54

Package No.	Description of Procurement Package as per TAPP (SERVICES) (7 Packages)	Unit	Qty	Procurement Method type	Contract Approving Authority	Source of Fund	Estimated Cost (In Lakh Tk.)	Time for Process	Indicative dates											
									Advertise Eol	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Combined Evaluation	Negotiation	Issuance of NoA/Work order	Letter of Acceptance	Sign of Contract	Total Time to Contract signature	Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
S3-CH(a)	Item-1 Design, Development, Testing, Implementation and Maintenance of an Android Based AFC Bus Validator System along with necessary system integration with Clearing House of DTCA. Item-2: Design, Development, Testing, Implementation and Maintenance of an Android-Based TOM System for Handy POS device along with necessary system integration with Clearing House of DTCA	system	2	QCBS	RTHD	GoB		Planned Dates	Not Applicable (Procurement Completed in Previous FY: 2023-24, but Payment Continues)											
								Planned Days												
								Actual Dates												
S3-CH (c)	Item 4: On-line Top-Up Server & System Development and Rapid Pass Apps Development	system	1	QCBS	RTHD	GoB		Planned Dates	16-08-2024	30-09-2024	30-10-2024	19-11-2024	02-12-2024	07-12-2024	06-01-2025	13-01-2025	27-01-2025	-	27-01-2028	
								Planned Days	0	45	30	20	13	5	30	7	14	164	1095	
								Actual Dates												
S6-CH	Advertising expenses	piece	L S	DPM (in Cash)	PD	GoB		Planned Dates	Not Applicable (Recurring Cost, Cost as per Requirement)											
								Planned Days												
								Actual Dates												
S7-CH	Audio-Video Film Production	piece	1	FBS	PD	GoB		Planned Dates	01-10-2024	15-11-2024	15-12-2024	04-01-2025	17-01-2025	22-01-2025	21-02-2025	28-02-2025	14-03-2025	-	14-03-2027	
								Planned Days	0	45	30	20	13	5	30	7	14	164	730	
								Actual Dates												
S8-CH	Consultancy Services for Clearing House Management	person	1	SIC	PD	GoB		Planned Dates	Not Applicable (Procurement Completed in Previous FY: 2022-23, but Payment Continues)											
								Planned Days												
								Actual Dates												
S9-CH	Hiring of 1 (One) Microbus with 1 (One) Driver	piece	1	OTM (NCT)	PD	GoB		Planned Dates	01-10-2024	01-10-2024	22-10-2024	21-11-2024	01-12-2024	-	11-12-2024	18-12-2024	08-01-2025	-	30-06-2025	
								Planned Days	0	0	21	30	10	-	10	7	21	99	173	
								Actual Dates												
S10-CH	Salary of outsourced PIU staffs (5 National persons, 60 MM)	person	5	OTM (NCT)	PD	GoB		Planned Dates	Not Applicable (Procurement Completed in Previous FY: 2022-23, but Payment Continues)											
								Planned Days												
								Actual Dates												
TOTAL VALUE OF SERVICES PROCUREMENT:							681.04													

*Asst. Manager*  
**Asst. Manager**  
 সাদ্দাম হোসেন  
 সহকারী প্রকল্প ব্যবস্থাপক  
 এন্টারপ্রাইজমেন্ট অব ক্লিয়ারিং হাউজ ফর ইন্টিগ্রেটিং  
 ট্রান্সপোর্ট টিকেটিং সিস্টেম ইন ঢাকা সিটি  
 এড এডজাসেন্ট ডিসট্রিক্টস (ফেইজ-২)

*Project Manager*  
**Project Manager**  
 ভেজ হাওলাদা  
 প্রকল্প ব্যবস্থাপক  
 ক্লিয়ারিং হাউজ ফর ইন্টিগ্রেটিং  
 ট্রান্সপোর্ট টিকেটিং সিস্টেম ইন ঢাকা সিটি  
 এড এডজাসেন্ট ডিসট্রিক্টস (ফেইজ-২)

*Project Director*  
**Project Director**  
 মোঃ মামুনুর রহমান  
 প্রকল্প পরিচালক  
 এন্টারপ্রাইজমেন্ট অব ক্লিয়ারিং হাউজ ফর ইন্টিগ্রেটিং  
 ট্রান্সপোর্ট টিকেটিং সিস্টেম ইন ঢাকা সিটি  
 এড এডজাসেন্ট ডিসট্রিক্টস (ফেইজ-২)

*Executive Director (DTCA)*  
**Executive Director (DTCA)**  
 নিবাহী পরিচালক (অতিরিক্ত সচিব)  
 ঢাকা পরিবহন সমন্বয় কর্তৃপক্ষ  
 সড়ক পরিবহন ও মহাসড়ক বিভাগ  
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়

**ANNUAL PROCUREMENT PLAN FOR GOODS (FY: 2024-2025, QUARTER: 1)**

Ministry / Division	: Ministry of Road Transport and Bridges/ Road Transport and Highway Division
Agency	: Dhaka Transport Coordination Authority (DTCA)
Procuring Entity Name	: Md. Mamunur Rahman (Project Director)
Project / Programme Name & Code	: TA Project for Establishment of Clearing House for Integrating Transport Ticketing System in Dhaka City & Adjacent Districts (Phase-II) (Code: 223045700)

Project cost (In Lakh Taka)	
8387.10	Total
5399.56	GoB
2987.54	PA

Package No.	Description of Procurement Package as per TAPP (GOODS) (8 Packages)	Unit	Qty	Procurement Method type	Contract Approving Authority	Source of Fund	Estimated Cost (In Lakh Tk.)	Time for Process	Invitation for Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Completion of Contract
									10	11	12	13	14	15	16	17
GD-2(c)	Procurement Rapid Pass Card and Associated Service	piece	150000	OTM (NCT)	HoPE (ED)	GoB	8	Planned Dated	07-02-2024	28-02-2024	18-04-2024	18-05-2024	21-05-2024	02-06-2024	-	30-09-2024
								Planned Days	0	21	50	30	3	12	116	120
								Actual Dates	07-02-2024	29-02-2024	30-07-2024					
GD-2(d)	Procurement of Rapid Pass Card and Associated Service	piece	150000	DPM	RTHD	GoB		Not Applicable (Procurement Completed in Previous FY: 2023-24, but Payment Continues)								
GD-4	Procurement of Scanner	piece	LS	RFQ	PD	GoB	8	Planned Dated	20-09-2024	27-09-2024	27-09-2024	28-10-2024	28-10-2024	-	-	04-11-2024
								Planned Days	0	7	0	31	0	-	38	7
								Actual Dates								
GD-5(a)	Procurement of Small Office Equipments and Associated Service	piece	LS	RFQ	PD	GoB	8	Planned Dated	12-11-2024	19-11-2024	19-11-2024	20-12-2024	20-12-2024	-	-	27-12-2024
								Planned Days	0	7	0	31	0	-	38	7
								Actual Dates								
GD-9	Procurement of Tele Conference System and Associated Service	piece	LS	RFQ	PD	GoB	8	Planned Dated	16-08-2024	23-08-2024	23-08-2024	23-09-2024	23-09-2024	-	-	30-09-2024
								Planned Days	0	7	0	31	0	-	38	7
								Actual Dates								
GD-10	Office Stationeries & other Consumables	piece	LS	DPM (in Cash)	PD	GoB	8	Planned Dated	Not Applicable (Recurring Cost, Cost as per requirement)							
								Planned Days								
								Actual Dates								
GD-12	Repair & Maintenance of Computer	piece	LS	DPM (in Cash)	PD	GoB	8	Planned Dated	Not Applicable (Recurring Cost, Cost as per requirement)							
								Planned Days								
								Actual Dates								
GD-13	Repair & Maintenance of Office Equipment	piece	LS	DPM (in Cash)	PD	GoB	8	Planned Dated	Not Applicable (Recurring Cost, Cost as per requirement)							
								Planned Days								
								Actual Dates								
TOTAL VALUE OF GOODS PROCUREMENT:																848.84

*Md. Mamunur Rahman*  
22/10/24  
Asst. Project Manager

সাদ্দাম হোসেন  
সহকারী প্রকল্প ব্যবস্থাপক  
এস্টাব্লিশমেন্ট অব প্রিয়ারিং হাউজ ফর ইন্টিগ্রেটিং  
ট্রান্সপোর্ট টিকেটিং সিস্টেম ইন ঢাকা সিটি  
এড এডভান্সেড ডিসট্রিক্টস (ফেইজ-২)

*Md. Parvej Haque*  
22/10/24  
Project Manager

মোঃ পারভেজ হাওলাদার  
প্রকল্প ব্যবস্থাপক  
এস্টাব্লিশমেন্ট অব প্রিয়ারিং হাউজ ফর ইন্টিগ্রেটিং  
ট্রান্সপোর্ট টিকেটিং সিস্টেম ইন ঢাকা সিটি  
এড এডভান্সেড ডিসট্রিক্টস (ফেইজ-২)

*Md. Mamunur Rahman*  
22/10/24  
Project Director

মোঃ মামুনুর রহমান  
প্রকল্প পরিচালক  
এস্টাব্লিশমেন্ট অব প্রিয়ারিং হাউজ ফর ইন্টিগ্রেটিং  
ট্রান্সপোর্ট টিকেটিং সিস্টেম ইন ঢাকা সিটি  
এড এডভান্সেড ডিসট্রিক্টস (ফেইজ-২)

*Nasrin*  
29-7-24  
Executive Director (DTCA)

নীলিমা আখতার  
নির্বাহী পরিচালক (অতিরিক্ত সচিব)  
ঢাকা পরিবহন সমন্বয় কর্তৃপক্ষ  
সড়ক পরিবহন ও মহাসড়ক বিভাগ  
সড়ক পরিবহন ও সেতু মন্ত্রণালয়