

**ANNUAL PROCUREMENT PLAN
Financial Year 2024-2025**

Ministry	Local Government, Rural Development & Co-operatives	Budget	GoB (Revenue)
Division	Local Government Division	Allocation for	Repairing and Maintenance
Agency	Dhaka Water Supply and Sewerage Authority (DWASA)	Total Allocation (in Lac)	657.02
Procuring Entity Name & Code	Executive Engineer, Store Division, Dhaka WASA		
Code	443		

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
	A	Head: Capital Expenditure																	
	A.1	For Office Building Construction (Code: 02-01-005)	(Allocation: 200.00 Lac)																
		For Works to be done																	
1	A.1.1	Construction of Open Tinshed Godown at Store Division compound, Dhaka WASA. Lot-1	Lot	1	LTM e-GP	CE	GoB (Rev.)	25.00	23.75	Planned Dates	22-Aug-24	5-Sep-24	19-Sep-24	26-Sep-24	2-Oct-24	30-Oct-24			
										Planned Days	0	14	14	7	7	28	70		
										Planned Days									
2	A.1.2	Construction of Open Tinshed Godown at Store Division compound, Dhaka WASA. Lot-2	Lot	1	LTM e-GP	CE	GoB (Rev.)	25.00	23.75	Planned Dates	22-Aug-24	5-Sep-24	19-Sep-24	26-Sep-24	2-Oct-24	30-Oct-24			
										Planned Days	0	14	14	7	7	28	70		
										Planned Days									
3	A.1.3	Construction of Open Tinshed Godown at Store Division compound, Dhaka WASA. Lot-3	Lot	1	LTM e-GP	CE	GoB (Rev.)	25.00	23.75	Planned Dates	22-Aug-24	5-Sep-24	19-Sep-24	26-Sep-24	2-Oct-24	30-Oct-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
4	A.1.4	Construction of Open Tinshed Godown at Store Division compound, Dhaka WASA. Lot-4	Lot	1	LTM e-GP	CE	GoB (Rev.)	25.00	23.75	Planned Dates	22-Aug-24	5-Sep-24	19-Sep-24	26-Sep-24	2-Oct-24	30-Oct-24			
										Planned Days	0	14	14	7	7	28	70		
										Planned Days									

PAUL SARKER
Sub-Assistant Engineer
Store Division, Dhaka WASA

মোঃ হাবিবুল হোসেন খান

নির্বাহী প্রকৌশলী

স্টোর বিভাগ, ঢাকা ওয়াসা

আহমেদ মজুমদার

প্রকৌশলী (চঃ দাঃ)

এস.এম.ডব্লিউ. সি সার্কেল,
ঢাকা ওয়াসা।

মুস্তাকিমুল রহমান

প্রধান প্রকৌশলী

চাকমা ওয়াসা

এ.কে.এম. সহিদ উদ্দিন

উপ-সহকারী প্রকৌশলী (পরিচালন ও রক্ষণাবেক্ষণ)

ঢাকা ওয়াসা।

কৌঃ তাকিম এ খান

সবস্থাপনা পরিচালক

ঢাকা ওয়াসা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
	A.2	For Computer & Accessories (Code: 02-01-017)	(Allocation: 2.00 Lac)																
		For Works to be done																	
11	A.2.1	Procurement of Printer and Computer accessories with related services for Store Division, Dhaka WASA	Lot	1	RFQ	SE	GoB (Rev.)	2.00	2.00	Planned Dates	22-Aug-24	5-Sep-24	19-Sep-24	26-Sep-24	2-Oct-24	30-Oct-24			
		Total						2.00	2.00	Planned Days	0	14	14	7	7	28	70		
	A.3	For Furniture & Office Equipment (Code: 02-01-018)	(Allocation: 5.00 Lac)																
		For Works to be done																	
12	A.3.1	Procurement of Office Furniture with related services for Store Division, Dhaka WASA	Lot	1	RFQ	SE	GoB (Rev.)	5.00	5.00	Planned Dates	22-Aug-24	5-Sep-24	19-Sep-24	26-Sep-24	2-Oct-24	30-Oct-24			
		Total						5.00	5.00	Planned Days	0	14	14	7	7	28	70		
		Total Capital expenditure							207.00										
	B	Operational Expenditure																	
	B.1	For Over Time (Code: 01-01-002)	(Allocation: 6.00 Lac)																
									6.00										
	B.2	For Wages (No work no pay) (Code: 01-01-003)	(Allocation: 0.00 Lac)																
									0.00										
	B.3	For Outsourcing (manpower) (Code: 01-01-004)	(Allocation: 0.00 Lac)																
									0.00										
	B.4	For Outsourcing (cleaning) (Code: 01-01-006)	(Allocation: 0.00 Lac)																
									0.00										
	B.5	For Conveyance (Code: 01-02-001)	(Allocation: 0.50 Lac)																
									0.50										

AUL SARKER
Assistant Engineer
Division, Dhaka WASA

মোঃ হারোয়ার হোসেন
নির্বাহী প্রকৌশলী
পান্ডার বিভাগ, ঢাকা ওয়াসা

মোঃ ইকবাল আহমেদ মজুমদার
প্রকৌশলী (চঃ দাঃ)
এস.এম.ডব্লিউ. সি সার্কেল,
ঢাকা ওয়াসা।

মোঃ সফিকুর রহমান
প্রকৌশলী এ.কে.এম. সহিদ উদ্দিন
এস.এম.ডব্লিউ. সি সার্কেল,
ঢাকা ওয়াসা।

প্রকৌঃ তাকসিম এ খান
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াসা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
	B.6	For Staff Bus / Rent-a-car (Code: 01-02-004)	(Allocation: 0.00 Lac)						0.00											
	B.7	For Honorarium (Code: 01-02-007)	(Allocation: 6.82 Lac)																	
13	B.7.1	Honorarium for TEC, TOC, Inventory, IMC & Others	L.S.	-	Cash	EE	GoB (Rev.)	6.82	6.82	Planned Dates										
										Planned Days										
										Actual Dates										
	B.8	For Telephone (Code: 01-02-011)	(Allocation: 0.20 Lac)						0.20											
	B.9	For Office maintenance (Code: 01-02-012)	(Allocation: 10.00 Lac)																	
		For Works to be done																		
14	B.9.1	Procurement of Digital Display at main gate of Store Division, Dhaka WASA	Lot	1	RFQ	SE	GOB (Rev.)	5.00	5.00	Planned Dates	22-Aug-24	5-Sep-24	19-Sep-24	26-Sep-24	2-Oct-24	30-Oct-24				
										Planned Days	0	14	14	7	7	26	70			
										Actual Dates										
		Sub-Total 1						5.00	5.00											
		For Emergency Works																		
15	B.9.1	Procurement by direct cash purchase as per PPR-2008, Clause-81(1) and direct contracting (Physical Services) as per PPR-2008, Clause-76(1)(a) (Sudden emergency office maintenance, toilet maintenance, painting and others maintenance works etc.) under Store Division, Dhaka WASA	Lot	1	LTM/ DPM/ RFQ	DMD (O&M)/ CE/SE	GoB (Rev.)	5.00	5.00	Planned Dates	As per requirement									
										Planned Days										
										Actual Dates										
		Sub-Total 2						5.00	5.00											
		Total = Sub-Total (1 + 2)						10.00	10.00											
	B.10	For Internet connection charge (Code: 01-02-014)	(Allocation: 0.00 Lac)						0.00											

PAUL SARKER
Sub-Assistant Engineer
Store Division, Dhaka WASA

স্বাক্ষরিত (স্বাক্ষরিত হলে)
নির্বাহী প্রকৌশলী
ভান্ডার বিভাগ, ঢাকা
ইকবাল আহমেদ মঞ্জুর
প্রকৌশলী (সহ নির্বাহী)
এম.এম.উল্লাহ সি সার্কেল, ঢাকা ওয়াশা

প্রকৌশলী তাকসিম এ খান
যন্ত্রাঙ্গ পরিচালক
ঢাকা ওয়াশা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY, 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20		
	B.11	For Printing and stationery (Code: 01-02-016)	(Allocation: 2.00 Lac)																		
		For Emergency Works																			
16	B.11.1	Procurement by direct cash purchase as per PPR-2008, Clause-81(1) and direct contracting (Physical Services) as per PPR-2008, Clause-76(1)(ta) (Suddenly emergency purchasing magazine, ledger book, store related manual or books, binding of ledger, stationery materials, inventory sheet printing etc. document printing and etc.) under Store Division, Dhaka WASA	Lot	1	DPM/ RFQ/ LTM	CE/SE	GoB (Rev.)	2.00	2.00												
		Total						2.00													
	B.12	For Computer maintenance (Code: 01-02-023)	(Allocation: 1.00 Lac)																		
		For Emergency Works																			
17	B.12.2	Procurement by direct cash purchase as per PPR-2008, Clause-81(1) and direct contracting (Physical Services) as per PPR-2008, Clause-76(1)(ta) (Suddenly emergency computer repairing works with necessary accessories) under Store Division, Dhaka WASA	Lot	1	DPM/ RFQ/ LTM	CE/SE	GoB (Rev.)	1.00	1.00												
		Total						1.00													
	B.13	For Furniture maintenance (Code: 01-02-024)	(Allocation: 1.00 Lac)																		
		For Emergency Works																			
18	B.13.1	Procurement by direct cash purchase as per PPR-2008, Clause-81(1) and direct contracting (Physical Services) as per PPR-2008, Clause-76(1)(ta) (Suddenly emergency furniture repairing works with necessary accessories) under Store Division, Dhaka WASA	Lot	1	DPM/ RFQ/ LTM	CE/SE	GoB (Rev.)	1.00	1.00												
		Total						1.00													
	B.14	For Electricity (Power) (Code: 01-02-002)	(Allocation: 15.00 Lac)						15.00												

PAUL SARKER
 Assistant Engineer
 Store Division, Dhaka WASA

মোঃ মকব্বল আহমেদ
 প্রকৌশলী (সি) (সি)
 এস.এম.ও.পি.ই. সি সার্কেল,
 ঢাকা ওয়াশা।

মোঃ মকব্বল আহমেদ
 প্রকৌশলী (সি) (সি)
 এস.এম.ও.পি.ই. সি সার্কেল,
 ঢাকা ওয়াশা।

প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
 প.এম.ও.পি.ই. সি সার্কেল (সি)
 ঢাকা ওয়াশা।

প্রকৌঃ তাকসিম এ খান
 ব্যবস্থাপনা পরিচালক
 ঢাকা ওয়াশা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
	B.15	For Fuel for Generator (Code: 01-03-003)	(Allocation: 6.00 Lac)					6.00												
	B.16	For Water line maintenance (Code: 01-04-001)	(Allocation: 0.00 Lac)					0.00												
	B.17	For Sewer line maintenance (Code: 01-04-002)	(Allocation: 0.00 Lac)					0.00												
	B.18	For Water pump maintenance (Code: 01-04-003)	(Allocation: 0.00 Lac)					0.00												
	B.19	For Boundary Wall maintenance (Code: 01-04-005)	(Allocation: 60.00 Lac)																	
		For Works to be done																		
19	B.19.1	Repairing and maintenance of boundary wall of store division compound from Ch.0+357km to 0+448km at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	10.00	9.50			22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
												Planned Dates								
												Planned Days	0	14	14	7	7	28	70	
												Actual Dates								
20	B.19.2	Repairing and maintenance of boundary wall of store division compound from Ch.0+446km to 0+538km at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	10.00	9.50			22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
												Planned Dates								
												Planned Days	0	14	14	7	7	28	70	
												Actual Dates								
21	B.19.3	Repairing and maintenance of boundary wall of store division compound from Ch. 0+538km to 0+712km at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75			22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
												Planned Dates								
												Planned Days	0	14	14	7	7	28	70	
												Actual Dates								
22	B.19.4	Repairing and maintenance of boundary wall of store division compound from Ch.0+712km to 0+885km at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	5.00	4.75			22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
												Planned Dates								
												Planned Days	0	14	14	7	7	28	70	
												Actual Dates								
23	B.19.5	Repairing and maintenance of boundary wall of store division compound from Ch. 0+885km to 1+035km at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	8.00	7.60			22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
												Planned Dates								
												Planned Days	0	14	14	7	7	28	70	
												Actual Dates								

PAUL SARKER
 Assistant Engineer
 Division, Dhaka WASA

মোঃ হুমায়ূন হোসেন (সিনিয়র ইকোনমিক্স) ইকোনমিক্স অফিসার মহোদয়
 নির্বাহী প্রকৌশলী জগদীশচন্দ্র রহমান প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
 সিনিয়র প্রকৌশলী জগদীশচন্দ্র রহমান (সিনিয়র ইকোনমিক্স) ইকোনমিক্স অফিসার মহোদয়
 সিনিয়র প্রকৌশলী এম.এম.উল্লাহ সি.সার্কের প্রধান প্রকৌশলী ই.বাহাদুর গিলান (সিনিয়র ইকোনমিক্স)
 ঢাকা ওয়াসা। ঢাকা ওয়াসা। ঢাকা ওয়াসা।

প্রকৌঃ তাকসিম এ খান
 ব্যবস্থাপনা পরিচালক
 ঢাকা ওয়াসা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
24	B.19.6	Repairing and maintenance of boundary wall of Pagla staff Quarters compound from Ch. 0+000km to 0+086km at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
25	B.19.7	Repairing and maintenance of boundary wall of Pagla staff Quarters compound from Ch. 0+086km to 0+225km at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
26	B.19.8	Repairing and maintenance of boundary wall of Pagla staff Quarters compound from Ch. 0+225km to 0+365km at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
27	B.19.9	Construction of boundary wall with MS grill fencing in open area of dismantled (Papia and Babui) buildings in Pagla Staff Quarter Compound.	Lot	1	LTM e-GP	CE	GoB (Rev.)	7.00	6.65	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
		Sub-Total 1							57.00										
		For Emergency Works																	
28	B.19.10	Procurement by direct cash purchase as per PPR-2008, Clause-81(1) and direct contracting (Physical Services) as per PPR-2008, Clause-76(1)(ta) (Suddenly emergency boundary wall or gate repairing works) under Store Division, Dhaka WASA	Lot	1	DPM/RFQ/LTM	CE/SE	GoB (Rev.)	3.00	3.00	Planned Dates									
										Planned Days									
										Actual Dates									
		Sub-Total 2							3.00										
		Total =Sub-Total (1 + 2)							60.00										
	B.20	Residential building maitenance (Code: 01-04-006)	(Allocation: 120.00 Lac)																
		For Works to be done																	
29	B.20.1	Repairing and maintenance of 2 unit (unit no. 5 & 6) Tinshed Staff Quarters with replacement damage Cl sheet at Pagla Tinshed Staff Quarters under Store Division, Dhaka WASA	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	10.00	9.50	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									

AUL BARKER
Assistant Engineer
Division, Dhaka WASA

মোঃ হুমায়ূন হোসেন খান
নির্বাহী প্রকৌশলী
সিস্টেম বিভাগ, ঢাকা ওয়াশা

মোঃ ইকবাল আহমেদ
উপসহকারী প্রকৌশলী
এস.এম.ডব্লিউ. সি সার্কেল
ঢাকা ওয়াশা

প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
সি.এন.এস.এম.এম. (সিস্টেম ও ইলেক্ট্রিক্যাল)
ঢাকা ওয়াশা

প্রকৌঃ তাকসিম এ খান
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াশা

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimate/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
30	B.20.2	Repairing and maintenance of 2 unit (unit no. 8 & 9) Tinshed Staff Quarters with replacement damage CI sheet at Pagla Tinshed Staff Quarters under Store Division, Dhaka WASA	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	10.00	9.50	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24				
										Planned Days	0	14	14	7	7	28	70			
										Actual Dates										
31	B.20.3	Repairing and maintenance of 1 unit (unit no. 7) Tinshed Staff Quarters with replacement damage CI sheet at Pagla Tinshed Staff Quarters under Store Division, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24				
										Planned Days	0	14	14	7	7	28	70			
										Actual Dates										
32	B.20.4	Mass cleaning and repair-maintenance of sewer line at Pagla Tinshed Staff Quarters compound under Store Division, Dhaka WASA	Lot	1	RFQ	SE	GoB (Rev.)	3.00	3.00	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24				
										Planned Days	0	14	14	7	7	28	70			
										Actual Dates										
33	B.20.5	Cutting and removing of unnecessary Trees, Grass, Weeds, Shrubs, Jungles, bushes etc. at west side of Pagla Staff Quarters under Store Division, Dhaka WASA	Lot	1	RFQ	SE	GoB (Rev.)	3.00	3.00	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24				
										Planned Days	0	14	14	7	7	28	70			
										Actual Dates										
34	B.20.7	Repair and maintenance of lift pump-motor operation room, installation of pump-motor set and connection of water line from overhead water tank to 50 user end of 10 nos Building at Pagla Staff Quarters.	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	10.00	10.00	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24				
										Planned Days	0	14	14	7	7	28	70			
										Actual Dates										
35	B.20.7	Repairing, maintenance and painting of external wall and common space (stair case) at Bosonto Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24				
										Planned Days	0	14	14	7	7	28	70			
										Actual Dates										
36	B.20.7	Repairing, maintenance and painting of external wall and common space (stair case) at Bulbul Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24				
										Planned Days	0	14	14	7	7	28	70			
										Actual Dates										
37	B.20.7	Repairing, maintenance and painting of external wall and common space (stair case) at Saros Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24				
										Planned Days	0	14	14	7	7	28	70			
										Actual Dates										

AUL SARKER
-Assistant Engineer
Division, Dhaka WASA

মোঃ হুমায়ূন হোসেন
নির্বাহী প্রকৌশলী
কম্পার বিভাগ, ঢাকা ওয়াসা

ইকবাল আহমেদ মন্ডল
প্রকৌশলী (সে. নং)
কম্পার বিভাগ, ঢাকা ওয়াসা

মুস্তাফিজুর রহমান
প্রধান প্রকৌশলী
ঢাকা ওয়াসা

প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
উপ-কম্পার প্রকৌশল (শিফট ও রকাবেক)
ঢাকা ওয়াসা

প্রকৌঃ তাকসিম এ খান
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াসা।


Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Precual (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
38	B.20.7	Repairing, maintenance and painting of external wall and common space (stair case) at Mayur Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
39	B.20.7	Construction of surface drain with apron at Bosonto and Bulbul Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	7.50	7.13	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
40	B.20.7	Construction of surface drain with apron at Saros and Mayur Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	7.50	7.13	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
41	B.20.10	Cutting and removing of unnecessary Trees, Grass, Weeds, Shrubs, Jungles, bushes, etc. at Pagla Staff Quarters compound under Store Division, Dhaka WASA	Lot	1	DPM	SE	GoB (Rev.)	3.00	3.00	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
42	B.20.4	Mass Cleaning and maintenance of surface drain at Pagla Staff Quarters compound under Store Division, Dhaka WASA	Lot	1	RFQ	SE	GoB (Rev.)	3.00	3.00	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
43	B.20.4	Repair and maintenance of Sewer, waste water and rain water down pipe line at Saros Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
44	B.20.4	Repair and maintenance of Sewer, waste water and rain water down pipe line at Mayur Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									
45	B.20.4	Repair and maintenance of Sewer, waste water and rain water down pipe line at Bosonto Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates		22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
										Planned Days		0	14	14	7	7	28	70	
										Actual Dates									


PAUL SARKER
 Sub-Assistant Engineer
 Store Division, Dhaka WASA


 মোঃ ছন্নোয়ার হোসেন খান
 নির্বাহী প্রকৌশলী
 গভার বিভাগ, ঢাকা ওয়াসা


 মোঃ ইকবাল আব্বাস মন্ডল
 ডায়নামিক প্রকৌশলী (সে নার)
 এন.এম. ডিবিউ সি সার্কেল,
 ডায়নামিক প্রকৌশলী
 ঢাকা ওয়াসা


 প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
 উপ-স্বত্বাধীনা পরিচালক (পরিচালন ও বকশংকো)
 ঢাকা ওয়াসা।


 প্রকৌঃ তাকসিম এ খান
 ব্যবস্থাপনা পরিচালক
 ঢাকা ওয়াসা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
46	B.20.4	Repair and maintenance of Sewer, waste water and rain water down pipe line at Bulbul Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
47	B.20.4	Repair and maintenance of 6 nos flat of Doyal and Koyal Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
48	B.20.4	Repair and maintenance of 6 nos flat of Charui and Tiya Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
49	B.20.4	Repair and maintenance of 6 nos flat of Chandana and Payra Building of Pagla Staff Quarters.	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
50	B.20.4	Repair and maintenance of electric pole, street light etc. at Pagla Staff Quarters Compound	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
		Sub-Total 1							117.00										
		For Emergency Works																	
51	B.20.14	Procurement by direct cash purchase as per PPR-2008, Clause-81(1) and direct contracting (Physical Services) as per PPR-2008, Clause-76(1)(ta) (Suddenly emergency boundary wall or gate repairing works, quarters building maintenance works etc.) under Store Division, Dhaka WASA	Lot	1	DPM/ LTM/ OTM	DMD (O&M)/ CE/SE	GoB (Rev.)	3.00	3.00	Planned Dates	As per requirement								
										Planned Days									
										Actual Dates									
		Sub-Total 2							3.00										
		Total = Sub-Total (1 + 2)							120.00										


PAUL SARKER
 Assistant Engineer
 Division, Dhaka WASA


 মোঃ হুরোয়ার হোসেন খান
 নির্বাহী প্রকৌশলী
 জাতীয় বিভাগ, ঢাকা ওয়াসা


 মোঃ ইকবাল আহমেদ মহম্মদ
 ডায়ালগিক প্রকৌশলী (সি ডাট)
 নি সার্কেল
 এম.এম.ডব্লিউ/কিডুর মহম্মদ
 প্রধান প্রকৌশলী
 ঢাকা ওয়াসা


 প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
 উপ-ব্যবস্থাপনা পরিচালক (পরিচালন ও বরাদ্দকেন্দ্র)
 ঢাকা ওয়াসা।


 প্রকৌঃ তাকসিম এ খান
 ব্যবস্থাপনা পরিচালক
 ঢাকা ওয়াসা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
	B.21	Office building maintenance (Code:01-04-007)	(Allocation: 40.00 Lac)																
		Carried Over																	
52	B.21.1	Replacement of Internet Tower at Store Division Compound, Dhaka WASA. (Tender ID: 998224)	Lot	1	LTM e-GP	CE	GoB (Rev.)	4.94	4.69		Planned Dates								
											Planned Days								
											Actual Dates								
		Sub-Total 1							4.69										
		For Works to be done																	
53	B.21.3	Repairing and maintenance of Sub-station and Generator room at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75		Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
											Planned Days	0	14	14	7	7	28	70	
											Actual Dates								
54	B.21.4	Repairing and maintenance of main security room at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	SE	GoB (Rev.)	3.00	2.85		Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
											Planned Days	0	14	14	7	7	28	70	
											Actual Dates								
55	B.21.5	Construction of wall cabinet with interior works in office room of Store Division, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	6.00	5.70		Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
											Planned Days	0	14	14	7	7	28	70	
											Actual Dates								
56	B.21.6	Construction of working desk with wall cabinets for office section as well separation of waiting room under Store Division, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75		Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
											Planned Days	0	14	14	7	7	28	70	
											Actual Dates								
57	B.21.7	Construction of Septic tank and soak well at Store Division Compound	Lot	1	LTM e-GP	CE	GoB (Rev.)	6.00	5.70		Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
											Planned Days	0	14	14	7	7	28	70	
											Actual Dates								
58	B.21.9	Renovation of Office Building at Store Division, Dhaka WASA	Lot	1	RFQ	DMD (O&M)	GoB (Rev.)	10.00	10.00		Planned Dates	22-Sep-24	5-Oct-24	19-Oct-24	26-Oct-24	2-Nov-24	30-Nov-24		
											Planned Days	0	14	14	7	7	28	70	
											Actual Dates								
		Sub-Total 2							33.75										

PAUL SARKER
 Assistant Engineer
 Division, Dhaka WASA

মোঃ হেলাল হোসেন খান
 নির্বাহী প্রকৌশলী
 সড়ক বিভাগ, ঢাকা ওয়াশা

মোঃ ইকবাল আবদুল মজিবুর
 উপপ্রকৌশলী (সে.সার্ভ)
 এস.এম.ও.টি.সি সার্কেল,
 ঢাকা ওয়াশা।

মুতাসিক্কুর রহমান
 প্রধান প্রকৌশলী
 ঢাকা ওয়াশা

শেখের এ.কে.এম. সহিদ উদ্দিন
 উপ ব্যবস্থাপনা পরিচালক (পরিচালনা ও প্রকৌশল)
 ঢাকা ওয়াশা।

শেখের তাকসিম এ খান
 ব্যবস্থাপনা পরিচালক
 ঢাকা ওয়াশা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
		For Emergency Works																	
59	B.21.10	Procurement by direct cash purchase as per PPR-2008, Clause-81(1) and direct contracting (Physical Services) as per PPR-2008, Clause-76(1)(a) (Suddenly emergency office building or compound repair and maintenance works) under Store Division, Dhaka WASA	Lot	1	LTM/ DPM/ RFQ	DMD (O&M)/ CE/SE	GoB (Rev.)	1.56	1.56	Planned Dates Planned Days Actual Dates									
		Sub-Total 3						1.56											
		Total = Sub-Total (1 + 2 + 3)						40.00											
	B.22	Store maintenance (01-04-008)	(Allocation: 180.00 Lac)																
		For Carried Over																	
60	B.22.1	Re-placement of CI Sheet, Purlin and painting old truss of Open Tinsed Godown No. 05 at Pagla Store Division Compound, Dhaka WASA (Tender ID: 995150)	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	9.46	9.46	Planned Dates Planned Days Actual Dates									
61	B.22.2	Hiring of a Car/Microbus/Double Cabin Pickup for Executive Engineer, Store Division, Dhaka WASA (Tender ID: 970394)	Lot	1	OTM e-GP	CE	GoB (Rev.)	9.97	9.97	Planned Dates Planned Days Actual Dates									
62	B.22.3	Supply and installation of 64 port NVR for IP Camera Video Backup and extending fiber optical network under Store Division, Dhaka WASA (Tender ID: 861952)	Lot	1	OTM e-GP	CE	GoB (Rev.)	16.92	16.92	Planned Dates Planned Days Actual Dates									
63	B.22.4	Repairing of electricity line damaged by Ghumijhar at Store Division compound, Dhaka WASA	Lot	1	LTM	CE	GoB (Rev.)	4.96	4.96	Planned Dates Planned Days Actual Dates									
		Sub-Total 1						41.31											
		For Works to be done																	
64	B.22.6	Repair and maintenance of Optical Fiber Network of existing IP cameras and extension of IP camera with optical fiber network in Store Division compound.	Lot	1	OTM e-GP	DMD (O&M)	GoB (Rev.)	10.00	10.00	Planned Dates Planned Days Actual Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			

AJ SARKER
Assistant Engineer
Division, Dhaka WASA

বোর্ড চেয়ারম্যান (সি.এম.এ.সি.)
নির্বাহী প্রকৌশলী
ভাঙ্গার বিভাগ, ঢাকা জেলা
ইকোপল আহমেদ মজুমদার
প্রকৌশলী (সি.এম.এ.সি.)
সি.এম.এ.সি. এর অফিসে
এখন প্রকৌশলী
ঢাকা জেলা

(প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন)
উপ-ব্যবস্থাপনা পরিচালক (পরিচালন ও নকশাবন্দী)
ঢাকা জেলা।

বকৌঃ তাকসিম এ খান
ব্যবস্থাপনা পরিচালক
ঢাকা জেলা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
65	B.22.9	Hiring of a Car/Microbus/Double Cabin Pickup for Executive Engineer, Store Division, Dhaka WASA	Lot	1	OTM e-GP	CE	GoB (Rev.)	10.00	-	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
66	B.22.10	Repairing and painting of old Chlorine Gas Cylinder at Store Division, Dhaka WASA	Lot	1	LTM	CE	GoB (Rev.)	5.00	5.00	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
67	B.22.11	Repairing and refilling of old fire extinguisher and supply of fire extinguisher for Store Division compound under Dhaka WASA.	Lot	1	LTM	CE	GoB (Rev.)	5.00	5.00	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
68	B.22.12	Beautification by flower seedings in front of Tin shed godown No. 1, 2, 3 & 4 at Store Division compound	Lot	1	LTM	CE	GoB (Rev.)	5.00	5.00	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
69	B.22.13	Beautification by flower seedings in front of Tin shed godown No. 6, 7, 8 & 9 at Store Division compound	Lot	1	LTM	CE	GoB (Rev.)	5.00	5.00	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
70	B.22.17	Construction of MS Grill Partition for storage of materials separately at Open Tinshed no. 2 of Store Division, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	10.00	9.50	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
71	B.22.19	Cutting & removing of unnecessary Trees, Grass, Weeds, Shrubs, Jungles, bushes, etc. at Store Division Compound, Dhaka WASA.	Lot	1	DPM	CE	GoB (Rev.)	5.00	5.00	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
72	B.22.25	Repairing and maintenance of Auto Controller Sliding Gate wwith LED Signboard of Store Division, Dhaka WASA	Lot	1	RFQ	CE	GoB (Rev.)	3.00	3.00	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									


PAUL SARKER
 Sub-Assistant Engineer
 Store Division, Dhaka WASA


 মোঃ হুমায়ূন হোসেন খান
 নির্বাহী প্রকৌশলী
 সড়ক বিভাগ, ঢাকা ওয়াশা


 মোঃ ইকবাল আহমেদ মন্সুর
 জরুরি প্রকৌশলী (সি ডাট)
 এম.এস.ও.টি. সি.সি.ও.
 ঢাকা ওয়াশা।


 ইত্যাকিউর রহমান
 প্রধান প্রকৌশলী
 ঢাকা ওয়াশা।


 প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
 উপ-ব্যবস্থাপনা পরিচালক (পকিসন ও বকাবেকা)
 ঢাকা ওয়াশা।


 কৌঃ তাকসিম এ খান
 ব্যবস্থাপনা পরিচালক
 ঢাকা ওয়াশা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
73	B.22.27	Construction of walkway beside west side of boundary wall from Ch.0+698km to 0+733km under Store Division, Dhaka WASA	Lot	1	LTM e-GP	SE	GoB (Rev.)	5.00	4.75	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
74	B.22.28	Construction of walkway between Godown No. 5 & 6, 6 & 7 and 7 & 8 under Store Division, Dhaka WASA	Lot	1	LTM e-GP	SE	GoB (Rev.)	5.00	4.75	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
75	B.22.8	Repairing and maintenance of Godown no. 6 at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	10.00	9.50	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
76	B.22.8	Repairing and maintenance of Godown no. 7 at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
77	B.22.8	Repairing and maintenance of Godown no. 8 at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	5.00	4.75	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
78	B.22.8	Repairing and maintenance of Godown no. 9 at Store Division compound, Dhaka WASA	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
79	B.22.40	Repair and maintenance of Godown-1/D (previous Ansar Barrack) under Store Division, Dhaka WASA	Lot	1	OTM e-GP	MD	GoB (Rev.)	20.00	19.00	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									
80	B.22.14	Painting of C.I Sheet Roofing (top and bottom), Truss, Post and Partition Grill of Open Tinshed Godown No. 6, 7 & 8 at Store Division compound	Lot	1	LTM e-GP	DMD (O&M)	GoB (Rev.)	9.00	8.55	Planned Dates	23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days	0	14	14	7	7	28	70		
										Actual Dates									

M. SARKER
Assistant Engineer
Division, Dhaka WASA

মঃ হুমায়ূন হোসেন (খান)
নির্বাহী প্রকৌশলী
জাতীয় বিভাগ, ঢাকা ওয়াশা

মঃ ইমরান আহমেদ মজুমদার
সহকারী প্রকৌশলী (সে দায়)
এন.এম.ও.সি. সি. হার্ডেল,
ঢাকা ওয়াশা

মিস্তাফিজুর রহমান প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
প্রধান প্রকৌশলী
ঢাকা ওয়াশা

প্রকৌঃ তাকসিম এ খান
সহকারী পরিচালক
ঢাকা ওয়াশা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this Fy 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
81	B.22.14	Painting of C.I Sheet Roofing (top and bottom), Truss, Post and Partition Grill of Chlorine Gas Cylinder Shed at Store Division compound	Lot	1	RFQ	SE	GoB (Rev.)	2.00	2.00	Planned Dates		23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days		0	14	14	7	7	28	70		
										Actual Dates										
82	B.22.14	Repair and maintenance of surface drain at Store Division compound	Lot	1	LTM	CE	GoB (Rev.)	5.00	5.00	Planned Dates		23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days		0	14	14	7	7	28	70		
										Actual Dates										
83	B.22.32	Construction of 4 nos. Entry Post at different places of Store Division Compound.	Lot	1	LTM e-GP	CE	GoB (Rev.)	8.00	7.60	Planned Dates		23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days		0	14	14	7	7	28	70		
										Actual Dates										
84	B.20.33	Repair and maintenance of electric pole, street light etc. at Store Division Compound	Lot	1	LTM e-GP	CE	GoB (Rev.)	5.00	4.75	Planned Dates		23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days		0	14	14	7	7	28	70		
										Actual Dates										
		Sub-Total 2							127.65											
		For Emergency Works																		
85	22.42	Procurement by direct cash purchase as per PPR-2008, Clause-81(1) and direct contracting (Physical Services) as per PPR-2008, Clause-76(1)(a) (Suddenly emergency store compound or godown, gate, wall repair and maintenance works) under Store Division, Dhaka WASA	Lot	1	OTM/ LTM/ DPM	DMD (O&M)/ CE/SE	GoB (Rev.)	11.04	11.04	Planned Dates										
										Planned Days										
										Actual Dates										
		Sub-Total 3							11.04											
		Total = Sub-Total (1 + 2 + 3)							180.00											
	23	Vehicle maintenance (Code : 01-04-017)	(Allocation: 1.50 Lac)																	
86	23.1	Servicing fork lift at Store Division compound, Dhaka WASA	Lot	1	RFQ	SE	GoB (Rev.)	1.50	1.50	Planned Dates		23-Sep-24	6-Oct-24	20-Oct-24	27-Oct-24	3-Nov-24	1-Dec-24			
										Planned Days		0	14	14	7	7	28	70		
										Actual Dates										
		Total						1.50	1.50											

PAUL SARKER
Sub-Assistant Engineer
Store Division, Dhaka WASA

শ্রীঃ হুমায়ূন হোসেন খান
নির্বাহী প্রকৌশলী
প্রকল্প পরিচালক, ঢাকা ওয়াসা

ইলেকট্রিক্যাল বিভাগের সহকারী
প্রকৌশলী (সি ডায়)
প্রকল্প পরিচালক, সি সার্কেল
এস.এম. জাভেদ সি সার্কেল
ঢাকা ওয়াসা।

মুক্তাফিজুর রহমান
প্রধান প্রকৌশলী
ঢাকা ওয়াসা।


প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
সি.সংস্থাপনা পরিচালক (পরিচালন ও বরাদ্দবিভাগ)
ঢাকা ওয়াসা।

প্রকৌঃ তাকসিম এ খান
বাবস্থাপনা পরিচালক
ঢাকা ওয়াসা।

Serial No.	Package No	Description of Procurement Packages	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated/Contract Amount (Taka in Lac)	Allocation for this FY 2024-25 (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20		
	24	For Spare parts (Other than plants) (Code: 01-04-	(Allocation: 0.00 Lac)							0.00											
		Total Operational Expenditure							450.02												
		Grand Total							657.02												



30/07/24
Asstt. Engineer
Store Division
Dhaka WASA

Asstt. Engineer
Store Division
Dhaka WASA


30.07.24
Executive Engr.
Store Division
Dhaka WASA


30/07/24
Superintending Engr.
SMWC Circle
মোঃ ইকবাল আহমেদ মজুমদার
প্রোগ্রামার একৌশলী (চঃ দাঃ)
এম.এম.ডব্লিউ. সি সার্কেল,
ঢাকা ওয়াসা।


30/07/24
Chief Engineer
Dhaka WASA
মুজিবুল্লাহ রহমান
প্রধান একৌশলী
ঢাকা ওয়াসা


30/07/24
DMD (O & M)
Dhaka WASA
প্রকৌঃ এ.কে.এম. সহিদ উদ্দিন
ই.প. ব্যবস্থাপনা পরিচালক (পরিচালন ও বকালেশ্বল)
ঢাকা ওয়াসা।


30/07/24
Managing Director
Dhaka WASA
প্রকৌঃ তাকসিম এ খান
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াসা।