

**ANNUAL PROCUREMENT PLAN
(Goods)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

সরস্বতী ৩

Division: Planning

Procuring Entity Name & Code: Deputy General Manager, Foreign Procurement Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Procurement of Transmitter for RTD- Chattogram	Lot	1	OTM	Managing Director	Company's Own Fund	20.00	Planned Dates		22-Jan-2026	8-Mar-2026	29-Mar-2026	12-Apr-2026	16-Apr-2026	21-May-2026		22-Oct-2026
								Planned Days		0	45	21	14	4	35	119	154
								Actual Dates		29-Jan-2026	5-Apr-2026	26-Apr-2026	10-May-2026	14-May-2026	4-Jun-2026		22-Oct-2026
GR2	Procurement of Filter Cartridges for RTD-Chattogram, RTD-Cumilla and Elenga Compressor Department	Lot	1	OTM	Managing Director	Company's Own Fund	25.00	Planned Dates		22-Jan-2026	8-Mar-2026	29-Mar-2026	12-Apr-2026	16-Apr-2026	21-May-2026		22-Oct-2026
								Planned Days		0	45	21	14	4	35	119	154
								Actual Dates		29-Jan-2026	5-Apr-2026	26-Apr-2026	10-May-2026	14-May-2026	4-Jun-2026		22-Oct-2026
GR3	Procurement of Cathodic Protection (CP) Materials	Lot	1	OTM	Managing Director	Company's Own Fund	14.00	Planned Dates		30-Apr-2026	11-Jun-2026	2-Jul-2026	16-Jul-2026	19-Jul-2026	30-Aug-2026		26-Feb-2027
								Planned Days		0	42	21	14	3	42	122	180
								Actual Dates									
GR4	Supply of 04 (four) nos. of O-ring Seal for Pig Launcher/Receiver of GTCL Gas Station	Lot	1	DPM	Managing Director	Company's Own Fund	0.63	Planned Dates		7-Oct-2025	23-Oct-2025	29-Oct-2025	3-Nov-2025	3-Nov-2025	3-Nov-2025		16-Feb-2026
								Planned Days		0	16	6	5	0	0	27	103
								Actual Dates		7-Oct-2025	23-Oct-2025	29-Oct-2025	3-Nov-2025	3-Nov-2025	3-Nov-2025		16-Feb-2026
GR5	Procurement of Valves, Induction bends, and Fittings for Mechanical Maintenance Department	Lot	1	OTM	Board of directors	Company's Own Fund	150.00	Planned Dates		3-May-2026	17-Jun-2026	15-Jul-2026	12-Aug-2026	19-Aug-2026	16-Sep-2026		15-Mar-2027
								Planned Days		0	45	28	28	7	28	136	180
								Actual Dates									
GR6	Procurement of Pipeline Locator and High Pressure Grease Gun along with high pressure hose, coupling, adapter & sealants/lubricants for Transmission East & West division	Lot	1	OTM	Managing Director	Company's Own Fund	40.00	Planned Dates		3-May-2026	17-Jun-2026	15-Jul-2026	12-Aug-2026	19-Aug-2026	16-Sep-2026		15-Mar-2027
								Planned Days		0	45	28	28	7	28	136	180
								Actual Dates									
GR7	Flo Boss S 600+ Flow Computer Spartes for R-TD Chattogram	Lot	1	DPM	Managing Director/ Board	Company's Own Fund	30.00	Planned Dates		17-May-2026	24-May-2026	1-Jun-2026	3-Jun-2026	3-Jun-2026	3-Jun-2026		3-Aug-2026
								Planned Days			7	7	2	0	0	16	60
								Actual Dates									
Total =							279.6280										

Handwritten signatures and initials: *Ch*, *An*, *BP*, *AD*, *BT*, *ad*

ANNUAL PROCUREMENT PLAN
(Goods)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)

Division: Operation

Procuring Entity Name & Code: Deputy General Manager, SCADA Operation and Maintenance Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Supply, Installation of Aviation Light for SCADA Tower	Nos	5	RFQM	Managing Director	Company's Own Fund	0.3000	Planned Dates		30-Apr-2026	7-May-2026	7-May-2026	14-May-2026	21-May-2026	4-Jun-2026		3-Aug-2026
								Planned Days		0	7	0	7	7	14	35	60
								Actual Dates									
Total =							0.3000										

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

**ANNUAL PROCUREMENT PLAN
(Goods)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: Quality and Safety Assurance

Procuring Entity Name & Code: Deputy General Manager, Safety and Environment Monitoring Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Refilling, Painting, Servicing & Yearly Maintenance of Existing Fire Extinguishers	Lot	2	OTM (NCT)	Managing Director	Company's Own Fund	8.0000	Planned Dates		3-May-2026	12-May-2026	24-May-2026	7-Jun-2026	14-Jun-2026	28-Jun-2026		27-Jun-2028
								Planned Days		0	9	12	14	7	14	56	730
								Actual Dates									
GR2	Supply, Installation & Testing of Fire Extinguishers	Lot	1	OTM (NCT)	Managing Director	Company's Own Fund	3.0000	Planned Dates		3-May-2026	12-May-2026	24-May-2026	7-Jun-2026	14-Jun-2026	28-Jun-2026		27-Jun-2028
								Planned Days		0	9	12	14	7	14	56	730
								Actual Dates									
Total =							11.0000										








**ANNUAL PROCUREMENT PLAN
(Goods)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: ICT

Procuring Entity Name & Code: Deputy General Manager, Network, System Administration & Data Management Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Procurement of a Digital Conferencing System	Nos.	2	OTM	Managing Director	Company's Own Fund	3.0000	Planned Dates		30-Apr-2026	10-May-2026	24-May-2026	3-Jun-2026	10-Jun-2026	8-Jul-2026		6-Sep-2026
								Planned Days		0	10	14	10	7	28	69	60
								Actual Dates									
GR2	Supply, Installation & Commissioning of 19 Nos. new IP Based CCTV Cameras and rearranging existing 16 Nos. CCTV Cameras in GTCL Head Office Complex.	Lot / Nos.	1	RFQM	Managing Director	Company's Own Fund	0.30	Planned Dates		3-May-2026	17-Jun-2026	15-Jul-2026	12-Aug-2026	19-Aug-2026	16-Sep-2026		15-Mar-2027
								Planned Days		0	45	28	28	7	28	136	180
								Actual Dates									
GR3	Procurement of a Photocopy Machine	Lot / Nos.	1	RFQM	Managing Director	Company's Own Fund	0.30	Planned Dates		30-Apr-2026	7-May-2026	12-May-2026	17-May-2026	24-May-2026	3-Jun-2026		24-Jun-2026
								Planned Days		0	7	5	5	7	10	34	21
								Actual Dates									
GR4	Supply, Installation & Commissioning of IP Based CCTV Cameras of Compressor Division (Ashuganj and Elenga)	Lot / Nos.	1	OTM	Managing Director	Company's Own Fund	4.00	Planned Dates		30-Apr-2026	14-May-2026	24-May-2026	3-Jun-2026	10-Jun-2026	8-Jul-2026		6-Oct-2026
								Planned Days		0	14	10	10	7	28	69	90
								Actual Dates									
Total =							7.6000										

Division: ICT

Procuring Entity Name & Code: Deputy General Manager, ERP Operation & Support Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Attendance Management System For GTCL	Lot	1	OTM	Managing Director	Company's Own Fund	0.6000	Planned Dates		10-May-2026	17-May-2026	22-May-2026	25-May-2026	30-May-2026	4-Jun-2026		4-Jun-2027
								Planned Days		0	7	5	3	5	5	25	365
								Actual Dates									
Total =							0.6000										

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

**ANNUAL PROCUREMENT PLAN
(Goods)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: General Services

Procuring Entity Name & Code: Deputy General Manager, Common Services Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Crockeries & Cutlaries (As per requisition)	Lot/Nos	1	OTM/RFQM	Managing Director	Company's Own Fund	0.1000	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		31-Aug-2026
								Planned Days		0	7	7	3	4	9	30	90
								Actual Dates									
GR2	Residential & Soft Furnishing (As per requisition)	Lot/Nos	1	OTM/RFQM	Managing Director	Company's Own Fund	0.3000	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		31-Aug-2026
								Planned Days		0	7	7	3	4	9	30	90
								Actual Dates									
Total =							0.4000										

Handwritten signatures and initials are present below the table, including a signature on the left, a signature in the middle, and initials 'R' and 'A' on the right.

**ANNUAL PROCUREMENT PLAN
(Goods)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: General Services

Procuring Entity Name & Code: Deputy General Manager, Purchase Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
GR1	Procurement of Stationary Materials	Lot	1	OTM	Managing Director	Company's Own Fund	2.9158	Planned Dates		1-Dec-2025	15-Dec-2025	14-Jan-2026	21-Jan-2026	28-Jan-2026	25-Feb-2026		26-Apr-2026
								Planned Days		0	14	30	7	7	28	86	60
								Actual Dates		10-02-26	03-03-26	ongoing					
GR2	Procurement of Hardware Materials	Lot	1	OTM	Managing Director	Company's Own Fund	1.2007	Planned Dates		1-Dec-2025	15-Dec-2025	14-Jan-2026	21-Jan-2026	28-Jan-2026	11-Feb-2026		12-Apr-2026
								Planned Days		0	14	30	7	7	14	72	60
								Actual Dates		10-02-26	03-03-26	ongoing					
GR3	Procurement of Electrical Materials	Lot	1	OTM	Managing Director	Company's Own Fund	0.3398	Planned Dates		1-Dec-2025	15-Dec-2025	14-Jan-2026	21-Jan-2026	28-Jan-2026	11-Feb-2026		12-Apr-2026
								Actual Dates		10-02-26	03-03-26	ongoing					
GR4	Procurement of Sanitary Materials	Lot	1	OTM	Managing Director	Company's Own Fund	0.4609	Planned Dates		1-Dec-2025	15-Dec-2025	14-Jan-2026	21-Jan-2026	28-Jan-2026	11-Feb-2026		12-Apr-2026
								Planned Days		0	14	30	7	7	14	72	60
								Actual Dates		10-02-26	03-03-26	ongoing					
GR5	Procurement of Printing Materials	Lot	1	OTM	Managing Director	Company's Own Fund	0.5306	Planned Dates		1-Dec-2025	15-Dec-2025	14-Jan-2026	21-Jan-2026	28-Jan-2026	11-Feb-2026		12-Apr-2026
								Planned Days		0	14	30	7	7	14	72	60
								Actual Dates		10-02-26	03-03-26	ongoing					
GR6	Procurement of Tyre's	Nos.	100	DPM/ Framework Agreement	Managing Director	Company's Own Fund	2.3400	Planned Dates		Purchases are carried out based on the purchase requisitions of the transport maintenance department on a 'as and when required' basis throughout the fiscal year.							
GR7	Procurement of Battery's	Nos.	60	DPM/ Framework Agreement	Managing Director	Company's Own Fund	0.9760	Planned Dates		Purchases are carried out based on the purchase requisitions of the transport maintenance department on a 'as and when required' basis throughout the fiscal year.							
								Planned Days									
								Actual Dates									
GR8	Procurement of Digital safety locker for managing director's office	Nos.	1	RFQM	Managing Director	Company's Own Fund	0.0828	Planned Dates		14-Jul-2025	28-Jul-2025	25-Aug-2025	1-Sep-2025	8-Sep-2025	22-Sep-2025		21-Nov-2025
								Planned Days		0	14	28	7	7	14	70	60
								Actual Dates		23-09-25	28-09-25	28-09-25	29-09-25	30-09-25	30-09-25		07-10-25
GR9	Procurement of Office Furniture(for 2 years)	Lot	1	OTM (NCT)	Managing Director	Company's Own Fund	13.0000	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		31-Aug-2026
								Planned Days		0	7	7	3	4	9	30	90
								Actual Dates									
Total =							21.8466										

**ANNUAL PROCUREMENT PLAN
(Goods)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: Company Secretariat

Procuring Entity Name & Code: Deputy General Manager, Board Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Annual Report	Nos.	500	RFQM	Managing Director	Company's Own Fund	0.3000	Planned Dates		1-Nov-2025	8-Nov-2025	22-Nov-2025	29-Nov-2025	6-Dec-2025	20-Dec-2025		19-Jan-2026
			Planned Days						0	7	14	7	7	14	49	30	
	Invitation Card	Nos.	300					Actual Dates		4-Dec-2025	12-Dec-2025	12-Dec-2025	15-Dec-2025	19-Dec-2025	22-Dec-2025		29-Dec-2025
Total =							0.3000										

Division: Admin

Procuring Entity Name & Code: Deputy General Manager, Employ Relation & Welfare Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Purchase of Desktop Computer with UPS	Nos.	1	OTM/RFQM	Managing Director/Board of Directors	Company's Own Fund	0.1150	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		31-Aug-2026
								Planned Days		0	7	7	3	4	9	30	90
								Actual Dates									
GR2	Purchase of Computer Table with Chair	Nos.	2	OTM/RFQM	Managing Director	Company's Own Fund	0.0300	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		31-Aug-2026
								Planned Days		0	7	7	3	4	9	30	90
								Actual Dates									
GR3	Purchase of Steel Almira	Nos.	1	OTM/RFQM	Managing Director	Company's Own Fund	0.0300	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		31-Aug-2026
								Planned Days		0	7	7	3	4	9	30	90
								Actual Dates									
Total =							0.1750										

(Handwritten mark)

(Handwritten mark)

30

(Handwritten mark)

(Handwritten mark)

(Handwritten mark)







**ANNUAL PROCUREMENT PLAN
(Goods)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**







Division: Finance

Procuring Entity Name & Code: Deputy General Manager, Funds Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Not Used in Goods	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Procurement of Vault for the department of Funds	Nos.	1	RFQM	Managing Director	Company's Own Fund	0.1300	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		31-Aug-2026
								Planned Days		0	7	7	3	4	9	30	90
								Actual Dates									
Total =							0.1300										

Total=	321.98
---------------	---------------

**ANNUAL PROCUREMENT PLAN
(Works)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: Engineering Services

Procuring Entity Name & Code: Deputy General Manager, Electrical Engineering Department, GTCL.

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR1	Supply, installation, testing & commissioning of 96 Kwp ON GRID Solar system at 6 (Six) nos regional station under GTCL (Tender ID: 1186298)	Lot	1	OTM (NCT)	MD(GTCL)	Company's Own Fund	6.67	Planned Dates		2-Dec-2025	15-Dec-2025	5-Jan-2026	6-Jan-2026	8-Jan-2026	21-Jan-2026		21-Apr-2026
								Planned Days		0	13	21	1	2	13	50	90
								Actual Dates		02-12-2025	18-11-2151	10-12-2277	03-01-2404	30-01-2530	11-03-2656		
WR2	Supply, Installation, Testing & Commissioning works of Area Lighting works at Bogura TBS. (Tender ID: 1163645)	Lot	1	OTM (NCT)	MD(GTCL)	Company's Own Fund	3.34	Planned Dates		2-Dec-2025	15-Dec-2025	21-Jan-2026	22-Jan-2026	26-Jan-2026	8-Feb-2026		9-May-2026
								Planned Days		0	13	37	1	4	13	68	90
								Actual Dates		02-12-2025	06-02-2152	17-05-2278	28-08-2404	14-12-2530	12-04-2657		
WR3	Supply, installation, testing & commissioning of 62.5 Kwp ON GRID (Net Metering) Solar system at 4 (Four) nos regional station and 3.75 Kwp HYBRID solar at ICS Feni station under GTCL. (Tender ID: 1231177)	Lot	1	OTM (NCT)	MD(GTCL)	Company's Own Fund	4.43	Planned Dates		23-Feb-2026	5-Mar-2026	9-Apr-2026	12-Apr-2026	16-Apr-2026	28-Apr-2026		27-Jul-2026
								Planned Days		0	10	35	3	4	12	64	90
								Actual Dates		23-02-2026	29-04-2152	08-08-2278	19-11-2404	15-03-2531	18-07-2657		
WR4	Supply, installation, testing & commissioning of 128.73 Kwp rooftop ON GRID (Net Metering) Solar system at 5 (Five) nos regional station under GTCL (Tender ID:1231871)	Lot	1	OTM (NCT)	MD(GTCL)	Company's Own Fund	8.34	Planned Dates		23-Feb-2026	5-Mar-2026	9-Apr-2026	12-Apr-2026	24-Apr-2026	4-May-2026		2-Aug-2026
								Planned Days		0	10	35	3	12	10	70	90
								Actual Dates		23-02-2026	09-03-2026	06-04-2026	06-04-2026	07-04-2026	21-04-2026		
WR5	Routine Servicing, Repair & Maintenance of HITACHI Brand Variable Refrigerator Flow (VRF) system & General/Gree Brand Split type AC for GTCL Head Office.	Lot	1	OTM (NCT)	MD(GTCL)	Company's Own Fund	4.20	Planned Dates		30-Apr-2026	14-May-2026	24-May-2026	27-May-2026	31-May-2026	14-Jun-2026		13-Jun-2029
								Planned Days		0	14	10	3	4	14	45	1095
								Actual Dates									
Total =							26.9800										

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

Handwritten mark

**ANNUAL PROCUREMENT PLAN
(Works)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: Engineering Services

Procuring Entity Name & Code: Deputy General Manager, Pipeline Integrity Department, GTCL.

1	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
											TP	TP					
											FP	FP					
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WR	CP System Maintenance and Development Works of GTCL Operated pipeline (South-East, Group 1)	Lot	1	OTM (NCT)	Managing Director	Company's Own Fund	18.0000	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		28-Jan-2027
								Planned Days		0	7	7	3	4	9	30	240
								Actual Dates									
WR2	CP System Maintenance and Development Works of GTCL Operated pipeline (North-west, Group 3)	Lot	1	OTM (NCT)	Managing Director	Company's Own Fund	16.0000	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		30-Sep-2026
								Planned Days		0	7	7	3	4	9	30	120
								Actual Dates									
WR4	cp system remote monitoring facilities installation	Lot	1	OTM (NCT)	Managing Director	Company's Own Fund	5.0000	Planned Dates		3-May-2026	10-May-2026	17-May-2026	20-May-2026	24-May-2026	2-Jun-2026		29-Nov-2026
								Planned Days		0	7	7	3	4	9	30	180
								Actual Dates									
Total =							39.0000										

Handwritten signatures and initials: *[Signature]*, *[Signature]*, *[Signature]*, *[Signature]*, *[Signature]*, *[Signature]*

**ANNUAL PROCUREMENT PLAN
(Works)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: Engineering Services

Procuring Entity Name & Code: Deputy General Manager, Mechanical Maintenance Department, GTCL.

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
											TP	TP					
											FP	FP					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR1	Installation of 20" OD high Pressure Natural Gas Transmission Pipeline by (HDD) Method across the river Fuldee & Asharier Char and 20" OD main line valve replacement at Kutumbapur Valve Stations of Bakhrabad-Demra Pipeline on Design, Procurement, Supply, Installation, Testing, Hook Up & Commissioning (Turn Key/EPC) basis.	LS	LS	OTM (ICT)	Board/Managing Director	Company's Own Fund	270.0000	Planned Dates		25-Jun-2026	6-Aug-2026	5-Sep-2026	19-Sep-2026	26-Sep-2026	24-Oct-2026		20-Aug-2027
								Planned Days		0	42	30	14	7	28	121	300
								Actual Dates									
WR2	The Construction of 12" OD x 650m long interconnecting high pressure natural gas transmission pipeline from Kutumbapur valve station of Bakhrabad-Chattogram Pipeline to Shaharpar valve station of Bakhrabad-Demra Pipeline under Gas Transmission Company Limited.	LS	LS	OTM (NCT)	Board/Managing Director	Company's Own Fund	11.5200	Actual Dates		15-Mar-2026	31-Mar-2026	30-Apr-2026	14-May-2026	21-May-2026	4-Jun-2026		2-Oct-2026
								Planned Days		0	16	30	14	7	14	81	120
								plan dates		20-08-2025	17-09-2025	17-10-2025	31-10-2025	07-11-2025			
WR3	Repair and maintenance of coating and painting works.	Sqm	11042	OTM (NCT)	Board/Managing Director	Company's Own Fund	7.2500	Actual Dates		18-Feb-2026	2-Mar-2026	15-Mar-2026	16-Mar-2026	16-Mar-2026	29-Mar-2026		27-Jul-2026
								Planned Days		0	12	13	1	0	13	39	120
								Planned date		18-09-2025	02-10-2025	23-10-2025	16-03-2026	16-03-2026	29-03-2026		
WR4	Modification works at Elenga Compressor Station.	LS	LS	OTM (NCT)	Board/Managing Director	Company's Own Fund	6.2700	Actual Dates		23-Dec-2025	6-Jan-2026	21-Jan-2026	22-Jan-2026	22-Jan-2026	3-Feb-2026		4-May-2026
								Planned Days		0	14	15	1	0	12	42	90
								Planned Dates		20-07-2025	03-08-2025	24-08-2025	07-09-2025	14-09-2025	12-10-2025		
WR5	Dismantling, Transportation, reinstallation, testing and commissioning of 300MMSCFD capacity Elenga Gas Metering Station at VS-E of North-south pipeline, Fenchuganj, sylhet	LS	LS	OTM (NCT)	Board/Managing Director	Company's Own Fund	50.0000	Planned Dates		3-May-2026	17-Jun-2026	15-Jul-2026	12-Aug-2026	19-Aug-2026	16-Sep-2026		15-Mar-2027
								Planned Days		0	45	28	28	7	28	136	180
								Actual Dates									
Total =							345.0400										

**ANNUAL PROCUREMENT PLAN
(Works)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: Operation

Procuring Entity Name & Code: Deputy General Manager, SCADA Operation and Maintenance Department, GTCL.

1	2	3	4	5	6	7	8	9	10	11	Tender Opening	Tender Evaluation	14	15	16	17	18
											TP	TP					
											FP	FP					
WR1	Erection of new Earthing system and improvement of existing earthing system of RTU	Nos	1	RFQM	Managing Director	Company's Own Fund	0.5000	Planned Dates		30-Apr-2026	6-May-2026	6-May-2026	13-May-2026	20-May-2026	1-Jun-2026		31-Jul-2026
								Planned Days		0	6	0	7	7	12	33	60
								Actual Dates									
Total =							0.5000										

Division: Design and Development

Procuring Entity Name & Code: General Manager, Design and Development Division, GTCL.

Package No	2	3	4	5	6	7	8	9	10	11	Tender Opening	Tender Evaluation	14	15	16	17	18
											TP	TP					
											FP	FP					
WR1	Installation of Marker Posts along the Right-of-Way (ROW) of Gas Pipelines in Various Districts under RTD-Dhaka	Package	1	OTM (NCT)	Managing Director	Company's Own Fund	11.0000	Planned Dates		17-Aug-2025	31-Aug-2025	21-Sep-2025	5-Oct-2025	12-Oct-2025	9-Nov-2025		8-May-2026
								Planned Days		0	14	21	14	7	28	84	180
								Actual Dates		27-08-2025	11-09-2025	30-09-2025	06-10-2025	07-10-2025	03-11-2025		10-04-2026
WR2	Installation of Marker Posts along the Right-of-Way (ROW) of Gas Pipelines in Various Districts under RTD-Ashuganj	Package	1	OTM (NCT)	Managing Director	Company's Own Fund	10.5000	Planned Dates		17-Aug-2025	31-Aug-2025	21-Sep-2025	5-Oct-2025	12-Oct-2025	9-Nov-2025		8-May-2026
								Planned Days		0	14	21	14	7	28	84	180
								Actual Dates		27-08-2025	11-09-2025	30-09-2025	06-10-2025	07-10-2025	03-11-2025		10-04-2026
WR3	Civil Maintenance Works at CGS Aminbazar and CGS Ashulia.	Package	1	OTM (NCT)	Managing Director	Company's Own Fund	25.0000	Planned Dates		31-Aug-2025	21-Sep-2025	12-Oct-2025	26-Oct-2025	2-Nov-2025	30-Nov-2025		29-May-2026
								Planned Days		0	21	21	14	7	28	91	180
								Actual Dates		01-12-2025	18-12-2025	06-01-2026	06-01-2026	07-01-2026	21-01-2026		27-07-2026
WR4	Civil Maintenance Works of Bibiana-Dhanua Pipeline Right of Way and Bogadia Valve Station, Mithamain, Kishoreganj.	Package	1	(OTM) NCT	Managing Director	Own fund	9.00	Planned Dates		25-11-2025	07-12-2025	28-12-2025	11-01-2026	14-01-2026	28-01-2026		27-06-2026
								Planned Days		0	12	21	14	3	14	64	150
								Actual Dates		27-11-2025	08-12-2025	22-12-25	24-12-25	28-12-25	11-01-26		18-05-26

12

an

30

to

Rf

and

**ANNUAL PROCUREMENT PLAN
(Works)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
											TP	TP					
											FP	FP					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR5	Renovation and Ancillary Maintenance Works at GTCL Head Office Building, Agargaon, Dhaka.	Package	1	(OTM) NCT	Managing Director	Own fund	10.00	Planned Dates		14-09-2025	28-09-2025	19-10-2025	02-11-2025	09-11-2025	07-12-2025		06-04-2026
								Planned Days		0	14	21	14	7	28	84	120
								Actual Dates		27-11-2025	08-12-2025	14-12-2025	14-12-25	14-12-25	28-12-25		03-06-26
WR6	Civil Maintenance Works of Pipeline Right of Way at Different Locations of Banskhali, Anwara, Sitakunda and Chattogram.	Package	1	(OTM) NCT	Managing Director	Own fund	19.00	Planned Dates		27-11-2025	11-12-2025	01-01-2026	15-01-2026	20-01-2026	03-02-2026		03-07-2026
								Planned Days		0	14	21	14	5	14	68	150
								Actual Dates		01-12-25	18-12-2025	24-12-25	28-12-25	30-12-25	13-01-26		19-06-26
WR7	Civil Maintenance Works of Elenga-Baghabari Pipeline Right of Way, Bonpara Gas Manifold Station and Gas Pipe Expansion Loop Platforms of Jamuna Bridge.	Package	1	(OTM) NCT	Managing Director	Own fund	22.00	Planned Dates		25-01-2026	08-02-2026	01-03-2026	15-03-2026	18-03-2026	01-04-2026		29-08-2026
								Planned Days		0	14	21	14	3	14	66	150
								Actual Dates		02-02-2026	17-02-2026	08-03-26	09-03-26	11-03-26	25-03-26		28-09-26
WR8	Civil Maintenance Works of D & E Type Residential Building at CGS Demra, Dhaka.	Package	1	(OTM) NCT	Managing Director	Own fund	20.00	Planned Dates		28-09-2025	12-10-2025	02-11-2025	16-11-2025	23-11-2025	21-12-2025		19-06-2026
								Planned Days		0	14	21	14	7	28	84	180
								Actual Dates		16-02-2026	03-03-2026						
WR9	Civil Maintenance and Renovation Works at Laksham TBS and Gouripur RMS, Cumilla.	Package	1	(OTM) NCT	Managing Director	Own fund	25.00	Planned Dates		3-May-2026	17-Jun-2026	15-Jul-2026	12-Aug-2026	19-Aug-2026	16-Sep-2026		15-Mar-2027
								Planned Days		0	45	28	28	7	28	136	180
								Actual Dates									
WR10	Civil Maintenance Works of Pipeline Right of Way at Shahpur Chhora, Habiganj.	Package	1	(OTM) NCT	Managing Director	Own fund	25.00	Planned Dates		30-04-2026	14-05-2026	04-06-2026	18-06-2026	21-06-2026	05-07-2026		31-01-2027
								Planned Days		0	14	21	14	3	14	66	210
								Actual Dates									
WR11	Civil Maintenance Works at GTCL Head Office Building, Agargaon, Dhaka.	Package	1	(OTM) NCT	Managing Director	Own fund	15.00	Planned Dates		10-05-2026	24-05-2026	14-06-2026	28-06-2026	01-07-2026	15-07-2026		12-12-2026
								Planned Days		0	14	21	14	3	14	66	150
Total =							191.5000										

[Handwritten signatures and initials]

**ANNUAL PROCUREMENT PLAN
(Works)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)**

Division: Quality and Safety Assurance

Procuring Entity Name & Code: Deputy General Manager, Safety and Environment Monitoring Department, GTCL.

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
											TP	TP					
											FP	FP					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR1	Supply & Installation of Essential Spare Parts, including maintenance of the existing fire detection, fire Alarm, and Fire Protection systems at the GTCL Head Office Complex over a three-year period.	Lot	1	OTM(NCT)	Managing Director	Company's Own Fund	3.0000	Planned Days		0	11	14	14	7	14	60	1095
								Actual Dates									
Total =							3.0000										

Procuring Entity Name & Code: Deputy General Manager, Common Services Department, GTCL.

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
											TP	TP					
											FP	FP					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR2	Illumination of GTCL Head Office Building to observe / celebrate different national days	Nos.	3	RFQM	Managing Director	Company's Own Fund	0.1900	Planned Dates		10-Jul-2025	11-Jul-2025	11-Jul-2025	11-Jul-2025	11-Jul-2025	11-Jul-2025		12-Jul-2025
								Planned Days		0	1	0	0	0	0	1	1
								Actual Dates		14-Dec-2025	14-Dec-2025	14-Dec-2025	14-Dec-2025	14-Dec-2025	14-Dec-2025	14-Dec-2025	14-Dec-2025
Total =							0.1900										

Total Amount (for Works) =	606.2100
-----------------------------------	-----------------

Handwritten signatures and initials: 2, a, 20, A, B, ad

ANNUAL PROCUREMENT PLAN
(Consultancy Services)
Gas Transmission Company Limited (GTCL)
(A Company of Petrobangla)

Division: Planning

Procuring Entity Name & Code: Deputy General Manager, Strategic Planning Department, GTCL.

Package No.	Description of Procurement Package (Services)	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
CS1	Feasibility Study, Route Survey & Environmental Study of Proposed Bhola North Process Plant to Venture RMS (10 km) gas transmission pipeline Project	LS	LS	QCBS (National)	Board of Directors	Company's Own Fund	5.0000	Planned Dates	30-Apr-2026	14-May-2026	11-Jun-2026	2-Jul-2026	9-Jul-2026	14-Jul-2026	21-Jul-2026	28-Jul-2026		25-Dec-2026
								Planned Days	0	14	28	21	7	5	7	7	89	150
								Actual Dates										
CS2	Feasibility Study, Route Survey & Environmental Study of Proposed (a) Begumganj-Feni (b) Sundalpur-Begumganj (c) Noakhali-Sundalpur (85 km) gas transmission pipeline Project	LS	LS	QCBS (National)	Board of Directors	Company's Own Fund	26.0000	Planned Dates	30-Apr-2026	14-May-2026	11-Jun-2026	2-Jul-2026	9-Jul-2026	14-Jul-2026	21-Jul-2026	28-Jul-2026		25-Dec-2026
								Planned Days	0	14	28	21	7	5	7	7	89	150
								Actual Dates										
CS3	Feasibility Study, Route Survey & Environmental Study of Proposed Barishal-Khulna (110km) gas transmission pipeline Project	LS	LS	QCBS (National)	Board of Directors	Company's Own Fund	30.0000	Planned Dates	30-Apr-2026	14-May-2026	11-Jun-2026	2-Jul-2026	9-Jul-2026	14-Jul-2026	21-Jul-2026	28-Jul-2026		25-Dec-2026
								Planned Days	0	14	28	21	7	5	7	7	89	150
								Actual Dates										
CS4	Feasibility Study of proposed Monohordi Ghorashal(25KM)dedicated gas transmission pipeline project	LS	LS	QCBS (National)	Board of Directors	Company's Own Fund	4.4500	Planned Dates	23-Dec-2026	6-Jan-2027	27-Jan-2027	17-Feb-2027	24-Feb-2027	1-Mar-2027	11-Mar-2027	18-Mar-2027		17-Mar-2028
								Planned Days	0	14	21	21	7	5	10	7	85	365
								Actual Dates	25-01-2026	23-02-2026	26-01-2026	10-03-2026	03-03-2026	03-03-2026	16-03-2026	90		
Total =							65.4500											

Handwritten signatures and initials are present below the table, including a large signature on the left and several initials (Ai, Bf, ad) in the center and right.

**ANNUAL PROCUREMENT PLAN
(Consultancy Services)
Gas Transmission Company Limited (GTCL)
(A Company of Petrobangla)**

Division: Planning

Procuring Entity Name & Code: Deputy General Manager, Survey and Environment Department, GTCL.

Package No.	Description of Procurement Package (Services)	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
CS1	Conducting Environmental Impact Assessment (EIA) of Monohordi Ghorashal Gas Transmission pipeline(23KM)	LS	1	QCBS (National)	Board of Directors	Company's Own Fund	1.7000	Planned Dates	15-May-2026	4-Jul-2026	1-Aug-2026	15-Aug-2026	29-Aug-2026	12-Sep-2026	3-Oct-2026	24-Oct-2026		21-Feb-2027
								Planned Days	0	50	28	14	14	14	21	21	162	120
								Actual Dates										
Total =							1.7000											

Division: Finance

Procuring Entity Name & Code: Deputy General Manager, Finance Department, GTCL.

Package No.	Description of Procurement Package (Services)	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
CS1	Selection of Advising/ Consulting Firm (National) for Advisory/Consultancy Services relating to Corporate Income Taxation of Gas Transmission Company Limited (GTCL) for the Assessment Years (AY): 2025-2026 and 2026-2027	LS	LS	QCBS	Board of Directors	Company's Own Fund	2.0000	Planned Dates	25-Mar-2025	3-Jun-2025	1-Jul-2025	3-Aug-2025	19-Aug-2025	26-Aug-2025	16-Sep-2025	30-Sep-2025		30-Jun-2027
								Planned Days		70	28	35	14	7	21	14	189	638
								Actual Dates	25-03-25	10-07-25	10-08-25	21-08-25	26-08-25	04-09-25	14-09-25	25-09-25		30-06-27
Total =							2.0000											

Total Amount (consultancy service) =							69.1500											
---	--	--	--	--	--	--	----------------	--	--	--	--	--	--	--	--	--	--	--

(Handwritten signatures and initials)

ANNUAL PROCUREMENT PLAN
(Physical Service)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)

Division: Planning

Procuring Entity Name & Code: Deputy General Manager, Foreign Procurement Department, GTCL.

Package No.	Description of Procurement Package (Goods)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk	Time code for Process	Invitation/ Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Singing of Contract	Total time to Contract Signature	Total time for Completion of Contract
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
PS1	Procurement of Pre-shipment Inspection (PSI).	Lot	1	OTM	Managing Director	Company's own fund	15.00	Planned Dates	30-Apr-2026	14-May-2026	1-Jun-2026	15-Jun-2026	18-Jun-2026	30-Jun-2026		29-Jun-2029
								Planned Days	0	14	18	14	3	12	61	1095
								Actual Dates								
Total =							15.0000									

Division: Planning

Procuring Entity Name & Code: Deputy General Manager, Survey and Environment Department, GTCL.

Package No.	Description of Procurement Package (Services)	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Est. Cost in million Tk.	Time Code for Process	Invite Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	12	13	15	16	17	18	19
PS1	Detailed Digital Route Survey from Maheshkhali/Matarbari, Cox's Bazar to Fatikchhari, Chattogram (Length 190 km, Dia 46") for Construction of proposed Maheshkhali/Matarbari to Bakhrabad Gas Transmission Pipeline project	LS	1	OTM(NCT)	HOPE(MD,GTCL)	Company's Own Fund	15.0000	Planned Dates	30-Apr-2026	14-May-2026	4-Jun-2026	18-Jun-2026	25-Jun-2026	9-Jul-2026		5-May-2027
								Planned Days	0	14	21	14	7	14	70	300
								Actual Dates								
PS2	Detailed Digital Route Survey from Fatikchhari, Chattogram to Bakhrabad, Cumilla (Length 145 km, Dia 46") for Construction of proposed Maheshkhali/Matarbari to Bakhrabad Gas Transmission Pipeline project	LS	1	OTM(NCT)	HOPE(MD,GTCL)	Company's Own Fund	11.5000	Planned Dates	30-Apr-2026	14-May-2026	4-Jun-2026	18-Jun-2026	25-Jun-2026	9-Jul-2026		5-Apr-2027
								Planned Days	0	14	21	14	7	14	70	270
								Actual Dates								
PS3	Route Survey works for Construction of Monohordi-Ghorashal Gas Transmission Pipeline. (23 KM)	LS	1	OTM(NCT)	HOPE(MD,GTCL)	Company's Own Fund	2.0000	Planned Dates	10-May-2026	24-May-2026	14-Jun-2026	28-Jun-2026	5-Jul-2026	19-Jul-2026		16-Dec-2026
								Planned Days	0	14	21	14	7	14	70	150
								Actual Dates								
Total =							28.5000									

[Handwritten mark]

[Handwritten mark]

[Handwritten mark]

[Handwritten mark]

[Handwritten mark]

[Handwritten mark]

ANNUAL PROCUREMENT PLAN
(Physical Service)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)

Division: Engineering Services

Procuring Entity Name & Code: Deputy General Manager, Pipeline Integrity Department, GTCL.

Package No.	Description of Procurement Package (Services)	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time Code for Process	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Approval	Letter of Acceptance	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	11	12	13	15	16	17	18	19
PS1 (NCS)	CP System Effectiveness Test, Coating defects identification Survey (CIPL, DCVG/ACVG Survey) [B-S and Bkb-Demra Pipelines]	Lot	1	OTM (NCT)	MDX(GTCL)	Company's Own Fund	6.5700	Planned Dates	17-Aug-2025	6-Sep-2025	27-Sep-2025	11-Oct-2025	18-Oct-2025	15-Nov-2025		13-Jul-2026
								Planned Days	0	20	21	14	7	28	90	240
								Actual Dates	31-12-25	12-01-26	22-02-26	23-02-26	23-02-26	09-03-26	68	180
Total =							6.5700									

Division: General Services

Procuring Entity Name & Code: Deputy General Manager, Transport Control Department, GTCL.

Package No.	Description of Procurement Package (Services)	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time Code for Process	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	11	12	13	14	16	17	18	19
PS1	Microbus Rent	Nos.	30	OTM	Board of Directors	Company's Own Fund	34.0000	Planned Dates		1-Sep-2025	15-Sep-2025	30-Sep-2025	10-Oct-2025	7-Nov-2025		5-Feb-2026
								Planned Days		0	14	15	10	28	67	90
								Actual Dates		24-02-26	10-03-26	31-03-26				
PS2	Rent of vehicle rent (Car/Jeep) for attached officers	Nos.	20	OTM	Board of Directors	Company's Own Fund	30.0000	Planned Dates	30-Apr-2026	14-May-2026	3-Jun-2026	3-Jun-2026	14-Jun-2026	12-Jul-2026		10-Oct-2026
								Planned Days	0	14	20		11	28	73	90
								Actual Dates								
Total =							64.0000									

(2)

ad

30

ad

RT

ad

ANNUAL PROCUREMENT PLAN
(Physical Service)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)

Division: Human Resources

Procuring Entity Name & Code: Deputy General Manager, Recruitment & Training Department, GTCL.


Package No.	Description of Procurement Package (Services)	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time Code for Process	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19
PS1	Procurement of Physical Services (293 Nos. Service Personnel –Supervisor (Security), Security Guard & Lineman) at Different Gas & Condensate Pipelines, Offices, Residential Areas and Installations of Employer.	No	293	OTM (NCT)	Board of Directors	Company's Own Fund	179.78	Planned Dates	30-Apr-2026	21-May-2026	25-Jun-2026	9-Jul-2026	16-Jul-2026	30-Jul-2026		31-Aug-2028	
								Planned Days	0	21	35	14	7	14	91	731	
								Actual Dates									
PS2	Procurement of Physical Services (255 Nos. Service Personnel –Supervisor (Security), Security Guard & Lineman) at Different Gas Pipelines, Offices, Residential Areas and Installations of Employer.	No	255	OTM (NCT)	Board of Directors	Company's Own Fund	147.65	Planned Dates	3-May-2026	21-May-2026	25-Jun-2026	9-Jul-2026	16-Jul-2026	30-Jul-2026		31-Aug-2028	
								Planned Days	0	18	35	14	7	14	88	731	
								Actual Dates									
PS3	Procurement of Physical Services (336 Nos. Service Personnel –Supervisor (Security), Security Guard & Lineman) at Different Gas Pipelines, Offices, Residential Areas and Installations of Employer.	No	336	OTM (NCT)	Board of Directors	Company's Own Fund	195.30	Planned Dates	30-Apr-2026	21-May-2026	25-Jun-2026	9-Jul-2026	16-Jul-2026	30-Jul-2026		31-Aug-2028	
								Planned Days	0	21	35	14	7	14	91	731	
								Actual Dates									
PS4	Procurement of Physical Services (255 Nos. Service Personnel –Supervisor (Security), Security Guard & Lineman) at Different Gas Pipelines, Offices, Residential Areas and Installations of Employer.	No	255	OTM (NCT)	Board of Directors	Company's Own Fund	147.88	Planned Dates	30-Apr-2026	21-May-2026	25-Jun-2026	9-Jul-2026	16-Jul-2026	31-Jul-2026		31-Aug-2028	
								Planned Days	0	21	35	14	7	15	92	731	
								Actual Dates									
PS5	Procurement of Physical Services (202 Nos. Service Personnel –Supervisor (Cleaning), Technician (Karigori Fitter), Sanitary Mistry (Plumber Mistry) etc.) at Different Offices, Residential Areas and Installations of Employer.	No	202	OTM (NCT)	Board of Directors	Company's Own Fund	121.98	Planned Dates	30-Apr-2026	21-May-2026	25-Jun-2026	9-Jul-2026	16-Jul-2026	30-Jul-2026		31-Aug-2028	
								Planned Days	0	21	35	14	7	14	91	731	
								Actual Dates									
PS6	Procurement of Physical Services (106 Nos. Service Personnel –Driver) at Different Offices, Residential Areas and Installations of Employer.	No	106	OTM (NCT)	Board of Directors	Company's Own Fund	95.09	Planned Dates	30-Apr-2026	21-May-2026	25-Jun-2026	9-Jul-2026	16-Jul-2026	30-Jul-2026		31-Aug-2028	
								Planned Days	0	21	35	14	7	14	91	731	
								Actual Dates									
Total =							887.6800										

ANNUAL PROCUREMENT PLAN
(Physical Service)
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)


Division: General Services

Procuring Entity Name & Code: Deputy General Manager, Purchase Department, GTCL.


1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Package No.	Description of Procurement Package (Services)	Unit	Quantity	Procurement Method & Type	Contract of Approving Authority	Source of Funds	Estd. Cost in million Tk.	Time Code for Process	Advertisement of Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract	
GR1	PS1	Purchase of Carrying Services	Lot	1	OTM	Board of Directors	Company's Own Fund/Development Budget	55.00	Planned Dates	3-May-2026	21-May-2026	25-Jun-2026	2-Jul-2026	5-Jul-2026	2-Aug-2026		1-Aug-2028
									Planned Days	0	18	35	7	3	28	91	730
									Actual Dates								
Total =							55,000										
Total =							1,056,7500										


26.04.2026


(Mohammad Mamun Hossen)
Deputy General Manager (Finance) & Member, APP
Formulation committee


26-04-2026


(Ajoy Kumer Ghosh)
Deputy General Manager (Foreign Procurement) & Member
Secretary, APP Formulation committee


25/04/26


(Md. Faruk Ahmed)
Deputy General Manager (Purchase)
Member, APP Formulation committee


26/04/2026

(Md. Abdul Azim)
Deputy General Manager (Civil Engg.) &
Member, APP Formulation committee


26-4-26


(Md. Aini Kabir)
General Manager (Engineering Service) &
Member, APP Formulation Committee


26/4/2026


(Abu Syed Mahmud)
General Manager (Planning) &
Convenor, APP Formulation Committee

ANNUAL PROCUREMENT PLAN (APP: 2025-2026)
Budget: Depository Fund
Gas Transmission Company Ltd. (GTCL)
(A Company of Petrobangla)


Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
											TP	TP					
											FP	FP					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	Installation of Casing pipe to protect the 30" dia Dhanua-Elenga Gas Pipeline & 24" dia Western Grid Project (Elenga-Baghabari) Gas Pipeline at Sayadabad, Sirajganj under "Sirajganj Economic Zone Limited"	LS	LS	OTM (ICT)	Managing Director/Board	Company's Own Fund	9.6100	Planned Dates		30-Apr-2026	13-May-2026	3-Jun-2026	17-Jun-2026	24-Jun-2026	8-Jul-2026		5-Mar-2027
								Planned Days		0	13	21	14	7	14	69	240
								Actual Dates									
WD2	Installation of Split Casing near Rustampur Toll Plaza, Habiganj to protect 30"Ø Bibiyana-Muchai Gas Pipeline & 6"Ø Bibiyana-Muchai Condensate Pipeline	LS	LS	OTM (NCT)	Managing Director/Board	Company's Own Fund	10.7000	Planned Dates		30-Apr-2026	13-May-2026	3-Jun-2026	17-Jun-2026	24-Jun-2026	8-Jul-2026		5-Mar-2027
								Planned Days		0	13	21	14	7	14	69	240
								Actual Dates									
WD3	Installation of split casing of 10 nos. pipeline at five different location (20"OD BKB-Demra pipeline at Khorahar, 24"OD BB Pipeline & 30"OD Ashuganj-Monohordi Pipeline at Raipur, Narsingdi, 20"OD Sarail-Khaillia Pipeline, Sarail, Brahmanbaria, & 30"OD North-South Pipeline & 30"OD Rashidpur-Ashuganj Pipeline (Ratanpur & Madhabpur, Habiganj) and 6" dia Condensate Pipeline at Ratanpur & Madhabpur, Habiganj) under SASEC Dhaka-Sylhet Corridor Road Development Project	LS	LS	OTM (NCT)	Managing Director/Board	Company's Own Fund	40.0000	Planned Dates		30-Apr-2026	13-May-2026	3-Jun-2026	17-Jun-2026	24-Jun-2026	8-Jul-2026		5-Mar-2027
								Planned Days		0	13	21	14	7	14	69	240
								Actual Dates									
WD4	Installation of Casing pipe to protect the 30"Ø & 24"Ø Elenga-Jamuna river (East) Gas Pipeline at Elenga, Tangail under SASEC Road Connectivity Project-II of Roads and Highway Division.	LS	LS	OTM (NCT)	Managing Director/Board	Company's Own Fund	9.0000	Planned Dates		30-Apr-2026	13-May-2026	3-Jun-2026	17-Jun-2026	24-Jun-2026	8-Jul-2026		5-Mar-2027
								Planned Days		0	13	21	14	7	14	69	240
								Actual Dates									
WD5	Installation of Casing pipe to protect the 30" dia & 24" dia Elenga to East side of Jamuna Bridge Gas Pipeline under SASEC Road Connectivity Project-II of Roads and Highway Division	LS	LS	OTM (NCT)	Managing Director/Board	Company's Own Fund	6.8000	Planned Dates		30-Apr-2026	13-May-2026	3-Jun-2026	17-Jun-2026	24-Jun-2026	8-Jul-2026		5-Mar-2027
								Planned Days		0	13	21	14	7	14	69	240
								Actual Dates									
Total =							76.1100										


26.04.2026


(Mohammad Mamun Hossen)
Deputy General Manager (Finance) &
Member, APP Formulation committee


26-04-2026


(Ajoy Kumar Ghosh)
Deputy General Manager (Foreign Procurement) &
Member Secretary, APP Formulation committee


25/8/2026


(Md. Faruk Ahmed)
Deputy General Manager (Purchase) &
Member, APP Formulation committee


26/04/2026

(Md. Abdul Azim)
Deputy General Manager (Civil Engg.) &
Member, APP Formulation committee


25/8/2026

(Md. Anul Kabir)
General Manager (Engineering Service) &
Member, APP Formulation Committee


26/4/2026

(Abu Syed Mahmud)
General Manager (Planning) &
Convener, APP Formulation Committee