



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়
স্বাস্থ্য সেবা বিভাগ
ক্রয় ও সংগ্রহ অধিশাখা
www.mohfw.gov.bd

স্মারক নং-৪৫.০০.০০০০.১৫৭.৭০.০০৭.২০-১১৯

তারিখ: ১৮-০৮-২০২১ খ্রি:

বিষয়: ফিজিক্যাল ফ্যাসিলিটিজ ডেভেলপমেন্ট (পিএফডি) ওপির পিডব্লিউডি অংশের ২০২১-২০২২ অর্থবছরের জিওবি (উন্নয়ন) খাতের প্রকিউরমেন্ট প্ল্যান (ওয়ার্কস ও গুডস) এর প্রশাসনিক অনুমোদন।

সূত্র: স্মারকনং-২৫.৩৬.০০০০.৪১০.১৪.২২৪ (অংশ-৩), ১৭-১১৯৭(উশা-২) তারিখ: ২৭-০৭-২০২১ খ্রি।

উপর্যুক্ত বিষয় ও সূত্রের পরিপ্রেক্ষিতে ফিজিক্যাল ফ্যাসিলিটিজ ডেভেলপমেন্ট (পিএফডি) ওপির পিডব্লিউডি অংশের ২০২১-২০২২ অর্থবছরের জিওবি (উন্নয়ন) খাতের Upgradatin & Renovation works এর ৩৮টি প্যাকেজের বিপরীতে ৩৫৫৪৫.০৭ লক্ষ (তিনশত পঞ্চাশ কোটি পঁয়তাল্লিশ লক্ষ সাত হাজার) টাকা প্রাক্কলিত মূল্যের (ওয়ার্কস) এবং ১টি প্যাকেজের বিপরীতে ৮০.০০ লক্ষ (আশি লক্ষ) টাকা মূল্যের (গুডস) সহ সর্বমোট (৩৫৫৪৫.০৭+ ৮০.০০) = ৩৫৬২৫.০৭ (তিনশত ছাশ্বান্ন কোটি পঁচিশ লক্ষ সাত হাজার) টাকার প্রকিউরমেন্ট প্ল্যান (ওয়ার্কস ও গুডস) নিম্নবর্ণিত শর্তে প্রশাসনিক অনুমোদনে নির্দেশক্রমে স্বাস্থ্য সেবা বিভাগের সম্মতি জ্ঞাপন করা হলো:

শর্তাবলি:

- (ক) এ অর্থ ব্যয়ে পিপিএ-২০০৬, পিপিআর-২০০৮ এবং আর্থিক ক্ষমতা অর্পণ, ২০১৫ এবং বিদ্যমান সকল আর্থিক বিধি-বিধান যথাযথভাবে পালন করতে হবে;
- (খ) প্রস্তাবিত কাজে উন্মুক্ত দরপত্র পদ্ধতি (ওটিএম) অনুসরণ করতে হবে, এবং প্রকিউরমেন্ট প্ল্যান Supply Chain Management Portal (SCMP)- এ দাখিল করতে হবে;
- (গ) ডিপিএম পদ্ধতিতে ক্রয়ের ক্ষেত্রে পিপিআর, ২০০৮ এর বিধি ৭৪ হতে ৭৬ যথাযথভাবে অনুসরণ করতে হবে;
- (ঘ) বর্ণিত প্যাকেজসমূহের চুক্তি মূল্য অনুমোদিত ওপিতে সংস্থানকৃত মূল্যের মধ্যে থাকতে হবে;
- (ঙ) গাড়ী ক্রয়ে অর্থ বিভাগের সম্মতি গ্রহণ করতে হবে;
- (চ) ক্রয় প্রক্রিয়ায় কোন অনিয়ম সংগঠিত হলে ক্রয়কারী দায়ী থাকবেন।

সংযুক্তি: বর্ণনা মোতাবেক

(মোঃ আলমগীর কবীর)
সিনিয়র সহকারী সচিব
ফোনঃ ৯৫৪০৬৪৫

লাইন ডাইরেক্টর,
ফিজিক্যাল ফ্যাসিলিটিজ ডেভেলপমেন্ট (পিএফডি)
শীর্ষক অপারেশনাল প্ল্যান
ও
অতিরিক্ত সচিব (উন্নয়ন)
স্বাস্থ্য সেবা বিভাগ

অনুলিপি:

- ১। তত্ত্বাবধায়ক প্রকৌশলী (পিসিসি), গণপূর্ত অধিদপ্তর, পূর্ত ভবন, সেগুনবাগিচা, ঢাকা।
- ২। মাননীয় মন্ত্রীর একান্ত সচিব, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়
- ৩। সিনিয়র সচিবের একান্ত সচিব, স্বাস্থ্য সেবা বিভাগ, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়
- ৪। সিস্টেম এনালিস্ট, কম্পিউটার সেল, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয় (মন্ত্রণালয়ের ওয়েবসাইটে প্রকাশের অনুরোধসহ)

REVISED PROCUREMENT PLAN OF WORKS FOR OPERATIONAL PLAN

Annexure- III (b)

Ministry/Division	Ministry of Health and Family Welfare
Agency	Public Works Department (PWD).
Procuring Entity Name & Code	Public Works Department (PWD).
OP Name & Code	Physical Facilities Development

OP Cost (in Lakh Taka)	
Total	
GOB	
RPA	
DPA	

SI NO.	Package No.	Description of Procurement Package as per OP Works	Unit	Quantity	Procurement method & (Type)	Contract Approving authority	Source of fund	Estimated Cost in Lakh Taka.	Invitation for Prequalification (if applicable)	Indicative Dates		
										10	11	12
1	2	3	4	5	6	7	8	9	10	11	12	13
1	HNPSP/PWD /GOB/DH/Peroj	Upgradation & Renovation of Pirojpur District Hospital from 100 to 250 Bed at Pirojpur District.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	Piroj/WD-3	External Electrification in/c Substation equipment, X-former, HT switch gear, LT switch gear, PEI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	Piroj/WD-4	Supply and installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
2	HNPSP/PWD/GO B/DH/Narail.	Upgradation & Renovation of Narail District Hospital from 100 to 250 Bed at Narail District.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	Narail/WD-3	External Electrification in/c Substation equipment, X-former, HT switch gear, LT switch gear, PEI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.										
	Narail/WD-4	Supply and installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
3	HNPSP/PWD/GO B/DH/Jhalo	Upgradation & Renovation of Jhalokathi District Hospital from 100 to 250 Bed at Jhalokathi District.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	Jhalo/WD-3	External Electrification in/c Substation equipment, X-former, HT switch gear, LT switch gear, PEI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.										

স্বাক্ষরিত
সিনিয়র সহকারী সচিব
স্বাক্ষরিত
সিনিয়র সহকারী সচিব
স্বাক্ষরিত
সিনিয়র সহকারী সচিব

SI NO.	Package No.	Description of Procurement Package as per OP Works	Unit	Quantity	Procurement method & (Type)	Contract Approving authority	Source of fund	Estimated Cost in Lakh Taka.	Indicative Dates			
									Invitation for Prequalification (if applicable)	Invitation for Tender	Signing of Contract	Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13
	JhaloWD-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
4	HNPSP/PWD/GO/BDH/Khagra. KhagraWD-3	Upgradation & Renovation of Khagrachari District Hospital from 100 to 250 Bed at Khagrachari District. External Electrification inc Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightening arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	KhagraWD-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
5	HNP/PWD/GO/BDH/Jaiprnt JaiprntWD-3	Upgradation & Renovation of Jaipurhat District Hospital from 100 to 250 Bed at Jaipurhat District. External Electrification inc Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightening arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	JaiprntWD-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
6	HNPSP/PWD/GO/BDH/Panchgr PanchgrWD-3	Upgradation & Renovation of Panchagar District Hospital from 100 to 250 Bed at Panchagar District. External Electrification inc Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightening arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	PanchgrWD-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
7	HNPSP/PWD/GO/BDH/Gaibndh. GaibndhWD-3	Upgradation & Renovation of Gaibandha District Hospital from 100 to 250 Bed at Gaibandha District. External Electrification inc Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightening arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022

স্বঃ আনন্দের সচিব
পল্লী বিদ্যুৎ বিভাগ
পল্লী বিদ্যুৎ পরিদপ্তর
পল্লী বিদ্যুৎ পরিদপ্তর

৯

SI NO.	Package No.	Description of Procurement Package as per OP Works	Unit	Quantity	Procurement method & (Type)	Contract Approving authority	Source of fund	Estimated Cost in Lakh Taka.	Indicative Dates				
									10	11	12	13	
1	2	3	4	5	6	7	8	9	10	11	12	13	
		Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022	
8	HNPSP/PWD/GO B/DH/Narsind	Upgradation & Renovation of Narsindi District Hospital from 100 to 250 Bed at Narsindi District.	Job	1	OTM (NCT)	PWD	GOB	760.00	N/A	01.08.2021	01.11.2021	01.11.2022	
		External Electrification inc/ Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.											
	Narsind/WD-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	2	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022	
9	HNPSP/PWD/GO B/DH/Laxmipur	Upgradation & Renovation of Laxmipur District Hospital from 100 to 250 Bed at Laxmipur District.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022	
		External Electrification inc/ Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.											
	Laxmi/WD-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022	
10	HNPSP/PWD/GO B/DH/Mehar	Upgradation & Renovation of Meharpur District Hospital from 100 to 250 Bed at Meharpur District.	Job	1	OTM (NCT)	PWD	GOB	650.00	N/A	01.08.2021	01.11.2021	01.11.2022	
		External Electrification inc/ Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.											
	Mehar/WD-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022	
	Mehar/WD-6	Other ancillary Work inc/ Construction of Boundary wall, R.C.C approach road & Car parking, compound drain, Substation building, Arboriculture & Land scaping, site Improvement etc	Job	1	OTM (NCT)	PWD	GOB	177.00	N/A	01.08.2021	01.11.2021	01.11.2022	
11	HNPSP/PWD/GO B/DH/Netra	Upgradation & Renovation of Netrakona District Hospital from 100 to 250 Bed at Netrakona District.	Job	1	OTM (NCT)	PWD	GOB	782.00	N/A	01.08.2021	01.11.2021	01.11.2022	
		External Electrification inc/ Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.											
	Netra/WD-3	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022	

আঃ আজহারুল কবীর
 সিনিয়র সুরক্ষা অফিসার
 বাসুদেব সেবা বিভাগ
 সিনিয়র অফিসার মঞ্জুরায়

১৫

১৫

SI NO.	Package No.	Description of Procurement Package as per OP Works	Unit	Quantity	Procurement method & (Type)	Contract Approving authority	Source of fund	Estimated Cost in Lakh Taka.	Indicative Dates			
									Invitation for Prequalification (if applicable)	Invitation for Tender	Signing of Contract	Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13
	Neira/Wd-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
12	HNPSP/PWD/GO B/DH/Shariat Shariat/Wd-3	Upgradation & Renovation of Shariatpur District Hospital from 100 to 250 Bed at Shariatpur District. External Electrification in/c Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	Shariat/Wd-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
13	HNPSP/PWD/GO B/DH/Rjbari Rjbari/Wd-3	Upgradation & Renovation of Rajbari District Hospital from 100 to 250 Bed at Rajbari District. External Electrification in/c Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	Rjbari/Wd-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
14	HNPSP/PWD/GO B/DH/Bndrhn Bndrhn/Wd-3	Upgradation & Renovation of Bandarban District Hospital from 100 to 250 Bed at Bandarban District. External Electrification in/c Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	600.00	N/A	01.08.2021	01.11.2021	01.11.2022
	Rjbari/Wd-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
15	Bndrhn/Wd-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	2	OTM (NCT)	PWD	GOB	160.00	N/A	01.08.2021	01.11.2021	01.11.2022
	Noakhali/Wd-3	Up gradation & Renovation of District Hospitals at Noakhali (Construction of New Building) External Electrification in/c Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightning arrester drop out fuse, Generator, Overhead line, Compound and garden light, Air cooler, Fire protection system, PABX System, Hepafilter and Solar panel, cctv, PDB/REB charge etc.	Job	1	OTM (NCT)	PWD	GOB	235.16	N/A	01.08.2021	01.11.2021	01.11.2022
	Noakhali/Wd-4	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	4	OTM (NCT)	PWD	GOB	200.00	N/A	01.08.2021	01.11.2021	01.11.2022

SI NO.	Package No.	Description of Procurement Package as per OP Works	Unit	Quantity	Procurement method & (Type)	Contract Approving authority	Source of fund	Estimated Cost in Lakh Taka.	Indicative Dates			
									Invitation for Prequalification (if applicable)	Invitation for Tender	Signing of Contract	Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13
	PWD/ Sishu hospital/Mymnsin gWD3	Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	2	OTM (NCT)	PWD	GOB	160.00	N/A	01.04.2022	01.06.2022	01.12.2022
	PWD/ Sishu hospital/Mymnsin gWD4	External Electrification inc Substation equipment, X-former, HT switch gear, LT switch gear, PFI, HT Cable, LT cable, Lightening arrester drop out fuse, Generator, Pump motor set, Overhead line, Compound and garden light, PDB/REB Charge etc	Job	1	OTM (NCT)	PWD	GOB	187.00	N/A	01.04.2022	01.06.2022	01.12.2022
22	HPNSP/PWD/GO B/mosque bldg /CommMC	Construction of Mosque at Comilla Medical college	Job	1	OTM (NCT)	PWD	GOB	200.00	N/A	01.08.2021	01.11.2021	01.11.2022
23	HPNSP/PWD/GO B/Hos/Dinaj Dinal/Hos/WD-2	Vertical extension of Hospital Building at Dinajpur Medical College. Installation of Lift & upgradation of 3 nos lift	No	3	OTM (NCT)	PWD	GOB	300.00	N/A	01.08.2021	01.11.2021	01.11.2022
24	HPNSP/PWD/GO B/Store	Construction of Medical Store Building at Khulna Medical College Hospital, Khulna	Job	1	OTM (NCT)	PWD	GOB	300.00	N/A	01.08.2021	01.11.2021	01.11.2022
25	HPNSP/PWD/GO B/DSh/Khul PWD/ Sishu hospital/Khulna/WD3	Construction of Shishu hospital at khulna division. Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	2	OTM (NCT)	PWD	GOB	160.00	N/A	01.11.2021	01.02.2021	01.02.2022
26	HPNSP/PWD/GO B/Landry bldg/SMC	Construction of laundry building at Sylhet M.A.G Osmani Medical College hospital, Sylhet	Job	1	OTM (NCT)	PWD	GOB	187.00	N/A	01.11.2021	01.02.2021	01.02.2022
27	HPNSP/PWD/GO B/DH /SMC HPNSP/PWD/GO B/DH /SMCWD-3	Construction of 250 Bed District Hospital at Sylhet. Supply and Installation of Lift 1250 kg, Passenger cum bed lift	No	2	OTM (NCT)	PWD	GOB	250.00	N/A	01.08.2021	01.11.2021	01.11.2022
	HPNSP/PWD/GO B/DH /SMCWD-4	Installation of Medical Gas system	Job	1	OTM (NCT)	PWD	GOB	300.00	N/A	01.08.2021	01.11.2021	01.11.2022
	HPNSP/PWD/GO B/DH /SMCWD-5	Gas Connection	Job	1	OTM (NCT)	PWD	GOB	200.00	N/A	01.08.2021	01.11.2021	01.11.2022
28	HPNSP/PWD/GO B/shisu Hos /Barisal	Remaining work of Construction of Govt shishu hospital at Barishal						371.34				

মোঃ আলমগীর কবীর
 স্থায়ী কর্মকর্তা সচিব
 স্বাস্থ্য সেবা বিভাগ
 স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়

(Handwritten signature)

Sl NO.	Package No.	Description of Procurement Package as per OP Works	Unit	Quantity	Procurement method & (Type)	Contract Approving authority	Source of fund	Estimated Cost in Lakh Taka.	Invitation for Prequalification (if applicable)	Invitation for Tender	Signing of Contract	Completion of Contract
	2	3	4	5	6	7	8	9	10	11	12	13
1	PWD/Shisu/Baris a/WD2	Substation building, Kitchen, Road, Boundary wall	Job	1	OTM (NCT)	PWD	GOB	166.00	N/A	01.08.2021	01.11.2021	01.11.2022
	PWD/Shisu/Baris a/WD5	Installation of lift	No	1	OTM (NCT)	PWD	GOB	80.00	N/A	01.08.2021	01.11.2021	01.11.2022
	PWD/Shisu/Baris a/WD6	PABX, L.T overhead line & others, Compound light & garden light, L.T Cable laying, Lightning arrester	Job	1	OTM (NCT)	PWD	GOB	115.34	N/A	01.08.2021	01.11.2021	01.11.2022
	PWD/Shisu/Baris a/WD7	PDR/REB Change	Job	1	DDM (NCT)	PWD	GOB	10.00	N/A	01.08.2021	01.11.2021	01.11.2022
29	HPNSP/PWD/GO B/Modernisation /SBMCH	Remaining work of Modernization & Extension of Barishal Medical College Hospital.						90.00				
	PWD/SBMCH/W D7	Incenerator	Job	1	OTM (NCT)	PWD	GOB	70.00	N/A	01.08.2021	01.11.2021	01.11.2022
	PWD/SBMCH/W D8	Arborticultural land scaping	Job	1	LTM (NCT)	PWD	GOB	10.00	N/A	01.08.2021	01.11.2021	01.11.2022
	PWD/SBMCH/W D9	PDR/REB Change	Job	1	DDM (NCT)	PWD	GOB	10.00	N/A	01.08.2021	01.11.2021	01.11.2022
30	HPNSP/PWD/GO B/ Exten.	Extension of 200 bedded hospital to 500 bedded hospital at Narayanganj(1st Phase)						500.00				
	PWD/ Narayanganj/WD	Supply and Installation of Lift 1250 kg. Passenger cum bed lift	No	2	OTM (NCT)	PWD	GOB	200.00	N/A	01.11.2021	01.02.2021	01.02.2022
	PWD/ Narayanganj/WD	Installation of Medical Gas system	Job	1	OTM (NCT)	PWD	GOB	300.00	N/A	01.11.2021	01.02.2021	01.02.2022
31	HPNSP/PWD/GO B/ V/E GEN.Hos/Farid.M CH	Vertical extension of Faridpur Medical College Hospital building.						631.09				
	PWD/Faridpur/W D-2	External Electrification inc Substation, Lightening conductor, Split type & Hepatiller, Fire Extensuser, PABX extention, Solar extension, cc/v extension, Service & emergency cable, Fire hydrant system etc.	Job	1	OTM (NCT)	PWD	GOB	631.09	N/A	01.11.2021	01.02.2021	01.02.2022
32	HPNSP/PWD/GO B/Health	Construction of health Management Institute at Savar						5674.00				
	Savar/WD-5	Auditorium & Exhibition Space	Job	1	OTM (NCT)	PWD	GOB	2000.00	N/A	01.11.2021	01.02.2021	01.02.2022
	Savar/WD-9	Ancillary Work Entry building with Reception, Shops, Banks, Money, Utility building with Saloon, parlour, Laundry Facilities, pump house & Generator (2 Nos), Garage and public Toilet, Sub-Station building(2 Nos), Maintenance office	Job	1	OTM (NCT)	PWD	GOB	1200.00	N/A	01.11.2021	01.02.2021	01.02.2022

কোঃ আশরাফুল হক
সিনিয়র সহকারী সচিব
স্বাস্থ্য সেবা বিভাগ
স্বাস্থ্য অধিদপ্তর
ঢাকা

০৬

৩

Sl NO.	Package No.	Description of Procurement Package as per OP Works	Unit	Quantity	Procurement method & (Type)	Contract Approving authority	Source of fund	Estimated Cost in Lakh Taka.	Indicative Dates			
									Invitation for Prequalification (if applicable)	Invitation for Tender	Signing of Contract	Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13
	SavarWD-10	Garbage/Waste Disposal, Waste Water Treatment Plant, Bio-Medical Gas, Rain water Harvesting System.	Job	1	OTM (NCT)	PWD	GOB	1000.00	N/A	01.11.2021	01.02.2021	01.02.2022
	SavarWD-11	Jogging track, Boundary wall and gates, Internal road/Foot path, Compound/Surface Drain(RCC), Arboriculture, Land Scaping, Cycle stand, Culvert/Drainage, Store/Godown, fire Exit, play grounds, water body/pond, Retaining wall, Garden, Garden fencing, Security, Guard House, Digital Survey, Link corridors.	Job	1	OTM (NCT)	PWD	GOB	1474.00	N/A	01.11.2021	01.02.2021	01.02.2022
33	HPNSP/PWD/GO B/ Chest diseases	Renovation/Reconstruction of existing 10 nos Chest Disease Hospital Different district	No	10	OTM (NCT)	PWD	GOB	2000.00	N/A	01.11.2021	01.02.2021	01.02.2022
34	HPNSP/PWD/GO B/Renovation	Renovation/Remodelling of Existing NTIs	No	3	OTM (NCT)	PWD	GOB	2500.00	N/A	01.11.2021	01.02.2021	01.02.2022
35	HPNSP/PWD/GO B/ remodel/Urban Health Clinics.	Remodelling/Reconstruction of Urban Health Dispensaries and School	No	4	OTM (NCT)	PWD	GOB	50.00	N/A	01.11.2021	01.02.2021	01.02.2022
36	HPNSP/PWD/JIC AUD/ Gendaria	Reconstruction and Renovation of Urban Dispensaries at Gendaria	No	1	OTM (NCT)	PWD	JICA	199.96	N/A	01.11.2021	01.02.2021	01.02.2022
37	HPNSP/PWD/JIC AUD/ Noyatola	Reconstruction and Renovation of Urban Dispensaries at Noyatola	No	1	OTM (NCT)	PWD	JICA	30.00	N/A	01.11.2021	01.02.2021	01.02.2022
38	HPNSP/PWD/JIC AUD/ Palashi Barak	Reconstruction and Renovation of Urban Dispensaries at Palashi Barak	No	1	OTM (NCT)	PWD	JICA	199.96	N/A	01.11.2021	01.02.2021	01.02.2022
		Total (Upgradation+Construction):						35545.07				

উঃ মহঃ বকোঃ (পিমিসি)
 ২৭/০৭/২০২৩
 অঃ বঃ (পিমিসি)

উঃ মহঃ বকোঃ (পিমিসি)
 ২৭/০৭/২০২৩
 অঃ বঃ (পিমিসি)

উঃ মহঃ বকোঃ (পিমিসি)
 ২৭/০৭/২০২৩
 অঃ বঃ (পিমিসি)

উঃ মহঃ বকোঃ (পিমিসি)
 ২৭/০৭/২০২৩
 অঃ বঃ (পিমিসি)

REVISED PROCUREMENT PLAN OF GOODS FOR OPERATIONAL PLAN

(GOB FUNDED)

Annexure-III (a)

Ministry/Division : Ministry of Health and Family Welfare
 Agency : Public Works Department (PWD)
 Procuring Entity : Chief Engineer, PWD
 OP Name & Code : Physical Facilities Development

Sl. No.	Package No.	Description of Procurement Package as per OP Goods	Unit	Quantity	Procurement method & (Type)	Contract Approving authority	Source of fund	Estimated Cost in Lakh Taka.	Indicative Dates			Taka in lac Remarks
									Invitation for Tender	Signing of Contract	Completion of Contract	
1	2											
1	GD-02/SDP(GOB)-PWD	Procurement of 2 nos. Car (Vehicles) for PWD.	4	5	6	7	8	9	10	11	12	13
		Total=	No.	2	DPM (NCT)	CE, PWD	GOB	80.00	01.04.2021	01.06.2021	01.06.2022	

(যোহান্নান শাহজাহান)
 ডিঃ সঃ এঃ (পিপিপি)

২৭/০৭/২০২১

২৭/০৭/২০২১
 ডিঃ এঃ (পিপিপি)

২৭/০৭/২০২১
 ডিঃ এঃ (পিপিপি)

মোঃ আলমগীর কবীর
 সিনিয়র সহকারী সচিব
 স্বাস্থ্য সেবা বিভাগ
 স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়



স্মারক নং-৪৫.০০.০০০০.১৫৭.৫১.০০৪.২০১৯-১৪৩

তারিখ: ১৪-০৯-২০২১ খ্রি:

বিষয়: গোপালগঞ্জ এসেনসিয়াল ড্রাগস কোম্পানি লিমিটেড এর তৃতীয় শাখা কারখানা স্থাপন শীর্ষক প্রকল্পের ২০২১-২০২২ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনা/প্রকিউরমেন্ট প্ল্যান অনুমোদন

সূত্র: ইউসিএল/পিডি-গোপালগঞ্জ/ক্রয়-পরিকল্পনা/২০২১/২৩৮, তাং: ২৩/০৮/২০২১ খ্রি:

উপর্যুক্ত বিষয় ও সূত্রোক্ত পত্রের পরিপ্রেক্ষিতে প্রকল্প পরিচালক, ইউসিএল (তৃতীয় প্রকল্প), গোপালগঞ্জ-এর প্রস্তাব মোতাবেক উক্ত প্রকল্পের ২০২১-২০২২ অর্থ বছরের জিওবি (উন্নয়ন) খাতের ২টি প্যাকেজের বিপরীতে ৫০৮৯.৩৮ লক্ষ (পঞ্চাশ কোটি উননব্বই লক্ষ আটত্রিশ হাজার) টাকার প্রকিউরমেন্ট প্ল্যান (গুডস) এবং অপর ২টি প্যাকেজের বিপরীতে ২২২.৪৩ লক্ষ (দুই কোটি বাইশ লক্ষ তেতাল্লিশ হাজার) টাকার প্রকিউরমেন্ট প্ল্যান (ওয়ার্কস)সহ সর্বমোট (৫০৮৯.৩৮+২২২.৪৩)=৫৩১১.৮১ লক্ষ (তিনিগ্ন কোটি এগারো লক্ষ একাশি হাজার) টাকার প্রকিউরমেন্ট প্ল্যান (গুডস ও ওয়ার্কস)-এর প্রশাসনিক অনুমোদনে নিম্নবর্ণিত শর্তে নির্দেশক্রমে স্বাস্থ্য সেবা বিভাগের সম্মতি জ্ঞাপন করা:

শর্তাবলী:

- (ক) এ অর্থ ব্যয়ে পিপিএ-২০০৬, পিপিআর-২০০৮ ও আর্থিক কমতা অর্পণাদেশ-২০১৫ এবং বিদ্যমান সকল আর্থিক বিধি-বিধান যথাযথভাবে পালন করতে হবে;
- (খ) বর্ণিত প্যাকেজের পণ্যসমূহ উন্মুক্ত দরপত্র পদ্ধতি (Open Tendering Method-National/ International) অনুসরণে ক্রয়ের ব্যবস্থা গ্রহণ করতে হবে এবং প্রকিউরমেন্ট প্ল্যান Supply Chain Management Portal (SCMP)-এ দাখিল করতে হবে;
- (গ) বর্ণিত প্যাকেজসমূহের চুক্তি মূল্য প্রকল্পে সংস্থানকৃত অর্থের মধ্যে থাকতে হবে;
- (ঘ) কোনক্রমেই অনুমোদিত/বরাদ্দকৃত অর্থের অতিরিক্ত ব্যয় করা যাবে না;
- (ঙ) ক্রয় প্রক্রিয়ায় কোন অনিয়ম সংঘটিত হলে ক্রয়কারী দায়ী থাকবেন।

সংযুক্তি: বর্ণনামতে ০৩ (তিন) পাতা।

১৪.০৯.২০২১
(মোঃ রফিকুল ইসলাম)
সহকারী সচিব

ফোনঃ ৯৫৪০৬৪৫

procurement1@hsd.gov.bd

প্রকল্প পরিচালক
ইউসিএল (তৃতীয় প্রকল্প), গোপালগঞ্জ

ও

ব্যবস্থাপনা পরিচালক
ইউসিএল, তেজগাঁও, ঢাকা।

অনুলিপি:

- ১। মাননীয় মন্ত্রীর একান্ত সচিব, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়
- ২। সিনিয়র সচিব মহোদয়ের একান্ত সচিব, স্বাস্থ্য সেবা বিভাগ, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়
- ৩। অতিরিক্ত সচিব (উন্নয়ন) মহোদয়ের ব্যক্তিগত কর্মকর্তা, স্বাস্থ্য সেবা বিভাগ, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়
- ৪। সিস্টেম এনালিস্ট, স্বাস্থ্য সেবা বিভাগ, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয় (ওয়েবসাইটে প্রকাশের অনুরোধসহ)

ANNUAL PROCUREMENT PLAN 2021-2022

Budget : Development

Ministry : Ministry of Health and Family Welfare
 Agency : Essential Drugs Company Limited, Dhaka
 Procuring Entity : Project Director Code: 1270101-224020000
 Project Name : Establishment of Essential Drugs Company Limited (3rd Plant), Gopalganj

Description of Procurement Package:	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time Contract Signature	Time for Completion of Contract
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GOODS															
Workshop Machinery and Tools	Nos	332	OTM		GOB	64.58	Planned Dates	23-Jun-21	28-Jul-21	27-Aug-21	16-Sep-21	23-Sep-21	17-Oct-21	116	06-Feb-22
Machinery and Equipment:				As per PPR 2008 & Delegation of Financial Power			Actual Dates								
Lot-01: Blow Fill Seat (BFS), Cap Welding, Tablet Compression Machine	Nos	3			GOB	4,940.00	Planned Dates	15-Sep-21	30-Oct-21	29-Dec-21	28-Jan-22	04-Feb-22	14-Feb-22	152	13-Aug-22
Lot-02: High Particulate Liquid Chromatography (HPLC) Machine	Nos	2	ICT		GOB	84.80	Actual Dates								



Handwritten signature and date: 22.07.2022

ANNUAL PROCUREMENT PLAN 2021-2022

Ministry : Ministry of Health and Family Welfare
 Agency : Essential Drugs Company Limited, Dhaka

Budget : Development

Procuring Entity : Project Director Code: 1270101-224020000

Project Name : Establishment of Essential Drugs Company Limited (3rd Plan), Gopalganj

Description of Procurement Package: GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid. Cost in Lakh Tk.	Time Code for Process		Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time Contract Signature	Time for Completion of Contract
							Planned Dates	Actual Dates								
Workshop Machinery and Tools	Nos	332	OTM	As per PPR 2008 & Delegation of Financial Power	GOB	64.58	Planned Dates	Actual Dates	10	11	12	13	14	15	16	17
							23-Jun-21		28-Jul-21	27-Aug-21	16-Sep-21	23-Sep-21	17-Oct-21		06-Feb-22	
Machinery and Equipment:	Nos	3	ICT	As per PPR 2008 & Delegation of Financial Power	GOB	4,940.00	Planned Dates	Actual Dates	15-Sep-21	30-Oct-21	29-Dec-21	28-Jan-22	04-Feb-22	14-Feb-22	152	180
							15-Sep-21		30-Oct-21	29-Dec-21	28-Jan-22	04-Feb-22	14-Feb-22		13-Aug-22	
Lot-02: High Particulate Liquid Chromatography (HPLC) Machine	Nos	2				84.80	Actual Dates									


22.43-2022


ANNUAL PROCUREMENT PLAN 2021-2022

Budget : Development

Ministry : Ministry of Health and Family Welfare
 Agency : Essential Drugs Company Limited, Dhaka
 Procuring Entity : Project Director Code: 1270101-224020000
 Project Name : Establishment of Essential Drugs Company Limited (3rd Plant), Gopalganj

Package No.	Description of Procurement Package: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process		Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time Contract Signature	T
								Planned Dates	Planned Days								
1								Planned Dates	10-Sep-21	0	02-Oct-21	22-Oct-21	21-Nov-21	28-Nov-21	05-Dec-21	16	03
W-06	Digital Neon Sign	Lot	1	OTM	As per PPR 2008 & delegation of financial power	GOB	20.00	Actual dates									
								Planned Dates	01-Dec-21	0	26-Dec-21	25-Jan-22	24-Feb-22	03-Mar-22	10-Mar-22	7	09
W-07	Landscaping including Arboriculture & Central Water Body	Lot	1	OTM	As per PPR 2008 & delegation of financial power	GOB	202.43	Planned Dates									
								Planned Days	26-Dec-21	25	25-Jan-22	24-Feb-22	03-Mar-22	10-Mar-22	7	99	
								Actual dates									


 22.02.2022
 Project Director
 Essential Drugs Company Limited


 Prof. (Dr) Ehsanul Kabir
 Project Director
 Essential Drugs Company Limited