

ব্যবস্থাপনা পরিচালক

M. L. L.
04/08/26

[illegible]

[illegible]

Package no	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time of completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
JOCL/ e-GP- 12/26-27	Firewall Network Switch, Computer, Printer & Accessories	Lot	-	OTM	HOPE	OWN	100.00	Planned Dates		05 Nov' 26	19 Nov;26	28 Nov;26	03 Dec' 26	08 Dec' 26	15 Dec' 26	85	30 Jan ' 27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 13/26-27	Portable Octane Analyzer	Nos	04	OTM	Hope	Own	100.00	Planned Dates		19 Nov'26	03 dec' 26	12 Dec' 26	17 Dec' 26	19 Dec' 26	26 Dec' 26	82	10 Feb ' 27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 14/26-27	Flame Proof Motor & Starter with pump	Nos	06	OTM	Hope	Own	200.00	Planned Dates		01 Dec' 26	15 Dec'26	26 Dec'26	30 Dec'26	05 Jan' 27	2 Jan'27	88	27 Feb ' 27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 15/26-27	Ruber Hose pipe (Imported) Size : 3", 4" & 6"	Nos	900	OTM	Hope	Own	150.00	Planned Dates		15 Dec'26	29 Dec'26	07 Jan'27	12 Jan'27	16 Jan'27	22 Jan'27	85	10 Mar' 27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 16/26-27	Gate Valve & Non return Valve	Nos	-	OTM	Hope	Own	200.00	Planned Dates		23 Dec'26	08 Jan'27	16 Jan'27	21 Jan'27	23 Jan'27	30 Jan'27	80	18 Mar'27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 17/26-27	CFR Engine	No	01	OTM	HOPE	OWN	1500.00	Planned Dates		29 Dec'27	13 Jan'27	18 Jan'27	24 Jan'27	29 Jan'27	06 Feb'27	80	18 Mar'27
								Planned Days									
								Actual Dates									

Package no	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time of completion of contact
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
JOCL/ e-GP- 18/26-27	Diesel Driven Pump	Nos	-	OTM	Hope	Own	50.00	Planned Dates		05 Jan'27	19 Jan'27	28 Jan'27	02 Feb'27	06 Feb'27	12 Feb'27	85	30 Mar'27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 19/26-27	Laboratory Equipment	Nos	-	OTM	Hope	Own	50.00	Planned Dates		15 Jan'27	29 Jan'27	10 Feb'27	16 Feb'27	20 Feb'27	27 Feb'27	85	10 Apr'27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 20/26-27	Uniform Shoe for Staff	Pair		OTM	Hope	Own	20.00	Planned Dates		26 Jan'27	10 Feb'27	20 Feb'27	25 Feb'27	28 Feb'26	06 Mar'27	85	20 Apr'27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 21/26-27	Uniform cloth for Staff (Summer)	Yards		OTM	Hope	Own	20.00	Planned Dates		28 Jan'27	13 Feb'27	22 Feb'27	28 Feb'27	01 Mar'27	08 Mar'27	85	24 Apr'27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 22/26-27	Uniform Umbrella & Belt for Staff	Nos		OTM	Hope	Own	5.00	Planned Dates		18 Feb'27	04 Mar'27	13 Mar'27	18 Mar'27	23 Mar'27	31 Mar'27	85	15 May'27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 23/26-27	M S Pipe	Nos	-	Direct Purchase (G to G)	Hope	Own	100.00	Planned Dates		03 Mar'27	18 Mar'27	27 Mar'27	31 Mar'27	03 Apr'27	10 Apr'27	82	25 May'27
								Planned Days									
								Actual Dates									

Package no	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time of completion of contact
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
JOCL/ e-GP- 24/26-27	Foam trolley	Nos	-	OTM	Hope	Own	100.00	Planned Dates		20 Mar'27	04 Apr' 27	14 Apr' 27	20 Apr' 27	24 Apr' 27	30 Apr' 27	85	15 jun'27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 25/26-27	Ruber Hose pipe (Imported) Size : 15", 2" & 2.5"	Nos.	900	OTM	Hope	Own	100.00	Planned Dates		07 Apr'27	22 Apr' 27	04 May' 27	08 May' 27	13 May' 27	20 May' 27	85	02 july'27
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 26/26-27	Additive	kg	4000	OTM	Hope	Own	100.00	Planned Dates		30 April' 2027	14 May' 2027	24 May' 2027	30 May' 2027	01 Jun' 2027	06 Jun' 2027	80	22 July' 2027
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 27/26-27	Fire Fighting Equipment	Nos	--	OTM	Hope	Own	100.00	Planned Dates		11 May' 2027	26 May' 2027	02 Jun' 2027	06 Jun' 2027	15 Jun' 2027	22 Jun' 2027	82	29 July' 2027
								Planned Days									
								Actual Dates									
JOCL/ e-GP- 28/26-27	New empty Steel Drum	Nos	2000	OTM	Hope	Own	100.00	Planned Dates		11 May' 2027	26 May' 2027	02 Jun' 2027	06 Jun' 2027	15 Jun' 2027	22 Jun' 2027	82	29 July' 2027
								Planned Days									
								Actual Dates									

(মুহাঃ ইয়তিয়াজ মোর্শেদ চৌধুরী)
ডেপুটি ম্যানেজার (পারচেজ)