

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
বাণিজ্য মন্ত্রণালয়
পরিকল্পনা-৩ শাখা
বাংলাদেশ সচিবালয়, ঢাকা
www.mincom.gov.bd

স্মারক নম্বর: ২৬.০০.০০০০.১৪৬.০৭.০০৩.২৩.৬৭

তারিখ: ২৫ কার্তিক ১৪৩১
১০ নভেম্বর ২০২৪

বিষয়: ২০২৪-২০২৫ অর্থবছরের সংশোধিত বার্ষিক ক্রয়পরিকল্পনা (Revised Annual Procurement Plan) অনুমোদন।

সূত্র: বিআরসিপি-১ প্রকল্পের স্মারক ২৬.০০.০০০০.০৬৬.০৫.০০৯.১৮(৭)- ৫০২; তারিখ: ০৪/১১/২০২৪ খ্রি:।

উপর্যুক্ত বিষয়ে সূত্রোক্ত পত্রের পরিপ্রেক্ষিতে জানানো যাচ্ছে, বাণিজ্য মন্ত্রণালয় কর্তৃক জিওবি ও বিশ্বব্যাংকের অর্থায়নে (আইডিএ ঋণ) বাস্তবায়নাধীন নিম্নোক্ত প্রকল্পের ২০২৪-২০২৫ অর্থ বছরের সংশোধিত বার্ষিক ক্রয়পরিকল্পনা [Revised Annual Procurement Plan (সংলাগ-১)] ক্রয়কারী কার্যালয় প্রধান (HOPE) কর্তৃক অনুমোদিত হয়েছে:

ক্রমিক নম্বর	প্রকল্পের নাম
১।	বাংলাদেশ রিজিওনাল কানেক্টিভিটি প্রকল্প-১: বাণিজ্য মন্ত্রণালয় অঙ্গ (৩য় সংশোধিত) প্রকল্প

০২। এমতাবস্থায়, অনুমোদিত সংশোধিত বার্ষিক ক্রয়পরিকল্পনা অনুযায়ী পরবর্তী প্রয়োজনীয় কার্যক্রম গ্রহণের জন্য নির্দেশক্রমে অনুরোধ করা হলো।


১০/১১/২০২৪
ফিরোজ আল মামুন
উপসচিব
ফোন: ৫৫১০১২৭৩
planning3@mincom.gov.bd

প্রকল্প পরিচালক (যুগ্মসচিব)
বাংলাদেশ রিজিওনাল কানেক্টিভিটি প্রকল্প-১
বাণিজ্য মন্ত্রণালয়, প্রবাসী কল্যাণ ভবন
৭১-৭২, ইন্সটান গার্ডেন রোড, ঢাকা।

অনুলিপি (জ্যেষ্ঠতার ভিত্তিতে নয়):

১. মাননীয় উপদেষ্টার একান্ত সচিব, বাণিজ্য মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।
২. সচিব মহোদয়ের একান্ত সচিব, বাণিজ্য মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।
৩. সিস্টেম এনালিস্ট, আইসিটি সেল, বাণিজ্য মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা (ওয়েব সাইটে প্রকাশের অনুরোধসহ)।
৪. যুগ্মসচিব (পরিকল্পনা) মহোদয়ের ব্যক্তিগত কর্মকর্তা, বাণিজ্য মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।

Ministry/Division: Ministry of Commerce
Agency: Ministry of Commerce

Budget: Development

Procurement Entity Name & Code: Project Director

Project / Programme Name & Code: Bangladesh Regional Connectivity Project – I; Code No. 117-11701-223002900

Annual Procurement Plan for Consultancy Services for the Financial Year 2024-2025 – Revision 1

Sl. No.	Package No. According to 3 rd RDPP	Description of procurement package CONSULTING SERVICES	Unit	Quantity	Procurement method and type	Contract approving authority	Source of Fund	Estd Cost in Lakh Taka	Time Code for process	Advertise EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Contract Negotiation	Approval	Signing of Contract	Total Time to contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	SD-42	Skill and Capacity development of women entrepreneurs engaged in the production of diversified jute products, handicrafts and agro processing including trade related regulatory issues.	Batch	40	QCBS (National)	HOPE	IDA	380.00	Planned Dates	10 Sep 2024	20 Nov 2024	05 Dec 2024	12 Dec 2024	19 Dec 2024	29 Dec 2024	31 Dec 2024	31 Dec 2024		31 Dec 2025
									Planned Days	0	71	15	7	7	10	10	0	120 days	485 days
									Actual Dates										
2	SD-43	An Integrated Study to achieve the Goals and Objectives of National Tariff Policy 2023 of Bangladesh	No.	10	QCBS (National)	PD	IDA	200.00	Planned Dates	30 Nov 2024	15 Jan 2025	30 Jan 2025	20 Feb 2025	27 Feb 2025	10 Mar 2025	15 Mar 2025	20 Mar 2025	-	19 Oct 2025
									Planned Days	0	46	12	15	12	3	5	5	98 days	311 days
									Actual Dates										
3	SD-44	Refresher training for women entrepreneurs who have already received training under BRCP-1.	Batch	20	QCBS (National)	PD	IDA	135.00	Planned Dates	10 Sep 2024	20 Nov 2024	05 Dec 2024	12 Dec 2024	19 Dec 2024	29 Dec 2024	31 Dec 2024	31 Dec 2024	-	30 Jun 2025
									Planned Days	0	71	15	7	7	10	10	0	120 days	301 days
									Actual Dates										
4	SD-45	Conduct an impact assessment of the training programs and established business support centers at the Women Chambers under BRCP-1, MoC	No.	1	QCBS (National)	PD	IDA	40.00	Planned Dates	01 Jan 2025	31 Jan 2025	07 Feb 2025	22 Feb 2025	28 Feb 2025	04 Mar 2025	08 Mar 2025	11 Mar 2025	-	15 Jul 2025
									Planned Days	0	31	7	15	6	4	4	7	74 days	210 days
									Actual Dates										
5	SD-46	Bangladesh Trade Portal (BTP) Development and Up gradation	No.	1	QCBS (National)	PD	IDA	300.00	Planned Dates	25 Nov 2024	31 Dec 2024	10 Jan 2025	15 Jan 2025	31 Jan 2025	10 Feb 2025	15 Feb 2025	23 Feb 2025	-	30 Jun 2025
									Planned Days	0	36	10	5	16	10	5	4	86 days	428 days

09/10/2028

09/10/2028
সিগনেচার
তারিখ: ০৯/১০/২০২৮
অফিস: প্রকল্প পরিচালক

09/10/2028

Sl. No.	Package No. According to 3 rd RDPP	Description of procurement package CONSULTING SERVICES	Unit	Quantity	Procurement method and type	Contract approving authority	Source of Fund	Estd Cost in Lakh Taka	Time Code for process	Advertise EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial proposal opening & Evaluation	Contract Negotiation	Approval	Signing of Contract	Total Time to contract Signature	Time for completion of Contract
									Actual Dates										
6	SD-50	Internal Audit (2)	No.	1	FBS (National)	PD	IDA	10.00	Planned Dates	19 Nov 2024	15 Dec 2024	15 Jan 2025	27 Jan 2025	16 Feb 2025	22 Feb 2025	25 Feb 2025	1 Mar 2025	-	31 May 2025
									Planned Days	0	26	30	12	19	6	3	6	102 days	192 days
									Actual Dates										
7	SD-51	Conducting Trade related 02 studies suggested by TSM Wing, MoC	No.	2	QCBS (National)	PD	IDA	60.00	Planned Dates	15 Dec 2024	20 Jan 2025	05 Feb 2025	20 Feb 2025	27 Feb 2025	3 Mar 2025	8 Mar 2025	12 Mar 2025	-	12 Jun 2025
									Planned Days	0	36	15	15	7	6	5	4	88 days	178 days
									Actual Dates										
8	SD-52	Conducting Trade related 02 studies including policy recommendations suggested by FTA Wing, MoC	No.	2	QCBS (National)	PD	IDA	60.00	Planned Dates	29 Dec 2024	31 Jan 2025	15 Feb 2025	27 Feb 2025	10 Mar 2025	15 Mar 2025	20 Mar 2025	23 Mar 2025	-	23 Jun 2025
									Planned Days	0	33	15	12	11	5	5	3	54 days	144 days
									Actual Dates										
9	SD-53	Conducting feasibly study on halal product export for BD suggested by WTO Wing, MoC	No.	1	QCBS (National)	PD	IDA	50.00	Planned Dates	31 Dec 2024	31 Jan 2025	15 Feb 2025	27 Feb 2025	8 Mar 2025	15 Mar 2025	18 Mar 2025	21 Mar 2025	-	21 Jun 2025
									Planned Days	0	31	7	12	9	7	3	3	75 days	175 days
									Actual Dates										
10	SD-54	An Comprehensive study on Supply Chain Analysis and its impact on Poultry Sector in Bangladesh	No.	1	QCBS (National)	PD	IDA	30.00	Planned Dates	17 Nov 2024	01 Dec 2024	08 Dec 2024	23 Dec 2024	30 Dec 2024	03 Jan 2025	06 Jan 2025	10 Jan 2025	-	10 May 2025
									Planned Days	0	30	7	15	7	4	6	4	73 days	193 days
									Actual Dates										
11	SD-55	Expert Review of studies under BRCP-1	No.	16	ICS (National)	PD	IDA	22.00	Planned Dates	01 Dec 2024	N/A	15 Dec 2024	31 Dec 2024	N/A	05 Jan 2025	08 Jan 2025	10 Jan 2025	-	31 Oct 2025
									Planned Days	0	0	14	16	0	5	3	2	40 days	334 days
									Actual Dates										
12	SD-56	New Features development of Women Entrepreneurs Networking Platform (WENP)	No.	1	CQS (National)	PD	IDA	30.00	Planned Dates	28 Nov 2024	21 Dec 2024	15 Jan 2025	30 Jan 2025	10 Feb 2025	14 Feb 2025	16 Feb 2025	18 Feb 2025	-	18 Aug 2025
									Planned Days	0	23	25	15	11	4	2	2	82 days	262 days
									Actual Dates										

08/12/2028

09/12/2028

8/12/2028

Sl. No.	Package No. According to 3 rd RDPP	Description of procurement package CONSULTING SERVICES	Unit	Quantity	Procure ment method and type	Contract approving authority	Source of Fund	Estd Cost in Lakh Taka	Time Code for process	Advertise EOI	Issue RFP	Techni cal Propo sal opening	Techni cal Propo sal Evalu ation	Financial proposal opening & Evaluati on	Contract Negotia tion	Appro val	Signing of Contract	Total Time to contract Signatu re	Time for completion of Contract
		Subtotal							1,317.00										
13	SD-06.C	Financial Management Expert	MM	20	SIC (National)	HOPE	IDA	60.00	Planned Dates	N/A	N/A	11 Jun 2024	31 Jul 2024	N/A			02 Sep 2024	-	31 Dec 2025
									Planned Days	0	0	0	50	0					
									Actual Dates										
14	SD-41/C	Need based Consultancy (IC, intermittently)	Day	30	Selection of Individual Consultant (SIC)	PD	IDA	10.00	Planned Dates	27 Oct 2024	N/A	14 Nov 2024	21 Nov 2024	N/A	28 Nov 2024	1 Dec 2024	3 Dec 2024	-	3 Mar 2025
									Planned Days	0	0	17	7	0	7	3	2	36 days	126 days
									Actual Dates										
15	SD-41/D	Need based Consultancy (IC, intermittently)	Day	30	SIC	PD	IDA	10.00	Planned Dates	27 Oct 2024	N/A	14 Nov 2024	21 Nov 2024	N/A	28 Nov 2024	1 Dec 2024	3 Dec 2024	-	03 Mar 2025
									Planned Days	0	0	17	7	0	7	3	2	36 days	126 days
									Actual Dates										
16	SD-41/E	Need based Consultancy (IC, intermittently)	Day	30	SIC	PD	IDA	10.00	Planned Dates	27 Oct 2024	N/A	14 Nov 2024	21 Nov 2024	N/A	28 Nov 2024	1 Dec 2024	3 Dec 2024	-	03 Mar 2025
									Planned Days	0	0	17	7	0	7	3	2	36 days	126 days
									Actual Dates										
17	SD-41/F	Need based Consultancy (IC, intermittently)	Day	30	SIC	PD	IDA	10.00	Planned Dates	27 Oct 2024	N/A	14 Nov 2024	21 Nov 2024	N/A	28 Nov 2024	1 Dec 2024	3 Dec 2024	-	03 Mar 2025
									Planned Days	0	0	17	7	0	7	3	2	36 days	12 days
									Actual Dates										
		Subtotal Individual Consultant							100.00										
		Total for Consulting Services							1,417.00										

08/11/2024

09/11/2024
 উপসচিব
 বাণিজ্য সচিবালয়
 গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

09/11/2024

Ministry/Division: Ministry of Commerce

Agency: Ministry of Commerce

Procurement Entity Name & Code: Project Director

Budget: Development

Project / Programme Name & Code: Bangladesh Regional Connectivity Project – 1; Code No. 117-11701-223002900

Annual Procurement Plan for Nonconsulting Services for the Financial Year 2024-2025 – Revision 1

Sl. No.	Package No. According to 3 rd RDPP	Description of procurement package NONCONSULTING SERVICES	Unit	Quantity	Procurement method and type	Contract approving authority	Source of Fund	Estd Cost in Lakh Taka	Time Code for process	Invitation for Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	NSD- 02/A	Appointment of Organizer for Foreign Exposure Visit BRCP-1 (3 Batches)	Firm	1	Open Tendering Method (OTM) National	P.D.	IDA	36.00	Planned Dates	14 Nov 2024	28 Nov 2024	5 Dec 2024	8 Dec 2024	10 Dec 2024	12 Dec 2024	-	31 Oct 2025
									Planned Days	0	14	7	3	2	2	28 days	332 days
									Actual Dates								
2	NSD-08	Training Management Services to organize 04 batches local Training of Govt. and private sector officials	Batch	4	Direct Procurement Method (DPM)	P.D.	IDA	15.00	Planned Dates	30 Nov 2024	07 Dec 2024	10 Dec 2024	14 Dec 2024	15 Dec 2024	18 Dec 2024	-	31 Mar 2025
									Planned Days	0	7	3	4	1	3	18 days	108 days
									Actual Dates								
3	NSD-10A	Management Service for Workshop/ Seminar/Meetings	Batch	LS	Direct Procurement Method (DPM)	P.D.	IDA	4.00	Planned Dates	31 Dec 2024	7 Jan 2025	10 Jan 2025	13 Jan 2025	15 Jan 2025	18 Jan 2025	-	30 Jun 2025
									Planned Days	0	7	3	3	2	3	18 days	180 days
		Total for NonConsulting Services						55.00									

08/22/2028
 Mohammad Shamsul Arafin Arif
 Procurement Specialist
 Bangladesh Regional Connectivity Project-1
 Ministry of Commerce

09/22/2028
 Project Director (Joint Secretary)
 (Additional Charge)
 Bangladesh Regional Connectivity Project-1
 Ministry of Commerce

09/22/2028
 (Shaila Yasmin)
 Project Director (Joint Secretary)
 (Additional Charge)
 Bangladesh Regional Connectivity Project-1
 Ministry of Commerce