

অন্য (বাস্তব ও আর্থিক)

ସାକ୍ଷିକିତ ଦାୟା (ଜାକ୍ ନିକାୟ)

00.9895.20

ଅବସର ଗ୍ରହଣାଧୀନ ଶିକ୍ଷକ ୧୯୯୯.୧୨

আব্দুল হক ০

२०२४-२०२५ आभिलषित्त वासिका (जसक तिथिवादा)

₹ 4,58,00

প্রকল্প সাহায্যঃ ৫০০০০.০০

[illegible]

2024/10/28
अनुसूचित जाति विकास


Dr A.K.M. Anisur Rahman
Project Director (Joint Secretary)
"Upgradation of Mongla Port" Project
Mongla Port Authority
Mongla Bagmat, Bangladesh

Annual Procurement Plan 2024-2025

Name of the Project: মোংলা বন্দরের সক্ষমতা বৃদ্ধিকরণ।

Estimated Cost: Tk. 601654.90 Lac

Package No.		Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G1	L1	Jeep	সংখ্যা	1	OTM (NCT)	MPA	India n LOC-3	193.00	Planned Dates	31/08/2024	12/10/2024	20/10/2024	25/10/2024	31/10/2024	05/11/2024		31/12/2024
		Motor Cycle	সংখ্যা	6													
		Pick up	সংখ্যা	2					Planned Days		42	08	05	06	05	66	56
									Actual Dates								
G3	L1	Shore to ship crane	সংখ্যা	4	OTM (ICT)	MPA	GoB	34000.00	Planned Dates	31/04/2025	11/06/2025	31/07/2025	30/08/2025	05/09/2025	03/10/2025		30/06/2028
									Planned Days		42	20	30	06	28	126	970
									Actual Dates								
G7	L1	Tug Boat	সংখ্যা	2	LTM	CCGP	India n LOC-3	16400.00	Planned Dates	15/05/2025	15/07/2025	30/07/2025	30/08/2025	05/09/2025	15/09/2025		30/06/2025
									Planned Days		61	15	31	05	10	122	288
									Actual Dates								
		Total value of goods						51133.00									


25/09/24
প্রকল্প পরিচালক

Dr A.K.M. Anisur Rahman
Project Director (Joint Secretary)
"Upgradation of Mongla Port" Project
Mongla Port Authority
Mongla Bagerhat, Bangladesh

Construction of RCC Road

Package No.		Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	L1	Expansion of main road upto 6 lane			LTM	CCGP	Municipal Loc-3										
		Land formation and foundation treatment\	sqm	209090.91				6900.00									
		Subgrade															
		Base Type-1	cum	123538				1305.80									
		Base Type-1 (for shoulder & Verge)	cum	54599				4680.20									
		RCC Pavement	cum	15925				1365.10	Planned Dates	15/08/2024	20/09/2024	15/10/2024	20/11/2024	30/11/2024	13/12/2024		30/06/2025
		Reinforcement	cum	55370				11440.80	Planned Days		46	15	36	10	13	120	545
		Cutting and related work	Ton	2388.2				1552.30	Actual Dates								
		Service Lane	cum	180000				900.00									
		Drainage & Culvert	sqm	10000				300.00									
		Road Marking (Centre)	m	7000				15.00									
		Road Marking (Edge)	m	7000				66.10									
		Traffic Sign	No	14				1.40									
		Sign Post	No	15				0.60									
		Concrete Kilometer Post	No	6				0.90									
		Public Works		LS				1400.00									



Package No.		Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Power supply and lighting			LTM	CCGP	Indian LOC-3										
		Light Post	No	300				540.00									
		Others		LS				180.00									
		Diversion works		LS				1812.00									
		Speed Management and Security Control System		L.S.				40.00									
		Under Vehicle Inspection System	Nos.	3				36.00									
		Environmental Management Plan (EMP)		L.S.				100.00									
		Occupational health, safety and insurance		L.S.				167.80									
		Material testing		L.S.				33.60									
		Mobilization and demobilization		L.S.				503.50									
		Temporary works		L.S.				50.30									
		Total Value of Works						BDT 33391.40									

R

২০২৪-২৫ অর্থবছরের এভিনিউ প্রকল্পমূলের মাসভরারী কার্যসিদ্ধতা (বাজির ও আর্থিক)

প্রকল্পের নামঃ চৌধুরী নগরের জন্য সহায়ক জাহাজ নামঃ
 প্রকারঃ বিলিয়ার্ড
 বাজারসম্পত্তি নামঃ চৌধুরী নগর কর্তৃপক্ষ
 অনুমোদনের পর্যায়ঃ অনুমোদিত
 বাস্তবায়নকালঃ ২০২৪-২০ হতে ২০২৪-২৫

প্রকল্পের নামঃ ২০২৪-২৫ সালের বাজির (সক টাকার)
 প্রকারঃ টাকার ৯৬২৫.০০
 বাজির নামঃ টাকার ৯৬২৫.০০
 প্রকারঃ সাধারণ ০
 আর্থিকঃ ০

পারসেল নং	কার্যবস্তুর নাম	মাসভরারী আর্থিক (সক টাকার) ও বাজির (সক টাকার) প্রকল্পমূল্য												মোট
		জুন ২০২৪ পর্যন্ত অনুগ্রহিত	জুলাই ২৪	আগস্ট ২৪	সেপ্টেম্বর ২৪	অক্টোবর ২৪	নভেম্বর ২৪	ডিসেম্বর ২৪	জানুয়ারি ২৫	ফেব্রুয়ারি ২৫	মার্চ ২৫	এপ্রিল ২৫	মে ২৫	
	অন্য ব্যয়	৬.০০			০.০০			০.০০			০.০০			০.০০
	মূল	১.৪৭			০.০০			০.০০			০.০০			০.০০
	টেকনিক্যাল	১.৯৬			০			০			০			০.০০
	প্রদান ও বিজ্ঞাপন	৫.০০			০.০০			০.০০			০			০.০০
S1	কমার্শিয়াল	৪১৬.২৫			৭.০০			৭.০০			৭.০০			১০.০০
	টিকিট ও টিকিট কমিশন	১৯.৬৩			০.০০			০.০০			০.০০			০.০০
	সম্মানী ভাতা	১৩৫.১০			১.০০			১.০০			১.০০			১.০০
	একটি চাকরি	৪০.০০			৪.০০			৪.০০			৪.০০			৮.০০
	নিজস্ব এবং অন্যায়	১৬২৬.০০	২%	২%	০.০০	২%	৩%	০.০০	৩%	৩%	০.০০	৩%	৩%	০.০০
G1	পাইলট মাসের ডেপেন্ড	৬৮%												০.০০
G2	টাকাসেট (অন্য দা সেক্স/লিউ কমিশন)	২৮৭২.০০	২%	০%	০.০০	০%	০%	০.০০	০%	০%	০.০০	০%	০%	০.০০
G3	সার্ভ এবং সেক্স/লিউ ডেপেন্ড	৫৫৪১.৪৫	৬%	৬%	০.০০	৬%	৫%	০.০০	৪%	৪%	০.০০	০%	০%	০.০০
G4	সার্ভ এবং সেক্স/লিউ ডেপেন্ড	১০২০০.০০	২%	২%	০.০০	৩%	৩%	০.০০	৩%	৩%	০.০০	৩%	৩%	০.০০
G5	বহা লেই ডেপেন্ড	৬৭%	২%	৩%	০.০০	৩%	৩%	০.০০	৩%	৩%	০.০০	৩%	৩%	০.০০
	লিউ এবং সেক্স/লিউ ডেপেন্ড	৪.০০			০.০০			০.০০			০.০০			০.০০
	অন্য সরঞ্জাম এবং প্রদান	২.০০			০.০০			০.০০			০.০০			০.০০
	Physical Contingency	০.০০	০	০	০	০	০	০	০	০	০	০	০	০.০০
	Price Contingency	০.০০	০	০	০	০	০	০	০	০	০	০	০	০.০০
	Total	৭৫২৫.০০	২.৩৫%	২.০২%	২.১৭%	২.১৭%	২.৩০%	২.১০%	২.১৭%	২.১৬%	২.১৬%	২.১২%	২.১২%	২৪.৮৫%



MD. NUR HASAN
 Commander, E.P.C.G.M.S. Sec. 8N
 Project Director
 Procurement & Service Vessel For
 Tongla Port Authority

Annual Procurement Plan 2024-25

Name of the Project: মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ।

Estimated Cost: Tk. 76725.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G1	পাইলট মাদার ভেসেল	সংখ্যা	১	উন্মুক্ত দরপত্র (আন্তর্জাতিক)	সিসিজিপি	GoB	১৯১২৮.০০	Planned Dates	30/09/21	14/03/22	20/03/22	08/06/22	09/06/22	15/06/22		31/12/24
								Planned Days		165	06	78	01	06	256	1295
								Actual Dates	30/09/21	14/03/22	20/03/22	08/06/22	09/06/22	15/06/22		
G2	টাগবোট (অফ দা সেক্স/নিউ কন্সট্রাকশন)	সংখ্যা	২		সিসিজিপি		২৩৩৪৮.০০	Planned Dates	04/08/21	07/10/21	01/11/21	12/01/22	09/02/22	09/03/22		31/03/24
								Planned Days		64	25	72	28	28	217	753
								Actual Dates	04/08/21	07/10/21	01/11/21	12/01/22	09/02/22	09/03/22		
G3	সার্চ এন্ড রেসকিউ ভেসেল	সংখ্যা	১		সিসিজিপি		৮৮৩৮.০০	Planned Dates	10/10/21	28/11/21	18/01/22	20/03/22	22/03/22	17/04/22		31/12/24
								Planned Days		49	51	61	02	26	189	989
								Actual Dates	10/10/21	28/11/21	18/01/22	22/03/22	20/03/22	17/04/22		
G4	সার্ভে এন্ড রিসার্চ ভেসেল	সংখ্যা	১		সিসিজিপি		১১৩৪৪.০০	Planned Dates	25/04/22	24/05/22	15/06/22	21/07/22	24/07/22	02/08/22		31/12/24
								Planned Days		29	22	36	3	9	99	882
								Actual Dates	25/04/22	24/05/22	15/06/22	21/07/22	24/07/22			
G5	বয়া লেইং ভেসেল	সংখ্যা	১		সিসিজিপি		১২৬৩৭.০০	Planned Dates	01/09/21	2/11/21	13/12/21	23/02/22	16/03/22	13/04/22		31/12/24
								Planned Days		62	41	72	21	28	224	993
								Actual Dates	01/09/21	2/11/21	13/12/21	23/02/22	16/03/22	13/04/22		
	Total Value of goods						৭৫২৯৫.০০									


MD. NUR HASAN
 Commander, (E), PCGMS, psc. 8N
 Project Director
 Procurement of Service Vessel For
 Monela Port Authority.

Annual Procurement Plan 2024-25

Name of the Project: মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ।

Estimated Cost: Tk. 76725.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
S1	পরামর্শক নিয়োগ		থোক	উন্মুক্ত দরপত্র পদ্ধতি (আন্তর্জাতিক দরপত্র)	মবক	GoB	Tk. ৪৯০.৬২	Planned Dates	25/08/20	09/10/20	20/11/20	10/12/21	25/12/21	10/01/21	15/01/21	20/01/21		30/06/25
								Planned Days		64	41	42	07	04	04	15	117	1622
								Actual Dates	29/11/20	01/02/21	14/03/21	25/04/21	02/05/21	06/05/21	09/05/21	24/05/21		
	Total Value of Service						BDT Tk. ৪৯০.৬২											


প্রকল্প পরিচালক
MD. NUR HASAN
Commander, (E). PCGMS, psc. BN
Project Director
Procurement of Service Vessel For
Mongla Port Authority.

২০২৪-২৫ সালের বার্ষিক (লক্ষ টাকায়)
মোটঃ ৩০০০০.০০
টাকাঃ ৩০০০০.০০
প্রকল্প সাহায্যঃ ০

শ্রীমৎ শ্রীকৃষ্ণভট্ট অনিয়া
কৃষ্ণকল্প পণ্ডিতব্রাহ্মণ
মোহনাম্বল চাণক্যভাষ্য ইনার
যাদের উদ্ভিজ্জিত ব্রাহ্মণ

Annual Procurement Plan 2024-25

Name of the Project: Dredging at the Inner Bar of Mongla Port Channel.

Estimated Cost: Tk. 99226.99 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	ড্রেজিং (কাটার সাকশান ড্রেজার দ্বারা ড্রেজিং)	লক্ষ ঘনমিঃ	১৭৭.৩৭	আন্তর্জাতিক উন্মুক্ত দরপত্র পদ্ধতি (আইসিটি)	সিসিজিপি	জিওবি	৫৯৯৯৫.৯৬	Planned Dates	22/07/20	06/09/20	23/09/20	18/12/20	28/12/20	30/12/20		30/06/26
	ড্রেজিং (ট্রেইলিং সাকশান হপার ড্রেজার দ্বারা ড্রেজিং)	লক্ষ ঘনমিঃ	৬০.১৮				২৪১৪৭.৭৪	Planned Days		46	17	86	10	02	161	1246
	ডাইক নির্মাণ	লক্ষ ঘনমিঃ	৩০.৭০				৪২২৭.১৫	Actual Dates	22/07/20	06/09/20	23/09/20	18/12/20	28/12/20	30/12/20		
	জিওটিউব ডাইক নির্মাণ	লক্ষ ঘনমিঃ	১.০০				৩৬৯৪.৬০									
	পূর্তকাজের মোট ক্রয় মূল্য						৯২০৬৫.৪৫									


 ২৭/৭/২৪
 প্রকল্প পরিচালক

শেখ শওকত আলী
 প্রকল্প পরিচালক
 মোংলা বন্দর চ্যানেলের ইনার
 বারো ড্রেজিং প্রকল্প

Annual Procurement Plan 2024-25

Name of the Project: Dredging at the Inner Bar of Mongla Port Channel
Estimated Cost: Tk. 99226.99 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
S1	হাইড্রোলিক বিশেষজ্ঞ দ্বারা পর্যবেক্ষণ		L.S.	QCBS	চেয়ারম্যান, মবক	GoB	300.00	Planned Dates	12/02/20	23/03/20	17/05/20	28/06/20	08/07/20	19/07/20	13/08/20	01/09/20		30/06/26
								Planned Days		39	55	42	10	11	25	19	161	1264
								Actual Dates	12/02/20	23/03/20	17/05/20	28/06/20	08/07/20	19/07/20	13/08/20	01/09/20		
	Total Value of Service						BDT Tk. 300.00											


২০/৭/২৪
প্রকল্প পরিচালক
শেখ শওকত আলী
প্রকল্প পরিচালক
মোংলা বন্দর উন্নয়ন প্রকল্প
মোংলা বন্দর উন্নয়ন প্রকল্প

Annual Procurement Plan 2024-25

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তন।

Estimated Cost: Tk. 40124.00 Lac

Package No.		Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G1	Lot-1	তেল অপসারণকারী ভেসেল	সংখ্যা	২	ওটিএম (আইসিটি)	সিসিজিপি	GoB	৫৮০০.০০	Planned Dates	28/04/22	29/05/22	05/06/22	03/08/22	25/08/22	01/09/22		22/09/2024
									Planned Days		31	7	59	22	7	126	395
		বুম, ক্রিনার ও অন্যান্য যন্ত্রপাতি	প্যাকেজ	১				৬৮০০.০০	Actual Dates	28/04/22	29/05/22	05/06/22	20/07/22	11/09/22	28/09/22		
	Lot-2	সেক্স প্রপেল্ড বার্জ	সংখ্যা	১				১২৫০.০০	Planned Dates	28/04/22	29/05/22	05/06/22	03/08/22	25/08/22	01/09/22		30/12/2024
		সার্ভিস টাপ বোট	সংখ্যা	১				২০০০.০০	Planned Days		31	7	59	22	7	126	395
		মুরিং গিয়ারসহ পল্টুন	সংখ্যা	১				৭০০.০০									
		ডাম্প বার্জ	সংখ্যা	১				১৫০.০০	Actual Dates	28/04/22	29/05/22	05/06/22	20/07/22	11/09/22	28/09/22		
G3	Lot-1	উপকেন্দ্র এবং জেনারেটর	সংখ্যা	১	ওটিএম (এনসিটি)	চেয়ারম্যান		২২৫.০০	Planned Dates	10/08/23	10/09/23	18/09/23	22/09/23	23/09/23	10/10/23	30/04/2025	
									Planned Days		31	08	04	01	17	61	262
		ইলেক্ট্রিফিকেশন		থোক				২০.০০	Actual Dates	22/05/2024	13/06/2024	02/07/2024	02/07/2024	02/07/2024	29/07/2024		

৪

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G4	Lot-1 Item-1	বর্জ্য সংগ্রহকারী জলযান	সংখ্যা	১	ওটিএম (আইসিটি)	সিসিজিপি	৯৮৫০.০০	Planned Dates	28/04/22	29/05/22	06/06/22	03/08/22	04/08/22	16/08/22		30/11/2024
								Planned Days		31	8	58	1	15	168	501
								Actual Dates	28/04/22	29/05/22	06/06/22	20/07/22	11/09/22	28/09/22		
	Lot-1 Item-2	পোর্ট রিসিপশন ফ্যাসিলিটিজ	প্যাকেজ	১	ওটিএম (আইসিটি)	সিসিজিপি	১২১৬২.৫০	Planned Dates	28/04/22	30/05/22	06/06/22	03/08/22	04/08/22	16/08/22		30/12/2024
								Planned Days		32	7	58	1	15	169	501
								Actual Dates	28/04/22	29/05/22	06/06/22	20/07/22	11/09/22	28/09/22		
	Lot-2	শেড	বঃমিঃ	২০০	ওটিএম	প্রকল্প পরিচালক	১০০.০০	Planned Dates	25/08/23	25/09/23	02/10/23	05/10/23	08/10/23	25/10/23		30/11/2024
								Planned Days		31	07	03	03	17	61	182
								Actual Dates	25/08/23	25/09/23	02/10/23	05/10/23	08/10/23	25/10/23		
		Total:					৩৯১৬২.৫০									


 প্রকল্প পরিচালক
 কমান্ডার সাইফুর রহমান ভূঞা
 দ্বারবার মাস্টার ও প্রকল্প পরিচালক
 আধুনিক বর্জ্য ও নিঃসৃত তেল অপসারণ ব্যবস্থাপনা প্রকল্প
 মোংলা বন্দর কর্তৃপক্ষ

Annual Procurement Plan 2024-25

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তন।

Estimated Cost: Tk. 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	জেটি (৫০x৩০ বর্গমিঃ)	বর্গমিঃ	১৫০০	ওটিএম	চেয়ারম্যান মবক		৯৫০.০০	Planned Dates	14/08/22	12/09/22	15/09/22	27/09/22	29/09/22	12/10/22		30/12/24
								Planned Days		50	20	10	05	10	95	359
								Actual Dates	21/10/22	21/11/22	14/12/22	14/12/22	05/01/23	15/01/23		
W2	সংযোগ রাস্তা এবং ইয়ার্ড নিরাপত্তা প্রাচীর		থোক	ওটিএম	চেয়ারম্যান মবক	জিওবি	২১০০.০০	Planned Dates	14/08/22	12/09/22	15/09/22	27/09/22	29/09/22	12/10/22		30/12/2024
								Planned Days		50	20	10	05	10	95	359
								Actual Dates	21/10/22	21/11/22	14/12/22	14/12/22	05/01/23	15/01/23		
	Total Value of Works						BDT ৩৩৩০.০০									


পবন পরিচালক
কমান্ডার সাহিবুর রহমান ভূঞা
হারবার মাস্টার ও ধকল পরিচালক
আধুনিক বর্জ্য ও নিঃসৃত তেল অপসারণ ব্যবস্থাপনা প্রকল্প
মোংলা বন্দর কর্তৃপক্ষ

Annual Procurement Plan 2024-25

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তনা।

•Estimated Cost: 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
S1	কন্সাল্টেন্সি (ডিজাইন এবং সুপারভিশন)	জনমাস	৮৩	কিউসিবি এস	চেয়ারম্যান মবক	GoB	Tk. ১৬৬.০০	Planned Dates	23/11/20	15/02/21	16/03/21	12/04/21	24/05/21	21/06/21	23/06/21	29/06/21		30/06/24
								Planned Days		84	29	27	42	28	02	06	218	1095
								Actual Dates	23/11/20	15/02/21	16/03/21	12/04/21	24/05/21	21/06/21	23/06/21	29/06/21		
S1	ক্লাসিফিকেশন সোসাইটি নিয়োগ	থোক	OTM	চেয়ারম্যান মবক	GoB	Tk. ১২৫.০০	BDT Tk. 291.00	Planned Dates	15/12/22	28/01/23	28/02/23	15/03/23	01/04/23	16/04/23	26/04/23	01/05/23		30/06/24
								Planned Days		44	31	15	16	15	10	05	136	425
								Actual Dates										
	Total Value of Service																	


 প্রকল্প পরিচালক
 কমন্ডার সাইফুর রহমান ভূঞা
 হারবার মাস্টার ও প্রকল্প পরিচালক
 আধুনিক বর্জ্য ও নিঃসৃত তেল অপসারণ ব্যবস্থাপনা প্রকল্প
 মোংলা বন্দর কর্তৃপক্ষ