


বিষয়ঃ নর্থ-ওয়েস্ট পাওয়ার জেনারেশন কোম্পানি লিঃ এর আওতাধীন সিরাজগঞ্জ ২২৫ মেঃওঃ কন্সাইন্ড সাইকেল বিদ্যুৎ কেন্দ্র (ইউনিট-২) - এর সহিত সংযুক্ত সিরাজগঞ্জ ৭.৬ মেঃওঃ গ্রিড কানেক্টড সোলার ফটোভোলটায়িক বিদ্যুৎ কেন্দ্র- এর ২০২৪-২৫ অর্থ বৎসরের রাজস্ব বাজেটের আওতায় ৩,৩৩,৭৬,৩২৮.০০ (তিন কোটি তেত্রিশ লক্ষ ছিয়াত্তর হাজার তিনশত আটাশ) টাকার বার্ষিক ক্রয় পরিকল্পনা (এপিপি) অনুমোদন প্রসঙ্গে।

১। উল্লিখিত বিষয়ের আলোকে সদয় অবগতির জন্য জানানো যাচ্ছে যে, নর্থ-ওয়েস্ট পাওয়ার জেনারেশন কোম্পানি লিঃ এর আওতাধীন সিরাজগঞ্জ ২২৫ মেঃওঃ কন্সাইন্ড সাইকেল বিদ্যুৎ কেন্দ্র (ইউনিট-২)-এর ২০২৪-২৫ অর্থ বৎসরের ৩,৪৫,০০,০০০.০০ (তিন কোটি পয়তাল্লিশ লক্ষ) টাকার রাজস্ব বাজেটের বিপরীতে ৩,৩৩,৭৬,৩২৮.০০ (তিন কোটি তেত্রিশ লক্ষ ছিয়াত্তর হাজার তিনশত আটাশ) টাকার বার্ষিক ক্রয় পরিকল্পনা (এপিপি) এতদসঙ্গে সংযুক্ত করা হলো।

২। অত্র কোম্পানির Procurement Procedures and Delegation of Financial Power-2012(Revenue) এর Part-02; Chapter-06; Financial Management এর Item No-37, P-80 মোতাবেক কোম্পানির নির্বাহী পরিচালক পর্যায়ের কর্মকর্তা বার্ষিক ক্রয় পরিকল্পনা- এর প্রশাসনিক অনুমোদনে পূর্ণ ক্ষমতাবান।


৩। বর্ণিতাবস্থায়, নর্থ-ওয়েস্ট পাওয়ার জেনারেশন কোং লিঃ এর আওতাধীন সিরাজগঞ্জ ২২৫ মেঃওঃ কন্সাইন্ড সাইকেল বিদ্যুৎ কেন্দ্র (ইউনিট-২)-এর ২০২৪-২৫ অর্থ বৎসরের রাজস্ব বাজেটের আওতায় ৩,৩৩,৭৬,৩২৮.০০ (তিন কোটি তেত্রিশ লক্ষ ছিয়াত্তর হাজার তিনশত আটাশ) টাকার বার্ষিক ক্রয় পরিকল্পনা (এপিপি) অনুমোদনের জন্য পেশ করা হল।


23.06.24


উপ-ব্যবস্থাপক (হিসাব ও অর্থ)
সিরাজগঞ্জ ২২৫ মেঃওঃ বিদ্যুৎ কেন্দ্র (ইউনিট-২)


23/06/24

প্ল্যান্ট ম্যানেজার (তত্ত্বাবধায়ক প্রকৌশলী)
সিরাজগঞ্জ ২২৫ মেঃওঃ বিদ্যুৎ কেন্দ্র (ইউনিট-২)


23/06/24

প্রধান প্রকৌশলী
সিরাজগঞ্জ বিদ্যুৎ কেন্দ্র


27/6/24

নির্বাহী পরিচালক (প্রকৌশল) মহোদয়
নর্থ-ওয়েস্ট পাওয়ার জেনারেশন কোং লিঃ, ঢাকা

Sirajganj 7.6 MWp Grid Connected Solar Photovoltaic Power Plant (Attac. Sirajganj 225 MW CCPP (U-02))
Annual Procurement Plan (APP)
FY 2024-25

Sl. No.	Budget Head	Budget Amount	APP Amount	Budget savings for later usage
1	Store Purchase (Local)	6,000,000	5,758,000	242,000.00
2	Store Purchase (Foreign)	23,500,000	23,400,000	100,000.00
3	Wages for Hired Labour	3,000,000	3,000,000	-
4	Repair Maintenance-Except LTSA	2,000,000	1,218,328	781,672.00
	Total-	34,500,000	33,376,328	1,123,672

Rubel
23.06.24
Assistant Engineer (Solar)

A. Schom
23.6.24
Deputy Manager (A & F)

[Signature]
23/06/24
Executive Engineer (EMD)

[Signature]
23/06/24
Superintending Engineer

[Signature]
23/06/24
Chief Engineer

[Signature] 23.6.24
Executive Director (Engineering)

Annual Procurement Plan (APP)

Ministry / Division : Ministry of PEMR / Power Division
 Agency : North-West Power Generation Company Limited
 Procuring Entity Name & Code : Sirajganj 7.6 MWp Grid Connected Solar Photovoltaic Power Plant (Attac. Sirajganj 225 MW CCPP (U-02))

FINANCIAL YEAR: 2024-25
 BUDGET Head: Store Purchase (Local)
 BUDGET: 6,000,000 Tk

Package No.	Lot No.	Description of the Work / Supply	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Estd. Cost		Expenditure in FY 2024-25 (Tk. in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(9)	(10)	(10a)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
NW G(SPL-E)-01		Procurement of General Tools and Consumables	Lot	1	OTM	CE	12.88	12.88	2.58	Planned Dates	27-Nov-23	21-Dec-23	09-Jan-24	10-Jan-24	15-Jan-24	12-Feb-24	30-Jul-24		I-3
	Planned Days									0	24	19	1	5	28	169	246		
	Actual Dates									27-Nov-23	21-Dec-24	09-Jan-24	10-Jan-24	15-Jan-24	12-Feb-24				
NW G-SPL/24-25-E-01		Procurement of General Tools and Consumables	Lot	1	OTM	CE	50.00	50.00	50.00	Planned Dates	13-Nov-24	11-Dec-24	25-Dec-24	01-Jan-25	08-Jan-25	05-Feb-25	15-Jun-25		I-3
	Planned Days									0	28	14	7	7	28	130	214		
	Actual Dates																		
NW G-SPL/24-25-E-02		General Tools and Consumables	Lot	1	RFQ	CE	5.00	5.00	5.00	Planned Dates	13-Mar-25	20-Mar-25	24-Mar-25	27-Mar-25	01-Apr-25	05-Apr-25	20-May-25		I-3
	Planned Days									0	7	4	3	5	4	45	68		
	Actual Dates																		
Sub Total									<u>57.58</u>										

In Word : Taka Fifty-seven Lac Fifty-eight Thousand Only.

Annual Procurement Plan (APP)

Ministry / Division : Ministry of PEMR / Power Division
 Agency : North-West Power Generation Company Limited
 Procuring Entity Name & Code : Sirajganj 7.6 MWp Grid Connected Solar Photovoltaic Power Plant (Attac. Sirajganj 225 MW CAPP (U-02))

FINANCIAL YEAR: 2024-25
 BUDGET Head: Store Purchase (Foreign)
 BUDGET: 23,500,000 Tk

Package No.	Lot No.	Description of the Work / Supply	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)		Expenditure in FY 2024-25 (Tk. in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(9)	(10)	(10a)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
NW G-SPF/24-25-E-01		Spares for Inverters from SMA	Lot	1	DPM	CE	34.00	34.00	34.00	Planned Dates	03-Mar-24	04-Mar-24	18-Mar-24	21-Mar-24	28-Mar-24	09-Apr-24	28-Jul-24	147	I-4
										Planned Days	0	1	14	3	7	12	110		
										Actual Dates	03-Mar-24	04-Mar-24	18-Mar-24	21-Mar-24	28-Mar-24	09-Apr-24			
NW G-SPF/24-25-E-01		Spares for Inverters	Lot	1	DPM	CE	200.00	200.00	200.00	Planned Dates	02-Dec-24	11-Jan-25	10-Feb-25	17-Feb-25	24-Feb-25	17-Mar-25	25-Jun-25	205	I-4
										Planned Days	0	40	30	7	7	21	100		
										Actual Dates									
Sub Total							200.00	234.00											

In word: Taka Two Crore Thirty-four Lac only.

(Handwritten signatures and initials)

Annual Procurement Plan (APP)

Ministry / Division : Ministry of PEMR / Power Division
 Agency : North-West Power Generation Company Limited
 Procuring Entity Name & Code : Sirajganj 7.6 MWp Grid Connected Solar Photovoltaic Power Plant (Attac. Sirajganj 225 MW CCPP (U-02))

FINANCIAL YEAR: 2024-25
 BUDGET Head: Wages for Hired Labour
 BUDGET: 3,000,000 Tk.

Package No.	Lot. No.	Description of the Work / Supply	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)		Expenditure in FY 2024-25 (Tk. in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(9)	(10)	(10a)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
NW S(WHL)-1		Security Service	Lot	1	RFQ	MD	22.39	22.39	6.53	Planned Dates	30-Aug-23	04-Sep-23	06-Sep-23	11-Sep-23	12-Sep-23	14-Sep-23	14-Sep-24	381	I-22.05
										Planned Days	0	5	2	5	1	2	366		
										Actual Dates	30-Aug-23	05-Sep-23	05-Sep-23	11-Sep-23	12-Sep-23	14-Sep-23			
NW S(WHL)-1		Security Service	Lot	1	RFQ	MD	23.47	23.47	23.47	Planned Dates	07-Aug-24	14-Aug-24	18-Aug-24	21-Aug-24	25-Aug-24	29-Aug-24	26-Jun-25	323	I-22.05
										Planned Days	0	7	4	3	4	4	301		
										Actual Dates									

Sub-Total = 30.00 Lac

In word : Taka Thirty Lac Only.

Annual Procurement Plan (APP)

Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of PEMR / Power Division
: North-West Power Generation Company Limited
Sirajganj 7.6 MWp Grid Connected Solar Photovoltaic Power Plant (Attac. Sirajganj 225 MW CCPP (U-02))

FINANCIAL YEAR: 2024-25
BUDGET Head: Repair & Maintenance - Except LTSA
BUDGET: 2,000,000 Tk.

Package No.	Lot. No.	Description of the Work / Supply	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)		Expenditure in FY 2024-25 (Tk. in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks	
							Unit Cost	Total Cost												
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(9)	(10)	(10a)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)	
NW S(R & M)-1		Labour Service for Panel Cleaning works	Lot	1	RFQ	CE	9.93	9.93	2.18	Planned Dates	27-Nov-23	05-Dec-23	05-Dec-23	13-Dec-23	23-Dec-23	24-Dec-23	23-Dec-24		I-22.04	
										Planned Days	0	8	0	8	10	1	365			392
										Actual Dates	27-Nov-23	05-Dec-23	05-Dec-23	13-Dec-23	23-Dec-23	24-Dec-23				
NW S(R & M)-1		Labour Service for Panel Cleaning works	Lot	1	RFQ	CE	10.00	10.00	10.00	Planned Dates	10-Nov-24	17-Nov-24	21-Nov-24	24-Nov-24	28-Nov-24	02-Dec-24	18-Sep-25		I-22.04	
										Planned Days	0	7	4	3	4	4	290			312
										Actual Dates										

Sub-Total = 12.18 Lac

In word : Taka Twelve Lac Eighteen Thousand Only.