

Bheramara 410MW Combined Cycle Power Plant
Second Revised Annual Procurement Plan (RAPP-2)
FY: 2025-2026

Sl No	Budget Head	Budget Amount in BDT	Sl No	Budget Head	APP Amount in BDT
1	Stock and Stores - Spares (Local)	128,500,000	1	Stock and Stores - Spares (Local)	118,039,000
2	Stock and Stores - Spares (Foreign)	73,117,000	2	Stock and Stores - Spares (Foreign)	57,748,000
3	Stock - Chemical (Local)	112,600,000	3	Stock - Chemical (Local)	32,535,700
4	Repair Maintenance-Except LTSA	4,469,000	4	Repair Maintenance-Except LTSA	3,470,000
5	Expert Fee (Foreign)	0	5	Expert Fee (Foreign)	0
6	CAPEX_Plant & Machinery	45,000,000	6	CAPEX_Plant & Machinery	28,366,000
7	Testing Fees	865,000	7	Testing Fees	0
8	Repair Maintenance-Civil	6,532,000	8	Repair Maintenance-Civil	1,054,637
9	Store Purchase- Lubricating and Transformer Oil	3,000,000	9	Store Purchase- Lubricating and Transformer Oil	2,990,000
10	Service Equipment	2,500,000	10	Service Equipment	1,673,000
11	Environment ,Health & Safety Expenses	1,000,000	11	Environment ,Health & Safety Expenses	500,000
12	Telephone, Postage & Internet Expenses	1,198,000	12	Telephone, Postage & Internet Expenses	436,800
13	Building & Civil Structure	-	13	Building & Civil Structure	0
Total=		378,781,000	Total=		246,813,137

In Words: Thirty Seven Crore Eighty seven Lac Eighty One Thousand Tk Only.

In Words: Twenty Four Crore Sixty Eight Lac Thirteen Thousand One hundred Thirty Seven Tk Only.

Engr. Md. Al Amin Rajib
Sub-Divisional Engineer
(Maintenance)

Md. Shakirul Islam
Manager (Accounts)

Engr. Shimul Kumar
Baman
Superintending Engineer
(Operation)

Engr. Sityamal Kumar
Das
Chief Engineer (Plant
Manager)

Engr. Md. Rabiul Islam
Superintending Engineer
(Maintenance)

Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Plan for RFQ Method

SI No	Budget Head	RFQ Amount (Goods) in Lac BDT	SI No	Budget Head	RFQ Amount (Works & Services) in Lac BDT
1	Stock and Stores - Spares (Local)	7.70	1	Stock and Stores - Spares (Local)	0.00
2	Stock and Stores - Spares (Foreign)	0.00	2	Stock and Stores - Spares (Foreign)	0.00
3	Stock - Chemical (Local)	5.00	3	Stock - Chemical (Local)	0.00
4	Repair Maintenance-Except LTSA	0.00	4	Repair Maintenance-Except LTSA	13.40
5	Expert Fee (Foreign)	0.00	5	Expert Fee (Foreign)	0.00
6	CAPEX Plant & Machinery	0.00	6	CAPEX Plant & Machinery	0.00
7	Testing Fees	0.00	7	Testing Fees	0.00
8	Repair Maintenance-Civil	0.00	8	Repair Maintenance-Civil	5.98
9	Store Purchase- Lubricating and Tra	0.00	9	Store Purchase- Lubricating and Transfort	0.00
10	Service Equipment	0.00	10	Service Equipment	0.00
11	Environmental expenses	5.00	11	Environmental expenses	0.00
12	Telephone, Mobile & Internet	0.00	12	Telephone, Mobile & Internet	4.37
13	Furniture & Fixture	0.00	13	Furniture & Fixture	0.00
Total=		17.70	Total=		23.75

In Word : Seventeen Lac Seventy Thousand Tk Only.

In Word : Twenty Three Lac Seventy Five Thousand Tk Only

Engr. Md. Al Amin Rajib
Sub-Divisional Engineer (Maint.)

[Signature]
30/06/26

Engr. Shinnul Kumar Earmam
Superintending Engineer
(Operation)

[Signature]
30.08.26

Engr. Md. Rabul Islam
Superintending Engineer
(Maintenance)

[Signature]
30.06.2026

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

[Signature]
30.06.2026

Engr. Mohammad Mosharraf
Hossain
Executive Director (Engineering)

[Signature]
30.06.2026

2nd Revised Annual Procurement Plan (RAPP-2)

Table of Contents

<u>SL.</u>	<u>Budget Head</u>	<u>Page No.</u>
1	<u>Stock and Stores - Spares (Local)</u>	1
2	<u>Stock and Stores - Spares (Foreign)</u>	4
3	<u>Stock - Chemical (Local)</u>	6
4	<u>Repair Maintenance-Except LTSA</u>	7
5	<u>Expert Fee (Foreign)</u>	8
6	<u>CAPEX Plant & Machinery</u>	9
7	<u>Testing Fees</u>	10
8	<u>Repair Maintenance-Civil</u>	11
9	<u>Store Purchase- Lubricating and Transformer Oil</u>	12
10	<u>Service Equipment</u>	13
11	<u>Telephone, Postage & Internet Expenses</u>	14
12	<u>Environment ,Heaith & Safety Expenses</u>	15
13	<u>Building & Civil Structure</u>	16

Ministry / Division
Agency
Procuring Entity Name & Code

Ministry of PEHR / Power Division
North West Power Generation Company Limited (NWPGCL)
Plant Manager, Bheranaha 410MW Combined Cycle Power Plant

Second Revised Annual Procurement Plan (RAPP-2)

FINANCIAL YEAR: 2025-2026
BUDGET Head: Stock and Stores - Spares (Local)
BUDGET: 128,500,000 BDT

Packaging e No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estimated Cost (BDT in Lac)		Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sighting of the Contract	Completion of (Contract)	Total Time (Days)	Remarks
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
1	1	Different Types of Pumps and Valves	Lit	1	OTM (e-GP)	CE	61.56	61.56	0.00	Planned Date	2-Jun-25	30-Jun-25	13-Feb-25	20-Feb-25	27-Feb-25	27-Mar-25	25-Jun-25	25-Jun-25	Goods (MMD) Carried Forward
2	1	Various Gaskets	Lit	1	OTM (e-GP)	CE	23.59	23.59	0.00	Planned Date	6-Jun-25	28-Jun-25	11-Feb-25	18-Feb-25	24-Mar-25	30-Mar-25	28-Jun-25	28-Jun-25	Goods (MMD) Carried Forward
3	1	Various Bearings & Oil Seals	Lit	1	RFC	ED	7.70	7.70	7.70	Planned Date	10-Jun-25	20-Jun-25	20-Jun-25	27-Jun-25	27-Jun-25	27-Jun-25	28-Jun-25	28-Jun-25	Goods (MMD)
4	1	GDC C-HMI (upgradation) including software	Lit	1	OTM (e-GP)	CE	24.00	24.00	24.00	Planned Date	12-Jun-25	19-Jun-25	19-Jun-25	19-Jun-25	23-Apr-25	23-Apr-25	3-May-25	21	Goods (MMD)
5	1	Fire Detection Device and panel spares	Lit	1	OTM (e-GP)	CE	9.18	9.18	9.18	Planned Date	2-Jun-25	5-Oct-25	4-Nov-25	19-Nov-25	19-Nov-25	7-Dec-25	17-Oct-25	17-Oct-25	Goods (MMD)
6	1	Calphrean Gas for OTG Cooling System & CEMS	Lit	1	OTM (e-GP)	CE	4.44	4.44	4.44	Planned Date	24-Aug-25	21-Sep-25	14	7	13-Apr-26	22-Apr-26	16-May-25	16-May-25	Goods (MMD)
7	1	Fire Protection Cables	Lit	1	OTM (e-GP)	CE	11.29	11.29	11.29	Planned Date	21-Aug-25	14-Sep-25	20-Oct-25	11-Nov-25	11-Nov-25	1-Dec-25	18-Nov-25	18-Nov-25	Goods (MMD)
8	1	Silica Anticizer Resipients and Seives	Lit	1	OTM (e-GP)	CE	13.93	13.93	0.00	Planned Date	25-Jun-25	22-Feb-26	25-Apr-26	27-Apr-26	27-Apr-26	11-May-26	17-Aug-25	17-Aug-25	Goods (MMD)
9	1	Spare Accessories for Control Systems	Lit	1	OTM (e-GP)	CE	13.32	13.32	0.00	Planned Date	15-Jun-25	12-Feb-26	26-Feb-26	5-Mar-26	12-Mar-26	9-Apr-26	7-Aug-25	7-Aug-25	Goods (MMD)
10	1	ecp Fire Detection System Spare	Lit	1	OTM (e-GP)	CE	13.70	13.70	13.70	Planned Date	25-Dec-24	22-Jun-25	5-Feb-25	12-Apr-25	19-Feb-25	26-Apr-26	16-Aug-25	16-Aug-25	Goods (MMD) Carried Forward
11	1	Procurement of Calibration Equipment	Lit	1	OTM (e-GP)	CE	14.68	14.68	14.68	Planned Date	2-Jun-25	30-Jun-25	13-Feb-25	20-Feb-25	27-Feb-25	27-Mar-25	24-Aug-25	24-Aug-25	Goods (MMD) Carried Forward
12	1	Spares for EOC instruments & Sensors	Lit	1	OTM (e-GP)	CE	24.94	24.94	24.94	Planned Date	18-Apr-25	15-May-25	2-May-25	2-Jul-25	13-Jul-25	7-Aug-25	3-Sep-25	3-Sep-25	Goods (MMD) Carried Forward

Procurement No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estimate Cost (BDT in Lac)		Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Days)	Remarks
						Unit Cost	Total Cost										
11	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
BH-SPL-26	Procurement of Electrical spares of EOT crane of Turbine Building	Lot	1	OTM (e-CP)	CE	0.00	0.00	0.00	(11)	30-Nov-22	15-Dec-22	29-Dec-22	5-Jan-23	12-Jan-23	19-Jan-23	17-May-23	Goods (EMD)- carry forwarded
BH-SPL-27	Procurement of Termination Kits (Pothread) for 800 mm ² 132KV Cable	Lot	1	DPM	MD	340.00	340.00	340.00	Actual Date	2-Apr-25	16-Apr-25	14-May-23	15-May-23	2-Apr-23	2-Apr-23	5-Oct-25	9-Apr-26
BH-SPL-28	Procurement of Medium Voltage Induction Motor (6.6KV, 300KW, 1485rpm, 50Hz) for Close Cooling Water System	Lot	1	OTM (e-CP)	CE	48.88	48.88	48.88	Planned Date	0	21	14	7	7	7	120	176
BH-SPL-29	Procurement of Medium Voltage Induction Motor (6.6KV, 250KW, 950rpm, 50Hz) for Auxiliary Cooling Water System	Lot	1	OTM (e-CP)	CE	60.00	60.00	60.00	Actual Date	3-Jul-25	24-Jul-25	18-Aug-25	19-Aug-25	23-Aug-25	30-Aug-25	27-Sep-25	26-Mar-26
BH-SPL-30	Procurement of 630 mm ² 132KV XLPE Power Cable	Lot	1	DPM	MD	354.00	354.00	354.00	Planned Date	0	28	14	7	7	7	28	160
BH-SPL-31	Procurement of Termination Kits (Pothread) for 630 mm ² 132KV Cable	Lot	1	DPM	ED	162.00	162.00	162.00	Actual Date	3-Jul-25	24-Jul-25	18-Aug-25	19-Aug-25	23-Aug-25	30-Aug-25	27-Sep-25	26-Mar-26
BH-SPL-32	Different instruments for Chemical Analysis Laboratory	Lot	1	OTM (e-GP)	CE	25.000	25.000	25.000	Planned Date	0	21	14	7	7	7	28	160
BH-SPL-33	Testing, Refilling & Re-laid Services of Gas Cylinders for Fire Suppression System	Lot	1	OTM (e-GP)	CE	15.00	15.00	15.00	Actual Date	3-May-25	24-May-25	14-Jun-25	28-Jun-25	4-Feb-26	11-Feb-26	4-Mar-26	1-Aug-26

Sub Total= 1,180.390 Lac
In Word : Eleven Crore Eighty Lac Thirty Nine Thousand Tk. Only.
Total RFQ (Goods) = 7.70 Lac

Signature
60/06/2026
Md. Rifat Mahmud
Deputy Manager (Chemical)

Signature
60/06/2026
Md. Ashrafuzzaman
Deputy Manager (EHS)

Signature
30.06.2026
Engr. Md. Abdul Hamid
Executive Engineer (MMD-2)

Signature
30.06.2026
Engr. Subrata Karmakar
Executive Engineer (MMD-1)

Signature
30.06.2026
Md. Abdul Hye
Executive Engineer (EMD)

Signature
30.06.2026
Engr. Md. Noor Islam
Executive Engineer (I&C)

Signature
30.06.2026
Engr. Shimal Kumar Barman
Superintending Engineer

Signature
30.06.2026
Engr. Md. Rabul Islam
Superintending Engineer (Maintenance)

Signature
30.06.2026
Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

Signature
30.06.2026
Engr. Mohammad Mostafar Hossain
Executive Director (Engineering)

Ministry / Division
Agency
Procurement Entity Name & Code

Ministry of PEMR / Power Division
North-West Power Generation Company Limited (NWPGL)
Plant Manager, Bheramara 410MW Combined Cycle Power Plant

Second Revised Annual Procurement Plan (RAP-2)

FINANCIAL YEAR: 2025-2026
BUDGET Head: Stock and Stores - Spares (Foreign)
BUDGET: 73,117,000.00
BOL

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method	Contract / Agency	Est. Cost (BDT in Lacs)		Expenditure FY 2025-26 (BDT in Lacs)	Time Code for Process	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Calendar Days)	Remarks
							Unit Cost	Total Cost										
1	1	Shell & Tube Heat Exchanger & Related spares for Gas Booster Compressors	Lot	1	OTM (ICT)	ED	163.32	163.32	163.32	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	IDCT Gearbox Spares	Lot	1	DPM	ED	30.61	30.61	30.61	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	Spares for Purge Air Compressor (PAC)	Lot	1	OTM (ICT)	ED	15.18	15.18	15.18	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	GT Compressor 12th Stage Diaphragm	Lot	1	DPM	ED	168.51	168.51	168.51	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	Spares of HGR/Hydrogen Generation Plant	Lot	1	DPM	ED	32.62	32.62	32.62	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	GBC Luke Oil Pressure Regulator Spares	Lot	1	DPM	ED	17.00	17.00	17.00	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	Safety Valve and Spares for HPSS	Lot	1	DPM	ED	37.00	37.00	37.00	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	GT Air Intake Washable Filter	Lot	1	OTM (ICT)	ED	17.50	17.50	17.50	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	GT Air Intake 3rd Stage (Heaps) Filter	Lot	1	OTM (ICT)	ED	93.00	93.00	93.00	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	Spares for GBC, SAC and IAC	Lot	1	DPM	ED	91.09	91.09	91.09	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	Different Pumps, Valves and others accessories for Water Treatment plant	Lot	1	DPM	ED	85.65	85.65	85.65	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	Spares for WPPL Pumps	Lot	1	DPM	ED	42.35	42.35	42.35	121	123	123	123	123	123	123	123	Goods (MMD)
1	1	Spares for Dryer of Nitrogen Generator	Lot	1	DPM	ED	27.00	27.00	27.00	121	123	123	123	123	123	123	123	Goods (MMD)

Packing # No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Provisional Amount & Tax	Contracting Agency	Unit Cost	Total Cost	Expenditure in FY 2025-26 (BDT in Lacs)	Time Code for Forecast	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (Working Days)	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	
BH-SPF-14	1	Spares for IACSAC	Lot	1	DPM	ED	51	51.00	0.00										Goods (MMD)
BH-SPF-15	1	GBC Inlet Filter	Lot	1	OTM (ICT)	CE	65.00	65.00	0.00										Goods (MMD)
BH-SPF-16	1	Various Mechanical Seals and their Spares	Lot	1	DPM	CE	20.26	20.26	0.00										Goods (MMD)
BH-SPF-17	1	Spares for Pelletizer Attenuator Spray Control Valve	Lot	1	DPM	CE	10.00	10.00	0.00										Goods (MMD)
BH-SPF-18	1	Spares for HP Feed Water Control Valve	Lot	1	DPM	ED	48.00	48.00	0.00										Goods (MMD)
BH-SPF-19	1	Fuel Gas Condenser Filter Cartridge for Horizontal Filter Separator	Lot	1	OTM (ICT)	CE	15.00	15.00	0.00										Goods (MMD)
BH-SPF-20	1	Recommended Spares for GT and ST	Lot	1	DPM	ED	130.00	130.00	0.00										Goods (MMD)
BH-SPF-21	1	SWAS Sensors, Reagents & Consumables	Lot	1	OTM (ICT)	ED	50.00	50.00	0.00										Goods (MMD)
BH-SPF-22	1	DCS Spares cards	Lot	1	OTM (ICT)	ED	80.00	80.00	0.00										Goods (MMD)

In Word: Five Crore Seventy Seven Lacs Fourty Eight Thousand Tk. Only.

Sub Total= 577.480 Lac

Total RPO (Goods) = 0.00 Lac

Engr. Subrata Kamrater
Executive Engineer (MMD-1)

Engr. Md. Abdul Hamid
Executive Engineer (MMD-2)

Md. Asouf Hye
Execl. Eng Engineer (EMD)

Engr. Md. Noor Islam
Executive Engineer (I&C)

Engr. Md. Faruk Islam
Superintending Engineer (Maintenance)

Engr. Shymal Kumar Das
Chief Engineer (Plant Manager)

Engr. Mohammad Mosharrat Hossain
Executive Director (Engineering)

Second Revised Annual Procurement Plan (RAP-2)

Ministry / Division
Agency
Procuring Entity Name & Code

Ministry of PEAR / Power Division
North-West Power Generation Company Limited (NWPGCL)
Plant Manager, Bheramara 410141 Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026
BUDGET Head: Stock - Chemical (Local)
BUDGET: 112,600,000.00 BDT

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	End Cost (BDT in Lac)	Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Advertiser	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of the Contract	Total Time (Days)	Remarks
1-133-H	1	DM Plant & CV Chemical (HCl, NaOH & H ₂ O ₂)	Lot	1	OTM (e-GP)	CE	25.610	25.610	13-Jan-25	3-Feb-25	11-Feb-25	18-Feb-25	25-Feb-25	18-Mar-25	18-Mar-25	306	430	Completed
2-133-H	1	Sulfuric Acid for CW Water (Lot-1)	Lot	1	OTM (e-GP)	CE	65.545	65.545	3-Dec-24	30-Dec-24	9-Jan-25	16-Jan-25	23-Jan-25	13-Feb-25	13-Feb-25	365	438	Completed
3-133-H	1	Chemical for DM Plant (HCl, NaOH & pretreatment plant (Aluminum Sulphate & PAH))	Lot	1	OTM (e-GP)	CE	144.975	144.975	10-Jul-25	31-Jul-25	14-Aug-25	21-Aug-25	28-Aug-25	18-Sep-25	18-Sep-25	365	436	Goods (Chemical)
4-133-H	1	Cooling water treatment Chemical (Scale & Corrosion inhibitor, oxidizing biocide, Non-oxidizing biocide & biodegradable)	Lot	1	OTM (e-GP)	CE	123.706	123.706	13-Jul-25	27-Jul-25	6-Aug-25	6-Aug-25	14-Oct-25	22-Oct-25	22-Oct-25	365	436	Completed
5-133-H	1	Sulfuric Acid for CW	Lot	1	OTM (e-GP)	CE	160.900	100.000	18-Dec-25	14-Jan-26	27-Jan-26	28-Jan-26	28-Jan-26	5-Feb-26	4-Feb-27	365	436	Contract terminated
6-133-H	1	IRSD (Ammonia, TSP, Carbonylhydrazide H ₂ GP (KOH) & Chloral Cooling water (Corrosion Chim scale inhibitor, Biocides)	Lot	1	OTM (e-GP)	CE	9.000	9.000	18-Dec-25	14-Jan-26	27-Jan-26	28-Jan-26	28-Jan-26	5-Feb-26	9-Jun-26	365	422	Goods (Chemical)
7-133-H	1	Reagent & different chemicals for Chemical Analysis Laboratory	Lot	1	RFO	CE	4.999	4.999	6-May-25	13-May-25	20-May-25	23-May-25	30-May-25	7-Jun-25	7-Jun-25	30	62	Completed
8-133-H	1	Supplies Acid (H ₂ SO ₄) 98 wt%	Lot	1	OTM (e-GP)	CE	168.000	168.000	24-Jun-25	15-Jul-25	16-Jul-25	19-Jul-25	26-Jul-25	2-Aug-26	3-Feb-27	185	225	Goods (Chemical)

Sub-Total = 325.357 Lac
In Words: Three Crore Twenty Five Lac Thirty Five Thousand Seven Hundred Tk Only.
Total RFO (Goods) = 5.00 Lac

[Signature]
30.06.26
Md. Rifat Mahmud
Deputy Manager (Chemical)

[Signature]
30.06.26
Engr. Shihul Kumar Barman
Superintending Engineer (Operation)

[Signature]
09.06.2026
Engr. Myzamal Khatun Das
Chief Engineer (Plant Manager)

[Signature]
30.06.2026
Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of PEMR / Power Division
: North-West Power Generation Company Limited (NWPGL)
: Plant Manager, Bheramara 410MW Combined Cycle Power Plant

Second Revised Annual Procurement Plan (RAPP-2)

FINANCIAL YEAR: 2025-2026
BUDGET Head: Repair Maintenance-Exempt LTSA
BUDGET: 4,469,000 BDT

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Agency	Est'd Cost (BDT in Lac)	Total Cost	Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Days)	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
BH-RM-ExLTSA-1	1	Supply of daily labor for repair & maintenance, cleaning of grass & shrubs of the power plant	Lot	1	RFO	ED	9.90	9.90	9.90	Planned Dates	0	4	0	2	0	3	120	129	Weeks (Admin)
										Planned Dates	5-Jul-25	7-Jul-25	7-Jul-25	9-Jul-25	9-Jul-25	12-Jul-25	30-Oct-25	16-Mar-26	
BH-RM-ExLTSA-2	1	Repair and Maintenance of HVAC & Split AC System	Lot	1	RFO	CE	3.50	3.50	3.50	Planned Dates	0	10	0	7	7	0	36	60	Weeks (EMD)
										Actual Dates	10-Mar-26	16-Mar-26	16-Mar-26	28-Mar-26	28-Mar-26	31-Mar-26	20-Apr-26	29-Mar-26	
BH-RM-ExLTSA-3	1	Supply of daily labor for repair & maintenance, cleaning of grass & shrubs of the power plant	Lot	1	RFO	MD	15.00	15.00	15.00	Planned Dates	0	3	0	1	2	3	106	115	Weeks (Admin)
										Actual Dates	9-Dec-25	13-Dec-25	13-Dec-25	21-Dec-25	21-Dec-25	21-Dec-25	9-May-26	9-May-26	
BH-RM-ExLTSA-4	1	Safety Valve Pop up Test	Lot	1	OTM (e-GP)	MD	6.30	6.30	6.30	Planned Dates	0	21	14	7	7	28	90	167	Weeks (EMD)
										Actual Dates	23-Nov-25	14-Dec-25			11-Jan-26	14-Jan-26	8-May-26	8-May-26	

Sub-Total= 34,700 Lac
In Word: Thirty Four Lac Seventy Thousand Tk Only.
Total RFO (works)= 13.40 Lac

Quayum Uddin Ahmed
Manager (HR & Admin)
30.06.2026

Md. Abdul Hye
Executive Engineer (EMD)
30.06.2026

Engr. Subrata Karmaker
Executive Engineer (MMMD-1)
30.06.2026

Engr. Md. Rabiul Islam
Superintending Engineer (Maintenance)
30.06.2026

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)
30.06.2026

Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Second Revised Annual Procurement Plan (RAPP-2)

Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of PEMR / Power Division
: North-West Power Generation Company Limited (NWPGL)
: Plant Manager, Bheramara 410MW Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026
BUDGET Head: Expert Fee (Foreign)
BUDGET: 0 BDT

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Awarding Authority	Estd. Cost (BDT in Lac)		Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract (Date/Days)	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
			Lot	1							0	21	14	7	7	28	60	137	

Sub-Total= 0.00 Lac
In Word : Zero Tk Only.
Total RFQ (works)= 0.00 Lac

Engr. Subrata Karmaker
Executive Engineer (MMD-1)

Subrata
30.06.2026

Engr. Md. Rabiul Islam
Superintending Engineer
(Maintenance)

Rabiul
30.06.2026

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

Shyamal
30.06.2026

Engr. Mohammad Mosharraf
Hossain
Executive Director (Engineering)

Mosharraf
30.06.2026

Second Revised Annual Procurement Plan (RAPP-2)

Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of PEMR / Power Division
: North-West Power Generation Company Limited (NWPGL)
: Plant Manager, Bheramara 410MW Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026
BUDGET Head: CAPEX Plant & Machinery
BUDGET: 45,000,000.00 BDT

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estid Cost (BDT, in Lac)		Expenditure in FY 2025-26 (BDT, in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
BH-CAPEX-P&M-01	1	Turnkey contract for Design, Supply, Installation, Testing & Commissioning of 1.0 MWp DC Rooftop (C1 Sheet & Concrete) and Ground Solar system with expected AC Capacity of 710 kW.	Lot	1	OTW(e-GP)	ED	283.66	283.65	283.66	Planned Dates	19-Nov-25	10-Dec-25	24-Dec-25	27-Dec-25	30-Dec-25	13-Jan-26	13-Apr-26	13-Apr-26	Works (EMD)
										Actual Dates	19-Nov-25	10-Dec-25	21-Dec-25	21-Dec-25	21-Dec-25	4-Jan-26	26-Apr-26	26-Apr-26	
										Planned Dates	8-Jan-26	22-Jan-26	5-Feb-26	8-Feb-26	11-Feb-26	25-Feb-26	26-Apr-26	26-Apr-26	
										Planned Dates	0	21	14	3	3	14	90	145	
BH-CAPEX-P&M-02	1	Supply, Installation, Testing & Commissioning of 1000KVA Substation.	Lot	1	OTW(e-GP)	ED	150.00	150.00	0.00	Planned Dates	1-Mar-26	2-Apr-26	20-Apr-26	20-Apr-26	20-Apr-26	30-Apr-26			Works (EMD)
										Actual Dates									
										Planned Dates	0	14	14	3	3	14	60	108	

Sub-Total = 283.66 Lac


In Words : Two Crore Eighty Three Lac Sixty Six Thousand Tk only.


Total RFQ (Goods) = 0.00

Lac


Md. Abdul Hye
Executive Engineer (EMD)


Engr. Md. Rabbul Islam
Superintending Engineer (Maintenance)


Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)


Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Second Revised Annual Procurement Plan (RAP-2)

Ministry / Division
Agency
Procuring Entity Name & Code

Ministry of PEMR / Power Division
: North-West Power Generation Company Limited (NWPGL)
: Plant Manager, Bheranara 410MW Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026
BUDGET Head: Testing Fees
BUDGET: 865,000 BDT

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Agency	Estid. Cost (BDT, in Lac)		Expenditure in FY 2025-26 (BDT, in Lac)	Time Cycle for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
										Planned Date:									
										Planned Days	0	21	14	7	7	28	90	167	
										Actual Dates									
	1		Lot	1															

Sub-Total= 0.00 Lac
In word : Zero Tk Only
Total RFQ (Works)= 0.00 Lac

Engr. Subrata Karmaker
Executive Engineer (MMD-1)

Subrata
30.06.2026

Engr. Md. Rabul Islam
Superintending Engineer
(Maintenance)

Rabul
30.06.2026

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

Shyamal
30.06.2026

Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Mosharraf
30.06.2026

Second Revised Annual Procurement Plan (RAP-2)

Ministry / Division
Agency
Procuring Entity Name & Code

: Ministry of PEMR / Power Division
: North-West Power Generation Company Limited (NWPGL)
: Plant Manager, Bheramara 410MW Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026
BUDGET Head: Repair Maintenance-Civil
BUDGET: 6,532,000 BDT

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estd. Cost (BDT. in Lac)	Expenditure in FY 2025-26 (BDT. in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
BH-RMC-2	1	Suction dredging to remove silt from river water intake pump house to channel outfall.	Lot	1	RFQ	CE	5.98	5.98	5.98	Planned Dates 15-Jan-26 Planned Days 0 Actual Dates 18-Jan-26	22-Jan-26 7	25-Jan-26 3	28-Jan-26 3	31-Jan-26 2-Feb-26	3-Feb-26 3	7-Feb-26 7	8-Apr-26 60	8-Apr-26 83	Works(Civil)
BH-RMC-3	1	Construction of a watchtower at south corner of resthouse and surface water drain at west side of 230 KV switchyard and other repair work.	Lot	1	OTM (e-GP)	CE	18.32	18.32	4.57	Planned Dates 29-Dec-25 Planned Days 0 Actual Dates 25-Jan-26	8-Jan-26 10	5-Feb-26 28	12-Feb-26 7	15-Feb-26 3	1-Mar-26 14	29-Jun-26 120	29-Jun-26 82	Works(Civil)	

Sub-Total = 19.55 Lac
In word : Ten iac Fifty Five Thousand Tk Only
Total RFQ (Works)= 5.93 Lac

Md. Ashikuzzaman
Sub-Divisional Engineer

Engr. Subrata Karmaker
Executive Engineer (Addl. charge Civil)

Engr. Md. Rabul Islam
Superintending Engineer (Maintenance)

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Ministry / Division
Agency
Procuring Entity Name & Code

- : Ministry of PEMR / Power Division
- : North-West Power Generation Company Limited (NWPGL)
- : Plant Manager, Bheramara 410MW Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026
BUDGET Head: *Store Purchase- Lubricating and Transformer Oil*
BUDGET: **3,000,000** BDT

Packaging No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estd. Cost (BDT in Lac)		Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
BH-SP-Lube-1	1	Lube Oil and Grease	Lot	1	DPM	ED	29.90	29.90	29.90	Planned Dates	10-Nov-25	1-Dec-25	15-Dec-25	22-Dec-25	29-Dec-25	26-Jan-26	26-Apr-26	26-Apr-26	Goods (MMD)
										Planned Days	0	21	14	7	7	28	90	167	
										Actual Dates	23-Jul-25	23-Jul-25	10-Aug-25	10-Aug-25	10-Aug-25	10-Aug-25	19-Aug-25	27	

Sub-Total = 29.90 Lac

Total RFQ (Goods)= 0.00 Lac

Engr. Subrata Karmaker
Executive Engineer (MMD-1)

Engr. Md. Rabiul Islam
Superintending Engineer
(Maintenance)

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Second Revised Annual Procurement Plan (RAPP-2)

Ministry / Division
Agency
Procuring Entity Name & Code

Ministry of PEMR / Power Division
: North-West Power Generation Company Limited (NWPGL)
: Plant Manager, Bheramara 410MW Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026
BUDGET Head: Service Equipment
BUDGET: 2,500,000

BDT

Package No	Lot No	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estid. Cost (BDT in Lac)	Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
1-35-B	1	Monitoring Equipment (Vibration Analyzer and Others)	Lot	1	OTM (e-QP)	CE	16.73	16.73	16.73	Planned Dates	Planned Days	Actual Dates							
										3-Oct-25	0	26-Oct-25							
										24-Oct-25	21	17-Nov-25							
										7-Nov-25	14	20-Dec-25							
									14-Nov-25	21-Nov-25	19-Dec-25	19-Mar-26	19-Mar-26	28	90	51	122	Goods (MMD)	
									21-Dec-25	21-Dec-25	3-Jan-26	25-Feb-26							

Sub-Total = 16.73 Lac
In word : Sixteen Lac Seventy Three Thousand Tk Only.
Total RFQ (Goods) = 0.00 Lac

Engr. Subrata Karmaker
Executive Engineer (MMD-1)

Engr. Md. Rabul Islam
Superintending Engineer
(Maintenance)

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Second Revised Annual Procurement Plan (RAPP-2)

Ministry / Division

: Ministry of PEMR / Power Division

Agency

: North-West Power Generation Company Limited (NWPGL)

Procuring Entity Name & Code

: Plant Manager, Bheramara 410MW Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026

BUDGET Head: Telephone, Postage & Internet Expenses

BUDGET: 1,198,000 BDT

Package No.	Lot No.	Description of the Work /Supply	Unit	Quantity	Procurement Method & Type	Contact Agency	Est'd Cost (BDT in Lac)	Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Advertiser Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract (Date/Days)	Total Time (Days)	Remarks	
	(1)	(2)	(3)	(4)	(5)	(6)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
BH-TPI-1	1	Internet & Related Services	Lot	1	RFC	CE	4.368	4.368	4.368	Planned Date Planned Days Actual Dates	1-Jul-25 0 2-Jul-25	6-Jul-25 5 7-Jul-25	6-Jul-25 0 7-Jul-25	7-Jul-25 1 7-Jul-25	8-Jul-25 1 8-Jul-25	11-Jul-25 3 8-Jul-25	11-Jul-26 365 8-Jul-25	1-Jul-26 375 8-Jul-25	Works (ICT/MS)

Sub-Total = 4.37 Lac
In word : Four Lac Thirty-Seven Thousand Tk Only.
Total RFO (Works) = 4.37 Lac

Engr. S.M. Mahbubian
Executive Engineer (Attached to CE)

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)

Ministry / Division
Agency
Procuring Entity Name & Code

Ministry of PEMR / Power Division
: North-West Power Generation Company Limited (NWPGL)
: Plant Manager, Bheramara 410MW Combined Cycle Power Plant

Second Revised Annual Procurement Plan (RAP-2)

FINANCIAL YEAR: 2025-2026
BUDGET Head: Environment, Health & Safety
BUDGET: 1,000,000 BDT

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estid Cost (BDT) in Lac	Expenditure in FY 2025-26 (BDT in Lac)	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)
BH-EnvE-1	1	Supply of Safety Shoe	1	1	RFQ	CE	5.00	5.00	£.00	Planned Dates	22-Jun-26	25-Jun-26	27-Jun-26	27-Jun-26	27-Jun-26	29-Jun-26	30-Jun-26	30-Jun-26	Goods (EHS)
										Planned Date	1	5	0	3	3	3	14	29	
										Actual Dates									

Sub-Total = 5.00 Lac
In word : Five Lac Tk Only.
Total RFQ (Goods)= 5.00 Lac

Md. Ashrafuzzaman
Deputy Manager (EHS)

[Signature]
30.06.26

Engr. Shimiul Kumar
Barman
Superintending Engineer
(Operations)

[Signature]
30.06.26

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

[Signature]
30.06.2026

Engr. Mohammad Mosharrat Hossain
Executive Director (Engineering)

[Signature]
30.06.2026

Ministry / Division
Agency
Procuring Entity Name & Code

- : Ministry of PEMR / Power Division
- : North-West Power Generation Company Limited (NWPGL)
- : Plant Manager, Ehoranara 410MW Combined Cycle Power Plant

FINANCIAL YEAR: 2025-2026
BUDGET Head: *Building & Civil Structure*
BUDGET: 0 BDT

[illegible]

Sub-Total =	0.00	Lac
in word : zero Tk Only.		
Total RFQ (Goods)=	0.00	Lac

Lac
Lac

Engr. Subrata Karmaker
Executive Engineer (Addl. charge Civil)

Engr. Md. Rabiul Islam
Superintending Engineer
(Maintenance)

Engr. Shyamal Kumar Das
Chief Engineer (Plant Manager)

Engr. Mohammad Mosharraf Hossain
Executive Director (Engineering)